



**DOVER SCHOOL  
DISTRICT**

## **JOINT BUILDING COMMITTEE – DOVER HIGH SCHOOL AND REGIONAL CTC MEETING NOTICE**

|                   |                                    |
|-------------------|------------------------------------|
| Meeting Type:     | <b>Regular Meeting</b>             |
| Meeting Location: | <b>Dover High School Library</b>   |
| Meeting Date:     | <b>Tuesday, September 29, 2020</b> |
| Meeting Time:     | <b>4:30 P.M.</b>                   |

IN RESPONSE TO THE COVID-19 CORONAVIRUS, AND IN ACCORDANCE WITH RECOMMENDATIONS BY STATE AND FEDERAL HEALTH OFFICIALS LIMITING PUBLIC GATHERINGS, THE PUBLIC IS ENCOURAGED TO TEMPORARILY ACCESS PUBLIC MEETINGS REMOTELY, INCLUDING CABLE TELEVISION AND ONLINE STREAMING, AND SUBMIT COMMENTS FOR PUBLIC HEARINGS AND CITIZEN'S FORUM IN WRITING BY EMAIL: [r.lafleur@dover.k12.nh.us](mailto:r.lafleur@dover.k12.nh.us) OR POSTAL MAIL ADDRESSED TO: DHS JBC, 61 LOCUST STREET, SUITE 409, DOVER, NH 03820. THE PUBLIC MAY ALSO SUBMIT COMMENTS BY LEAVING A VOICE MESSAGE AT: 516-MEET (6338). PRECAUTIONS IN PUBLIC MEETING ROOMS WILL INCLUDE LIMITING THE NUMBER OF PEOPLE TO 10, THE USE OF OVERFLOW SPACE IF NECESSARY, AND THE REMOTE PARTICIPATION BY SOME BOARD MEMBERS.

1. Call to order and roll call
2. Citizen's Forum
3. Approval of Meeting Minutes from August 25, 2020
4. Manifest Approval
5. Change Order Approval
6. Wood Floor –DHS Review and Action Items
7. HMFH Request for 179D Deduction
8. Solar Panel Update
9. Inspectional Services
  - a. Certificate of Occupancy Status
10. List of Work to Complete Items Direct by DHS-Clerk of Works
  - a. Round Pen Update
  - b. Fence at Bellamy Rd, Baseball Field, Top wall near Auto
  - c. Softball Dugouts
  - d. Fume Hood Exhaust Fan Installation for BioMed Classroom
  - e. Electrical Circuits for Fish Tank Room
  - f. Other Priority Items JBC

## 11. Financial Report

## 12. Matters of Interest

## 13. Build next agenda and review action items

## 14. Adjournment

*Citizens, residents of the City of Dover, property owners in the City of Dover, and/or designated representatives of recognized civic organizations or businesses located in the City of Dover and/or residents of sending school districts, are invited to all public meetings and shall be given an opportunity to speak. Time shall be set aside for citizen statements, Citizen's Forum, at all public meetings, unless a vote to the contrary is taken by Joint Building Committee.*

*Citizens shall identify themselves by name and address for the record; address comments to the presiding officer and the Board as a body and not individual members. Citizen's Forum will ensure citizens have the opportunity to speak to all other items on a meeting agenda and/or matters pertaining to the business of the Joint Building Committee. Statements shall be limited to five (5) minutes unless otherwise extended by the JBC chairperson, with the approval of the Joint Building Committee.*

*All citizens are permitted to place items on the agenda through written application to the Chair of the Joint Building Committee at least one week prior to the meeting date. Citizen items will require a formal motion and a second by seated members to bring the item to the floor for debate.*



**DOVER SCHOOL  
DISTRICT**

**JOINT BUILDING COMMITTEE  
DOVER HIGH SCHOOL AND REGIONAL CTC  
MINUTES**

|                   |                                      |
|-------------------|--------------------------------------|
| Meeting Type:     | Regular Meeting                      |
| Meeting Location: | Room 305 McConnell Center, Dover, NH |
| Meeting Date:     | August 25, 2020                      |
| Meeting Time:     | 5:00 p.m.                            |

- I. CALL TO ORDER AND ROLL CALL:** A meeting of the Dover High School and Regional Career Technical Center Joint Building Committee was called to order on Tuesday, August 25, 2020 at 5:02 p.m. in Room 305 of the McConnell Center. Present were Bob Carrier, Dennis Shanahan, Sarah Greenshields, Amanda Russell, and Mark Geuther. Matt Severson was excused. Also present were Clerk of the Works Stephanie Cartabona, Business Administrator Mike Limanni, Athletic Director Peter Wotton, Fire Chief Paul Haas, PC Representative Nick Rouleau, DHS Principal Peter Driscoll, DHS CTC Director Samantha Tukey and C&W Manager Mike Brooks. Laura Wernick participated remotely.
- II. CITIZEN'S FORUM:** No one addressed the JBC. Mr. Carrier introduced Ms. Tukey as the new DHS CTC Director.
- III. APPROVE MEETING MINUTES FROM AUGUST 5, 2020:** Amanda Russell moved, Dennis Shanahan seconded to approve the minutes as presented. An oral **VOTE PASSED 5/0**.
- IV. APPROVE MANIFESTS:** There were no manifests for approval at this meeting.
- V. REVIEW AND APPROVE CHANGE ORDERS:**
- Amanda Russell moved, Dennis Shanahan seconded to approve change order 190375.1 PR-79 Fire Alarm Additional Scope of Work in the amount of a credit of \$4,409.00 for shunt trip incomplete work. A roll call **VOTE PASSED 5/0**.
- Amanda Russell moved, Dennis Shanahan seconded to approve change order 190430 Access for Emergency Generator in the amount of \$1,073.00. A roll call **VOTE PASSED 5/0**.
- Amanda Russell moved, Dennis Shanahan seconded to approve change order 190431 RFI-Kiln Hood Sprinkler Pendant Obstruction in the amount of \$2,352.00. A roll call **VOTE PASSED 5/0**.
- Amanda Russell moved, Dennis Shanahan to approve change order 190432 Fire Alarm Changes in the amount of \$43,729.31. Dennis Shanahan moved, Amanda Russell seconded to amend their motion to change cost to \$41,243.94 per changes suggested by Ms. Cartabona. A roll call **VOTE PASSED 5/0**. The largest amount is for the addition of a fire alarm control panel in the principal's office. Chief Haas reviewed the changes. These changes address the modifications needed for acceptance of the building's fire alarm and annunciation systems. There are other items needed to be completed prior to issuance of the final certificate of occupancy, but these are minor and are expected to be addressed shortly. Ms. Cartabona asked that the assessment performed by R.P. Schifiliti Associates (RPSA) be added to the record. Ms. Wernick agreed with the suggestion to record the third-party opinion. Mr. Shanahan commented that the addition of the response is essential to complete the documentation of the suitability of the building's fire alarm system.
- Amanda Russell moved, Dennis Shanahan seconded to approve an amount not to exceed \$2500.00 for payment to Mr. Schifiliti of RPSA for the remainder of his services. A roll call **VOTE PASSED 5/0**.



**DOVER SCHOOL  
DISTRICT**

## **JOINT BUILDING COMMITTEE DOVER HIGH SCHOOL AND REGIONAL CTC MINUTES**

|                   |                                      |
|-------------------|--------------------------------------|
| Meeting Type:     | Regular Meeting                      |
| Meeting Location: | Room 305 McConnell Center, Dover, NH |
| Meeting Date:     | August 25, 2020                      |
| Meeting Time:     | 5:00 p.m.                            |

**VI. WOOD FLOOR FINISH AND ACCEPTANCE:** Materials were not available at the time of posting for this meeting, so will be discussed at another meeting. Ms. Cartabona discussed some of the issues. Mr. Wotton expressed his concern for the future of the floor based on future conditions, even though it looks good now. He commented on some of the issues that remain, for example small areas that were not properly finished. The larger concern relates to how the floor will react to lower humidity conditions and whether gaps between some sections will expand to an unacceptable size. Mr. Driscoll agreed with Mr. Wotton and his concern for longevity of the floor. Mr. Shanahan suggested scheduling a visit to the school for the purpose of reviewing the floor's condition by JBC members.

**VII. HMFH REQUEST FOR 179D DEDUCTION:** Mr. Limanni stated that he has talked with other architects he is familiar with and could not find precedent for this request, although this deduction is being increasingly used. Ms. Wernick stated that this is a tax deduction and an allocation was requested from the JBC to HMFH for the purpose of incentivizing the design and construction of energy efficient facilities. A letter from the JBC would be needed to would approve the allocation of the deduction, then an outside consultant would visit the building and analyze energy savings features in three categories. If they meet their standards, a deduction of \$1.80 per square foot would be allowed. All tax savings from the deduction would then be forwarded to the upcoming projects that HMFH would be involved with, allowing future clients to have the best options for energy efficient buildings. Dover cannot take advantage of the deduction since municipalities do not pay Federal taxes, but HMFH can take advantage of it and pass it forward as an investment for the future. They may be able to receive \$39,000 up to \$100,000. Mr. Limanni asked if there is something that can be provided to Dover in exchange for this request to which Ms. Wernick responded that they have not done this in the past, but she would need to discuss with her partners. She added that HMFH has been working for free for quite a while on this project. Ms. Greenshields felt that a goodwill gesture of a potential donation to one of the school's pre-engineering programs could be appropriate.

Mr. Carrier stated that Mr. Limanni would speak with the City Attorney about this. Mr. Shanahan reminded that this program ends at the end of the calendar year. Ms. Wernick noted that typically this program rolls over to the next year. This will be added to the next agenda for additional discussion.

**VIII. INSPECTIONAL SERVICES:**

- a. Certificate of Occupancy Status:** Mr. Haas stated there are a few small operational issues left, most with no cost. Ms. Cartabona recommended options for completing issues for electrical issues and will submit a proposal. HVAC testing and balance report completion are also an issue and HMFH feels that they should not be asked to review since the project has been completed. Ms. Cartabona believes that she, PC and HMFH should review items that are still open. She noted that GGD needs to affix their engineering stamp to it prior to inspectional services approval.



**DOVER SCHOOL  
DISTRICT**

## **JOINT BUILDING COMMITTEE DOVER HIGH SCHOOL AND REGIONAL CTC MINUTES**

|                   |                                      |
|-------------------|--------------------------------------|
| Meeting Type:     | Regular Meeting                      |
| Meeting Location: | Room 305 McConnell Center, Dover, NH |
| Meeting Date:     | August 25, 2020                      |
| Meeting Time:     | 5:00 p.m.                            |

- b. Review Fire Alarm Summary Report from RPS:** This item was discussed earlier in the agenda.

### **IX. LIST OF WORK TO COMPLETE ITEMS DIRECT Y DHS-CLERK OF WORKS:**

- a. Round Pen Update:** Ms. Tukey stated that the extent to which it was originally planned, may not be necessary. She will know more when teachers return. There is still a placeholder of \$100,000.

Ms. Cartabona stated that courtyard door power was approved up to \$10,000 and PC did not charge for that work. It is now functioning as it should. This item can be closed out.

- b. Fence at Bellamy Rd, Baseball Field, Top wall near Auto:** Ms. Russell reminded that there is money in the trust that can go toward the fence. Donations were summarized. RFP will be put out for the fence and dugouts.
- c. Softball Dugouts:** There is a \$40,000 placeholder, Ms. Cartabona will pursue getting bids so that the dugouts are ready by the Spring of 2021.
- d. Fume Hood Exhaust Fan Installation for BioMed Classroom:** Work is needed to connect the fume hood to an exhaust system, otherwise the educational value of the hood is limited.
- e. Other Priority Items JBC**

- X. FINANCIAL REPORT:** Financial reports were summarized by Mr. Limanni. Mr. Shanahan asked if certain columns could be reconciled before the project was closed out. Ms. Cartabona's time is no longer charged to the JBC. Mr. Limanni stated that there is approximately \$194,000 not allocated at this point. Current retainage remaining is \$58,942.00. Mr. Shanahan questioned the remaining FFE funds to which Mr. Driscoll responded that he will provide a drop-dead date for use of the funds, after which the remaining funds can be applied to other aspects of the project.

- XI. MATTERS OF INTEREST:** There were no matters of interest.

- XII. BUILD NEXT AGENDA AND REVIEW ACTION ITEMS:** HMFH request for 179D tax deduction allocation, review of the condition of the Gym floor, addition of electrical circuits for fish tank room to eliminate temporary wiring, and Mr. Limanni to update the financial reports.

- XIII. ADJOURNMENT:** Sarah Greenshields moved, Amanda Russell seconded to adjourn the meeting at 6:39 pm. An oral **VOTE PASSED 5/0.**

MAN. NO. CIPM#DHSCTC322  
DATE: 9/29/2020

VENDOR VOUCHER MANIFEST  
SCHOOL DISTRICT SAU #11

| 1.<br>DATE                                                                                                                 | 2.<br>PAYEE<br>NAME AND ADDRESS                                           | 3.<br>FINANCE PO<br>NO: | 4.<br>AMOUNT<br>EXPENDED                               | 5.<br>AMOUNT OF<br>CHECK | 6.<br>PROJECT<br>NAME               |
|----------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------|-------------------------|--------------------------------------------------------|--------------------------|-------------------------------------|
| 1. 09/29/2020                                                                                                              | PC Construction Company<br>193 Tilley Drive<br>South Burlington, VT 05403 |                         |                                                        |                          | DHS/CTC<br>Fac. Improv.<br>FY: 2016 |
| PO Line                                                                                                                    |                                                                           |                         |                                                        |                          |                                     |
| 2                                                                                                                          | 4016.1.600.46900.4725.07101.16.000.000.700                                | 201611299               | \$                                                     | 20,233.50                |                                     |
| 4                                                                                                                          | 4016.1.600.46900.4725.07108.16.000.000.700                                | 201611299               | \$                                                     | 5,607.50                 |                                     |
|                                                                                                                            |                                                                           |                         | <b>Total Earned, Current</b>                           | \$                       | 25,841.00                           |
|                                                                                                                            | 4016.1.000.00000.2340.00000.00.000.000.L10                                |                         |                                                        |                          |                                     |
|                                                                                                                            |                                                                           |                         | Retainage (Released)                                   |                          | -28,985.00                          |
|                                                                                                                            |                                                                           |                         | <b>Total Earned Less Retainage/Current Payment Due</b> | \$                       | 54,826.00                           |
| Invoice #15027-044 for Construction Services through 06/30/2020<br>per attached schedule of values and transaction report. |                                                                           |                         |                                                        |                          |                                     |
| Payment #44 Includes the release of \$28,985 in retainage. Retainage balance after payment #44, \$29,977                   |                                                                           |                         |                                                        |                          |                                     |
|                                                                                                                            | Retainage for DHS                                                         |                         | \$                                                     | 22,695.25                |                                     |
|                                                                                                                            | Retainage for CTC                                                         |                         | \$                                                     | 6,289.75                 |                                     |
|                                                                                                                            | <b>Total</b>                                                              |                         | \$                                                     | <b>28,985.00</b>         |                                     |
| TOTALS                                                                                                                     |                                                                           |                         |                                                        |                          | <b>\$54,826.00</b>                  |

TO THE TREASURER; PAYMENTS AUTHORIZED AND ORDERED  
TO THE PERSONS LISTED ABOVE FOR THE SUMS INDICATED  
IN COLUMN 5. AMOUNT OF CHECK AMOUNTING IN THE  
AGGREGATE TO:

54,826.00

\_\_\_\_\_  
Superintendent of Schools or Business Administrator

\_\_\_\_\_  
Date

\_\_\_\_\_  
Robert Carrier, Deputy Mayor, JBC Chair

\_\_\_\_\_  
Date



CONSTRUCTION

## Construction Invoice

193 Tilley Drive, South Burlington, VT 05403 | 802.658.4100

Invoice Number: 15027-044

Date: 8/12/20

Project Number: 15027

Requisition Number: 044

To: Dover School District  
ATTN: Robin LaFleur  
61 Locust Street, Suite 409  
Dover, NH 03820

| Project | Location  | Client Reference             | Terms  |
|---------|-----------|------------------------------|--------|
| 15027   | Dover, NH | Dover HS and CTC Renovations | Net 30 |

### Description of Work:

Construction services completed through June 30, 2020 per attached schedule of values and transaction report.

Breakdown (this billing):

Dover High School (77.2%) = \$42,950.69

Career Technical Center (22.8%) = \$11,875.31

78.3 % actual  
21.7 % actual

### Total this invoice:

\$54,826.00

cc: Robin LaFleur  
Joseph Picoraro  
PCC Accounts Receivable



CONSTRUCTION

**Conditional Waiver and Release Upon Progress Payment**

Contractor PC Construction Company  
 Owner Dover School District  
 Project Dover High School and Career Technical Center  
 Location 25 Alumni Drive Dover, NH 03820  
 PC Project No. 15027

Upon receipt by the undersigned Contractor of payment in good funds from Owner in the sum of \$54,826 for Payment Application No. 44, in addition to any amounts included in payment applications previously submitted, the undersigned on behalf of Contractor waives, releases, and relinquishes any and all claims, demands, or rights of lien for all work, labor, materials, machinery, or other goods, equipment, or services done, performed, or furnished on the Project through the date of 06/30/2020. This does not waive or release amounts subject to change order requests or proposals that have not yet been finally determined, and does not cover any retentions retained before or after the release date. The undersigned further warrants and represents that any and all valid labor and/or materials and equipment bills now due and payable on the job hereinabove described on behalf of the undersigned have been paid in full, or will be paid from these funds. Before receipt of this document relies on it, said party should verify evidence of payment to PC Construction.

Dated 8/12/2020

PC CONSTRUCTION COMPANY

Signature

Garret Bertolini

Name

Pre-Construction Project Director

Title

State of Maine )County of Cumberland (SS )On this 12th day of August, 2020, before me personally appearedGarret Bertolini, to me known, and known to me to be thePre-Construction Project Director of PC Construction Company

and s/he acknowledged the foregoing instrument, by her/him signed, to be her/his free act and deed and the free act and deed of said firm.

Notary Public

My Commission Expires: 5-10-2026

**BRENDA SHEDD**  
 Notary Public, State of Maine  
 My Commission Expires 5/10/2026

# APPLICATION AND CERTIFICATE FOR PAYMENT

Page: 1 of 15

TO OWNER: Dover School District  
61 Locust Street  
408  
Dover, NH 03820-4132

PROJECT: Dover High School and Career Technical Center  
61 Locust Street  
408  
Dover, NH 03820-4132

APPLICATION NO.: 44  
PERIOD TO: 06/30/2020  
PROJECT NOS.: 15027  
DISTRIBUTION TO:  
☐ OWNER  
☐ ARCHITECT  
☐ CONTRACTOR

FROM CONTRACTOR: PC Construction Company  
193 Tilley Drive  
South Burlington, VT 05403  
USA

ARCHITECT:

CONTRACT DATE: 03/15/2016

CONTRACT FOR: Dover High School and Career Technical

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation sheet is attached.

1. ORIGINAL CONTRACT SUM \$ 71,643,000  
2. Net change by change orders \$ 3,108,023  
3. CONTRACT SUM TO DATE (Line 1 +/- 2) \$ 74,751,023  
4. TOTAL COMPLETED & STORED TO DATE (Column 1 on G703) \$ 74,716,711

5. RETAINAGE: (Total retainage Column K of G703) \$ 29,977  
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$ 74,686,735

## LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate)  
8. CURRENT PAYMENT DUE \$ 74,631,908  
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 8) \$ 54,828  
64,289

| CHANGE ORDER SUMMARY                              | ADDITIONS | DEDUCTIONS |
|---------------------------------------------------|-----------|------------|
| Change Order approved in previous months by Owner | 3,674,821 | -564,770   |
| APPROVED THIS MONTH                               |           |            |
| Number 0038 Date Approved 04/28/2020              |           | -2,028     |
| Current Total                                     | 0         | -2,028     |
| Net Change by Change Orders                       |           | 3,108,023  |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for payment were issued and payments received from the Owner, and that current payments shown herein is now due.

Contractor: PC Construction Company  
By:  Date: 8/12/2020

State of: Maine

County of: Cumberland

Subscribed and sworn to before me this 12th day of August 2020

Notary Public:  BRENDA SHEDD  
Notary Public, State of Maine  
My Commission Expires 5-10-2026

## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of Work is in accordance with the Contract Documents, and the Contractor is entitled to the payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 54,826.00

(Attach explanation if amount certified differs from the amount applied for. Initial figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By:  Date: 09/23/20

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

# PC Construction Company

## CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 44  
APPLICATION DATE: 07/09/2020  
PERIOD TO: 06/30/2020

| A        | B                              | C            | D           | E               | F                         |             | G | H                         | I                                  |              | J                 | K         |
|----------|--------------------------------|--------------|-------------|-----------------|---------------------------|-------------|---|---------------------------|------------------------------------|--------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK            | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | WORK COMPLETED (F+G)      |             |   | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER- % (I/E) | BALANCE TO FINISH | RETAINAGE |
|          |                                |              |             |                 | FROM PREVIOUS APPLICATION | THIS PERIOD |   |                           |                                    |              |                   |           |
| 15027    | Dover High School and Career   |              |             |                 |                           |             |   |                           |                                    |              |                   |           |
| 01       | GENERAL CONDITIONS             |              |             |                 |                           |             |   |                           |                                    |              |                   |           |
| 010000   | Mobilization & Demobilization  | 45,000       | 0           | 45,000          | 44,500                    | 0           | 0 | 44,500                    | 99                                 | 500          |                   |           |
| 010020   | Office Supplies                | 37,575       | 0           | 37,575          | 37,575                    | 0           | 0 | 37,575                    | 100                                | 0            |                   |           |
| 010025   | PM Software                    | 24,505       | 0           | 24,505          | 24,505                    | 0           | 0 | 24,505                    | 100                                | 0            |                   |           |
| 010030   | Office Furniture/Systems       | 48,000       | 0           | 48,000          | 48,000                    | 0           | 0 | 48,000                    | 100                                | 0            |                   |           |
| 010035   | Kiosk                          | 10,000       | 0           | 10,000          | 10,000                    | 0           | 0 | 10,000                    | 100                                | 0            |                   |           |
| 010060   | Janitorial Services            | 8,350        | 0           | 8,350           | 8,350                     | 0           | 0 | 8,350                     | 100                                | 0            |                   |           |
| 010070   | Temporary Wiring               | 5,000        | 0           | 5,000           | 5,000                     | 0           | 0 | 5,000                     | 100                                | 0            |                   |           |
| 010080   | Water Usage                    | 7,800        | 0           | 7,800           | 7,800                     | 0           | 0 | 7,800                     | 100                                | 0            |                   |           |
| 010100   | Telephone/Communications       | 34,200       | 0           | 34,200          | 34,200                    | 0           | 0 | 34,200                    | 100                                | 0            |                   |           |
| 010110   | Sanitary Facilities            | 38,000       | 0           | 38,000          | 38,000                    | 0           | 0 | 38,000                    | 100                                | 0            |                   |           |
| 010130   | Construction Fence             | 30,000       | 0           | 30,000          | 30,000                    | 0           | 0 | 30,000                    | 100                                | 0            |                   |           |
| 010400   | Temporary Heat                 | 175,000      | 0           | 175,000         | 175,000                   | 0           | 0 | 175,000                   | 100                                | 0            |                   |           |
| 010410   | Temporary Enclosure            | 150,000      | 0           | 150,000         | 150,000                   | 0           | 0 | 150,000                   | 100                                | 0            |                   |           |
| 011040   | Snow Removal                   | 40,000       | 0           | 40,000          | 40,000                    | 0           | 0 | 40,000                    | 100                                | 0            |                   |           |
| 011050   | Park/Transport/Parking Lot     | 50,000       | 0           | 50,000          | 50,000                    | 0           | 0 | 50,000                    | 100                                | 0            |                   |           |
| 011160   | Blueprinting/Contract Drawings | 15,000       | 0           | 15,000          | 13,000                    | 0           | 0 | 13,000                    | 87                                 | 2,000        |                   |           |
| 011200   | OSHA & First Aid               | 77,500       | 0           | 77,500          | 77,500                    | 0           | 0 | 77,500                    | 100                                | 0            |                   |           |
| 011320   | Progress Cleanup/Removal       | 186,950      | 950         | 186,950         | 186,950                   | 0           | 0 | 186,950                   | 100                                | 0            |                   |           |
| 011380   | Floor Protection               | 75,750       | 0           | 75,750          | 75,750                    | 0           | 0 | 75,750                    | 100                                | 0            |                   |           |
| 011380   | Final Cleanup                  | 141,081      | 0           | 141,081         | 141,081                   | 0           | 0 | 141,081                   | 100                                | 0            |                   |           |
| 012000   | Project Management             | 2,789,485    | 17,720      | 2,807,205       | 2,803,205                 | 2,000       | 0 | 2,805,205                 | 100                                | 2,000        |                   |           |
| 012080   | Safety Engineer                | 241,680      | 0           | 241,680         | 241,680                   | 0           | 0 | 241,680                   | 100                                | 0            |                   |           |
| 012110   | Field Engineer                 | 20,000       | 0           | 20,000          | 20,000                    | 0           | 0 | 20,000                    | 100                                | 0            |                   |           |
| 012200   | Field Office Manager           | 218,440      | 0           | 218,440         | 218,440                   | 0           | 0 | 218,440                   | 100                                | 0            |                   |           |
| 013000   | Living Allowance               | 81,000       | 0           | 81,000          | 81,000                    | 0           | 0 | 81,000                    | 100                                | 0            |                   |           |
| 013020   | Travel Expenses                | 22,800       | 0           | 22,800          | 22,800                    | 0           | 0 | 22,800                    | 100                                | 0            |                   |           |
| 014000   | Scheduling                     | 2,280        | 0           | 2,280           | 2,280                     | 0           | 0 | 2,280                     | 100                                | 0            |                   |           |
| 014080   | Estimating                     | 50,000       | 0           | 50,000          | 50,000                    | 0           | 0 | 50,000                    | 100                                | 0            |                   |           |
| 015300   | Loader/Material Handling       | 106,220      | 0           | 106,220         | 106,220                   | 0           | 0 | 106,220                   | 100                                | 0            |                   |           |
| 015520   | Field Office                   | 38,000       | 0           | 38,000          | 38,000                    | 0           | 0 | 38,000                    | 100                                | 0            |                   |           |
| 015580   | Storage Trailer/Container      | 11,400       | 0           | 11,400          | 11,400                    | 0           | 0 | 11,400                    | 100                                | 0            |                   |           |
| 016000   | Builder's Risk Insurance       | 68,863       | 0           | 68,863          | 68,863                    | 0           | 0 | 68,863                    | 100                                | 0            |                   |           |
| 016150   | G/L Insurance                  | 537,323      | 25,106      | 562,429         | 562,305                   | 70          | 0 | 562,375                   | 100                                | 54           |                   |           |
| 016200   | P&P Bond                       | 401,201      | 18,740      | 419,941         | 419,582                   | 180         | 0 | 419,772                   | 100                                | 168          |                   |           |
|          | GENERAL CONDITIONS Total:      | 5,787,263    | 62,516      | 5,849,779       | 5,842,807                 | 2,250       | 0 | 5,845,057                 | 100                                | 4,722        |                   |           |

# PC Construction Company

## CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached. In tabulation below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 44

APPLICATION DATE: 07/09/2020

PERIOD TO: 06/30/2020

| A        | B                                 | C            | D           | E               | F                         |             | G                         | H                                  | I              |                   | J         | K |
|----------|-----------------------------------|--------------|-------------|-----------------|---------------------------|-------------|---------------------------|------------------------------------|----------------|-------------------|-----------|---|
| ITEM NO. | DESCRIPTION OF WORK               | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | WORK COMPLETED (F+G)      |             | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER-<br>%(I/E) | BALANCE TO FINISH | RETAINAGE |   |
|          |                                   |              |             |                 | FROM PREVIOUS APPLICATION | THIS PERIOD |                           |                                    |                |                   |           |   |
| 02       | SITE WORK                         |              |             |                 |                           |             |                           |                                    |                |                   |           |   |
| 020000   | Sitework Subcontractor            | 4,511,082    | 4,336       | 4,515,418       | 4,515,418                 | 0           | 0                         | 4,515,418                          | 100            | 0                 | 0         |   |
| 020500   | Demolition Subcontractor          | 1,127,000    | 0           | 1,127,000       | 1,127,000                 | 0           | 0                         | 1,127,000                          | 100            | 0                 | 0         |   |
| 020550   | Asbestos Abatement Subcontractor  | 1,092,000    | 0           | 1,092,000       | 1,092,000                 | 0           | 0                         | 1,092,000                          | 100            | 0                 | 0         |   |
| 020600   | Courtyard Site Access             | 20,000       | 0           | 20,000          | 20,000                    | 0           | 0                         | 20,000                             | 100            | 0                 | 0         |   |
| 027112   | Landscaping and Hardscaping       | 525,000      | -1,555      | 523,445         | 523,445                   | 0           | 0                         | 523,445                            | 100            | 0                 | 0         |   |
| 027210   | Fencing                           | 121,582      | 0           | 121,582         | 121,582                   | 0           | 0                         | 121,582                            | 100            | 0                 | 0         |   |
| 027800   | Turf Field                        | 497,518      | 0           | 497,518         | 497,518                   | 0           | 0                         | 497,518                            | 100            | 0                 | 0         |   |
| 027810   | Tennis Courts                     | 136,540      | 0           | 136,540         | 136,540                   | 0           | 0                         | 136,540                            | 100            | 0                 | 0         |   |
| 027820   | Track Repairs                     | 7,500        | 0           | 7,500           | 7,500                     | 0           | 0                         | 7,500                              | 100            | 0                 | 0         |   |
|          | SITE WORK Total:                  | 8,038,222    | 2,781       | 8,041,003       | 8,041,003                 | 0           | 0                         | 8,041,003                          | 100            | 0                 | 0         |   |
| 03       | CONCRETE                          |              |             |                 |                           |             |                           |                                    |                |                   |           |   |
| 030002   | Concrete Flatwork Subcontractor   | 2,019,559    | -29,000     | 1,990,559       | 1,990,559                 | 0           | 0                         | 1,990,559                          | 100            | 0                 | 0         |   |
| 031000   | Concrete Subcontract              | 1,800,000    | 0           | 1,800,000       | 1,800,000                 | 0           | 0                         | 1,800,000                          | 100            | 0                 | 0         |   |
| 031200   | Site Concrete                     | 536,000      | 0           | 536,000         | 536,000                   | 0           | 0                         | 536,000                            | 100            | 0                 | 0         |   |
| 033460   | Rammed Aggregate Piers            | 285,917      | 0           | 285,917         | 285,917                   | 0           | 0                         | 285,917                            | 100            | 0                 | 0         |   |
| 033650   | Polished Concrete Floors          | 98,075       | 0           | 98,075          | 98,075                    | 0           | 0                         | 98,075                             | 100            | 0                 | 0         |   |
|          | CONCRETE Total:                   | 4,739,551    | -29,000     | 4,710,551       | 4,710,551                 | 0           | 0                         | 4,710,551                          | 100            | 0                 | 0         |   |
| 04       | MASONRY                           |              |             |                 |                           |             |                           |                                    |                |                   |           |   |
| 042000   | Masonry                           | 3,450,000    | 0           | 3,450,000       | 3,450,000                 | 0           | 0                         | 3,450,000                          | 100            | 0                 | 0         |   |
|          | MASONRY Total:                    | 3,450,000    | 0           | 3,450,000       | 3,450,000                 | 0           | 0                         | 3,450,000                          | 100            | 0                 | 0         |   |
| 05       | METALS                            |              |             |                 |                           |             |                           |                                    |                |                   |           |   |
| 051000   | Structural Steel                  | 6,400,000    | 0           | 6,400,000       | 6,400,000                 | 0           | 0                         | 6,400,000                          | 100            | 0                 | 0         |   |
| 055000   | Misc Metals                       | 755,350      | 0           | 755,350         | 755,350                   | 0           | 0                         | 755,350                            | 100            | 0                 | 0         |   |
| 055010   | Unistrut Ceiling                  | 10,000       | 0           | 10,000          | 10,000                    | 0           | 0                         | 10,000                             | 100            | 0                 | 0         |   |
|          | METALS Total:                     | 7,165,350    | 0           | 7,165,350       | 7,165,350                 | 0           | 0                         | 7,165,350                          | 100            | 0                 | 0         |   |
| 06       | WOOD & PLASTICS                   |              |             |                 |                           |             |                           |                                    |                |                   |           |   |
| 060900   | Misc Carpentry                    | 100,000      | 0           | 100,000         | 100,000                   | 0           | 0                         | 100,000                            | 100            | 0                 | 0         |   |
| 061005   | Auditorium Ceiling Access         | 0            | 100,000     | 100,000         | 100,000                   | 0           | 0                         | 100,000                            | 100            | 0                 | 0         |   |
| 062000   | Millwork                          | 372,023      | 0           | 372,023         | 372,023                   | 0           | 0                         | 372,023                            | 100            | 0                 | 0         |   |
| 064020   | Laboratory Casework               | 1,180,000    | 0           | 1,180,000       | 1,180,000                 | 0           | 0                         | 1,180,000                          | 100            | 0                 | 0         |   |
| 065100   | Animal Science Building Allowance | 1,200,000    | -1,198,000  | 2,000           | 2,000                     | 0           | 0                         | 2,000                              | 100            | 0                 | 0         |   |
|          | WOOD & PLASTICS Total:            | 2,652,023    | -1,098,000  | 1,754,023       | 1,754,023                 | 0           | 0                         | 1,754,023                          | 100            | 0                 | 0         |   |
| 07       | THERMAL & MOISTURE                |              |             |                 |                           |             |                           |                                    |                |                   |           |   |
| 071000   | Waterproofing                     | 41,600       | 0           | 41,600          | 41,600                    | 0           | 0                         | 41,600                             | 100            | 0                 | 0         |   |
| 071950   | Air Infiltration Barriers         | 450,400      | 0           | 450,400         | 450,400                   | 0           | 0                         | 450,400                            | 100            | 0                 | 0         |   |

CONTINUATION SHEET

PC Construction Company

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached. In tabulation below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 44  
APPLICATION DATE: 07/09/2020  
PERIOD TO: 06/30/2020

| A        | B                                   | C            | D           | E               | F                         |             | G | H                         | I                                  |              | J                 | K         |
|----------|-------------------------------------|--------------|-------------|-----------------|---------------------------|-------------|---|---------------------------|------------------------------------|--------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK                 | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | WORK COMPLETED (F+G)      |             |   | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER- %((I/E) | BALANCE TO FINISH | RETAINAGE |
|          |                                     |              |             |                 | FROM PREVIOUS APPLICATION | THIS PERIOD |   |                           |                                    |              |                   |           |
| 072503   | Fireproofing Subcontract            | 328,320      | 0           | 328,320         | 328,320                   | 0           | 0 | 0                         | 328,320                            | 100          | 0                 | 0         |
| 072803   | Firestopping Subcontract            | 59,400       | 0           | 59,400          | 59,400                    | 0           | 0 | 0                         | 59,400                             | 100          | 0                 | 0         |
| 073100   | Roofing Subcontract                 | 1,770,000    | 0           | 1,770,000       | 1,770,000                 | 0           | 0 | 0                         | 1,770,000                          | 100          | 0                 | 0         |
|          | THERMAL & MOISTURE Total:           | 2,649,720    | 0           | 2,649,720       | 2,649,720                 | 0           | 0 | 0                         | 2,649,720                          | 100          | 0                 | 0         |
| 08       | DOORS & WINDOWS                     |              |             |                 |                           |             |   |                           |                                    |              |                   |           |
| 080100   | Doors Frames and Hardware           | 761,290      | -68,000     | 693,290         | 693,290                   | 0           | 0 | 0                         | 693,290                            | 100          | 0                 | 0         |
| 080110   | Door and Hardware Installation      | 0            | 68,000      | 68,000          | 68,000                    | 0           | 0 | 0                         | 68,000                             | 100          | 0                 | 0         |
| 083300   | Overhead Doors                      | 63,800       | 0           | 63,800          | 63,800                    | 0           | 0 | 0                         | 63,800                             | 100          | 0                 | 0         |
| 084000   | Windows, Storefront and Curtainwall | 2,700,000    | -225,000    | 2,475,000       | 2,475,000                 | 0           | 0 | 0                         | 2,475,000                          | 100          | 0                 | 0         |
| 088000   | Interior Glazing                    | 0            | 225,000     | 225,000         | 225,000                   | 0           | 0 | 0                         | 225,000                            | 100          | 0                 | 0         |
|          | DOORS & WINDOWS Total:              | 3,525,090    | 0           | 3,525,090       | 3,525,090                 | 0           | 0 | 0                         | 3,525,090                          | 100          | 0                 | 0         |
| 09       | FINISHES                            |              |             |                 |                           |             |   |                           |                                    |              |                   |           |
| 092000   | Gypsum Drywall System               | 5,559,750    | 0           | 5,559,750       | 5,559,750                 | 0           | 0 | 0                         | 5,559,750                          | 100          | 0                 | 0         |
| 093100   | Ceramic Tile                        | 654,870      | 0           | 654,870         | 654,870                   | 0           | 0 | 0                         | 654,870                            | 100          | 0                 | 0         |
| 095100   | Acoustical Ceilings                 | 585,473      | 0           | 585,473         | 585,473                   | 0           | 0 | 0                         | 585,473                            | 100          | 0                 | 0         |
| 095200   | Acoustic Wall Panels                | 426,128      | -1,500      | 424,628         | 424,628                   | 0           | 0 | 0                         | 424,628                            | 100          | 0                 | 0         |
| 095600   | Wood Flooring                       | 159,000      | 0           | 159,000         | 119,075                   | 13,308      | 0 | 0                         | 132,383                            | 83           | 26,617            | 3,969     |
| 096600   | Resilient Flooring                  | 957,992      | 0           | 957,992         | 957,992                   | 0           | 0 | 0                         | 957,992                            | 100          | 0                 | 0         |
| 097000   | Resilient Athletic Flooring         | 49,000       | 0           | 49,000          | 49,000                    | 0           | 0 | 0                         | 49,000                             | 100          | 0                 | 0         |
| 099000   | Painting Subcontractor              | 603,500      | 0           | 603,500         | 603,500                   | 0           | 0 | 0                         | 603,500                            | 100          | 0                 | 0         |
|          | FINISHES Total:                     | 8,995,713    | -1,500      | 8,994,213       | 8,954,288                 | 13,308      | 0 | 0                         | 8,967,596                          | 100          | 26,617            | 3,969     |
| 10       | SPECIALTIES                         |              |             |                 |                           |             |   |                           |                                    |              |                   |           |
| 100000   | Misc Specialties                    | 600,257      | 0           | 600,257         | 600,257                   | 0           | 0 | 0                         | 600,257                            | 100          | 0                 | 0         |
| 104210   | Signage Subcontractor               | 114,114      | 0           | 114,114         | 114,114                   | 0           | 0 | 0                         | 114,114                            | 100          | 0                 | 0         |
|          | SPECIALTIES Total:                  | 714,371      | 0           | 714,371         | 714,371                   | 0           | 0 | 0                         | 714,371                            | 100          | 0                 | 0         |
| 11       | EQUIPMENT                           |              |             |                 |                           |             |   |                           |                                    |              |                   |           |
| 110600   | Stage Rigging and Curtains          | 278,000      | 0           | 278,000         | 278,000                   | 0           | 0 | 0                         | 278,000                            | 100          | 0                 | 0         |
| 111400   | Kitchen Equipment                   | 523,570      | 0           | 523,570         | 523,570                   | 0           | 0 | 0                         | 523,570                            | 100          | 0                 | 0         |
| 111600   | Loading Dock Equipment              | 9,032        | 0           | 9,032           | 9,032                     | 0           | 0 | 0                         | 9,032                              | 100          | 0                 | 0         |
| 111710   | Climbing Wall Allowance             | 35,000       | -35,000     | 0               | 0                         | 0           | 0 | 0                         | 0                                  | 0            | 0                 | 0         |
| 113000   | Athletic Equipment                  | 137,489      | 6,643       | 144,132         | 144,132                   | 0           | 0 | 0                         | 144,132                            | 100          | 0                 | 0         |
|          | EQUIPMENT Total:                    | 983,091      | -28,357     | 954,734         | 954,734                   | 0           | 0 | 0                         | 954,734                            | 100          | 0                 | 0         |
| 12       | FURNISHINGS                         |              |             |                 |                           |             |   |                           |                                    |              |                   |           |
| 125000   | Window Treatments                   | 80,250       | 0           | 80,250          | 80,250                    | 0           | 0 | 0                         | 80,250                             | 100          | 0                 | 0         |
| 127100   | Fixed Auditorium Seating            | 126,955      | 0           | 126,955         | 126,955                   | 0           | 0 | 0                         | 126,955                            | 100          | 0                 | 0         |
| 127300   | Gymnasium Seating                   | 141,818      | 0           | 141,818         | 141,818                   | 0           | 0 | 0                         | 141,818                            | 100          | 0                 | 0         |

**CONTINUATION SHEET**

PC Construction Company

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 44

APPLICATION DATE: 07/09/2020

PERIOD TO: 06/30/2020

| A        | B                                          | C            | D           | E               | F                         |             | G | H                         | I                                  |                | J                 | K         |
|----------|--------------------------------------------|--------------|-------------|-----------------|---------------------------|-------------|---|---------------------------|------------------------------------|----------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK                        | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | WORK COMPLETED (F+G)      |             |   | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER-<br>%(I/E) | BALANCE TO FINISH | RETAINAGE |
|          |                                            |              |             |                 | FROM PREVIOUS APPLICATION | THIS PERIOD |   |                           |                                    |                |                   |           |
|          | FURNISHINGS Total:                         | 349,023      | 0           | 349,023         | 349,023                   | 0           | 0 | 0                         | 349,023                            | 100            | 0                 | 0         |
| 14       | CONVEYING SYSTEMS                          | 211,131      | 0           | 211,131         | 211,131                   | 0           | 0 | 0                         | 211,131                            | 100            | 0                 | 0         |
| 142003   | Elevators                                  | 211,131      | 0           | 211,131         | 211,131                   | 0           | 0 | 0                         | 211,131                            | 100            | 0                 | 0         |
|          | CONVEYING SYSTEMS Total:                   | 211,131      | 0           | 211,131         | 211,131                   | 0           | 0 | 0                         | 211,131                            | 100            | 0                 | 0         |
| 152      | MECHANICAL-HVAC                            | 0            | 631,500     | 631,500         | 631,500                   | 0           | 0 | 0                         | 631,500                            | 100            | 0                 | 0         |
| 152882   | Mech Insulation Subcontract                | 0            | 631,500     | 631,500         | 631,500                   | 0           | 0 | 0                         | 631,500                            | 100            | 0                 | 0         |
| 152883   | Automatic Temperature Controls             | 818,610      | 0           | 818,610         | 818,666                   | 1,944       | 0 | 0                         | 818,610                            | 100            | 0                 | 0         |
| 152892   | Air Handling Equipment                     | 1,670,170    | 0           | 1,670,170       | 1,670,170                 | 0           | 0 | 0                         | 1,670,170                          | 100            | 0                 | 0         |
| 152900   | Condensing Boilers                         | 99,108       | 0           | 99,108          | 99,108                    | 0           | 0 | 0                         | 99,108                             | 100            | 0                 | 0         |
|          | MECHANICAL-HVAC Total:                     | 2,587,888    | 631,500     | 3,219,388       | 3,217,444                 | 1,944       | 0 | 0                         | 3,219,388                          | 100            | 0                 | 0         |
| 153      | MECHANICAL-PLUMBING                        | 2,421,924    | 0           | 2,421,924       | 2,421,924                 | 0           | 0 | 0                         | 2,421,924                          | 100            | 0                 | 0         |
| 153880   | Plumbing Subcontract                       | 2,421,924    | 0           | 2,421,924       | 2,238,000                 | 4,000       | 0 | 0                         | 2,240,000                          | 100            | 0                 | 4,839     |
| 153881   | Mechanical Subcontract                     | 3,089,000    | -849,000    | 2,240,000       | 188,000                   | 0           | 0 | 0                         | 188,000                            | 100            | 0                 | 0         |
| 153882   | Split AC Units                             | 0            | 188,000     | 188,000         | 184,580                   | 0           | 0 | 0                         | 184,580                            | 100            | 0                 | 0         |
| 153883   | Induction Units                            | 0            | 164,580     | 164,580         | 579,520                   | 0           | 0 | 0                         | 579,520                            | 100            | 0                 | 0         |
| 153884   | Fire Protection                            | 604,520      | -25,000     | 579,520         | 2,666,320                 | 0           | 0 | 0                         | 2,666,320                          | 100            | 0                 | 0         |
| 153885   | Ductwork Subcontract                       | 2,855,900    | -189,580    | 2,666,320       | 8,236,344                 | 4,000       | 0 | 0                         | 8,240,344                          | 100            | 0                 | 4,639     |
|          | MECHANICAL-PLUMBING Total:                 | 8,971,344    | -731,000    | 8,240,344       | 8,236,344                 | 4,000       | 0 | 0                         | 8,240,344                          | 100            | 0                 | 0         |
| 18       | ELECTRICAL                                 | 8,766,800    | 0           | 8,766,800       | 8,766,800                 | 0           | 0 | 0                         | 8,766,800                          | 100            | 0                 | 19,951    |
| 180000   | Electrical Subcontract                     | 8,766,800    | 0           | 8,766,800       | 8,766,800                 | 0           | 0 | 0                         | 8,766,800                          | 100            | 0                 | 0         |
| 180015   | Electrical Ductbank                        | 90,000       | 0           | 90,000          | 90,000                    | 0           | 0 | 0                         | 90,000                             | 100            | 0                 | 0         |
|          | ELECTRICAL Total:                          | 8,856,800    | 0           | 8,856,800       | 8,856,800                 | 0           | 0 | 0                         | 8,856,800                          | 100            | 0                 | 19,951    |
| 19       | CHANGE ORDERS                              | 124,525      | 0           | 124,525         | 124,525                   | 0           | 0 | 0                         | 124,525                            | 100            | 0                 | 0         |
| 190001   | Permit Set Sitework Revisions              | 22,089       | 0           | 22,089          | 22,089                    | 0           | 0 | 0                         | 22,089                             | 100            | 0                 | 0         |
| 190002   | Sewer Revisions                            | 10,736       | 0           | 10,736          | 11,622                    | 0           | 0 | 0                         | 11,622                             | 100            | 0                 | 0         |
| 190003   | Fabric at Sewer and Storm Underdrain       | 0            | 0           | 0               | 0                         | 0           | 0 | 0                         | 0                                  | 100            | 0                 | 0         |
| 190004   | Overlay Alumini Drive Sidewalk             | 0            | 0           | 0               | 0                         | 0           | 0 | 0                         | 0                                  | 100            | 0                 | 0         |
| 190008   | Sewer Line Ledge Removal                   | 0            | 6,000       | 6,000           | 6,000                     | 0           | 0 | 0                         | 6,000                              | 100            | 0                 | 0         |
| 190007   | RF1002 Football Scoreboard Support         | 0            | 18,255      | 18,255          | 18,255                    | 0           | 0 | 0                         | 18,255                             | 100            | 0                 | 0         |
| 190009   | SMH-3 Location Revision                    | 642          | 0           | 642             | 642                       | 0           | 0 | 0                         | 642                                | 100            | 0                 | 0         |
| 190010   | RF1007 Fabric Under Roadway                | 0            | 3,586       | 3,586           | 3,586                     | 0           | 0 | 0                         | 3,586                              | 100            | 0                 | 0         |
| 190012   | RF10012 Organic Material At Loading Dock   | 0            | 33,294      | 33,294          | 33,294                    | 0           | 0 | 0                         | 33,294                             | 100            | 0                 | 0         |
| 190013   | Ledge Removal FM to SMH-2                  | 0            | 1,650       | 1,650           | 1,650                     | 0           | 0 | 0                         | 1,650                              | 100            | 0                 | 0         |
| 190014   | Ledge Removal SMH-2 to SMH-1               | 0            | 8,400       | 8,400           | 8,400                     | 0           | 0 | 0                         | 8,400                              | 100            | 0                 | 0         |
| 190016   | Ledge Removal SMH-1 to Existing            | 0            | 3,050       | 3,050           | 3,050                     | 0           | 0 | 0                         | 3,050                              | 100            | 0                 | 0         |
| 190017   | Structural Changes Bid to Construction Set | 44,178       | 0           | 44,178          | 44,178                    | 0           | 0 | 0                         | 44,178                             | 100            | 0                 | 0         |

CONTINUATION SHEET

PC Construction Company

APPLICATION AND CERTIFICATE FOR PAYMENT, containing  
Contractor's signed Certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 44

APPLICATION DATE: 07/09/2020

PERIOD TO: 06/30/2020

| A        | B                                         | C            | D              | E                  | F                               |             | H                               | I                                           | PER-<br>%(I/E) | J                    | K         |
|----------|-------------------------------------------|--------------|----------------|--------------------|---------------------------------|-------------|---------------------------------|---------------------------------------------|----------------|----------------------|-----------|
|          |                                           |              |                |                    | WORK COMPLETED (F+G)            | G           |                                 |                                             |                |                      |           |
| ITEM NO. | DESCRIPTION OF WORK                       | ORIGINAL SOV | SOV<br>CHANGES | SCHEDULED<br>VALUE | FROM<br>PREVIOUS<br>APPLICATION | THIS PERIOD | MATERIAL<br>PRESENTLY<br>STORED | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE |                | BALANCE TO<br>FINISH | RETAINAGE |
| 190018   | Addenda A Cost Revisions                  | 61,244       | 0              | 61,244             | 61,244                          | 0           | 0                               | 61,244                                      | 100            | 0                    | 0         |
| 190019   | Addenda B Cost Revisions                  | 43,996       | 0              | 43,996             | 43,996                          | 0           | 0                               | 43,996                                      | 100            | 0                    | 0         |
| 190020   | Foundation and Utility Ledger Removal     | 0            | 404,421        | 404,421            | 404,421                         | 0           | 0                               | 404,421                                     | 100            | 0                    | 0         |
| 190021   | ASI-001 Catwalk Revisions                 | 0            | -1,935         | -1,935             | -1,935                          | 0           | 0                               | -1,935                                      | 100            | 0                    | 0         |
| 190022   | ASI-007 Loading Dock Flooding Revisions   | 0            | 2,128          | 2,128              | 2,128                           | 0           | 0                               | 2,128                                       | 100            | 0                    | 0         |
| 190023   | ASI-008R Drainage Revisions               | 0            | 14,530         | 14,530             | 14,530                          | 0           | 0                               | 14,530                                      | 100            | 0                    | 0         |
| 190025   | Interior Organic Removal                  | 0            | 2,476          | 2,476              | 2,476                           | 0           | 0                               | 2,476                                       | 100            | 0                    | 0         |
| 190026   | RFI-099 Deleted RAPs at AE Line           | 0            | -9,405         | -9,405             | -9,405                          | 0           | 0                               | -9,405                                      | 100            | 0                    | 0         |
| 190027   | RFI125 Loop Road Subgrade                 | 0            | 17,347         | 17,347             | 17,347                          | 0           | 0                               | 17,347                                      | 100            | 0                    | 0         |
| 190028   | ASI-12 Animal Science Power               | 0            | 36,358         | 36,358             | 36,358                          | 0           | 0                               | 36,358                                      | 100            | 0                    | 0         |
| 190029   | Edge Strip Deletion Credit                | 0            | -6,862         | -6,862             | -6,862                          | 0           | 0                               | -6,862                                      | 100            | 0                    | 0         |
| 190031   | ASI-014 Kitchen Equipment Revisions       | 0            | 435,564        | 435,564            | 435,564                         | 0           | 0                               | 435,564                                     | 100            | 0                    | 0         |
| 190032   | ASI-015 Underslab Piping Revisions RFI132 | 0            | 22,219         | 22,219             | 22,219                          | 0           | 0                               | 22,219                                      | 100            | 0                    | 0         |
| 190033   | ASI-017 Steel Additions                   | 0            | 3,242          | 3,242              | 3,242                           | 0           | 0                               | 3,242                                       | 100            | 0                    | 0         |
| 190035   | ASI-020 Life Safety Switch                | 0            | 13,791         | 13,791             | 13,791                          | 0           | 0                               | 13,791                                      | 100            | 0                    | 0         |
| 190036   | PR-001 Slab Depression Deletion           | 0            | -46,214        | -46,214            | -46,214                         | 0           | 0                               | -46,214                                     | 100            | 0                    | 0         |
| 190037   | ASI-022 Elevator Roof Structure           | 0            | 109            | 109                | 109                             | 0           | 0                               | 109                                         | 100            | 0                    | 0         |
| 190038   | ASI-21.1 Curbside Revisions               | 0            | 4,787          | 4,787              | 4,787                           | 0           | 0                               | 4,787                                       | 100            | 0                    | 0         |
| 190039   | ASI-021.2 Revised Exterior Elevations     | 0            | -2,536         | -2,536             | -2,536                          | 0           | 0                               | -2,536                                      | 100            | 0                    | 0         |
| 190040   | ASI-023 Revised Grease Traps              | 0            | -10,110        | -10,110            | -10,110                         | 0           | 0                               | -10,110                                     | 100            | 0                    | 0         |
| 190042   | ASI-026 Revisions to Submittal 051200-021 | 0            | 491            | 491                | 491                             | 0           | 0                               | 491                                         | 100            | 0                    | 0         |
| 190043   | ASI-27 Smoke Hatch Revisions              | 0            | 16,196         | 16,196             | 16,196                          | 0           | 0                               | 16,196                                      | 100            | 0                    | 0         |
| 190044   | ASI-028 Brace at Column                   | 0            | 951            | 951                | 951                             | 0           | 0                               | 951                                         | 100            | 0                    | 0         |
| 190045   | Need Description                          | 0            | -4,066         | -4,066             | -4,066                          | 0           | 0                               | -4,066                                      | 100            | 0                    | 0         |
| 190046   | 230F Safety Cage Deletion                 | 0            | -857           | -857               | -857                            | 0           | 0                               | -857                                        | 100            | 0                    | 0         |
| 190047   | RFI-141R1 Fiber Reinforced Concrete       | 0            | -21,919        | -21,919            | -21,919                         | 0           | 0                               | -21,919                                     | 100            | 0                    | 0         |
| 190048   | ASI-034 Weight Room Floor Revision        | 0            | -1,500         | -1,500             | -1,500                          | 0           | 0                               | -1,500                                      | 100            | 0                    | 0         |
| 190050   | ASI 031, RFI 189 Eliminated Catwalk Mesh  | 0            | -6,230         | -6,230             | -6,230                          | 0           | 0                               | -6,230                                      | 100            | 0                    | 0         |
| 190052   | ASI-21.5 Acid Neutralization Tank         | 0            | 37,697         | 37,697             | 37,697                          | 0           | 0                               | 37,697                                      | 100            | 0                    | 0         |
| 190053   | PR-003 Schuler Cove Base                  | 0            | -5,700         | -5,700             | -5,700                          | 0           | 0                               | -5,700                                      | 100            | 0                    | 0         |
| 190056   | RFI-190 Area E Duckwork @ Stair #5        | 0            | 3,636          | 3,636              | 3,636                           | 0           | 0                               | 3,636                                       | 100            | 0                    | 0         |
| 190058   | ASI-21.6 Door Schedule Revisions          | 0            | -150           | -150               | -150                            | 0           | 0                               | -150                                        | 100            | 0                    | 0         |
| 190059   | ASI-32 & 37 Brace Bays                    | 0            | 1,545          | 1,545              | 1,545                           | 0           | 0                               | 1,545                                       | 100            | 0                    | 0         |
| 190060   | ASI-21.4 Revised Floor Plans              | 0            | 48,780         | 48,780             | 48,780                          | 0           | 0                               | 48,780                                      | 100            | 0                    | 0         |
| 190061   | ASI-038 Auto Tech Office Roof             | 0            | -811           | -811               | -811                            | 0           | 0                               | -811                                        | 100            | 0                    | 0         |
| 190062   | ASI-039 Bleacher Power                    | 0            | -4,544         | -4,544             | -4,544                          | 0           | 0                               | -4,544                                      | 100            | 0                    | 0         |
| 190063   | ASI-021.7 FF&E Drawings                   | 0            | -44,581        | -44,581            | -44,581                         | 0           | 0                               | -44,581                                     | 100            | 0                    | 0         |
| 190065   | ASI-21.3 Civil and Landscaping Revisions  | 0            | 17,793         | 17,793             | 17,793                          | 0           | 0                               | 17,793                                      | 100            | 0                    | 0         |

**CONTINUATION SHEET**

**PC Construction Company**

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 44  
APPLICATION DATE: 07/09/2020  
PERIOD TO: 06/30/2020

| A        | B                                        | C            | D           | E               | F                    |                           | G     | H                         | I                                  | PER-<br>%(I/E) | J                 | K         |
|----------|------------------------------------------|--------------|-------------|-----------------|----------------------|---------------------------|-------|---------------------------|------------------------------------|----------------|-------------------|-----------|
|          |                                          |              |             |                 | WORK COMPLETED (F+G) | FROM PREVIOUS APPLICATION |       |                           |                                    |                |                   |           |
| ITEM NO. | DESCRIPTION OF WORK                      | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | THIS PERIOD          |                           |       | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE |                | BALANCE TO FINISH | RETAINAGE |
| 190066   | Loading Dock Roof                        | 0            | 31,838      | 31,838          | 0                    | 31,838                    | 0     | 0                         | 31,838                             | 100            | 0                 | 0         |
| 190067   | ASL-021.8 Updated Ceiling Plans          | 0            | 925         | 925             | 0                    | 925                       | 0     | 0                         | 925                                | 100            | 0                 | 0         |
| 190069   | ASL-027.09 Revised Electrical Drawings   | 0            | 44,872      | 44,872          | 0                    | 44,872                    | 0     | 0                         | 44,872                             | 100            | 0                 | 0         |
| 190071   | Baseball Bating Cage                     | 0            | 18,535      | 18,535          | 0                    | 18,535                    | 3,000 | 0                         | 18,535                             | 100            | 0                 | 0         |
| 190072   | ASL-040 Mock-up Wall Updates             | 0            | -960        | -960            | 0                    | -960                      | 0     | 0                         | -960                               | 100            | 0                 | 0         |
| 190073   | ASL-041 Lockers in Building Construction | 0            | 4,019       | 4,019           | 0                    | 4,019                     | 0     | 0                         | 4,019                              | 100            | 0                 | 0         |
| 190075   | RFI-257 Storage Room Duct Shaft          | 0            | 884         | 884             | 0                    | 884                       | 0     | 0                         | 884                                | 100            | 0                 | 0         |
| 190077   | ASL-044 Power to Air Cleaners            | 0            | 10,155      | 10,155          | 0                    | 10,155                    | 0     | 0                         | 10,155                             | 100            | 0                 | 0         |
| 190078   | Paint Booth Procurement                  | 0            | 200,385     | 200,385         | 0                    | 200,385                   | 0     | 0                         | 200,385                            | 100            | 0                 | 0         |
| 190080   | ASL-21.11 FEC Locations                  | 0            | 36,133      | 36,133          | 0                    | 36,133                    | 0     | 0                         | 36,133                             | 100            | 0                 | 0         |
| 190081   | RFI-282 Storage Door Layout Revisions    | 0            | 1,990       | 1,990           | 0                    | 1,990                     | 0     | 0                         | 1,990                              | 100            | 0                 | 0         |
| 190082   | ASL-049 Mezz Guard Rail                  | 0            | -255        | -255            | 0                    | -255                      | 0     | 0                         | -255                               | 100            | 0                 | 0         |
| 190083   | RFI-198 Catwalk Access Revisions         | 0            | -136        | -136            | 0                    | -136                      | 0     | 0                         | -136                               | 100            | 0                 | 0         |
| 190084   | ASL-047 CUH Revisions                    | 0            | 2,624       | 2,624           | 0                    | 2,624                     | 0     | 0                         | 2,624                              | 100            | 0                 | 0         |
| 190085   | ASL-050 Auto Collision Slab Depression   | 0            | 11,355      | 11,355          | 0                    | 11,355                    | 0     | 0                         | 11,355                             | 100            | 0                 | 0         |
| 190086   | Sprinkler Coverage at Town Square        | 0            | 8,450       | 8,450           | 0                    | 8,450                     | 0     | 0                         | 8,450                              | 100            | 0                 | 0         |
| 190087   | ASL-052 Life Science Diffusers           | 0            | 1,222       | 1,222           | 0                    | 1,222                     | 0     | 0                         | 1,222                              | 100            | 0                 | 0         |
| 190088   | ASL-045 Training Room Door               | 0            | 2,211       | 2,211           | 0                    | 2,211                     | 0     | 0                         | 2,211                              | 100            | 0                 | 0         |
| 190089   | RFI-261 R1 Dishwasher Exhaust Duct       | 0            | 4,916       | 4,916           | 0                    | 4,916                     | 0     | 0                         | 4,916                              | 100            | 0                 | 0         |
| 190090   | ASL-054 CW & Aud Elev Updates            | 0            | 3,966       | 3,966           | 0                    | 3,966                     | 0     | 0                         | 3,966                              | 100            | 0                 | 0         |
| 190091   | ASL-045 Door 040.3 Update                | 0            | 782         | 782             | 0                    | 782                       | 0     | 0                         | 782                                | 100            | 0                 | 0         |
| 190092   | ASL-055 Auto Tech Lift Revision          | 0            | 2,138       | 2,138           | 0                    | 2,138                     | 0     | 0                         | 2,138                              | 100            | 0                 | 0         |
| 190093   | Loop Road and Field Drainage             | 0            | 11,684      | 11,684          | 0                    | 11,684                    | 0     | 0                         | 11,684                             | 100            | 0                 | 0         |
| 190094   | Conklor Locker Size Change               | 0            | 10,500      | 10,500          | 0                    | 10,500                    | 0     | 0                         | 10,500                             | 100            | 0                 | 0         |
| 190095   | PR-009 Gym Diffuser Covers               | 0            | 4,678       | 4,678           | 0                    | 4,678                     | 0     | 0                         | 4,678                              | 100            | 0                 | 0         |
| 190097   | RFI-351 Cardio/Might Room Ceiling        | 0            | 9,694       | 9,694           | 0                    | 9,694                     | 0     | 0                         | 9,694                              | 100            | 0                 | 0         |
| 190098   | ASL-081 Alt PE Wall                      | 0            | 2,055       | 2,055           | 0                    | 2,055                     | 0     | 0                         | 2,055                              | 100            | 0                 | 0         |
| 190099   | RFI-281 Gym Parking                      | 0            | 5,525       | 5,525           | 0                    | 5,525                     | 0     | 0                         | 5,525                              | 100            | 0                 | 0         |
| 190101   | RFI-350 Powered Door Operations          | 0            | 5,034       | 5,034           | 0                    | 5,034                     | 0     | 0                         | 5,034                              | 100            | 0                 | 0         |
| 190102   | ASL-066 Borrowed Light in Facilities     | 0            | -461        | -461            | 0                    | -461                      | 0     | 0                         | -461                               | 100            | 0                 | 0         |
| 190103   | ASL-065 Electrical Coordination          | 0            | 7,244       | 7,244           | 0                    | 7,244                     | 0     | 0                         | 7,244                              | 100            | 0                 | 0         |
| 190104   | PR-010 Guidance Suite Revisions          | 0            | 1,900       | 1,900           | 0                    | 1,900                     | 0     | 0                         | 1,900                              | 100            | 0                 | 0         |
| 190105   | RFI-316 Trap Primer                      | 0            | 1,025       | 1,025           | 0                    | 1,025                     | 0     | 0                         | 1,025                              | 100            | 0                 | 0         |
| 190107   | RFI-407 Life Skill Exhaust Hood          | 0            | -7,129      | -7,129          | 0                    | -7,129                    | 0     | 0                         | -7,129                             | 100            | 0                 | 0         |
| 190111   | ASL-073 Library Borrowed Light Changes   | 0            | -3,447      | -3,447          | 0                    | -3,447                    | 0     | 0                         | -3,447                             | 100            | 0                 | 0         |
| 190113   | ASL-083 Hardware and Security            | 0            | 3,129       | 3,129           | 0                    | 3,129                     | 0     | 0                         | 3,129                              | 100            | 0                 | 0         |
| 190114   | PR-12 Dust Collector Elec Rev            | 0            | 941         | 941             | 0                    | 941                       | 0     | 0                         | 941                                | 100            | 0                 | 0         |
| 190115   | ASL-074 Ductless Unit Elec Rev           | 0            | -5,168      | -5,168          | 0                    | -5,168                    | 0     | 0                         | -5,168                             | 100            | 0                 | 0         |

CONTINUATION SHEET

PC Construction Company

APPLICATION AND CERTIFICATE FOR PAYMENT, containing  
Contractors signed Certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 44  
APPLICATION DATE: 07/09/2020  
PERIOD TO: 06/30/2020

| A        | B                                          | C            | D           | E               | F                    |                           | G           | H                         | I                                  | PER-<br>%(I/E) | J                 | K         |
|----------|--------------------------------------------|--------------|-------------|-----------------|----------------------|---------------------------|-------------|---------------------------|------------------------------------|----------------|-------------------|-----------|
|          |                                            |              |             |                 | WORK COMPLETED (F+G) | FROM PREVIOUS APPLICATION |             |                           |                                    |                |                   |           |
| ITEM NO. | DESCRIPTION OF WORK                        | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE |                      |                           | THIS PERIOD | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE |                | BALANCE TO FINISH | RETAINAGE |
| 190116   | ASI-075 Exhaust Ductwork to 203A & B       | 0            | 2,650       | 2,650           | 2,650                | 2,650                     | 0           | 0                         | 2,650                              | 100            | 0                 | 0         |
| 190117   | PR-13 Cosmetology Lockers                  | 0            | 2,208       | 2,208           | 2,208                | 2,208                     | 0           | 0                         | 2,208                              | 100            | 0                 | 0         |
| 190121   | ASI-078 Water Heater Intake and Exhaust    | 0            | 6,537       | 6,537           | 6,537                | 6,537                     | 0           | 0                         | 6,537                              | 100            | 0                 | 0         |
| 190122   | ASI-21, 13 Plumbing Revisions              | 0            | 59,894      | 59,894          | 59,894               | 59,894                    | 0           | 0                         | 59,894                             | 100            | 0                 | 0         |
| 190123   | PR-014 Forum Stair Coatings                | 0            | -1,122      | -1,122          | -1,122               | -1,122                    | 0           | 0                         | -1,122                             | 100            | 0                 | 0         |
| 190124   | ASI-081 BL-137.2 Deletion                  | 0            | -332        | -332            | -332                 | -332                      | 0           | 0                         | -332                               | 100            | 0                 | 0         |
| 190125   | RFI-427R1 Radiant Panel Modifications      | 0            | 1,848       | 1,848           | 1,848                | 1,848                     | 0           | 0                         | 1,848                              | 100            | 0                 | 0         |
| 190127   | RFI-429 Auditorium Handrail Addition, ASI- | 0            | 21,283      | 21,283          | 21,283               | 21,283                    | 0           | 0                         | 21,283                             | 100            | 0                 | 0         |
| 190128   | PR-10 Electrical Changes                   | 0            | 481         | 481             | 481                  | 481                       | 0           | 0                         | 481                                | 100            | 0                 | 0         |
| 190129   | ASI-085 Column Enclosure ACB15.8           | 0            | 1,125       | 1,125           | 1,125                | 1,125                     | 0           | 0                         | 1,125                              | 100            | 0                 | 0         |
| 190130   | RFI-281 Additional Ductwork                | 0            | 4,445       | 4,445           | 4,445                | 4,445                     | 0           | 0                         | 4,445                              | 100            | 0                 | 0         |
| 190131   | RFI-338R Expansion Joints                  | 0            | 146,124     | 146,124         | 146,124              | 146,124                   | 0           | 0                         | 146,124                            | 100            | 0                 | 0         |
| 190132   | Countyrd Speaker Strobees                  | 0            | 3,311       | 3,311           | 3,311                | 3,311                     | 0           | 0                         | 3,311                              | 100            | 0                 | 0         |
| 190133   | RFI-462 Bellamy/Alumni Catchbasin          | 0            | 9,973       | 9,973           | 9,973                | 9,973                     | 0           | 0                         | 9,973                              | 100            | 0                 | 0         |
| 190134   | RFI-474 Salon 108 Supply Air               | 0            | 18,734      | 18,734          | 18,734               | 18,734                    | 0           | 0                         | 18,734                             | 100            | 0                 | 0         |
| 190135   | RFI-469 Unit Heater 12                     | 0            | 340         | 340             | 340                  | 340                       | 0           | 0                         | 340                                | 100            | 0                 | 0         |
| 190136   | RFI-480 231A Duct Diffuser                 | 0            | -46         | -46             | -46                  | -46                       | 0           | 0                         | -46                                | 100            | 0                 | 0         |
| 190137   | RFI-470 LC 2-2 Wall Diffuser               | 0            | 589         | 589             | 589                  | 589                       | 0           | 0                         | 589                                | 100            | 0                 | 0         |
| 190138   | RFI-479 SPED CR 222 Displacement           | 0            | 2,182       | 2,182           | 2,182                | 2,182                     | 0           | 0                         | 2,182                              | 100            | 0                 | 0         |
| 190140   | ASI-080 Deleted Borrowed Lights            | 0            | -813        | -813            | -813                 | -813                      | 0           | 0                         | -813                               | 100            | 0                 | 0         |
| 190142   | ASI-084 Furne Hood and Gas Changes         | 0            | -54,145     | -54,145         | -54,145              | -54,145                   | 0           | 0                         | -54,145                            | 100            | 0                 | 0         |
| 190144   | RFI-456 Staff Dining 204 Duct Diffuser     | 0            | 1,339       | 1,339           | 1,339                | 1,339                     | 0           | 0                         | 1,339                              | 100            | 0                 | 0         |
| 190145   | RFI-484 Water Supply to Wash Bay           | 0            | 1,116       | 1,116           | 1,116                | 1,116                     | 0           | 0                         | 1,116                              | 100            | 0                 | 0         |
| 190146   | ASI-45, 1 CVM42 Power                      | 0            | 666         | 666             | 666                  | 666                       | 0           | 0                         | 666                                | 100            | 0                 | 0         |
| 190147   | RFI-483 Deletion of Recessed Can Lighting  | 0            | -332        | -332            | -332                 | -332                      | 0           | 0                         | -332                               | 100            | 0                 | 0         |
| 190148   | PR-015 Deletion of Millwork Cupbles        | 0            | -4,200      | -4,200          | -4,200               | -4,200                    | 0           | 0                         | -4,200                             | 100            | 0                 | 0         |
| 190149   | PR-016 Corridor Branches Wood Veneer       | 0            | -6,335      | -6,335          | -6,335               | -6,335                    | 0           | 0                         | -6,335                             | 100            | 0                 | 0         |
| 190151   | ASI-089 Cosmetology Electrical Updates     | 0            | 5,440       | 5,440           | 5,440                | 5,440                     | 0           | 0                         | 5,440                              | 100            | 0                 | 0         |
| 190153   | ASI 21-14 Vertical Grab Bar                | 0            | 2,155       | 2,155           | 2,155                | 2,155                     | 0           | 0                         | 2,155                              | 100            | 0                 | 0         |
| 190154   | ASI-080 TVE Elevations                     | 0            | 8,152       | 8,152           | 8,152                | 8,152                     | 0           | 0                         | 8,152                              | 100            | 0                 | 0         |
| 190155   | RFI-384R1 Telecom Ductbank Revisions       | 0            | 16,190      | 16,190          | 16,190               | 16,190                    | 0           | 0                         | 16,190                             | 100            | 0                 | 0         |
| 190156   | RFI-506                                    | 0            | 5,913       | 5,913           | 5,913                | 5,913                     | 0           | 0                         | 5,913                              | 100            | 0                 | 0         |
| 190157   | ASI-083 Paint Booth Electrical             | 0            | -598        | -598            | -598                 | -598                      | 0           | 0                         | -598                               | 100            | 0                 | 0         |
| 190158   | ASI-081                                    | 0            | 2,034       | 2,034           | 2,034                | 2,034                     | 0           | 0                         | 2,034                              | 100            | 0                 | 0         |
| 190159   | RFI-489 R1 Kiln Revisions                  | 0            | 2,365       | 2,365           | 2,365                | 2,365                     | 0           | 0                         | 2,365                              | 100            | 0                 | 0         |
| 190160   | RFI-522 Ext Door Operator                  | 0            | 1,199       | 1,199           | 1,199                | 1,199                     | 0           | 0                         | 1,199                              | 100            | 0                 | 0         |
| 190163   | PR-19 Microphone in Town Square            | 0            | 1,980       | 1,980           | 1,980                | 1,980                     | 0           | 0                         | 1,980                              | 100            | 0                 | 0         |
| 190164   | RFI-521 Stair 1 Roof Access Fixtures       | 0            | 5,163       | 5,163           | 5,163                | 5,163                     | 0           | 0                         | 5,163                              | 100            | 0                 | 0         |

**CONTINUATION SHEET**

**PC Construction Company**

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 44  
APPLICATION DATE: 07/09/2020  
PERIOD TO: 06/30/2020

| A        | B                                           | C            | D           | E               | F                         |             | H                         | I                                  | PER-<br>%(I/E) | J                 | K         |
|----------|---------------------------------------------|--------------|-------------|-----------------|---------------------------|-------------|---------------------------|------------------------------------|----------------|-------------------|-----------|
|          |                                             |              |             |                 | WORK COMPLETED (F+G)      | G           |                           |                                    |                |                   |           |
| ITEM NO. | DESCRIPTION OF WORK                         | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | FROM PREVIOUS APPLICATION | THIS PERIOD | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE |                | BALANCE TO FINISH | RETAINAGE |
| 190166   | RFI-552 Auto Area Unit Heater Piping        | 0            | 24,036      | 24,036          | 24,036                    | 0           | 0                         | 24,036                             | 100            | 0                 | 0         |
| 190167   | RFI-553 Stair #1 Gate                       | 0            | 750         | 750             | 750                       | 0           | 0                         | 750                                | 100            | 0                 | 0         |
| 190168   | RFI-545 Stair #1 Roof Level Lighting        | 0            | 2,906       | 2,906           | 2,906                     | 0           | 0                         | 2,906                              | 100            | 0                 | 0         |
| 190170   | ASI-087 Business Classroom Floor Boxes      | 0            | 1,675       | 1,675           | 1,675                     | 0           | 0                         | 1,675                              | 100            | 0                 | 0         |
| 190171   | RFI-543 Alum Door Hardware Questions        | 0            | -1,584      | -1,584          | -1,584                    | 0           | 0                         | -1,584                             | 100            | 0                 | 0         |
| 190175   | ASI-099 Dishwashers in Prep Rooms           | 0            | 4,459       | 4,459           | 4,459                     | 0           | 0                         | 4,459                              | 100            | 0                 | 0         |
| 190176   | RFI-536 Curtainwall Flashing Revisions      | 0            | -24,088     | -24,088         | -24,088                   | 0           | 0                         | -24,088                            | 100            | 0                 | 0         |
| 190178   | RFI 567 - Exposed Columns and Wind          | 0            | 577         | 577             | 577                       | 0           | 0                         | 577                                | 100            | 0                 | 0         |
| 190179   | RFI 581 - Duct Diffuser Small CR 234        | 0            | 505         | 505             | 505                       | 0           | 0                         | 505                                | 100            | 0                 | 0         |
| 190180   | RFI-572R1 Safety Shower and Mixing          | 0            | 2,741       | 2,741           | 2,741                     | 0           | 0                         | 2,741                              | 100            | 0                 | 0         |
| 190182   | ASI-0101 Facilities Break Room Revisions    | 0            | 6,142       | 6,142           | 6,142                     | 0           | 0                         | 6,142                              | 100            | 0                 | 0         |
| 190183   | PR-020 Sidewalk Widening                    | 0            | 2,801       | 2,801           | 2,801                     | 0           | 0                         | 2,801                              | 100            | 0                 | 0         |
| 190186   | Blancher Support Framing                    | 0            | 12,174      | 12,174          | 12,174                    | 0           | 0                         | 12,174                             | 100            | 0                 | 0         |
| 190187   | RFI-601 Furne Hood Plumbing                 | 0            | 8,487       | 8,487           | 8,487                     | 0           | 0                         | 8,487                              | 100            | 0                 | 0         |
| 190188   | Football Field Feeder Location              | 0            | 7,758       | 7,758           | 7,758                     | 0           | 0                         | 7,758                              | 100            | 0                 | 0         |
| 190188   | ASI-085R & RFI 604                          | 0            | 2,802       | 2,802           | 2,802                     | 0           | 0                         | 2,802                              | 100            | 0                 | 0         |
| 190180   | ASI-103 Weight Room Columns                 | 0            | 3,141       | 3,141           | 3,141                     | 0           | 0                         | 3,141                              | 100            | 0                 | 0         |
| 190191   | RFI-616 Heat Trace Power                    | 0            | 666         | 666             | 666                       | 0           | 0                         | 666                                | 100            | 0                 | 0         |
| 190192   | RFI-617 Courtyard Irrigation Feed           | 0            | 6,779       | 6,779           | 6,779                     | 0           | 0                         | 6,779                              | 100            | 0                 | 0         |
| 190195   | RFI-623 DCU Condensate Drain Revisions      | 0            | 2,110       | 2,110           | 2,110                     | 0           | 0                         | 2,110                              | 100            | 0                 | 0         |
| 190198   | PR-023 Additional Auditorium Ramp Lighting  | 0            | 18,739      | 18,739          | 18,739                    | 0           | 0                         | 18,739                             | 100            | 0                 | 0         |
| 190196   | Misc Drywall Revisions                      | 0            | 3,799       | 3,799           | 3,799                     | 0           | 0                         | 3,799                              | 100            | 0                 | 0         |
| 190199   | PR-025 Exterior Signage Modification        | 0            | 1,910       | 1,910           | 1,910                     | 0           | 0                         | 1,910                              | 100            | 0                 | 0         |
| 190200   | RFI-633                                     | 0            | 761         | 761             | 761                       | 0           | 0                         | 761                                | 100            | 0                 | 0         |
| 190202   | RFI-639 Additional Lighting in Sun-Room     | 0            | 2,083       | 2,083           | 2,083                     | 0           | 0                         | 2,083                              | 100            | 0                 | 0         |
| 190204   | RFI-577R1 Courtyard Canopy Light Fixture    | 0            | 2,407       | 2,407           | 2,407                     | 0           | 0                         | 2,407                              | 100            | 0                 | 0         |
| 190206   | RFI-652 Wall Finish at Deleted WP-1 Panels  | 0            | -3,447      | -3,447          | -3,447                    | 0           | 0                         | -3,447                             | 100            | 0                 | 0         |
| 190207   | RFI -646 Wall Motion Sensors                | 0            | -428        | -428            | -428                      | 0           | 0                         | -428                               | 100            | 0                 | 0         |
| 190208   | PR-029 Refrigerator Elimination             | 0            | -3,750      | -3,750          | -3,750                    | 0           | 0                         | -3,750                             | 100            | 0                 | 0         |
| 190210   | RFI-622 Paint Auditorium Ceiling Grid Black | 0            | 800         | 800             | 800                       | 0           | 0                         | 800                                | 100            | 0                 | 0         |
| 190211   | PR-030 Fitzfelt Panel Substitution          | 0            | -10,486     | -10,486         | -10,486                   | 0           | 0                         | -10,486                            | 100            | 0                 | 0         |
| 190212   | PR-031 Teacher Planning                     | 0            | 9,915       | 9,915           | 9,915                     | 0           | 0                         | 9,915                              | 100            | 0                 | 0         |
| 190213   | Town Square Exposed Steel                   | 0            | 6,020       | 6,020           | 6,020                     | 0           | 0                         | 6,020                              | 100            | 0                 | 0         |
| 190214   | ASI-106 EXT SIGNAGE REVISIONS               | 0            | 1,797       | 1,797           | 1,797                     | 0           | 0                         | 1,797                              | 100            | 0                 | 0         |
| 190215   | Climbing Wall Allowance Adjustment          | 0            | 46,168      | 46,168          | 46,168                    | 0           | 0                         | 46,168                             | 100            | 0                 | 0         |
| 190216   | RFI-420R1 Condensate Insulation Update      | 0            | -2,100      | -2,100          | -2,100                    | 0           | 0                         | -2,100                             | 100            | 0                 | 0         |
| 190217   | Town Square Ceiling Paint Change            | 0            | 8,538       | 8,538           | 8,538                     | 0           | 0                         | 8,538                              | 100            | 0                 | 0         |
| 190218   | RFI-677 Room 134 North Wall                 | 0            | 3,698       | 3,698           | 3,698                     | 0           | 0                         | 3,698                              | 100            | 0                 | 0         |

**CONTINUATION SHEET**

**PC Construction Company**

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 44  
APPLICATION DATE: 07/09/2020  
PERIOD TO: 06/30/2020

| A        | B                                          | C            | D           | E               | F                    |                           | G           | H                         | I                                  | PER-<br>%(I/E) | J                 | K         |
|----------|--------------------------------------------|--------------|-------------|-----------------|----------------------|---------------------------|-------------|---------------------------|------------------------------------|----------------|-------------------|-----------|
|          |                                            |              |             |                 | WORK COMPLETED (F+G) | FROM PREVIOUS APPLICATION | THIS PERIOD |                           |                                    |                |                   |           |
| ITEM NO. | DESCRIPTION OF WORK                        | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE |                      |                           |             | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE |                | BALANCE TO FINISH | RETAINAGE |
| 190219   | Floor Finishes to Replace Recessed Mats    | 0            | 4,152       | 4,152           | 4,152                | 0                         | 0           | 0                         | 4,152                              | 100            | 0                 | 0         |
| 190220   | Animal Science Allowance Adjustment        | 0            | 0           | 0               | 0                    | 0                         | 0           | 0                         | 0                                  | 0              | 0                 | 0         |
| 190221   | PR-032 Dishwasher Addition Training 034A   | 0            | 2,052       | 2,052           | 2,052                | 0                         | 0           | 0                         | 2,052                              | 100            | 0                 | 0         |
| 190222   | ASI-106 Canopy Lights Main Entrance        | 0            | 699         | 699             | 699                  | 0                         | 0           | 0                         | 699                                | 100            | 0                 | 0         |
| 190223   | ASI-107 Power Additions Guidance           | 0            | 603         | 603             | 603                  | 0                         | 0           | 0                         | 603                                | 100            | 0                 | 0         |
| 190224   | RFI-672 Unit Heater 11 Piping              | 0            | 1,420       | 1,420           | 1,420                | 0                         | 0           | 0                         | 1,420                              | 100            | 0                 | 0         |
| 190225   | PR-033 Sports Storage Rooms 037, 038 &     | 0            | 9,101       | 9,101           | 9,101                | 0                         | 0           | 0                         | 9,101                              | 100            | 0                 | 0         |
| 190226   | RFI-681 Sprinkler Backflow Preventer       | 0            | 1,250       | 1,250           | 1,250                | 0                         | 0           | 0                         | 1,250                              | 100            | 0                 | 0         |
| 190229   | ASI-109 Floor Finish Changes               | 0            | -1,440      | -1,440          | -1,440               | 0                         | 0           | 0                         | -1,440                             | 100            | 0                 | 0         |
| 190230   | RFI-674 Hydronic Heating Zone 113B         | 0            | 1,782       | 1,782           | 1,782                | 0                         | 0           | 0                         | 1,782                              | 100            | 0                 | 0         |
| 190231   | PR-035 Revisions to Bio-Med Prep 233C      | 0            | 3,183       | 3,183           | 4,183                | 0                         | -1,000      | 0                         | 1,782                              | 100            | 0                 | 0         |
| 190232   | ASI-21.4 Training Room Curb                | 0            | 2,442       | 2,442           | 2,442                | 0                         | 0           | 0                         | 3,183                              | 100            | 0                 | 0         |
| 190233   | Split AC VE Credit Recovery                | 0            | 20,000      | 20,000          | 20,000               | 0                         | 0           | 0                         | 2,442                              | 100            | 0                 | 0         |
| 190234   | RFI-691 Relocated CTC Equipment            | 0            | 1,097       | 1,097           | 1,097                | 0                         | 0           | 0                         | 20,000                             | 100            | 0                 | 0         |
| 190236   | ASI-111 Revised Gymnasium Line Layout      | 0            | 3,000       | 3,000           | 3,000                | 0                         | 0           | 0                         | 1,097                              | 100            | 0                 | 0         |
| 190237   | Volleyball Inset Mods                      | 0            | 1,951       | 1,951           | 3,000                | 0                         | 0           | 0                         | 3,000                              | 100            | 0                 | 0         |
| 190238   | Additional Fire Dampers                    | 0            | 3,214       | 3,214           | 1,951                | 0                         | 0           | 0                         | 1,951                              | 100            | 0                 | 0         |
| 190240   | PR-037 Intercom Revisions                  | 0            | 6,084       | 6,084           | 3,214                | 0                         | 0           | 0                         | 3,214                              | 100            | 0                 | 0         |
| 190241   | ASI-112 CTC Entrance                       | 0            | 8,790       | 8,790           | 6,084                | 0                         | 0           | 0                         | 6,084                              | 100            | 0                 | 0         |
| 190242   | Opaque Glass Addition at Trophy Case       | 0            | 2,595       | 2,595           | 6,790                | 0                         | 0           | 0                         | 8,790                              | 100            | 0                 | 0         |
| 190244   | ASI-113 Knox Box                           | 0            | 7,008       | 7,008           | 2,595                | 0                         | 0           | 0                         | 2,595                              | 100            | 0                 | 0         |
| 190246   | 2x8 Ceiling Tile Manufacturer              | 0            | 4,357       | 4,357           | 7,008                | 0                         | 0           | 0                         | 7,008                              | 100            | 0                 | 0         |
| 190247   | Wood Athletic Paint Revisions              | 0            | 5,200       | 5,200           | 4,357                | 0                         | 0           | 0                         | 4,357                              | 100            | 0                 | 0         |
| 190248   | RFI-722 Under Cabinet Lighting Circuits    | 0            | 4,813       | 4,813           | 5,200                | 0                         | 0           | 0                         | 5,200                              | 100            | 0                 | 0         |
| 190249   | RFI-735 Fume Hood Openings                 | 0            | 5,670       | 5,670           | 4,813                | 0                         | 0           | 0                         | 4,813                              | 100            | 0                 | 0         |
| 190250   | Revised Stairwell Electrical Pathway       | 0            | 21,694      | 21,694          | 5,670                | 0                         | 0           | 0                         | 5,670                              | 100            | 0                 | 0         |
| 190251   | RFI-732 VAV Discrepancies                  | 0            | 3,543       | 3,543           | 21,694               | 0                         | 0           | 0                         | 21,694                             | 100            | 0                 | 0         |
| 190252   | RFI-733 Dryer Vent Boosters Fans           | 0            | 3,710       | 3,710           | 3,543                | 0                         | 0           | 0                         | 3,543                              | 100            | 0                 | 0         |
| 190253   | ASI-115 Stair 4 Light Fixture              | 0            | 397         | 397             | 3,710                | 0                         | 0           | 0                         | 3,710                              | 100            | 0                 | 0         |
| 190255   | Alumni Dr Utility Ledge Removal            | 0            | 1,050       | 1,050           | 397                  | 0                         | 0           | 0                         | 397                                | 100            | 0                 | 0         |
| 190256   | Football Scoreboard Permanent Power        | 0            | 10,273      | 10,273          | 1,050                | 0                         | 0           | 0                         | 1,050                              | 100            | 0                 | 0         |
| 190258   | LRC Fixture Modifications                  | 0            | 677         | 677             | 10,273               | 0                         | 0           | 0                         | 10,273                             | 100            | 0                 | 0         |
| 190259   | PR-40 Catwalk Railing                      | 0            | 28,000      | 28,000          | 677                  | 0                         | 0           | 0                         | 677                                | 100            | 0                 | 0         |
| 190260   | RFI-742 Additional Borrowed Lights         | 0            | 2,248       | 2,248           | 28,000               | 0                         | 0           | 0                         | 28,000                             | 100            | 0                 | 0         |
| 190261   | RFI-736 Fume Hood Pressure Regulators      | 0            | 3,924       | 3,924           | 2,248                | 0                         | 0           | 0                         | 2,248                              | 100            | 0                 | 0         |
| 190263   | RFI-756 Rain Leader Enclosures In          | 0            | 2,559       | 2,559           | 3,924                | 0                         | 0           | 0                         | 3,924                              | 100            | 0                 | 0         |
| 190264   | RFI-747 Stair #2 Wind Bracing Fireproofing | 0            | 12,474      | 12,474          | 2,559                | 0                         | 0           | 0                         | 2,559                              | 100            | 0                 | 0         |
| 190266   | RFI-752 Outdoor Storage Door Closers       | 0            | 873         | 873             | 12,474               | 0                         | 0           | 0                         | 12,474                             | 100            | 0                 | 0         |

# PC Construction Company

## CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 44  
APPLICATION DATE: 07/09/2020  
PERIOD TO: 06/30/2020

| A        | B                                        | C            | D           | E               | F                         |             | G                         | H | I                                  |                | J                 | K         |
|----------|------------------------------------------|--------------|-------------|-----------------|---------------------------|-------------|---------------------------|---|------------------------------------|----------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK                      | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | FROM PREVIOUS APPLICATION | THIS PERIOD | MATERIAL PRESENTLY STORED |   | TOTAL COMPLETED AND STORED TO DATE | PER-<br>%(I/E) | BALANCE TO FINISH | RETAINAGE |
| 190288   | FP Column Protection                     | 0            | 1,946       | 1,946           | 1,946                     | 0           | 0                         | 0 | 1,946                              | 100            | 0                 | 0         |
| 190289   | RFI-745 Accessories in Rated Walls       | 0            | 6,949       | 6,949           | 6,949                     | 0           | 0                         | 0 | 6,949                              | 100            | 0                 | 0         |
| 190270   | PR-42 Intercom Cell Switch               | 0            | 30,074      | 30,074          | 30,074                    | 0           | 0                         | 0 | 30,074                             | 100            | 0                 | 0         |
| 190271   | PR-43 AV Rack 033B                       | 0            | 3,275       | 3,275           | 3,275                     | 0           | 0                         | 0 | 3,275                              | 100            | 0                 | 0         |
| 190272   | Caulk Reveal at Town Square              | 0            | 361         | 361             | 361                       | 0           | 0                         | 0 | 361                                | 100            | 0                 | 0         |
| 190273   | RFI-783 CH1 Freeze Protection Heater     | 0            | 406         | 406             | 406                       | 0           | 0                         | 0 | 406                                | 100            | 0                 | 0         |
| 190274   | RFI-782 Kitchen Equip #68                | 0            | 1,959       | 1,959           | 1,959                     | 0           | 0                         | 0 | 1,959                              | 100            | 0                 | 0         |
| 190276   | ASH-120 GFCI Training Room               | 0            | 506         | 506             | 506                       | 0           | 0                         | 0 | 506                                | 100            | 0                 | 0         |
| 190277   | RFI-772 Additional Fire Alarm Devices    | 0            | 7,500       | 7,500           | 7,500                     | 0           | 0                         | 0 | 7,500                              | 100            | 0                 | 0         |
| 190278   | RFI-775 Grab and Go Power                | 0            | 2,219       | 2,219           | 2,219                     | 0           | 0                         | 0 | 2,219                              | 100            | 0                 | 0         |
| 190281   | RFI-777 Dishwasher Power Supply          | 0            | 333         | 333             | 333                       | 0           | 0                         | 0 | 333                                | 100            | 0                 | 0         |
| 190282   | Additional Exterior Doors                | 0            | 12,729      | 12,729          | 12,729                    | 0           | 0                         | 0 | 12,729                             | 100            | 0                 | 0         |
| 190283   | RFI-780 Compressed Air to Auto Lifts     | 0            | 2,887       | 2,887           | 2,887                     | 0           | 0                         | 0 | 2,887                              | 100            | 0                 | 0         |
| 190285   | Forum Stair Railing Revisions            | 0            | 16,500      | 16,500          | 16,500                    | 0           | 0                         | 0 | 16,500                             | 100            | 0                 | 0         |
| 190286   | Electrical Changes Design/Code           | 0            | 26,294      | 26,294          | 26,294                    | 0           | 0                         | 0 | 26,294                             | 100            | 0                 | 0         |
| 190287   | RFI-781 Wood Working Devices             | 0            | 11,439      | 11,439          | 11,439                    | 0           | 0                         | 0 | 11,439                             | 100            | 0                 | 0         |
| 190288   | ASH-122 Auto Collision Air Changes       | 0            | 26,576      | 26,576          | 26,576                    | 0           | 0                         | 0 | 26,576                             | 100            | 0                 | 0         |
| 190289   | Caulk Accessories at Tile Wainscot       | 0            | 1,360       | 1,360           | 1,360                     | 0           | 0                         | 0 | 1,360                              | 100            | 0                 | 0         |
| 190290   | PR-44 Marketing Casework                 | 0            | 829         | 829             | 829                       | 0           | 0                         | 0 | 829                                | 100            | 0                 | 0         |
| 190291   | PR-045 Gym Score's Table                 | 0            | 341         | 341             | 341                       | 0           | 0                         | 0 | 341                                | 100            | 0                 | 0         |
| 190292   | RFI 790 Bldg E Wall Railing              | 0            | 11,899      | 11,899          | 11,899                    | 0           | 0                         | 0 | 11,899                             | 100            | 0                 | 0         |
| 190293   | PR-046 CO-2.3 Operation                  | 0            | 2,192       | 2,192           | 2,192                     | 0           | 0                         | 0 | 2,192                              | 100            | 0                 | 0         |
| 190294   | ASH-125 Emergency Lighting in Cooler     | 0            | 2,229       | 2,229           | 2,229                     | 0           | 0                         | 0 | 2,229                              | 100            | 0                 | 0         |
| 190295   | ASH-127 Loading Dock Striping            | 0            | 886         | 886             | 886                       | 0           | 0                         | 0 | 886                                | 100            | 0                 | 0         |
| 190296   | ASH-128 Room 206 Door Swing Changes      | 0            | 1,560       | 1,560           | 1,560                     | 0           | 0                         | 0 | 1,560                              | 100            | 0                 | 0         |
| 190297   | ASH-129 Relocate TYE & TVC Outlets       | 0            | 2,246       | 2,246           | 2,246                     | 0           | 0                         | 0 | 2,246                              | 100            | 0                 | 0         |
| 190301   | RFI-701 Radiant Heat Balancing Valves    | 0            | 5,662       | 5,662           | 5,662                     | 0           | 0                         | 0 | 5,662                              | 100            | 0                 | 0         |
| 190302   | Single Exterior Door Width Changes       | 0            | 34,485      | 34,485          | 34,485                    | 0           | 0                         | 0 | 34,485                             | 100            | 0                 | 0         |
| 190304   | PR-47 Benches in Athletics               | 0            | 5,449       | 5,449           | 5,449                     | 0           | 0                         | 0 | 5,449                              | 100            | 0                 | 0         |
| 190305   | PR-48 Auto Collision Wash Bay            | 0            | 24,505      | 24,505          | 24,505                    | 0           | 0                         | 0 | 24,505                             | 100            | 0                 | 0         |
| 190306   | PR-49 Auto Tech Wheel & Tire             | 0            | 1,498       | 1,498           | 1,498                     | 0           | 0                         | 0 | 1,498                              | 100            | 0                 | 0         |
| 190308   | ASH-137 Feed for Wheel Balancer          | 0            | 557         | 557             | 557                       | 0           | 0                         | 0 | 557                                | 100            | 0                 | 0         |
| 190310   | ASH-139 Tire Changer Compressed Air      | 0            | 1,286       | 1,286           | 1,286                     | 0           | 0                         | 0 | 1,286                              | 100            | 0                 | 0         |
| 190311   | ASH-133 Dust Collection FA Connection    | 0            | 3,054       | 3,054           | 3,054                     | 0           | 0                         | 0 | 3,054                              | 100            | 0                 | 0         |
| 190313   | PR-50 231 & 232 MBR's                    | 0            | 573         | 573             | 573                       | 0           | 0                         | 0 | 573                                | 100            | 0                 | 0         |
| 190314   | Kitchen Plumbing Adds                    | 0            | 2,459       | 2,459           | 2,459                     | 0           | 0                         | 0 | 2,459                              | 100            | 0                 | 0         |
| 190316   | AS ASL-008 Pave Path between AS & Shed   | 0            | 18,915      | 18,915          | 18,915                    | 0           | 0                         | 0 | 18,915                             | 100            | 0                 | 0         |
| 190317   | RFI-798 Power to Airmax Filtration Units | 0            | 1,453       | 1,453           | 1,453                     | 0           | 0                         | 0 | 1,453                              | 100            | 0                 | 0         |

CONTINUATION SHEET

PC Construction Company

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached. In tabulation below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 44  
APPLICATION DATE: 07/09/2020  
PERIOD TO: 06/30/2020

| A        | B                                          | C            | D           | E               | F                         |             | G                         | H                                  | I            | J                 | K         |
|----------|--------------------------------------------|--------------|-------------|-----------------|---------------------------|-------------|---------------------------|------------------------------------|--------------|-------------------|-----------|
|          |                                            |              |             |                 | WORK COMPLETED (F+G)      |             |                           |                                    |              |                   |           |
| ITEM NO. | DESCRIPTION OF WORK                        | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | FROM PREVIOUS APPLICATION | THIS PERIOD | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER- %((I/E) | BALANCE TO FINISH | RETAINAGE |
| 190320   | PR-51 Accent Paint 036 & 036C              | 0            | 985         | 985             | 985                       | 0           | 0                         | 985                                | 100          | 0                 | 0         |
| 190321   | PR-52 Meter Diletters                      | 0            | 18,674      | 18,674          | 18,674                    | 0           | 0                         | 18,674                             | 100          | 0                 | 0         |
| 190325   | Regrade at Generator                       | 0            | 1,288       | 1,288           | 1,288                     | 0           | 0                         | 1,288                              | 100          | 0                 | 0         |
| 190326   | ASBRF-012 Drainage Revisions               | 0            | 3,426       | 3,426           | 3,426                     | 0           | 0                         | 3,426                              | 100          | 0                 | 0         |
| 190330   | RF-804 Welding Exhaust Fan Switch          | 0            | 771         | 771             | 771                       | 0           | 0                         | 771                                | 100          | 0                 | 0         |
| 190333   | GFCI Breakers in Building Construction     | 0            | 1,441       | 1,441           | 1,441                     | 0           | 0                         | 1,441                              | 100          | 0                 | 0         |
| 190335   | ASI-143 Pegging Blue Lights in Cosmetology | 0            | 3,248       | 3,248           | 3,248                     | 0           | 0                         | 3,248                              | 100          | 0                 | 0         |
| 190340   | PR-58 Wet Area Training Room               | 0            | 12,543      | 12,543          | 12,543                    | 0           | 0                         | 12,543                             | 100          | 0                 | 0         |
| 190341   | ASI-146 Courtyard Retaining Wall Fencing   | 0            | 3,075       | 3,075           | 3,075                     | 0           | 0                         | 3,075                              | 100          | 0                 | 0         |
| 190343   | ASI-146 Fence at Courtyard Retaining Wall  | 0            | 1,955       | 1,955           | 1,955                     | 0           | 0                         | 1,955                              | 100          | 0                 | 0         |
| 190350   | PR-77 Paint Booth Dampers                  | 0            | 9,623       | 9,623           | 9,623                     | 0           | 0                         | 9,623                              | 100          | 0                 | 0         |
| 190351   | PR-74 Power to Science Demo Stations       | 0            | 10,562      | 10,562          | 10,562                    | 0           | 0                         | 10,562                             | 100          | 0                 | 0         |
| 190353   | PR-62 CTC Sinks                            | 0            | 20,245      | 20,245          | 20,245                    | 0           | 0                         | 20,245                             | 100          | 0                 | 0         |
| 190354   | BMS System Database Rebuild                | 0            | 4,608       | 4,608           | 4,608                     | 0           | 0                         | 4,608                              | 100          | 0                 | 0         |
| 190358   | Dugout Credit                              | 0            | -57,135     | -57,135         | -57,135                   | 0           | 0                         | -57,135                            | 100          | 0                 | 0         |
| 190361   | PR-87 Softball Field Revisions             | 0            | 21,903      | 21,903          | 21,903                    | 0           | 0                         | 21,903                             | 100          | 0                 | 0         |
| 190362   | Sprinkler Revisions                        | 0            | 4,531       | 4,531           | 4,531                     | 0           | 0                         | 4,531                              | 100          | 0                 | 0         |
| 190364   | PR-71                                      | 0            | 4,615       | 4,615           | 4,615                     | 0           | 0                         | 4,615                              | 100          | 0                 | 0         |
| 190366   | ASI 141 Auditorium Aisle Lights            | 0            | 2,327       | 2,327           | 2,327                     | 0           | 0                         | 2,327                              | 100          | 0                 | 0         |
| 190367   | Turf Field Credit                          | 0            | -755,717    | -755,717        | -755,717                  | 0           | 0                         | -755,717                           | 100          | 0                 | 0         |
| 190368   | Additional Tennis Courts (2)               | 0            | 98,988      | 98,988          | 98,988                    | 0           | 0                         | 98,988                             | 100          | 0                 | 0         |
| 190369   | RFI-690R1 Additional Duct Smoke and Fire   | 0            | 18,263      | 18,263          | 18,263                    | 0           | 0                         | 18,263                             | 100          | 0                 | 0         |
| 190371   | RFI-827 Entry Plaza Illuminated Handrails  | 0            | 5,889       | 5,889           | 5,889                     | 0           | 0                         | 5,889                              | 100          | 0                 | 0         |
| 190373   | PR-76 Panic Bars at Fence Gates            | 0            | 2,255       | 2,255           | 2,255                     | 0           | 0                         | 2,255                              | 100          | 0                 | 0         |
| 190374   | PR-76 Kitchen Exhaust Fans 3 & 4           | 0            | 23,797      | 23,797          | 23,797                    | 0           | 0                         | 23,797                             | 100          | 0                 | 0         |
| 190375   | PR-79 Fire Alarm Additional Scope          | 0            | 25,815      | 25,815          | 25,815                    | 0           | 0                         | 25,815                             | 100          | 0                 | 0         |
| 190377   | ASI 45, 1 Courtyard Door Power             | 0            | 4,339       | 4,339           | 4,339                     | 0           | 0                         | 4,339                              | 100          | 0                 | 0         |
| 190378   | PR-90 Drainage at Athletic Fields          | 0            | 420,751     | 420,751         | 420,751                   | 0           | 0                         | 420,751                            | 100          | 0                 | 0         |
| 190379   | Gallery #2 and Catch Basin Ledge Removal   | 0            | 76,545      | 76,545          | 76,545                    | 0           | 0                         | 76,545                             | 100          | 0                 | 0         |
| 190381   | Irrigation Sleeve at Front Entrance        | 0            | 1,488       | 1,488           | 1,488                     | 0           | 0                         | 1,488                              | 100          | 0                 | 0         |
| 190382   | Relocate Plantings to Main Entrance        | 0            | -702        | -702            | -702                      | 0           | 0                         | -702                               | 100          | 0                 | 0         |
| 190383   | Unsuitable Material Teacher's Parking Lot  | 0            | 19,644      | 19,644          | 19,644                    | 0           | 0                         | 19,644                             | 100          | 0                 | 0         |
| 190384   | Trough Excavation Backfill                 | 0            | 4,184       | 4,184           | 4,184                     | 0           | 0                         | 4,184                              | 100          | 0                 | 0         |
| 190385   | Fabric Installation at Senior Parking Lot  | 0            | 5,922       | 5,922           | 5,922                     | 0           | 0                         | 5,922                              | 100          | 0                 | 0         |
| 190387   | PR-82 Auto Collision Electrical Panel      | 0            | 1,132       | 1,132           | 1,132                     | 0           | 0                         | 1,132                              | 100          | 0                 | 0         |
| 190388   | Emergency Shower at Prolo Manu 145D &      | 0            | 5,065       | 5,065           | 5,065                     | 0           | 0                         | 5,065                              | 100          | 0                 | 0         |
| 190393   | PR-88 Tennis Court Revisions               | 0            | 19,870      | 19,870          | 19,870                    | 0           | 0                         | 19,870                             | 100          | 0                 | 0         |
| 190394   | Relocate Basketball Hoops                  | 0            | 3,339       | 3,339           | 3,339                     | 0           | 0                         | 3,339                              | 100          | 0                 | 0         |

**CONTINUATION SHEET**

**PC Construction Company**

APPLICATION AND CERTIFICATE FOR PAYMENT, containing  
Contractor's signed Certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 44  
APPLICATION DATE: 07/09/2020  
PERIOD TO: 06/30/2020

| A        | B                                                    | C            | D           | E               | F                         |             | G                         | H                                  | I            |  | J                 | K         |
|----------|------------------------------------------------------|--------------|-------------|-----------------|---------------------------|-------------|---------------------------|------------------------------------|--------------|--|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK                                  | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | FROM PREVIOUS APPLICATION | THIS PERIOD | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER- %((I/E) |  | BALANCE TO FINISH | RETAINAGE |
| 190385   | Fabric Installation at Tennis Courts                 | 0            | 14,910      | 14,910          | 14,910                    | 0           | 0                         | 14,910                             | 100          |  | 0                 | 0         |
| 190386   | Dugout Pad Revisions                                 | 0            | 3,941       | 3,941           | 3,941                     | 0           | 0                         | 3,941                              | 100          |  | 0                 | 0         |
| 190387   | Dugout Conduit at Softball Fields                    | 0            | 7,910       | 7,910           | 7,910                     | 0           | 0                         | 7,910                              | 100          |  | 0                 | 0         |
| 190388   | Liquid Asphalt Escalation                            | 0            | 34,801      | 34,801          | 34,801                    | 0           | 0                         | 34,801                             | 100          |  | 0                 | 0         |
| 190389   | RFI 853 - Add'l Concrete Sidewalk @ N. Softball      | 0            | 851         | 851             | 851                       | 0           | 0                         | 851                                | 100          |  | 0                 | 0         |
| 190400   | Teacher Parking Lot Repairs per Noble                | 0            | 55,602      | 55,602          | 55,602                    | 0           | 0                         | 55,602                             | 100          |  | 0                 | 0         |
| 190401   | Softball Scoreboard Conduit                          | 0            | -1,400      | -1,400          | -1,400                    | 0           | 0                         | -1,400                             | 100          |  | 0                 | 0         |
| 190402   | Infirmary Mx - Top Dressing Material Credit          | 0            | 28,437      | 28,437          | 28,437                    | 0           | 0                         | 28,437                             | 100          |  | 0                 | 0         |
| 190404   | RFI 856 Parking Lot Clarifi                          | 0            | 1,935       | 1,935           | 1,935                     | 0           | 0                         | 1,935                              | 100          |  | 0                 | 0         |
| 190411   | Horizon Engineering Additional Costs Credit          | 0            | -12,240     | -12,240         | -12,240                   | 0           | 0                         | -12,240                            | 100          |  | 0                 | 0         |
| 190412   | Need Description                                     | 0            | -4,460      | -4,460          | -4,460                    | 0           | 0                         | -4,460                             | 100          |  | 0                 | 0         |
| 190413   | Additional Steel Fire Proofing per IS                | 0            | 3,449       | 3,449           | 3,449                     | 0           | 0                         | 3,449                              | 100          |  | 0                 | 0         |
| 190414   | Phase II - Irrigation System Water Meter             | 0            | -4,034      | -4,034          | -4,034                    | 0           | 0                         | -4,034                             | 100          |  | 0                 | 0         |
| 190415   | PR-04 Civil / Landscape Credits                      | 0            | -2,950      | -2,950          | -2,950                    | 0           | 0                         | -2,950                             | 100          |  | 0                 | 0         |
| 190418   | Athletic Field Lines (Credit)                        | 0            | -1,405      | -1,405          | -1,405                    | 0           | 0                         | -1,405                             | 100          |  | 0                 | 0         |
| 190422   | PR-91 Flush Granite Curbs                            | 0            | -155        | -155            | -155                      | 0           | 0                         | -155                               | 100          |  | 0                 | 0         |
| 190425   | Main & CTC Entrance Canopy Paint Unltd               | 0            | -1,000      | -1,000          | -1,000                    | 0           | 0                         | -1,000                             | 100          |  | 0                 | 0         |
| 191001   | ASB ASI-003 Mezz Sprinkler                           | 0            | 1,540       | 1,540           | 1,540                     | 0           | 0                         | 1,540                              | 100          |  | 0                 | 0         |
| 191003   | ASB Fire Alarm Department Review                     | 0            | 1,962       | 1,962           | 1,962                     | 0           | 0                         | 1,962                              | 100          |  | 0                 | 0         |
| 191005   | ASB Fire Alarm Department Review                     | 0            | 1,962       | 1,962           | 1,962                     | 0           | 0                         | 1,962                              | 100          |  | 0                 | 0         |
| 191008   | RFI's ASB019 & 030                                   | 0            | 1,417       | 1,417           | 1,417                     | 0           | 0                         | 1,417                              | 100          |  | 0                 | 0         |
| 191010   | Drywall Changes per AHJ                              | 0            | 22,804      | 22,804          | 22,804                    | 0           | 0                         | 22,804                             | 100          |  | 0                 | 0         |
| 191012   | Relocated Water Cooler                               | 0            | 1,091       | 1,091           | 1,091                     | 0           | 0                         | 1,091                              | 100          |  | 0                 | 0         |
| 191021   | RFI-825 Animal Science Barn Ventilation              | 0            | 840         | 840             | 840                       | 0           | 0                         | 840                                | 100          |  | 0                 | 0         |
|          | CHANGE ORDERS Total:                                 | 319,032      | 2,502,251   | 2,821,283       | 2,814,471                 | 4,339       | 0                         | 2,819,810                          | 100          |  | 2,473             | 1,167     |
| 195      | CONTINGENCY                                          |              |             |                 |                           |             |                           |                                    |              |  |                   |           |
| 195000   | Contingency                                          | 1,700,000    | -180,285    | 1,519,715       | 1,519,715                 | 0           | 0                         | 1,519,715                          | 100          |  | 0                 | 0         |
|          | CONTINGENCY Total:                                   | 1,700,000    | -180,285    | 1,519,715       | 1,519,715                 | 0           | 0                         | 1,519,715                          | 100          |  | 0                 | 0         |
| 90       | CONTRACT SUMMARY                                     |              |             |                 |                           |             |                           |                                    |              |  |                   |           |
| 900000   | Fee                                                  | 1,747,388    | 62,524      | 1,809,912       | 1,809,912                 | 0           | 0                         | 1,809,912                          | 100          |  | 0                 | 0         |
|          | CONTRACT SUMMARY Total:                              | 1,747,388    | 62,524      | 1,809,912       | 1,809,912                 | 0           | 0                         | 1,809,912                          | 100          |  | 0                 | 0         |
|          | Dover High School and Career Technical Center Total: | 71,843,000   | 1,183,430   | 72,836,430      | 72,776,776                | 25,841      | 0                         | 72,802,616                         | 100          |  | 33,612            | 29,727    |
| 1902701  | Dover High School and Career Technical Center        |              |             |                 |                           |             |                           |                                    |              |  |                   |           |
| 01       | GENERAL CONDITIONS                                   |              |             |                 |                           |             |                           |                                    |              |  |                   |           |
| 016150   | GL Insurance                                         | 0            | 227         | 227             | 227                       | 0           | 0                         | 227                                | 100          |  | 0                 | 0         |
| 016200   | P&P Bond                                             | 0            | 169         | 169             | 169                       | 0           | 0                         | 169                                | 100          |  | 0                 | 0         |

**CONTINUATION SHEET**

**PC Construction Company**

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 44  
APPLICATION DATE: 07/09/2020  
PERIOD TO: 06/30/2020

| A        | B                                   | C            | D           | E               | F                         |             | G                         | H                                  | I             | J                 | K         |
|----------|-------------------------------------|--------------|-------------|-----------------|---------------------------|-------------|---------------------------|------------------------------------|---------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK                 | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | FROM PREVIOUS APPLICATION | THIS PERIOD | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER-<br>%(VE) | BALANCE TO FINISH | RETAINAGE |
|          | GENERAL CONDITIONS Total:           | 0            | 396         | 396             | 396                       | 0           | 0                         | 396                                | 100           | 0                 | 0         |
| 02       | SITE WORK                           | 0            | 7,000       | 7,000           | 7,000                     | 0           | 0                         | 7,000                              | 100           | 0                 | 0         |
| 020060   | Sitework Subcontractor              | 0            | 18,000      | 18,000          | 18,000                    | 0           | 0                         | 18,000                             | 100           | 0                 | 0         |
| 027210   | Fencing                             | 0            | 25,000      | 25,000          | 25,000                    | 0           | 0                         | 25,000                             | 100           | 0                 | 0         |
|          | SITE WORK Total:                    | 0            | 25,000      | 25,000          | 25,000                    | 0           | 0                         | 25,000                             | 100           | 0                 | 0         |
| 03       | CONCRETE                            | 0            | 60,000      | 60,000          | 60,000                    | 0           | 0                         | 60,000                             | 100           | 0                 | 0         |
| 030002   | Concrete Flatwork Subcontractor     | 0            | 60,000      | 60,000          | 60,000                    | 0           | 0                         | 60,000                             | 100           | 0                 | 0         |
|          | CONCRETE Total:                     | 0            | 60,000      | 60,000          | 60,000                    | 0           | 0                         | 60,000                             | 100           | 0                 | 0         |
| 06       | WOOD & PLASTICS                     | 0            | 375,000     | 375,000         | 375,000                   | 0           | 0                         | 375,000                            | 100           | 0                 | 0         |
| 060000   | Animal Science Building Shell       | 0            | 121,000     | 121,000         | 121,000                   | 0           | 0                         | 121,000                            | 100           | 0                 | 0         |
| 060001   | Building Erection                   | 0            | 1,000       | 1,000           | 1,000                     | 0           | 0                         | 1,000                              | 100           | 0                 | 0         |
| 060002   | Cupola                              | 0            | 500         | 500             | 500                       | 0           | 0                         | 500                                | 100           | 0                 | 0         |
| 060004   | Attic Access ladder                 | 0            | 28,000      | 28,000          | 28,000                    | 0           | 0                         | 28,000                             | 100           | 0                 | 0         |
| 062000   | Millwork                            | 0            | 525,500     | 525,500         | 525,500                   | 0           | 0                         | 525,500                            | 100           | 0                 | 0         |
|          | WOOD & PLASTICS Total:              | 0            | 525,500     | 525,500         | 525,500                   | 0           | 0                         | 525,500                            | 100           | 0                 | 0         |
| 07       | THERMAL & MOISTURE                  | 0            | 59,000      | 59,000          | 59,000                    | 0           | 0                         | 59,000                             | 100           | 0                 | 0         |
| 071950   | Air Infiltration Barriers           | 0            | 59,000      | 59,000          | 59,000                    | 0           | 0                         | 59,000                             | 100           | 0                 | 0         |
|          | THERMAL & MOISTURE Total:           | 0            | 59,000      | 59,000          | 59,000                    | 0           | 0                         | 59,000                             | 100           | 0                 | 0         |
| 08       | DOORS & WINDOWS                     | 0            | 35,000      | 35,000          | 35,000                    | 0           | 0                         | 35,000                             | 100           | 0                 | 0         |
| 080100   | Doors Frames and Hardware           | 0            | 25,000      | 25,000          | 25,000                    | 0           | 0                         | 25,000                             | 100           | 0                 | 0         |
| 084000   | Windows, Storefront and Curtainwall | 0            | 60,000      | 60,000          | 60,000                    | 0           | 0                         | 60,000                             | 100           | 0                 | 0         |
|          | DOORS & WINDOWS Total:              | 0            | 60,000      | 60,000          | 60,000                    | 0           | 0                         | 60,000                             | 100           | 0                 | 0         |
| 09       | FINISHES                            | 0            | 120,000     | 120,000         | 120,000                   | 0           | 0                         | 120,000                            | 100           | 0                 | 0         |
| 092000   | Gypsum Drywall System               | 0            | 8,000       | 8,000           | 8,000                     | 0           | 0                         | 8,000                              | 100           | 0                 | 0         |
| 093100   | Ceramic Tile                        | 0            | 26,800      | 26,800          | 26,800                    | 0           | 0                         | 26,800                             | 100           | 0                 | 0         |
| 095100   | Acoustical Ceilings                 | 0            | 21,000      | 21,000          | 21,000                    | 0           | 0                         | 21,000                             | 100           | 0                 | 0         |
| 096600   | Resilient Flooring                  | 0            | 20,000      | 20,000          | 20,000                    | 0           | 0                         | 20,000                             | 100           | 0                 | 0         |
| 097200   | Fluid Applied Flooring              | 0            | 22,000      | 22,000          | 22,000                    | 0           | 0                         | 22,000                             | 100           | 0                 | 0         |
| 098000   | Painting Subcontractor              | 0            | 217,800     | 217,800         | 217,800                   | 0           | 0                         | 217,800                            | 100           | 0                 | 0         |
|          | FINISHES Total:                     | 0            | 217,800     | 217,800         | 217,800                   | 0           | 0                         | 217,800                            | 100           | 0                 | 0         |
| 10       | SPECIAL TIES                        | 0            | 7,000       | 7,000           | 7,000                     | 0           | 0                         | 7,000                              | 100           | 0                 | 0         |
| 100009   | Misc Specialties                    | 0            | 1,500       | 1,500           | 1,500                     | 0           | 0                         | 1,500                              | 100           | 0                 | 0         |
| 104210   | Signage Subcontractor               | 0            | 8,500       | 8,500           | 8,500                     | 0           | 0                         | 8,500                              | 100           | 0                 | 0         |
|          | SPECIAL TIES Total:                 | 0            | 8,500       | 8,500           | 8,500                     | 0           | 0                         | 8,500                              | 100           | 0                 | 0         |
| 11       | EQUIPMENT                           | 0            |             |                 |                           | 0           | 0                         |                                    |               | 0                 | 0         |

## CONTINUATION SHEET

PC Construction Company

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 44

APPLICATION DATE: 07/09/2020

PERIOD TO: 06/30/2020

| A        | B                                                    | C            | D           | E               | F                         | G                         | H                                  | I          | J                 | K         |
|----------|------------------------------------------------------|--------------|-------------|-----------------|---------------------------|---------------------------|------------------------------------|------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK                                  | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | WORK COMPLETED (F+G)      | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER- (I/E) | BALANCE TO FINISH | RETAINAGE |
|          |                                                      |              |             |                 | FROM PREVIOUS APPLICATION | THIS PERIOD               |                                    |            |                   |           |
| 113610   | FRP                                                  | 0            | 10,000      | 10,000          | 10,000                    | 0                         | 10,000                             | 100        | 0                 | 0         |
|          | EQUIPMENT Total:                                     | 0            | 10,000      | 10,000          | 10,000                    | 0                         | 10,000                             | 100        | 0                 | 0         |
| 152      | MECHANICAL-HVAC                                      | 0            | 5,000       | 5,000           | 4,500                     | 0                         | 4,500                              | 90         | 500               | 250       |
| 152800   | Testing & Balancing                                  | 0            | 22,000      | 22,000          | 22,000                    | 0                         | 22,000                             | 100        | 0                 | 0         |
| 152882   | Mech Insulation Subcontract                          | 0            | 65,000      | 65,000          | 65,000                    | 0                         | 65,000                             | 100        | 0                 | 0         |
| 152883   | Automatic Temperature Controls                       | 0            | 29,500      | 29,500          | 29,500                    | 0                         | 29,500                             | 100        | 0                 | 0         |
| 152892   | Air Handling Equipment                               | 0            | 121,500     | 121,500         | 121,000                   | 0                         | 121,000                            | 100        | 500               | 250       |
|          | MECHANICAL-HVAC Total:                               | 0            | 121,500     | 121,500         | 121,000                   | 0                         | 121,000                            | 100        | 500               | 250       |
| 153      | MECHANICAL-PLUMBING                                  | 0            | 150,000     | 150,000         | 150,000                   | 0                         | 150,000                            | 100        | 0                 | 0         |
| 153880   | Plumbing Subcontract                                 | 0            | 195,500     | 195,500         | 195,500                   | 0                         | 195,500                            | 100        | 0                 | 0         |
| 153881   | Mechanical Subcontract                               | 0            | 50,000      | 50,000          | 50,000                    | 0                         | 50,000                             | 100        | 0                 | 0         |
| 153884   | Fire Protection                                      | 0            | 73,000      | 73,000          | 73,000                    | 0                         | 73,000                             | 100        | 0                 | 0         |
| 153885   | Ductwork Subcontract                                 | 0            | 488,500     | 488,500         | 488,500                   | 0                         | 488,500                            | 100        | 0                 | 0         |
|          | MECHANICAL-PLUMBING Total:                           | 0            | 488,500     | 488,500         | 488,500                   | 0                         | 488,500                            | 100        | 0                 | 0         |
| 16       | ELECTRICAL                                           | 0            | 323,000     | 323,000         | 323,000                   | 0                         | 323,000                            | 100        | 0                 | 0         |
| 160000   | Electrical Subcontract                               | 0            | 323,000     | 323,000         | 323,000                   | 0                         | 323,000                            | 100        | 0                 | 0         |
|          | ELECTRICAL Total:                                    | 0            | 323,000     | 323,000         | 323,000                   | 0                         | 323,000                            | 100        | 0                 | 0         |
| 18       | CHANGE ORDERS                                        | 0            | 1,529       | 1,529           | 1,529                     | 0                         | 1,529                              | 100        | 0                 | 0         |
| 180416   | ASI-013 - ASB - Relocate Card Reels                  | 0            | -408        | -408            | -408                      | 0                         | -408                               | 100        | 0                 | 0         |
| 181004   | ASI ASD04 Fire Extinguisher Monitors                 | 0            | 22,473      | 22,473          | 22,473                    | 0                         | 22,473                             | 100        | 0                 | 0         |
| 181013   | Barn Area Wiring Method                              | 0            | 6,212       | 6,212           | 6,212                     | 0                         | 6,212                              | 100        | 0                 | 0         |
| 181014   | Recessed Lighting                                    | 0            | 1,531       | 1,531           | 1,531                     | 0                         | 1,531                              | 100        | 0                 | 0         |
| 181017   | RFI-808 AS Lights-Out Test Clarification             | 0            | 300         | 300             | 300                       | 0                         | 300                                | 100        | 0                 | 0         |
| 181018   | ASI-ASB009 Remove Exit Signs in ASB                  | 0            | 3,170       | 3,170           | 3,170                     | 0                         | 3,170                              | 100        | 0                 | 0         |
| 181020   | RFI-807 AS EBU Lighting                              | 0            | 34,806      | 34,806          | 34,806                    | 0                         | 34,806                             | 100        | 0                 | 0         |
|          | CHANGE ORDERS Total:                                 | 0            | 34,806      | 34,806          | 34,806                    | 0                         | 34,806                             | 100        | 0                 | 0         |
| 80       | CONTRACT SUMMARY                                     | 0            | 592         | 592             | 592                       | 0                         | 592                                | 100        | 0                 | 0         |
| 800000   | Fee                                                  | 0            | 592         | 592             | 592                       | 0                         | 592                                | 100        | 0                 | 0         |
|          | CONTRACT SUMMARY Total:                              | 0            | 592         | 592             | 592                       | 0                         | 592                                | 100        | 0                 | 0         |
|          | Dover High School and Career Technical Center Total: | 0            | 1,914,094   | 1,914,094       | 1,914,094                 | 0                         | 1,914,094                          | 100        | 500               | 250       |
|          | Project Total:                                       | 71,843,000   | 3,108,023   | 1,914,594       | 74,660,670                | 25,841                    | 74,716,711                         | 100        | 34,312            | 28,877    |

# APPLICATION AND CERTIFICATE FOR PAYMENT

To: PC CONSTRUCTION COMPANY

Project: Dover High School

Application #: 5

Project #: 15027

Invoice Date: 11/12/19

Payment Due: \$10,946.20

Distribution To:

☐ Owner

☐ Contractor

☐ Architect

From: New England Sports Floors

VIA(ARCHITECT):

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet is attached.

|                                                                              |              |
|------------------------------------------------------------------------------|--------------|
| 1. Original Contract Sum                                                     | 208,000.00   |
| 2. Net Change By Change Orders                                               | 10,924.00    |
| 3. Contract Sum To Date<br>(Line 1 +/- 2)                                    | 218,924.00\$ |
| 4. Total Completed And Stored To Date                                        | 218,924.00   |
| 5. Total Retainage                                                           | 10,946.20\$  |
| 6. Total Earned Less Retainage<br>(Line 4 Less Line 5 Total)                 | 207,977.80\$ |
| 7. Less Previous Certificates For Payment<br>(Line 6 from prior Certificate) | 207,977.80   |
| 8. Current Payment Due                                                       | 10,946.20    |
| 9. Balance To Finish, Including Retainage<br>(Line 3 less Line 6)            | NA\$         |
| Current Payment Subtotal (Line 8)                                            | 10,946.20\$  |
| Current Payment Tax                                                          | \$           |
| Current Payment Total                                                        | 10,946.20\$  |

| Change Order Summary | Net Change |
|----------------------|------------|
| Previous Invoices    | NA         |
| This Invoice         | NA         |
| Total                | \$         |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: New England Sports Floors

By: James Zorbas Date: 11/12/19

State of:

County of:

subscribed and sworn to before me this \_\_\_\_\_ day of \_\_\_\_\_

Notary Public:

My Commission expires: \_\_\_\_\_

## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ \_\_\_\_\_

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By: \_\_\_\_\_ Date: \_\_\_\_\_

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein, issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

# Continuation Sheet - Schedule of Values

| Description                 | Original Budget   | Previous Completed & Stored | Current Invoice |                 | Total Completed & Stored | % Complete | Balance To Finish | Retainage          |
|-----------------------------|-------------------|-----------------------------|-----------------|-----------------|--------------------------|------------|-------------------|--------------------|
|                             |                   |                             | Work Completed  | Stored Material |                          |            |                   |                    |
| Wood Gym Flooring           |                   |                             |                 |                 |                          |            |                   |                    |
| Material                    | \$76,200.00       |                             |                 |                 | \$76,200.00              | 100        | 0                 | \$3,810.00         |
| Labor                       | \$20,500.00       |                             |                 |                 | \$20,500.00              | 100        | 0                 | \$512.50           |
| Paint & Material            | \$7,450.00        |                             |                 |                 | \$7,450.00               | 100        | 0                 | \$186.25           |
| Freight                     | \$10,500.00       |                             |                 |                 | \$10,500.00              | 100        | 0                 | \$525.00           |
| Misc Items                  | \$6,550.00        |                             |                 |                 |                          |            |                   |                    |
| STAGE                       |                   |                             |                 |                 |                          |            |                   |                    |
| Material                    | \$10,250.00       |                             |                 |                 | \$10,250.00              | 100        | 0                 |                    |
| Labor                       | \$4,850.00        |                             |                 |                 | \$4,850.00               | 100        | 0                 |                    |
| Paint & Finish              | \$1,000.00        |                             |                 |                 | \$1,000.00               | 100        | 0                 |                    |
| Freight                     | \$900.00          |                             |                 |                 | \$900.00                 | 100        | 0                 |                    |
| Misc Items                  | \$2,800.00        |                             |                 |                 | \$2,800.00               | 100        | 0                 |                    |
| Maintenance Agreement       | \$12,500.00       |                             |                 |                 | \$12,500.00              | 100        | 0                 |                    |
| Bond                        | \$5,500.00        |                             |                 |                 | \$5,500.00               | 100        | 0                 |                    |
|                             |                   |                             |                 |                 |                          |            |                   |                    |
| Resilient Athletic Flooring |                   |                             |                 |                 |                          |            |                   |                    |
| Material                    | \$26,800.00       |                             |                 |                 | \$26,800.00              | 100        | 0                 |                    |
| Labor                       | \$15,500.00       |                             |                 |                 | \$15,500.00              | 100        | 0                 |                    |
| Freight                     | \$2,700.00        |                             |                 |                 | \$2,700.00               | 100        | 0                 |                    |
| Misc Items                  | \$4,000.00        |                             |                 |                 | \$4,000.00               | 100        | 0                 |                    |
| Change Orders               | \$10,924.00       |                             |                 |                 | \$7,745.00               | 100        | 0                 |                    |
|                             |                   |                             |                 |                 |                          |            |                   |                    |
| <b>Total =</b>              | <b>216,924.80</b> |                             |                 |                 | <b>\$216,924.80</b>      |            |                   | <b>\$10,946.20</b> |



# CERTIFICATE OF LIABILITY INSURANCE

DATE (MM/DD/YYYY)  
11/12/2019

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must have ADDITIONAL INSURED provisions or be endorsed. If SUBROGATION IS WAIVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer rights to the certificate holder in lieu of such endorsement(s).

## PRODUCER

Costello Insurance Agency, Inc.

2 S. Kimball St.

PO BOX 5248

Bradford

MA 01835

New England Sports Floors LLC  
33 Fowler Rd

Lowell

MA 01854

## COVERAGES

CERTIFICATE NUMBER: CL1851401233  
REVISION NUMBER:

THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

| INSR | TYPE OF INSURANCE | ADDL SUBR | INSR WVD | POLICY NUMBER | POLICY EFF | POLICY EXP | LIMITS |
|------|-------------------|-----------|----------|---------------|------------|------------|--------|
|------|-------------------|-----------|----------|---------------|------------|------------|--------|

|   |                                                           |   |  |             |            |            |                                     |             |
|---|-----------------------------------------------------------|---|--|-------------|------------|------------|-------------------------------------|-------------|
| A | AUTOMOBILE LIABILITY                                      | Y |  | 08SBATN2317 | 05/08/2019 | 05/08/2020 | EACH OCCURRENCE                     | \$1,000,000 |
|   |                                                           |   |  |             |            |            | COMBINED SINGLE LIMIT (Ea accident) | \$1,000,000 |
|   |                                                           |   |  |             |            |            | BODILY INJURY (Per person)          | \$10,000    |
|   |                                                           |   |  |             |            |            | PERSONAL & ADV INJURY               | \$1,000,000 |
| B | UMBRELLA LIAB                                             | Y |  | 08UECAZ6238 | 05/08/2019 | 05/08/2020 | GENERAL AGGREGATE                   | \$2,000,000 |
|   |                                                           |   |  |             |            |            | PRODUCTS - COMP/OP AGG              | \$2,000,000 |
|   |                                                           |   |  |             |            |            | PROPERTY DAMAGE (Per accident)      | \$1,000,000 |
|   |                                                           |   |  |             |            |            | BODILY INJURY (Per person)          | \$1,000,000 |
| C | WORKERS COMPENSATION AND EMPLOYERS' LIABILITY             | Y |  | 08WBATN2317 | 05/08/2019 | 05/08/2020 | EACH OCCURRENCE                     | \$5,000,000 |
|   |                                                           |   |  |             |            |            | AGGREGATE                           | \$5,000,000 |
|   |                                                           |   |  |             |            |            | RETENTION \$                        | \$10,000    |
|   |                                                           |   |  |             |            |            | CLAIMS-MADE                         | \$10,000    |
| A | EXCESS LIAB                                               | Y |  | 08WBATN2317 | 05/08/2019 | 05/08/2020 | EACH OCCURRENCE                     | \$5,000,000 |
|   |                                                           |   |  |             |            |            | AGGREGATE                           | \$5,000,000 |
|   |                                                           |   |  |             |            |            | RETENTION \$                        | \$10,000    |
|   |                                                           |   |  |             |            |            | CLAIMS-MADE                         | \$10,000    |
| C | ANY PROPRIETOR/PARTNER/EXECUTIVE AND EMPLOYERS' LIABILITY | Y |  | 08WBATN2317 | 05/08/2019 | 05/08/2020 | EACH OCCURRENCE                     | \$5,000,000 |
|   |                                                           |   |  |             |            |            | AGGREGATE                           | \$5,000,000 |
|   |                                                           |   |  |             |            |            | RETENTION \$                        | \$10,000    |
|   |                                                           |   |  |             |            |            | CLAIMS-MADE                         | \$10,000    |
| A | leased/rented equipment                                   | Y |  | 08WBATN2317 | 05/08/2019 | 05/08/2020 | EACH OCCURRENCE                     | \$5,000,000 |
|   |                                                           |   |  |             |            |            | AGGREGATE                           | \$5,000,000 |
|   |                                                           |   |  |             |            |            | RETENTION \$                        | \$10,000    |
|   |                                                           |   |  |             |            |            | CLAIMS-MADE                         | \$10,000    |

Project: PC15027 Dover High School & CTC Center, PC Construction Company, are named as Additional Insureds, on a primary/non contributory basis, under the CGL and Excess Liability policies. Waivers of subrogation in favor of certificate holder and other parties as required by the contract documents are in effect for all policies. CGL and Excess Liability policies include Contractual Liability Insurance covering subcontractor's indemnity obligations under the contract documents.

## CERTIFICATE HOLDER

### CANCELLATION

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

AUTHORIZED REPRESENTATIVE

Emily Costello

PC Construction Company  
131 Presumpscot Street

ME 04103

Portland

The ACORD name and logo are registered marks of ACORD  
© 1988-2015 ACORD CORPORATION. All rights reserved.

ACORD 25 (2016/03)

# Consent of Surety to Final Payment

AIA DOCUMENT G707

Bond No. 63584713

- OWNER ☐  
 ARCHITECT ☐  
 CONTRACTOR ☐  
 SURETY ☐  
 OTHER ☐

ARCHITECT'S PROJECT NO.:

CONTRACT FOR:

Dover High School & CTR Center  
 Athletic Flooring

PROJECT:  
 (Name and address)

PC Construction Company  
 193 Tilly Dr.,  
 South Burlington, VT 05403

CONTRACT DATED:

In accordance with the provisions of the Contract between the Owner and the Contractor as included above, the

WESTERN SURETY COMPANY, 151 North Franklin, 17th Floor, Chicago, IL 60606  
 (insert name and address of Surety)

SURETY, on bond of New England Sports Floors

(insert name and address of Contractor)

33 Fowler Rd., Lowell, MA 01854

CONTRACTOR, hereby approves of the final payment to the Contractor, and agrees that final payment to the Contractor shall not relieve the

Surety of any of its obligations to PC Construction Company

(insert name and address of Owner)

193 Tilly Dr.,  
 South Burlington, VT 05403

OWNER,

as set forth in the said Surety's bond.

IN WITNESS WHEREOF, the Surety has hereunto set its hand on this date: November 25, 2019  
 (insert in writing the month followed by the numeric date and year)

WESTERN SURETY COMPANY

(Surety)

*Emily S. Costello*

(Signature of authorized representative)

Emily S. Costello, Attorney-in-Fact  
 (Printed name and title) Attorney-in-Fact



Attest:  
 (Seal):

# Western Surety Company

## POWER OF ATTORNEY - CERTIFIED COPY

Bond No. 63584713

Know All Men By These Presents, that WESTERN SURETY COMPANY, a corporation duly organized and existing under the laws of the State of South Dakota, and having its principal office in Sioux Falls, South Dakota (the "Company"), does by these presents make, constitute and appoint

Emily S Costello

its true and lawful attorney(s)-in-fact, with full power and authority hereby conferred, to execute, acknowledge and deliver for and on its behalf as Surety, bonds for:

Principal: New England Sports Floors

Obligee: EC Construction Company

Amount: \$1,000,000.00

and to bind the Company thereby as fully and to the same extent as if such bonds were signed by the Vice President, sealed with the corporate seal of the Company and duly attested by its Secretary, hereby ratifying and confirming all that the said attorney(s)-in-fact may do within the above stated limitations. Said appointment is made under and by authority of the following bylaw of Western Surety Company which remains in full force and effect.

"Section 7. All bonds, policies, undertakings, Powers of Attorney or other obligations of the corporation shall be executed in the corporate name of the Company by the President, Secretary, any Assistant Secretary, Treasurer, or any Vice President or by such other officers as the Board of Directors may authorize. The President, any Vice President, Secretary, any Assistant Secretary, or the Treasurer may appoint Attorneys in fact or agents who shall have authority to issue bonds, policies, or undertakings in the name of the Company. The corporate seal is not necessary for the validity of any bonds, policies, undertakings, Powers of Attorney or other obligations of the corporation. The signature of any such officer and the corporate seal may be printed by facsimile."

If Bond No. 63584713 is not issued on or before midnight of December 25, 2019, all authority conferred in this Power of Attorney shall expire and terminate.

In Witness Whereof, Western Surety Company has caused these presents to be signed by its Vice President, Paul T. Brudat, and its corporate seal to be affixed this 4th day of June, 2018.


WESTERN SURETY COMPANY

Paul T. Brudat, Vice President



On this 4th day of June, 2018, before me, a notary public, personally appeared Paul T. Brudat, who being to me duly sworn, acknowledged that he signed the above Power of Attorney as the aforesaid officer of WESTERN SURETY COMPANY and acknowledged said instrument to be the voluntary act and deed of said corporation.

Notary Public - South Dakota



My Commission Expires June 23, 2021

I the undersigned officer of Western Surety Company, a stock corporation of the State of South Dakota, do hereby certify that the attached Power of Attorney is in full force and effect and is irrevocable, and furthermore, that Section 7 of the bylaws of the Company as set forth in the Power of Attorney is now in force.

In testimony whereof, I have hereunto set my hand and seal of Western Surety Company this 4th day of June, 2018.

WESTERN SURETY COMPANY

Paul T. Brudat, Vice President

To validate bond authenticity, go to [www.cnasurety.com](http://www.cnasurety.com) > Owner/Obligee Services > Validate Bond Coverage.



WAYNE J.  
**GRIFFIN ELECTRIC**  
INC.

November 18, 2019

Mr. Scott Blair, Project Manager  
PC Construction  
25 Alumni Dr  
Dover, NH 03820

RE: Job #2257 - Dover High School, Dover, NH  
Waiver of Lien and Release of Claim

Dear Mr. Blair:

Enclosed you will find an executed Waiver of Lien and Release of Claim for the above reference project. Please hold this waiver in escrow until the payment of nine thousand eighty-nine dollars and twenty cents (\$989.20) is made in good funds to our company.

Very truly yours,

WAYNE J. GRIFFIN ELECTRIC, INC.

*Carolyn Sullivan*

Carolyn Sullivan  
Accounts Receivable Administrator

/cfs

Enclosure

**Corporate Headquarters:**

116 Hopping Brook Road  
Holliston, MA 01746  
Phone: (508) 429-8830  
Fax: (508) 429-7825

**Regional Offices:**

296 Cahaba Valley Parkway  
Pelham, AL 35124  
Phone: (205) 733-8848  
Fax: (205) 733-8107

1950 Evergreen Boulevard  
Suite 300  
Duluth, GA 30096  
Phone: (678) 417-9477  
Fax: (678) 417-9373

2510 Presidential Drive  
Suite 101  
Durham, NC 27703  
Phone: (919) 627-9724  
Fax: (919) 627-9727

9801-C Southern Pine Boulevard  
Charlotte, NC 28273  
Phone: (704) 522-3851  
Fax: (704) 522-3856

**CONTINUATION SHEET**

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NO: 34  
APPLICATION DATE: 11/18/2019  
PERIOD TO: 11/30/2019  
WJGEI JOB NO.: 2257  
PC CONSTRUCTION JOB NO.: 15027  
PC CONSTRUCTION CONTRACT NO.: 15027014

| A             | B                                  | C               | D                                           | E                          | F                                          | G                                              | H     | I                       |                                   |
|---------------|------------------------------------|-----------------|---------------------------------------------|----------------------------|--------------------------------------------|------------------------------------------------|-------|-------------------------|-----------------------------------|
| Item No.      | Description of Work                | Scheduled Value | Work Completed Previous Application (D + E) | Work Completed This Period | Materials Presently Stored (Not in D or E) | Total Completed and Stored To Date (D + E + F) | % G/C | Balance To Finish (C-G) | Retainage (If Variable Rate) 2.5% |
| Mobilization: |                                    |                 |                                             |                            |                                            |                                                |       |                         |                                   |
| 1             | Project Start-up, Initialization   | 50,000.00       | 50,000.00                                   | -                          | -                                          | 50,000.00                                      | 100%  | -                       | 1,250.00                          |
| 2             | Electrical submittals              | 20,000.00       | 20,000.00                                   | -                          | -                                          | 20,000.00                                      | 100%  | -                       | 500.00                            |
| 3             | Coordination drawings              | 20,000.00       | 20,000.00                                   | -                          | -                                          | 20,000.00                                      | 100%  | -                       | 500.00                            |
| 4             | Direct Job Expense                 | 65,000.00       | 65,000.00                                   | -                          | -                                          | 65,000.00                                      | 100%  | -                       | 1,625.00                          |
| 5             | Commissioning                      | 10,000.00       | 10,000.00                                   | -                          | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 6             | Bond                               | 42,600.00       | 42,600.00                                   | -                          | -                                          | 42,600.00                                      | 100%  | -                       | 1,065.00                          |
| 7             | Field Electrical Scope:            |                 |                                             |                            |                                            |                                                |       |                         |                                   |
| 8             | Temp Service Equipment             | 30,000.00       | 30,000.00                                   | -                          | -                                          | 30,000.00                                      | 100%  | -                       | 750.00                            |
| 9             | Temp Power and Lighting Material   | 40,000.00       | 40,000.00                                   | -                          | -                                          | 40,000.00                                      | 100%  | -                       | 1,000.00                          |
| 10            | Temp Service Labor                 | 25,000.00       | 25,000.00                                   | -                          | -                                          | 25,000.00                                      | 100%  | -                       | 625.00                            |
| 11            | Temp Power and Lighting Labor      | 25,000.00       | 25,000.00                                   | -                          | -                                          | 25,000.00                                      | 100%  | -                       | 625.00                            |
| 12            | Site                               |                 |                                             |                            |                                            |                                                |       |                         |                                   |
| 13            | Site Power Material                | 25,000.00       | 25,000.00                                   | -                          | -                                          | 25,000.00                                      | 100%  | -                       | 625.00                            |
| 14            | Site Lighting Material             | 30,000.00       | 30,000.00                                   | -                          | -                                          | 30,000.00                                      | 100%  | -                       | 750.00                            |
| 15            | Site Power Labor                   | 17,000.00       | 17,000.00                                   | -                          | -                                          | 17,000.00                                      | 100%  | -                       | 425.00                            |
| 16            | Site Lighting Labor                | 10,000.00       | 10,000.00                                   | -                          | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 17            | Light Fixture Install              | 10,000.00       | 10,000.00                                   | -                          | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 18            | Systems Rough                      | 17,000.00       | 17,000.00                                   | -                          | -                                          | 17,000.00                                      | 100%  | -                       | 425.00                            |
| 19            | Systems Device and Trim            | 5,000.00        | 5,000.00                                    | -                          | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 20            | Power Device and Trim              | 2,500.00        | 2,500.00                                    | -                          | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 21            | Building A -Ground FI              |                 |                                             |                            |                                            |                                                |       |                         |                                   |
| 22            | Distribution Underground Material  | 30,000.00       | 30,000.00                                   | -                          | -                                          | 30,000.00                                      | 100%  | -                       | 750.00                            |
| 23            | Power Underground Rough Material   | 30,000.00       | 30,000.00                                   | -                          | -                                          | 30,000.00                                      | 100%  | -                       | 750.00                            |
| 24            | Systems Underground Rough Material | 30,000.00       | 30,000.00                                   | -                          | -                                          | 30,000.00                                      | 100%  | -                       | 750.00                            |
| 25            | Distribution Underground Labor     | 25,000.00       | 25,000.00                                   | -                          | -                                          | 25,000.00                                      | 100%  | -                       | 625.00                            |
| 26            | Power Underground Rough Labor      | 25,000.00       | 25,000.00                                   | -                          | -                                          | 25,000.00                                      | 100%  | -                       | 625.00                            |
| 27            | Systems Underground Rough Labor    | 10,000.00       | 10,000.00                                   | -                          | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 28            | Power Rough Material               | 35,000.00       | 35,000.00                                   | -                          | -                                          | 35,000.00                                      | 100%  | -                       | 875.00                            |
| 29            | Lighting Rough Material            | 15,000.00       | 15,000.00                                   | -                          | -                                          | 15,000.00                                      | 100%  | -                       | 375.00                            |
| 30            | Systems Rough Material             | 7,500.00        | 7,500.00                                    | -                          | -                                          | 7,500.00                                       | 100%  | -                       | 187.50                            |
| 31            | Mechanical Equip Rough Material    | 7,500.00        | 7,500.00                                    | -                          | -                                          | 7,500.00                                       | 100%  | -                       | 187.50                            |
| 32            | Electric Rm Buildout Material      | 10,000.00       | 10,000.00                                   | -                          | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                            |

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT  
containing Contractor's signed Certification, is attached. In  
tabulations below, amounts are stated to the nearest dollar. Use  
Column I on Contracts where variable retainage for line items apply

APPLICATION NO: 34  
APPLICATION DATE: 11/18/2019  
PERIOD TO: 11/30/2019  
WJGEI JOB NO.: 2257  
PC CONSTRUCTION JOB NO.: 15027  
PC CONSTRUCTION CONTRACT NO.: 15027014

| A        | B                                  | C               | D                            | E           | F                                          | G                                              | H     | I                       |                                   |
|----------|------------------------------------|-----------------|------------------------------|-------------|--------------------------------------------|------------------------------------------------|-------|-------------------------|-----------------------------------|
| Item No. | Description of Work                | Scheduled Value | Work Completed               |             | Materials Presently Stored (Not in D or E) | Total Completed and Stored To Date (D + E + F) | % G/C | Balance To Finish (C-G) | Retainage (If Variable Rate) 2.5% |
|          |                                    |                 | Previous Application (D + E) | This Period |                                            |                                                |       |                         |                                   |
| 33       | Power Rough Labor                  | 30,000.00       | 30,000.00                    | -           | -                                          | 30,000.00                                      | 100%  | -                       | 750.00                            |
| 34       | Lighting Rough Labor               | 30,000.00       | 30,000.00                    | -           | -                                          | 30,000.00                                      | 100%  | -                       | 750.00                            |
| 35       | Systems Rough Labor                | 15,000.00       | 15,000.00                    | -           | -                                          | 15,000.00                                      | 100%  | -                       | 375.00                            |
| 36       | Mechanical Equip Rough Labor       | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 37       | Electric Rm Buildout Labor         | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 38       | Systems Cable Install Labor        | 7,500.00        | 7,500.00                     | -           | -                                          | 7,500.00                                       | 100%  | -                       | 187.50                            |
| 39       | Feeder Install                     | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 40       | Light Fixture Install Labor        | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 41       | Device and Finish Material         | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 42       | Systems Finish Material            | 2,000.00        | 2,000.00                     | -           | -                                          | 2,000.00                                       | 100%  | -                       | 50.00                             |
| 43       | Device and Finish Labor            | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 44       | Systems Finish Labor               | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 45       | Building B -Ground FI              |                 |                              |             |                                            |                                                |       |                         |                                   |
| 46       | Distribution Underground Material  | 25,000.00       | 25,000.00                    | -           | -                                          | 25,000.00                                      | 100%  | -                       | 625.00                            |
| 47       | Power Underground Rough Material   | 25,000.00       | 25,000.00                    | -           | -                                          | 25,000.00                                      | 100%  | -                       | 625.00                            |
| 48       | Systems Underground Rough Material | 25,000.00       | 25,000.00                    | -           | -                                          | 25,000.00                                      | 100%  | -                       | 625.00                            |
| 49       | Distribution Underground Labor     | 24,000.00       | 24,000.00                    | -           | -                                          | 24,000.00                                      | 100%  | -                       | 600.00                            |
| 50       | Power Underground Rough Labor      | 24,000.00       | 24,000.00                    | -           | -                                          | 24,000.00                                      | 100%  | -                       | 600.00                            |
| 51       | Systems Underground Rough Labor    | 12,000.00       | 12,000.00                    | -           | -                                          | 12,000.00                                      | 100%  | -                       | 300.00                            |
| 52       | Power Rough Material               | 45,000.00       | 45,000.00                    | -           | -                                          | 45,000.00                                      | 100%  | -                       | 1,125.00                          |
| 53       | Lighting Rough Material            | 15,000.00       | 15,000.00                    | -           | -                                          | 15,000.00                                      | 100%  | -                       | 375.00                            |
| 54       | Systems Rough Material             | 7,500.00        | 7,500.00                     | -           | -                                          | 7,500.00                                       | 100%  | -                       | 187.50                            |
| 55       | Mechanical Equip Rough Material    | 7,500.00        | 7,500.00                     | -           | -                                          | 7,500.00                                       | 100%  | -                       | 187.50                            |
| 56       | Electric Rm Buildout Material      | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 57       | Power Rough Labor                  | 30,000.00       | 30,000.00                    | -           | -                                          | 30,000.00                                      | 100%  | -                       | 750.00                            |
| 58       | Lighting Rough Labor               | 30,000.00       | 30,000.00                    | -           | -                                          | 30,000.00                                      | 100%  | -                       | 750.00                            |
| 59       | Systems Rough Labor                | 15,000.00       | 15,000.00                    | -           | -                                          | 15,000.00                                      | 100%  | -                       | 375.00                            |
| 60       | Mechanical Equip Rough Labor       | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 61       | Electric Rm Buildout Labor         | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 62       | Systems Cable Install Labor        | 7,500.00        | 7,500.00                     | -           | -                                          | 7,500.00                                       | 100%  | -                       | 187.50                            |
| 63       | Feeder Install                     | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 64       | Light Fixture Install Labor        | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 65       | Device and Finish Material         | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 66       | Systems Finish Material            | 2,000.00        | 2,000.00                     | -           | -                                          | 2,000.00                                       | 100%  | -                       | 50.00                             |

# CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NO: 34  
 APPLICATION DATE: 11/18/2019  
 PERIOD TO: 11/30/2019  
 WJGEI JOB NO.: 2257  
 PC CONSTRUCTION JOB NO.: 15027  
 PC CONSTRUCTION CONTRACT NO.: 15027014

| A        | B                                  | C               |                              | D           | E                                          |                                                | F     | G                       | H                                 | I |
|----------|------------------------------------|-----------------|------------------------------|-------------|--------------------------------------------|------------------------------------------------|-------|-------------------------|-----------------------------------|---|
| Item No. | Description of Work                | Scheduled Value | Work Completed               |             | Materials Presently Stored (Not in D or E) | Total Completed and Stored To Date (D + E + F) | % G/C | Balance To Finish (C-G) | Retainage (If Variable Rate) 2.5% |   |
|          |                                    |                 | Previous Application (D + E) | This Period |                                            |                                                |       |                         |                                   |   |
| 67       | Device and Finish Labor            | 2,500.00        | 2,500.00                     |             |                                            | 2,500.00                                       | 100%  | -                       | 62.50                             |   |
| 68       | Systems Finish Labor               | 2,500.00        | 2,500.00                     |             |                                            | 2,500.00                                       | 100%  | -                       | 62.50                             |   |
| 69       | Building C -Ground FI              |                 |                              |             |                                            |                                                |       |                         |                                   |   |
| 70       | Distribution Underground Material  | 25,000.00       | 25,000.00                    |             |                                            | 25,000.00                                      | 100%  | -                       | 625.00                            |   |
| 71       | Power Underground Rough Material   | 25,000.00       | 25,000.00                    |             |                                            | 25,000.00                                      | 100%  | -                       | 625.00                            |   |
| 72       | Systems Underground Rough Material | 20,000.00       | 20,000.00                    |             |                                            | 20,000.00                                      | 100%  | -                       | 500.00                            |   |
| 73       | Distribution Underground Labor     | 20,000.00       | 20,000.00                    |             |                                            | 20,000.00                                      | 100%  | -                       | 500.00                            |   |
| 74       | Power Underground Rough Labor      | 20,000.00       | 20,000.00                    |             |                                            | 20,000.00                                      | 100%  | -                       | 500.00                            |   |
| 75       | Systems Underground Rough Labor    | 10,000.00       | 10,000.00                    |             |                                            | 10,000.00                                      | 100%  | -                       | 250.00                            |   |
| 76       | Power Rough Material               | 45,000.00       | 45,000.00                    |             |                                            | 45,000.00                                      | 100%  | -                       | 1,125.00                          |   |
| 77       | Lighting Rough Material            | 15,000.00       | 15,000.00                    |             |                                            | 15,000.00                                      | 100%  | -                       | 375.00                            |   |
| 78       | Systems Rough Material             | 7,500.00        | 7,500.00                     |             |                                            | 7,500.00                                       | 100%  | -                       | 187.50                            |   |
| 79       | Mechanical Equip Rough Material    | 7,500.00        | 7,500.00                     |             |                                            | 7,500.00                                       | 100%  | -                       | 187.50                            |   |
| 80       | Electric Rm Buildout Material      | 10,000.00       | 10,000.00                    |             |                                            | 10,000.00                                      | 100%  | -                       | 250.00                            |   |
| 81       | Power Rough Labor                  | 30,000.00       | 30,000.00                    |             |                                            | 30,000.00                                      | 100%  | -                       | 750.00                            |   |
| 82       | Lighting Rough Labor               | 30,000.00       | 30,000.00                    |             |                                            | 30,000.00                                      | 100%  | -                       | 750.00                            |   |
| 83       | Systems Rough Labor                | 15,000.00       | 15,000.00                    |             |                                            | 15,000.00                                      | 100%  | -                       | 375.00                            |   |
| 84       | Mechanical Equip Rough Labor       | 10,000.00       | 10,000.00                    |             |                                            | 10,000.00                                      | 100%  | -                       | 250.00                            |   |
| 85       | Electric Rm Buildout Labor         | 10,000.00       | 10,000.00                    |             |                                            | 10,000.00                                      | 100%  | -                       | 250.00                            |   |
| 86       | Systems Cable Install Labor        | 7,500.00        | 7,500.00                     |             |                                            | 7,500.00                                       | 100%  | -                       | 187.50                            |   |
| 87       | Feeder Install                     | 10,000.00       | 10,000.00                    |             |                                            | 10,000.00                                      | 100%  | -                       | 250.00                            |   |
| 88       | Light Fixture Install Labor        | 2,500.00        | 2,500.00                     |             |                                            | 2,500.00                                       | 100%  | -                       | 62.50                             |   |
| 89       | Device and Finish Material         | 2,500.00        | 2,500.00                     |             |                                            | 2,500.00                                       | 100%  | -                       | 62.50                             |   |
| 90       | Systems Finish Material            | 2,000.00        | 2,000.00                     |             |                                            | 2,000.00                                       | 100%  | -                       | 50.00                             |   |
| 91       | Device and Finish Labor            | 2,500.00        | 2,500.00                     |             |                                            | 2,500.00                                       | 100%  | -                       | 62.50                             |   |
| 92       | Systems Finish Labor               | 2,500.00        | 2,500.00                     |             |                                            | 2,500.00                                       | 100%  | -                       | 62.50                             |   |
| 93       | Building F -Ground FI              |                 |                              |             |                                            |                                                |       |                         |                                   |   |
| 94       | Distribution Underground Material  | 15,000.00       | 15,000.00                    |             |                                            | 15,000.00                                      | 100%  | -                       | 375.00                            |   |
| 95       | Power Underground Rough Material   | 15,000.00       | 15,000.00                    |             |                                            | 15,000.00                                      | 100%  | -                       | 375.00                            |   |
| 96       | Systems Underground Rough Material | 10,000.00       | 10,000.00                    |             |                                            | 10,000.00                                      | 100%  | -                       | 250.00                            |   |
| 97       | Distribution Underground Labor     | 18,000.00       | 18,000.00                    |             |                                            | 18,000.00                                      | 100%  | -                       | 450.00                            |   |
| 98       | Power Underground Rough Labor      | 18,000.00       | 18,000.00                    |             |                                            | 18,000.00                                      | 100%  | -                       | 450.00                            |   |
| 99       | Systems Underground Rough Labor    | 8,000.00        | 8,000.00                     |             |                                            | 8,000.00                                       | 100%  | -                       | 200.00                            |   |
| 100      | Power Rough Material               | 35,000.00       | 35,000.00                    |             |                                            | 35,000.00                                      | 100%  | -                       | 875.00                            |   |

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NO: 34  
APPLICATION DATE: 11/18/2019  
PERIOD TO: 11/30/2019  
WJGEI JOB NO.: 2257  
PC CONSTRUCTION JOB NO.: 15027  
PC CONSTRUCTION CONTRACT NO.: 15027014

| A        | B                               | C               | D                            | E           | F                                          | G                                              | H     | I                       |                              |
|----------|---------------------------------|-----------------|------------------------------|-------------|--------------------------------------------|------------------------------------------------|-------|-------------------------|------------------------------|
| Item No. | Description of Work             | Scheduled Value | Work Completed               |             | Materials Presently Stored (Not in D or E) | Total Completed and Stored To Date (D + E + F) | % G/C | Balance To Finish (C-G) | Retainage (If Variable Rate) |
|          |                                 |                 | Previous Application (D + E) | This Period |                                            |                                                |       |                         |                              |
| 101      | Lighting Rough Material         | 15,000.00       | 15,000.00                    | -           | -                                          | 15,000.00                                      | 100%  | -                       | 375.00                       |
| 102      | Systems Rough Material          | 7,500.00        | 7,500.00                     | -           | -                                          | 7,500.00                                       | 100%  | -                       | 187.50                       |
| 103      | Mechanical Equip Rough Material | 7,500.00        | 7,500.00                     | -           | -                                          | 7,500.00                                       | 100%  | -                       | 187.50                       |
| 104      | Electric Rm Buildout Material   | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                       |
| 105      | Power Rough Labor               | 30,000.00       | 30,000.00                    | -           | -                                          | 30,000.00                                      | 100%  | -                       | 750.00                       |
| 106      | Lighting Rough Labor            | 30,000.00       | 30,000.00                    | -           | -                                          | 30,000.00                                      | 100%  | -                       | 750.00                       |
| 107      | Systems Rough Labor             | 15,000.00       | 15,000.00                    | -           | -                                          | 15,000.00                                      | 100%  | -                       | 375.00                       |
| 108      | Mechanical Equip Rough Labor    | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                       |
| 109      | Electric Rm Buildout Labor      | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                       |
| 110      | Systems Cable Install Labor     | 7,500.00        | 7,500.00                     | -           | -                                          | 7,500.00                                       | 100%  | -                       | 187.50                       |
| 111      | Feeder Install                  | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                       |
| 112      | Light Fixture Install Labor     | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                        |
| 113      | Device and Finish Material      | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                        |
| 114      | Systems Finish Material         | 2,000.00        | 2,000.00                     | -           | -                                          | 2,000.00                                       | 100%  | -                       | 50.00                        |
| 115      | Device and Finish Labor         | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                        |
| 116      | Systems Finish Labor            | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                        |
| 117      | Building A -1st Floor           |                 |                              |             |                                            |                                                |       |                         |                              |
| 118      | Power Rough Material            | 35,000.00       | 35,000.00                    | -           | -                                          | 35,000.00                                      | 100%  | -                       | 875.00                       |
| 119      | Lighting Rough Material         | 15,000.00       | 15,000.00                    | -           | -                                          | 15,000.00                                      | 100%  | -                       | 375.00                       |
| 120      | Systems Rough Material          | 7,500.00        | 7,500.00                     | -           | -                                          | 7,500.00                                       | 100%  | -                       | 187.50                       |
| 121      | Mechanical Equip Rough Material | 7,500.00        | 7,500.00                     | -           | -                                          | 7,500.00                                       | 100%  | -                       | 187.50                       |
| 122      | Electric Rm Buildout Material   | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                       |
| 123      | Power Rough Labor               | 30,000.00       | 30,000.00                    | -           | -                                          | 30,000.00                                      | 100%  | -                       | 750.00                       |
| 124      | Lighting Rough Labor            | 30,000.00       | 30,000.00                    | -           | -                                          | 30,000.00                                      | 100%  | -                       | 750.00                       |
| 125      | Systems Rough Labor             | 15,000.00       | 15,000.00                    | -           | -                                          | 15,000.00                                      | 100%  | -                       | 375.00                       |
| 126      | Mechanical Equip Rough Labor    | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                       |
| 127      | Electric Rm Buildout Labor      | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                       |
| 128      | Systems Cable Install Labor     | 7,500.00        | 7,500.00                     | -           | -                                          | 7,500.00                                       | 100%  | -                       | 187.50                       |
| 129      | Feeder Install                  | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                       |
| 130      | Light Fixture Install Labor     | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                        |
| 131      | Device and Finish Material      | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                        |
| 132      | Systems Finish Material         | 2,000.00        | 2,000.00                     | -           | -                                          | 2,000.00                                       | 100%  | -                       | 50.00                        |
| 133      | Device and Finish Labor         | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                        |
| 134      | Systems Finish Labor            | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                        |

# CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column 1 on Contracts where variable retainage for line items apply.

APPLICATION NO: 34  
 APPLICATION DATE: 11/18/2019  
 PERIOD TO: 11/30/2019  
 WJGEI JOB NO.: 2257  
 PC CONSTRUCTION JOB NO.: 15027  
 PC CONSTRUCTION CONTRACT NO.: 15027014

| A        | B                               | C         | D               |                                             | E           | F                                          |                                                | G     | H                       | I                            |
|----------|---------------------------------|-----------|-----------------|---------------------------------------------|-------------|--------------------------------------------|------------------------------------------------|-------|-------------------------|------------------------------|
|          |                                 |           | Scheduled Value | Work Completed Previous Application (D + E) |             | Materials Presently Stored (Not in D or E) | Total Completed and Stored To Date (D + E + F) |       |                         |                              |
| Item No. | Description of Work             |           |                 |                                             | This Period |                                            |                                                | % G/C | Balance To Finish (C-G) | Retainage (If Variable Rate) |
| 135      | Building B -1st Floor           |           |                 |                                             |             |                                            |                                                |       |                         | 2.5%                         |
| 136      | Power Rough Material            | 35,000.00 | 35,000.00       |                                             | -           |                                            | 35,000.00                                      | 100%  | -                       | 875.00                       |
| 137      | Lighting Rough Material         | 15,000.00 | 15,000.00       |                                             | -           |                                            | 15,000.00                                      | 100%  | -                       | 375.00                       |
| 138      | Systems Rough Material          | 7,500.00  | 7,500.00        |                                             | -           |                                            | 7,500.00                                       | 100%  | -                       | 187.50                       |
| 139      | Mechanical Equip Rough Material | 7,500.00  | 7,500.00        |                                             | -           |                                            | 7,500.00                                       | 100%  | -                       | 187.50                       |
| 140      | Electric Rm Buildout Material   | 10,000.00 | 10,000.00       |                                             | -           |                                            | 10,000.00                                      | 100%  | -                       | 250.00                       |
| 141      | Power Rough Labor               | 30,000.00 | 30,000.00       |                                             | -           |                                            | 30,000.00                                      | 100%  | -                       | 750.00                       |
| 142      | Lighting Rough Labor            | 30,000.00 | 30,000.00       |                                             | -           |                                            | 30,000.00                                      | 100%  | -                       | 750.00                       |
| 143      | Systems Rough Labor             | 15,000.00 | 15,000.00       |                                             | -           |                                            | 15,000.00                                      | 100%  | -                       | 375.00                       |
| 144      | Mechanical Equip Rough Labor    | 10,000.00 | 10,000.00       |                                             | -           |                                            | 10,000.00                                      | 100%  | -                       | 250.00                       |
| 145      | Electric Rm Buildout Labor      | 10,000.00 | 10,000.00       |                                             | -           |                                            | 10,000.00                                      | 100%  | -                       | 250.00                       |
| 146      | Systems Cable Install Labor     | 7,500.00  | 7,500.00        |                                             | -           |                                            | 7,500.00                                       | 100%  | -                       | 187.50                       |
| 147      | Feeder Install                  | 10,000.00 | 10,000.00       |                                             | -           |                                            | 10,000.00                                      | 100%  | -                       | 250.00                       |
| 148      | Light Fixture Install Labor     | 2,500.00  | 2,500.00        |                                             | -           |                                            | 2,500.00                                       | 100%  | -                       | 62.50                        |
| 149      | Device and Finish Material      | 2,500.00  | 2,500.00        |                                             | -           |                                            | 2,500.00                                       | 100%  | -                       | 62.50                        |
| 150      | Systems Finish Material         | 2,000.00  | 2,000.00        |                                             | -           |                                            | 2,000.00                                       | 100%  | -                       | 50.00                        |
| 151      | Device and Finish Labor         | 2,500.00  | 2,500.00        |                                             | -           |                                            | 2,500.00                                       | 100%  | -                       | 62.50                        |
| 152      | Systems Finish Labor            | 2,500.00  | 2,500.00        |                                             | -           |                                            | 2,500.00                                       | 100%  | -                       | 62.50                        |
| 153      | Building C -1st Floor           |           |                 |                                             |             |                                            |                                                |       |                         |                              |
| 154      | Power Rough Material            | 35,000.00 | 35,000.00       |                                             | -           |                                            | 35,000.00                                      | 100%  | -                       | 875.00                       |
| 155      | Lighting Rough Material         | 15,000.00 | 15,000.00       |                                             | -           |                                            | 15,000.00                                      | 100%  | -                       | 375.00                       |
| 156      | Systems Rough Material          | 7,500.00  | 7,500.00        |                                             | -           |                                            | 7,500.00                                       | 100%  | -                       | 187.50                       |
| 157      | Mechanical Equip Rough Material | 7,500.00  | 7,500.00        |                                             | -           |                                            | 7,500.00                                       | 100%  | -                       | 187.50                       |
| 158      | Electric Rm Buildout Material   | 10,000.00 | 10,000.00       |                                             | -           |                                            | 10,000.00                                      | 100%  | -                       | 250.00                       |
| 159      | Power Rough Labor               | 30,000.00 | 30,000.00       |                                             | -           |                                            | 30,000.00                                      | 100%  | -                       | 750.00                       |
| 160      | Lighting Rough Labor            | 30,000.00 | 30,000.00       |                                             | -           |                                            | 30,000.00                                      | 100%  | -                       | 750.00                       |
| 161      | Systems Rough Labor             | 15,000.00 | 15,000.00       |                                             | -           |                                            | 15,000.00                                      | 100%  | -                       | 375.00                       |
| 162      | Mechanical Equip Rough Labor    | 10,000.00 | 10,000.00       |                                             | -           |                                            | 10,000.00                                      | 100%  | -                       | 250.00                       |
| 163      | Electric Rm Buildout Labor      | 10,000.00 | 10,000.00       |                                             | -           |                                            | 10,000.00                                      | 100%  | -                       | 250.00                       |
| 164      | Systems Cable Install Labor     | 7,500.00  | 7,500.00        |                                             | -           |                                            | 7,500.00                                       | 100%  | -                       | 187.50                       |
| 165      | Feeder Install                  | 10,000.00 | 10,000.00       |                                             | -           |                                            | 10,000.00                                      | 100%  | -                       | 250.00                       |
| 166      | Light Fixture Install Labor     | 2,500.00  | 2,500.00        |                                             | -           |                                            | 2,500.00                                       | 100%  | -                       | 62.50                        |
| 167      | Device and Finish Material      | 2,500.00  | 2,500.00        |                                             | -           |                                            | 2,500.00                                       | 100%  | -                       | 62.50                        |
| 168      | Systems Finish Material         | 2,000.00  | 2,000.00        |                                             | -           |                                            | 2,000.00                                       | 100%  | -                       | 50.00                        |

# CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NO: 34  
 APPLICATION DATE: 11/18/2019  
 PERIOD TO: 11/30/2019  
 WJGEI JOB NO.: 2257  
 PC CONSTRUCTION JOB NO.: 15027  
 PC CONSTRUCTION CONTRACT NO.: 15027014

| A        | B                                  | C               | D                            | E           | F                                          | G                                              | H                       | I                                 |
|----------|------------------------------------|-----------------|------------------------------|-------------|--------------------------------------------|------------------------------------------------|-------------------------|-----------------------------------|
| Item No. | Description of Work                | Scheduled Value | Work Completed               |             | Materials Presently Stored (Not in D or E) | Total Completed and Stored To Date (D + E + F) | Balance To Finish (C-G) | Retainage (If Variable Rate) 2.5% |
|          |                                    |                 | Previous Application (D + E) | This Period |                                            |                                                |                         |                                   |
| 169      | Device and Finish Labor            | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | -                       | 62.50                             |
| 170      | Systems Finish Labor               | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | -                       | 62.50                             |
| 171      | Building F -1st Floor              |                 |                              |             |                                            |                                                |                         |                                   |
| 172      | Power Rough Material               | 35,000.00       | 35,000.00                    | -           | -                                          | 35,000.00                                      | -                       | 875.00                            |
| 173      | Lighting Rough Material            | 15,000.00       | 15,000.00                    | -           | -                                          | 15,000.00                                      | -                       | 375.00                            |
| 174      | Systems Rough Material             | 7,500.00        | 7,500.00                     | -           | -                                          | 7,500.00                                       | -                       | 187.50                            |
| 175      | Mechanical Equip Rough Material    | 7,500.00        | 7,500.00                     | -           | -                                          | 7,500.00                                       | -                       | 187.50                            |
| 176      | Electric Rm Buildout Material      | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | -                       | 250.00                            |
| 177      | Power Rough Labor                  | 30,000.00       | 30,000.00                    | -           | -                                          | 30,000.00                                      | -                       | 750.00                            |
| 178      | Lighting Rough Labor               | 30,000.00       | 30,000.00                    | -           | -                                          | 30,000.00                                      | -                       | 750.00                            |
| 179      | Systems Rough Labor                | 15,000.00       | 15,000.00                    | -           | -                                          | 15,000.00                                      | -                       | 375.00                            |
| 180      | Mechanical Equip Rough Labor       | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | -                       | 250.00                            |
| 181      | Electric Rm Buildout Labor         | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | -                       | 250.00                            |
| 182      | Systems Cable Install Labor        | 7,500.00        | 7,500.00                     | -           | -                                          | 7,500.00                                       | -                       | 187.50                            |
| 183      | Feeder Install                     | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | -                       | 250.00                            |
| 184      | Light Fixture Install Labor        | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | -                       | 62.50                             |
| 185      | Device and Finish Material         | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | -                       | 62.50                             |
| 186      | Systems Finish Material            | 2,000.00        | 2,000.00                     | -           | -                                          | 2,000.00                                       | -                       | 50.00                             |
| 187      | Device and Finish Labor            | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | -                       | 62.50                             |
| 188      | Systems Finish Labor               | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | -                       | 62.50                             |
| 189      | Building D -1st Fl                 |                 |                              |             |                                            |                                                |                         |                                   |
| 190      | Distribution Underground Material  | 25,000.00       | 25,000.00                    | -           | -                                          | 25,000.00                                      | -                       | 625.00                            |
| 191      | Power Underground Rough Material   | 20,000.00       | 20,000.00                    | -           | -                                          | 20,000.00                                      | -                       | 500.00                            |
| 192      | Systems Underground Rough Material | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | -                       | 250.00                            |
| 193      | Distribution Underground Labor     | 18,000.00       | 18,000.00                    | -           | -                                          | 18,000.00                                      | -                       | 450.00                            |
| 194      | Power Underground Rough Labor      | 18,000.00       | 18,000.00                    | -           | -                                          | 18,000.00                                      | -                       | 450.00                            |
| 195      | Systems Underground Rough Labor    | 8,000.00        | 8,000.00                     | -           | -                                          | 8,000.00                                       | -                       | 200.00                            |
| 196      | Power Rough Material               | 35,000.00       | 35,000.00                    | -           | -                                          | 35,000.00                                      | -                       | 875.00                            |
| 197      | Lighting Rough Material            | 15,000.00       | 15,000.00                    | -           | -                                          | 15,000.00                                      | -                       | 375.00                            |
| 198      | Systems Rough Material             | 7,500.00        | 7,500.00                     | -           | -                                          | 7,500.00                                       | -                       | 187.50                            |
| 199      | Mechanical Equip Rough Material    | 7,500.00        | 7,500.00                     | -           | -                                          | 7,500.00                                       | -                       | 187.50                            |
| 200      | Electric Rm Buildout Material      | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | -                       | 250.00                            |
| 201      | Power Rough Labor                  | 30,000.00       | 30,000.00                    | -           | -                                          | 30,000.00                                      | -                       | 750.00                            |
| 202      | Lighting Rough Labor               | 30,000.00       | 30,000.00                    | -           | -                                          | 30,000.00                                      | -                       | 750.00                            |

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NO.: 34  
 APPLICATION DATE: 11/18/2019  
 PERIOD TO: 11/30/2019  
 WJGEI JOB NO.: 2257  
 PC CONSTRUCTION JOB NO.: 15027  
 PC CONSTRUCTION CONTRACT NO.: 15027014

| A        | B                                  | C                   |                 | D                            | E |             | F                                          | G                                              |       | H                       | I                                 |
|----------|------------------------------------|---------------------|-----------------|------------------------------|---|-------------|--------------------------------------------|------------------------------------------------|-------|-------------------------|-----------------------------------|
|          |                                    | Description of Work | Scheduled Value | Work Completed               |   | This Period | Materials Presently Stored (Not In D or E) | Total Completed and Stored To Date (D + E + F) | % G/C | Balance To Finish (C-G) | Retainage (If Variable Rate) 2.5% |
| Item No. |                                    |                     |                 | Previous Application (D + E) |   |             |                                            |                                                |       |                         |                                   |
| 203      | Systems Rough Labor                |                     | 15,000.00       | 15,000.00                    |   |             |                                            | 15,000.00                                      | 100%  | -                       | 375.00                            |
| 204      | Mechanical Equip Rough Labor       |                     | 10,000.00       | 10,000.00                    |   |             |                                            | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 205      | Electric Rm Buildout Labor         |                     | 10,000.00       | 10,000.00                    |   |             |                                            | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 206      | Systems Cable Install Labor        |                     | 7,500.00        | 7,500.00                     |   |             |                                            | 7,500.00                                       | 100%  | -                       | 187.50                            |
| 207      | Feeder Install                     |                     | 10,000.00       | 10,000.00                    |   |             |                                            | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 208      | Light Fixture Install Labor        |                     | 2,500.00        | 2,500.00                     |   |             |                                            | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 209      | Device and Finish Material         |                     | 2,500.00        | 2,500.00                     |   |             |                                            | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 210      | Systems Finish Material            |                     | 2,000.00        | 2,000.00                     |   |             |                                            | 2,000.00                                       | 100%  | -                       | 50.00                             |
| 211      | Device and Finish Labor            |                     | 2,500.00        | 2,500.00                     |   |             |                                            | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 212      | Systems Finish Labor               |                     | 2,500.00        | 2,500.00                     |   |             |                                            | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 213      | Building E-1st Fl                  |                     |                 |                              |   |             |                                            |                                                |       |                         |                                   |
| 214      | Distribution Underground Material  |                     | 15,000.00       | 15,000.00                    |   |             |                                            | 15,000.00                                      | 100%  | -                       | 375.00                            |
| 215      | Power Underground Rough Material   |                     | 15,000.00       | 15,000.00                    |   |             |                                            | 15,000.00                                      | 100%  | -                       | 375.00                            |
| 216      | Systems Underground Rough Material |                     | 10,000.00       | 10,000.00                    |   |             |                                            | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 217      | Distribution Underground Labor     |                     | 18,000.00       | 18,000.00                    |   |             |                                            | 18,000.00                                      | 100%  | -                       | 450.00                            |
| 218      | Power Underground Rough Labor      |                     | 18,000.00       | 18,000.00                    |   |             |                                            | 18,000.00                                      | 100%  | -                       | 450.00                            |
| 219      | Systems Underground Rough Labor    |                     | 8,000.00        | 8,000.00                     |   |             |                                            | 8,000.00                                       | 100%  | -                       | 200.00                            |
| 220      | Power Rough Material               |                     | 35,000.00       | 35,000.00                    |   |             |                                            | 35,000.00                                      | 100%  | -                       | 875.00                            |
| 221      | Lighting Rough Material            |                     | 15,000.00       | 15,000.00                    |   |             |                                            | 15,000.00                                      | 100%  | -                       | 375.00                            |
| 222      | Systems Rough Material             |                     | 7,500.00        | 7,500.00                     |   |             |                                            | 7,500.00                                       | 100%  | -                       | 187.50                            |
| 223      | Mechanical Equip Rough Material    |                     | 7,500.00        | 7,500.00                     |   |             |                                            | 7,500.00                                       | 100%  | -                       | 187.50                            |
| 224      | Electric Rm Buildout Material      |                     | 10,000.00       | 10,000.00                    |   |             |                                            | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 225      | Power Rough Labor                  |                     | 30,000.00       | 30,000.00                    |   |             |                                            | 30,000.00                                      | 100%  | -                       | 750.00                            |
| 226      | Lighting Rough Labor               |                     | 30,000.00       | 30,000.00                    |   |             |                                            | 30,000.00                                      | 100%  | -                       | 750.00                            |
| 227      | Systems Rough Labor                |                     | 15,000.00       | 15,000.00                    |   |             |                                            | 15,000.00                                      | 100%  | -                       | 375.00                            |
| 228      | Mechanical Equip Rough Labor       |                     | 10,000.00       | 10,000.00                    |   |             |                                            | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 229      | Electric Rm Buildout Labor         |                     | 10,000.00       | 10,000.00                    |   |             |                                            | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 230      | Systems Cable Install Labor        |                     | 7,500.00        | 7,500.00                     |   |             |                                            | 7,500.00                                       | 100%  | -                       | 187.50                            |
| 231      | Feeder Install                     |                     | 10,000.00       | 10,000.00                    |   |             |                                            | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 232      | Light Fixture Install Labor        |                     | 2,500.00        | 2,500.00                     |   |             |                                            | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 233      | Device and Finish Material         |                     | 2,500.00        | 2,500.00                     |   |             |                                            | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 234      | Systems Finish Material            |                     | 2,000.00        | 2,000.00                     |   |             |                                            | 2,000.00                                       | 100%  | -                       | 50.00                             |
| 235      | Device and Finish Labor            |                     | 2,500.00        | 2,500.00                     |   |             |                                            | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 236      | Systems Finish Labor               |                     | 2,500.00        | 2,500.00                     |   |             |                                            | 2,500.00                                       | 100%  | -                       | 62.50                             |

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT  
containing Contractor's signed Certification, is attached. In  
tabulations below, amounts are stated to the nearest dollar. Use  
Column I on Contracts where variable retainage for line items apply.

APPLICATION NO: 34  
APPLICATION DATE: 11/18/2019  
PERIOD TO: 11/30/2019  
WJGEI JOB NO.: 2257  
PC CONSTRUCTION JOB NO.: 15027  
PC CONSTRUCTION CONTRACT NO.: 15027014

| A        | B                               | C         | D               |                                             | E           | F                                          |                                                | G     | H                       | I                                 |
|----------|---------------------------------|-----------|-----------------|---------------------------------------------|-------------|--------------------------------------------|------------------------------------------------|-------|-------------------------|-----------------------------------|
|          |                                 |           | Scheduled Value | Work Completed Previous Application (D + E) |             | Materials Presently Stored (Not in D or E) | Total Completed and Stored To Date (D + E + F) |       |                         |                                   |
| Item No. | Description of Work             |           |                 |                                             | This Period |                                            |                                                | % G/C | Balance To Finish (C-G) | Retainage (If Variable Rate) 2.5% |
| 237      | <b>Building A-2nd Floor</b>     |           |                 |                                             |             |                                            |                                                |       |                         |                                   |
| 238      | Power Rough Material            | 35,000.00 | 35,000.00       |                                             |             |                                            | 35,000.00                                      | 100%  |                         | 875.00                            |
| 239      | Lighting Rough Material         | 15,000.00 | 15,000.00       |                                             |             |                                            | 15,000.00                                      | 100%  |                         | 375.00                            |
| 240      | Systems Rough Material          | 7,500.00  | 7,500.00        |                                             |             |                                            | 7,500.00                                       | 100%  |                         | 187.50                            |
| 241      | Mechanical Equip Rough Material | 7,500.00  | 7,500.00        |                                             |             |                                            | 7,500.00                                       | 100%  |                         | 187.50                            |
| 242      | Electric Rm Buildout Material   | 10,000.00 | 10,000.00       |                                             |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 243      | Power Rough Labor               | 30,000.00 | 30,000.00       |                                             |             |                                            | 30,000.00                                      | 100%  |                         | 750.00                            |
| 244      | Lighting Rough Labor            | 30,000.00 | 30,000.00       |                                             |             |                                            | 30,000.00                                      | 100%  |                         | 750.00                            |
| 245      | Systems Rough Labor             | 15,000.00 | 15,000.00       |                                             |             |                                            | 15,000.00                                      | 100%  |                         | 375.00                            |
| 246      | Mechanical Equip Rough Labor    | 10,000.00 | 10,000.00       |                                             |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 247      | Electric Rm Buildout Labor      | 10,000.00 | 10,000.00       |                                             |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 248      | Systems Cable Install Labor     | 7,500.00  | 7,500.00        |                                             |             |                                            | 7,500.00                                       | 100%  |                         | 187.50                            |
| 249      | Feeder Install                  | 5,000.00  | 5,000.00        |                                             |             |                                            | 5,000.00                                       | 100%  |                         | 125.00                            |
| 250      | Light Fixture Install Labor     | 3,000.00  | 3,000.00        |                                             |             |                                            | 3,000.00                                       | 100%  |                         | 75.00                             |
| 251      | Device and Finish Material      | 2,500.00  | 2,500.00        |                                             |             |                                            | 2,500.00                                       | 100%  |                         | 62.50                             |
| 252      | Systems Finish Material         | 2,000.00  | 2,000.00        |                                             |             |                                            | 2,000.00                                       | 100%  |                         | 50.00                             |
| 253      | Device and Finish Labor         | 2,500.00  | 2,500.00        |                                             |             |                                            | 2,500.00                                       | 100%  |                         | 62.50                             |
| 254      | Systems Finish Labor            | 2,500.00  | 2,500.00        |                                             |             |                                            | 2,500.00                                       | 100%  |                         | 62.50                             |
| 255      | <b>Building B-2nd Floor</b>     |           |                 |                                             |             |                                            |                                                |       |                         |                                   |
| 256      | Power Rough Material            | 35,000.00 | 35,000.00       |                                             |             |                                            | 35,000.00                                      | 100%  |                         | 875.00                            |
| 257      | Lighting Rough Material         | 15,000.00 | 15,000.00       |                                             |             |                                            | 15,000.00                                      | 100%  |                         | 375.00                            |
| 258      | Systems Rough Material          | 7,500.00  | 7,500.00        |                                             |             |                                            | 7,500.00                                       | 100%  |                         | 187.50                            |
| 259      | Mechanical Equip Rough Material | 7,500.00  | 7,500.00        |                                             |             |                                            | 7,500.00                                       | 100%  |                         | 187.50                            |
| 260      | Electric Rm Buildout Material   | 10,000.00 | 10,000.00       |                                             |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 261      | Power Rough Labor               | 30,000.00 | 30,000.00       |                                             |             |                                            | 30,000.00                                      | 100%  |                         | 750.00                            |
| 262      | Lighting Rough Labor            | 30,000.00 | 30,000.00       |                                             |             |                                            | 30,000.00                                      | 100%  |                         | 750.00                            |
| 263      | Systems Rough Labor             | 15,000.00 | 15,000.00       |                                             |             |                                            | 15,000.00                                      | 100%  |                         | 375.00                            |
| 264      | Mechanical Equip Rough Labor    | 10,000.00 | 10,000.00       |                                             |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 265      | Electric Rm Buildout Labor      | 10,000.00 | 10,000.00       |                                             |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 266      | Systems Cable Install Labor     | 7,500.00  | 7,500.00        |                                             |             |                                            | 7,500.00                                       | 100%  |                         | 187.50                            |
| 267      | Feeder Install                  | 10,000.00 | 10,000.00       |                                             |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 268      | Light Fixture Install Labor     | 2,500.00  | 2,500.00        |                                             |             |                                            | 2,500.00                                       | 100%  |                         | 62.50                             |
| 269      | Device and Finish Material      | 2,500.00  | 2,500.00        |                                             |             |                                            | 2,500.00                                       | 100%  |                         | 62.50                             |
| 270      | Systems Finish Material         | 2,000.00  | 2,000.00        |                                             |             |                                            | 2,000.00                                       | 100%  |                         | 50.00                             |

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NO: 34  
APPLICATION DATE: 11/18/2019  
PERIOD TO: 11/30/2019  
WJGEI JOB NO.: 2257  
PC CONSTRUCTION JOB NO.: 15027  
PC CONSTRUCTION CONTRACT NO.: 15027014

| A        | B                               | C               | D                            | E           | F                                          | G                                              | H     | I                       |                                   |
|----------|---------------------------------|-----------------|------------------------------|-------------|--------------------------------------------|------------------------------------------------|-------|-------------------------|-----------------------------------|
| Item No. | Description of Work             | Scheduled Value | Work Completed               |             | Materials Presently Stored (Not in D or E) | Total Completed and Stored To Date (D + E + F) | % G/C | Balance To Finish (C-G) | Retainage (If Variable Rate) 2.5% |
|          |                                 |                 | Previous Application (D + E) | This Period |                                            |                                                |       |                         |                                   |
| 271      | Device and Finish Labor         | 2,000.00        | 2,000.00                     | -           | -                                          | 2,000.00                                       | 100%  | -                       | 50.00                             |
| 272      | Systems Finish Labor            | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 273      | <u>Building C -2nd Floor</u>    |                 |                              |             |                                            |                                                |       |                         |                                   |
| 274      | Power Rough Material            | 15,000.00       | 15,000.00                    | -           | -                                          | 15,000.00                                      | 100%  | -                       | 375.00                            |
| 275      | Lighting Rough Material         | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 276      | Systems Rough Material          | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 277      | Mechanical Equip Rough Material | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 278      | Electric Rm Buildout Material   | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 279      | Power Rough Labor               | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 280      | Lighting Rough Labor            | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 281      | Systems Rough Labor             | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 282      | Mechanical Equip Rough Labor    | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 283      | Electric Rm Buildout Labor      | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 284      | Systems Cable Install Labor     | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 285      | Feeder Install                  | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 286      | Light Fixture Install Labor     | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 287      | Device and Finish Material      | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 288      | Systems Finish Material         | 2,000.00        | 2,000.00                     | -           | -                                          | 2,000.00                                       | 100%  | -                       | 50.00                             |
| 289      | Device and Finish Labor         | 2,000.00        | 2,000.00                     | -           | -                                          | 2,000.00                                       | 100%  | -                       | 50.00                             |
| 290      | Systems Finish Labor            | 2,000.00        | 2,000.00                     | -           | -                                          | 2,000.00                                       | 100%  | -                       | 50.00                             |
| 291      | <u>Building D-2nd Floor</u>     |                 |                              |             |                                            |                                                |       |                         |                                   |
| 292      | Power Rough Material            | 15,000.00       | 15,000.00                    | -           | -                                          | 15,000.00                                      | 100%  | -                       | 375.00                            |
| 293      | Lighting Rough Material         | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 294      | Systems Rough Material          | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 295      | Mechanical Equip Rough Material | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 296      | Electric Rm Buildout Material   | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 297      | Power Rough Labor               | 15,000.00       | 15,000.00                    | -           | -                                          | 15,000.00                                      | 100%  | -                       | 375.00                            |
| 298      | Lighting Rough Labor            | 15,000.00       | 15,000.00                    | -           | -                                          | 15,000.00                                      | 100%  | -                       | 375.00                            |
| 299      | Systems Rough Labor             | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 300      | Mechanical Equip Rough Labor    | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 301      | Electric Rm Buildout Labor      | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 302      | Systems Cable Install Labor     | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 303      | Feeder Install                  | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 304      | Light Fixture Install Labor     | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                             |

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NO: 34  
APPLICATION DATE: 11/18/2019  
PERIOD TO: 11/30/2019  
WJGEI JOB NO.: 2257  
PC CONSTRUCTION JOB NO.: 15027  
PC CONSTRUCTION CONTRACT NO.: 15027014

| A        | B                               | C               | D                            | E           | F                                          | G                                              | H     | I                       |                                   |
|----------|---------------------------------|-----------------|------------------------------|-------------|--------------------------------------------|------------------------------------------------|-------|-------------------------|-----------------------------------|
| Item No. | Description of Work             | Scheduled Value | Work Completed               |             | Materials Presently Stored (Not in D or E) | Total Completed and Stored To Date (D + E + F) | % G/C | Balance To Finish (C-G) | Retainage (If Variable Rate) 2.5% |
|          |                                 |                 | Previous Application (D + E) | This Period |                                            |                                                |       |                         |                                   |
| 305      | Device and Finish Material      | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 306      | Systems Finish Material         | 2,000.00        | 2,000.00                     | -           | -                                          | 2,000.00                                       | 100%  | -                       | 50.00                             |
| 307      | Device and Finish Labor         | 2,000.00        | 2,000.00                     | -           | -                                          | 2,000.00                                       | 100%  | -                       | 50.00                             |
| 308      | Systems Finish Labor            | 2,000.00        | 2,000.00                     | -           | -                                          | 2,000.00                                       | 100%  | -                       | 50.00                             |
| 309      | Building E-2nd Floor            |                 |                              |             |                                            |                                                |       |                         |                                   |
| 310      | Power Rough Material            | 20,000.00       | 20,000.00                    | -           | -                                          | 20,000.00                                      | 100%  | -                       | 500.00                            |
| 311      | Lighting Rough Material         | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 312      | Systems Rough Material          | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 313      | Mechanical Equip Rough Material | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 314      | Electric Rm Buildout Material   | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 315      | Power Rough Labor               | 15,000.00       | 15,000.00                    | -           | -                                          | 15,000.00                                      | 100%  | -                       | 375.00                            |
| 316      | Lighting Rough Labor            | 15,000.00       | 15,000.00                    | -           | -                                          | 15,000.00                                      | 100%  | -                       | 375.00                            |
| 317      | Systems Rough Labor             | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 318      | Mechanical Equip Rough Labor    | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 319      | Electric Rm Buildout Labor      | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 320      | Systems Cable Install Labor     | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 321      | Feeder Intstall                 | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 322      | Light Fixture Install Labor     | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 323      | Device and Finish Material      | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 324      | Systems Finish Material         | 2,000.00        | 2,000.00                     | -           | -                                          | 2,000.00                                       | 100%  | -                       | 50.00                             |
| 325      | Device and Finish Labor         | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 326      | Systems Finish Labor            | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 327      | Building F-2nd Floor            |                 |                              |             |                                            |                                                |       |                         |                                   |
| 328      | Power Rough Material            | 20,000.00       | 20,000.00                    | -           | -                                          | 20,000.00                                      | 100%  | -                       | 500.00                            |
| 329      | Lighting Rough Material         | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 330      | Systems Rough Material          | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 331      | Mechanical Equip Rough Material | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 332      | Electric Rm Buildout Material   | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 333      | Power Rough Labor               | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 334      | Lighting Rough Labor            | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 335      | Systems Rough Labor             | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 336      | Mechanical Equip Rough Labor    | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 337      | Electric Rm Buildout Labor      | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 338      | Systems Cable Install Labor     | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NO: 34  
APPLICATION DATE: 11/18/2019  
PERIOD TO: 11/30/2019  
WJGEI JOB NO.: 2257  
PC CONSTRUCTION JOB NO.: 15027  
PC CONSTRUCTION CONTRACT NO.: 15027014

| A        | B                           | C               | D                            | E           | F                                          | G                                              | H     | I                       |                                   |
|----------|-----------------------------|-----------------|------------------------------|-------------|--------------------------------------------|------------------------------------------------|-------|-------------------------|-----------------------------------|
| Item No. | Description of Work         | Scheduled Value | Work Completed               |             | Materials Presently Stored (Not in D or E) | Total Completed and Stored To Date (D + E + F) | % G/C | Balance To Finish (C-G) | Retainage (If Variable Rate) 2.5% |
|          |                             |                 | Previous Application (D + E) | This Period |                                            |                                                |       |                         |                                   |
| 339      | Feeder Install              | 5,000.00        | 5,000.00                     | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                            |
| 340      | Light Fixture Install Labor | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 341      | Device and Finish Material  | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 342      | Systems Finish Material     | 2,000.00        | 2,000.00                     | -           | -                                          | 2,000.00                                       | 100%  | -                       | 50.00                             |
| 343      | Device and Finish Labor     | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 344      | Systems Finish Labor        | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 345      | System Packages:            |                 |                              |             |                                            |                                                |       |                         |                                   |
| 346      | Light Fixtures Building A   | 340,000.00      | 340,000.00                   | -           | -                                          | 340,000.00                                     | 100%  | -                       | 8,500.00                          |
| 347      | Light Fixtures Building B   | 100,000.00      | 100,000.00                   | -           | -                                          | 100,000.00                                     | 100%  | -                       | 2,500.00                          |
| 348      | Light Fixtures Building C   | 150,000.00      | 150,000.00                   | -           | -                                          | 150,000.00                                     | 100%  | -                       | 3,750.00                          |
| 349      | Light Fixtures Building D   | 150,000.00      | 150,000.00                   | -           | -                                          | 150,000.00                                     | 100%  | -                       | 3,750.00                          |
| 350      | Light Fixtures Building E   | 100,000.00      | 100,000.00                   | -           | -                                          | 100,000.00                                     | 100%  | -                       | 2,500.00                          |
| 351      | Light Fixtures Building F   | 100,000.00      | 100,000.00                   | -           | -                                          | 100,000.00                                     | 100%  | -                       | 2,500.00                          |
| 352      | Light Fixtures Site         | 45,000.00       | 45,000.00                    | -           | -                                          | 45,000.00                                      | 100%  | -                       | 1,125.00                          |
| 353      | Distribution Equipment      | 275,000.00      | 275,000.00                   | -           | -                                          | 275,000.00                                     | 100%  | -                       | 6,875.00                          |
| 354      | Fire Alarm Equipment        | 83,800.00       | 83,800.00                    | -           | -                                          | 83,800.00                                      | 100%  | -                       | 2,095.00                          |
| 355      | Generator                   | 120,000.00      | 120,000.00                   | -           | -                                          | 120,000.00                                     | 100%  | -                       | 3,000.00                          |
| 356      | UPS Equipment               | 35,000.00       | 35,000.00                    | -           | -                                          | 35,000.00                                      | 100%  | -                       | 875.00                            |
| 357      | BDA                         | 35,000.00       | 35,000.00                    | -           | -                                          | 35,000.00                                      | 100%  | -                       | 875.00                            |
| 358      | Floor Boxes                 | 25,000.00       | 25,000.00                    | -           | -                                          | 25,000.00                                      | 100%  | -                       | 625.00                            |
| 359      | Electrical Equipment Misc   | 30,000.00       | 30,000.00                    | -           | -                                          | 30,000.00                                      | 100%  | -                       | 750.00                            |
| 360      | Cable Tray                  | 4,600.00        | 4,600.00                     | -           | -                                          | 4,600.00                                       | 100%  | -                       | 115.00                            |
| 361      | Theatrical Lighting System  | 125,000.00      | 125,000.00                   | -           | -                                          | 125,000.00                                     | 100%  | -                       | 3,125.00                          |
| 362      | Medium Voltage Equipment    | 35,000.00       | 35,000.00                    | -           | -                                          | 35,000.00                                      | 100%  | -                       | 875.00                            |
| 363      | Telecom System              | 540,000.00      | 540,000.00                   | -           | -                                          | 540,000.00                                     | 100%  | -                       | 13,500.00                         |
| 364      | AV System                   | 250,000.00      | 250,000.00                   | -           | -                                          | 250,000.00                                     | 100%  | -                       | 6,250.00                          |
| 365      | Security System             | 241,300.00      | 241,300.00                   | -           | -                                          | 241,300.00                                     | 100%  | -                       | 6,032.50                          |
| 366      | Close Out:                  |                 |                              |             |                                            |                                                |       |                         |                                   |
| 367      | Maintenance Record drawings | 2,000.00        | 2,000.00                     | -           | -                                          | 2,000.00                                       | 100%  | -                       | 50.00                             |
| 368      | Start-up Training & manuals | 2,000.00        | 2,000.00                     | -           | -                                          | 2,000.00                                       | 100%  | -                       | 50.00                             |
| 369      |                             |                 |                              |             |                                            |                                                |       |                         |                                   |
| 370      | ORIGINAL CONTRACT VALUE     | 6,734,800.00    | 6,734,800.00                 | -           | -                                          | 6,734,800.00                                   | 100%  | -                       | 168,370.00                        |
| 371      |                             |                 |                              |             |                                            |                                                |       |                         |                                   |
| 372      | Change Order # 1            | 21,889.08       | 21,889.08                    | -           | -                                          | 21,889.08                                      | 100%  | -                       | 547.23                            |

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NO: 34  
APPLICATION DATE: 11/18/2019  
PERIOD TO: 11/30/2019  
WJGEI JOB NO.: 2257  
PC CONSTRUCTION JOB NO.: 15027  
PC CONSTRUCTION CONTRACT NO.: 15027014

| A                      | B                   | C               | D                            | E           | F                                          | G                                              | H                       | I                                 |
|------------------------|---------------------|-----------------|------------------------------|-------------|--------------------------------------------|------------------------------------------------|-------------------------|-----------------------------------|
| Item No.               | Description of Work | Scheduled Value | Work Completed               |             | Materials Presently Stored (Not in D or E) | Total Completed and Stored To Date (D + E + F) | Balance To Finish (C-G) | Retainage (If Variable Rate) 2.5% |
|                        |                     |                 | Previous Application (D + E) | This Period |                                            |                                                |                         |                                   |
| 373                    | Change Order # 2    | 1,328.66        | 1,328.66                     | -           | -                                          | 1,328.66                                       | -                       | 33.22                             |
| 374                    | Change Order # 3    | 12,894.84       | 12,894.84                    | -           | -                                          | 12,894.84                                      | -                       | 322.37                            |
| 375                    | Change Order # 4    | 55,234.00       | 55,234.00                    | -           | -                                          | 55,234.00                                      | -                       | 1,380.85                          |
| 376                    | Change Order # 5    | 28,776.00       | 28,776.00                    | -           | -                                          | 28,776.00                                      | -                       | 719.40                            |
| 377                    | Change Order # 6    | (2,645.00)      | (2,645.00)                   | -           | -                                          | (2,645.00)                                     | -                       | (66.13)                           |
| 378                    | Change Order # 7    | 30,584.00       | 30,584.00                    | -           | -                                          | 30,584.00                                      | -                       | 764.10                            |
| 379                    | Change Order # 8    | 31,908.00       | 31,908.00                    | -           | -                                          | 31,908.00                                      | -                       | 797.70                            |
| 380                    | Change Order # 9    | 15,642.00       | 15,642.00                    | -           | -                                          | 15,642.00                                      | -                       | 391.05                            |
| 381                    | Change Order # 10   | 6,755.00        | 6,755.00                     | -           | -                                          | 6,755.00                                       | -                       | 168.88                            |
| 382                    | Change Order # 11   | 17,016.00       | 17,016.00                    | -           | -                                          | 17,016.00                                      | -                       | 425.40                            |
| 383                    | Change Order # 12   | 26,029.00       | 26,029.00                    | -           | -                                          | 26,029.00                                      | -                       | 650.73                            |
| 384                    | Change Order # 13   | 46,861.00       | 46,861.00                    | -           | -                                          | 46,861.00                                      | -                       | 1,171.53                          |
| 385                    | Change Order # 14   | 38,179.00       | 38,179.00                    | -           | -                                          | 38,179.00                                      | -                       | 954.48                            |
| 386                    | Change Order # 15   | 1,333.00        | 1,333.00                     | -           | -                                          | 1,333.00                                       | -                       | 33.33                             |
| 387                    | Change Order # 16   | 5,477.00        | 5,477.00                     | -           | -                                          | 5,477.00                                       | -                       | 136.93                            |
| 388                    | Change Order # 17   | 573.00          | 573.00                       | -           | -                                          | 573.00                                         | -                       | 14.33                             |
| 389                    | Change Order # 18   | 12,359.04       | 12,359.04                    | -           | -                                          | 12,359.04                                      | -                       | 308.98                            |
| 390                    | Change Order # 19   | 38,751.00       | 38,751.00                    | -           | -                                          | 38,751.00                                      | -                       | 968.78                            |
| 391                    | Change Order # 20   | 28,763.11       | 28,763.11                    | -           | -                                          | 28,763.11                                      | -                       | 719.08                            |
| 392                    | Change Order # 21   | 17,284.00       | 17,284.00                    | -           | -                                          | 17,284.00                                      | -                       | 432.10                            |
| 393                    | Change Order # 22   | 11,844.63       | 11,844.63                    | -           | -                                          | 11,844.63                                      | -                       | 296.12                            |
| 394                    | Change Order # 23   | (573.00)        | (573.00)                     | -           | -                                          | (573.00)                                       | -                       | (14.33)                           |
| 395                    | Change Order # 24   | 4,132.15        | 4,132.15                     | -           | -                                          | 4,132.15                                       | -                       | 103.30                            |
| 396                    | Change Order # 25   | 15,478.00       | 15,478.00                    | -           | -                                          | 15,478.00                                      | -                       | 386.95                            |
| 397                    | Change Order #26    | 1,014.56        | -                            | 1,014.56    | -                                          | 1,014.56                                       | -                       | 25.36                             |
| SUBTOTAL CHANGE ORDERS |                     | 466,868.07      | 465,853.51                   | 1,014.56    | -                                          | 468,868.07                                     | -                       | 11,671.70                         |
| REVISED CONTRACT VALUE |                     | 7,201,668.07    | 7,200,653.51                 | 1,014.56    | -                                          | 7,201,668.07                                   | -                       | 180,041.70                        |



CONSTRUCTION

**Waiver of Lien and Release of Claim**

KNOW ALL PERSONS BY THESE PRESENTS:

WHEREAS, the undersigned (mechanic and/or materialman) has been employed by PC Construction Company ("Contractor") to furnish labor and/or materials for the construction or improvements known as:

PC Project Number: 15027  
 Project Name: Dover High School and Career Technical Center, located in  
 Street address: 25 Alumni Drive  
 City, County, State: Dover, NH 03820, and is owned by  
 Owner: Dover School District

(the "Project"),

NOW THEREFORE,

**(SELECT ONLY THE "PARTIAL" OR "FINAL" SECTION AND CROSS THE OTHER SECTION OUT)**☒ **PARTIAL**

in consideration of and upon receipt of the current progress payment of nine hundred  
eighty-nine dollars and twenty cents Dollars

(\$ 989.20 ) and other valuable consideration, the undersigned (the "Firm")  
 hereby certifies that the Firm has been paid in full (excluding retainage) for all labor and/or  
 materials furnished by the Firm through the date this waiver is executed. The Firm,  
 through the date this waiver is executed and to the extent to which payment has been  
 made to and received by the Firm as of the date this waiver is executed,

☐ **FINAL**

In consideration of one or  
 more dollars and other  
 valuable consideration,  
 the receipt of which is  
 hereby acknowledged, the  
 Firm,

hereby certifies that it has paid in full all its vendors, subcontractors, and employees for all labor and materials supplied to the Project and does hereby waive and release any and all liens, claims, or rights of liens or claims the Firm might have (i) on or against the Project under the laws of the state in which the Project is located, (ii) under any payment or performance bonds furnished in connection with the Project, (iii) against PC Construction Company, or any subsidiary thereof, (iv) against all sureties on any of said bonds, (v) against the owner of the Project, and (vi) against any successor or assign thereof. This release shall extend to any right which might arise on account of labor and/or materials furnished by the Firm and used or intended for use in the Project.

WITNESS the due execution hereof this 18 day of November 20 19

Company Name (of Subcontractor or Vendor): Wayne J. Griffin Electric, Inc.

Signature of Authorized Company Representative:

Signed by [print name and title]:

Michael Cote, as Accounts Receivable Manager

Date:

State of Massachusetts

(SS

County of MiddlesexOn this 18 day of November, 2019, before me personally appearedMichael Cote

, to me known, and known to me to be the


Accounts Receivable Managerof Wayne J. Griffin Electric, Inc.

and s/he acknowledged the foregoing instrument, by her/him signed, to be her/his free act and deed and the free act and deed of said firm.

Notary Public

Carolyn Sullivan

My Commission Expires:

6/28/2024

**APPLICATION AND CERTIFICATE FOR PAYMENT**

AIA DOCUMENT G702

TO : PC Construction

PROJECT: Dover High School

APPLICATION NO: Six

FROM :

CB Seating  
36 Canal Street  
Suite 290  
Somersworth, NH 03878

ARCHITECT:

PERIOD TO: 5/30/20

ARCHITECT'S  
PROJECT NO:

CONTRACT FOR:

CONTRACT DATE:

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for Payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

| CHANGE ORDER SUMMARY                               |               |           |            |
|----------------------------------------------------|---------------|-----------|------------|
| Change Orders approved in previous months by Owner |               | ADDITIONS | DEDUCTIONS |
| TOTAL                                              |               |           |            |
| Approved this Month                                |               |           |            |
| Number                                             | Date Approved |           |            |
| 1                                                  | 7/10/2019     | 6843.00   |            |
| 2                                                  |               | 5210      |            |
| TOTALS                                             |               | 11853.00  |            |
| Net change by Change Orders                        |               |           |            |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due

CONTRACTOR: CB Seating

By: *John C Collins* Date: 5/14/20**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AIA DOCUMENT G702-APPLICATION AND CERTIFICATE FOR PAYMENT-MAY 1983 EDITION  
THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20006

|                                                        |            |
|--------------------------------------------------------|------------|
| 1. ORIGINAL CONTRACT SUM                               | \$ 132,400 |
| 2. Net Change by Change Orders                         | \$ 11,853  |
| 3. CONTRACT SUM TO DATE (Line 1+/- 2)                  | \$ 144,253 |
| 4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) | \$ 144,253 |

## 5. RETAINAGE:

|                                              |      |
|----------------------------------------------|------|
| a. 0% of Completed Work (Column D+E on G703) | \$ - |
| b. 0% of Stored Material (Column F on G703)  | \$ - |

Total Retainage (Line 5a+5b or

|                                                                           |            |
|---------------------------------------------------------------------------|------------|
| 6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)                 | \$ -       |
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) | \$ 144,253 |

## 8. CURRENT PAYMENT DUE

|                                                           |            |
|-----------------------------------------------------------|------------|
| 9. BALANCE TO FINISH, PLUS RETAINAGE (Line 3 less Line 6) | \$ 139,043 |
|                                                           | \$ 5,210   |
|                                                           | \$ -       |

State of: New Hampshire County of: Strafford  
Subscribed and sworn to before me this day of 2016  
Notary Public:  
My Commission expires:

**AMOUNT CERTIFIED**

(Attach explanation if amount certified differs from the amount applied for.)

ARCHITECT:

By: Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to rights of the Owner or Contractor under this contract.

G702-1983

PROJECT: Dover High School

APPLICATION # : Six

APPL. DATE: 5/14/2020

PERIOD TO: 5/30/2020

Pg. 2 of 2

| A      | B                | C                  | D                                       | E                       | F                                                   | G                                                 | H                          | I         |
|--------|------------------|--------------------|-----------------------------------------|-------------------------|-----------------------------------------------------|---------------------------------------------------|----------------------------|-----------|
| ITEM # | DESC. OF WORK    | SCHEDULED<br>VALUE | WORK COMP.<br>FROM PREV.<br>APPLICATION | %<br>THIS PERIOD<br>E/C | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE D+E+F | BALANCE TO<br>FINISH (C-G) | RETAINAGE |
| 1      | Submittals       | 200                | 200                                     |                         |                                                     | 200                                               |                            |           |
| 2      | Materials        | 105,000            | 105,000                                 |                         |                                                     | 105,000                                           |                            |           |
| 3      | Freight          | 3,700              | 3,700                                   |                         |                                                     | 3,700                                             |                            |           |
| 4      | Equipment        | 1,800              | 1,800                                   |                         |                                                     | 1,800                                             |                            |           |
| 5      | Installation     | 21,500             | 21,500                                  |                         |                                                     | 21,500                                            |                            |           |
| 6      | Closeout         | 200                | 200                                     |                         |                                                     | 200                                               |                            |           |
| CO #1  | Mat Hoist change | 6,643              | 6,643                                   |                         |                                                     | 6,643                                             |                            |           |
| CO #2  | Move backstops   | 5,210              | 5,210                                   |                         |                                                     | 5,210                                             |                            |           |
|        | TOTALS           | 144,253            | 139,043                                 | 0 %                     | 0                                                   | 144,253                                           | 0                          | 0         |

MAN. NO. CIPM#DHSCTC323  
DATE: 9/29/2020

VENDOR VOUCHER MANIFEST  
SCHOOL DISTRICT SAU #11

| 1.<br>DATE                                                                                                                 | 2.<br>PAYEE<br>NAME AND ADDRESS                                           | 3.<br>FINANCE PO<br>NO: | 4.<br>AMOUNT<br>EXPENDED                               | 5.<br>AMOUNT OF<br>CHECK | 6.<br>PROJECT<br>NAME               |
|----------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------|-------------------------|--------------------------------------------------------|--------------------------|-------------------------------------|
| 1. 09/29/2020                                                                                                              | PC Construction Company<br>193 Tilley Drive<br>South Burlington, VT 05403 |                         |                                                        |                          | DHS/CTC<br>Fac. Improv.<br>FY: 2016 |
| PO Line                                                                                                                    |                                                                           |                         |                                                        |                          |                                     |
| 2                                                                                                                          | 4016.1.600.46900.4725.07101.16.000.000.700                                | 201611299               |                                                        | \$ 5,837.09              |                                     |
| 4                                                                                                                          | 4016.1.600.46900.4725.07108.16.000.000.700                                | 201611299               |                                                        | \$ 1,723.91              |                                     |
|                                                                                                                            |                                                                           |                         | <b>Total Earned, Current</b>                           | \$ 7,561.00              |                                     |
|                                                                                                                            | 4016.1.000.00000.2340.00000.00.000.000.L10                                |                         | Retainage (Released)                                   | -19,889.00               |                                     |
|                                                                                                                            |                                                                           |                         | <b>Total Earned Less Retainage/Current Payment Due</b> | \$ 27,450.00             |                                     |
| Invoice #15027-045 for Construction Services through 07/31/2020<br>per attached schedule of values and transaction report. |                                                                           |                         |                                                        |                          |                                     |
| Payment #45 includes the release of \$19,889 in retainage. Retainage balance after payment #45, \$10,087                   |                                                                           |                         |                                                        |                          |                                     |
|                                                                                                                            | Retainage for DHS                                                         |                         |                                                        | \$ 15,354.31             |                                     |
|                                                                                                                            | Retainage for CTC                                                         |                         |                                                        | \$ 4,534.69              |                                     |
|                                                                                                                            | <b>Total</b>                                                              |                         |                                                        | \$ 19,889.00             |                                     |
| TOTALS                                                                                                                     |                                                                           |                         |                                                        | \$27,450.00              |                                     |

TO THE TREASURER; PAYMENTS AUTHORIZED AND ORDERED  
TO THE PERSONS LISTED ABOVE FOR THE SUMS INDICATED  
IN COLUMN 5. AMOUNT OF CHECK AMOUNTING IN THE  
AGGREGATE TO:

27,450.00

Superintendent of Schools or Business Administrator

Date

Robert Carrier, Deputy Mayor, JBC Chair

Date



CONSTRUCTION

## Construction Invoice

193 Tilley Drive, South Burlington, VT 05403 | 802.658.4100

Invoice Number: 15027-043

Date: 9/20/2020

Project Number: 15027

Requisition Number: 045

To: Dover School District  
ATTN: Robin LaFleau  
61 Locust Street, Suite 409  
Dover, NH 03820

| Project | Location  | Client Reference             | Terms  |
|---------|-----------|------------------------------|--------|
| 15027   | Dover, NH | Dover HS and CTC Renovations | Net 30 |

### Description of Work:

Construction services completed through July 31, 2020 per attached schedule of values and transaction report.

### Breakdown (this billing):

Dover High School (77.2%) = \$21,504.33

Career Technical Center (22.8%) = \$5,945.67

78.3% actual  
21.7% actual

### Total this invoice:

\$27,450

cc: Robin LaFleur  
Joseph Picoraro  
PCC Accounts Receivable



CONSTRUCTION

**Conditional Waiver and Release Upon Progress Payment**

Contractor PC Construction Company  
 Owner Dover School District  
 Project Dover High School and Career Technical Center  
 Location 25 Alumni Drive Dover, NH 03820  
 PC Project No. 15027

Upon receipt by the undersigned Contractor of payment in good funds from Owner in the sum of \$ 27,450 for Payment Application No. 45, in addition to any amounts included in payment applications previously submitted, the undersigned on behalf of Contractor waives, releases, and relinquishes any and all claims, demands, or rights of lien for all work, labor, materials, machinery, or other goods, equipment, or services done, performed, or furnished on the Project through the date of 07/31/2020. This does not waive or release amounts subject to change order requests or proposals that have not yet been finally determined, and does not cover any retentions retained before or after the release date. The undersigned further warrants and represents that any and all valid labor and/or materials and equipment bills now due and payable on the job hereinabove described on behalf of the undersigned have been paid in full, or will be paid from these funds. Before recipient of this document relies on it, said party should verify evidence of payment to PC Construction.

Dated 9/21/2020

PC CONSTRUCTION COMPANY

Signature

Garret Bertolini

Name

Pre-Construction Project Director

Title

State of Maine )

County of Cumberland (SS )

On this 21st day of September, 2020, before me personally appeared Garret Bertolini, to me known, and known to me to be the Pre-Construction Project Director of PC Construction Company and s/he acknowledged the foregoing instrument, by her/him signed, to be her/his free act and deed and the free act and deed of said firm.

Notary Public

Brenda Shedd

My Commission Expires: 5-10-2026

**BRENDA SHEDD**  
 Notary Public, State of Maine  
 My Commission Expires 5/10/2026

# APPLICATION AND CERTIFICATE FOR PAYMENT

Page: 1 of 1

TO OWNER: Dover School District

61 Locust Street  
409

Dover, NH 03820-4132

PROJECT: Dover High School and Career Technical Center

61 Locust Street  
409

Dover, NH 03820-4132

APPLICATION NO.: 45

PERIOD TO : 07/31/2020

PROJECT NOS.: 15027

Distrib

☐ OWI

☐ ARC

☐ COX

☐

☐

FROM CONTRACTOR: PC Construction Company

183 Tilley Drive

South Burlington, VT 05403  
USA

ARCHITECT:

CONTRACT DATE : 03/15/2016

CONTRACT FOR: Dover High School and Career Technical

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation sheet is attached.

1. ORIGINAL CONTRACT SUM ..... \$ 71,643,000  
2. Net change by change orders ..... \$ 3,108,023  
3. CONTRACT SUM TO DATE (Line 1 +/- 2) ..... \$ 74,751,023  
4. TOTAL COMPLETED & STORED TO DATE ..... \$ 74,724,272  
(Column 1 on G703)

5. RETAINAGE:

(Total retainage Column K of G703) ..... \$ 10,087  
6. TOTAL EARNED LESS RETAINAGE ..... \$ 74,714,185  
(Line 4 less Line 5 Total)

## 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate) ..... \$ 74,686,735

8. CURRENT PAYMENT DUE ..... \$ 27,450

## 9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 8) ..... \$ 36,838

| CHANGE ORDER SUMMARY                              |               | ADDITIONS | DEDUCTIONS |
|---------------------------------------------------|---------------|-----------|------------|
| Change Order approved in previous months by Owner |               | 3,874,821 | -566,798   |
| APPROVED THIS MONTH                               |               |           |            |
| Number                                            | Date Approved |           |            |
| Current Total:                                    |               | 0         | 0          |
| Net Change by Change Orders                       |               | 3,108,023 |            |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, info and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work which previous Certificates for payment were issued and payments received from the Owner that current payments shown herein is now due.

Contractor: PC Construction Company

By: *[Signature]*

Date: 9/21/20

State of: Maine

County of: Cumberland

Subscribed and sworn to before me this 21st day of September 2020

Notary Public: *[Signature]*

My Commission Expires: 5-10-2026

BRENDA SHEDD  
Notary Public, State of Maine  
My Commission Expires 5/10/26

## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and comprising the above application, the Architect certifies to the Owner that to the Architect's knowledge, information and belief the Work has progressed as indicated, the Work is in accordance with the Contract Documents, and the Contractor is entitled to the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 27,450.00

(Attach explanation if amount certified differs from the amount applied for. Initial figure Application and on the Continuation Sheet that are changed to conform to the amount.

ARCHITECT:

By: *[Signature]*

Date: 09/24/20

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the named herein. Issuance, payment and acceptance of payment are without prejudice to of the Owner or Contractor under this Contract.

**CONTINUATION SHEET**

APPLICATION NUMBER: 45  
APPLICATION DATE: 08/12/2020  
PERIOD TO: 07/31/2020

| A        | B                              | C            | D           | E               | F                         | G           | H                         | I                                  | J              | K                 |           |
|----------|--------------------------------|--------------|-------------|-----------------|---------------------------|-------------|---------------------------|------------------------------------|----------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK            | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | WORK COMPLETED (F+G)      |             | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER-<br>%(I/E) | BALANCE TO FINISH | RETAINAGE |
|          |                                |              |             |                 | FROM PREVIOUS APPLICATION | THIS PERIOD |                           |                                    |                |                   |           |
| 15027    | Dover High School and Career   |              |             |                 |                           |             |                           |                                    |                |                   |           |
| 01       | GENERAL CONDITIONS             |              |             |                 |                           |             |                           |                                    |                |                   |           |
| 010000   | Mobilization & Demobilization  | 45,000       | 0           | 45,000          | 44,500                    | 0           | 0                         | 44,500                             | 99             | 500               | 0         |
| 010020   | Office Supplies                | 37,575       | 0           | 37,575          | 37,575                    | 0           | 0                         | 37,575                             | 100            | 0                 | 0         |
| 010025   | PM Software                    | 24,505       | 0           | 24,505          | 24,505                    | 0           | 0                         | 24,505                             | 100            | 0                 | 0         |
| 010030   | Office Furniture/Systems       | 48,000       | 0           | 48,000          | 48,000                    | 0           | 0                         | 48,000                             | 100            | 0                 | 0         |
| 010035   | Kiosk                          | 10,000       | 0           | 10,000          | 10,000                    | 0           | 0                         | 10,000                             | 100            | 0                 | 0         |
| 010060   | Janitorial Services            | 8,350        | 0           | 8,350           | 8,350                     | 0           | 0                         | 8,350                              | 100            | 0                 | 0         |
| 010070   | Temporary Wiring               | 5,000        | 0           | 5,000           | 5,000                     | 0           | 0                         | 5,000                              | 100            | 0                 | 0         |
| 010080   | Water Usage                    | 7,800        | 0           | 7,800           | 7,800                     | 0           | 0                         | 7,800                              | 100            | 0                 | 0         |
| 010100   | Telephone/Communications       | 34,200       | 0           | 34,200          | 34,200                    | 0           | 0                         | 34,200                             | 100            | 0                 | 0         |
| 010110   | Sanitary Facilities            | 38,000       | 0           | 38,000          | 38,000                    | 0           | 0                         | 38,000                             | 100            | 0                 | 0         |
| 010130   | Construction Fence             | 30,000       | 0           | 30,000          | 30,000                    | 0           | 0                         | 30,000                             | 100            | 0                 | 0         |
| 010400   | Temporary Heat                 | 175,000      | 0           | 175,000         | 175,000                   | 0           | 0                         | 175,000                            | 100            | 0                 | 0         |
| 010410   | Temporary Enclosure            | 150,000      | 0           | 150,000         | 150,000                   | 0           | 0                         | 150,000                            | 100            | 0                 | 0         |
| 011040   | Snow Removal                   | 40,000       | 0           | 40,000          | 40,000                    | 0           | 0                         | 40,000                             | 100            | 0                 | 0         |
| 011050   | Park/Transport/Parking Lot     | 50,000       | 0           | 50,000          | 50,000                    | 0           | 0                         | 50,000                             | 100            | 0                 | 0         |
| 011160   | Blueprinting/Contract Drawings | 15,000       | 0           | 15,000          | 13,000                    | 1,000       | 0                         | 14,000                             | 93             | 1,000             | 0         |
| 011200   | OSHA & First Aid               | 77,500       | 0           | 77,500          | 77,500                    | 0           | 0                         | 77,500                             | 100            | 0                 | 0         |
| 011320   | Progress Cleanup/Removal       | 186,950      | 950         | 186,950         | 186,950                   | 0           | 0                         | 186,950                            | 100            | 0                 | 0         |
| 011330   | Floor Protection               | 75,750       | 0           | 75,750          | 75,750                    | 0           | 0                         | 75,750                             | 100            | 0                 | 0         |
| 011380   | Final Cleanup                  | 141,091      | 0           | 141,091         | 141,091                   | 0           | 0                         | 141,091                            | 100            | 0                 | 0         |
| 012000   | Project Management             | 2,789,485    | 17,720      | 2,807,205       | 2,805,205                 | 500         | 0                         | 2,805,705                          | 100            | 1,500             | 0         |
| 012060   | Safety Engineer                | 241,880      | 0           | 241,880         | 241,880                   | 0           | 0                         | 241,880                            | 100            | 0                 | 0         |
| 012110   | Field Engineer                 | 20,000       | 0           | 20,000          | 20,000                    | 0           | 0                         | 20,000                             | 100            | 0                 | 0         |
| 012200   | Field Office Manager           | 218,440      | 0           | 218,440         | 218,440                   | 0           | 0                         | 218,440                            | 100            | 0                 | 0         |
| 013000   | Living Allowances              | 81,000       | 0           | 81,000          | 81,000                    | 0           | 0                         | 81,000                             | 100            | 0                 | 0         |
| 013020   | Travel Expenses                | 22,800       | 0           | 22,800          | 22,800                    | 0           | 0                         | 22,800                             | 100            | 0                 | 0         |
| 014000   | Scheduling                     | 2,280        | 0           | 2,280           | 2,280                     | 0           | 0                         | 2,280                              | 100            | 0                 | 0         |
| 014080   | Estimating                     | 50,000       | 0           | 50,000          | 50,000                    | 0           | 0                         | 50,000                             | 100            | 0                 | 0         |
| 015300   | Loader/Material Handling       | 106,220      | 0           | 106,220         | 106,220                   | 0           | 0                         | 106,220                            | 100            | 0                 | 0         |
| 015520   | Field Office                   | 38,000       | 0           | 38,000          | 38,000                    | 0           | 0                         | 38,000                             | 100            | 0                 | 0         |
| 015560   | Storage Trailer/Container      | 11,400       | 0           | 11,400          | 11,400                    | 0           | 0                         | 11,400                             | 100            | 0                 | 0         |
| 016000   | Builder's Risk Insurance       | 68,863       | 0           | 68,863          | 68,863                    | 0           | 0                         | 68,863                             | 100            | 0                 | 0         |
| 016150   | GL Insurance                   | 537,323      | 25,106      | 562,429         | 562,429                   | 0           | 0                         | 562,375                            | 100            | 54                | 0         |
| 016200   | P&P Bond                       | 401,201      | 18,740      | 419,941         | 419,772                   | 0           | 0                         | 419,772                            | 100            | 168               | 0         |
|          | GENERAL CONDITIONS Total:      | 5,787,263    | 62,516      | 5,849,779       | 5,845,057                 | 1,500       | 0                         | 5,846,557                          | 100            | 3,222             | 0         |

# PC Construction Company

## CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 45  
APPLICATION DATE: 08/12/2020  
PERIOD TO: 07/31/2020

| A        | B                                 | C            | D           | E               | F                                        | G                                | H                         | I                                  | J                 | K         |
|----------|-----------------------------------|--------------|-------------|-----------------|------------------------------------------|----------------------------------|---------------------------|------------------------------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK               | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | WORK COMPLETED FROM PREVIOUS APPLICATION | WORK COMPLETED (F+G) THIS PERIOD | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | BALANCE TO FINISH | RETAINAGE |
| 02       | SITE WORK                         |              |             |                 |                                          |                                  |                           |                                    |                   |           |
| 020000   | Sitework Subcontractor            | 4,511,082    | 4,336       | 4,515,418       | 4,515,418                                | 0                                | 0                         | 4,515,418                          | 100               | 0         |
| 020500   | Demolition Subcontractor          | 1,127,000    | 0           | 1,127,000       | 1,127,000                                | 0                                | 0                         | 1,127,000                          | 100               | 0         |
| 020550   | Asbestos Abatement Subcontractor  | 1,092,000    | 0           | 1,092,000       | 1,092,000                                | 0                                | 0                         | 1,092,000                          | 100               | 0         |
| 020800   | Courtyard Site Access             | 20,000       | 0           | 20,000          | 20,000                                   | 0                                | 0                         | 20,000                             | 100               | 0         |
| 027112   | Landscaping and Hardscaping       | 525,000      | -1,555      | 523,445         | 523,445                                  | 0                                | 0                         | 523,445                            | 100               | 0         |
| 027210   | Fencing                           | 121,582      | 0           | 121,582         | 121,582                                  | 0                                | 0                         | 121,582                            | 100               | 0         |
| 027800   | Turf Field                        | 497,518      | 0           | 497,518         | 497,518                                  | 0                                | 0                         | 497,518                            | 100               | 0         |
| 027810   | Tennis Courts                     | 136,540      | 0           | 136,540         | 136,540                                  | 0                                | 0                         | 136,540                            | 100               | 0         |
| 027820   | Track Repairs                     | 7,500        | 0           | 7,500           | 7,500                                    | 0                                | 0                         | 7,500                              | 100               | 0         |
|          | SITE WORK Total:                  | 8,038,222    | 2,781       | 8,041,003       | 8,041,003                                | 0                                | 0                         | 8,041,003                          | 100               | 0         |
| 03       | CONCRETE                          |              |             |                 |                                          |                                  |                           |                                    |                   |           |
| 030002   | Concrete Flatwork Subcontractor   | 2,019,559    | -29,000     | 1,990,559       | 1,990,559                                | 0                                | 0                         | 1,990,559                          | 100               | 0         |
| 031000   | Concrete Subcontract              | 1,800,000    | 0           | 1,800,000       | 1,800,000                                | 0                                | 0                         | 1,800,000                          | 100               | 0         |
| 031200   | Site Concrete                     | 536,000      | 0           | 536,000         | 536,000                                  | 0                                | 0                         | 536,000                            | 100               | 0         |
| 033480   | Rammed Aggregate Piers            | 285,917      | 0           | 285,917         | 285,917                                  | 0                                | 0                         | 285,917                            | 100               | 0         |
| 033650   | Polished Concrete Floors          | 98,075       | 0           | 98,075          | 98,075                                   | 0                                | 0                         | 98,075                             | 100               | 0         |
|          | CONCRETE Total:                   | 4,739,551    | -29,000     | 4,710,551       | 4,710,551                                | 0                                | 0                         | 4,710,551                          | 100               | 0         |
| 04       | MASONRY                           |              |             |                 |                                          |                                  |                           |                                    |                   |           |
| 042000   | Masonry                           | 3,450,000    | 0           | 3,450,000       | 3,450,000                                | 0                                | 0                         | 3,450,000                          | 100               | 0         |
|          | MASONRY Total:                    | 3,450,000    | 0           | 3,450,000       | 3,450,000                                | 0                                | 0                         | 3,450,000                          | 100               | 0         |
| 05       | METALS                            |              |             |                 |                                          |                                  |                           |                                    |                   |           |
| 051000   | Structural Steel                  | 6,400,000    | 0           | 6,400,000       | 6,400,000                                | 0                                | 0                         | 6,400,000                          | 100               | 0         |
| 055000   | Misc Metals                       | 755,350      | 0           | 755,350         | 755,350                                  | 0                                | 0                         | 755,350                            | 100               | 0         |
| 055010   | Unistrut Ceiling                  | 10,000       | 0           | 10,000          | 10,000                                   | 0                                | 0                         | 10,000                             | 100               | 0         |
|          | METALS Total:                     | 7,165,350    | 0           | 7,165,350       | 7,165,350                                | 0                                | 0                         | 7,165,350                          | 100               | 0         |
| 06       | WOOD & PLASTICS                   |              |             |                 |                                          |                                  |                           |                                    |                   |           |
| 060800   | Misc Carpentry                    | 100,000      | 0           | 100,000         | 100,000                                  | 0                                | 0                         | 100,000                            | 100               | 0         |
| 061005   | Auditorium Ceiling Access         | 0            | 100,000     | 100,000         | 100,000                                  | 0                                | 0                         | 100,000                            | 100               | 0         |
| 062000   | Millwork                          | 372,023      | 0           | 372,023         | 372,023                                  | 0                                | 0                         | 372,023                            | 100               | 0         |
| 064020   | Laboratory Casework               | 1,180,000    | 0           | 1,180,000       | 1,180,000                                | 0                                | 0                         | 1,180,000                          | 100               | 0         |
| 065100   | Animal Science Building Allowance | 1,200,000    | -1,198,000  | 2,000           | 2,000                                    | 0                                | 0                         | 2,000                              | 100               | 0         |
|          | WOOD & PLASTICS Total:            | 2,852,023    | -1,098,000  | 1,754,023       | 1,754,023                                | 0                                | 0                         | 1,754,023                          | 100               | 0         |
| 07       | THERMAL & MOISTURE                |              |             |                 |                                          |                                  |                           |                                    |                   |           |
| 071000   | Waterproofing                     | 41,800       | 0           | 41,800          | 41,800                                   | 0                                | 0                         | 41,800                             | 100               | 0         |
| 071950   | Air Infiltration Barriers         | 450,400      | 0           | 450,400         | 450,400                                  | 0                                | 0                         | 450,400                            | 100               | 0         |

# PC Construction Company

## CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 45  
APPLICATION DATE: 08/12/2020  
PERIOD TO: 07/31/2020

| A        | B                                   | C            | D           | E               | F                         | G           | H                         | I                                  | J             | K                 |           |
|----------|-------------------------------------|--------------|-------------|-----------------|---------------------------|-------------|---------------------------|------------------------------------|---------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK                 | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | WORK COMPLETED (F+G)      |             | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER-<br>%(VE) | BALANCE TO FINISH | RETAINAGE |
|          |                                     |              |             |                 | FROM PREVIOUS APPLICATION | THIS PERIOD |                           |                                    |               |                   |           |
| 072500   | Fireproofing Subcontract            | 328,320      | 0           | 328,320         | 328,320                   | 0           | 0                         | 328,320                            | 100           | 0                 | 0         |
| 072800   | Firestopping Subcontract            | 59,400       | 0           | 59,400          | 59,400                    | 0           | 0                         | 59,400                             | 100           | 0                 | 0         |
| 073100   | Roofing Subcontract                 | 1,770,000    | 0           | 1,770,000       | 1,770,000                 | 0           | 0                         | 1,770,000                          | 100           | 0                 | 0         |
|          | THERMAL & MOISTURE Total:           | 2,649,720    | 0           | 2,649,720       | 2,649,720                 | 0           | 0                         | 2,649,720                          | 100           | 0                 | 0         |
| 08       | DOORS & WINDOWS                     |              |             |                 |                           |             |                           |                                    |               |                   |           |
| 080100   | Doors Frames and Hardware           | 761,290      | -88,000     | 693,290         | 693,290                   | 0           | 0                         | 693,290                            | 100           | 0                 | 0         |
| 080110   | Door and Hardware Installation      | 0            | 68,000      | 68,000          | 68,000                    | 0           | 0                         | 68,000                             | 100           | 0                 | 0         |
| 083300   | Overhead Doors                      | 63,800       | 0           | 63,800          | 63,800                    | 0           | 0                         | 63,800                             | 100           | 0                 | 0         |
| 084000   | Windows, Storefront and Curtainwall | 2,700,000    | -225,000    | 2,475,000       | 2,475,000                 | 0           | 0                         | 2,475,000                          | 100           | 0                 | 0         |
| 088000   | Interior Glazing                    | 0            | 225,000     | 225,000         | 225,000                   | 0           | 0                         | 225,000                            | 100           | 0                 | 0         |
|          | DOORS & WINDOWS Total:              | 3,525,090    | 0           | 3,525,090       | 3,525,090                 | 0           | 0                         | 3,525,090                          | 100           | 0                 | 0         |
| 09       | FINISHES                            |              |             |                 |                           |             |                           |                                    |               |                   |           |
| 092000   | Gypsum Drywall System               | 5,559,750    | 0           | 5,559,750       | 5,559,750                 | 0           | 0                         | 5,559,750                          | 100           | 0                 | 0         |
| 093100   | Ceramic Tile                        | 654,870      | 0           | 654,870         | 654,870                   | 0           | 0                         | 654,870                            | 100           | 0                 | 0         |
| 095100   | Acoustical Ceilings                 | 585,473      | 0           | 585,473         | 585,473                   | 0           | 0                         | 585,473                            | 100           | 0                 | 0         |
| 095200   | Acoustic Wall Panels                | 428,128      | -1,500      | 424,628         | 424,628                   | 0           | 0                         | 424,628                            | 100           | 0                 | 0         |
| 095600   | Wood Flooring                       | 159,000      | 0           | 159,000         | 132,383                   | 5,561       | 0                         | 137,944                            | 87            | 21,056            | 3,989     |
| 096600   | Resilient Flooring                  | 957,992      | 0           | 957,992         | 957,992                   | 0           | 0                         | 957,992                            | 100           | 0                 | 0         |
| 097000   | Resilient Athletic Flooring         | 49,000       | 0           | 49,000          | 49,000                    | 0           | 0                         | 49,000                             | 100           | 0                 | 0         |
| 099000   | Painting Subcontractor              | 603,500      | 0           | 603,500         | 603,500                   | 0           | 0                         | 603,500                            | 100           | 0                 | 0         |
|          | FINISHES Total:                     | 8,995,713    | -1,500      | 8,994,213       | 8,987,586                 | 5,561       | 0                         | 8,973,157                          | 100           | 21,056            | 3,989     |
| 10       | SPECIALTIES                         |              |             |                 |                           |             |                           |                                    |               |                   |           |
| 100000   | Misc Specialties                    | 600,257      | 0           | 600,257         | 600,257                   | 0           | 0                         | 600,257                            | 100           | 0                 | 0         |
| 104210   | Signage Subcontractor               | 114,114      | 0           | 114,114         | 114,114                   | 0           | 0                         | 114,114                            | 100           | 0                 | 0         |
|          | SPECIALTIES Total:                  | 714,371      | 0           | 714,371         | 714,371                   | 0           | 0                         | 714,371                            | 100           | 0                 | 0         |
| 11       | EQUIPMENT                           |              |             |                 |                           |             |                           |                                    |               |                   |           |
| 110600   | Stage Rigging and Curtains          | 278,000      | 0           | 278,000         | 278,000                   | 0           | 0                         | 278,000                            | 100           | 0                 | 0         |
| 111400   | Kitchen Equipment                   | 523,570      | 0           | 523,570         | 523,570                   | 0           | 0                         | 523,570                            | 100           | 0                 | 0         |
| 111600   | Loading Dock Equipment              | 9,032        | 0           | 9,032           | 9,032                     | 0           | 0                         | 9,032                              | 100           | 0                 | 0         |
| 111710   | Climbing Wall Allowance             | 35,000       | -35,000     | 0               | 0                         | 0           | 0                         | 0                                  | 0             | 0                 | 0         |
| 113000   | Athletic Equipment                  | 137,489      | 6,643       | 144,132         | 144,132                   | 0           | 0                         | 144,132                            | 100           | 0                 | 0         |
|          | EQUIPMENT Total:                    | 983,091      | -28,357     | 954,734         | 954,734                   | 0           | 0                         | 954,734                            | 100           | 0                 | 0         |
| 12       | FURNISHINGS                         |              |             |                 |                           |             |                           |                                    |               |                   |           |
| 125000   | Window Treatments                   | 80,250       | 0           | 80,250          | 80,250                    | 0           | 0                         | 80,250                             | 100           | 0                 | 0         |
| 127100   | Fixed Auditorium Seating            | 126,955      | 0           | 126,955         | 126,955                   | 0           | 0                         | 126,955                            | 100           | 0                 | 0         |
| 127300   | Gymnasium Seating                   | 141,818      | 0           | 141,818         | 141,818                   | 0           | 0                         | 141,818                            | 100           | 0                 | 0         |

# PC Construction Company

## CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 45

APPLICATION DATE: 08/12/2020

PERIOD TO: 07/31/2020

| A        | B                                         | C            | D           | E               | F                         | G           | H                         | I                                  | J                 | K         |
|----------|-------------------------------------------|--------------|-------------|-----------------|---------------------------|-------------|---------------------------|------------------------------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK                       | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | WORK COMPLETED (F+G)      |             |                           |                                    |                   |           |
|          |                                           |              |             |                 | FROM PREVIOUS APPLICATION | THIS PERIOD | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | BALANCE TO FINISH | RETAINAGE |
| 14       | FURNISHINGS Total:                        | 349,023      | 0           | 349,023         | 349,023                   | 0           | 0                         | 349,023                            | 0                 | 0         |
| 142000   | CONVEYING SYSTEMS                         |              |             |                 |                           |             |                           |                                    |                   |           |
|          | Elevators                                 | 211,131      | 0           | 211,131         | 211,131                   | 0           | 0                         | 211,131                            | 0                 | 0         |
| 152      | CONVEYING SYSTEMS Total:                  | 211,131      | 0           | 211,131         | 211,131                   | 0           | 0                         | 211,131                            | 0                 | 0         |
| 152882   | MECHANICAL-HVAC                           |              |             |                 |                           |             |                           |                                    |                   |           |
|          | Mech Insulation Subcontract               | 0            | 831,500     | 631,500         | 631,500                   | 0           | 0                         | 631,500                            | 0                 | 0         |
| 152883   | Automatic Temperature Controls            | 818,610      | 0           | 818,610         | 818,610                   | 0           | 0                         | 818,610                            | 0                 | 0         |
| 152892   | Air Handling Equipment                    | 1,670,170    | 0           | 1,670,170       | 1,670,170                 | 0           | 0                         | 1,670,170                          | 0                 | 0         |
| 152900   | Condensing Boilers                        | 99,108       | 0           | 99,108          | 99,108                    | 0           | 0                         | 99,108                             | 0                 | 0         |
|          | MECHANICAL-HVAC Total:                    | 2,587,888    | 831,500     | 3,219,388       | 3,219,388                 | 0           | 0                         | 3,219,388                          | 0                 | 0         |
| 153      | MECHANICAL-PLUMBING                       |              |             |                 |                           |             |                           |                                    |                   |           |
| 153880   | Plumbing Subcontract                      | 2,421,924    | 0           | 2,421,924       | 2,421,924                 | 0           | 0                         | 2,421,924                          | 0                 | 0         |
| 153881   | Mechanical Subcontract                    | 3,089,000    | -949,000    | 2,240,000       | 2,240,000                 | 0           | 0                         | 2,240,000                          | 0                 | 0         |
| 153882   | Split AC Units                            | 0            | 168,000     | 168,000         | 168,000                   | 0           | 0                         | 168,000                            | 0                 | 0         |
| 153883   | Induction Units                           | 0            | 164,580     | 164,580         | 164,580                   | 0           | 0                         | 164,580                            | 0                 | 0         |
| 153884   | Fire Protection                           | 604,520      | -25,000     | 579,520         | 579,520                   | 0           | 0                         | 579,520                            | 0                 | 0         |
| 153885   | Ductwork Subcontract                      | 2,855,900    | -189,580    | 2,666,320       | 2,666,320                 | 0           | 0                         | 2,666,320                          | 0                 | 0         |
|          | MECHANICAL-PLUMBING Total:                | 8,971,344    | -731,000    | 8,240,344       | 8,240,344                 | 0           | 0                         | 8,240,344                          | 0                 | 0         |
| 16       | ELECTRICAL                                |              |             |                 |                           |             |                           |                                    |                   |           |
| 160000   | Electrical Subcontract                    | 6,766,800    | 0           | 6,766,800       | 6,766,800                 | 0           | 0                         | 6,766,800                          | 0                 | 4,951     |
| 160015   | Electrical Ductbank                       | 90,000       | 0           | 90,000          | 90,000                    | 0           | 0                         | 90,000                             | 0                 | 0         |
|          | ELECTRICAL Total:                         | 6,856,800    | 0           | 6,856,800       | 6,856,800                 | 0           | 0                         | 6,856,800                          | 0                 | 4,951     |
| 19       | CHANGE ORDERS                             |              |             |                 |                           |             |                           |                                    |                   |           |
| 190001   | Permit Set Silework Revisions             | 124,525      | 0           | 124,525         | 124,525                   | 0           | 0                         | 124,525                            | 0                 | 0         |
| 190002   | Sewer Revisions                           | 22,089       | 0           | 22,089          | 22,089                    | 0           | 0                         | 22,089                             | 0                 | 0         |
| 190003   | Fabric at Sewer and Storm Underdrain      | 10,736       | 0           | 10,736          | 10,736                    | 0           | 0                         | 10,736                             | 0                 | 0         |
| 190004   | Overlay Alumini Drive Sidewalk            | 11,622       | 0           | 11,622          | 11,622                    | 0           | 0                         | 11,622                             | 0                 | 0         |
| 190006   | Sewer Line Ledge Removal                  | 0            | 6,000       | 6,000           | 6,000                     | 0           | 0                         | 6,000                              | 0                 | 0         |
| 190007   | RFI002 Football Scoreboard Support        | 0            | 18,255      | 18,255          | 18,255                    | 0           | 0                         | 18,255                             | 0                 | 0         |
| 190009   | SMH-3 Location Revision                   | 642          | 0           | 642             | 642                       | 0           | 0                         | 642                                | 0                 | 0         |
| 190010   | RFI007 Fabric Under Roadway               | 0            | 3,586       | 3,586           | 3,586                     | 0           | 0                         | 3,586                              | 0                 | 0         |
| 190012   | RFI0012 Organic Material At Loading Dock  | 33,294       | 0           | 33,294          | 33,294                    | 0           | 0                         | 33,294                             | 0                 | 0         |
| 190013   | Ledge Removal FM to SMH-2                 | 0            | 1,650       | 1,650           | 1,650                     | 0           | 0                         | 1,650                              | 0                 | 0         |
| 190014   | Ledge Removal SMH-2 to SMH-1              | 0            | 8,400       | 8,400           | 8,400                     | 0           | 0                         | 8,400                              | 0                 | 0         |
| 190016   | Ledge Removal SMH-1 to Existing           | 0            | 3,050       | 3,050           | 3,050                     | 0           | 0                         | 3,050                              | 0                 | 0         |
| 190017   | Structural Change Bid to Construction Set | 44,178       | 0           | 44,178          | 44,178                    | 0           | 0                         | 44,178                             | 0                 | 0         |

# PC Construction Company

## CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 45  
APPLICATION DATE: 08/12/2020  
PERIOD TO: 07/31/2020

| A        | B                                         | C            | D           | E               | F                    |   | G           | H                         | I                                  | J                 | K         |
|----------|-------------------------------------------|--------------|-------------|-----------------|----------------------|---|-------------|---------------------------|------------------------------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK                       | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | WORK COMPLETED (F+G) |   | THIS PERIOD | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | BALANCE TO FINISH | RETAINAGE |
| 190018   | Addenda A Cost Revisions                  | 61,244       | 0           | 61,244          | 61,244               | 0 | 0           | 0                         | 61,244                             | 100               | 0         |
| 190019   | Addenda B Cost Revisions                  | 43,986       | 0           | 43,986          | 43,986               | 0 | 0           | 0                         | 43,986                             | 100               | 0         |
| 190020   | Foundation and Utility Ledger Removal     | 0            | 404,421     | 404,421         | 404,421              | 0 | 0           | 0                         | 404,421                            | 100               | 0         |
| 190021   | ASI-001 Catwalk Revisions                 | 0            | -1,835      | -1,835          | -1,835               | 0 | 0           | 0                         | -1,835                             | 100               | 0         |
| 190022   | ASI-007 Loading Dock Footing Revisions    | 0            | 2,126       | 2,126           | 2,126                | 0 | 0           | 0                         | 2,126                              | 100               | 0         |
| 190023   | ASI-006R Drainage Revisions               | 0            | 14,530      | 14,530          | 14,530               | 0 | 0           | 0                         | 14,530                             | 100               | 0         |
| 190025   | Interior Organic Removal                  | 0            | 2,476       | 2,476           | 2,476                | 0 | 0           | 0                         | 2,476                              | 100               | 0         |
| 190026   | RFI-099 Deleted RAPs at AE Line           | 0            | -9,405      | -9,405          | -9,405               | 0 | 0           | 0                         | -9,405                             | 100               | 0         |
| 190027   | RFI125 Loop Road Subgrade                 | 0            | 17,347      | 17,347          | 17,347               | 0 | 0           | 0                         | 17,347                             | 100               | 0         |
| 190028   | ASI-12 Animal Science Power               | 0            | 36,358      | 36,358          | 36,358               | 0 | 0           | 0                         | 36,358                             | 100               | 0         |
| 190029   | Edge Strip Deletion Credit                | 0            | -6,862      | -6,862          | -6,862               | 0 | 0           | 0                         | -6,862                             | 100               | 0         |
| 190031   | ASI-014 Kitchen Equipment Revisions       | 0            | 435,564     | 435,564         | 435,564              | 0 | 0           | 0                         | 435,564                            | 100               | 0         |
| 190032   | ASI-015 Underslab Piping Revisions RFI132 | 0            | 22,219      | 22,219          | 22,219               | 0 | 0           | 0                         | 22,219                             | 100               | 0         |
| 190033   | ASI-017 Steel Additions                   | 0            | 3,242       | 3,242           | 3,242                | 0 | 0           | 0                         | 3,242                              | 100               | 0         |
| 190035   | ASI-020 Life Safety Switch                | 0            | 13,791      | 13,791          | 13,791               | 0 | 0           | 0                         | 13,791                             | 100               | 0         |
| 190036   | PR-001 Slab Depression Deletion           | 0            | -46,214     | -46,214         | -46,214              | 0 | 0           | 0                         | -46,214                            | 100               | 0         |
| 190037   | ASI-022 Elevator Roof Structure           | 0            | 109         | 109             | 109                  | 0 | 0           | 0                         | 109                                | 100               | 0         |
| 190038   | ASI-21.1 Curtainwall Revisions            | 0            | 4,787       | 4,787           | 4,787                | 0 | 0           | 0                         | 4,787                              | 100               | 0         |
| 190039   | ASI-021.2 Revised Exterior Elevations     | 0            | -2,536      | -2,536          | -2,536               | 0 | 0           | 0                         | -2,536                             | 100               | 0         |
| 190040   | ASI-023 Revised Grease Traps              | 0            | -10,110     | -10,110         | -10,110              | 0 | 0           | 0                         | -10,110                            | 100               | 0         |
| 190042   | ASI-026 Revisions to Submittal 051200-021 | 0            | 491         | 491             | 491                  | 0 | 0           | 0                         | 491                                | 100               | 0         |
| 190043   | ASI-27 Smoke Hatch Revisions              | 0            | 16,196      | 16,196          | 16,196               | 0 | 0           | 0                         | 16,196                             | 100               | 0         |
| 190044   | ASI-028 Brace at Column                   | 0            | 951         | 951             | 951                  | 0 | 0           | 0                         | 951                                | 100               | 0         |
| 190045   | Need Description                          | 0            | -4,066      | -4,066          | -4,066               | 0 | 0           | 0                         | -4,066                             | 100               | 0         |
| 190046   | 230F Safety Cage Deletion                 | 0            | -857        | -857            | -857                 | 0 | 0           | 0                         | -857                               | 100               | 0         |
| 190047   | RFI-141R1 Fiber Reinforced Concrete       | 0            | -21,919     | -21,919         | -21,919              | 0 | 0           | 0                         | -21,919                            | 100               | 0         |
| 190048   | ASI-034 Weight Room Floor Revision        | 0            | -1,500      | -1,500          | -1,500               | 0 | 0           | 0                         | -1,500                             | 100               | 0         |
| 190050   | ASI 031,RFI 188 Eliminated Catwalk Mesh   | 0            | -6,230      | -6,230          | -6,230               | 0 | 0           | 0                         | -6,230                             | 100               | 0         |
| 190052   | ASI-21.5 Acid Neutralization Tank         | 0            | 37,697      | 37,697          | 37,697               | 0 | 0           | 0                         | 37,697                             | 100               | 0         |
| 190053   | PR-003 Schluter Cove Base                 | 0            | -5,700      | -5,700          | -5,700               | 0 | 0           | 0                         | -5,700                             | 100               | 0         |
| 190056   | RFI-180 Area E Ductwork @ Stair #5        | 0            | 3,636       | 3,636           | 3,636                | 0 | 0           | 0                         | 3,636                              | 100               | 0         |
| 190058   | ASI-21.6 Door Schedule Revisions          | 0            | -150        | -150            | -150                 | 0 | 0           | 0                         | -150                               | 100               | 0         |
| 190059   | ASI-32 & 37 Brace Beys                    | 0            | 1,545       | 1,545           | 1,545                | 0 | 0           | 0                         | 1,545                              | 100               | 0         |
| 190060   | ASI-21.4 Revised Floor Plans              | 0            | 48,780      | 48,780          | 48,780               | 0 | 0           | 0                         | 48,780                             | 100               | 0         |
| 190061   | ASI-038 Auto Tech Office Roof             | 0            | -811        | -811            | -811                 | 0 | 0           | 0                         | -811                               | 100               | 0         |
| 190062   | ASI-039 Bleacher Power                    | 0            | -4,544      | -4,544          | -4,544               | 0 | 0           | 0                         | -4,544                             | 100               | 0         |
| 190063   | ASI-021.7 FF&E Drawings                   | 0            | -44,581     | -44,581         | -44,581              | 0 | 0           | 0                         | -44,581                            | 100               | 0         |
| 190065   | ASI-21.3 Civil and Landscaping Revisions  | 0            | 17,793      | 17,793          | 17,793               | 0 | 0           | 0                         | 17,793                             | 100               | 0         |

# PC Construction Company

## CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 45  
APPLICATION DATE: 08/12/2020  
PERIOD TO: 07/31/2020

| A        | B                                        | C            | D           | E               | F                    | G                         | H                                  | I             | J                 | K         |
|----------|------------------------------------------|--------------|-------------|-----------------|----------------------|---------------------------|------------------------------------|---------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK                      | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | WORK COMPLETED (F+G) | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER-<br>%(IE) | BALANCE TO FINISH | RETAINAGE |
| 190066   | Loading Deck Roof                        | 0            | 31,838      | 31,838          | 31,838               | 0                         | 31,838                             | 100           | 0                 | 0         |
| 190067   | ASI-021.8 Updated Ceiling Plans          | 0            | 925         | 925             | 925                  | 0                         | 925                                | 100           | 0                 | 0         |
| 190068   | ASI-021.09 Revised Electrical Drawings   | 0            | 44,872      | 44,872          | 44,872               | 0                         | 44,872                             | 100           | 0                 | 0         |
| 190071   | Baseball Batting Cage                    | 0            | 18,535      | 18,535          | 18,535               | 0                         | 18,535                             | 100           | 0                 | 0         |
| 190072   | ASI-040 Mock-up Wall Updates             | 0            | -960        | -960            | -960                 | 0                         | -960                               | 100           | 0                 | 0         |
| 190073   | ASI-041 Lockers in Building Construction | 0            | 4,019       | 4,019           | 4,019                | 0                         | 4,019                              | 100           | 0                 | 0         |
| 190075   | RFL-257 Storage Room Duct Shaft          | 0            | 884         | 884             | 884                  | 0                         | 884                                | 100           | 0                 | 0         |
| 190077   | ASI-044 Power to Air Cleaners            | 0            | 10,155      | 10,155          | 10,155               | 0                         | 10,155                             | 100           | 0                 | 0         |
| 190078   | Paint Booth Procurement                  | 0            | 200,385     | 200,385         | 200,385              | 0                         | 200,385                            | 100           | 0                 | 0         |
| 190080   | ASI-21.11 FEC Locations                  | 0            | 36,133      | 36,133          | 36,133               | 0                         | 36,133                             | 100           | 0                 | 0         |
| 190081   | RFL-262 Storage Door Layout Revisions    | 0            | 1,990       | 1,990           | 1,990                | 0                         | 1,990                              | 100           | 0                 | 0         |
| 190082   | ASI-049 Mezz Guard Rail                  | 0            | -255        | -255            | -255                 | 0                         | -255                               | 100           | 0                 | 0         |
| 190083   | RFL-198 Catwalk Access Revisions         | 0            | -136        | -136            | -136                 | 0                         | -136                               | 100           | 0                 | 0         |
| 190084   | ASI-047 CUH Revisions                    | 0            | 2,624       | 2,624           | 2,624                | 0                         | 2,624                              | 100           | 0                 | 0         |
| 190085   | ASI-050 Auto Collision Slab Depression   | 0            | 11,355      | 11,355          | 11,355               | 0                         | 11,355                             | 100           | 0                 | 0         |
| 190086   | Sprinkler Coverage at Town Square        | 0            | 8,450       | 8,450           | 8,450                | 0                         | 8,450                              | 100           | 0                 | 0         |
| 190087   | ASI-052 Life Science Diffusers           | 0            | 1,222       | 1,222           | 1,222                | 0                         | 1,222                              | 100           | 0                 | 0         |
| 190088   | ASI-046 Training Room Door               | 0            | 2,211       | 2,211           | 2,211                | 0                         | 2,211                              | 100           | 0                 | 0         |
| 190089   | RFL-261R1 Dishwasher Exhaust Duct        | 0            | 4,916       | 4,916           | 4,916                | 0                         | 4,916                              | 100           | 0                 | 0         |
| 190090   | ASI-054 CW & Aud Elev Updates            | 0            | 3,966       | 3,966           | 3,966                | 0                         | 3,966                              | 100           | 0                 | 0         |
| 190091   | ASI-045 Door 040.3 Update                | 0            | 782         | 782             | 782                  | 0                         | 782                                | 100           | 0                 | 0         |
| 190092   | ASI-058 Auto Tech Lift Revision          | 0            | 2,138       | 2,138           | 2,138                | 0                         | 2,138                              | 100           | 0                 | 0         |
| 190093   | Loop Road and Field Drainage             | 0            | 11,684      | 11,684          | 11,684               | 0                         | 11,684                             | 100           | 0                 | 0         |
| 190094   | Corridor Locker Size Change              | 0            | 10,500      | 10,500          | 10,500               | 0                         | 10,500                             | 100           | 0                 | 0         |
| 190095   | PR-009 Gym Diffuser Covers               | 0            | 4,678       | 4,678           | 4,678                | 0                         | 4,678                              | 100           | 0                 | 0         |
| 190097   | RFL-351 Cardio/Weight Room Ceiling       | 0            | 9,694       | 9,694           | 9,694                | 0                         | 9,694                              | 100           | 0                 | 0         |
| 190098   | ASI-061 AK PE Wall                       | 0            | 2,055       | 2,055           | 2,055                | 0                         | 2,055                              | 100           | 0                 | 0         |
| 190099   | RFL-291 Gym Parking                      | 0            | 5,525       | 5,525           | 5,525                | 0                         | 5,525                              | 100           | 0                 | 0         |
| 190101   | RFL-359 Powered Door Operators           | 0            | 5,034       | 5,034           | 5,034                | 0                         | 5,034                              | 100           | 0                 | 0         |
| 190102   | ASI-066 Borrowed Light in Facilities     | 0            | -461        | -461            | -461                 | 0                         | -461                               | 100           | 0                 | 0         |
| 190103   | ASI-065 Electrical Coordination          | 0            | 7,244       | 7,244           | 7,244                | 0                         | 7,244                              | 100           | 0                 | 0         |
| 190104   | PR-010 Guidance Suite Revisions          | 0            | 1,900       | 1,900           | 1,900                | 0                         | 1,900                              | 100           | 0                 | 0         |
| 190105   | RFL-316 Trap Primer                      | 0            | 1,025       | 1,025           | 1,025                | 0                         | 1,025                              | 100           | 0                 | 0         |
| 190107   | RFL-407 Life Skill Exhaust Hood          | 0            | -7,129      | -7,129          | -7,129               | 0                         | -7,129                             | 100           | 0                 | 0         |
| 190111   | ASI-073 Library Borrowed Light Changes   | 0            | -3,447      | -3,447          | -3,447               | 0                         | -3,447                             | 100           | 0                 | 0         |
| 190113   | ASI-083 Hardware and Security            | 0            | 3,129       | 3,129           | 3,129                | 0                         | 3,129                              | 100           | 0                 | 0         |
| 190114   | PR-12 Dust Collector Elec Rev            | 0            | 941         | 941             | 941                  | 0                         | 941                                | 100           | 0                 | 0         |
| 190115   | ASI-074 Ductless Unit Elec Rev           | 0            | -5,168      | -5,168          | -5,168               | 0                         | -5,168                             | 100           | 0                 | 0         |

# PC Construction Company

## CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 45  
APPLICATION DATE: 08/12/2020  
PERIOD TO: 07/31/2020

| A        | B                                          | C            | D           | E               | F                    | G                         | H                                  | I          | J                 | K         |
|----------|--------------------------------------------|--------------|-------------|-----------------|----------------------|---------------------------|------------------------------------|------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK                        | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | WORK COMPLETED (F+G) | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER- %(IE) | BALANCE TO FINISH | RETAINAGE |
| 190118   | ASI-075 Exhaust Ductwork to 203A & B       | 0            | 2,650       | 2,650           | 2,650                | 0                         | 2,650                              | 100        | 0                 | 0         |
| 190117   | PR-13 Cosmetology Lockers                  | 0            | 2,208       | 2,208           | 2,208                | 0                         | 2,208                              | 100        | 0                 | 0         |
| 190121   | ASI-078 Water Heater Intake and Exhaust    | 0            | 6,537       | 6,537           | 6,537                | 0                         | 6,537                              | 100        | 0                 | 0         |
| 190122   | ASI-21.13 Plumbing Revisions               | 0            | 59,894      | 59,894          | 59,894               | 0                         | 59,894                             | 100        | 0                 | 0         |
| 190123   | PR-014 Forum Stair Costings                | 0            | -1,122      | -1,122          | -1,122               | 0                         | -1,122                             | 100        | 0                 | 0         |
| 190124   | ASI-081 BL-137.2 Deletion                  | 0            | -332        | -332            | -332                 | 0                         | -332                               | 100        | 0                 | 0         |
| 190125   | RFI-427R1 Radiant Panel Modifications      | 0            | 1,848       | 1,848           | 1,848                | 0                         | 1,848                              | 100        | 0                 | 0         |
| 190127   | RFI-428 Auditorium Handrail Addition, ASI- | 0            | 21,283      | 21,283          | 21,283               | 0                         | 21,283                             | 100        | 0                 | 0         |
| 190128   | PR-10 Electrical Changes                   | 0            | 481         | 481             | 481                  | 0                         | 481                                | 100        | 0                 | 0         |
| 190129   | ASI-085 Column Enclosure ACB15.8           | 0            | 1,125       | 1,125           | 1,125                | 0                         | 1,125                              | 100        | 0                 | 0         |
| 190130   | RFI-281 Additional Ductwork                | 0            | 4,445       | 4,445           | 4,445                | 0                         | 4,445                              | 100        | 0                 | 0         |
| 190131   | RFI-338R Expansion Joints                  | 0            | 146,124     | 146,124         | 146,124              | 0                         | 146,124                            | 100        | 0                 | 0         |
| 190132   | Courtyard Speaker Strobes                  | 0            | 3,311       | 3,311           | 3,311                | 0                         | 3,311                              | 100        | 0                 | 0         |
| 190133   | RFI-462 Bellamy/Alumni Catchbasin          | 0            | 9,973       | 9,973           | 9,973                | 0                         | 9,973                              | 100        | 0                 | 0         |
| 190134   | RFI-474 Salon 106 Supply Air               | 0            | 18,734      | 18,734          | 18,734               | 0                         | 18,734                             | 100        | 0                 | 0         |
| 190135   | RFI-468 Unit Heater 12                     | 0            | 340         | 340             | 340                  | 0                         | 340                                | 100        | 0                 | 0         |
| 190136   | RFI-480 231A Duct Diffuser                 | 0            | -46         | -46             | -46                  | 0                         | -46                                | 100        | 0                 | 0         |
| 190137   | RFI-470 LC 2-2 Wall Diffuser               | 0            | 589         | 589             | 589                  | 0                         | 589                                | 100        | 0                 | 0         |
| 190138   | RFI-478 SPED CR 222 Displacement           | 0            | 2,182       | 2,182           | 2,182                | 0                         | 2,182                              | 100        | 0                 | 0         |
| 190140   | ASI-088 Deleted Borrowed Lights            | 0            | -613        | -613            | -613                 | 0                         | -613                               | 100        | 0                 | 0         |
| 190142   | ASI-084 Fume Hood and Gas Changes          | 0            | -54,145     | -54,145         | -54,145              | 0                         | -54,145                            | 100        | 0                 | 0         |
| 190144   | RFI-456 Staff Dining 204 Duct Diffuser     | 0            | 1,339       | 1,339           | 1,339                | 0                         | 1,339                              | 100        | 0                 | 0         |
| 190145   | RFI-484 Water Supply to Wash Bay           | 0            | 1,116       | 1,116           | 1,116                | 0                         | 1,116                              | 100        | 0                 | 0         |
| 190146   | ASI-45.1 CW42 Power                        | 0            | 666         | 666             | 666                  | 0                         | 666                                | 100        | 0                 | 0         |
| 190147   | RFI-483 Deletion of Recessed Can Lighting  | 0            | -332        | -332            | -332                 | 0                         | -332                               | 100        | 0                 | 0         |
| 190148   | PR-015 Deletion of Millwork Cupboards      | 0            | -4,200      | -4,200          | -4,200               | 0                         | -4,200                             | 100        | 0                 | 0         |
| 190149   | PR-016 Corridor Benches Wood Veneer        | 0            | -6,335      | -6,335          | -6,335               | 0                         | -6,335                             | 100        | 0                 | 0         |
| 190151   | ASI-089 Cosmetology Electrical Updates     | 0            | 5,440       | 5,440           | 5,440                | 0                         | 5,440                              | 100        | 0                 | 0         |
| 190153   | ASI 21-14 Vertical Grab Bar                | 0            | 2,155       | 2,155           | 2,155                | 0                         | 2,155                              | 100        | 0                 | 0         |
| 190154   | RFI-384R1 Telecom Ductbank Revisions       | 0            | 8,152       | 8,152           | 8,152                | 0                         | 8,152                              | 100        | 0                 | 0         |
| 190155   | RFI-506                                    | 0            | 16,190      | 16,190          | 16,190               | 0                         | 16,190                             | 100        | 0                 | 0         |
| 190156   | ASI-083 Paint Booth Electrical             | 0            | 5,913       | 5,913           | 5,913                | 0                         | 5,913                              | 100        | 0                 | 0         |
| 190157   | ASI-081                                    | 0            | -598        | -598            | -598                 | 0                         | -598                               | 100        | 0                 | 0         |
| 190158   | RFI-468 R1 Kiln Revisions                  | 0            | 2,034       | 2,034           | 2,034                | 0                         | 2,034                              | 100        | 0                 | 0         |
| 190159   | RFI-522 Ext Door Operator                  | 0            | 2,365       | 2,365           | 2,365                | 0                         | 2,365                              | 100        | 0                 | 0         |
| 190160   | PR-19 Microphone in Town Square            | 0            | 1,199       | 1,199           | 1,199                | 0                         | 1,199                              | 100        | 0                 | 0         |
| 190163   | RFI-521 Stair 1 Roof Access Fixtures       | 0            | 1,980       | 1,980           | 1,980                | 0                         | 1,980                              | 100        | 0                 | 0         |
| 190164   |                                            | 0            | 5,163       | 5,163           | 5,163                | 0                         | 5,163                              | 100        | 0                 | 0         |

# PC Construction Company

## CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 45

APPLICATION DATE: 08/12/2020

PERIOD TO: 07/31/2020

| A        | B                                           | C            | D           | E               | F                    | G                         | H                                  | I           | J                 | K         |
|----------|---------------------------------------------|--------------|-------------|-----------------|----------------------|---------------------------|------------------------------------|-------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK                         | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | WORK COMPLETED (F+G) | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER- %/(UE) | BALANCE TO FINISH | RETAINAGE |
| 190166   | RFI-552 Auto Area Unit Heater Piping        | 0            | 24,036      | 24,036          | 24,036               | 0                         | 24,036                             | 100         | 0                 | 0         |
| 190167   | RFI-553 Stair #1 Gate                       | 0            | 750         | 750             | 750                  | 0                         | 750                                | 100         | 0                 | 0         |
| 190168   | RFI-545 Stair #1 Roof Level Lighting        | 0            | 2,906       | 2,906           | 2,906                | 0                         | 2,906                              | 100         | 0                 | 0         |
| 190170   | ASI-097 Business Classroom Floor Boxes      | 0            | 1,675       | 1,675           | 1,675                | 0                         | 1,675                              | 100         | 0                 | 0         |
| 190171   | RFI-543 Alum Door Hardware Questions        | 0            | -1,584      | -1,584          | -1,584               | 0                         | -1,584                             | 100         | 0                 | 0         |
| 190175   | ASI-089 Dishwashers in Prep Rooms           | 0            | 4,459       | 4,459           | 4,459                | 0                         | 4,459                              | 100         | 0                 | 0         |
| 190176   | RFI-536 Curtainwall Flashing Revisions      | 0            | -24,088     | -24,088         | -24,088              | 0                         | -24,088                            | 100         | 0                 | 0         |
| 190178   | RFI 567 - Exposed Columns and Wind          | 0            | 577         | 577             | 577                  | 0                         | 577                                | 100         | 0                 | 0         |
| 190179   | RFI 561 - Duct Diffuser Small CR 234        | 0            | 505         | 505             | 505                  | 0                         | 505                                | 100         | 0                 | 0         |
| 190180   | RFI-572R1 Safety Shower and Mixing          | 0            | 2,741       | 2,741           | 2,741                | 0                         | 2,741                              | 100         | 0                 | 0         |
| 190181   | ASI-0101 Facilities Break Room Revisions    | 0            | 6,142       | 6,142           | 6,142                | 0                         | 6,142                              | 100         | 0                 | 0         |
| 190182   | PR-020 Sidewalk Widening                    | 0            | 2,801       | 2,801           | 2,801                | 0                         | 2,801                              | 100         | 0                 | 0         |
| 190183   | Bleacher Support Framing                    | 0            | 12,174      | 12,174          | 12,174               | 0                         | 12,174                             | 100         | 0                 | 0         |
| 190186   | RFI-601 Fume Hood Plumbing                  | 0            | 6,487       | 6,487           | 6,487                | 0                         | 6,487                              | 100         | 0                 | 0         |
| 190187   | Football Field Feeder Location              | 0            | 7,758       | 7,758           | 7,758                | 0                         | 7,758                              | 100         | 0                 | 0         |
| 190188   | ASI-055R & RFI 604                          | 0            | 2,802       | 2,802           | 2,802                | 0                         | 2,802                              | 100         | 0                 | 0         |
| 190190   | ASI-103 Weight Room Columns                 | 0            | 3,141       | 3,141           | 3,141                | 0                         | 3,141                              | 100         | 0                 | 0         |
| 190191   | RFI-618 Heat Trace Power                    | 0            | 666         | 666             | 666                  | 0                         | 666                                | 100         | 0                 | 0         |
| 190192   | RFI-617 Courtyard Irrigation Feed           | 0            | 6,779       | 6,779           | 6,779                | 0                         | 6,779                              | 100         | 0                 | 0         |
| 190195   | RFI-623 DCU Condensate Drain Revisions      | 0            | 2,110       | 2,110           | 2,110                | 0                         | 2,110                              | 100         | 0                 | 0         |
| 190196   | PR-023 Additional Auditorium Ramp Lighting  | 0            | 19,739      | 19,739          | 19,739               | 0                         | 19,739                             | 100         | 0                 | 0         |
| 190198   | Misc Drywall Revisions                      | 0            | 3,799       | 3,799           | 3,799                | 0                         | 3,799                              | 100         | 0                 | 0         |
| 190199   | PR-025 Exterior Signage Modification        | 0            | 1,910       | 1,910           | 1,910                | 0                         | 1,910                              | 100         | 0                 | 0         |
| 190200   | RFI-633                                     | 0            | 761         | 761             | 761                  | 0                         | 761                                | 100         | 0                 | 0         |
| 190202   | RFI-639 Additional Lighting in Sun-Room     | 0            | 2,093       | 2,093           | 2,093                | 0                         | 2,093                              | 100         | 0                 | 0         |
| 190204   | RFI-577R1 Courtyard Canopy Light Fixture    | 0            | 2,407       | 2,407           | 2,407                | 0                         | 2,407                              | 100         | 0                 | 0         |
| 190206   | RFI-652 Wall Finish at Deleted WP-1 Panels  | 0            | -3,447      | -3,447          | -3,447               | 0                         | -3,447                             | 100         | 0                 | 0         |
| 190207   | RFI -648 Wall Motion Sensors                | 0            | -428        | -428            | -428                 | 0                         | -428                               | 100         | 0                 | 0         |
| 190208   | PR-028 Refrigerator Elimination             | 0            | -3,750      | -3,750          | -3,750               | 0                         | -3,750                             | 100         | 0                 | 0         |
| 190210   | RFI-622 Paint Auditorium Ceiling Grid Black | 0            | 600         | 600             | 600                  | 0                         | 600                                | 100         | 0                 | 0         |
| 190211   | PR-030 Fitzlett Panel Substitution          | 0            | -10,496     | -10,496         | -10,496              | 0                         | -10,496                            | 100         | 0                 | 0         |
| 190212   | PR-031 Teacher Planning                     | 0            | 9,915       | 9,915           | 9,915                | 0                         | 9,915                              | 100         | 0                 | 0         |
| 190213   | Town Square Exposed Steel                   | 0            | 6,020       | 6,020           | 6,020                | 0                         | 6,020                              | 100         | 0                 | 0         |
| 190214   | ASI-106 EXIT SIGNAGE REVISIONS              | 0            | 1,797       | 1,797           | 1,797                | 0                         | 1,797                              | 100         | 0                 | 0         |
| 190215   | Climbing Wall Allowance Adjustment          | 0            | 46,168      | 46,168          | 46,168               | 0                         | 46,168                             | 100         | 0                 | 0         |
| 190216   | RFI-420R1 Condensate Insulation Update      | 0            | -2,100      | -2,100          | -2,100               | 0                         | -2,100                             | 100         | 0                 | 0         |
| 190217   | Town Square Ceiling Paint Change            | 0            | 8,538       | 8,538           | 8,538                | 0                         | 8,538                              | 100         | 0                 | 0         |
| 190218   | RFI-677 Room 134 North Wall                 | 0            | 3,698       | 3,698           | 3,698                | 0                         | 3,698                              | 100         | 0                 | 0         |

# PC Construction Company

## CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 45  
APPLICATION DATE: 08/12/2020  
PERIOD TO: 07/31/2020

| A        | B                                          | C            | D           | E               | F                    | G                                  | H                         | I                                 | J                 | K         |
|----------|--------------------------------------------|--------------|-------------|-----------------|----------------------|------------------------------------|---------------------------|-----------------------------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK                        | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | WORK COMPLETED (F+G) | TOTAL COMPLETED AND STORED TO DATE | MATERIAL PRESENTLY STORED | PER- COMPLETED AND STORED TO DATE | BALANCE TO FINISH | RETAINAGE |
| 190219   | Floor Finishes to Replace Recessed Mats    | 0            | 4,152       | 4,152           | 4,152                | 0                                  | 0                         | 4,152                             | 0                 | 0         |
| 190220   | Animal Science Allowance Adjustment        | 0            | 0           | 0               | 0                    | 0                                  | 0                         | 0                                 | 0                 | 0         |
| 190221   | PR-032 Dishwasher Addition Training 034A   | 0            | 2,052       | 2,052           | 2,052                | 0                                  | 0                         | 2,052                             | 0                 | 0         |
| 190222   | ASI-108 Canopy Lights Main Entrance        | 0            | 699         | 699             | 699                  | 0                                  | 0                         | 699                               | 0                 | 0         |
| 190223   | ASI-107 Power Additions Guidance           | 0            | 603         | 603             | 603                  | 0                                  | 0                         | 603                               | 0                 | 0         |
| 190224   | RFI-872 Unit Heater 11 Piping              | 0            | 1,420       | 1,420           | 1,420                | 0                                  | 0                         | 1,420                             | 0                 | 0         |
| 190225   | PR-033 Sports Storage Rooms 037, 038 &     | 0            | 9,101       | 9,101           | 9,101                | 0                                  | 0                         | 9,101                             | 0                 | 0         |
| 190226   | RFI-681 Sprinkler Backflow Preventer       | 0            | 1,250       | 1,250           | 1,250                | 0                                  | 0                         | 1,250                             | 0                 | 0         |
| 190228   | ASI-108 Floor Finish Changes               | 0            | -1,440      | -1,440          | -1,440               | 0                                  | 0                         | -1,440                            | 0                 | 0         |
| 190230   | RFI-874 Hydronic Heating Zone 113B         | 0            | 1,782       | 1,782           | 1,782                | 0                                  | 0                         | 1,782                             | 0                 | 0         |
| 190231   | PR-035 Revisions to Bio-Med Prep 233C      | 0            | 3,183       | 3,183           | 3,183                | 0                                  | 0                         | 3,183                             | 0                 | 0         |
| 190232   | ASI-21.4 Training Room Curb                | 0            | 2,442       | 2,442           | 2,442                | 0                                  | 0                         | 2,442                             | 0                 | 0         |
| 190233   | Split AC VE Credit Recovery                | 0            | 20,000      | 20,000          | 20,000               | 0                                  | 0                         | 20,000                            | 0                 | 0         |
| 190234   | RFI-691 Relocated CTC Equipment            | 0            | 1,097       | 1,097           | 1,097                | 0                                  | 0                         | 1,097                             | 0                 | 0         |
| 190236   | ASI-111 Revised Gymnasium Line Layout      | 0            | 3,000       | 3,000           | 3,000                | 0                                  | 0                         | 3,000                             | 0                 | 0         |
| 190237   | Volleyball Inset Mats                      | 0            | 1,951       | 1,951           | 1,951                | 0                                  | 0                         | 1,951                             | 0                 | 0         |
| 190238   | Additional Fire Dampers                    | 0            | 3,214       | 3,214           | 3,214                | 0                                  | 0                         | 3,214                             | 0                 | 0         |
| 190240   | PR-037 Intercom Revisions                  | 0            | 6,084       | 6,084           | 6,084                | 0                                  | 0                         | 6,084                             | 0                 | 0         |
| 190241   | ASI-112 CTC Entrance                       | 0            | 6,790       | 6,790           | 6,790                | 0                                  | 0                         | 6,790                             | 0                 | 0         |
| 190242   | Opaque Glass Addition at Trophy Case       | 0            | 2,595       | 2,595           | 2,595                | 0                                  | 0                         | 2,595                             | 0                 | 0         |
| 190244   | ASI-113 Knox Box                           | 0            | 7,008       | 7,008           | 7,008                | 0                                  | 0                         | 7,008                             | 0                 | 0         |
| 190246   | 2x8 Ceiling Tile Manufacturer              | 0            | 4,357       | 4,357           | 4,357                | 0                                  | 0                         | 4,357                             | 0                 | 0         |
| 190247   | Wood Athletic Paint Revisions              | 0            | 5,200       | 5,200           | 5,200                | 0                                  | 0                         | 5,200                             | 0                 | 0         |
| 190248   | RFI-722 Under Cabinet Lighting Circuits    | 0            | 4,813       | 4,813           | 4,813                | 0                                  | 0                         | 4,813                             | 0                 | 0         |
| 190249   | RFI-735 Fume Hood Openings                 | 0            | 5,670       | 5,670           | 5,670                | 0                                  | 0                         | 5,670                             | 0                 | 0         |
| 190250   | Revised Stairwell Electrical Pathway       | 0            | 21,694      | 21,694          | 21,694               | 0                                  | 0                         | 21,694                            | 0                 | 0         |
| 190251   | RFI-732 VAV Discrepancies                  | 0            | 3,543       | 3,543           | 3,543                | 0                                  | 0                         | 3,543                             | 0                 | 0         |
| 190252   | RFI-733 Dryer Vent Booster Fans            | 0            | 3,710       | 3,710           | 3,710                | 0                                  | 0                         | 3,710                             | 0                 | 0         |
| 190253   | ASI-115 Stair 4 Light Fixture              | 0            | 397         | 397             | 397                  | 0                                  | 0                         | 397                               | 0                 | 0         |
| 190255   | Alumini Dr Utility Ledge Removal           | 0            | 1,050       | 1,050           | 1,050                | 0                                  | 0                         | 1,050                             | 0                 | 0         |
| 190256   | Football Scoreboard Permanent Power        | 0            | 10,273      | 10,273          | 10,273               | 0                                  | 0                         | 10,273                            | 0                 | 0         |
| 190258   | LRC Fixture Modifications                  | 0            | 677         | 677             | 677                  | 0                                  | 0                         | 677                               | 0                 | 0         |
| 190259   | PR-40 Catwalk Railing                      | 0            | 28,000      | 28,000          | 28,000               | 0                                  | 0                         | 28,000                            | 0                 | 0         |
| 190260   | RFI-742 Additional Borrowed Lights         | 0            | 2,248       | 2,248           | 2,248                | 0                                  | 0                         | 2,248                             | 0                 | 0         |
| 190261   | RFI-735 Fume Hood Pressure Regulators      | 0            | 3,924       | 3,924           | 3,924                | 0                                  | 0                         | 3,924                             | 0                 | 0         |
| 190263   | RFI-756 Rain Leader Enclosures In          | 0            | 2,559       | 2,559           | 2,559                | 0                                  | 0                         | 2,559                             | 0                 | 0         |
| 190264   | RFI-747 Stair #2 Wind Bracing Fireproofing | 0            | 12,474      | 12,474          | 12,474               | 0                                  | 0                         | 12,474                            | 0                 | 0         |
| 190266   | RFI-752 Outdoor Storage Door Closers       | 0            | 873         | 873             | 873                  | 0                                  | 0                         | 873                               | 0                 | 0         |

# PC Construction Company

## CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 45

APPLICATION DATE: 08/12/2020

PERIOD TO: 07/31/2020

| A        | B                                        | C            | D           | E               | F                    | G | H                         | I                                  | J                 | K         |
|----------|------------------------------------------|--------------|-------------|-----------------|----------------------|---|---------------------------|------------------------------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK                      | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | WORK COMPLETED (F+G) |   | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | BALANCE TO FINISH | RETAINAGE |
| 190268   | FP Column Protection                     | 0            | 1,948       | 1,948           | 1,948                | 0 | 0                         | 1,948                              | 100               | 0         |
| 190269   | RFI-745 Accessories in Rated Walls       | 0            | 6,949       | 6,949           | 6,949                | 0 | 0                         | 6,949                              | 100               | 0         |
| 190270   | PR-42 Intercom Call Switch               | 0            | 30,074      | 30,074          | 30,074               | 0 | 0                         | 30,074                             | 100               | 0         |
| 190271   | PR-43 AV Rack 033B                       | 0            | 3,275       | 3,275           | 3,275                | 0 | 0                         | 3,275                              | 100               | 0         |
| 190272   | Caulk Reveal at Town Square              | 0            | 381         | 381             | 381                  | 0 | 0                         | 381                                | 100               | 0         |
| 190273   | RFI-763 CH1 Freeze Protection Heater     | 0            | 408         | 408             | 408                  | 0 | 0                         | 408                                | 100               | 0         |
| 190274   | RFI-762 Kitchen Equip #68                | 0            | 1,959       | 1,959           | 1,959                | 0 | 0                         | 1,959                              | 100               | 0         |
| 190276   | ASI-120 GFCI Training Room               | 0            | 506         | 506             | 506                  | 0 | 0                         | 506                                | 100               | 0         |
| 190277   | RFI-772 Additional Fire Alarm Devices    | 0            | 7,500       | 7,500           | 7,500                | 0 | 0                         | 7,500                              | 100               | 0         |
| 190278   | RFI-775 Grab and Go Power                | 0            | 2,219       | 2,219           | 2,219                | 0 | 0                         | 2,219                              | 100               | 0         |
| 190281   | RFI-777 Dishwasher Power Supply          | 0            | 333         | 333             | 333                  | 0 | 0                         | 333                                | 100               | 0         |
| 190282   | Additional Exterior Doors                | 0            | 12,729      | 12,729          | 12,729               | 0 | 0                         | 12,729                             | 100               | 0         |
| 190283   | RFI-780 Compressed Air to Auto Lifts     | 0            | 2,887       | 2,887           | 2,887                | 0 | 0                         | 2,887                              | 100               | 0         |
| 190285   | Forum Stair Railing Revisions            | 0            | 16,500      | 16,500          | 16,500               | 0 | 0                         | 16,500                             | 100               | 0         |
| 190286   | Electrical Changes Design/Code           | 0            | 26,294      | 26,294          | 26,294               | 0 | 0                         | 26,294                             | 100               | 0         |
| 190287   | RFI-781 Wood Working Devices             | 0            | 11,439      | 11,439          | 11,439               | 0 | 0                         | 11,439                             | 100               | 0         |
| 190288   | ASI-122 Auto Collision Air Changes       | 0            | 26,576      | 26,576          | 26,576               | 0 | 0                         | 26,576                             | 100               | 0         |
| 190289   | Caulk Accessories at Tile Wainscot       | 0            | 1,360       | 1,360           | 1,360                | 0 | 0                         | 1,360                              | 100               | 0         |
| 190290   | PR-44 Marketing Casework                 | 0            | 829         | 829             | 829                  | 0 | 0                         | 829                                | 100               | 0         |
| 190291   | PR-045 Gym Scorer's Table                | 0            | 341         | 341             | 341                  | 0 | 0                         | 341                                | 100               | 0         |
| 190292   | RFI 790 Bldg E Wall Rating               | 0            | 11,899      | 11,899          | 11,899               | 0 | 0                         | 11,899                             | 100               | 0         |
| 190293   | PR-046 CO-2.3 Operation                  | 0            | 2,192       | 2,192           | 2,192                | 0 | 0                         | 2,192                              | 100               | 0         |
| 190294   | ASI-125 Emergency Lighting in Cooler     | 0            | 2,229       | 2,229           | 2,229                | 0 | 0                         | 2,229                              | 100               | 0         |
| 190295   | ASI-127 Loading Dock Striping            | 0            | 888         | 888             | 888                  | 0 | 0                         | 888                                | 100               | 0         |
| 190296   | ASI-128 Room 206 Door Swing Changes      | 0            | 1,560       | 1,560           | 1,560                | 0 | 0                         | 1,560                              | 100               | 0         |
| 190297   | ASI-129 Relocate TVE & TVC Outlets       | 0            | 2,248       | 2,248           | 2,248                | 0 | 0                         | 2,248                              | 100               | 0         |
| 190301   | RFI-701 Radiant Heat Balancing Valves    | 0            | 5,662       | 5,662           | 5,662                | 0 | 0                         | 5,662                              | 100               | 0         |
| 190302   | Single Exterior Door Width Changes       | 0            | 34,485      | 34,485          | 34,485               | 0 | 0                         | 34,485                             | 100               | 0         |
| 190304   | PR-47 Benches in Athletics               | 0            | 5,449       | 5,449           | 5,449                | 0 | 0                         | 5,449                              | 100               | 0         |
| 190305   | PR-48 Auto Collision Wash Bay            | 0            | 24,505      | 24,505          | 24,505               | 0 | 0                         | 24,505                             | 100               | 0         |
| 190306   | PR-49 Auto Tech Wheel & Tire             | 0            | 1,498       | 1,498           | 1,498                | 0 | 0                         | 1,498                              | 100               | 0         |
| 190308   | ASI-137 Feed for Wheel Balancer          | 0            | 557         | 557             | 557                  | 0 | 0                         | 557                                | 100               | 0         |
| 190310   | ASI-138 Tire Changer Compressed Air      | 0            | 1,296       | 1,296           | 1,296                | 0 | 0                         | 1,296                              | 100               | 0         |
| 190311   | ASI-133 Dust Collection FA Connection    | 0            | 3,054       | 3,054           | 3,054                | 0 | 0                         | 3,054                              | 100               | 0         |
| 190313   | PR-50 231 & 232 MB's                     | 0            | 573         | 573             | 573                  | 0 | 0                         | 573                                | 100               | 0         |
| 190314   | Kitchen Plumbing Adds                    | 0            | 2,459       | 2,459           | 2,459                | 0 | 0                         | 2,459                              | 100               | 0         |
| 190316   | AS ASI-006 Pave Path between AS & Shed   | 0            | 18,915      | 18,915          | 18,915               | 0 | 0                         | 18,915                             | 100               | 0         |
| 190317   | RFI-788 Power to Airmax Filtration Units | 0            | 1,453       | 1,453           | 1,453                | 0 | 0                         | 1,453                              | 100               | 0         |

# PC Construction Company

## CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 45

APPLICATION DATE: 08/12/2020

PERIOD TO: 07/31/2020

| A        | B                                          | C            | D           | E               | F                    |   | G           | H                         | I                                  |                | J                 | K         |
|----------|--------------------------------------------|--------------|-------------|-----------------|----------------------|---|-------------|---------------------------|------------------------------------|----------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK                        | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | WORK COMPLETED (F+G) |   | THIS PERIOD | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER-<br>%(I/E) | BALANCE TO FINISH | RETAINAGE |
| 190320   | PR-51 Accent Paint 036 & 036C              | 0            | 985         | 985             | 985                  | 0 | 0           | 0                         | 985                                | 100            | 0                 | 0         |
| 190321   | PR-52 Water Diffusers                      | 0            | 16,674      | 16,674          | 16,674               | 0 | 0           | 0                         | 16,674                             | 100            | 0                 | 0         |
| 190325   | Regrade at Generator                       | 0            | 1,288       | 1,288           | 1,288                | 0 | 0           | 0                         | 1,288                              | 100            | 0                 | 0         |
| 190326   | ASBRFL-012 Drainage Revisions              | 0            | 3,426       | 3,426           | 3,426                | 0 | 0           | 0                         | 3,426                              | 100            | 0                 | 0         |
| 190330   | RFI-804 Welding Exhaust Fan Switch         | 0            | 771         | 771             | 771                  | 0 | 0           | 0                         | 771                                | 100            | 0                 | 0         |
| 190333   | GFCI Breakers in Building Construction     | 0            | 1,441       | 1,441           | 1,441                | 0 | 0           | 0                         | 1,441                              | 100            | 0                 | 0         |
| 190335   | ASI-143 Pegging Blue Lights in Cosmetology | 0            | 3,248       | 3,248           | 3,248                | 0 | 0           | 0                         | 3,248                              | 100            | 0                 | 0         |
| 190340   | PR-59 Wet Area Training Room               | 0            | 12,543      | 12,543          | 12,543               | 0 | 0           | 0                         | 12,543                             | 100            | 0                 | 0         |
| 190341   | ASI-146 Courtyard Retaining Wall Fencing   | 0            | 3,075       | 3,075           | 3,075                | 0 | 0           | 0                         | 3,075                              | 100            | 0                 | 0         |
| 190343   | ASI-146 Fence at Courtyard Retaining Wall  | 0            | 1,955       | 1,955           | 1,955                | 0 | 0           | 0                         | 1,955                              | 100            | 0                 | 0         |
| 190350   | PR-77 Paint Booth Dampers                  | 0            | 9,623       | 9,623           | 9,623                | 0 | 0           | 0                         | 9,623                              | 100            | 0                 | 0         |
| 190351   | PR-74 Power to Science Demo Stations       | 0            | 10,562      | 10,562          | 10,562               | 0 | 0           | 0                         | 10,562                             | 100            | 0                 | 0         |
| 190353   | PR-62 CTC Sinks                            | 0            | 20,245      | 20,245          | 20,245               | 0 | 0           | 0                         | 20,245                             | 100            | 0                 | 0         |
| 190354   | BMS System Database Rebuild                | 0            | 4,608       | 4,608           | 4,608                | 0 | 0           | 0                         | 4,608                              | 100            | 0                 | 0         |
| 190356   | Dugout Credit                              | 0            | -57,135     | -57,135         | -57,135              | 0 | 0           | 0                         | -57,135                            | 100            | 0                 | 0         |
| 190361   | PR-67 Softball Field Revisions             | 0            | 21,903      | 21,903          | 21,903               | 0 | 0           | 0                         | 21,903                             | 100            | 0                 | 0         |
| 190362   | Sprinkler Revisions                        | 0            | 4,531       | 4,531           | 4,531                | 0 | 0           | 0                         | 4,531                              | 100            | 0                 | 0         |
| 190364   | PR-71                                      | 0            | 4,615       | 4,615           | 4,615                | 0 | 0           | 0                         | 4,615                              | 100            | 0                 | 0         |
| 190366   | ASI 141 Auditorium Alele Lights            | 0            | 2,327       | 2,327           | 2,327                | 0 | 0           | 0                         | 2,327                              | 100            | 0                 | 0         |
| 190367   | Turf Field Credit                          | 0            | -755,717    | -755,717        | -755,717             | 0 | 0           | 0                         | -755,717                           | 100            | 0                 | 0         |
| 190368   | Additional Tennis Courts (2)               | 0            | 98,968      | 98,968          | 98,968               | 0 | 0           | 0                         | 98,968                             | 100            | 0                 | 0         |
| 190369   | RFI-690R1 Additional Duct Smoke and Fire   | 0            | 16,263      | 16,263          | 16,263               | 0 | 0           | 0                         | 16,263                             | 100            | 0                 | 0         |
| 190371   | RFI-827 Entry Plaza Illuminated Handrails  | 0            | 5,889       | 5,889           | 5,889                | 0 | 0           | 0                         | 5,889                              | 100            | 0                 | 0         |
| 190373   | PR-76 Peric Bars at Fence Gates            | 0            | 2,255       | 2,255           | 2,255                | 0 | 0           | 0                         | 2,255                              | 100            | 0                 | 0         |
| 190374   | PR-78 Kitchen Exhaust Fans 3 & 4           | 0            | 23,797      | 23,797          | 23,797               | 0 | 0           | 0                         | 23,797                             | 100            | 0                 | 0         |
| 190375   | PR-79 Fire Alarm Additional Scope          | 0            | 25,815      | 25,815          | 25,815               | 0 | 0           | 0                         | 25,815                             | 100            | 0                 | 0         |
| 190377   | ASI 45.1 Courtyard Door Power              | 0            | 4,339       | 4,339           | 4,339                | 0 | 0           | 0                         | 4,339                              | 100            | 0                 | 0         |
| 190378   | PR-80 Drainage at Athletic Fields          | 0            | 420,751     | 420,751         | 420,751              | 0 | 0           | 0                         | 420,751                            | 90             | 2,473             | 1,167     |
| 190379   | Gallery #2 and Catch Basin Ledge Removal   | 0            | 76,545      | 76,545          | 76,545               | 0 | 0           | 0                         | 76,545                             | 100            | 0                 | 0         |
| 190381   | Irrigation Sleeve at Front Entrance        | 0            | 1,488       | 1,488           | 1,488                | 0 | 0           | 0                         | 1,488                              | 100            | 0                 | 0         |
| 190382   | Relocate Plantings to Main Entrance        | 0            | -702        | -702            | -702                 | 0 | 0           | 0                         | -702                               | 100            | 0                 | 0         |
| 190383   | Unsuitable Material Teacher's Parking Lot  | 0            | 19,644      | 19,644          | 19,644               | 0 | 0           | 0                         | 19,644                             | 100            | 0                 | 0         |
| 190384   | Trough Excavation Backfill                 | 0            | 4,164       | 4,164           | 4,164                | 0 | 0           | 0                         | 4,164                              | 100            | 0                 | 0         |
| 190385   | Fabric Installation at Senior Parking Lot  | 0            | 5,922       | 5,922           | 5,922                | 0 | 0           | 0                         | 5,922                              | 100            | 0                 | 0         |
| 190387   | PR-82 Auto Collision Electrical Panel      | 0            | 1,132       | 1,132           | 1,132                | 0 | 0           | 0                         | 1,132                              | 100            | 0                 | 0         |
| 190388   | Emergency Shower at Proto Menu 145D &      | 0            | 5,065       | 5,065           | 5,065                | 0 | 0           | 0                         | 5,065                              | 100            | 0                 | 0         |
| 190393   | PR-88 Tennis Court Revisions               | 0            | 19,870      | 19,870          | 19,870               | 0 | 0           | 0                         | 19,870                             | 100            | 0                 | 0         |
| 190394   | Relocate Basketball Hoops                  | 0            | 3,339       | 3,339           | 3,339                | 0 | 0           | 0                         | 3,339                              | 100            | 0                 | 0         |

**CONTINUATION SHEET**

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

| A        | B                                                    | C            | D           | E               | F                         |       | G           | H                         | I                                  | J             | K                 |           |
|----------|------------------------------------------------------|--------------|-------------|-----------------|---------------------------|-------|-------------|---------------------------|------------------------------------|---------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK                                  | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | WORK COMPLETED (F+G)      |       | THIS PERIOD | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER-<br>%/(E) | BALANCE TO FINISH | RETAINAGE |
|          |                                                      |              |             |                 | FROM PREVIOUS APPLICATION |       |             |                           |                                    |               |                   |           |
| 190395   | Fabric Installation at Tennis Courts                 | 0            | 14,910      | 14,910          | 14,910                    | 0     | 0           | 0                         | 14,910                             | 100           | 0                 | 0         |
| 190396   | Dugout Pad Revisions                                 | 0            | 3,941       | 3,941           | 3,941                     | 0     | 0           | 0                         | 3,941                              | 100           | 0                 | 0         |
| 190397   | Dugout Conduit at Softball Fields                    | 0            | 7,910       | 7,910           | 7,910                     | 0     | 0           | 0                         | 7,910                              | 100           | 0                 | 0         |
| 190398   | Liquid Asphalt Escalation                            | 0            | 34,601      | 34,601          | 34,601                    | 0     | 0           | 0                         | 34,601                             | 100           | 0                 | 0         |
| 190399   | RFI 853 - Add1 Conc Sidewalk @ N. Softball           | 0            | 651         | 651             | 651                       | 0     | 0           | 0                         | 651                                | 100           | 0                 | 0         |
| 190400   | Teacher Parking Lot Repairs per Nobis                | 0            | 55,602      | 55,602          | 55,602                    | 0     | 0           | 0                         | 55,602                             | 100           | 0                 | 0         |
| 190401   | Softball Scoreboard Conduit                          | 0            | -1,400      | -1,400          | -1,400                    | 0     | 0           | 0                         | -1,400                             | 100           | 0                 | 0         |
| 190402   | Infield Mix - Top Dressing Material Credit           | 0            | 26,437      | 26,437          | 26,437                    | 0     | 0           | 0                         | 26,437                             | 100           | 0                 | 0         |
| 190404   | RFI 856 Parking Lot Clarif                           | 0            | 1,935       | 1,935           | 1,935                     | 0     | 0           | 0                         | 1,935                              | 100           | 0                 | 0         |
| 190411   | Horizon Engineering Additional Costs Credit          | 0            | -12,240     | -12,240         | -12,240                   | 0     | 0           | 0                         | -12,240                            | 100           | 0                 | 0         |
| 190412   | Need Description                                     | 0            | -4,460      | -4,460          | -4,460                    | 0     | 0           | 0                         | -4,460                             | 100           | 0                 | 0         |
| 190413   | Additional Steel Fire Proofing per IS                | 0            | 3,449       | 3,449           | 3,449                     | 0     | 0           | 0                         | 3,449                              | 100           | 0                 | 0         |
| 190414   | Phase II - Irrigation System Water Meter             | 0            | -4,034      | -4,034          | -4,034                    | 0     | 0           | 0                         | -4,034                             | 100           | 0                 | 0         |
| 190415   | PR-94 Civil / Landscaps Credits                      | 0            | -2,950      | -2,950          | -2,950                    | 0     | 0           | 0                         | -2,950                             | 100           | 0                 | 0         |
| 190418   | Athletic Field Lines (Credit)                        | 0            | -1,405      | -1,405          | -1,405                    | 0     | 0           | 0                         | -1,405                             | 100           | 0                 | 0         |
| 190422   | PR-91 Flush Granite Curbs                            | 0            | -155        | -155            | -155                      | 0     | 0           | 0                         | -155                               | 100           | 0                 | 0         |
| 190425   | Main & CTC Entrance Canopy Paint Linial              | 0            | -1,000      | -1,000          | -1,000                    | 0     | 0           | 0                         | -1,000                             | 100           | 0                 | 0         |
| 191001   | ASB ASI-003 Mezz Sprinkler                           | 0            | 1,540       | 1,540           | 1,540                     | 0     | 0           | 0                         | 1,540                              | 100           | 0                 | 0         |
| 191003   | ASB Tub Room Floor Finish                            | 0            | -560        | -560            | -560                      | 0     | 0           | 0                         | -560                               | 100           | 0                 | 0         |
| 191005   | ASB Fire Alarm Department Review                     | 0            | 1,962       | 1,962           | 1,962                     | 0     | 0           | 0                         | 1,962                              | 100           | 0                 | 0         |
| 191008   | RFI's ASB019 & 030                                   | 0            | 1,417       | 1,417           | 1,417                     | 0     | 0           | 0                         | 1,417                              | 100           | 0                 | 0         |
| 191010   | Drywall Changes per AHJ                              | 0            | 22,804      | 22,804          | 22,804                    | 0     | 0           | 0                         | 22,804                             | 100           | 0                 | 0         |
| 191012   | Relocated Water Cooler                               | 0            | 1,091       | 1,091           | 1,091                     | 0     | 0           | 0                         | 1,091                              | 100           | 0                 | 0         |
| 191021   | RFI-825 Animal Science Barn Ventilation              | 0            | 840         | 840             | 840                       | 0     | 0           | 0                         | 840                                | 100           | 0                 | 0         |
|          | CHANGE ORDERS Total:                                 | 319,032      | 2,502,251   | 2,821,283       |                           | 0     | 0           | 0                         | 2,818,810                          | 100           | 2,473             | 1,167     |
| 195      | CONTINGENCY                                          |              |             |                 |                           |       |             |                           |                                    |               |                   |           |
| 195000   | Contingency                                          | 1,700,000    | -180,285    | 1,519,715       | 1,519,715                 | 0     | 0           | 0                         | 1,519,715                          | 100           | 0                 | 0         |
|          | CONTINGENCY Total:                                   | 1,700,000    | -180,285    | 1,519,715       | 1,519,715                 | 0     | 0           | 0                         | 1,519,715                          | 100           | 0                 | 0         |
| 90       | CONTRACT SUMMARY                                     |              |             |                 |                           |       |             |                           |                                    |               |                   |           |
| 900000   | Fee                                                  | 1,747,388    | 62,524      | 1,809,912       | 1,809,912                 | 0     | 0           | 0                         | 1,809,912                          | 100           | 0                 | 0         |
|          | CONTRACT SUMMARY Total:                              | 1,747,388    | 62,524      | 1,809,912       | 1,809,912                 | 0     | 0           | 0                         | 1,809,912                          | 100           | 0                 | 0         |
|          | Dover High School and Career Technical Center Total: | 71,643,000   | 1,183,430   | 72,826,430      | 72,826,430                | 7,081 | 0           | 0                         | 72,809,679                         | 100           | 26,761            | 10,087    |
| 1602701  | Dover High School and Career                         |              |             |                 |                           |       |             |                           |                                    |               |                   |           |
| 01       | GENERAL CONDITIONS                                   |              |             |                 |                           |       |             |                           |                                    |               |                   |           |
| 016150   | G/L Insurance                                        | 0            | 227         | 227             | 227                       | 0     | 0           | 0                         | 227                                | 100           | 0                 | 0         |
| 016200   | P&P Bond                                             | 0            | 169         | 169             | 169                       | 0     | 0           | 0                         | 169                                | 100           | 0                 | 0         |

**PC Construction Company**

APPLICATION NUMBER: 45  
APPLICATION DATE: 08/12/2020  
PERIOD TO: 07/31/2020

[illegible]

# PC Construction Company

## CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 45  
APPLICATION DATE: 08/12/2020  
PERIOD TO: 07/31/2020

| A        | B                                                    | C            | D           | E               | F                    |       | G           | H                         | I                                  | J                 | K         |
|----------|------------------------------------------------------|--------------|-------------|-----------------|----------------------|-------|-------------|---------------------------|------------------------------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK                                  | ORIGINAL SOV | SOV CHANGES | SCHEDULED VALUE | WORK COMPLETED (F+G) |       | THIS PERIOD | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | BALANCE TO FINISH | RETAINAGE |
| 113810   | FRP                                                  | 0            | 10,000      | 10,000          | 10,000               | 0     | 0           | 0                         | 10,000                             | 0                 | 0         |
| 152      | EQUIPMENT Total:                                     | 0            | 10,000      | 10,000          | 10,000               | 0     | 0           | 0                         | 10,000                             | 0                 | 0         |
| 152800   | MECHANICAL-HVAC                                      |              |             |                 |                      |       |             |                           |                                    |                   |           |
| 152882   | Testing & Balancing                                  | 0            | 5,000       | 5,000           | 4,500                | 500   | 0           | 0                         | 5,000                              | 0                 | 0         |
| 152883   | Mech Insulation Subcontract                          | 0            | 22,000      | 22,000          | 22,000               | 0     | 0           | 0                         | 22,000                             | 0                 | 0         |
| 152882   | Automatic Temperature Controls                       | 0            | 65,000      | 65,000          | 65,000               | 0     | 0           | 0                         | 65,000                             | 0                 | 0         |
| 152882   | Air Handling Equipment                               | 0            | 29,500      | 29,500          | 29,500               | 0     | 0           | 0                         | 29,500                             | 0                 | 0         |
| 153      | MECHANICAL-HVAC Total:                               | 0            | 121,500     | 121,500         | 121,500              | 500   | 0           | 0                         | 121,500                            | 0                 | 0         |
| 153880   | MECHANICAL-PLUMBING                                  |              |             |                 |                      |       |             |                           |                                    |                   |           |
| 153881   | Plumbing Subcontract                                 | 0            | 150,000     | 150,000         | 150,000              | 0     | 0           | 0                         | 150,000                            | 0                 | 0         |
| 153884   | Mechanical Subcontract                               | 0            | 195,500     | 195,500         | 195,500              | 0     | 0           | 0                         | 195,500                            | 0                 | 0         |
| 153885   | Fire Protection                                      | 0            | 50,000      | 50,000          | 50,000               | 0     | 0           | 0                         | 50,000                             | 0                 | 0         |
| 153885   | Ductwork Subcontract                                 | 0            | 73,000      | 73,000          | 73,000               | 0     | 0           | 0                         | 73,000                             | 0                 | 0         |
| 16       | MECHANICAL-PLUMBING Total:                           | 0            | 468,500     | 468,500         | 468,500              | 0     | 0           | 0                         | 468,500                            | 0                 | 0         |
| 160000   | ELECTRICAL                                           |              |             |                 |                      |       |             |                           |                                    |                   |           |
| 160000   | Electrical Subcontract                               | 0            | 323,000     | 323,000         | 323,000              | 0     | 0           | 0                         | 323,000                            | 0                 | 0         |
| 19       | ELECTRICAL Total:                                    | 0            | 323,000     | 323,000         | 323,000              | 0     | 0           | 0                         | 323,000                            | 0                 | 0         |
| 190416   | CHANGE ORDERS                                        |              |             |                 |                      |       |             |                           |                                    |                   |           |
| 191004   | ASI-013 - ASB - Relocate Cord Reels                  | 0            | 1,529       | 1,529           | 1,529                | 0     | 0           | 0                         | 1,529                              | 0                 | 0         |
| 191013   | ASI AS004 Fire Extinguisher Monitors                 | 0            | -409        | -409            | -409                 | 0     | 0           | 0                         | -409                               | 0                 | 0         |
| 191014   | Barn Area Wiring Method                              | 0            | 22,473      | 22,473          | 22,473               | 0     | 0           | 0                         | 22,473                             | 0                 | 0         |
| 191017   | Recessed Lighting                                    | 0            | 6,212       | 6,212           | 6,212                | 0     | 0           | 0                         | 6,212                              | 0                 | 0         |
| 191018   | RFI-808 AS Light-Out Test Clarification              | 0            | 1,531       | 1,531           | 1,531                | 0     | 0           | 0                         | 1,531                              | 0                 | 0         |
| 191020   | ASI-ASB008 Remove Exit Signs in ASB                  | 0            | 300         | 300             | 300                  | 0     | 0           | 0                         | 300                                | 0                 | 0         |
| 191020   | RFI-807 AS EBU Lighting                              | 0            | 3,170       | 3,170           | 3,170                | 0     | 0           | 0                         | 3,170                              | 0                 | 0         |
| 90       | CHANGE ORDERS Total:                                 | 0            | 34,806      | 34,806          | 34,806               | 0     | 0           | 0                         | 34,806                             | 0                 | 0         |
| 900000   | CONTRACT SUMMARY                                     |              |             |                 |                      |       |             |                           |                                    |                   |           |
| 900000   | Fee                                                  | 0            | 592         | 592             | 592                  | 0     | 0           | 0                         | 592                                | 0                 | 0         |
|          | CONTRACT SUMMARY Total:                              | 0            | 592         | 592             | 592                  | 0     | 0           | 0                         | 592                                | 0                 | 0         |
|          | Dover High School and Career Technical Center Total: | 0            | 1,914,594   | 1,914,594       | 1,914,594            | 500   | 0           | 0                         | 1,914,594                          | 0                 | 0         |
|          | Project Total:                                       | 71,643,000   | 3,109,023   | 1,914,594       | 74,716,711           | 7,561 | 0           | 0                         | 74,724,272                         | 26,751            | 10,087    |

# APPLICATION AND CERTIFICATE FOR PAYMENT

To: **PC CONSTRUCTION COMPANY** Project: **Dover High School** Application #: **5**

From: **New England Sports Floors** Invoice Date: **11/12/19**

VIA (ARCHITECT):

Payment Due: **\$10,946.20**

Distribution To:

☐ Owner ☐ Contractor

☐ Architect ☐

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet is attached.

|                                                                              |              |
|------------------------------------------------------------------------------|--------------|
| 1. Original Contract Sum                                                     | 208,000.00   |
| 2. Net Change By Change Orders                                               | 10,924.00    |
| 3. Contract Sum To Date<br>(Line 1 +/- 2)                                    | 218,924.00\$ |
| 4. Total Completed And Stored To Date                                        | 218,924.00   |
| 5. Total Retainage                                                           | 10,946.20\$  |
| 6. Total Earned Less Retainage<br>(Line 4 Less Line 5 Total)                 | 207,977.80\$ |
| 7. Less Previous Certificates For Payment<br>(Line 6 from prior Certificate) | 207,977.80   |
| 8. Current Payment Due                                                       | 10,946.20    |
| 9. Balance To Finish, Including Retainage<br>(Line 3 less Line 6)            | NA\$         |
| Current Payment Subtotal (Line 8)                                            | 10,946.20\$  |
| Current Payment Tax                                                          | \$           |
| Current Payment Total                                                        | 10,946.20\$  |

| Change Order Summary | Net Change |
|----------------------|------------|
| Previous Invoices    | NA         |
| This Invoice         | NA         |
| Total                | \$         |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: **New England Sports Floors**

By: **James Zorbas** Date: **11/12/19**

State of: \_\_\_\_\_

County of: \_\_\_\_\_

subscribed and sworn to before me this \_\_\_\_\_ day of \_\_\_\_\_

Notary Public: \_\_\_\_\_

My Commission expires: \_\_\_\_\_

## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ \_\_\_\_\_

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: \_\_\_\_\_

By: \_\_\_\_\_ Date: \_\_\_\_\_

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

# Continuation Sheet - Schedule of Values

| Description                 | Original Budget   | Previous Completed & Stored | Current Invoice |                 | Total Completed & Stored | % Complete | Balance To Finish | Retainage          |
|-----------------------------|-------------------|-----------------------------|-----------------|-----------------|--------------------------|------------|-------------------|--------------------|
|                             |                   |                             | Work Completed  | Stored Material |                          |            |                   |                    |
| Wood Gym Flooring           |                   |                             |                 |                 |                          |            |                   |                    |
| Material                    | \$76,200.00       |                             |                 |                 | \$76,200.00              | 100        | 0                 | \$3,810.00         |
| Labor                       | \$20,500.00       |                             |                 |                 | \$20,500.00              | 100        | 0                 | \$512.50           |
| Paint & Material            | \$7,450.00        |                             |                 |                 | \$7,450.00               | 100        | 0                 | \$186.25           |
| Freight                     | \$10,500.00       |                             |                 |                 | \$10,500.00              | 100        | 0                 | \$525.00           |
| Misc Items                  | \$6,550.00        |                             |                 |                 |                          |            |                   |                    |
| STAGE                       |                   |                             |                 |                 |                          |            |                   |                    |
| Material                    | \$10,250.00       |                             |                 |                 | \$10,250.00              | 100        | 0                 |                    |
| Labor                       | \$4,850.00        |                             |                 |                 | \$4,850.00               | 100        | 0                 |                    |
| Paint & Finish              | \$1,000.00        |                             |                 |                 | \$1,000.00               | 100        | 0                 |                    |
| Freight                     | \$900.00          |                             |                 |                 | \$900.00                 | 100        | 0                 |                    |
| Misc Items                  | \$2,800.00        |                             |                 |                 | \$2,800.00               | 100        | 0                 |                    |
| Maintenance Agreement       | \$12,500.00       |                             |                 |                 | \$12,500.00              | 100        | 0                 |                    |
| Bond                        | \$5,500.00        |                             |                 |                 | \$5,500.00               | 100        | 0                 |                    |
| Resilient Athletic Flooring |                   |                             |                 |                 |                          |            |                   |                    |
| Material                    | \$26,800.00       |                             |                 |                 | \$26,800.00              | 100        | 0                 |                    |
| Labor                       | \$15,500.00       |                             |                 |                 | \$15,500.00              | 100        | 0                 |                    |
| Freight                     | \$2,700.00        |                             |                 |                 | \$2,700.00               | 100        | 0                 |                    |
| Misc Items                  | \$4,000.00        |                             |                 |                 | \$4,000.00               | 100        | 0                 |                    |
| Change Orders               | \$10,924.80       |                             |                 |                 | \$7,745.00               | 100        | 0                 |                    |
| <b>Total =</b>              | <b>218,924.80</b> |                             |                 |                 | <b>\$218,924.80</b>      |            |                   | <b>\$10,946.20</b> |



# CERTIFICATE OF LIABILITY INSURANCE

DATE (MM/DD/YYYY)

11/12/2019

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

**IMPORTANT:** If the certificate holder is an **ADDITIONAL INSURED**, the policy(ies) must have **ADDITIONAL INSURED** provisions or be endorsed. If **SUBROGATION IS WAIVED**, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer rights to the certificate holder in lieu of such endorsement(s).

|                                                                                                            |  |                                                                                                                                                                                                                                                       |  |
|------------------------------------------------------------------------------------------------------------|--|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|
| <b>PRODUCER</b><br>Costello Insurance Agency, Inc.<br>2 S. Kimball St.<br>PO BOX 5248<br>Bradford MA 01835 |  | <b>CONTACT NAME:</b> Emily Costello<br><b>PHONE (A/C, No, Ext):</b> (978) 374-6352<br><b>FAX (A/C, No):</b> (978) 521-5127<br><b>E-MAIL ADDRESS:</b> ecostello@costelloinsurance.com                                                                  |  |
| <b>INSURED</b><br>New England Sports Floors LLC<br>33 Fowler Rd<br>Lowell MA 01854                         |  | <b>INSURER(S) AFFORDING COVERAGE</b><br><b>INSURER A:</b> Sentinel Insurance Co., LTD<br><b>INSURER B:</b> Hartford Accident & Indemnity<br><b>INSURER C:</b> Hartford Insurance Group<br><b>INSURER D:</b><br><b>INSURER E:</b><br><b>INSURER F:</b> |  |
|                                                                                                            |  | <b>NAIC #</b><br>11000<br>00914                                                                                                                                                                                                                       |  |

**COVERAGES****CERTIFICATE NUMBER:** CL1851401233**REVISION NUMBER:**

THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

| INSR LTR | TYPE OF INSURANCE                                                                                                                                                                                                                                                                                                          | ADDL INSD | SUBR WVD | POLICY NUMBER | POLICY EFF (MM/DD/YYYY) | POLICY EXP (MM/DD/YYYY) | LIMITS                                                                                                                                                                                                                                      |
|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------|----------|---------------|-------------------------|-------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| A        | <input checked="" type="checkbox"/> <b>COMMERCIAL GENERAL LIABILITY</b><br><input type="checkbox"/> CLAIMS-MADE <input checked="" type="checkbox"/> OCCUR<br><br>GEN'L AGGREGATE LIMIT APPLIES PER:<br><input type="checkbox"/> POLICY <input checked="" type="checkbox"/> PRO-JECT <input type="checkbox"/> LOC<br>OTHER: | Y         |          | 08SBATN2317   | 05/08/2019              | 05/08/2020              | EACH OCCURRENCE \$ 1,000,000<br>DAMAGE TO RENTED PREMISES (Ea occurrence) \$ 1,000,000<br>MED EXP (Any one person) \$ 10,000<br>PERSONAL & ADV INJURY \$ 1,000,000<br>GENERAL AGGREGATE \$ 2,000,000<br>PRODUCTS - COMPIOP AGG \$ 2,000,000 |
|          | <input type="checkbox"/> <b>AUTOMOBILE LIABILITY</b><br><input type="checkbox"/> ANY AUTO<br><input checked="" type="checkbox"/> OWNED AUTOS ONLY <input checked="" type="checkbox"/> SCHEDULED AUTOS<br><input checked="" type="checkbox"/> HIRED AUTOS ONLY <input checked="" type="checkbox"/> NON-OWNED AUTOS ONLY     | Y         |          | 08UECAZ6238   | 05/08/2019              | 05/08/2020              | COMBINED SINGLE LIMIT (Ea accident) \$ 1,000,000<br>BODILY INJURY (Per person) \$<br>BODILY INJURY (Per accident) \$<br>PROPERTY DAMAGE (Per accident) \$                                                                                   |
| A        | <input checked="" type="checkbox"/> <b>UMBRELLA LIAB</b> <input checked="" type="checkbox"/> OCCUR<br><input type="checkbox"/> EXCESS LIAB <input type="checkbox"/> CLAIMS-MADE<br>DED <input checked="" type="checkbox"/> RETENTION \$ 10,000                                                                             | Y         |          | 08SBATN2317   | 05/08/2019              | 05/08/2020              | EACH OCCURRENCE \$ 5,000,000<br>AGGREGATE \$ 5,000,000                                                                                                                                                                                      |
| C        | <b>WORKERS COMPENSATION AND EMPLOYERS' LIABILITY</b><br>ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/MEMBER EXCLUDED? (Mandatory in NH)<br>If yes, describe under DESCRIPTION OF OPERATIONS below                                                                                                                              | Y/N<br>N  | N/A      | 08WECCN1383   | 07/07/2019              | 07/07/2020              | <input checked="" type="checkbox"/> PER STATUTE <input type="checkbox"/> OTH-ER<br>E.L. EACH ACCIDENT \$ 500,000<br>E.L. DISEASE - EA EMPLOYEE \$ 500,000<br>E.L. DISEASE - POLICY LIMIT \$ 500,000                                         |
| A        | leased/rented equipment                                                                                                                                                                                                                                                                                                    |           |          | 08SBATN2317   | 05/08/2019              | 05/08/2020              | \$100,000                                                                                                                                                                                                                                   |

**DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES** (ACORD 101, Additional Remarks Schedule, may be attached if more space is required)

Project: PC15027 Dover High School & CTC Center, PC Construction Company, are named as Additional Insureds, on a primary/non contributory basis, under the CGL and Excess Liability policies. Waivers of subrogation in favor of certificate holder and other parties as required by the contract documents are in effect for all policies. CGL and Excess Liability policies include Contractual Liability Insurance covering subcontractor's indemnity obligations under the contract documents.

**CERTIFICATE HOLDER****CANCELLATION**PC Construction Company  
131 Presumpscot Street

Portland

ME 04103

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

AUTHORIZED REPRESENTATIVE

*Emily Costello*

© 1988-2015 ACORD CORPORATION. All rights reserved.

# Consent of Surety to Final Payment

AIA DOCUMENT G707

Bond No. 63584713

OWNER ☐  
ARCHITECT ☐  
CONTRACTOR ☐  
SURETY ☐  
OTHER ☐

TO OWNER:

(Name and address)

PC Construction Company  
193 Tilley Dr.,  
South Burlington, VT 05403

ARCHITECT'S PROJECT NO.:

CONTRACT FOR:

Dover High School & CTC Center  
Athletic Flooring

PROJECT:

(Name and address)

CONTRACT DATED:

In accordance with the provisions of the Contract between the Owner and the Contractor as included above, the

WESTERN SURETY COMPANY, 151 North Franklin, 17th Floor, Chicago, IL 60606  
(Insert name and address of Surety)

SURETY, on bond of New England Sports Floors

(Insert name and address of Contractor)

33 Fowler Rd., Lowell, MA 01854

, CONTRACTOR,  
hereby approves of the final payment to the Contractor, and agrees that final payment to the Contractor shall not relieve the

Surety of any of its obligations to PC Construction Company

(Insert name and address of Owner)

193 Tilley Dr.,  
South Burlington, VT 05403

as set forth in the said Surety's bond.

OWNER,

IN WITNESS WHEREOF, the Surety has hereunto set its hand on this date: November 25, 2019

(Insert in writing the month followed by the numeric date and year.)

Attest:  
(Seal):



WESTERN SURETY COMPANY

(Surety)

Emily S Costello

(Signature of authorized representative)

Emily S Costello, Attorney-in-Fact  
(Printed name and title) Attorney-in-Fact

Printed in cooperation with the American Institute of Architects (AIA) by the CNA Insurance Companies.

The language in this document conforms exactly to the language used in AIA Document G707 - Consent of Surety Company to Final Payment - 1994 Edition.

# Western Surety Company

## POWER OF ATTORNEY - CERTIFIED COPY

Bond No. 63584713

Know All Men By These Presents, that WESTERN SURETY COMPANY, a corporation duly organized and existing under the laws of the State of South Dakota, and having its principal office in Sioux Falls, South Dakota (the "Company"), does by these presents make, constitute and appoint Emily S Costello

its true and lawful attorney(s)-in-fact, with full power and authority hereby conferred, to execute, acknowledge and deliver for and on its behalf as Surety, bonds for:

Principal: New England Sports Floors

Obligee: PC Construction Company


Amount: \$1,000,000.00

and to bind the Company thereby as fully and to the same extent as if such bonds were signed by the Vice President, sealed with the corporate seal of the Company and duly attested by its Secretary, hereby ratifying and confirming all that the said attorney(s)-in-fact may do within the above stated limitations. Said appointment is made under and by authority of the following bylaw of Western Surety Company which remains in full force and effect.

"Section 7. All bonds, policies, undertakings, Powers of Attorney or other obligations of the corporation shall be executed in the corporate name of the Company by the President, Secretary, any Assistant Secretary, Treasurer, or any Vice President or by such other officers as the Board of Directors may authorize. The President, any Vice President, Secretary, any Assistant Secretary, or the Treasurer may appoint Attorneys in Fact or agents who shall have authority to issue bonds, policies, or undertakings in the name of the Company. The corporate seal is not necessary for the validity of any bonds, policies, undertakings, Powers of Attorney or other obligations of the corporation. The signature of any such officer and the corporate seal may be printed by facsimile."

If Bond No. 63584713 is not issued on or before midnight of December 25, 2019, all authority conferred in this Power of Attorney shall expire and terminate.

In Witness Whereof Western Surety Company has caused these presents to be signed by its Vice President, Paul T. Brufat, and its corporate seal to be affixed this 4th day of June, 2018.



WESTERN SURETY COMPANY

*Paul T. Brufat*

Paul T. Brufat, Vice President

On this 4th day of June, in the year 2018, before me, a notary public, personally appeared Paul T. Brufat, who being to me duly sworn, acknowledged that he signed the above Power of Attorney as the aforesaid officer of WESTERN SURETY COMPANY and acknowledged said instrument to be the voluntary act and deed of said corporation.



*J. Mohr*

Notary Public - South Dakota

My Commission Expires June 23, 2021

I the undersigned officer of Western Surety Company, a stock corporation of the State of South Dakota, do hereby certify that the attached Power of Attorney is in full force and effect and is irrevocable, and furthermore, that Section 7 of the bylaws of the Company as set forth in the Power of Attorney is now in force.

In testimony whereof, I have hereunto set my hand and seal of Western Surety Company this 4th day of June, 2018.

WESTERN SURETY COMPANY

*Paul T. Brufat*

Paul T. Brufat, Vice President

To validate bond authenticity, go to [www.cnasurety.com](http://www.cnasurety.com) > Owner/Obligee Services > Validate Bond Coverage.



140 Epping Road, Exeter, NH 03833

PC Construction  
131 PRESUMPCOT ST  
PORTLAND, ME 04103-5201

Terms: Payable upon receipt  
Reference: Work Order 13061

# Invoice

Invoice #: 14559  
Invoice Date: 07/27/20  
Customer Number: PCC100

Service performed at:  
Dover High School #1502701  
25 Alumni Drive  
Dover, NH 03820

PO Number: 1502001

## Notes:

Removed old 36x8 registers and installed dampers. Reinstalled old registers.

| Item       | Description                   | Quantity | Unit Price        | Amount |
|------------|-------------------------------|----------|-------------------|--------|
| Labor      |                               |          |                   |        |
| 05/22/2020 | Haddock, Jim C                | 3.00     | 68.00             | 204.00 |
|            |                               |          | Labor Subtotal    | 204.00 |
| Material   |                               |          |                   |        |
|            | 36X8 DD Supply Register White | 2.00     | 158.98            | 317.97 |
|            | Freight                       | 1.00     | 33.73             | 33.73  |
|            |                               |          | Material Subtotal | 351.70 |

Job: 1502701  
Phase: 152800  
Category: LP

Nick Rouleau  
7/28/2020

Subtotal: 555.70  
Sales Tax: 0.00  
Total Due: 555.70

For direct contact with the Service Department, call (603) 929-0910.

Thank you for your business!



WAYNE J.  
**GRIFFIN ELECTRIC**  
INC.

November 18, 2019

Mr. Scott Blair, Project Manager  
PC Construction  
25 Alumni Dr  
Dover, NH 03820

RE: Job #2257 - Dover High School, Dover, NH  
Waiver of Lien and Release of Claim

Dear Mr. Blair:

Enclosed you will find an executed Waiver of Lien and Release of Claim for the above reference project. Please hold this waiver in escrow until the payment of nine thousand eighty-nine dollars and twenty cents (\$989.20) is made in good funds to our company.

Very truly yours,

WAYNE J. GRIFFIN ELECTRIC, INC.

*Carolyn Sullivan*

Carolyn Sullivan  
Accounts Receivable Administrator

/cfs

Enclosure

**Corporate Headquarters:**

116 Hopping Brook Road  
Holliston, MA 01746

Phone: (508) 429-8830  
Fax: (508) 429-7825

**Regional Offices:**

296 Cahaba Valley Parkway  
Pelham, AL 35124

Phone: (205) 733-8848  
Fax: (205) 733-8107

1950 Evergreen Boulevard  
Suite 300  
Duluth, GA 30096

Phone: (678) 417-9377  
Fax: (678) 417-9373

2310 Presidential Drive  
Suite 101  
Durham, NC 27703

Phone: (919) 627-9724  
Fax: (919) 627-9727

9801-C Southern Pine Boulevard  
Charlotte, NC 28273

Phone: (704) 522-3851  
Fax: (704) 522-3856

**CONTINUATION SHEET**

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NO: 34  
APPLICATION DATE: 11/18/2019  
PERIOD TO: 11/30/2019  
WJGEI JOB NO.: 2257  
PC CONSTRUCTION JOB NO.: 15027  
PC CONSTRUCTION CONTRACT NO.: 15027014

| A             |                                    | B               |                                             | C           |                                            | D                                              |       | E                       |                                   | F         |      | G |          | H |  | I |  |
|---------------|------------------------------------|-----------------|---------------------------------------------|-------------|--------------------------------------------|------------------------------------------------|-------|-------------------------|-----------------------------------|-----------|------|---|----------|---|--|---|--|
| Item No.      | Description of Work                | C               |                                             | D           |                                            | E                                              |       | F                       |                                   | G         |      | H |          | I |  |   |  |
|               |                                    | Scheduled Value | Work Completed Previous Application (D + E) | This Period | Materials Presently Stored (Not in D or E) | Total Completed and Stored To Date (D + E + F) | % G/C | Balance To Finish (C-G) | Retainage (If Variable Rate) 2.5% |           |      |   |          |   |  |   |  |
| Mobilization: |                                    |                 |                                             |             |                                            |                                                |       |                         |                                   |           |      |   |          |   |  |   |  |
| 1             | Project Start-up, Initialization   | 50,000.00       | 50,000.00                                   |             |                                            |                                                |       |                         |                                   | 50,000.00 | 100% |   | 1,250.00 |   |  |   |  |
| 2             | Electrical submittals              | 20,000.00       | 20,000.00                                   |             |                                            |                                                |       |                         |                                   | 20,000.00 | 100% |   | 500.00   |   |  |   |  |
| 3             | Coordination drawings              | 20,000.00       | 20,000.00                                   |             |                                            |                                                |       |                         |                                   | 20,000.00 | 100% |   | 500.00   |   |  |   |  |
| 4             | Direct Job Expense                 | 65,000.00       | 65,000.00                                   |             |                                            |                                                |       |                         |                                   | 65,000.00 | 100% |   | 1,625.00 |   |  |   |  |
| 5             | Commissioning                      | 10,000.00       | 10,000.00                                   |             |                                            |                                                |       |                         |                                   | 10,000.00 | 100% |   | 250.00   |   |  |   |  |
| 6             | Bond                               | 42,800.00       | 42,800.00                                   |             |                                            |                                                |       |                         |                                   | 42,800.00 | 100% |   | 1,065.00 |   |  |   |  |
| 7             | Field Electrical Scope:            |                 |                                             |             |                                            |                                                |       |                         |                                   |           |      |   |          |   |  |   |  |
| 8             | Temp Service Equipment             | 30,000.00       | 30,000.00                                   |             |                                            |                                                |       |                         |                                   | 30,000.00 | 100% |   | 750.00   |   |  |   |  |
| 9             | Temp Power and Lighting Material   | 40,000.00       | 40,000.00                                   |             |                                            |                                                |       |                         |                                   | 40,000.00 | 100% |   | 1,000.00 |   |  |   |  |
| 10            | Temp Service Labor                 | 25,000.00       | 25,000.00                                   |             |                                            |                                                |       |                         |                                   | 25,000.00 | 100% |   | 625.00   |   |  |   |  |
| 11            | Temp Power and Lighting Labor      | 25,000.00       | 25,000.00                                   |             |                                            |                                                |       |                         |                                   | 25,000.00 | 100% |   | 625.00   |   |  |   |  |
| 12            | Site                               |                 |                                             |             |                                            |                                                |       |                         |                                   |           |      |   |          |   |  |   |  |
| 13            | Site Power Material                | 25,000.00       | 25,000.00                                   |             |                                            |                                                |       |                         |                                   | 25,000.00 | 100% |   | 625.00   |   |  |   |  |
| 14            | Site Lighting Material             | 30,000.00       | 30,000.00                                   |             |                                            |                                                |       |                         |                                   | 30,000.00 | 100% |   | 750.00   |   |  |   |  |
| 15            | Site Power Labor                   | 17,000.00       | 17,000.00                                   |             |                                            |                                                |       |                         |                                   | 17,000.00 | 100% |   | 425.00   |   |  |   |  |
| 16            | Site Lighting Labor                | 10,000.00       | 10,000.00                                   |             |                                            |                                                |       |                         |                                   | 10,000.00 | 100% |   | 250.00   |   |  |   |  |
| 17            | Light Fixture Install              | 10,000.00       | 10,000.00                                   |             |                                            |                                                |       |                         |                                   | 10,000.00 | 100% |   | 250.00   |   |  |   |  |
| 18            | Systems Rough                      | 17,000.00       | 17,000.00                                   |             |                                            |                                                |       |                         |                                   | 17,000.00 | 100% |   | 425.00   |   |  |   |  |
| 19            | Systems Device and Trim            | 5,000.00        | 5,000.00                                    |             |                                            |                                                |       |                         |                                   | 5,000.00  | 100% |   | 125.00   |   |  |   |  |
| 20            | Power Device and Trim              | 2,500.00        | 2,500.00                                    |             |                                            |                                                |       |                         |                                   | 2,500.00  | 100% |   | 62.50    |   |  |   |  |
| 21            | Building A -Ground Fl              |                 |                                             |             |                                            |                                                |       |                         |                                   |           |      |   |          |   |  |   |  |
| 22            | Distribution Underground Material  | 30,000.00       | 30,000.00                                   |             |                                            |                                                |       |                         |                                   | 30,000.00 | 100% |   | 750.00   |   |  |   |  |
| 23            | Power Underground Rough Material   | 30,000.00       | 30,000.00                                   |             |                                            |                                                |       |                         |                                   | 30,000.00 | 100% |   | 750.00   |   |  |   |  |
| 24            | Systems Underground Rough Material | 30,000.00       | 30,000.00                                   |             |                                            |                                                |       |                         |                                   | 30,000.00 | 100% |   | 750.00   |   |  |   |  |
| 25            | Distribution Underground Labor     | 25,000.00       | 25,000.00                                   |             |                                            |                                                |       |                         |                                   | 25,000.00 | 100% |   | 625.00   |   |  |   |  |
| 26            | Power Underground Rough Labor      | 25,000.00       | 25,000.00                                   |             |                                            |                                                |       |                         |                                   | 25,000.00 | 100% |   | 625.00   |   |  |   |  |
| 27            | Systems Underground Rough Labor    | 10,000.00       | 10,000.00                                   |             |                                            |                                                |       |                         |                                   | 10,000.00 | 100% |   | 250.00   |   |  |   |  |
| 28            | Power Rough Material               | 35,000.00       | 35,000.00                                   |             |                                            |                                                |       |                         |                                   | 35,000.00 | 100% |   | 875.00   |   |  |   |  |
| 29            | Lighting Rough Material            | 15,000.00       | 15,000.00                                   |             |                                            |                                                |       |                         |                                   | 15,000.00 | 100% |   | 375.00   |   |  |   |  |
| 30            | Systems Rough Material             | 7,500.00        | 7,500.00                                    |             |                                            |                                                |       |                         |                                   | 7,500.00  | 100% |   | 187.50   |   |  |   |  |
| 31            | Mechanical Equip Rough Material    | 7,500.00        | 7,500.00                                    |             |                                            |                                                |       |                         |                                   | 7,500.00  | 100% |   | 187.50   |   |  |   |  |
| 32            | Electric Rm Buildout Material      | 10,000.00       | 10,000.00                                   |             |                                            |                                                |       |                         |                                   | 10,000.00 | 100% |   | 250.00   |   |  |   |  |

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NO: 34  
APPLICATION DATE: 11/18/2019  
PERIOD TO: 11/30/2019  
WJGEI JOB NO.: 2257  
PC CONSTRUCTION JOB NO.: 15027  
PC CONSTRUCTION CONTRACT NO.: 15027014

| A        | B                                  | C               | D                                                 | E           | F                                                      | G                                                          | H        | I                                |                                            |
|----------|------------------------------------|-----------------|---------------------------------------------------|-------------|--------------------------------------------------------|------------------------------------------------------------|----------|----------------------------------|--------------------------------------------|
| Item No. | Description of Work                | Scheduled Value | Work Completed<br>Previous Application<br>(D + E) | This Period | Materials<br>Presently<br>Stored<br>(Not in<br>D or E) | Total<br>Completed<br>and Stored<br>To Date<br>(D + E + F) | %<br>G/C | Balance<br>To<br>Finish<br>(C-G) | Retainage<br>(If Variable<br>Rate)<br>2.5% |
| 33       | Power Rough Labor                  | 30,000.00       | 30,000.00                                         |             |                                                        | 30,000.00                                                  | 100%     | -                                | 750.00                                     |
| 34       | Lighting Rough Labor               | 30,000.00       | 30,000.00                                         |             |                                                        | 30,000.00                                                  | 100%     | -                                | 750.00                                     |
| 35       | Systems Rough Labor                | 15,000.00       | 15,000.00                                         |             |                                                        | 15,000.00                                                  | 100%     | -                                | 375.00                                     |
| 36       | Mechanical Equip Rough Labor       | 10,000.00       | 10,000.00                                         |             |                                                        | 10,000.00                                                  | 100%     | -                                | 250.00                                     |
| 37       | Electric Rm Bulkout Labor          | 10,000.00       | 10,000.00                                         |             |                                                        | 10,000.00                                                  | 100%     | -                                | 250.00                                     |
| 38       | Systems Cable Install Labor        | 7,500.00        | 7,500.00                                          |             |                                                        | 7,500.00                                                   | 100%     | -                                | 187.50                                     |
| 39       | Feeder Install                     | 10,000.00       | 10,000.00                                         |             |                                                        | 10,000.00                                                  | 100%     | -                                | 250.00                                     |
| 40       | Light Fixture Install Labor        | 2,500.00        | 2,500.00                                          |             |                                                        | 2,500.00                                                   | 100%     | -                                | 62.50                                      |
| 41       | Devices and Finish Material        | 2,500.00        | 2,500.00                                          |             |                                                        | 2,500.00                                                   | 100%     | -                                | 62.50                                      |
| 42       | Systems Finish Material            | 2,000.00        | 2,000.00                                          |             |                                                        | 2,000.00                                                   | 100%     | -                                | 50.00                                      |
| 43       | Devices and Finish Labor           | 2,500.00        | 2,500.00                                          |             |                                                        | 2,500.00                                                   | 100%     | -                                | 62.50                                      |
| 44       | Systems Finish Labor               | 2,500.00        | 2,500.00                                          |             |                                                        | 2,500.00                                                   | 100%     | -                                | 62.50                                      |
| 45       | Building B -Ground FI              |                 |                                                   |             |                                                        |                                                            |          |                                  |                                            |
| 46       | Distribution Underground Material  | 25,000.00       | 25,000.00                                         |             |                                                        | 25,000.00                                                  | 100%     | -                                | 625.00                                     |
| 47       | Power Underground Rough Material   | 25,000.00       | 25,000.00                                         |             |                                                        | 25,000.00                                                  | 100%     | -                                | 625.00                                     |
| 48       | Systems Underground Rough Material | 25,000.00       | 25,000.00                                         |             |                                                        | 25,000.00                                                  | 100%     | -                                | 625.00                                     |
| 49       | Distribution Underground Labor     | 24,000.00       | 24,000.00                                         |             |                                                        | 24,000.00                                                  | 100%     | -                                | 600.00                                     |
| 50       | Power Underground Rough Labor      | 24,000.00       | 24,000.00                                         |             |                                                        | 24,000.00                                                  | 100%     | -                                | 600.00                                     |
| 51       | Systems Underground Rough Labor    | 12,000.00       | 12,000.00                                         |             |                                                        | 12,000.00                                                  | 100%     | -                                | 300.00                                     |
| 52       | Power Rough Material               | 45,000.00       | 45,000.00                                         |             |                                                        | 45,000.00                                                  | 100%     | -                                | 1,125.00                                   |
| 53       | Lighting Rough Material            | 15,000.00       | 15,000.00                                         |             |                                                        | 15,000.00                                                  | 100%     | -                                | 375.00                                     |
| 54       | Systems Rough Material             | 7,500.00        | 7,500.00                                          |             |                                                        | 7,500.00                                                   | 100%     | -                                | 187.50                                     |
| 55       | Mechanical Equip Rough Material    | 7,500.00        | 7,500.00                                          |             |                                                        | 7,500.00                                                   | 100%     | -                                | 187.50                                     |
| 56       | Electric Rm Bulkout Material       | 10,000.00       | 10,000.00                                         |             |                                                        | 10,000.00                                                  | 100%     | -                                | 250.00                                     |
| 57       | Power Rough Labor                  | 30,000.00       | 30,000.00                                         |             |                                                        | 30,000.00                                                  | 100%     | -                                | 750.00                                     |
| 58       | Lighting Rough Labor               | 30,000.00       | 30,000.00                                         |             |                                                        | 30,000.00                                                  | 100%     | -                                | 750.00                                     |
| 59       | Systems Rough Labor                | 15,000.00       | 15,000.00                                         |             |                                                        | 15,000.00                                                  | 100%     | -                                | 375.00                                     |
| 60       | Mechanical Equip Rough Labor       | 10,000.00       | 10,000.00                                         |             |                                                        | 10,000.00                                                  | 100%     | -                                | 250.00                                     |
| 61       | Electric Rm Bulkout Labor          | 10,000.00       | 10,000.00                                         |             |                                                        | 10,000.00                                                  | 100%     | -                                | 250.00                                     |
| 62       | Systems Cable Install Labor        | 7,500.00        | 7,500.00                                          |             |                                                        | 7,500.00                                                   | 100%     | -                                | 187.50                                     |
| 63       | Feeder Install                     | 10,000.00       | 10,000.00                                         |             |                                                        | 10,000.00                                                  | 100%     | -                                | 250.00                                     |
| 64       | Light Fixture Install Labor        | 2,500.00        | 2,500.00                                          |             |                                                        | 2,500.00                                                   | 100%     | -                                | 62.50                                      |
| 65       | Devices and Finish Material        | 2,500.00        | 2,500.00                                          |             |                                                        | 2,500.00                                                   | 100%     | -                                | 62.50                                      |
| 66       | Systems Finish Material            | 2,000.00        | 2,000.00                                          |             |                                                        | 2,000.00                                                   | 100%     | -                                | 50.00                                      |

# CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NO: 34  
 APPLICATION DATE: 11/18/2019  
 PERIOD TO: 11/30/2019  
 WJGEI JOB NO.: 2257  
 PC CONSTRUCTION JOB NO.: 15027  
 PC CONSTRUCTION CONTRACT NO.: 15027014

| A        | B                                  | C         | D               |                                             | E           | F                                          |                                                | G     | H                       | I                                 |
|----------|------------------------------------|-----------|-----------------|---------------------------------------------|-------------|--------------------------------------------|------------------------------------------------|-------|-------------------------|-----------------------------------|
|          |                                    |           | Scheduled Value | Work Completed Previous Application (D + E) |             | Materials Presently Stored (Not in D or E) | Total Completed and Stored To Date (D + E + F) |       |                         |                                   |
| Item No. | Description of Work                |           |                 |                                             | This Period |                                            |                                                | % G/C | Balance To Finish (C-G) | Retainage (If Variable Rate) 2.5% |
| 67       | Device and Finish Labor            | 2,500.00  | 2,500.00        |                                             |             |                                            | 2,500.00                                       | 100%  |                         | 62.50                             |
| 68       | Systems Finish Labor               | 2,500.00  | 2,500.00        |                                             |             |                                            | 2,500.00                                       | 100%  |                         | 62.50                             |
| 69       | Building C - Ground FI             |           |                 |                                             |             |                                            |                                                |       |                         |                                   |
| 70       | Distribution Underground Material  | 25,000.00 | 25,000.00       |                                             |             |                                            | 25,000.00                                      | 100%  |                         | 625.00                            |
| 71       | Power Underground Rough Material   | 25,000.00 | 25,000.00       |                                             |             |                                            | 25,000.00                                      | 100%  |                         | 625.00                            |
| 72       | Systems Underground Rough Material | 20,000.00 | 20,000.00       |                                             |             |                                            | 20,000.00                                      | 100%  |                         | 500.00                            |
| 73       | Distribution Underground Labor     | 20,000.00 | 20,000.00       |                                             |             |                                            | 20,000.00                                      | 100%  |                         | 500.00                            |
| 74       | Power Underground Rough Labor      | 20,000.00 | 20,000.00       |                                             |             |                                            | 20,000.00                                      | 100%  |                         | 500.00                            |
| 75       | Systems Underground Rough Labor    | 10,000.00 | 10,000.00       |                                             |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 76       | Power Rough Material               | 45,000.00 | 45,000.00       |                                             |             |                                            | 45,000.00                                      | 100%  |                         | 1,125.00                          |
| 77       | Lighting Rough Material            | 15,000.00 | 15,000.00       |                                             |             |                                            | 15,000.00                                      | 100%  |                         | 375.00                            |
| 78       | Systems Rough Material             | 7,500.00  | 7,500.00        |                                             |             |                                            | 7,500.00                                       | 100%  |                         | 187.50                            |
| 79       | Mechanical Equip Rough Material    | 7,500.00  | 7,500.00        |                                             |             |                                            | 7,500.00                                       | 100%  |                         | 187.50                            |
| 80       | Electric Rm Buildout Material      | 10,000.00 | 10,000.00       |                                             |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 81       | Power Rough Labor                  | 30,000.00 | 30,000.00       |                                             |             |                                            | 30,000.00                                      | 100%  |                         | 750.00                            |
| 82       | Lighting Rough Labor               | 30,000.00 | 30,000.00       |                                             |             |                                            | 30,000.00                                      | 100%  |                         | 750.00                            |
| 83       | Systems Rough Labor                | 15,000.00 | 15,000.00       |                                             |             |                                            | 15,000.00                                      | 100%  |                         | 375.00                            |
| 84       | Mechanical Equip Rough Labor       | 10,000.00 | 10,000.00       |                                             |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 85       | Electric Rm Buildout Labor         | 10,000.00 | 10,000.00       |                                             |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 86       | Systems Cable Install Labor        | 7,500.00  | 7,500.00        |                                             |             |                                            | 7,500.00                                       | 100%  |                         | 187.50                            |
| 87       | Feeder Intstall                    | 10,000.00 | 10,000.00       |                                             |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 88       | Light Fixture Install Labor        | 2,500.00  | 2,500.00        |                                             |             |                                            | 2,500.00                                       | 100%  |                         | 62.50                             |
| 89       | Device and Finish Material         | 2,500.00  | 2,500.00        |                                             |             |                                            | 2,500.00                                       | 100%  |                         | 62.50                             |
| 90       | Systems Finish Material            | 2,000.00  | 2,000.00        |                                             |             |                                            | 2,000.00                                       | 100%  |                         | 50.00                             |
| 91       | Device and Finish Labor            | 2,500.00  | 2,500.00        |                                             |             |                                            | 2,500.00                                       | 100%  |                         | 62.50                             |
| 92       | Systems Finish Labor               | 2,500.00  | 2,500.00        |                                             |             |                                            | 2,500.00                                       | 100%  |                         | 62.50                             |
| 93       | Building F - Ground FI             |           |                 |                                             |             |                                            |                                                |       |                         |                                   |
| 94       | Distribution Underground Material  | 15,000.00 | 15,000.00       |                                             |             |                                            | 15,000.00                                      | 100%  |                         | 375.00                            |
| 95       | Power Underground Rough Material   | 15,000.00 | 15,000.00       |                                             |             |                                            | 15,000.00                                      | 100%  |                         | 375.00                            |
| 96       | Systems Underground Rough Material | 10,000.00 | 10,000.00       |                                             |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 97       | Distribution Underground Labor     | 18,000.00 | 18,000.00       |                                             |             |                                            | 18,000.00                                      | 100%  |                         | 450.00                            |
| 98       | Power Underground Rough Labor      | 18,000.00 | 18,000.00       |                                             |             |                                            | 18,000.00                                      | 100%  |                         | 450.00                            |
| 99       | Systems Underground Rough Labor    | 8,000.00  | 8,000.00        |                                             |             |                                            | 8,000.00                                       | 100%  |                         | 200.00                            |
| 100      | Power Rough Material               | 35,000.00 | 35,000.00       |                                             |             |                                            | 35,000.00                                      | 100%  |                         | 875.00                            |

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NO: 34  
 APPLICATION DATE: 11/18/2019  
 PERIOD TO: 11/30/2019  
 WJGEI JOB NO.: 2257  
 PC CONSTRUCTION JOB NO.: 15027  
 PC CONSTRUCTION CONTRACT NO.: 15027014

| A        |                                 | B               |                              | C           |                                            | D                                              |       | E                       |                              | F      |  | G |  | H |  | I |  |
|----------|---------------------------------|-----------------|------------------------------|-------------|--------------------------------------------|------------------------------------------------|-------|-------------------------|------------------------------|--------|--|---|--|---|--|---|--|
| Item No. | Description of Work             | Scheduled Value | Work Completed               |             | Materials Presently Stored (Not in D or E) | Total Completed and Stored To Date (D + E + F) | % G/C | Balance To Finish (C-G) | Retainage (If Variable Rate) | 2.5%   |  |   |  |   |  |   |  |
|          |                                 |                 | Previous Application (D + E) | This Period |                                            |                                                |       |                         |                              |        |  |   |  |   |  |   |  |
| 101      | Lighting Rough Material         | 15,000.00       | 15,000.00                    | -           | -                                          | 15,000.00                                      | 100%  | -                       | -                            | 375.00 |  |   |  |   |  |   |  |
| 102      | Systems Rough Material          | 7,500.00        | 7,500.00                     | -           | -                                          | 7,500.00                                       | 100%  | -                       | -                            | 187.50 |  |   |  |   |  |   |  |
| 103      | Mechanical Equip Rough Material | 7,500.00        | 7,500.00                     | -           | -                                          | 7,500.00                                       | 100%  | -                       | -                            | 187.50 |  |   |  |   |  |   |  |
| 104      | Electric Rm Buildout Material   | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | -                            | 250.00 |  |   |  |   |  |   |  |
| 105      | Power Rough Labor               | 30,000.00       | 30,000.00                    | -           | -                                          | 30,000.00                                      | 100%  | -                       | -                            | 750.00 |  |   |  |   |  |   |  |
| 106      | Lighting Rough Labor            | 30,000.00       | 30,000.00                    | -           | -                                          | 30,000.00                                      | 100%  | -                       | -                            | 750.00 |  |   |  |   |  |   |  |
| 107      | Systems Rough Labor             | 15,000.00       | 15,000.00                    | -           | -                                          | 15,000.00                                      | 100%  | -                       | -                            | 375.00 |  |   |  |   |  |   |  |
| 108      | Mechanical Equip Rough Labor    | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | -                            | 250.00 |  |   |  |   |  |   |  |
| 109      | Electric Rm Buildout Labor      | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | -                            | 250.00 |  |   |  |   |  |   |  |
| 110      | Systems Cable Install Labor     | 7,500.00        | 7,500.00                     | -           | -                                          | 7,500.00                                       | 100%  | -                       | -                            | 187.50 |  |   |  |   |  |   |  |
| 111      | Feeder Install                  | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | -                            | 250.00 |  |   |  |   |  |   |  |
| 112      | Light Fixture Install Labor     | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | -                            | 62.50  |  |   |  |   |  |   |  |
| 113      | Device and Finish Material      | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | -                            | 62.50  |  |   |  |   |  |   |  |
| 114      | Systems Finish Material         | 2,000.00        | 2,000.00                     | -           | -                                          | 2,000.00                                       | 100%  | -                       | -                            | 50.00  |  |   |  |   |  |   |  |
| 115      | Device and Finish Labor         | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | -                            | 62.50  |  |   |  |   |  |   |  |
| 116      | Systems Finish Labor            | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | -                            | 62.50  |  |   |  |   |  |   |  |
| 117      | Building A-1st Floor            |                 |                              |             |                                            |                                                |       |                         |                              |        |  |   |  |   |  |   |  |
| 118      | Power Rough Material            | 35,000.00       | 35,000.00                    | -           | -                                          | 35,000.00                                      | 100%  | -                       | -                            | 875.00 |  |   |  |   |  |   |  |
| 119      | Lighting Rough Material         | 15,000.00       | 15,000.00                    | -           | -                                          | 15,000.00                                      | 100%  | -                       | -                            | 375.00 |  |   |  |   |  |   |  |
| 120      | Systems Rough Material          | 7,500.00        | 7,500.00                     | -           | -                                          | 7,500.00                                       | 100%  | -                       | -                            | 187.50 |  |   |  |   |  |   |  |
| 121      | Mechanical Equip Rough Material | 7,500.00        | 7,500.00                     | -           | -                                          | 7,500.00                                       | 100%  | -                       | -                            | 187.50 |  |   |  |   |  |   |  |
| 122      | Electric Rm Buildout Material   | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | -                            | 250.00 |  |   |  |   |  |   |  |
| 123      | Power Rough Labor               | 30,000.00       | 30,000.00                    | -           | -                                          | 30,000.00                                      | 100%  | -                       | -                            | 750.00 |  |   |  |   |  |   |  |
| 124      | Lighting Rough Labor            | 30,000.00       | 30,000.00                    | -           | -                                          | 30,000.00                                      | 100%  | -                       | -                            | 750.00 |  |   |  |   |  |   |  |
| 125      | Systems Rough Labor             | 15,000.00       | 15,000.00                    | -           | -                                          | 15,000.00                                      | 100%  | -                       | -                            | 375.00 |  |   |  |   |  |   |  |
| 126      | Mechanical Equip Rough Labor    | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | -                            | 250.00 |  |   |  |   |  |   |  |
| 127      | Electric Rm Buildout Labor      | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | -                            | 250.00 |  |   |  |   |  |   |  |
| 128      | Systems Cable Install Labor     | 7,500.00        | 7,500.00                     | -           | -                                          | 7,500.00                                       | 100%  | -                       | -                            | 187.50 |  |   |  |   |  |   |  |
| 129      | Feeder Install                  | 10,000.00       | 10,000.00                    | -           | -                                          | 10,000.00                                      | 100%  | -                       | -                            | 250.00 |  |   |  |   |  |   |  |
| 130      | Light Fixture Install Labor     | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | -                            | 62.50  |  |   |  |   |  |   |  |
| 131      | Device and Finish Material      | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | -                            | 62.50  |  |   |  |   |  |   |  |
| 132      | Systems Finish Material         | 2,000.00        | 2,000.00                     | -           | -                                          | 2,000.00                                       | 100%  | -                       | -                            | 50.00  |  |   |  |   |  |   |  |
| 133      | Device and Finish Labor         | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | -                            | 62.50  |  |   |  |   |  |   |  |
| 134      | Systems Finish Labor            | 2,500.00        | 2,500.00                     | -           | -                                          | 2,500.00                                       | 100%  | -                       | -                            | 62.50  |  |   |  |   |  |   |  |

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NO: 34  
APPLICATION DATE: 11/18/2019  
PERIOD TO: 11/30/2019  
WJGEI JOB NO.: 2257  
PC CONSTRUCTION JOB NO.: 15027  
PC CONSTRUCTION CONTRACT NO.: 15027014

| A        |                                 | B               | C              |  | D                            | E           |                                            | F                                              | G     | H                       |                              | I    |
|----------|---------------------------------|-----------------|----------------|--|------------------------------|-------------|--------------------------------------------|------------------------------------------------|-------|-------------------------|------------------------------|------|
| Item No. | Description of Work             | Scheduled Value | Work Completed |  | Previous Application (D + E) | This Period | Materials Presently Stored (Not in D or E) | Total Completed and Stored To Date (D + E + F) | % G/C | Balance To Finish (C-G) | Retainage (If Variable Rate) | 2.5% |
|          |                                 |                 |                |  |                              |             |                                            |                                                |       |                         |                              |      |
| 135      | Building B -1st Floor           |                 |                |  |                              |             |                                            |                                                |       |                         |                              |      |
| 136      | Power Rough Material            | 35,000.00       |                |  | 35,000.00                    |             |                                            | 35,000.00                                      | 100%  | -                       | 875.00                       |      |
| 137      | Lighting Rough Material         | 15,000.00       |                |  | 15,000.00                    |             |                                            | 15,000.00                                      | 100%  | -                       | 375.00                       |      |
| 138      | Systems Rough Material          | 7,500.00        |                |  | 7,500.00                     |             |                                            | 7,500.00                                       | 100%  | -                       | 187.50                       |      |
| 139      | Mechanical Equip Rough Material | 7,500.00        |                |  | 7,500.00                     |             |                                            | 7,500.00                                       | 100%  | -                       | 187.50                       |      |
| 140      | Electric Rm Buildout Material   | 10,000.00       |                |  | 10,000.00                    |             |                                            | 10,000.00                                      | 100%  | -                       | 250.00                       |      |
| 141      | Power Rough Labor               | 30,000.00       |                |  | 30,000.00                    |             |                                            | 30,000.00                                      | 100%  | -                       | 750.00                       |      |
| 142      | Lighting Rough Labor            | 30,000.00       |                |  | 30,000.00                    |             |                                            | 30,000.00                                      | 100%  | -                       | 750.00                       |      |
| 143      | Systems Rough Labor             | 15,000.00       |                |  | 15,000.00                    |             |                                            | 15,000.00                                      | 100%  | -                       | 375.00                       |      |
| 144      | Mechanical Equip Rough Labor    | 10,000.00       |                |  | 10,000.00                    |             |                                            | 10,000.00                                      | 100%  | -                       | 250.00                       |      |
| 145      | Electric Rm Buildout Labor      | 10,000.00       |                |  | 10,000.00                    |             |                                            | 10,000.00                                      | 100%  | -                       | 250.00                       |      |
| 146      | Systems Cable Install Labor     | 7,500.00        |                |  | 7,500.00                     |             |                                            | 7,500.00                                       | 100%  | -                       | 187.50                       |      |
| 147      | Feeder Install                  | 10,000.00       |                |  | 10,000.00                    |             |                                            | 10,000.00                                      | 100%  | -                       | 250.00                       |      |
| 148      | Light Fixture Install Labor     | 2,500.00        |                |  | 2,500.00                     |             |                                            | 2,500.00                                       | 100%  | -                       | 62.50                        |      |
| 149      | Device and Finish Material      | 2,500.00        |                |  | 2,500.00                     |             |                                            | 2,500.00                                       | 100%  | -                       | 62.50                        |      |
| 150      | Systems Finish Material         | 2,000.00        |                |  | 2,000.00                     |             |                                            | 2,000.00                                       | 100%  | -                       | 50.00                        |      |
| 151      | Device and Finish Labor         | 2,500.00        |                |  | 2,500.00                     |             |                                            | 2,500.00                                       | 100%  | -                       | 62.50                        |      |
| 152      | Systems Finish Labor            | 2,500.00        |                |  | 2,500.00                     |             |                                            | 2,500.00                                       | 100%  | -                       | 62.50                        |      |
| 153      | Building C -1st Floor           |                 |                |  |                              |             |                                            |                                                |       |                         |                              |      |
| 154      | Power Rough Material            | 35,000.00       |                |  | 35,000.00                    |             |                                            | 35,000.00                                      | 100%  | -                       | 875.00                       |      |
| 155      | Lighting Rough Material         | 15,000.00       |                |  | 15,000.00                    |             |                                            | 15,000.00                                      | 100%  | -                       | 375.00                       |      |
| 156      | Systems Rough Material          | 7,500.00        |                |  | 7,500.00                     |             |                                            | 7,500.00                                       | 100%  | -                       | 187.50                       |      |
| 157      | Mechanical Equip Rough Material | 7,500.00        |                |  | 7,500.00                     |             |                                            | 7,500.00                                       | 100%  | -                       | 187.50                       |      |
| 158      | Electric Rm Buildout Material   | 10,000.00       |                |  | 10,000.00                    |             |                                            | 10,000.00                                      | 100%  | -                       | 250.00                       |      |
| 159      | Power Rough Labor               | 30,000.00       |                |  | 30,000.00                    |             |                                            | 30,000.00                                      | 100%  | -                       | 750.00                       |      |
| 160      | Lighting Rough Labor            | 30,000.00       |                |  | 30,000.00                    |             |                                            | 30,000.00                                      | 100%  | -                       | 750.00                       |      |
| 161      | Systems Rough Labor             | 15,000.00       |                |  | 15,000.00                    |             |                                            | 15,000.00                                      | 100%  | -                       | 375.00                       |      |
| 162      | Mechanical Equip Rough Labor    | 10,000.00       |                |  | 10,000.00                    |             |                                            | 10,000.00                                      | 100%  | -                       | 250.00                       |      |
| 163      | Electric Rm Buildout Labor      | 10,000.00       |                |  | 10,000.00                    |             |                                            | 10,000.00                                      | 100%  | -                       | 250.00                       |      |
| 164      | Systems Cable Install Labor     | 7,500.00        |                |  | 7,500.00                     |             |                                            | 7,500.00                                       | 100%  | -                       | 187.50                       |      |
| 165      | Feeder Install                  | 10,000.00       |                |  | 10,000.00                    |             |                                            | 10,000.00                                      | 100%  | -                       | 250.00                       |      |
| 166      | Light Fixture Install Labor     | 2,500.00        |                |  | 2,500.00                     |             |                                            | 2,500.00                                       | 100%  | -                       | 62.50                        |      |
| 167      | Device and Finish Material      | 2,500.00        |                |  | 2,500.00                     |             |                                            | 2,500.00                                       | 100%  | -                       | 62.50                        |      |
| 168      | Systems Finish Material         | 2,000.00        |                |  | 2,000.00                     |             |                                            | 2,000.00                                       | 100%  | -                       | 50.00                        |      |

**CONTINUATION SHEET**

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT

containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NO: 34  
 APPLICATION DATE: 11/18/2019  
 PERIOD TO: 11/30/2019  
 WJGEI JOB NO.: 2257  
 PC CONSTRUCTION JOB NO.: 15027  
 PC CONSTRUCTION CONTRACT NO.: 15027014

| A        |                                    | B               | C                            |  |             | D                                          | E                                              | F     |                         | G                            | H |  | I |
|----------|------------------------------------|-----------------|------------------------------|--|-------------|--------------------------------------------|------------------------------------------------|-------|-------------------------|------------------------------|---|--|---|
| Item No. | Description of Work                | Scheduled Value | Work Completed               |  | This Period | Materials Presently Stored (Not in D or E) | Total Completed and Stored To Date (D + E + F) | % G/C | Balance To Finish (C-G) | Retainage (If Variable Rate) |   |  |   |
|          |                                    |                 | Previous Application (D + E) |  |             |                                            |                                                |       |                         |                              |   |  |   |
| 169      | Device and Finish Labor            | 2,500.00        | 2,500.00                     |  |             | -                                          | 2,500.00                                       | 100%  |                         | 62.50                        |   |  |   |
| 170      | Systems Finish Labor               | 2,500.00        | 2,500.00                     |  |             | -                                          | 2,500.00                                       | 100%  |                         | 62.50                        |   |  |   |
| 171      | Building F -1st Floor              |                 |                              |  |             |                                            |                                                |       |                         |                              |   |  |   |
| 172      | Power Rough Material               | 35,000.00       | 35,000.00                    |  |             | -                                          | 35,000.00                                      | 100%  |                         | 875.00                       |   |  |   |
| 173      | Lighting Rough Material            | 15,000.00       | 15,000.00                    |  |             | -                                          | 15,000.00                                      | 100%  |                         | 375.00                       |   |  |   |
| 174      | Systems Rough Material             | 7,500.00        | 7,500.00                     |  |             | -                                          | 7,500.00                                       | 100%  |                         | 187.50                       |   |  |   |
| 175      | Mechanical Equip Rough Material    | 7,500.00        | 7,500.00                     |  |             | -                                          | 7,500.00                                       | 100%  |                         | 187.50                       |   |  |   |
| 176      | Electric Rm Buildout Material      | 10,000.00       | 10,000.00                    |  |             | -                                          | 10,000.00                                      | 100%  |                         | 250.00                       |   |  |   |
| 177      | Power Rough Labor                  | 30,000.00       | 30,000.00                    |  |             | -                                          | 30,000.00                                      | 100%  |                         | 750.00                       |   |  |   |
| 178      | Lighting Rough Labor               | 30,000.00       | 30,000.00                    |  |             | -                                          | 30,000.00                                      | 100%  |                         | 750.00                       |   |  |   |
| 179      | Systems Rough Labor                | 15,000.00       | 15,000.00                    |  |             | -                                          | 15,000.00                                      | 100%  |                         | 375.00                       |   |  |   |
| 180      | Mechanical Equip Rough Labor       | 10,000.00       | 10,000.00                    |  |             | -                                          | 10,000.00                                      | 100%  |                         | 250.00                       |   |  |   |
| 181      | Electric Rm Buildout Labor         | 10,000.00       | 10,000.00                    |  |             | -                                          | 10,000.00                                      | 100%  |                         | 250.00                       |   |  |   |
| 182      | Systems Cable Install Labor        | 7,500.00        | 7,500.00                     |  |             | -                                          | 7,500.00                                       | 100%  |                         | 187.50                       |   |  |   |
| 183      | Feeder Install                     | 10,000.00       | 10,000.00                    |  |             | -                                          | 10,000.00                                      | 100%  |                         | 250.00                       |   |  |   |
| 184      | Light Fixture Install Labor        | 2,500.00        | 2,500.00                     |  |             | -                                          | 2,500.00                                       | 100%  |                         | 62.50                        |   |  |   |
| 185      | Device and Finish Material         | 2,500.00        | 2,500.00                     |  |             | -                                          | 2,500.00                                       | 100%  |                         | 62.50                        |   |  |   |
| 186      | Systems Finish Material            | 2,000.00        | 2,000.00                     |  |             | -                                          | 2,000.00                                       | 100%  |                         | 50.00                        |   |  |   |
| 187      | Device and Finish Labor            | 2,500.00        | 2,500.00                     |  |             | -                                          | 2,500.00                                       | 100%  |                         | 62.50                        |   |  |   |
| 188      | Systems Finish Labor               | 2,500.00        | 2,500.00                     |  |             | -                                          | 2,500.00                                       | 100%  |                         | 62.50                        |   |  |   |
| 189      | Building D -1st Fl                 |                 |                              |  |             |                                            |                                                |       |                         |                              |   |  |   |
| 190      | Distribution Underground Material  | 25,000.00       | 25,000.00                    |  |             | -                                          | 25,000.00                                      | 100%  |                         | 625.00                       |   |  |   |
| 191      | Power Underground Rough Material   | 20,000.00       | 20,000.00                    |  |             | -                                          | 20,000.00                                      | 100%  |                         | 500.00                       |   |  |   |
| 192      | Systems Underground Rough Material | 10,000.00       | 10,000.00                    |  |             | -                                          | 10,000.00                                      | 100%  |                         | 250.00                       |   |  |   |
| 193      | Distribution Underground Labor     | 18,000.00       | 18,000.00                    |  |             | -                                          | 18,000.00                                      | 100%  |                         | 450.00                       |   |  |   |
| 194      | Power Underground Rough Labor      | 18,000.00       | 18,000.00                    |  |             | -                                          | 18,000.00                                      | 100%  |                         | 450.00                       |   |  |   |
| 195      | Systems Underground Rough Labor    | 8,000.00        | 8,000.00                     |  |             | -                                          | 8,000.00                                       | 100%  |                         | 200.00                       |   |  |   |
| 196      | Power Rough Material               | 35,000.00       | 35,000.00                    |  |             | -                                          | 35,000.00                                      | 100%  |                         | 875.00                       |   |  |   |
| 197      | Lighting Rough Material            | 15,000.00       | 15,000.00                    |  |             | -                                          | 15,000.00                                      | 100%  |                         | 375.00                       |   |  |   |
| 198      | Systems Rough Material             | 7,500.00        | 7,500.00                     |  |             | -                                          | 7,500.00                                       | 100%  |                         | 187.50                       |   |  |   |
| 199      | Mechanical Equip Rough Material    | 7,500.00        | 7,500.00                     |  |             | -                                          | 7,500.00                                       | 100%  |                         | 187.50                       |   |  |   |
| 200      | Electric Rm Buildout Material      | 10,000.00       | 10,000.00                    |  |             | -                                          | 10,000.00                                      | 100%  |                         | 250.00                       |   |  |   |
| 201      | Power Rough Labor                  | 30,000.00       | 30,000.00                    |  |             | -                                          | 30,000.00                                      | 100%  |                         | 750.00                       |   |  |   |
| 202      | Lighting Rough Labor               | 30,000.00       | 30,000.00                    |  |             | -                                          | 30,000.00                                      | 100%  |                         | 750.00                       |   |  |   |

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT

containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NO: 34  
 APPLICATION DATE: 11/18/2019  
 PERIOD TO: 11/30/2019  
 WJGEI JOB NO.: 2257  
 PC CONSTRUCTION JOB NO.: 15027  
 PC CONSTRUCTION CONTRACT NO.: 15027014

| A        | B                                  | C               | D                            | E           | F                                            | G                                              | H     | I                       |                                   |
|----------|------------------------------------|-----------------|------------------------------|-------------|----------------------------------------------|------------------------------------------------|-------|-------------------------|-----------------------------------|
| Item No. | Description of Work                | Scheduled Value | Work Completed               |             | Materials Presently Stored (Not In Use or E) | Total Completed and Stored To Date (D + E + F) | % G/C | Balance To Finish (C-G) | Retainage (If Variable Rate) 2.5% |
|          |                                    |                 | Previous Application (D ÷ E) | This Period |                                              |                                                |       |                         |                                   |
| 203      | Systems Rough Labor                | 15,000.00       | 15,000.00                    | -           | -                                            | 15,000.00                                      | 100%  | -                       | 375.00                            |
| 204      | Mechanical Equip Rough Labor       | 10,000.00       | 10,000.00                    | -           | -                                            | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 205      | Electric Rm Buildout Labor         | 10,000.00       | 10,000.00                    | -           | -                                            | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 206      | Systems Cable Install Labor        | 7,500.00        | 7,500.00                     | -           | -                                            | 7,500.00                                       | 100%  | -                       | 187.50                            |
| 207      | Feeder Install                     | 10,000.00       | 10,000.00                    | -           | -                                            | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 208      | Light Fixture Install Labor        | 2,500.00        | 2,500.00                     | -           | -                                            | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 209      | Device and Finish Material         | 2,500.00        | 2,500.00                     | -           | -                                            | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 210      | Systems Finish Material            | 2,000.00        | 2,000.00                     | -           | -                                            | 2,000.00                                       | 100%  | -                       | 50.00                             |
| 211      | Device and Finish Labor            | 2,500.00        | 2,500.00                     | -           | -                                            | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 212      | Systems Finish Labor               | 2,500.00        | 2,500.00                     | -           | -                                            | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 213      | <u>Building E -1st Fl</u>          |                 |                              |             |                                              |                                                |       |                         |                                   |
| 214      | Distribution Underground Material  | 15,000.00       | 15,000.00                    | -           | -                                            | 15,000.00                                      | 100%  | -                       | 375.00                            |
| 215      | Power Underground Rough Material   | 15,000.00       | 15,000.00                    | -           | -                                            | 15,000.00                                      | 100%  | -                       | 375.00                            |
| 216      | Systems Underground Rough Material | 10,000.00       | 10,000.00                    | -           | -                                            | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 217      | Distribution Underground Labor     | 18,000.00       | 18,000.00                    | -           | -                                            | 18,000.00                                      | 100%  | -                       | 450.00                            |
| 218      | Power Underground Rough Labor      | 18,000.00       | 18,000.00                    | -           | -                                            | 18,000.00                                      | 100%  | -                       | 450.00                            |
| 219      | Systems Underground Rough Labor    | 8,000.00        | 8,000.00                     | -           | -                                            | 8,000.00                                       | 100%  | -                       | 200.00                            |
| 220      | Power Rough Material               | 35,000.00       | 35,000.00                    | -           | -                                            | 35,000.00                                      | 100%  | -                       | 875.00                            |
| 221      | Lighting Rough Material            | 15,000.00       | 15,000.00                    | -           | -                                            | 15,000.00                                      | 100%  | -                       | 375.00                            |
| 222      | Systems Rough Material             | 7,500.00        | 7,500.00                     | -           | -                                            | 7,500.00                                       | 100%  | -                       | 187.50                            |
| 223      | Mechanical Equip Rough Material    | 7,500.00        | 7,500.00                     | -           | -                                            | 7,500.00                                       | 100%  | -                       | 187.50                            |
| 224      | Electric Rm Buildout Material      | 10,000.00       | 10,000.00                    | -           | -                                            | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 225      | Power Rough Labor                  | 30,000.00       | 30,000.00                    | -           | -                                            | 30,000.00                                      | 100%  | -                       | 750.00                            |
| 226      | Lighting Rough Labor               | 30,000.00       | 30,000.00                    | -           | -                                            | 30,000.00                                      | 100%  | -                       | 750.00                            |
| 227      | Systems Rough Labor                | 15,000.00       | 15,000.00                    | -           | -                                            | 15,000.00                                      | 100%  | -                       | 375.00                            |
| 228      | Mechanical Equip Rough Labor       | 10,000.00       | 10,000.00                    | -           | -                                            | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 229      | Electric Rm Buildout Labor         | 10,000.00       | 10,000.00                    | -           | -                                            | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 230      | Systems Cable Install Labor        | 7,500.00        | 7,500.00                     | -           | -                                            | 7,500.00                                       | 100%  | -                       | 187.50                            |
| 231      | Feeder Install                     | 10,000.00       | 10,000.00                    | -           | -                                            | 10,000.00                                      | 100%  | -                       | 250.00                            |
| 232      | Light Fixture Install Labor        | 2,500.00        | 2,500.00                     | -           | -                                            | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 233      | Device and Finish Material         | 2,500.00        | 2,500.00                     | -           | -                                            | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 234      | Systems Finish Material            | 2,000.00        | 2,000.00                     | -           | -                                            | 2,000.00                                       | 100%  | -                       | 50.00                             |
| 235      | Device and Finish Labor            | 2,500.00        | 2,500.00                     | -           | -                                            | 2,500.00                                       | 100%  | -                       | 62.50                             |
| 236      | Systems Finish Labor               | 2,500.00        | 2,500.00                     | -           | -                                            | 2,500.00                                       | 100%  | -                       | 62.50                             |

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT  
containing Contractor's signed Certification, is attached. In  
tabulations below, amounts are stated to the nearest dollar. Use  
Column I on Contracts where variable retainage for line items apply.

APPLICATION NO: 34  
APPLICATION DATE: 11/18/2019  
PERIOD TO: 11/30/2019  
WJGEI JOB NO.: 2257  
PC CONSTRUCTION JOB NO.: 15027  
PC CONSTRUCTION CONTRACT NO.: 15027014

| A        | B                               | C               | D                            | E           | F                                          | G                                              | H     | I                       |                                   |
|----------|---------------------------------|-----------------|------------------------------|-------------|--------------------------------------------|------------------------------------------------|-------|-------------------------|-----------------------------------|
| Item No. | Description of Work             | Scheduled Value | Work Completed               |             | Materials Presently Stored (Not in D or E) | Total Completed and Stored To Date (D + E + F) | % G/C | Balance To Finish (C-G) | Retainage (If Variable Rate) 2.5% |
|          |                                 |                 | Previous Application (D + E) | This Period |                                            |                                                |       |                         |                                   |
| 237      | Building A-2nd Floor            |                 |                              |             |                                            |                                                |       |                         |                                   |
| 238      | Power Rough Material            | 35,000.00       | 35,000.00                    |             |                                            | 35,000.00                                      | 100%  |                         | 875.00                            |
| 239      | Lighting Rough Material         | 15,000.00       | 15,000.00                    |             |                                            | 15,000.00                                      | 100%  |                         | 375.00                            |
| 240      | Systems Rough Material          | 7,500.00        | 7,500.00                     |             |                                            | 7,500.00                                       | 100%  |                         | 187.50                            |
| 241      | Mechanical Equip Rough Material | 7,500.00        | 7,500.00                     |             |                                            | 7,500.00                                       | 100%  |                         | 187.50                            |
| 242      | Electric Rm Buildout Material   | 10,000.00       | 10,000.00                    |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 243      | Power Rough Labor               | 30,000.00       | 30,000.00                    |             |                                            | 30,000.00                                      | 100%  |                         | 750.00                            |
| 244      | Lighting Rough Labor            | 30,000.00       | 30,000.00                    |             |                                            | 30,000.00                                      | 100%  |                         | 750.00                            |
| 245      | Systems Rough Labor             | 15,000.00       | 15,000.00                    |             |                                            | 15,000.00                                      | 100%  |                         | 375.00                            |
| 246      | Mechanical Equip Rough Labor    | 10,000.00       | 10,000.00                    |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 247      | Electric Rm Buildout Labor      | 10,000.00       | 10,000.00                    |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 248      | Systems Cable Install Labor     | 7,500.00        | 7,500.00                     |             |                                            | 7,500.00                                       | 100%  |                         | 187.50                            |
| 249      | Feeder Install                  | 5,000.00        | 5,000.00                     |             |                                            | 5,000.00                                       | 100%  |                         | 125.00                            |
| 250      | Light Fixture Install Labor     | 3,000.00        | 3,000.00                     |             |                                            | 3,000.00                                       | 100%  |                         | 75.00                             |
| 251      | Device and Finish Material      | 2,500.00        | 2,500.00                     |             |                                            | 2,500.00                                       | 100%  |                         | 62.50                             |
| 252      | Systems Finish Material         | 2,000.00        | 2,000.00                     |             |                                            | 2,000.00                                       | 100%  |                         | 50.00                             |
| 253      | Device and Finish Labor         | 2,500.00        | 2,500.00                     |             |                                            | 2,500.00                                       | 100%  |                         | 62.50                             |
| 254      | Systems Finish Labor            | 2,500.00        | 2,500.00                     |             |                                            | 2,500.00                                       | 100%  |                         | 62.50                             |
| 255      | Building B-2nd Floor            |                 |                              |             |                                            |                                                |       |                         |                                   |
| 256      | Power Rough Material            | 35,000.00       | 35,000.00                    |             |                                            | 35,000.00                                      | 100%  |                         | 875.00                            |
| 257      | Lighting Rough Material         | 15,000.00       | 15,000.00                    |             |                                            | 15,000.00                                      | 100%  |                         | 375.00                            |
| 258      | Systems Rough Material          | 7,500.00        | 7,500.00                     |             |                                            | 7,500.00                                       | 100%  |                         | 187.50                            |
| 259      | Mechanical Equip Rough Material | 7,500.00        | 7,500.00                     |             |                                            | 7,500.00                                       | 100%  |                         | 187.50                            |
| 260      | Electric Rm Buildout Material   | 10,000.00       | 10,000.00                    |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 261      | Power Rough Labor               | 30,000.00       | 30,000.00                    |             |                                            | 30,000.00                                      | 100%  |                         | 750.00                            |
| 262      | Lighting Rough Labor            | 30,000.00       | 30,000.00                    |             |                                            | 30,000.00                                      | 100%  |                         | 750.00                            |
| 263      | Systems Rough Labor             | 15,000.00       | 15,000.00                    |             |                                            | 15,000.00                                      | 100%  |                         | 375.00                            |
| 264      | Mechanical Equip Rough Labor    | 10,000.00       | 10,000.00                    |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 265      | Electric Rm Buildout Labor      | 10,000.00       | 10,000.00                    |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 266      | Systems Cable Install Labor     | 7,500.00        | 7,500.00                     |             |                                            | 7,500.00                                       | 100%  |                         | 187.50                            |
| 267      | Feeder Install                  | 10,000.00       | 10,000.00                    |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 268      | Light Fixture Install Labor     | 2,500.00        | 2,500.00                     |             |                                            | 2,500.00                                       | 100%  |                         | 62.50                             |
| 269      | Device and Finish Material      | 2,500.00        | 2,500.00                     |             |                                            | 2,500.00                                       | 100%  |                         | 62.50                             |
| 270      | Systems Finish Material         | 2,000.00        | 2,000.00                     |             |                                            | 2,000.00                                       | 100%  |                         | 50.00                             |

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NO: 34  
APPLICATION DATE: 11/18/2019  
PERIOD TO: 11/30/2019  
WJGEI JOB NO.: 2257  
PC CONSTRUCTION JOB NO.: 15027  
PC CONSTRUCTION CONTRACT NO.: 15027014

| A   | B                               | C         | D               |                                             | E           | F                                          | G                                              |       | H                       | I                                 |
|-----|---------------------------------|-----------|-----------------|---------------------------------------------|-------------|--------------------------------------------|------------------------------------------------|-------|-------------------------|-----------------------------------|
|     |                                 |           | Scheduled Value | Work Completed Previous Application (D + E) | This Period | Materials Presently Stored (Not in D or E) | Total Completed and Stored To Date (D + E + F) | % G/C | Balance To Finish (C-G) | Retainage (If Variable Rate) 2.5% |
| 271 | Device and Finish Labor         | 2,000.00  | 2,000.00        |                                             |             |                                            | 2,000.00                                       | 100%  |                         | 50.00                             |
| 272 | Systems Finish Labor            | 2,500.00  | 2,500.00        |                                             |             |                                            | 2,500.00                                       | 100%  |                         | 62.50                             |
| 273 | <u>Building C-2nd Floor</u>     |           |                 |                                             |             |                                            |                                                |       |                         |                                   |
| 274 | Power Rough Material            | 15,000.00 | 15,000.00       |                                             |             |                                            | 15,000.00                                      | 100%  |                         | 375.00                            |
| 275 | Lighting Rough Material         | 10,000.00 | 10,000.00       |                                             |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 276 | Systems Rough Material          | 5,000.00  | 5,000.00        |                                             |             |                                            | 5,000.00                                       | 100%  |                         | 125.00                            |
| 277 | Mechanical Equip Rough Material | 5,000.00  | 5,000.00        |                                             |             |                                            | 5,000.00                                       | 100%  |                         | 125.00                            |
| 278 | Electric Rm Buildout Material   | 5,000.00  | 5,000.00        |                                             |             |                                            | 5,000.00                                       | 100%  |                         | 125.00                            |
| 279 | Power Rough Labor               | 10,000.00 | 10,000.00       |                                             |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 280 | Lighting Rough Labor            | 10,000.00 | 10,000.00       |                                             |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 281 | Systems Rough Labor             | 5,000.00  | 5,000.00        |                                             |             |                                            | 5,000.00                                       | 100%  |                         | 125.00                            |
| 282 | Mechanical Equip Rough Labor    | 5,000.00  | 5,000.00        |                                             |             |                                            | 5,000.00                                       | 100%  |                         | 125.00                            |
| 283 | Electric Rm Buildout Labor      | 5,000.00  | 5,000.00        |                                             |             |                                            | 5,000.00                                       | 100%  |                         | 125.00                            |
| 284 | Systems Cable Install Labor     | 5,000.00  | 5,000.00        |                                             |             |                                            | 5,000.00                                       | 100%  |                         | 125.00                            |
| 285 | Feeder Install                  | 5,000.00  | 5,000.00        |                                             |             |                                            | 5,000.00                                       | 100%  |                         | 125.00                            |
| 286 | Light Fixture Install Labor     | 2,500.00  | 2,500.00        |                                             |             |                                            | 2,500.00                                       | 100%  |                         | 62.50                             |
| 287 | Device and Finish Material      | 2,500.00  | 2,500.00        |                                             |             |                                            | 2,500.00                                       | 100%  |                         | 62.50                             |
| 288 | Systems Finish Material         | 2,000.00  | 2,000.00        |                                             |             |                                            | 2,000.00                                       | 100%  |                         | 50.00                             |
| 289 | Device and Finish Labor         | 2,000.00  | 2,000.00        |                                             |             |                                            | 2,000.00                                       | 100%  |                         | 50.00                             |
| 290 | Systems Finish Labor            | 2,000.00  | 2,000.00        |                                             |             |                                            | 2,000.00                                       | 100%  |                         | 50.00                             |
| 291 | <u>Building D-2nd Floor</u>     |           |                 |                                             |             |                                            |                                                |       |                         |                                   |
| 292 | Power Rough Material            | 15,000.00 | 15,000.00       |                                             |             |                                            | 15,000.00                                      | 100%  |                         | 375.00                            |
| 293 | Lighting Rough Material         | 10,000.00 | 10,000.00       |                                             |             |                                            | 10,000.00                                      | 100%  |                         | 250.00                            |
| 294 | Systems Rough Material          | 5,000.00  | 5,000.00        |                                             |             |                                            | 5,000.00                                       | 100%  |                         | 125.00                            |
| 295 | Mechanical Equip Rough Material | 5,000.00  | 5,000.00        |                                             |             |                                            | 5,000.00                                       | 100%  |                         | 125.00                            |
| 296 | Electric Rm Buildout Material   | 5,000.00  | 5,000.00        |                                             |             |                                            | 5,000.00                                       | 100%  |                         | 125.00                            |
| 297 | Power Rough Labor               | 15,000.00 | 15,000.00       |                                             |             |                                            | 15,000.00                                      | 100%  |                         | 375.00                            |
| 298 | Lighting Rough Labor            | 15,000.00 | 15,000.00       |                                             |             |                                            | 15,000.00                                      | 100%  |                         | 375.00                            |
| 299 | Systems Rough Labor             | 5,000.00  | 5,000.00        |                                             |             |                                            | 5,000.00                                       | 100%  |                         | 125.00                            |
| 300 | Mechanical Equip Rough Labor    | 5,000.00  | 5,000.00        |                                             |             |                                            | 5,000.00                                       | 100%  |                         | 125.00                            |
| 301 | Electric Rm Buildout Labor      | 5,000.00  | 5,000.00        |                                             |             |                                            | 5,000.00                                       | 100%  |                         | 125.00                            |
| 302 | Systems Cable Install Labor     | 5,000.00  | 5,000.00        |                                             |             |                                            | 5,000.00                                       | 100%  |                         | 125.00                            |
| 303 | Feeder Install                  | 5,000.00  | 5,000.00        |                                             |             |                                            | 5,000.00                                       | 100%  |                         | 125.00                            |
| 304 | Light Fixture Install Labor     | 2,500.00  | 2,500.00        |                                             |             |                                            | 2,500.00                                       | 100%  |                         | 62.50                             |

**CONTINUATION SHEET**

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NO: 34  
APPLICATION DATE: 11/18/2019  
PERIOD TO: 11/30/2019  
WJGEI JOB NO.: 2257  
PC CONSTRUCTION JOB NO.: 15027  
PC CONSTRUCTION CONTRACT NO.: 15027014

| A        | B                               | C               |                                             | D           | E                                          |                                                | F     | G                       |                              | H | I |
|----------|---------------------------------|-----------------|---------------------------------------------|-------------|--------------------------------------------|------------------------------------------------|-------|-------------------------|------------------------------|---|---|
|          |                                 | Scheduled Value | Work Completed Previous Application (D + E) | This Period | Materials Presently Stored (Not in D or E) | Total Completed and Stored To Date (D + E + F) | % G/C | Balance To Finish (C-G) | Retainage (If Variable Rate) |   |   |
| Item No. | Description of Work             |                 |                                             |             |                                            |                                                |       |                         |                              |   |   |
| 305      | Device and Finish Material      | 2,500.00        | 2,500.00                                    | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                        | - | - |
| 306      | Systems Finish Material         | 2,000.00        | 2,000.00                                    | -           | -                                          | 2,000.00                                       | 100%  | -                       | 50.00                        | - | - |
| 307      | Device and Finish Labor         | 2,000.00        | 2,000.00                                    | -           | -                                          | 2,000.00                                       | 100%  | -                       | 50.00                        | - | - |
| 308      | Systems Finish Labor            | 2,000.00        | 2,000.00                                    | -           | -                                          | 2,000.00                                       | 100%  | -                       | 50.00                        | - | - |
| 309      | Building E-2nd Floor            |                 |                                             |             |                                            |                                                |       |                         |                              |   |   |
| 310      | Power Rough Material            | 20,000.00       | 20,000.00                                   | -           | -                                          | 20,000.00                                      | 100%  | -                       | 500.00                       | - | - |
| 311      | Lighting Rough Material         | 10,000.00       | 10,000.00                                   | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                       | - | - |
| 312      | Systems Rough Material          | 5,000.00        | 5,000.00                                    | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                       | - | - |
| 313      | Mechanical Equip Rough Material | 5,000.00        | 5,000.00                                    | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                       | - | - |
| 314      | Electric Rm Buildout Material   | 5,000.00        | 5,000.00                                    | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                       | - | - |
| 315      | Power Rough Labor               | 15,000.00       | 15,000.00                                   | -           | -                                          | 15,000.00                                      | 100%  | -                       | 375.00                       | - | - |
| 316      | Lighting Rough Labor            | 15,000.00       | 15,000.00                                   | -           | -                                          | 15,000.00                                      | 100%  | -                       | 375.00                       | - | - |
| 317      | Systems Rough Labor             | 10,000.00       | 10,000.00                                   | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                       | - | - |
| 318      | Mechanical Equip Rough Labor    | 5,000.00        | 5,000.00                                    | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                       | - | - |
| 319      | Electric Rm Buildout Labor      | 5,000.00        | 5,000.00                                    | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                       | - | - |
| 320      | Systems Cable Install Labor     | 5,000.00        | 5,000.00                                    | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                       | - | - |
| 321      | Feeder Install                  | 5,000.00        | 5,000.00                                    | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                       | - | - |
| 322      | Light Fixture Install Labor     | 2,500.00        | 2,500.00                                    | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                        | - | - |
| 323      | Device and Finish Material      | 2,500.00        | 2,500.00                                    | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                        | - | - |
| 324      | Systems Finish Material         | 2,000.00        | 2,000.00                                    | -           | -                                          | 2,000.00                                       | 100%  | -                       | 50.00                        | - | - |
| 325      | Device and Finish Labor         | 2,500.00        | 2,500.00                                    | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                        | - | - |
| 326      | Systems Finish Labor            | 2,500.00        | 2,500.00                                    | -           | -                                          | 2,500.00                                       | 100%  | -                       | 62.50                        | - | - |
| 327      | Building F-2nd Floor            |                 |                                             |             |                                            |                                                |       |                         |                              |   |   |
| 328      | Power Rough Material            | 20,000.00       | 20,000.00                                   | -           | -                                          | 20,000.00                                      | 100%  | -                       | 500.00                       | - | - |
| 329      | Lighting Rough Material         | 10,000.00       | 10,000.00                                   | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                       | - | - |
| 330      | Systems Rough Material          | 5,000.00        | 5,000.00                                    | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                       | - | - |
| 331      | Mechanical Equip Rough Material | 5,000.00        | 5,000.00                                    | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                       | - | - |
| 332      | Electric Rm Buildout Material   | 5,000.00        | 5,000.00                                    | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                       | - | - |
| 333      | Power Rough Labor               | 10,000.00       | 10,000.00                                   | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                       | - | - |
| 334      | Lighting Rough Labor            | 10,000.00       | 10,000.00                                   | -           | -                                          | 10,000.00                                      | 100%  | -                       | 250.00                       | - | - |
| 335      | Systems Rough Labor             | 5,000.00        | 5,000.00                                    | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                       | - | - |
| 336      | Mechanical Equip Rough Labor    | 5,000.00        | 5,000.00                                    | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                       | - | - |
| 337      | Electric Rm Buildout Labor      | 5,000.00        | 5,000.00                                    | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                       | - | - |
| 338      | Systems Cable Install Labor     | 5,000.00        | 5,000.00                                    | -           | -                                          | 5,000.00                                       | 100%  | -                       | 125.00                       | - | - |

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT

containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for the items apply.

APPLICATION NO: 34  
APPLICATION DATE: 11/18/2019  
PERIOD TO: 11/30/2019  
WJGEI JOB NO.: 2257  
PC CONSTRUCTION JOB NO.: 15027  
PC CONSTRUCTION CONTRACT NO.: 15027014

| A        |                             | B               | C                            |             | D                                              | E     | F                       |                              | G          | H | I |
|----------|-----------------------------|-----------------|------------------------------|-------------|------------------------------------------------|-------|-------------------------|------------------------------|------------|---|---|
| Item No. | Description of Work         | Scheduled Value | Work Completed               |             | Total Completed and Stored To Date (D + E + F) | % G/C | Balance To Finish (C-G) | Retainage (If Variable Rate) | 2.5%       |   |   |
|          |                             |                 | Previous Application (D + E) | This Period |                                                |       |                         |                              |            |   |   |
| 339      | Feeder Install              | 5,000.00        | 5,000.00                     | -           | 5,000.00                                       | 100%  | -                       | -                            | 125.00     |   |   |
| 340      | Light Fixture Install Labor | 2,500.00        | 2,500.00                     | -           | 2,500.00                                       | 100%  | -                       | -                            | 62.50      |   |   |
| 341      | Device and Finish Material  | 2,500.00        | 2,500.00                     | -           | 2,500.00                                       | 100%  | -                       | -                            | 62.50      |   |   |
| 342      | Systems Finish Material     | 2,000.00        | 2,000.00                     | -           | 2,000.00                                       | 100%  | -                       | -                            | 50.00      |   |   |
| 343      | Device and Finish Labor     | 2,500.00        | 2,500.00                     | -           | 2,500.00                                       | 100%  | -                       | -                            | 62.50      |   |   |
| 344      | Systems Finish Labor        | 2,500.00        | 2,500.00                     | -           | 2,500.00                                       | 100%  | -                       | -                            | 62.50      |   |   |
| 345      | System Packages:            |                 |                              |             |                                                |       |                         |                              |            |   |   |
| 346      | Light Fixtures Building A   | 340,000.00      | 340,000.00                   | -           | 340,000.00                                     | 100%  | -                       | -                            | 8,500.00   |   |   |
| 347      | Light Fixtures Building B   | 100,000.00      | 100,000.00                   | -           | 100,000.00                                     | 100%  | -                       | -                            | 2,500.00   |   |   |
| 348      | Light Fixtures Building C   | 150,000.00      | 150,000.00                   | -           | 150,000.00                                     | 100%  | -                       | -                            | 3,750.00   |   |   |
| 349      | Light Fixtures Building D   | 150,000.00      | 150,000.00                   | -           | 150,000.00                                     | 100%  | -                       | -                            | 3,750.00   |   |   |
| 350      | Light Fixtures Building E   | 100,000.00      | 100,000.00                   | -           | 100,000.00                                     | 100%  | -                       | -                            | 2,500.00   |   |   |
| 351      | Light Fixtures Building F   | 100,000.00      | 100,000.00                   | -           | 100,000.00                                     | 100%  | -                       | -                            | 2,500.00   |   |   |
| 352      | Light Fixtures Site         | 45,000.00       | 45,000.00                    | -           | 45,000.00                                      | 100%  | -                       | -                            | 1,125.00   |   |   |
| 353      | Distribution Equipment      | 275,000.00      | 275,000.00                   | -           | 275,000.00                                     | 100%  | -                       | -                            | 6,875.00   |   |   |
| 354      | Fire Alarm Equipment        | 83,800.00       | 83,800.00                    | -           | 83,800.00                                      | 100%  | -                       | -                            | 2,095.00   |   |   |
| 355      | Generator                   | 120,000.00      | 120,000.00                   | -           | 120,000.00                                     | 100%  | -                       | -                            | 3,000.00   |   |   |
| 356      | UPS Equipment               | 35,000.00       | 35,000.00                    | -           | 35,000.00                                      | 100%  | -                       | -                            | 875.00     |   |   |
| 357      | BDA                         | 35,000.00       | 35,000.00                    | -           | 35,000.00                                      | 100%  | -                       | -                            | 875.00     |   |   |
| 358      | Floor Boxes                 | 25,000.00       | 25,000.00                    | -           | 25,000.00                                      | 100%  | -                       | -                            | 625.00     |   |   |
| 359      | Electrical Equipment Misc   | 30,000.00       | 30,000.00                    | -           | 30,000.00                                      | 100%  | -                       | -                            | 750.00     |   |   |
| 360      | Cable Tray                  | 4,600.00        | 4,600.00                     | -           | 4,600.00                                       | 100%  | -                       | -                            | 115.00     |   |   |
| 361      | Theatrical Lighting System  | 125,000.00      | 125,000.00                   | -           | 125,000.00                                     | 100%  | -                       | -                            | 3,125.00   |   |   |
| 362      | Medium Voltage Equipment    | 35,000.00       | 35,000.00                    | -           | 35,000.00                                      | 100%  | -                       | -                            | 875.00     |   |   |
| 363      | Telecom System              | 540,000.00      | 540,000.00                   | -           | 540,000.00                                     | 100%  | -                       | -                            | 13,500.00  |   |   |
| 364      | AV System                   | 250,000.00      | 250,000.00                   | -           | 250,000.00                                     | 100%  | -                       | -                            | 6,250.00   |   |   |
| 365      | Security System             | 241,300.00      | 241,300.00                   | -           | 241,300.00                                     | 100%  | -                       | -                            | 6,032.50   |   |   |
| 366      | Close Out:                  |                 |                              |             |                                                |       |                         |                              |            |   |   |
| 367      | Maintenance Record drawings | 2,000.00        | 2,000.00                     | -           | 2,000.00                                       | 100%  | -                       | -                            | 50.00      |   |   |
| 368      | Start-up Training & manuals | 2,000.00        | 2,000.00                     | -           | 2,000.00                                       | 100%  | -                       | -                            | 50.00      |   |   |
| 369      |                             |                 |                              |             |                                                |       |                         |                              |            |   |   |
| 370      | ORIGINAL CONTRACT VALUE     | 6,734,800.00    | 6,734,800.00                 | -           | 6,734,800.00                                   | 100%  | -                       | -                            | 168,370.00 |   |   |
| 371      |                             |                 |                              |             |                                                |       |                         |                              |            |   |   |
| 372      | Change Order # 1            | 21,889.08       | 21,889.08                    | -           | 21,889.08                                      | 100%  | -                       | -                            | 547.23     |   |   |

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION & CERTIFICATION FOR PAYMENT containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NO: 34  
APPLICATION DATE: 11/18/2019  
PERIOD TO: 11/30/2019  
WJGEI JOB NO.: 2257  
PC CONSTRUCTION JOB NO.: 15027  
PC CONSTRUCTION CONTRACT NO.: 15027014

| A                      | B                   | C            | D               |                                             | E           | F                                          |                                                | G                       | H                            | I          |
|------------------------|---------------------|--------------|-----------------|---------------------------------------------|-------------|--------------------------------------------|------------------------------------------------|-------------------------|------------------------------|------------|
|                        |                     |              | Scheduled Value | Work Completed Previous Application (D + E) |             | Materials Presently Stored (Not in D or E) | Total Completed and Stored To Date (D + E + F) |                         |                              |            |
| Item No.               | Description of Work |              |                 |                                             | This Period |                                            |                                                | Balance To Finish (C-G) | Retainage (If Variable Rate) |            |
| 373                    | Change Order # 2    | 1,328.66     | 1,328.66        |                                             |             |                                            | 1,328.66                                       | 100%                    |                              | 33.22      |
| 374                    | Change Order # 3    | 12,894.84    | 12,894.84       |                                             |             |                                            | 12,894.84                                      | 100%                    |                              | 322.37     |
| 375                    | Change Order # 4    | 55,234.00    | 55,234.00       |                                             |             |                                            | 55,234.00                                      | 100%                    |                              | 1,380.85   |
| 376                    | Change Order # 5    | 28,776.00    | 28,776.00       |                                             |             |                                            | 28,776.00                                      | 100%                    |                              | 719.40     |
| 377                    | Change Order # 6    | (2,645.00)   | (2,645.00)      |                                             |             |                                            | (2,645.00)                                     | 100%                    |                              | (66.13)    |
| 378                    | Change Order # 7    | 30,564.00    | 30,564.00       |                                             |             |                                            | 30,564.00                                      | 100%                    |                              | 764.10     |
| 379                    | Change Order # 8    | 31,908.00    | 31,908.00       |                                             |             |                                            | 31,908.00                                      | 100%                    |                              | 797.70     |
| 380                    | Change Order # 9    | 15,642.00    | 15,642.00       |                                             |             |                                            | 15,642.00                                      | 100%                    |                              | 391.05     |
| 381                    | Change Order # 10   | 6,755.00     | 6,755.00        |                                             |             |                                            | 6,755.00                                       | 100%                    |                              | 168.88     |
| 382                    | Change Order # 11   | 17,016.00    | 17,016.00       |                                             |             |                                            | 17,016.00                                      | 100%                    |                              | 425.40     |
| 383                    | Change Order # 12   | 26,029.00    | 26,029.00       |                                             |             |                                            | 26,029.00                                      | 100%                    |                              | 650.73     |
| 384                    | Change Order # 13   | 46,861.00    | 46,861.00       |                                             |             |                                            | 46,861.00                                      | 100%                    |                              | 1,171.53   |
| 385                    | Change Order # 14   | 38,179.00    | 38,179.00       |                                             |             |                                            | 38,179.00                                      | 100%                    |                              | 954.48     |
| 386                    | Change Order # 15   | 1,333.00     | 1,333.00        |                                             |             |                                            | 1,333.00                                       | 100%                    |                              | 33.33      |
| 387                    | Change Order # 16   | 5,477.00     | 5,477.00        |                                             |             |                                            | 5,477.00                                       | 100%                    |                              | 136.93     |
| 388                    | Change Order # 17   | 573.00       | 573.00          |                                             |             |                                            | 573.00                                         | 100%                    |                              | 14.33      |
| 389                    | Change Order # 18   | 12,359.04    | 12,359.04       |                                             |             |                                            | 12,359.04                                      | 100%                    |                              | 308.98     |
| 390                    | Change Order # 19   | 38,751.00    | 38,751.00       |                                             |             |                                            | 38,751.00                                      | 100%                    |                              | 968.78     |
| 391                    | Change Order # 20   | 28,763.11    | 28,763.11       |                                             |             |                                            | 28,763.11                                      | 100%                    |                              | 719.08     |
| 392                    | Change Order # 21   | 17,284.00    | 17,284.00       |                                             |             |                                            | 17,284.00                                      | 100%                    |                              | 432.10     |
| 393                    | Change Order # 22   | 11,844.63    | 11,844.63       |                                             |             |                                            | 11,844.63                                      | 100%                    |                              | 296.12     |
| 394                    | Change Order # 23   | (573.00)     | (573.00)        |                                             |             |                                            | (573.00)                                       | 100%                    |                              | (14.33)    |
| 395                    | Change Order # 24   | 4,132.15     | 4,132.15        |                                             |             |                                            | 4,132.15                                       | 100%                    |                              | 103.30     |
| 396                    | Change Order # 25   | 15,478.00    | 15,478.00       |                                             |             |                                            | 15,478.00                                      | 100%                    |                              | 386.95     |
| 397                    | Change Order #26    | 1,014.56     | 1,014.56        |                                             | 1,014.56    |                                            | 1,014.56                                       | 100%                    |                              | 25.36      |
| SUBTOTAL CHANGE ORDERS |                     | 466,868.07   | 466,868.07      |                                             | 1,014.56    |                                            | 466,868.07                                     | 100%                    |                              | 11,671.70  |
| REVISED CONTRACT VALUE |                     | 7,201,668.07 | 7,201,668.07    |                                             | 1,014.56    |                                            | 7,201,668.07                                   | 100%                    |                              | 180,041.70 |



CONSTRUCTION

**Waiver of Lien and Release of Claim**

KNOW ALL PERSONS BY THESE PRESENTS:

WHEREAS, the undersigned (mechanic and/or materialman) has been employed by PC Construction Company ("Contractor") to furnish labor and/or materials for the construction or improvements known as:

PC Project Number: 15027  
 Project Name: Dover High School and Career Technical Center, located in  
 Street address: 25 Alumni Drive  
 City, County, State: Dover, NH 03820, and is owned by  
 Owner: Dover School District

(the "Project"),

NOW THEREFORE,

**(SELECT ONLY THE "PARTIAL" OR "FINAL" SECTION AND CROSS THE OTHER SECTION OUT)**☒ **PARTIAL**

in consideration of and upon receipt of the current progress payment of nine hundred  
eighty-nine dollars and twenty cents Dollars

(\$ 989.20 ) and other valuable consideration, the undersigned (the "Firm")  
 hereby certifies that the Firm has been paid in full (excluding retainage) for all labor and/or  
 materials furnished by the Firm through the date this waiver is executed. The Firm,  
 through the date this waiver is executed and to the extent to which payment has been  
 made to and received by the Firm as of the date this waiver is executed,

☐ **FINAL**

In consideration of one or  
 more dollars and other  
 valuable consideration,  
 the receipt of which is  
 hereby acknowledged, the  
 Firm,

hereby certifies that it has paid in full all its vendors, subcontractors, and employees for all labor and materials supplied to the Project and does hereby waive and release any and all liens, claims, or rights of liens or claims the Firm might have (i) on or against the Project under the laws of the state in which the Project is located, (ii) under any payment or performance bonds furnished in connection with the Project, (iii) against PC Construction Company, or any subsidiary thereof, (iv) against all sureties on any of said bonds, (v) against the owner of the Project, and (vi) against any successor or assign thereof. This release shall extend to any right which might arise on account of labor and/or materials furnished by the Firm and used or intended for use in the Project.

WITNESS the due execution hereof this 18 day of November 20 19

Company Name (of Subcontractor or Vendor): Wayne J. Griffin Electric, Inc.

Signature of Authorized Company Representative:

Signed by [print name and title]:

Michael Cote, as Accounts Receivable Manager

Date:

State of Massachusetts

(SS

County of MiddlesexOn this 18 day of November, 2019, before me personally appearedMichael Cote

, to me known, and known to me to be the


Accounts Receivable Managerof Wayne J. Griffin Electric, Inc.

and s/he acknowledged the foregoing instrument, by her/him signed, to be her/his free act and deed and the free act and deed of said firm.

Notary Public

Carolyn Sullivan

My Commission Expires:

6/28/2024



131 Presumpscot Street  
Portland, ME 04103  
T: 207.874.2323  
F: 207.874.2727

15027 DOVER High School and Career  
**Technical Center**  
25 Alumni Drive  
Dover, NH 03820

# Owner's Change Order 0039

Title  
Date

Change Order #39  
09/01/2020

| Architect / Engineer                                                                    | Owner                                                                                   |
|-----------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------|
| Alan Pemstein<br>HMFH Architects, Inc.<br>130 Bishop Allen Drive<br>Cambridge, MA 02139 | Robert Carrier<br>Dover School District<br>61 Locust Street 409<br>Dover, NH 03820-4132 |

## Incorporated Change Proposals

| Proposal      | Description                                       | Amount           |
|---------------|---------------------------------------------------|------------------|
| 190375.1      | PR-79 Fire Alarm Additiona Scope of Work (Credit) | -4,409.00        |
| 190430        | RFI 879 - Storm Switch Pathway                    | 1,073.00         |
| 190431        | RFI 877 - Kiln Hood Sprinkler Pendant Obstruction | 2,352.00         |
| 190432.1      | Fire Alarm Changes Per Review of System with RPSA | 41,243.94        |
| <b>Total:</b> |                                                   | <b>40,259.94</b> |

## Notes

Captures PCI's Approved at the JBC Meeting on 8/25/2020.


## Contract Value Summary

|                                                            |                  |
|------------------------------------------------------------|------------------|
| Original Contract Sum                                      | 71,643,000.00    |
| + Net Change by Previously Authorized Requests and Changes | 3,108,023.70     |
| Contract Sum Prior to This Change Order                    | 74,751,023.70    |
| <b>+ Amount of This Change Order</b>                       | <b>40,259.94</b> |
| New Contract Sum Including This Change Order               | 74,791,283.64    |

## Contract Schedule Summary

|                                                                 |            |
|-----------------------------------------------------------------|------------|
| Original Contract Completion Date                               | 08/21/2019 |
| + Net Days Change by Previously Authorized Requests and Changes | 38         |
| Contract Completion Date Prior to This Change Order             | 10/14/2019 |
| <b>+ Days Change by This Change Order</b>                       |            |
| + New Contract Completion Date Including This Change Order      | 10/14/2019 |

## Contractor / Purchaser

Signature  Date 9/21/20

Name & Title  
Garret Bertolini  
Senior Project Manager

## Owner

Signature \_\_\_\_\_ Date \_\_\_\_\_

Name & Title  
Robert Carrier  
Joint Building Committee Chair

The space below this signature block is intentionally left blank.



| Dover High School and CTC |                  |                                                                                                                      |
|---------------------------|------------------|----------------------------------------------------------------------------------------------------------------------|
| Change Order Log Summary  |                  |                                                                                                                      |
| Status                    | Cost             | Category Description                                                                                                 |
|                           | \$ 74,751,023.70 | Net Sum of Owner Change Orders Previously Approved                                                                   |
| Status                    | Cost             | Category Description                                                                                                 |
| Pending Approval          | \$ 40,259.94     | Owner Change Order 0039                                                                                              |
| Status                    | Cost             | Category Description                                                                                                 |
| Pending JBC Approval      | \$ -             | CO has been reviewed by design and recommended for approval or reviewed in JBC CO Review Meetings.                   |
| Submitted                 | \$ -             | CO has been submitted to design for review.                                                                          |
| Comments                  | \$ -             | CO has been reviewed by design, CM addressing comments or providing more information.                                |
| Unsubmitted (Estimate)    | \$ -             | CO to be submitted, work has not been completed or this is a potential cost with more information needed. (Estimate) |
| PC Not Pricing            | \$ 120,652.80    | PC not Performing Work (Estimate)                                                                                    |
|                           | \$ 120,652.80    |                                                                                                                      |



CONSTRUCTION

9/23/2020

**Dover High School and CTC: Change Order Log**  
**Pending JBC**

| PCI No. | PCI Name | Issued Date | Submitted Amount | Status | BIC | Summary |
|---------|----------|-------------|------------------|--------|-----|---------|
|         |          |             |                  |        |     |         |
|         |          |             |                  |        |     |         |
|         |          |             |                  |        |     |         |

0

**Dover High School and CTC: Change Order Log**  
**Submitted**

| PCI No. | PCI Name | Issued Date | Submitted Amount | Status | BIC | Summary |
|---------|----------|-------------|------------------|--------|-----|---------|
|         |          |             |                  |        |     |         |
|         |          |             |                  |        |     |         |
|         |          |             |                  |        |     |         |

0

**Dover High School and CTC: Change Order Log**  
**Comments**

| PCI No. | PCI Name | Issued Date | Submitted Amount | Status | BIC | Summary |
|---------|----------|-------------|------------------|--------|-----|---------|
|         |          |             |                  |        |     |         |
|         |          |             |                  |        |     |         |
|         |          |             |                  |        |     |         |

0

**Dover High School and CTC: Change Order Log**  
**Unsubmitted**

| PCI No. | PCI Name | Issued Date | Submitted Amount | Status | BIC | Summary |
|---------|----------|-------------|------------------|--------|-----|---------|
|         |          |             |                  |        |     |         |
|         |          |             |                  |        |     |         |
|         |          |             |                  |        |     |         |

0



CONSTRUCTION

**Dover High School and CTC: Change Order Log**  
**PC Not Pricing**

| PCI No.   | PCI Name                                                        | Estimated Cost | Status         | BIC | Summary                                                                                                                                                 |
|-----------|-----------------------------------------------------------------|----------------|----------------|-----|---------------------------------------------------------------------------------------------------------------------------------------------------------|
| 190329.00 | PR-054 Wainscot at Welding                                      | 6,000.00       | PC not pricing | HS  | PC will not price item                                                                                                                                  |
| 190331.00 | PR-056 Sink in Welding                                          | 10,000.00      | PC not pricing | HS  | PC will not price item                                                                                                                                  |
| 190357.00 | PR-061 Washer/Dryer at Facilities                               | 4,000.00       | PC not pricing | HS  | PC will not price item                                                                                                                                  |
| 190358.00 | PR-069 Clean Room Fume Hood                                     | 15,000.00      | PC not pricing | HS  | PC will not price item                                                                                                                                  |
| 190363.00 | PR-74 Lights at Building Signs                                  | 2,500.00       | PC not pricing | HS  | PC will not price item                                                                                                                                  |
| 190389.00 | PR-84 Fans in Barn                                              |                | PC not pricing | HS  | PC will not price item                                                                                                                                  |
| 190390.00 | PR-85 AS 111 Door Closer                                        |                | PC not pricing | HS  | Provided Quote Received from DS Specialties to Stephanie                                                                                                |
| 190391.00 | PR-86 Room 033BC Fence Enclosure                                |                | PC not pricing | HS  | PC will not price item                                                                                                                                  |
| 190347    | PR-064 Air Compressor                                           | \$ 16,642.00   | PC not pricing | HS  | 9/12/2019 - Reviewed with Stephanie, work to be performed by others.                                                                                    |
| 190392.00 | PR-88 Vision Lights in ASB                                      |                | PC not pricing | HS  | Provided Quote Received from DS Specialties to Stephanie                                                                                                |
| 190784    | Revised Chilled Water Glycol Concentration                      | 15,000.00      | PC not pricing | HS  | 9/12/2019 - Reviewed with Stephanie, work to be performed by others.                                                                                    |
| 190410.00 | KEF 38.4 - Submittal 230000-230058-0 Comments - Added Guardrail |                | PC not pricing | HS  | 8/23 Stephanie stated Mike Brooks may be picking this item up.                                                                                          |
|           | Dugout Revisions                                                | 40,000.00      | PC not pricing | HS  | PC will not price item                                                                                                                                  |
|           | Fence at Bellamy                                                |                | PC not pricing | HS  | PC will not price item                                                                                                                                  |
| 190426.1  | Relocate Exhaust Reels at AutoTech                              | \$ 5,144.00    | PC Not Pricing | HS  | 2/17 - PCI voided, School to take on work.<br>1/21- PCI Revised as PC Mark-up & Fee were not included in original<br>12/3 - PCI issued, HMFH to review. |
|           | Fence along Front Entry Retaining Wall                          |                | PC not pricing | HS  | PC will not price item                                                                                                                                  |
| 190429    | ASB - Dog Run Lights - Remove SL3 & Install Wall Pack           | \$ 6,366.80    | PC not pricing | HS  | PCI Volded School to Address work item/issue as disucced at owners meeting.<br>2/17 - PCI Issued, HMFH to review.                                       |
|           |                                                                 | \$ 120,652.80  |                |     |                                                                                                                                                         |



## BUILDING STRONGER.

670 North Commercial Street, Suite 205  
Manchester, NH 03101  
603.232.9555  
pcconstruction.com

**100% EMPLOYEE OWNED**

Date: 9/23/2020

Dover High School & CTC  
Review of Gym Floor Refinishing

### Attendees:

Peter Wotton – Dover High School  
Michael Brooks – C&W Services  
Jim Zorbes – New England Sports Floors  
Nick Rouleau – PC Construction

### Review Items:

1. The school addressed concerns with the gym floor and if the gaps would occur over time. New England Sports Floor (NESF) indicated they had a difference of opinion with the Maple Floor Institute. NESF feels there could be movement in the floor, it is for that reason that the wood floor has expansion and contraction joints every 11 boards to allow for movement. If the school started to notice gaps/joints in the gym floor, NESF recommend the following:

1. Perform a re-coat service to the gym floor early  
Note: Dover High School has an annual re-coat maintenance agreement with NESF over the next three years. One of the three re-coat maintenances could be performed at an earlier date. This would add another layer of finish to the floor and aid the floor if any joints/gaped appear.
2. Maintain humidity levels in the gym throughout this winter as this is the first winter that the gym was refinished.

Action Item: Monitor Gym Floor  
Ball in court – Dover High School.

2. The school showed some of the worst conditions of the wood floor. The locations were reviewed, and it was agreed that these locations along with others would be filled with epoxy. Due to upcoming games, practices, and use of the gym floor the locations requiring repair were not marked out. Dover High School to mark out all locations on Monday, 9/28/2020. The corrective work will be performed on Tuesday, 9/29/2020 starting at 7:00 AM. This would allow the school to use the gym floor later that day.

Action Item 1: Mark Out Repair Locations  
Ball in Court – Dover High School

Action Item 2: Epoxy Fill Floorboards Indicated by school  
Ball in Court – New England Sport Floors

3. Wood Floor Around Main Volleyball Court – Net Post – South Floor Cover – The school addressed concern over existing finish nails at the top of the wood board. NESF reviewed and stated the finish nail at the top of the floorboard(s) was due

to a repair that was previously performed to address the alignment of the volleyball net post. It was reviewed and discussed that the boards in this location are to be filled with epoxy.

Action Item: Repair Wood Floor with epoxy at Main Court Volleyball Court – Net Post – South Floor Cover,  
Ball in Court – New England Sports Floors

4. Main Volleyball Court – North Net Post – Floor Cover – There is a vinyl trim ring between the volleyball net cap covers and the wood floor. The vinyl trim ring was part of the original round floor cover plates. Due to concerns with the existing floor cover plates popping up they were replaced with GARED Model #6430. Note the GARED Model #6430 is slightly narrower in diameter to the original cover plate. Therefore, the existing vinyl trim ring was utilized to fill the gap. At this location a portion of the vinyl trim ring is damaged. It was reviewed and agreed upon that the portion of the existing vinyl trim ring is to be filled with epoxy. If the school has any other issues with the vinyl trim rings than C&W Services would address. NESF noted the volleyball net post floor covers could be replaced with a larger 10" diameter floor cover as manufacturer GARED, similar to what the school currently has.

Action Item: Epoxy fill portion of damaged vinyl trim Ring at Main Volleyball Court – North Net Post.  
Ball in Court: New England Sports Floors

Action Item: Fixture Repairs to Vinyl Trim Rings if required  
Ball in Court: C&W Services

5. Wood Flooring at Training Room Door – There is a portion of wood flooring where sealant was missed directly underneath the Training Room Door. It was reviewed and agreed upon that the flooring at this location will be sealed on Tuesday, 9/29/2020. A temporary threshold at this location will be installed to allow the sealant at this location to cure and not restrict access to training room.

Action Item: Seal wood floor at Training Room Door  
Ball in Court: New England Sports Floors

Action Item: Install Temporary Threshold  
Ball in Court: PC Construction

6. Wood Flooring at Wood Floor Transition to Concrete Floor at Town Squares – There is a small gap in the flooring at the metal threshold to the town square near the bleachers. NESF to address and correct issue.

Action Item: Correct gap at Metal Threshold from Gym to Town Square  
Ball in Court – New England Sports Floors

DHS & CTC

Building discrepancies plan to final approval

Green font identifies what is understood to be District related item

Revised 10/29/19, 5/29/20, 6/5/20, 6/29/20, 7/2/20, 7/15/20, 7/15/20 (HMFH notes incorporated), 7/20/20, 7/29/20, 8/25/20, 9/21/20

Key: Black Font = IS

Black Font = 8/25/20 IS / City comments

Green Font = School District /C&W

Blue Font = PC

Purple = HMFH/Design Team

RED = Item completed/Accepted by IS

This list includes is a separate list of items for Building, Fire, Electrical and Plumbing Inspectors.

- 1) Accessibility report shall be received, reviewed and approved. Provide accessibility certification for accessibility for DHS and Animal Science campus for Phase II. Open 5/29/20. HMFH, IS 7/20/20 open.  
8/25/20: Closed
- 2) Commissioning of all HVAC/VAV equipment, receive, review and approve reports. General Systems and Materials commissioning. Provide required scope of work for RTU controls. Meeting on Dec. 3 w/ HFMH, PC Siemens etc. Review final balancing reports for the campus. Indoor ambient temperatures vary throughout the structure. PC/Horizon (DHS)

8/25 – PC Response:

- Submittal 230800-002-2 ASB Final Balance Report, Submitted for Record on 7/22/2020.
  - 9/17 – HMFH returned the Testing and Balancing Report for the ASB. The report was marked “Approved”
- Submittal 230900-004-3 High School Test & Balance Report, Submitted for Record on 7/22/2020 to Design Team. Link Provided.

9/21/20 – PC Update – on 9/17 HMFH returned the Testing & Balancing Report for the Animal Science Building. HMFH to return T&B report for High School.

8/25/20: Nick / Alan please provide link to final approved balancing report. Per HMFH / GGD see comment highlighted below, what is status of final balancing report. If this has been reviewed and approved by design team please provide a link for IS access.

IS 6/29/20 RTU 2,6 auditorium and RTU 10 shut off

9/21/2020 – PC update - HMFH to review. Refer to 7/23/2020 Note.

7/23/2020 – PC Update – Trane has completed and addressed issues noted per GGD 6/19/review. GGD to Review. PC submitted the revised Testing & Balancing Report for the ASB & HS. HMFH to Review.

7/15/2020 – PC Update – Trane was onsite on Tuesday, July 7<sup>th</sup> & July 8<sup>th</sup> to address issues. Trane to complete work at RTU 15. 7/15/2020 – GGD Update – Commissioning of all MEP/FP systems is the responsibility of the third-party

commissioning agent and not the design engineers, we do not approve the CX final report. GGD has reviewed the Testing & Balancing report(s), there have been multiple submission the last of which has been returned

amend and resubmit to the contractor, we are awaiting final submission. Indoor temperatures have varied for multiple reasons, mechanical equipment failures, control device failures, infrequent filter changes at RTUS, as well as improper control operation of the equipment (equipment not functioning as required by design. GGD has on multiple occasions connected to the BMS system remotely to review control operation of the RTUS, all non-compliant operational items have been issued to the contractor to address. GGD logged into the BMS system to review the control operation again on 6/19/20 to verify the contractor has address remaining RTU control items. Contractor to address items noted per GGD 6/19/22020 email.

6/30/2020 – PC update – Trane will be onsite on Monday, July 6 to review

6/29/20 – IS Update: RTU 2,6 auditorium and RTU 10 shut off

6/22/2020 – PC sent over list of deficiencies to Trane to address cooling issues.

6/19/2020 – GGD reviewed units and all are units are working properly in heating mode. GGD noted RTU's 's 1, 3, 4, 8, 13, 15, & 17 need to be reviewed as there are cooling issues.

6/11/2020 – PC emailed GGD to review RTU's 17 & 19 as Trane recently performed repair work. Frank to review on 6/12/2020.

## CTC

- 3) The temperature of the paint booth appears to be cold. The decrease in ambient temperature appears to be directly related to the exterior temperature. Also occurs in wash bay. 1/30/19- design. 10/29/19, 6/5/20 IS status unknown.

8/25/20 - CLOSED

IS 7/20/20 open

Update:

6/29 – C&W Services to confirm with Auto Collision & Repair Instructor, Nate, if there were any Temperature Issues after the corrective work was performed.

6/22 – Backdraft Dampers were installed and inspected by inspectional services on 2/5/2020. No additional work required. Refer to attached email.

- 4) Barn Missing AED. Has not been there from the start. Must be installed or covered ASAP

8/25: School department install

IS 7/20/20 open

Update:

6/29 – School Department/Finance to provide missing AED.

6/22 – Not PC Item.

## Dover High School Electrical list of discrepancies

Revised 9/6/19, 5/29/20

- 1) Fish tank room needs GFCI (IN HOUSE ISSUE) gone for summer 2019. Remains open 5/29/20  
IS 7/20/20 open, 7/29/20 open

8/25/20: This GCFI and wiremold is required for CO, CW to contact RMS to provide quote for this work.

Update:

6/29 – School Department/Finance to contact RMS Electrical to provide pricing to change existing outlets over to GFCI Outlets

6/22 – Not PC Item

- 2) Building lighting control system is not functioning throughout. 4/26/19 move to WJGE-PC- lanello walk- need input from DHS. Unknown 5/29/20.

**9/21/20 – PC Update – On 9/4/20 corrective work was completed and HMFH was notified to review.**

8/25/20 – PC Update -WJG received parts to correct issue. Work to be performed next week.

IS 7/20/20 Open- programmer will not come back until WJGE completes lighting installation.

PC Note - All Lighting control system work has been completed, except programing a few lights in the Auditorium. Refer to HMFH email dated 6/8/2020.

PC Update:

6/22/2020: Emailed Griffin on Status of auditorium open items.

- 3) During the failure of the medium voltage switch it was noticed the disconnect signage was not permanently installed as the temporary signage was gone. Open 4/10/20.

**9/21/20 – PC Update - On 9/15/20 – Item was review and accepted with Inspectional Services.**

**8/25/20 – Status update from PC**

8/25 – Work item to be completed today prior to JBC Meeting and documented with photos.

IS 7/29/20 discuss w/ PC resolutions RFI 880,

IS 7/20/20 open

7/15 – PC issued RFI 880, HMFH to review.

PC Update:

7/15 – PC issued RFI 880, HMFH to review.

7/14 – PC confirmed the (2) new transformers that were associated with the project were labeled. See Photos.



6/22 – PC forwarded over signage requirements over to Eversource as Medium voltage switch was not provided by PC. Eversource to review signage requirements. PC to confirm new transformers have been labeled.

6/12 – IS provided signage requirements

- 4) A means to install temporary cable to the Storm switch of generator shall be determined. Open 5/29/20.

9/18 – IS reviewed temporary cable pathway and requested that PC reconfirm there is no obstruction with conduit below storm switch.

9/16 - PC Update – Work item completed. IS Notified to review/inspect.

8/25 – PCI 190430 was issued on 7/31/2020 for review and approval. PCI to be reviewed at JBC meeting.

8/25/20 – An interior connection was provided with no access from outside. This comment is to ensure JBC and school department are aware during an outage door security would be compromised.

IS 7/29/20 HMFH response violates code requirements. Options discussed w/ PC and Stephanie- HMFH response would leave the school unsecured 24/7, compromise the fire resistive rating of the main electric room and the 2-hour rated room w/ emergency (life safety) transfer and other equipment. Significant impact on lockdown policies etc. RFI 879

IS 7/20/20 open

Update:

7/15 – GGD Response – System cables can be brought in through exterior door during maintenance.

7/15 – PC issued RFI 879, HMFH to advise.

6/29 – PC to review with WJ Griffin.

#### Dover High School Plumbing/Mechanical list of discrepancies

Revision date: 9/6/19

- 1) Chemical systems are being installed (outside contractor) providing a shut off after the vacuum breaker creating a cross connection. 2009 IPC Section 608 **Protection of Potable water supply**. The chemical systems cannot be installed in this fashion. Mike Brooks removed these and spoke to outside contractor about not installing additional. (devices will not function without the shut off, shut offs were being removed), (submittal of new design required by installing company and engineer). (No re-insp. requested) (2-11-19 not corrected) \*\*Re-connected incorrectly without inspection (2-11-19) (3-6-19 not corrected) (5-30-19, not corrected) (8-6-19 not corrected, not confirmed no re-insp. request) Open 9/6/19

8/25/20 – CW confirmed this is complete; there is limited staff at HS 8/25 to review with IS however if available IS may inspect today to close this item.

IS 7/20/20 open

7/15 – GGD Response – School has corrected issue. All of the units have a built-in backflow and air gap. The shutoff installed on the bottom of the system has been removed.

Update:

6/29/2020 – C&W to address item

6/22/2020 – Not PC Item.

#### Dover High School Fire and Life Safety list of discrepancies

Revised 9/6/19, 10/29/19, 4/21/20, 6/5/20

- 1) Fire alarm must be resolved. Some items-Increase dB Salon or add relay for equipment shut down, welding, building trades, wood shop, engineering. 15 dB for 60 sec. in corridors add intelligibility, two overloaded circuits, EVAC or Mass Notification. Some re installed devices do not appear to be reinstalled correctly. Autobody storage, smoke detector not secure.

9/21/2020 – PC update – WJG has parts on order and are expecting them by middle of October. As soon as WJG has parts they will perform work.

8/25/2020 – PCI 190431 was approved by JBC Meeting.

8/25/2020 – PCI 190431 issued on 8/4/2020 for review/approval. PCI to be reviewed at 8/25 JBC Meeting.

7/29/20 Stephanie preparing resolution at next JBC

7/21/20 – Review meeting held with RPSA, IS, PC, WJG, & JCI. RPSA to issue official report.

IS 7/20/20 open

PC Update:

7/15/2020 - PC waiting for direction

7/13/2020 – JCI provided letter in response to Fire Alarm. See attached letter from JCI dated 7/10/2020.  
Open 6/5/20.

- 2) Dust evacuation system not reviewed or approved and then system to be completed. Partially completed DHS to develop policy. Provide safety protocol for system. Open 10/29/19. System is out of commission a lot. Incomplete 4/21/20. Policy by DHS.

9/21/20 – PC Update – Replacement parts are on order with manufacturer for new sensors & control board.

8/25/20 CW confirm no issues with operation of this system. Stephanie to print PC provided narrative and post next to duct collection system.

8/25/20 – PC troubleshooting system and will review before JBC Meeting.

7/29/20 Detectors 1,2,3 in trouble after one day of use.

7/22/20 – C&W Services Completed preventative maintenance with the cleaning of the sensors. The unit is no longer in trouble. Ready for IS to Inspect.

IS 7/20/20 open

7/15/2020 - CW Services to review sensors in unit as part of preventative service. DHS to provide official policy.

7/2/2020 – Draft policy reissued by PC to DHS, items noted on 6/29 are open.

6/29/2020 – CW Services to review sensors in unit as part of preventative service. DHS to provide official policy.

6/22/2020 – Corrective wiring work was completed in December 2019. PC to verify trouble code(s).



- 3) Bags on sprinklers of spray booth need to be changed when filters are changed. This needs to be included in the O and M Manual. DHS to provide plan. Open 10/29/19 DHS

8/25/20: School department responsibility; must be completed prior to further use.

IS 7/20/20 open

6/29 – DHS to Resolve, Auto Collision & Repair Instructor, Nate, to write plan.

6/22 - Not PC Item

- 5) ~~Table and chairs when set up impede egress in cafeteria.~~ Designer to provide DHS with required egress widths 8/6/19. Unknown 10/29/19. Place of Assembly Permits for in school and after hour uses. 10/29/19 Open DHS

Item Closed

6/29 – C&W Services provided plan, IS Reviewed & Accepted on 6/29/2020.

6/22 - Not PC Item, HMFH/ C&W Services to provide plan.

- 4) Provide crowd manager training and documentation-who performs crowd management during non-school event. DHS 8/6/19, Open 10/29/19, open 4/21/20, open 7/20/20.

8/25 – Who are the crowd managers during the non-school events. Please identify where this is stored and who is responsible for the non-school managers.

6/29 – DHS to Resolve.

6/22 - Not PC Item

- 5) Battery backup for phone lines was not 90 minutes

8/25/20 – RMS to provide this outlet in MDF room. Mike Brooks

IS 7/29/20 Options discussed, life safety system to be supplied from emergency transfer distribution.

IS 7/20/20 the area of refuge phones shall be installed on the life safety branch.

6/29 – System Reviewed, the battery backup for the phone generator will need to be powered off of an emergency outlet. An emergency outlet will need to be added. School Department/Finance to resolve.

- 6) There appears to be an item missing regarding emergency protocol during a medical emergency. Please provide information for the emergency plan to cover this aspect of the emergency plan. Please provide gas shutoff protocols for labs and location of keys.

8/25/20 DHS to address, stay in place protocol. Lab shutoff keys to gas valves and protocol

IS 7/20/20 open

6/29 – DHS to Resolve

6/22 - Not PC Item

#### From Inspection of 11/5/2019

19. Kiln hood installed, appears to be a sprinkler obstruction

9/18/20 – PC Update – IS reviewed and accepted. Item Closed.

9/16/20 – PC Update – Work was performed and completed. IS was notified to review.

8/25/20 – PC Update – PCI 190375.1 was approved at the JBC Meeting.

8/25/20: PCI 190375.1 pending approval at 8/25 JBC

IS 7/29/20 RFI – 877 Sprinkler contractors' proposal is an acceptable resolution

7/14 – PC reviewed Kiln Hood with Carter Sprinkler. HMFH/GGD reviewed suggestive fix and believe it is a good option based upon code interpretation. IS to review suggestive fix with code interpretation as noted in RFI 877 and advise if in agreement.

6/29 – Reviewed with IS/DHS, kiln hood is an obstruction. HMFH to Advise.

6/22 - PC Review Comment: The hood size was provided in RFI-499. The sprinkler Pendant to Hood Dimensions are provided below. HMFH to Advise.



A = 20-22"  
(Bottom of Ceiling to bottom of hood)  
B = 6" (Center of Burner to Center of Burner)

## 20. Stove top and hood installed in special education suite 116 Stove top with no safety controls

### 8/25/20 – Not PC Item

8/25/20: Print sign indicating no grease-laden vapors permitted PC/HMFH provide written approval from SFM or IS, indicating hood suppression and interlock is not required. RFI 875 only addresses the ADA compliance of the stove.

Update:

7/29/20 HMFH response does not address safety controls etc. Stove in educational facility w/ no hood suppression or interlocking etc. What is the use of the stove for? Currently stove can be left on with no safety controls etc.

Receptacle relocation accepted.

7/10 – PC had RMS Electrical relocate the outlet that was behind the cooktop to the location shown on the drawings. The outlet is no longer behind the cooktop. See Photo Below. Item ready for IS to accept.

7/9 – HMFH provided response to RFI 875 confirming the cooktop is ADA compliant. Refer to RFI 875.

7/2 – PC issued RFI 875 to HMFH.

6/29 – Review with IS/DHS, HMFH to advise.

6/22 - Not PC Item



21. Second exit from marketing classroom is locked. Exit goes into school store

Update:

8/25/20 Install camera at this location to protect the store. Code maintained above store security. Possibly, install camera in store?

7/29/20 Stephanie to involve instructor for operational and lockdown policies.

7/9 – HMFH provided response to revise hardware. PC confirmed School Department/Finance/C&W Services to revise door hardware. (Refer to RFI 878).

7/6 – PC issued RFI 878 to track item. HMFH to advise.

6/29 – In review with IS/DHS, HMFH to advise.

6/22- Not PC issue, HMFH to advise



## Dover High School &amp; CTC

**Notes:**

\*\*\*\*All highlighted items need to be updated\*\*\*\*

**\*\*Insert more activity rows as needed by copying the existing and delete unused rows\*\***

|                             |           |            |
|-----------------------------|-----------|------------|
| Enter Date of First Monday: | 9/21/20   | KEY:       |
| Schedule End Date:          |           | Start Date |
| Date Prepared:              | 9/23/2020 | Work Date  |
| Prepared By:                | NRR       | End Date   |

| **Insert more activity rows as needed by copying the existing and delete unused rows |             |      |      |       |        |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |  |
|--------------------------------------------------------------------------------------|-------------|------|------|-------|--------|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|----|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|---|---|---|---|---|---|---|---|----|----|--|
| Activity ID                                                                          | Description | Resp | Dur. | Start | Finish | OT |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |  |
|                                                                                      |             |      |      |       |        | Sa | Su | M  | T  | W  | Th | F  | S  | S  | M  | T  | W  | Th | F | S | S | M | T | W | Th | F | S  | S  | M  | T  | W  | Th | F  | S  | S  | M  | T  | W  | Th | F  | S  | S  | M  | T  | W  | Th | F  | S  | S |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |   |   |   |   |   |   |   |   |    |    |  |
|                                                                                      | Gym Floor   |      |      |       |        |    |    | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 1  | 2 | 3 | 4 | 5 | 6 | 7 | 8  | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 |  |

**CAPITAL IMPROVEMENTS SUMMARY**  
**Dover High School & Regional Career Technical Center Project**  
As of September 25, 2020

|                                                                                             |                         |
|---------------------------------------------------------------------------------------------|-------------------------|
| Appropriation #1 (FY14), Issued January 28, 2014:                                           | \$ 900,000.00           |
| Appropriation #2 (FY15), Issued November 12, 2014:                                          | \$ 23,300,000.00        |
| Appropriation #3 (FY16), Issued July 22, 2015:                                              | \$ 49,700,000.00        |
| State of NH Funding (FY16):                                                                 | \$ 13,500,000.00        |
| Appropriation #4, DHS/RCTC Bond Premium appropriation (Project Manager) approved 5/11/2016: | \$ 222,756.00           |
| <b>Total Appropriation:</b>                                                                 | <b>\$ 87,622,756.00</b> |

| <u>Paid to Date</u> | <u>CIPM#</u> | <u>Expenditures to Date:</u>                                                                                | <u>Amount:</u>  |
|---------------------|--------------|-------------------------------------------------------------------------------------------------------------|-----------------|
| 2/26/2015           | 001          | HMFH Architects, Inc.: Professional Services through 12/31/2014                                             | \$ 24,250.00    |
| 2/26/2015           | 001          | HMFH Architects, Inc.: Professional Services through 1/31/2015                                              | \$ 106,100.00   |
| 3/12/2015           | 002          | HMFH Architects, Inc.: Travel Expense - for services rendered through 12/31/2014                            | \$ 347.94       |
| 3/12/2015           | 002          | HMFH Architects, Inc.: Travel Expense - for services rendered through 1/31/2015                             | \$ 238.23       |
| 3/26/2015           | 003          | HMFH Architects, Inc.: Professional Services through 2/28/2015                                              | \$ 89,268.74    |
| 4/30/2015           | 004          | HMFH Architects, Inc.: Professional Services through 3/31/2015                                              | \$ 130,884.68   |
| 6/18/2015           | 005          | HMFH Architects, Inc.: Professional Services through 4/30/2015                                              | \$ 86,731.41    |
| 6/30/2015           | 006          | HMFH Architects, Inc.: Professional Services through 5/31/2015                                              | \$ 84,706.16    |
| 6/30/2015           | 006          | HMFH Architects, Inc.: Professional Services through 6/30/2015                                              | \$ 40,383.96    |
| 6/30/2015           | 008          | Journal entry to re-class JBC expenses from GF (managed under existing POs & Payroll within GF)             | \$ 14,527.35    |
| 9/3/2015            | 007          | HMFH Architects, Inc.: Professional Services through 7/31/2015                                              | \$ 24,431.94    |
| 10/15/2015          | 010          | HMFH Architects, Inc.: Professional Services through 8/31/2015                                              | \$ 153,095.89   |
| 10/23/2015          | 012          | PC Construction Co.: Precon Ph I - Initial 3 conceptual design option estimates & recon with HMFH Estimator | \$ 59,000.00    |
| 11/5/2015           | 011          | HMFH Architects, Inc.: Professional Services through 9/30/2015                                              | \$ 352,800.00   |
| 12/3/2015           | 013          | HMFH Architects, Inc.: Professional Services through 10/31/2015                                             | \$ 302,400.00   |
| 12/3/2015           | 014          | HMFH Architects, Inc.: Printing & Travel Expense - for services rendered through 10/31/2015                 | \$ 933.06       |
| 12/3/2015           | 015          | HMFH Architects, Inc.: Professional Services through 10/31/2015                                             | \$ 25,515.33    |
| 12/31/2015          | 016          | HMFH Architects, Inc.: Professional Services through 11/30/2015                                             | \$ 398,498.63   |
| 2/11/2016           | 017          | HMFH Architects, Inc.: Professional Services through 12/31/2015                                             | \$ 332,373.63   |
| 3/3/2016            | 018          | HMFH Architects, Inc.: Professional Services through 1/31/2016                                              | \$ 337,250.00   |
| 3/31/2016           | 019          | HMFH Architects, Inc.: Professional Services through 2/29/2016                                              | \$ 334,689.37   |
| 4/21/2016           | 020          | HMFH Architects, Inc.: Misc. Expenses - for services through 3/31/2016                                      | \$ 6,875.00     |
| 5/5/2016            | 021          | HMFH Architects, Inc.: Professional Services through 3/31/2016                                              | \$ 362,005.05   |
| 5/10/2016           | n/a          | Journal entry to re-class JBC clerical work expenses from General fund for period 7/1/2015-4/29/2016        | \$ 9,434.65     |
| 5/24/2016           | n/a          | Journal entry to re-class JBC legal expenses from General Fund for period 7/1/2015-7/20/2015                | \$ 2,630.00     |
| 6/2/2016            | 023          | Horizon Engineering Associates, LLP: Professional Services from 4/2/2016-4/29/2016                          | \$ 2,930.00     |
| 6/9/2016            | 022          | HMFH Architects, Inc.: Professional Services through 4/30/2016                                              | \$ 348,035.76   |
| 6/30/2016           | 024          | PC Construction - Phase II Preconstruction services covering the Design Development estimate                | \$ 37,000.00    |
| 6/30/2016           | 025          | HMFH Architects, Inc.: Professional Services through 5/31/2016                                              | \$ 332,773.40   |
| 6/30/2016           | 026          | Horizon Engineering Associates, LLP: Professional Services from 4/30/2016-5/27/2016                         | \$ 2,450.00     |
| 8/11/2016           | 027          | HMFH Architects, Inc.: Professional Services through 6/30/2016                                              | \$ 339,615.54   |
| 8/11/2016           | 028          | PC Construction Co.: Professional Services through 6/30/2016 (App#1, Includes Held Retainage of \$8,790)    | \$ 87,900.00    |
| 8/11/2016           | 029          | Horizon Engineering Associates, LLP: Professional Services from 5/28/2016-7/1/2016                          | \$ 1,290.00     |
| 8/25/2016           | 030          | HMFH Architects, Inc.: Professional Services through July 31, 2016                                          | \$ 441,135.69   |
| 9/1/2016            | 031          | Horizon Engineering Associates, LLP: Professional Services from 7/2/2016-7/29/2016                          | \$ 2,301.00     |
| 9/15/2016           | 032          | PC Construction Co.: Professional Services through 7/31/2016 (App#2, Includes Held Retainage of \$7,381)    | \$ 460,059.00   |
| 9/15/2016           | 033          | Sebago Technics, Inc. - Traffic Study, Planning & Engineering Services                                      | \$ 13,900.00    |
| 9/15/2016           | 034          | Eversource Energy - Prepayment of services to install pole, ancor, xarms and cutouts for new primary riser. | \$ 8,608.00     |
| 9/29/2016           | 035          | HMFH Architects, Inc.: Professional Services through 8/31/2016                                              | \$ 334,359.76   |
| 9/29/2016           | 036          | R.W. Gillespie & Associates, Inc. - Professional Services through 8/31/2016                                 | \$ 3,275.51     |
| 9/29/2016           | 037          | PC Construction Co.: Professional Services through 8/31/2016 (App#3, Includes Held Retainage of \$23,324)   | \$ 570,212.00   |
| 9/29/2016           | 038          | Horizon Engineering Associates, LLP: Professional Services from 7/30/2016-9/2/2016                          | \$ 4,160.00     |
| 10/13/2016          | n/a          | M. Brooks - Clerk of Works, Wages/Benefits                                                                  | \$ 1,291.96     |
| 10/20/2016          | 039          | R.W. Gillespie & Associates, Inc. - Professional Services through 9/30/2016                                 | \$ 6,724.25     |
| 10/20/2016          | 042          | Horizon Engineering Associates, LLP: Professional Services through 9/30/2016                                | \$ 1,111.00     |
| 10/20/2016          | 043          | Sebago Technics, Inc. - Traffic Study, Planning & Engineering Services. Services through 9/2/2016           | \$ 3,000.00     |
| 10/20/2016          | 044          | State of NH - DES' Wetlands Permit                                                                          | \$ 200.00       |
| 10/20/2016          | n/a          | M. Brooks - Clerk of Works, Wages/Benefits                                                                  | \$ 1,291.96     |
| 10/27/2016          | n/a          | M. Brooks - Clerk of Works, Wages/Benefits                                                                  | \$ 1,291.96     |
| 11/3/2016           | n/a          | M. Brooks - Clerk of Works, Wages/Benefits                                                                  | \$ 1,617.37     |
| 11/3/2016           | 040          | PC Construction Co.: Professional Services through 9/30/2016 (App#4, Includes Held Retainage of \$37,250)   | \$ 866,127.00   |
| 11/3/2016           | 041          | HMFH Architects, Inc.: Professional Services through 9/30/2016                                              | \$ 199,023.73   |
| 11/10/2016          | n/a          | M. Brooks - Clerk of Works, Wages/Benefits                                                                  | \$ 1,617.37     |
| 11/10/2016          | 045          | Sebago Technics, Inc. - Traffic Study, Planning & Engineering Services                                      | \$ 1,800.00     |
| 11/17/2016          | n/a          | M. Brooks - Clerk of Works, Wages/Benefits                                                                  | \$ 1,628.13     |
| 11/23/2016          | n/a          | Seacoast Media Group - Advertisement for Civil Works position                                               | \$ 329.46       |
| 11/23/2016          | 046          | R.W. Gillespie & Associates, Inc. - Professional Services through 10/31/2016                                | \$ 8,859.00     |
| 11/23/2016          | 048          | Horizon Engineering Associates, LLP: Professional Services through 10/28/2016                               | \$ 1,096.00     |
| 11/23/2016          | n/a          | M. Brooks - Clerk of Works, Wages/Benefits                                                                  | \$ 1,628.13     |
| 12/1/2016           | n/a          | M. Brooks - Clerk of Works, Wages/Benefits                                                                  | \$ 1,628.13     |
| 12/8/2016           | n/a          | M. Brooks - Clerk of Works, Wages/Benefits                                                                  | \$ 1,628.13     |
| 12/15/2016          | 047          | PC Construction Co.: Professional Services through 10/31/2016 (App#5, Includes Held Retainage of \$41,474)  | \$ 1,003,159.00 |
| 12/15/2016          | 049          | HMFH Architects, Inc.: Professional Services through 10/31/2016                                             | \$ 186,448.73   |
| 12/15/2016          | 050          | HMFH Architects, Inc.: Professional Services through 10/31/2016 (Clerk of Works, PSS#9)                     | \$ 731.05       |
| 12/15/2016          | n/a          | M. Brooks - Clerk of Works, Wages/Benefits                                                                  | \$ 1,628.13     |
| 12/22/2016          | n/a          | M. Brooks - Clerk of Works, Wages/Benefits                                                                  | \$ 1,638.39     |
| 12/29/2016          | n/a          | M. Brooks - Clerk of Works, Wages/Benefits                                                                  | \$ 1,628.13     |
| 12/29/2016          | 051          | R.W. Gillespie & Associates, Inc. - Professional Services through 11/30/2016                                | \$ 11,129.50    |
| 12/29/2016          | 052          | PC Construction Co.: Professional Services through 11/30/2016 (App#6, Includes Held Retainage of \$120,917) | \$ 2,601,958.00 |
| 1/5/2017            | n/a          | M. Brooks - Clerk of Works, Wages/Benefits                                                                  | \$ 1,628.13     |
| 1/12/2017           | n/a          | M. Brooks - Clerk of Works, Wages/Benefits                                                                  | \$ 1,628.13     |
| 1/19/2017           | 053          | Horizon Engineering Associates, LLP: Professional Services through 12/2/2016                                | \$ 4,500.00     |
| 1/19/2017           | 054          | HMFH Architects, Inc.: Professional Services through 11/30/2016                                             | \$ 133,726.13   |
| 1/19/2017           | 055          | R.W. Gillespie & Associates, Inc. - Professional Services through 12/31/2016                                | \$ 11,683.00    |
| 1/19/2017           | 056          | PC Construction Co.: Professional Services through 12/31/2016 (App#7, Includes Held Retainage of \$30,899)  | \$ 1,422,046.00 |
| 1/19/2017           | n/a          | M. Brooks - Clerk of Works, Wages/Benefits                                                                  | \$ 1,628.13     |
| 1/26/2017           | n/a          | M. Brooks - Clerk of Works, Wages/Benefits                                                                  | \$ 1,638.39     |

Expenditures to Date, Cont'd:

**CAPITAL IMPROVEMENTS SUMMARY**  
**Dover High School & Regional Career Technical Center Project**  
**As of September 25, 2020**

|                                      |        |                                                                                                                              |    |              |
|--------------------------------------|--------|------------------------------------------------------------------------------------------------------------------------------|----|--------------|
| 2/2/2017                             | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,628.13     |
| 2/9/2017                             | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,628.13     |
| 2/9/2017                             | 057    | HMFH Architects, Inc.: Professional Services through 12/31/2016                                                              | \$ | 108,706.89   |
| 2/16/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,628.13     |
| 2/23/2017                            | 058    | R.W. Gillespie & Associates, Inc. - Professional Services through 1/31/2017                                                  | \$ | 12,523.14    |
| 2/23/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,638.39     |
| 3/2/2017                             | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,628.13     |
| 3/9/2017                             | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,628.13     |
| 3/9/2017                             | 059    | PC Construction Co.: Professional Services through 1/31/2017 (App#8, Includes Held Retainage of \$94,252)                    | \$ | 3,092,058.00 |
| 3/9/2017                             | 060    | HMFH Architects, Inc.: Professional Services through 1/31/2017                                                               | \$ | 99,665.05    |
| 3/30/2017                            | 061    | PC Construction Co.: Professional Services through 2/28/2017 (App#9, Includes Held Retainage of \$108,494)                   | \$ | 2,626,511.00 |
| 3/16/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,628.13     |
| 3/22/2017                            | J#5589 | Gas Usage through Utiliti at DHS/CTC project site from 2/2/2017-2/16/2017 as approved by JBC 3/21/2017 (Manifest #065)       | \$ | 6,624.84     |
| 3/23/2017                            | 062    | R.W. Gillespie & Associates, Inc. - Professional Services through 2/19/2017                                                  | \$ | 10,500.04    |
| 3/23/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,638.39     |
| 3/30/2017                            | 063    | Horizon Engineering Associates, LLP: Professional Services from 12/3/2016 through 2/24/2017                                  | \$ | 15,956.26    |
| 3/30/2017                            | 064    | HMFH Architects, Inc.: Professional Services through 2/28/2017                                                               | \$ | 95,036.64    |
| 3/30/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,628.13     |
| 4/4/2017                             | J#5951 | Gas Usage through Utiliti at DHS/CTC project site from 2/16/2017-3/17/2017 as approved by JBC 3/21/2017 (Manifest #067)      | \$ | 19,781.62    |
| 4/6/2017                             | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,628.13     |
| 4/13/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,628.13     |
| 4/13/2017                            | 066    | R.W. Gillespie & Associates, Inc. - Professional Services through 3/25/2017                                                  | \$ | 30,422.87    |
| 4/20/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,628.13     |
| 4/27/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,638.39     |
| 4/27/2017                            | 068    | PC Construction Co.: Professional Services through 3/31/2017 (App#10, Includes Held Retainage of \$102,303)                  | \$ | 2,613,490.00 |
| 4/27/2017                            | 070    | Sebago Technics, Inc. - Traffic Study, Planning & Engineering Services                                                       | \$ | 7,000.00     |
| 4/27/2017                            | 071    | Horizon Engineering Associates, LLP: Professional Services from 2/25/2017-3/31/2017                                          | \$ | 620.00       |
| 5/4/2017                             | 069    | HMFH Architects, Inc.: Professional Services through 3/31/2017                                                               | \$ | 84,564.54    |
| 5/4/2017                             | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,628.13     |
| 5/5/2017                             | J#526  | Gas Usage through Utiliti at DHS/CTC project site from 3/17/2017-4/14/2017 as approved by JBC 5/4/2017 (Manifest #072)       | \$ | 16,839.77    |
| 5/11/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,628.13     |
| 5/18/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,628.13     |
| 5/25/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,638.39     |
| 5/26/2017                            | 073    | PC Construction Co.: Professional Services through 4/30/2017 (App#11, Includes Held Retainage of \$112,559)                  | \$ | 2,998,922.00 |
| 5/25/2017                            | 074    | R.W. Gillespie & Associates, Inc. - Professional Services through 4/30/2017                                                  | \$ | 25,234.05    |
| 6/1/2017                             | 075    | HMFH Architects, Inc.: Professional Services through 4/30/2017                                                               | \$ | 81,155.64    |
| 6/1/2017                             | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,628.13     |
| 6/8/2017                             | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,628.13     |
| 6/8/2017                             | 076    | Horizon Engineering Associates, LLP: Professional Services from 4/1/2017-4/28/2017                                           | \$ | 500.00       |
| 6/15/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,628.13     |
| 6/22/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,638.39     |
| 6/22/2017                            | 077    | R.W. Gillespie & Associates, Inc. - Professional Services through 5/31/2017                                                  | \$ | 16,068.14    |
| 6/29/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,628.19     |
| 6/29/2017                            | 078    | PC Construction Co.: Professional Services through 5/31/2017 (App#12, Includes Held Retainage of \$186,134)                  | \$ | 4,184,844.00 |
| 6/30/2017                            | 079    | Horizon Engineering Associates, LLP: Professional Services from 4/29/2017-6/2/2017 (Paid 7.6.2017)                           | \$ | 8,021.00     |
| 6/30/2017                            | 080    | HMFH Architects, Inc.: Professional Services through 5/31/2017 (Paid 7.6.2017)                                               | \$ | 113,070.30   |
| 6/30/2017                            | 081    | PC Construction Co.: Professional Services through 6/30/2017 (App#13, Includes Held Retainage of \$241,526) (Paid 7.21.2017) | \$ | 5,376,754.00 |
| 6/30/2017                            | 082    | HMFH Architects, Inc.: Professional Services through 6/30/2017 (Paid 8.3.2017)                                               | \$ | 88,661.74    |
| 6/30/2017                            | 083    | R.W. Gillespie & Associates, Inc. - Professional Services through 6/30/2017 (Paid 8.3.2017)                                  | \$ | 11,101.27    |
| 6/30/2017                            | 084    | Horizon Engineering Associates, LLP: Professional Services from 6/2/2017-6/30/2017 (Paid 8.17.2017)                          | \$ | 2,640.00     |
| 7/6/2017                             | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,630.43     |
| 7/13/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,649.78     |
| 7/20/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,649.78     |
| 7/27/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,649.78     |
| 8/3/2017                             | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,649.78     |
| 8/10/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,649.78     |
| 8/17/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,660.04     |
| 8/24/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,660.04     |
| 8/31/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,649.78     |
| 8/31/2017                            | 085    | PC Construction Co.: Professional Services through 7/31/2017 (App#14, Includes Held Retainage of \$125,105)                  | \$ | 3,240,573.00 |
| 8/31/2017                            | 086    | Horizon Engineering Associates, LLP: Professional Services from 7/1/2017-7/28/2017                                           | \$ | 634.00       |
| 8/31/2017                            | 087    | HMFH Architects, Inc.: Professional Services through 7/31/2017                                                               | \$ | 81,382.56    |
| 8/31/2017                            | 088    | R.W. Gillespie & Associates, Inc. - Professional Services through 7/31/2017                                                  | \$ | 7,205.90     |
| 8/31/2017                            | 089    | Eversource Energy - Removal of 3 overhead transformers along w/delivery/installation of a 150 cva pad mounted transformer    | \$ | 2,469.00     |
| 9/7/2017                             | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,649.78     |
| 9/14/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,649.78     |
| 9/14/2017                            | 091    | R.W. Gillespie & Associates, Inc. - Professional Services through 8/31/2017                                                  | \$ | 5,357.37     |
| 9/21/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,649.78     |
| 9/28/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,660.22     |
| 9/28/2017                            | 090    | PC Construction Co.: Professional Services through 8/31/2017 (App#15, Includes Held Retainage of \$210,474)                  | \$ | 4,700,004.00 |
| 9/28/2017                            | 092    | Horizon Engineering Associates, LLP: Professional Services from 7/29/2017-9/1/2017                                           | \$ | 5,400.25     |
| 9/28/2017                            | 093    | HMFH Architects, Inc.: Professional Services through 8/31/2017                                                               | \$ | 116,455.40   |
| 10/5/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,649.78     |
| 10/12/2017                           | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,649.78     |
| 10/19/2017                           | 097    | Sebago Technics, Inc. - Traffic Study, Planning & Engineering Services                                                       | \$ | 4,300.00     |
| 10/19/2017                           | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,649.78     |
| 10/26/2017                           | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,660.22     |
| 10/26/2017                           | 095    | R.W. Gillespie & Associates, Inc. - Professional Services through 9/30/2017                                                  | \$ | 1,862.37     |
| 10/26/2017                           | 096    | HMFH Architects, Inc.: Professional Services through 9/30/2017                                                               | \$ | 100,052.02   |
| 10/30/2017                           | 094    | PC Construction Co.: Professional Services through 9/30/2017 (App#16, Includes Held Retainage of \$150,968)                  | \$ | 3,354,937.00 |
| 11/2/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,649.78     |
| 11/9/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,649.78     |
| 11/9/2017                            | 098    | R.W. Gillespie & Associates, Inc. - Professional Services through 10/29/2017                                                 | \$ | 775.75       |
| 11/15/2017                           | n/a    | Utiliti rebate for boilers                                                                                                   | \$ | (30,000.00)  |
| 11/16/2017                           | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,649.78     |
| 11/22/2017                           | 100    | Horizon Engineering Associates, LLP: Professional Services from 9/2/2017-9/29/2017                                           | \$ | 6,995.00     |
| 11/22/2017                           | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,660.22     |
| <b>Expenditures to Date, Cont'd:</b> |        |                                                                                                                              |    |              |
| 11/30/2017                           | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                   | \$ | 1,649.78     |

**CAPITAL IMPROVEMENTS SUMMARY**  
**Dover High School & Regional Career Technical Center Project**  
**As of September 25, 2020**

|                                      |        |                                                                                                                          |    |              |
|--------------------------------------|--------|--------------------------------------------------------------------------------------------------------------------------|----|--------------|
| 12/1/2017                            | 099    | PC Construction Co.: Professional Services through 10/31/2017 (App#17, includes Held Retainage of \$194,352)             | \$ | 4,342,207.00 |
| 12/7/2017                            | 101    | HMFH Architects, Inc.: Professional Services through 10/31/2017                                                          | \$ | 83,002.94    |
| 12/7/2017                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,689.20     |
| 12/14/2017                           | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,689.20     |
| 12/21/2017                           | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,689.20     |
| 12/21/2017                           | 102    | Intertek-ATI: Field Water Penetration Testing                                                                            | \$ | 2,250.00     |
| 12/21/2017                           | 103    | Horizon Engineering Associates, LLP: Professional Services from 9/30/2017-10/27/2017                                     | \$ | 5,486.00     |
| 12/28/2017                           | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,699.64     |
| 12/29/2017                           | 104    | PC Construction Co.: Professional Services through 11/30/2017 (App#18, includes Held Retainage of \$129,783)             | \$ | 3,615,584.00 |
| 1/4/2018                             | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,958.33     |
| 1/11/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,678.44     |
| 1/18/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,678.44     |
| 1/18/2018                            | 105    | HMFH Architects, Inc.: Professional Services through 11/30/2017                                                          | \$ | 89,788.89    |
| 1/18/2018                            | 106    | Horizon Engineering Associates, LLP: Professional Services from 10/28/2017-12/1/2017                                     | \$ | 4,833.00     |
| 1/25/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,735.19     |
| 1/31/2018                            | 107    | PC Construction Co.: Professional Services through 12/31/2017 (App#19, Includes Held Retainage of \$167,451)             | \$ | 3,805,463.00 |
| 2/1/2018                             | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,678.44     |
| 2/1/2018                             | 108    | Horizon Engineering Associates, LLP: Professional Services from 12/2/2017-12/31/2017                                     | \$ | 3,631.00     |
| 2/1/2018                             | 109    | HMFH Architects, Inc.: Professional Services through 12/31/2017                                                          | \$ | 85,507.70    |
| 2/6/2018                             | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,678.44     |
| 2/15/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,678.44     |
| 2/15/2018                            | 111    | R.W. Gillespie & Associates, Inc. - Professional Services through 1/31/2018                                              | \$ | 1,200.00     |
| 2/20/2018                            | J#4627 | Gas Usage through Unitil at DHS/CTC project site from 12/20/2017-1/17/2018 as approved by JBC 2/20/2018 (Manifest #115)  | \$ | 32,818.59    |
| 2/22/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,734.83     |
| 2/28/2018                            | 110    | PC Construction Co.: Professional Services through 1/31/2018 (App#20, Includes Held Retainage of \$112,975)              | \$ | 2,465,842.00 |
| 3/1/2018                             | 116    | Horizon Engineering Associates, LLP: Professional Services from 1/1/18-2/2/18                                            | \$ | 5,119.00     |
| 3/1/2018                             | 117    | HMFH Architects, Inc.: Professional Services through 1/31/2018                                                           | \$ | 99,382.08    |
| 3/1/2018                             | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,678.44     |
| 3/6/2018                             | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,678.44     |
| 3/15/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,678.44     |
| 3/22/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,734.83     |
| 2/20/2018                            | JE     | Gas Usage through Unitil at DHS/CTC project site from 11/17/18-2/15/18 as approved by JBC 3/6/2018 (Manifest #118)       | \$ | 40,643.88    |
| 3/29/2018                            | 119    | PC Construction Co.: Professional Services through 2/28/2018 (App#21, Includes Held Retainage of \$133,254)              | \$ | 3,101,391.00 |
| 3/29/2018                            | 120    | HMFH Architects, Inc.: Professional Services through 2/28/2018                                                           | \$ | 107,243.00   |
| 3/29/2018                            | 121    | Horizon Engineering Associates, LLP: Professional Services from 2/3/18-3/2/18                                            | \$ | 4,732.00     |
| 3/29/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,678.44     |
| 4/5/2018                             | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,678.44     |
| 4/12/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,678.44     |
| 4/17/2018                            | JE     | Gas Usage through Unitil at DHS/CTC project site from 2/15/18-3/19/18 as approved by JBC 4/17/18 (Manifest #124)         | \$ | 41,222.63    |
| 4/19/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,678.44     |
| 4/19/2018                            | 125    | Horizon Engineering Associates, LLP: Professional Services from 3/3/18-3/30/18                                           | \$ | 3,965.00     |
| 4/26/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,735.93     |
| 4/30/2018                            | 122    | PC Construction Co.: Professional Services through 3/31/2018 (App#22, Includes Held Retainage of \$153,674)              | \$ | 2,863,845.00 |
| 5/3/2018                             | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,678.44     |
| 5/10/2018                            | 123    | HMFH Architects, Inc.: Professional Services through 3/31/2018                                                           | \$ | 93,790.12    |
| 5/10/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,678.44     |
| 5/17/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,678.44     |
| 5/24/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,735.93     |
| 5/24/2018                            | 127    | Horizon Engineering Associates, LLP: Professional Services from 3/31/18-4/24/18                                          | \$ | 3,334.00     |
| 5/15/2018                            | 128    | Gas Usage through Unitil at DHS/CTC project site from 3/19/18-4/17/18 as approved by JBC 5/15/18 (Manifest #128)         | \$ | 32,244.21    |
| 5/24/2018                            | 129    | Dell Marketing (server)                                                                                                  | \$ | 10,000.00    |
| 5/24/2018                            | 130    | HMFH Architects, Inc.: Professional Services through 4/30/2018                                                           | \$ | 87,916.90    |
| 5/29/2018                            | 126    | PC Construction Co.: Professional Services through 4/30/2018 (App#23, Includes Held Retainage of \$109,699)              | \$ | 2,423,916.00 |
| 5/31/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 325.40       |
| 6/7/2018                             | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 325.40       |
| 6/12/2018                            | 131    | Gas Usage through Unitil at DHS/CTC project site from 4/17/2018-5/17/2018 as approved by JBC 6/12/2018                   | \$ | 10,481.28    |
| 6/14/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 832.78       |
| 6/21/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,375.44     |
| 6/21/2018                            | 133    | HMFH Architects, Inc.: Professional Services through 5/31/2018                                                           | \$ | 85,765.99    |
| 6/28/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,348.05     |
| 6/29/2018                            | 132    | PC Construction Co.: Professional Services through 5/31/2018 (App#24, Includes Held Retainage of \$68,874)               | \$ | 1,859,257.00 |
| 6/30/2018                            | 134    | Optiv Security Inc. - Network Electronics                                                                                | \$ | 400,562.00   |
| 6/30/2018                            | 135    | Gas Usage through Unitil at DHS/CTC project site from 5/17/18-6/19/18 as approved by JBC 7/10/18                         | \$ | 4,052.79     |
| 6/30/2018                            | 136    | Horizon Engineering Associates, LLP: Professional Services from 4/28/18-6/1/2018 (Paid 7/19/2018)                        | \$ | 11,267.00    |
| 6/30/2018                            | 136.2  | PC Construction Co.: Professional Services through 6/30/2018 (App#25, Includes Held Retainage of \$76,420) (ACH 7/20/18) | \$ | 1,633,419.00 |
| 6/30/2018                            | 137    | HMFH Architects, Inc.: Professional Services through 5/30/2018 (Paid 7/19/2018)                                          | \$ | 83,510.49    |
| 6/30/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,650.55     |
| 7/5/2018                             | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,678.44     |
| 7/12/2018                            | n/a    | PSNH/dba Eversource - DHS/CTC Rebate on lighting                                                                         | \$ | (100,000.00) |
| 7/12/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,434.88     |
| 7/19/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,573.59     |
| 7/26/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 2,672.66     |
| 8/16/2018                            | 138    | Automotive Garage Tools, LLC - move of CTC auto lifts to new high school                                                 | \$ | 4,148.00     |
| 8/16/2018                            | 139    | Optiv Security Inc. - Network Electronics                                                                                | \$ | 14,294.55    |
| 8/16/2018                            | 140    | Diamond Relocation - moving services for CTE during the week of 6/11-6/15/2018                                           | \$ | 27,400.00    |
| 8/2/2018                             | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,615.95     |
| 8/9/2018                             | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,573.59     |
| 8/16/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,504.22     |
| 8/23/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,482.43     |
| 8/30/2018                            | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                               | \$ | 1,434.88     |
| 8/31/2018                            | 141    | PC Construction Co.: Professional Services through 7/31/2018 (App#26, Includes Held Retainage of \$65,271) (ACH 8/31/18) | \$ | 1,539,677.00 |
| 8/23/2018                            | 142    | R.W. Gillespie & Associates, Inc. - Professional Services 4/26/2018-7/6/2018                                             | \$ | 1,788.75     |
| 8/23/2018                            | 143    | Horizon Engineering Associates, LLP: Professional Services from 6/2/2018-7/27/2018)                                      | \$ | 9,451.00     |
| 8/23/2018                            | 144    | HMFH Architects, Inc.: Professional Services through 7/31/2018                                                           | \$ | 42,272.22    |
| 8/23/2018                            | 145    | Ockers Company - Cleartouch monitors and wall mounts                                                                     | \$ | 77,715.00    |
| <b>Expenditures to Date, Cont'd:</b> |        |                                                                                                                          |    |              |
| 8/30/2018                            | 146    | Diamond Relocation - moving services for CTE & DHS on 8/7 and 8/14                                                       | \$ | 12,090.00    |
| 8/30/2018                            | 147    | Ockers Company - miscellaneous items received related to leartouch monitors                                              | \$ | 8,065.00     |

**CAPITAL IMPROVEMENTS SUMMARY**  
**Dover High School & Regional Career Technical Center Project**  
**As of September 25, 2020**

|                                      |     |                                                                                                                                          |    |              |
|--------------------------------------|-----|------------------------------------------------------------------------------------------------------------------------------------------|----|--------------|
| 9/6/2018                             | n/a | M. Brooks - Clerk of Works, Wages/Benefits                                                                                               | \$ | 1,365.55     |
| 9/13/2018                            | n/a | M. Brooks - Clerk of Works, Wages/Benefits                                                                                               | \$ | 1,365.55     |
| 9/13/2019                            | 148 | Optiv Security Inc: Additional WAP kits                                                                                                  | \$ | 795.70       |
| 9/13/2018                            | 149 | Howard Systems, LLC: DHS Fiber and Copper installation                                                                                   | \$ | 8,440.00     |
| 9/13/2018                            | 150 | Telephone & Network Technologies, Inc: Cables for WAPs                                                                                   | \$ | 1,896.30     |
| 9/20/2018                            | n/a | M. Brooks - Clerk of Works, Wages/Benefits                                                                                               | \$ | 1,402.81     |
| 9/27/2018                            | n/a | M. Brooks - Clerk of Works, Wages/Benefits                                                                                               | \$ | 1,372.87     |
| 9/27/2018                            | 152 | R.W. Gillespie & Associates, Inc. - Professional Services 7/20/2018-8/24/2018                                                            | \$ | 2,362.75     |
| 9/27/2018                            | 153 | PC Construction Co.: Professional Services through 8/31/2018 (App#27, Includes Held Retainage of \$63,465) (ACH 9/27/2018)               | \$ | 1,525,364.00 |
| 9/27/2018                            | 154 | Portland Pottery Supply - move and set-up kiln at new HS                                                                                 | \$ | 214.00       |
| 9/27/2018                            | 155 | HMFH Architects, Inc.: Professional Services through 8/31/2018                                                                           | \$ | 53,399.00    |
| 9/27/2018                            | 156 | Project Adventure - site evaluation for high elements located at new HS.                                                                 | \$ | 550.00       |
| 9/27/2018                            | 157 | R.M.S. Electric - Installation of (2) 20AMP, 208V outlets for copiers in administrative copy room.                                       | \$ | 3,139.61     |
| 10/4/2018                            | 158 | Optiv Security Inc: Custom consulting services for WAPs                                                                                  | \$ | 3,179.31     |
| 10/4/2018                            | 159 | Optiv Security Inc: Custom consulting services for WAPs                                                                                  | \$ | 20,944.59    |
| 10/4/2018                            | n/a | M. Brooks - Clerk of Works, Wages/Benefits                                                                                               | \$ | 1,712.26     |
| 10/11/2018                           | n/a | M. Brooks - Clerk of Works, Wages/Benefits                                                                                               | \$ | 1,573.57     |
| 10/11/2018                           | 160 | Horizon Engineering Associates, LLP: Professional Services from 7/28/2018-8/31/2018                                                      | \$ | 9,870.00     |
| 10/11/2018                           | 161 | Caruso Music, Inc.- Baldwin SF10 piano (used with trade-in Steinway C)                                                                   | \$ | 10,812.00    |
| 10/11/2018                           | 162 | Robert H. Lord Co., Inc. (FFE)                                                                                                           | \$ | 3,132.00     |
| 10/11/2018                           | 163 | School Furnishings (FFE): Nurse Equipment                                                                                                | \$ | 4,057.60     |
| 10/11/2018                           | 164 | School Furnishings (FFE)                                                                                                                 | \$ | 168,361.32   |
| 10/11/2018                           | 165 | School Furnishings (FFE)                                                                                                                 | \$ | 33,451.49    |
| 10/11/2018                           | 166 | New England Fitness Distributors                                                                                                         | \$ | 134,168.00   |
| 10/18/2018                           | n/a | M. Brooks - Clerk of Works, Wages/Benefits                                                                                               | \$ | 1,573.57     |
| 10/25/2018                           | n/a | M. Brooks - Clerk of Works, Wages/Benefits                                                                                               | \$ | 1,619.96     |
| 10/25/2018                           | 167 | Diamond Relocation - moving services provided between 8/18-9/28/18                                                                       | \$ | 61,168.00    |
| 10/25/2018                           | 168 | Optiv Security Inc. - Custom consulting Services for WAPs                                                                                | \$ | 3,600.00     |
| 10/25/2018                           | 169 | Robert Half Technology - IT Temporary Assistance                                                                                         | \$ | 9,928.00     |
| 10/25/2018                           | 170 | Ockers Company - CTC Devices                                                                                                             | \$ | 257,734.00   |
| 10/25/2018                           | 171 | Ockers Company - Servers for new HS/CTC                                                                                                  | \$ | 47,489.16    |
| 10/25/2018                           | 172 | DiaMedical USA - Classroom Ambulance Simulator Package                                                                                   | \$ | 41,135.00    |
| 10/25/2018                           | 173 | School Furnishings - FFE purchases for CTC                                                                                               | \$ | 54,762.98    |
| 10/25/2018                           | 174 | School Furnishings - FFE purchases for HS                                                                                                | \$ | 1,304.82     |
| 10/25/2018                           | 175 | HMFH Architects, Inc.: Professional Services through 9/30/2018                                                                           | \$ | 11,183.86    |
| 11/1/2018                            | n/a | M. Brooks - Clerk of Works, Wages/Benefits                                                                                               | \$ | 1,573.57     |
| 11/8/2018                            | n/a | M. Brooks - Clerk of Works, Wages/Benefits                                                                                               | \$ | 1,573.57     |
| 11/14/2018                           | 176 | PC Construction Co.: Professional Services through 9/30/2018 (App#28, Includes Held Retainage of \$9,220) (ACH 11/14/2018)               | \$ | 204,370.00   |
| 11/15/2018                           | n/a | M. Brooks - Clerk of Works, Wages/Benefits                                                                                               | \$ | 1,573.57     |
| 11/15/2018                           | 177 | C&W Services - Custodial labor for detail cleaning at DHS                                                                                | \$ | 2,788.41     |
| 11/15/2018                           | 178 | Amazon.com - (2) Trip Lite 32-port AC Charging Storage Station for Chromebooks, Laptops & Tablets                                        | \$ | 1,936.38     |
| 11/15/2018                           | 179 | Institution Recycling Network, Inc - Resusable furniture removal                                                                         | \$ | 38,926.00    |
| 11/15/2018                           | 180 | Horizon Engineering Associates, LLP: Professional Services from 9/1/2018-9/28/2018                                                       | \$ | 8,853.00     |
| 11/15/2018                           | 181 | Diamond Relocation, Inc.                                                                                                                 | \$ | 19,504.00    |
| 11/15/2018                           | 182 | Robert Half Technology - IT Temporary Technical Assistance                                                                               | \$ | \$5,321.55   |
| 11/15/2018                           | 183 | Jamar Autobody Supply - Parts for auto collision lab                                                                                     | \$ | 5,404.57     |
| 11/15/2018                           | 184 | Creative Office Pavilion - FFE purchases for HS and CTC                                                                                  | \$ | 1,104,589.37 |
| 11/15/2018                           | 185 | Monitor Equipment Co., Inc.                                                                                                              | \$ | 8,684.38     |
| 11/22/2018                           | n/a | M. Brooks - Clerk of Works, Wages/Benefits                                                                                               | \$ | 912.63       |
| 11/28/2018                           | 186 | Ricci Lumber Co, Inc - Lumber for CTC Electrical Program (prepayment, paid with CC)                                                      | \$ | 1,301.41     |
| 11/29/2018                           | 188 | Automotive Garage Tools, LLC - move of CTC auto lifts to new high school                                                                 | \$ | 962.00       |
| 11/29/2018                           | 189 | RMS Electric, LLC - Assist with electrical wiring of installed spray booth                                                               | \$ | 11,150.03    |
| 11/29/2018                           | 190 | Ockers Company - AV Wiring, Installation of Cleartouch monitors, installation of Dell workstations, laptops and Chromebooks              | \$ | 19,279.00    |
| 11/29/2018                           | 191 | Shipyard Waste Solutions, LLC - dumpster pickup for items at old DHS                                                                     | \$ | 4,863.60     |
| 11/29/2018                           | 192 | Optiv Security, Inc. - Aruba Access Points                                                                                               | \$ | 2,091.42     |
| 11/29/2018                           | 193 | Apple - IT Equipment for HS                                                                                                              | \$ | 81,780.35    |
| 11/29/2018                           | 194 | Optiv Security, Inc. - Custom consulting and project management services                                                                 | \$ | 887.50       |
| 12/6/2018                            | 195 | Robert Half Technology - IT Temporary Technical Assistance                                                                               | \$ | 458.05       |
| 11/29/2018                           | 196 | DiaMedical USA - Simulated medication box, BLS Jump Pack & Stop the Bleed emergency kit for CTC program                                  | \$ | 949.00       |
| 12/6/2018                            | 197 | Collins Sports Medicine - Seat Tilt Taping Station & Other Miscellaneous Items                                                           | \$ | 2,849.00     |
| 12/12/2018                           | 198 | PC Construction Co.: Professional Services through 10/31/2018 (App#29, Includes Released Retainage of \$436,782) (ACH 12/12/2018)        | \$ | 293,692.00   |
| 12/6/2018                            | 199 | HMFH Architects, Inc.: Professional Services through 10/31/2018                                                                          | \$ | 38,039.10    |
| 12/6/2018                            | 200 | R.M.S. Electric - Auto Shop - connect crash bar circuits; remove existing proof outlet & disconnect mixing station in old building, etc. | \$ | 6,486.86     |
| 12/27/2018                           | 201 | Ockers Company - Certified installation & engineering services for HPE servers                                                           | \$ | 2,246.00     |
| 12/20/2018                           | 202 | Optiv Security, Inc. - Custom Consulting Services                                                                                        | \$ | 200.00       |
| 12/20/2018                           | 203 | Robert Half Technology - IT Temporary Technical Assistance                                                                               | \$ | 3,452.16     |
| 12/27/2018                           | 204 | HMFH Architects, Inc.: Professional Services through 11/30/2018                                                                          | \$ | 36,119.43    |
| 12/13/2018                           | 205 | Eversource - deposit for work associated with the interconnection to the Eversource EDS                                                  | \$ | 38,330.00    |
| 12/27/2018                           | 206 | Optiv Security Inc.                                                                                                                      | \$ | 2,912.50     |
| 12/27/2018                           | 208 | Shipyard Waste Solutions, LLC - dumpster pickup for items at old DHS                                                                     | \$ | 4,760.00     |
| 12/27/2018                           | 209 | Pocket Nurse Enterprises (FFE)                                                                                                           | \$ | 38,639.88    |
| 12/27/2018                           | 187 | Airgas USA, LLC - items needed for welding - extractor fume miniflex & nozzels (paid with CC)                                            | \$ | 6,060.00     |
| 12/31/2018                           | 207 | PC Construction Co.: Professional Services through 11/30/2018 (App#30, Includes Released Retainage of \$123,767) (ACH 12/31/2018)        | \$ | 451,738.00   |
| 1/17/2019                            | 210 | Glover Plumbing & Heating, LLC - Air line work at autobody classroom (paint booth)                                                       | \$ | 2,200.00     |
| 1/17/2019                            | 211 | R.M.S. Electric - correct wiring of kiln fan & program; install outlets for floor equipment in loading dock area/facilities shop         | \$ | 4,710.81     |
| 1/17/2019                            | 212 | Project Adventure - 50% payment due                                                                                                      | \$ | 11,318.50    |
| 1/17/2019                            | 213 | Ockers Company - Certified installation & engineering services for HPE servers                                                           | \$ | 525.00       |
| 1/17/2019                            | 214 | Robert Half Technology - IT Temporary Assistance                                                                                         | \$ | 6,732.03     |
| 1/9/2019                             | 215 | Airgas USA, LLC - Downflex 200-M Weld Fume Downdraft Table (paid with CC)                                                                | \$ | 7,900.00     |
| 1/17/2019                            | 216 | W.B. Mason - FFE purchases for HS & CTC                                                                                                  | \$ | 340,969.26   |
| 1/17/2019                            | 217 | Midwest Technology - FFE purchases for CTC                                                                                               | \$ | 45,074.81    |
| 1/24/2019                            | 218 | Telephone & Network Technologies, Inc. - Dover High School AP Cabling & AP Moving to include cafe area, gym area and Auditorium APs      | \$ | 3,194.90     |
| 1/24/2019                            | 219 | CDW Government - IT Equipment for HS                                                                                                     | \$ | 46,228.00    |
| <b>Expenditures to Date, Cont'd:</b> |     |                                                                                                                                          |    |              |
| 1/31/2019                            | 220 | Robert Half Technology - IT Temporary Assistance                                                                                         | \$ | 3,717.12     |
| 1/24/2019                            | 221 | Staples Advantage - IT Equipment for HS                                                                                                  | \$ | 129,081.45   |
| 1/31/2019                            | 222 | Collins Sports Medicine - Remainig items related to Seat Tilt Taping Station & Wall Mount Mat Table                                      | \$ | 6,178.00     |
| 1/24/2019                            | 223 | HMFH Architects, Inc.: Professional Services through 12/31/2018                                                                          | \$ | 30,871.16    |

**CAPITAL IMPROVEMENTS SUMMARY**  
**Dover High School & Regional Career Technical Center Project**  
**As of September 25, 2020**

|                                             |     |                                                                                                                                 |    |              |
|---------------------------------------------|-----|---------------------------------------------------------------------------------------------------------------------------------|----|--------------|
| 1/24/2019                                   | n/a | S. Parsons - Clerk of Works, Wages/Benefits                                                                                     | \$ | 81.75        |
| 1/30/2019                                   | 224 | PC Construction Co.: Professional Services through 12/31/2018 (App#31, Includes Released Retainage of \$63,395) (ACH 1/30/2019) | \$ | 396,302.00   |
| 1/31/2019                                   | n/a | S. Parsons - Clerk of Works, Wages/Benefits                                                                                     | \$ | 163.50       |
| 2/7/2019                                    | 225 | CDW Government - IT Equipment for HS                                                                                            | \$ | 5,623.00     |
| 2/7/2019                                    | 226 | Optiv Security, Inc. - WAPs                                                                                                     | \$ | 10,640.81    |
| 2/7/2019                                    | 227 | Maple Flooring Manufacturing Association - flooring inspection of DHS gymnasium                                                 | \$ | 2,500.00     |
| 2/7/2019                                    | 228 | Midwest Technology - Storage chest casters, set of 4                                                                            | \$ | 600.00       |
| 2/7/2019                                    | 229 | CDW Government - IT Equipment for HS                                                                                            | \$ | 7,600.00     |
| 2/7/2019                                    | 230 | Dover Marine - snowshoes and jet sled for PE at DHS (part of \$70K approved by JBC on 11/27/18)                                 | \$ | 4,079.98     |
| 2/27/2019                                   | 231 | PC Construction Co.: Professional Services through 1/31/2019 (App#32, Includes Released Retainage of \$205,282) (ACH 2/27/2019) | \$ | 281,361.00   |
| 2/28/2019                                   | 232 | HMFH Architects, Inc.: Professional Services through 1/31/2019                                                                  | \$ | 31,148.27    |
| 2/28/2019                                   | 233 | Horizon Engineering Associates - Professional Services 9/29/2018-12/31/2018                                                     | \$ | 16,846.00    |
| 2/28/2019                                   | 234 | W.B. Mason - FFE purchases for HS                                                                                               | \$ | 5,214.00     |
| 3/14/2019                                   | n/a | S. Parsons - Clerk of Works, Wages/Benefits                                                                                     | \$ | 1,342.54     |
| 3/14/2019                                   | 236 | Horizon Engineering Associates, LLP: Professional Services from 1/1/2019-2/1/2019                                               | \$ | 13,370.00    |
| 3/14/2019                                   | 237 | R.W. Gillespie & Associates, Inc. - Professional Services 2/6/2019-2/21/2019                                                    | \$ | 396.00       |
| 3/21/2019                                   | n/a | S. Parsons - Clerk of Works, Wages/Benefits                                                                                     | \$ | 1,342.54     |
| 3/28/2019                                   | 238 | HMFH Architects, Inc.: Professional Services through 2/28/2019                                                                  | \$ | 30,867.58    |
| 3/28/2019                                   | 239 | Eversource - Final payment for HS solar project                                                                                 | \$ | 94,670.00    |
| 3/28/2019                                   | 240 | R.M.S. Electric - Install new welding outlet, run power to new welding table, connect welding table, etc.                       | \$ | 3,046.39     |
| 3/28/2019                                   | n/a | S. Parsons - Clerk of Works, Wages/Benefits                                                                                     | \$ | 1,342.54     |
| 3/29/2019                                   | 235 | PC Construction Co.: Professional Services through 2/28/2019 (App#33, Includes Released Retainage of \$400,263) (ACH 3/29/2019) | \$ | 210,073.00   |
| 4/4/2019                                    | 241 | Horizon Engineering Associates, LLP: Professional Services from 2/2/2019-3/1/2019                                               | \$ | 19,200.00    |
| 4/4/2019                                    | 243 | Project Adventure - indoor course re-installation                                                                               | \$ | 8,024.50     |
| 4/4/2019                                    | n/a | S. Parsons - Clerk of Works, Wages/Benefits                                                                                     | \$ | 1,342.54     |
| 4/11/2019                                   | n/a | S. Parsons - Clerk of Works, Wages/Benefits                                                                                     | \$ | 1,342.54     |
| 4/11/2019                                   | 242 | Eversource Energy - work order to removed 3 phase rental transformer                                                            | \$ | 2,448.00     |
| 4/30/2019                                   | 244 | PC Construction Co.: Professional Services through 3/31/2019 (App#34, Includes Released Retainage of \$567,379) (ACH 4/30/2019) | \$ | 1,135,752.00 |
| 4/18/2019                                   | 245 | W.B. Mason - FFE purchases for CTC                                                                                              | \$ | 22,677.30    |
| 4/18/2019                                   | n/a | S. Parsons - Clerk of Works, Wages/Benefits                                                                                     | \$ | 2,237.57     |
| 4/25/2019                                   | n/a | S. Parsons - Clerk of Works, Wages/Benefits                                                                                     | \$ | 1,851.99     |
| 5/2/2019                                    | n/a | S. Parsons - Clerk of Works, Wages/Benefits                                                                                     | \$ | 1,790.06     |
| 5/9/2019                                    | n/a | S. Parsons - Clerk of Works, Wages/Benefits                                                                                     | \$ | 1,790.06     |
| 5/9/2019                                    | 246 | Horizon Engineering Associates, LLP: Professional Services from 3/2/2019-3/29/2019                                              | \$ | 4,800.00     |
| 5/9/2019                                    | 247 | HMFH Architects, Inc.: Professional Services through 3/31/2019                                                                  | \$ | 113,369.52   |
| 5/9/2019                                    | 248 | School Furnishings - Unit top filling for library shelving                                                                      | \$ | 700.05       |
| 5/9/2019                                    | 249 | Maple Flooring Manufacturing Association - flooring inspection of DHS gymnasium (reimbursable expenses)                         | \$ | 283.15       |
| 5/16/2019                                   | 251 | HMFH Architects, Inc.: Professional Services through 4/30/2019                                                                  | \$ | 30,900.91    |
| 5/16/2019                                   | 252 | R.W. Gillespie & Associates, Inc. - Professional Services 4/1/2019-4/30/2019                                                    | \$ | 416.50       |
| 5/16/2019                                   | n/a | S. Parsons - Clerk of Works, Wages/Benefits                                                                                     | \$ | 1,790.06     |
| 5/23/2019                                   | n/a | S. Parsons - Clerk of Works, Wages/Benefits                                                                                     | \$ | 1,851.99     |
| 5/30/2019                                   | n/a | S. Parsons - Clerk of Works, Wages/Benefits                                                                                     | \$ | 1,441.68     |
| 5/31/2019                                   | 250 | PC Construction Co.: Professional Services through 4/30/2019 (App#35, Includes Released Retainage of \$198,019) (ACH 5/31/2019) | \$ | 331,343.00   |
| 6/6/2019                                    | 253 | R.M.S. Electric - Services provided in Woodshop                                                                                 | \$ | 2,067.04     |
| 6/6/2019                                    | 255 | VWR International - Science Equipment for HS                                                                                    | \$ | 2,089.46     |
| 6/6/2019                                    | 256 | Flinn Scientific - Science Equipment for HS                                                                                     | \$ | 6,858.78     |
| 6/6/2019                                    | 257 | Carolina Biological Supply Company - Science Equipment for HS                                                                   | \$ | 11,375.61    |
| 6/6/2019                                    | n/a | S. Parsons - Clerk of Works, Wages/Benefits                                                                                     | \$ | 895.03       |
| 6/13/2019                                   | n/a | S. Parsons - Clerk of Works, Wages/Benefits                                                                                     | \$ | 895.03       |
| 6/13/2019                                   | 258 | VWR International - Science Equipment for HS                                                                                    | \$ | 445.86       |
| 6/13/2019                                   | 259 | R.W. Gillespie & Associates, Inc. - Professional Services through May 31, 2019                                                  | \$ | 2,797.20     |
| 6/13/2019                                   | 260 | R.M.S. Electric - Services provided in Welding Shop and Building Trades                                                         | \$ | 1,929.92     |
| 6/14/2019                                   | 254 | PC Construction Co.: Professional Services through 5/31/2019 (App#36, Includes Released Retainage of \$240,388) (ACH 6/14/2019) | \$ | 355,821.00   |
| 6/20/2019                                   | n/a | S. Parsons - Clerk of Works, Wages/Benefits                                                                                     | \$ | 2,302.34     |
| 6/27/2019                                   | 261 | Horizon Engineering Associates, LLP: Professional Services from 4/27/2019-5/31/2019                                             | \$ | 200.00       |
| 6/27/2019                                   | 262 | VWR International - Science Equipment for HS                                                                                    | \$ | 16,727.91    |
| 6/27/2019                                   | 263 | HMFH Architects, Inc.: Professional Services through 5/31/2019                                                                  | \$ | 30,987.54    |
| 6/27/2019                                   | n/a | S. Parsons - Clerk of Works, Wages/Benefits                                                                                     | \$ | 2,250.21     |
| 7/3/2019                                    | n/a | S. Parsons - Clerk of Works, Wages/Benefits                                                                                     | \$ | 906.30       |
| 7/11/2019                                   | 264 | Global Industrial - FFE for HS (part of \$36K approved by JBC on 5/28/2019)                                                     | \$ | 763.53       |
| 7/11/2019                                   | 265 | School Furnishings - FFE for CTE                                                                                                | \$ | 2,210.58     |
| 7/11/2019                                   | 266 | R.M.S. Electric - Install GFI outlets under workbench for lathes & sander; raise (2) light fixtures above beams                 | \$ | 539.32       |
| 7/11/2019                                   | 267 | WE Dennison Cabinets, Inc. - FFE for HS                                                                                         | \$ | 1,030.00     |
| 7/11/2019                                   | 268 | R.W. Gillespie & Associates, Inc. - Professional Services through June 30, 2019                                                 | \$ | 3,586.05     |
| 7/11/2019                                   | n/a | S. Parsons - Clerk of Works, Wages/Benefits                                                                                     | \$ | 930.06       |
| 7/18/2019                                   | n/a | S. Parsons - Clerk of Works, Wages/Benefits                                                                                     | \$ | 950.21       |
| 7/25/2019                                   | 269 | HMFH Architects, Inc.: Professional Services through 6/30/2019                                                                  | \$ | 31,092.80    |
| 7/25/2019                                   | 270 | Clean Harbors Environmental - environmental service needs at DHS                                                                | \$ | 26,405.04    |
| 7/25/2019                                   | 271 | Carolina Biological Supply Company - Science Equipment for HS                                                                   | \$ | 1,272.00     |
| 7/25/2019                                   | 272 | VWR International - Science Equipment for HS                                                                                    | \$ | 624.00       |
| 7/25/2019                                   | 273 | Vernier Software & Technology - Science Equipment for HS                                                                        | \$ | 10,342.00    |
| 7/25/2019                                   | n/a | S. Parsons - Clerk of Works, Wages/Benefits                                                                                     | \$ | 981.18       |
| 7/31/2019                                   | 274 | PC Construction Co.: Professional Services through 6/30/2019 (App#37, Includes Held Retainage of \$11,819) (ACH 7/31/2019)      | \$ | 664,308.00   |
| 8/1/2019                                    | n/a | S. Cartabona - Clerk of Works, Wages/Benefits                                                                                   | \$ | 950.21       |
| <b><u>Expenditures to Date, Cont'd:</u></b> |     |                                                                                                                                 |    |              |
| 8/1/2019                                    | 275 | Eversource - disconnect & removal of light pole                                                                                 | \$ | 822.08       |
| 8/8/2019                                    | 277 | VWR International - Science Equipment for HS                                                                                    | \$ | 663.06       |
| 8/8/2019                                    | 278 | R.W. Gillespie - Materials testing through 7/28/2019                                                                            | \$ | 1,404.59     |
| 8/8/2019                                    | n/a | S. Cartabona - Clerk of Works, Wages/Benefits                                                                                   | \$ | 950.21       |
| 8/15/2019                                   | n/a | S. Cartabona - Clerk of Works, Wages/Benefits                                                                                   | \$ | 950.21       |

**CAPITAL IMPROVEMENTS SUMMARY**  
**Dover High School & Regional Career Technical Center Project**  
**As of September 25, 2020**

|            |     |                                                                                                                                                |                            |                         |
|------------|-----|------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------|-------------------------|
| 8/22/2019  | n/a | S. Cartabona - Clerk of Works, Wages/Benefits                                                                                                  | \$                         | 1,471.78                |
| 8/29/2019  | n/a | S. Cartabona - Clerk of Works, Wages/Benefits                                                                                                  | \$                         | 1,417.29                |
| 9/5/2019   | 279 | HMFH Architects, Inc.: Professional Services through 7/31/2019                                                                                 | \$                         | 14,911.56               |
| 9/5/2019   | 280 | Vernier Software & Technology- Science Equipment Items for HS (part of \$55K approved by JBC on 4/16/2019)                                     | \$                         | 2,354.00                |
| 9/5/2019   | 281 | Horizon Engineering Associates, LLP: Commissioning Agent - Services from 8/26/2019-8/2/2019                                                    | \$                         | 875.00                  |
| 9/5/2019   | 282 | R.M.S. Electric, LLC - Pre-engineering install saf-start cords on power equipment in shop area and test                                        | \$                         | 1,240.23                |
| 9/5/2019   | 283 | Sprague Floor Covering - flooring at DHS cosmetology space                                                                                     | \$                         | 737.23                  |
| 9/5/2019   | n/a | S. Cartabona - Clerk of Works, Wages/Benefits                                                                                                  | \$                         | 1,425.32                |
| 9/6/2019   | 284 | PC Construction Co.: Professional Services through 7/31/2019 (App#38, Includes Held Retainage of \$16,978) (ACH 9/6/2019)                      | \$                         | 391,091.00              |
| 9/26/2019  | 285 | WS Dennison Cabinets, Inc - Installation of counters                                                                                           | \$                         | 500.00                  |
| 9/26/2019  | 286 | Ockers Company: Servers - Migration Services                                                                                                   | \$                         | 2,062.13                |
| 9/26/2019  | 287 | R.W. Gillespie & Associates, Inc. - Materials Testing Services, August 2019                                                                    | \$                         | 3,227.95                |
| 9/26/2019  | 288 | HMFH Architects, Inc.: Professional Services through 8/31/2019                                                                                 | \$                         | 9,318.42                |
| 9/30/2019  | 289 | PC Construction Co.: Professional Services through 8/31/2019 (App#39, Includes release of Retainage of \$294,290) (ACH 9/30/2019)              | \$                         | (227,104.00)            |
| 10/10/2019 | 290 | Horizon Engineering Associates, LLP: Commissioning Agent - Services from 8/3/2019-8/30/2019                                                    | \$                         | 1,512.50                |
| 10/10/2019 | 291 | Sargent Welch (VWR Corporation)                                                                                                                | \$                         | 2,335.16                |
| 10/17/2019 | 296 | Home Depot - HS FFE Items (Science Equipment)                                                                                                  | \$                         | 1,191.63                |
| 10/24/2019 | 293 | Staples Advantage - IT Equipment for HS                                                                                                        | \$                         | 24,211.50               |
| 10/24/2019 | 294 | R.W. Gillespie & Associates, Inc. - Materials Testing Services, September 2019                                                                 | \$                         | 415.00                  |
| 10/28/2019 | 292 | Hi-Way Safety Systems - fire line painting behind DHS                                                                                          | \$                         | 1,528.62                |
| 10/31/2019 | 295 | HMFH Architects, Inc.: Professional Services through 9/30/2019                                                                                 | \$                         | 9,929.63                |
| 11/7/2019  | 296 | R.M.S. Electric, LLC - Cosmetology work stations                                                                                               | \$                         | 1,958.76                |
| 11/7/2019  | 297 | Sargent Welch (VWR Corporation) - FFE, Science Equipment                                                                                       | \$                         | 257.60                  |
| 11/7/2019  | 298 | Amazon.com - FFE, Science Equipment                                                                                                            | \$                         | 311.76                  |
| 11/7/2019  | 300 | Vernier Software & Technology - Science Equipment for HS                                                                                       | \$                         | 2,469.85                |
| 11/14/2019 | 301 | HMFH Architects, Inc.: Professional Services through 10/31/2019                                                                                | \$                         | 542.06                  |
| 11/14/2019 | 302 | School Specialty - FFE for CTC                                                                                                                 | \$                         | 727.00                  |
| 11/14/2019 | 303 | School Furnishings - FFE for CTC                                                                                                               | \$                         | 5,362.27                |
| 11/14/2019 | 304 | School Furnishings - FFE for CTC                                                                                                               | \$                         | 3,276.00                |
| 11/14/2019 | 305 | Diamedical USA Equipment - FFE for CTC                                                                                                         | \$                         | 2,785.00                |
| 11/14/2019 | 306 | School Furnishings - FFE for DHS                                                                                                               | \$                         | 7,002.84                |
| 12/4/2019  | 299 | PC Construction Co.: Professional Services through 9/30/2019 (App#40, Includes released retainage of \$2,028) (ACH 12/4/2019)                  | \$                         | 1,268,203.00            |
| 12/12/2019 | 307 | VWR International - Science Equipment Items for HS                                                                                             | \$                         | 64.97                   |
| 12/12/2019 | 308 | City of Dover - softball fields water meter (PC issued credit on CO#190414)                                                                    | \$                         | 4,034.45                |
| 12/12/2019 | 309 | Creative Office Pavillion - FFE for HS                                                                                                         | \$                         | 428.00                  |
| 12/31/2019 | 310 | PC Construction Co.: Professional Services through 10/31/2019 (App#41, Includes released retainage of \$129,088) (ACH 12/31/2019)              | \$                         | 310,649.00              |
| 1/30/2020  | 311 | HMFH Architects, Inc.: Professional Services through 12/31/2019                                                                                | \$                         | 314.73                  |
| 1/30/2020  | 312 | R.M.S. Electric - Installation of new pedestal outlets (6) on top of work stations                                                             | \$                         | 1,410.00                |
| 1/27/2020  | 313 | Airgas USA, LLC - welding program supplies                                                                                                     | \$                         | 1,939.40                |
| 1/31/2020  | 314 | PC Construction Co.: Professional Services through 12/31/2019 (App#42, Includes released retainage of \$80,592) (ACH 1/31/2020)                | \$                         | 112,357.00              |
| 2/20/2020  | 315 | R.P. Schiffliti Associates, Inc. - PO#202004973 Partial Payment for 3rd party alarm review.                                                    | \$                         | 3,482.54                |
| 2/20/2020  | 316 | Creative Office Pavillion - Furniture PO#201909946 & PO#201909945                                                                              | \$                         | 69,416.84               |
| 2/20/2020  | 317 | HMFH Architects, Inc.: PO#202007137 Professional Services through 1/31/2020                                                                    | \$                         | 21,795.76               |
| 6/25/2020  | 318 | RMS Electric, LLC - PO#202009589 installation of cord reels, unistrut system, outlets, and fuses (Not referenced in prior obligations)         | \$                         | 1,795.77                |
| 6/25/2020  | 319 | Creative Office Pavillion - PO#201909946 FFE remaining balance for furniture that had not been received                                        | \$                         | 3,920.00                |
| 8/20/2020  | 320 | PC Construction Co.: PO#201611299 Professional Services through 4/24/2020 (App#43, Includes released retainage of \$14,870) (ACH 8/20/2020)    | \$                         | 130,248.00              |
| 8/26/2020  | 321 | Cengage Learning - Direct Invoice - Paid from Trust Fund from a Demonstrated Success donation (not included in project expenditures - \$7,794) | \$                         | -                       |
|            |     |                                                                                                                                                | <b>Total Expenditures:</b> | <b>\$ 87,214,103.53</b> |

**Obligations to Date:**

|                                                                                                                                                        |                                                                                                                              |    |                      |
|--------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------|----|----------------------|
| PO#201604454                                                                                                                                           | HMFH Architects, Inc.: Printing & Travel Expenses                                                                            | \$ | 5,677.00             |
| PO#201611299                                                                                                                                           | PC Construction Co.: GMP, includes \$4,270,636 for Early GMP and Approved Change Orders to Date                              | \$ | 86,520.73            |
| PO#201700407                                                                                                                                           | HMFH Architects, Inc: Supplement#8 & #10 Add'l services for Construction Phase Geotechnical Engineering (McPhail Associates) | \$ | 5,259.05             |
| PO#201808571                                                                                                                                           | WB Mason (FFE)                                                                                                               | \$ | 521.70               |
| PENDING Placeholder for \$70K approved by JBC on 11/27/18 for FFE items, \$55K approved by JBC on 4/16/2019, \$36K approved by JBC on 5/28/19, Add'l 8 |                                                                                                                              |    |                      |
| PO#201909406                                                                                                                                           | R.W. Gillespie & Associates, Inc. - Materials Testing Services                                                               | \$ | 2,000.00             |
| PO#202002436                                                                                                                                           | Amazon.com - HS FFE Items (Science Equipment)                                                                                | \$ | 5,652.71             |
| PO#202002437                                                                                                                                           | Home Depot - HS FFE Items (Science Equipment)                                                                                | \$ | 1,688.24             |
| PO#202002440                                                                                                                                           | VWR Corporation, dba Sargent-Welch - HS FFE Items (Science Equipment)                                                        | \$ | 1,308.37             |
| PO#202003237                                                                                                                                           | HMFH Architects, Inc: Add'l Landscape Services, PSS12                                                                        | \$ | 1,407.24             |
| PO PENDING                                                                                                                                             | Placeholder for Softball Dugout (JBC approved 10/15/2019)                                                                    | \$ | 534.60               |
| PO PENDING                                                                                                                                             | Placeholder for Courtyard Doors through Griffin Electric (JBC approved 11/12/2019)                                           | \$ | 40,000.00            |
| PO#202004973                                                                                                                                           | R.P. Schiffliti Associates, Inc - Review of existing fire alarm and emergency communication system                           | \$ | 10,000.00            |
|                                                                                                                                                        |                                                                                                                              |    | <b>\$ 4,017.46</b>   |
|                                                                                                                                                        |                                                                                                                              |    | <b>\$ 164,587.10</b> |

**Unexpended/Unencumbered Funds Remaining: \$244,065.37**

**Retainage:**

|            |     |                                      |    |            |
|------------|-----|--------------------------------------|----|------------|
| 8/11/2016  | 028 | PC Construction Co.: Application #1  | \$ | 8,790.00   |
| 9/15/2016  | 032 | PC Construction Co.: Application #2  | \$ | 7,381.00   |
| 9/29/2016  | 037 | PC Construction Co.: Application #3  | \$ | 23,324.00  |
| 11/3/2016  | 040 | PC Construction Co.: Application #4  | \$ | 37,250.00  |
| 12/15/2016 | 047 | PC Construction Co.: Application #5  | \$ | 41,474.00  |
| 12/29/2016 | 052 | PC Construction Co.: Application #6  | \$ | 120,917.00 |
| 1/19/2017  | 056 | PC Construction Co.: Application #7  | \$ | 30,899.00  |
| 3/9/2017   | 059 | PC Construction Co.: Application #8  | \$ | 94,252.00  |
| 3/30/2017  | 061 | PC Construction Co.: Application #9  | \$ | 108,494.00 |
| 4/27/2017  | 068 | PC Construction Co.: Application #10 | \$ | 102,303.00 |

**Retainage, Cont'd:**

|           |     |                                      |    |            |
|-----------|-----|--------------------------------------|----|------------|
| 5/26/2017 | 073 | PC Construction Co.: Application #11 | \$ | 112,559.00 |
| 6/29/2017 | 078 | PC Construction Co.: Application #12 | \$ | 186,134.00 |

**CAPITAL IMPROVEMENTS SUMMARY**  
**Dover High School & Regional Career Technical Center Project**  
As of September 25, 2020

|                |                                                       |                              |                     |
|----------------|-------------------------------------------------------|------------------------------|---------------------|
| 6/30/2017 081  | PC Construction Co.: Application #13 (Paid 7.21.2017) | \$                           | 241,526.00          |
| 8/31/2017 085  | PC Construction Co.: Application #14                  | \$                           | 125,105.00          |
| 9/29/2017 090  | PC Construction Co.: Application #15                  | \$                           | 210,474.00          |
| 10/30/2017 094 | PC Construction Co.: Application #16                  | \$                           | 150,968.00          |
| 12/1/2017 099  | PC Construction Co.: Application #17                  | \$                           | 194,352.00          |
| 12/29/2017 104 | PC Construction Co.: Application #18                  | \$                           | 129,783.00          |
| 1/31/2018 107  | PC Construction Co.: Application #19                  | \$                           | 167,451.00          |
| 2/28/2018 110  | PC Construction Co.: Application #20                  | \$                           | 112,975.00          |
| 3/29/2018 119  | PC Construction Co.: Application #21                  | \$                           | 133,254.00          |
| 4/30/2018 122  | PC Construction Co.: Application #22                  | \$                           | 153,874.00          |
| 5/29/2018 126  | PC Construction Co.: Application #23                  | \$                           | 109,699.00          |
| 6/29/2018 132  | PC Construction Co.: Application #24                  | \$                           | 68,874.00           |
| 6/30/2018 136  | PC Construction Co.: Application #25 (ACH 7.20.2018)  | \$                           | 76,420.00           |
| 8/31/2018 141  | PC Construction Co.: Application #26                  | \$                           | 65,271.00           |
| 9/27/2018 153  | PC Construction Co.: Application #27                  | \$                           | 63,465.00           |
| 11/14/2018 176 | PC Construction Co.: Application #28                  | \$                           | 9,220.00            |
| 12/12/2018 198 | PC Construction Co.: Application #29                  | \$                           | (436,782.00)        |
| 12/31/2018 207 | PC Construction Co.: Application #30                  | \$                           | (123,767.00)        |
| 1/30/2019 224  | PC Construction Co.: Application #31                  | \$                           | (63,395.00)         |
| 2/27/2019 231  | PC Construction Co.: Application #32                  | \$                           | (205,282.00)        |
| 3/29/2019 235  | PC Construction Co.: Application #33                  | \$                           | (400,263.00)        |
| 4/30/2019 244  | PC Construction Co.: Application #34                  | \$                           | (567,379.00)        |
| 5/31/2019 250  | PC Construction Co.: Application #35                  | \$                           | (298,019.00)        |
| 6/14/2019 254  | PC Construction Co.: Application #36                  | \$                           | (240,388.00)        |
| 7/31/2019 274  | PC Construction Co.: Application #37                  | \$                           | 11,819.00           |
| 9/6/2019 284   | PC Construction Co.: Application #38                  | \$                           | 16,978.00           |
| 9/30/2019 289  | PC Construction Co.: Application #39                  | \$                           | (294,290.00)        |
| 12/4/2019 299  | PC Construction Co.: Application #40                  | \$                           | (2,028.00)          |
| 12/31/2019 310 | PC Construction Co.: Application #41                  | \$                           | (129,088.00)        |
| 1/31/2020 314  | PC Construction Co.: Application #42                  | \$                           | (80,592.00)         |
| 6/10/2020 320  | PC Construction Co.: Application #43                  | \$                           | (14,870.00)         |
|                |                                                       | <b>Total Retainage Held:</b> | <b>\$ 58,942.00</b> |

**PC Construction - Guaranteed Maximum Price (GMP)**

Total Contract Sum (includes \$4,270,636 for Procurement and Early Work, 6/20/16-10/7/16) \$71,643,000.00

**Change Order #1, Approved 12/13/2016**

|                                                         |             |
|---------------------------------------------------------|-------------|
| Proposal#190006R1 - Ledge Removal SMH-4 to SMH-2        | \$6,200.00  |
| Proposal#190012R1 - RFI-009 Organic Mat at Loading Dock | \$34,405.00 |
| Proposal#190013R1 - Ledge Removal Force Main to SMH-2   | \$1,705.00  |
| Proposal#190014R1 - Ledge Removal SMH-2 to SMH-1        | \$8,680.00  |
| Proposal#190016R1 -Ledge Removal SMH-1 to Existing SMH  | \$3,151.00  |

**Change Order #2, Approved 1/24/2017**

|                                                                  |                    |
|------------------------------------------------------------------|--------------------|
| Change Order #2 Approved 12/2/2017                               |                    |
| Proposal#190010 - RFI-007 Fabric Under Roadway                   | \$3,705.00         |
| Proposal#190021 - ASI-001 Catwalk Revisions                      | -\$1,657.00        |
| Proposal#190022 - ASI-007 Loading Dock Footing Rev.              | \$2,197.00         |
| Proposal#190023 - ASI-006R Courtyard & Loading Dock Drainage Rev | \$15,015.00        |
| Proposal#190025 - Organic Soil Removal Area B                    | \$2,559.00         |
| Proposal#190027 - RFI-125 Road Subgrade Revisions                | \$17,926.00        |
| Proposal#190029 - Edge Strip Deletion Credit                     | -\$6,953.00        |
| Proposal#190034 - ASI-016 Control Joint Addition                 | \$0.00             |
| <b>Total Change Order #2:</b>                                    | <b>\$32,782.00</b> |

**Change Order #3, Approved 2/15/2017**

|                                                                                      |                     |
|--------------------------------------------------------------------------------------|---------------------|
| Proposal#190020.1 Ledge Removal for Foundations and Utilities Part 1                 | \$185,297.00        |
| Proposal#190026 RFI-099 Deleted RAP's at AE Line                                     | -\$9,531.00         |
| Proposal#190028R1 - ASI-12 Animal Science Power                                      | \$0.00              |
| Proposal#190031 - ASI-014 Kitchen Equipment Revisions (under original FF & E Budget) | \$454,539.00        |
| Proposal#190035 - ASI-020 Life Safety Switch                                         | \$14,252.00         |
| Proposal#190036 - PR-001 Slab Depression Deletion                                    | -\$46,832.00        |
| Proposal#190040 - ASI-023 Revised Grease Traps                                       | -\$10,245.00        |
| Proposal#190047 - RFI-141R1 Fiber Reinforced Concrete                                | -\$22,212.00        |
| <b>Total Change Order #3:</b>                                                        | <b>\$565,268.00</b> |

**Change Order #4, Approved 3/21/2017**

|                                                             |                    |
|-------------------------------------------------------------|--------------------|
| Proposal#190030 ASI-013 Window Changes                      | \$0.00             |
| Proposal#190033 ASI-017 Steel Additions & ASI-026           | \$3,858.00         |
| Proposal#190041 - ASI-024 Stair #2 Revisions                | \$0.00             |
| Proposal#190043R - ASI-027 Smoke Hatch Revisions            | \$19,320.00        |
| Proposal#190043R2 - ASI-027 Smoke Hatch Revisions           | -\$2,533.00        |
| Proposal#190044 - ASI-028 Brace at Column B2/BE.1           | \$982.00           |
| Proposal#190048 - AIS-029 Cardio/Weight Room Floor Revision | -\$1,520.00        |
| Proposal#190053 - PR-003 Schuller Cove Base                 | -\$5,777.00        |
| Proposal#190059 - ASI-032 and 037 Revised Brace Bays        | \$1,597.00         |
| Proposal#190062 - ASI-039 Bleacher Power                    | -\$4,605.00        |
| Proposal#190073 ASI-041 Lockers in Building Construction    | \$4,153.00         |
| <b>Total Change Order #4:</b>                               | <b>\$15,475.00</b> |

**Change Order #5, Approved 4/18/2017**

|                                                                                       |                     |
|---------------------------------------------------------------------------------------|---------------------|
| Proposal#190037 ASI-022 Elevator Roof Structure                                       | \$0.00              |
| Proposal#190038 ASI-21.1 Curtainwall Revisions                                        | \$4,947.00          |
| Proposal#190050 ASI-031/RFI 189-Eliminated Catwalk Steel Mesh Guardrail at Auditorium | -\$6,314.00         |
| Proposal#190078 - Paint Booth Procurement                                             | \$139,396.00        |
| <b>Total Change Order #5:</b>                                                         | <b>\$138,029.00</b> |

**Change Order #6, Approved 5/30/2017**

|                                                          |             |
|----------------------------------------------------------|-------------|
| Proposal#190039R1 ASI-021.2 Revised Exterior Elevations  | -\$2,569.00 |
| Proposal#190046 - Delete Safety Cage at 230F Roof Ladder | -\$869.00   |
| Proposal#190052R1 - ASI-21.5 Acid Neutralizer Tank       | \$34,802.00 |

**PC Construction - Guaranteed Maximum Price (GMP), Cont'd**

|                                                                          |            |
|--------------------------------------------------------------------------|------------|
| Proposal#190056R1 - RFI-190 Area E Ductwork Riser @ Stair #5             | \$3,758.00 |
| Proposal#190075 - RFI-257 Storage Room Duct Chase                        | \$914.00   |
| Proposal#190081 RFI-262 Area C-Outdoor Storage Room Exterior Door Layout | \$2,055.00 |

**CAPITAL IMPROVEMENTS SUMMARY**  
**Dover High School & Regional Career Technical Center Project**  
As of September 25, 2020

|                                                                           |                     |
|---------------------------------------------------------------------------|---------------------|
| Proposal#190086 - Sprinkler Coverage Above Town Square Clouds             | \$8,732.00          |
| Proposal#190094R1 - Corridor Locker Size Change                           | \$5,425.00          |
| Proposal#190095 - PR-009 Gym Diffuser Covers                              | \$4,835.00          |
| <b>Total Change Order #6:</b>                                             | <b>\$57,084.00</b>  |
| <b>Change Order #7, Approved 7/11/2017</b>                                |                     |
| Proposal#190032R2 ASI-015 Underslab Piping Revisions                      | \$18,484.00         |
| Proposal#190049 ASI-030 Primary Power Revisions                           | \$0.00              |
| Proposal#190054 ASI-034 Gym Bubbler                                       | \$0.00              |
| Proposal#190057 ASI-036R Kitchen Sink Waste Revisions                     | \$0.00              |
| Proposal#190070 ASI-021.10 Revised Edge of Slab Drawings                  | \$0.00              |
| Proposal#190092 ASI-058 Auto Tech Lift Revision                           | \$2,209.00          |
| Proposal#190104R2 PR-010 Guidance Suite Revisions                         | \$1,964.00          |
| Proposal#190107 RFI-407 Life Skills Exhaust Hood                          | -\$7,225.00         |
| Proposal#190114 PR-012 Dust Collector Electrical Changes                  | \$972.00            |
| Proposal#190116 ASI-075 Exhaust Duct Additions in Bathroom 203 A/B        | \$2,738.00          |
| Proposal#190117R1 PR-013 Cosmetology Lockers                              | \$2,282.00          |
| <b>Total Change Orders #7:</b>                                            | <b>\$21,424.00</b>  |
| <b>Change Order #8, Approved 8/22/2017</b>                                |                     |
| Proposal#190061 ASI-038 Auto Coll CMU Office "Roof"                       | -\$822.00           |
| Proposal#190063R1 ASI-021.7 FF&E Drawings                                 | -\$45,177.00        |
| Proposal#190069R2 ASI-021.9 Revised Electrical Drawings                   | \$46,368.00         |
| Proposal#190077 ASI-044 Power to Autotech Air Cleaners                    | \$10,494.00         |
| Proposal#190082 ASI-049 Mezzanine Guard Rail                              | -\$258.00           |
| Proposal#190083R3 RFI-188 Catwalk Access Ladder Revisions                 | -\$138.00           |
| Proposal#190084 ASI-047 CUH Revisions                                     | \$2,711.00          |
| Proposal#190087 ASI-052 Life Science Displacement Diffusers               | \$1,262.00          |
| Proposal#190088R1 ASI-045 Curtainwall 42                                  | \$2,285.00          |
| Proposal#190090 ASI-054 CW & Auditorium Elevation Updates                 | \$4,098.00          |
| Proposal#190096 ASI-060 Cosmetology Electrical Revisions                  | \$0.00              |
| Proposal#190101 RFI-359 Powered Door Operators                            | \$5,203.00          |
| Proposal#190102 ASI-066 Borrowed Light in Facilities                      | -\$468.00           |
| Proposal#190105 RFI-316 Trap Primer                                       | \$1,060.00          |
| Proposal#190111R1 ASI-073 Library Borrowed Light Changes                  | -\$3,493.00         |
| Proposal#190135 RFI-469 Unit Heater 12                                    | \$537.00            |
| Proposal#190136 RFI-480 Duct Diffuser 231A                                | -\$46.00            |
| Proposal#190138 RFI-479 SPED CR 222 Displacement Diffuser                 | \$2,585.00          |
| <b>Total Change Orders #8:</b>                                            | <b>\$26,201.00</b>  |
| <b>Change Order #9, Approved 10/3/2017</b>                                |                     |
| Proposal#190020.2 Ledge Removal for Foundations and Utilities Part 2      | \$189,382.00        |
| Proposal#190058 ASI-21.6R Door Schedule Revisions                         | -\$152.00           |
| Proposal#190060R1 ASI-21.4 Revised Floor Plans                            | \$22,776.00         |
| Proposal#190065 ASI-021.3 Civil and Landscaping Revisions                 | \$18,387.00         |
| Proposal#190089R2 RFI-261R1 Dishwasher Exhaust Duct Revisions             | \$5,080.00          |
| Proposal#190103R1 ASI-065 Electrical Coordination                         | \$7,485.00          |
| Proposal#190115 ASI-074 Ductless Unit Electrical Changes                  | -\$5,238.00         |
| Proposal#190124 ASI-081 Panel PL137A Deletion                             | -\$337.00           |
| Proposal#190128 PR-010 Electrical Changes                                 | \$498.00            |
| Proposal#190137 RFI-470 LC 2-2 Wall Diffuser                              | \$609.00            |
| Proposal#190148 PR-015 Deletion of Millwork Cupboards                     | -\$4,258.00         |
| <b>Total Change Orders #9:</b>                                            | <b>\$234,234.00</b> |
| <b>Change Order #10, Approved 11/28/2017</b>                              |                     |
| Proposal#190066R3 ASI-043R Compactor Revisions                            | \$32,901.00         |
| Proposal#190120 ASI-077 Revisions to Drawing E3.1                         | \$0.00              |
| Proposal#190123R1 PR-014 Forum Stair Coatings                             | -\$1,137.00         |
| Proposal#190125 RFI-427R1 Radiant Panel Modifications                     | \$1,910.00          |
| Proposal#190130R2 Additional ductwork per RFI281                          | \$4,593.00          |
| Proposal#190134R1 RFI-474R1 Salon 106 Supply Air                          | \$5,791.00          |
| Proposal#190157 ASI-093 Paint Booth Electrical Revisions                  | -\$606.00           |
| Proposal#190159 RFI-499R1 Kiln Revisions                                  | \$2,444.00          |
| Proposal#190171 RFI-543 Aluminum Door Hardware Questions                  | -\$1,605.00         |
| Proposal#190176 RFI-536 Curtainwall Flashing Revisions                    | -\$24,410.00        |
| Proposal#190179 RFI561 Duct Diffuser Small CR 234                         | \$522.00            |
| Proposal#190182 PR-020 Sidewalk Widening                                  | \$2,894.00          |
| <b>Total Change Orders #10:</b>                                           | <b>\$23,297.00</b>  |
| <b>Change Order #11, Approved 1/9/2018</b>                                |                     |
| Proposal#190020.3 Ledge Removal for Utilities, Part 3                     | \$43,234.00         |
| Proposal#190091R1 ASI-056 Door 040.3 Update                               | \$808.00            |
| Proposal#190118 ASI-076 Added Rebar for New Auto-Tech Lift                | \$0.00              |
| Proposal#190129R2 ASI-085R2 Column Enclosure at AC/B15.8                  | \$1,183.00          |
| Proposal#190140 ASI-088 Deleted Borrowed Lights Construction CR           | -\$622.00           |
| Proposal#190146 ASI-45.1 CW 42 Power                                      | \$688.00            |
| Proposal#190147 RFI-483 Deletion of Recessed Can Lighting                 | -\$337.00           |
| Proposal#190149.3 PR-016 Corridor Benches Wood Veneer                     | -\$6,419.00         |
| Proposal#190160R1 RFI-522 EX-S4-1.1 Operator                              | \$1,239.00          |
| Proposal#190163 PR-19 Microphone in Town Square                           | \$2,046.00          |
| Proposal#190164 RFI-521 Emergency Fixtures at Stair 1 Roof Access         | \$5,334.00          |
| Proposal#190170 ASI-097 Business Classroom Floor Boxes                    | \$1,732.00          |
| Proposal#190173 ASI-094R LRC Fixtures                                     | \$0.00              |
| Proposal#190187 Football Field Feeder Location                            | \$8,016.00          |
| <b>Total Change Orders #11:</b>                                           | <b>\$56,882.00</b>  |
| <b>Change Order #12, Approved 2/6/2018</b>                                |                     |
| Proposal#190045 Toilet Accessories Revisions                              | -\$4,120.00         |
| Proposal#190072 ASI-040 Mock-up Wall Updates                              | -\$991.00           |
| Proposal#190093R1 PR-027 Loop Road & Baseball Field Drainage Improvements | \$12,074.00         |
| <b>PC Construction - Guaranteed Maximum Price (GMP), Cont'd</b>           |                     |
| Proposal#190126 ASI-070 Wall Panel Changes                                | \$0.00              |
| Proposal#190127R2 RFI-429 Auditorium Handrail Addition, ASI-102           | \$21,994.00         |
| Proposal#190132 Courtyard Speaker Strobes                                 | \$3,421.00          |
| Proposal#190143 Additional Exterior Sign Characters                       | \$0.00              |

**CAPITAL IMPROVEMENTS SUMMARY**  
**Dover High School & Regional Career Technical Center Project**  
As of September 25, 2020

|                                                                          |                                              |
|--------------------------------------------------------------------------|----------------------------------------------|
| Proposal#190153 ASI-21-14 Vertical Grab Bar Addition                     | \$2,226.00                                   |
| Proposal#190155 RFI-384R1 Telecom Ductbank Revisions                     | \$16,730.00                                  |
| Proposal#190165 ASI-095 Wall Panels                                      | \$0.00                                       |
| Proposal#190167 ASI-096 Stair 1 Security Gate Additions                  | \$775.00                                     |
| Proposal#190168 RFI-545 Stair One Roof Level Lighting                    | \$3,003.00                                   |
| Proposal#190204 RFI-577R1 Courtyard Canopy Light Fixture                 | \$2,487.00                                   |
| Proposal#190208 PR-029 Refrigerator Elimination                          | (\$3,800.00)                                 |
| Proposal#190211 PR-030 Filzfelt Panel Substitution                       | (\$10,636.00)                                |
| <b>Change Order #13, Approved 2/20/2018</b>                              | <b>Total Change Orders #12: \$43,163.00</b>  |
| Proposal#190185 PR-022 Power to Motorized Shades                         | \$0.00                                       |
| Proposal#190220 Animal Science Building Allowance Adjustment             | \$557,103.00                                 |
| <b>Change Order #14, Approved 3/20/2018</b>                              | <b>Total Change Orders #13: \$557,103.00</b> |
| Proposal#190113R2 ASI-083 Hardware and Security Coordination             | \$3,234.00                                   |
| Proposal#190158 ASI-091 230F Revisions                                   | \$2,103.00                                   |
| Proposal#190183 Framing Modifications for Bleacher Support               | \$12,580.00                                  |
| Proposal#190199 2 PR-025 Exterior Signage Modifications 8x12 vinyl       | \$1,974.00                                   |
| Proposal#190202R1 RFI-639 Additional Lighting in Sun Room 208A           | \$2,163.00                                   |
| Proposal#190207 RFI-648 Exterior Wall Motion Sensors                     | -\$433.00                                    |
| Proposal#190210 RFI-622 Paint Auditorium Ceiling Suspension System Black | \$620.00                                     |
| Proposal#190212 PR-031 Teacher Planning Layout Changes                   | \$8,396.00                                   |
| Proposal#190214 ASI-106 Exit Signage Revisions                           | \$1,857.00                                   |
| Proposal#190218 RFI-677 Room 134 North Wall                              | \$3,821.00                                   |
| Proposal#190219 Floor Finishes to Replace Recessed Mats                  | \$4,291.00                                   |
| Proposal#190221 PR-032 Dishwasher Addition Training 034A                 | \$2,121.00                                   |
| Proposal#190222 ASI-108 Canopy Lights Main Entrance Revised              | \$722.00                                     |
| Proposal#190223 ASI-107 Power Additions Guidance                         | \$623.00                                     |
| Proposal#190226 RFI-681 Sprinkler Backflow Preventer                     | \$1,292.00                                   |
| <b>Change Order #15, Approved 5/1/2018</b>                               | <b>Total Change Orders #14: \$45,364.00</b>  |
| Proposal#190067 aSI-021.8 Updated Ceiling Plans                          | \$956.00                                     |
| Proposal#190151 ASI-089 Updated Cosmetology Lab Electrical Layout        | \$5,622.00                                   |
| Proposal#190154 ASI-090 TVE Elevations                                   | \$4,594.00                                   |
| Proposal#190190 ASI-103 Weight Room Columns                              | \$3,246.00                                   |
| Proposal#190213 Town Square Exposed Steel Prep and Prime                 | \$6,220.00                                   |
| Proposal#190216 RFI-420R1 Condensate Insulation Update                   | -\$2,128.00                                  |
| Proposal#190229R1 ASI-109 Floor Finish Changes                           | -\$1,459.00                                  |
| Proposal#190230 RFI-674 Hydronic Heating Zone 113B                       | \$1,842.00                                   |
| Proposal#190236 ASI-111 Revised Gymnasium Line Layout                    | \$3,100.00                                   |
| Proposal#190237 RFI-704 Volleyball Insert Modifications                  | \$2,016.00                                   |
| Proposal#190240 PR-037 Intercom Revisions                                | \$6,288.00                                   |
| Proposal#19042 Opaque Glass Addition at Trophy Case                      | \$2,682.00                                   |
| Proposal#190247 Wood Athletic Floor Additional Letters and Staining      | \$5,374.00                                   |
| <b>Change Order #16, Approved 6/26/2018</b>                              | <b>Total Change Orders #15: \$38,353.00</b>  |
| Proposal#19009R1-RFI-291 Parking at North Side of Gymnasium              | \$5,710.00                                   |
| Proposal#190156 RFI-506 Washer/Dryer Power and Venting                   | \$6,110.00                                   |
| Proposal#190231 PR-035 Revisions to Bio-Med Prep 233C                    | \$4,969.00                                   |
| Proposal#190244 ASI-113 Knox Box                                         | \$7,242.00                                   |
| Proposal#190248 RFI-722 Under Cabinet Lighting Circuits                  | \$4,973.00                                   |
| Proposal#190252 RFI-733 Dryer Vent Booster Fans                          | \$3,958.00                                   |
| Proposal#190253 ASI-115 Stair 4 Light Fixture                            | \$410.00                                     |
| Proposal#190261 RFI-735 Fume Hood Pressure Regulators                    | \$4,179.00                                   |
| Proposal#190266 RFI-752 Outdoor Storage Door Closers                     | \$964.00                                     |
| Proposal#191001 ASB ASI-003 Sprinkler Coverage under Mezzanine           | \$1,592.00                                   |
| Proposal#191003 ASB Tub Room Flooring Finish                             | -\$567.00                                    |
| <b>Change Order #17, Approved 8/15/2018</b>                              | <b>Total Change Orders #16: \$39,540.00</b>  |
| Proposal#190225.1 PR-033R Sports Storage Rooms 037 038 & 039             | \$9,901.00                                   |
| Proposal#190246 2x8 Ceiling tile Manufacturer                            | \$4,502.00                                   |
| Proposal#190259R1 PR-40 Catwalk Railing                                  | \$29,978.00                                  |
| Proposal#190271R1 PR-43 AV Rack 033B                                     | \$3,385.00                                   |
| Proposal#190285 ASI-121 Forum Stair Railing Revisions                    | \$17,443.00                                  |
| <b>Change Order #18, Approved 9/4/2018</b>                               | <b>Total Change Orders #17: \$65,209.00</b>  |
| Proposal#190181 ASI-101 Added Facilities Doors                           | \$6,699.00                                   |
| Proposal#190188 ASI-095R & RFI-604 Auditorium Runtel Relocation          | \$1,138.00                                   |
| Proposal#190206R1 RFI-652 Wall Finish at Deleted WP-1 Panels             | -\$3,493.00                                  |
| Proposal#190215.1 Climbing Wall Allowance Adjustment                     | \$11,540.00                                  |
| Proposal#190231.1 PR-35 Bio Med Casework Credit                          | -\$635.00                                    |
| Proposal#190234 RFI-691 Relocated CTC Equipment                          | \$1,382.00                                   |
| Proposal#190263 RFI-756 Rain Leader Enclosures in Stairwells             | \$2,892.00                                   |
| Proposal#190268 RFI-755 Cementitious FP Column Protection                | \$2,259.00                                   |
| Proposal#190277 RFI-772 Additional Speaker Strobes & Pull Stations       | \$7,750.00                                   |
| Proposal#190282 Additional Exterior Doors                                | \$13,154.00                                  |
| Proposal#191008 ASB Exit Signage                                         | \$1,454.00                                   |
| <b>PC Construction - Guaranteed Maximum Price (GMP), Cont'd</b>          | <b>Total Change Orders #18: \$44,140.00</b>  |
| <b>Change Order #19, Approved 11/13/2018</b>                             |                                              |
| Proposal#190145R1 RFI-484 Water Supply to Wash Bay                       | \$1,153.00                                   |
| Proposal#190269 RFI-745 Accessories in Fire Rated Walls                  | \$7,574.00                                   |
| Proposal#190274 RFI-762 Kitchen Equipment Power, Item 68                 | \$2,024.00                                   |
| Proposal#190276 ASI-120 GFCI Receptacles Training Room                   | \$523.00                                     |

**CAPITAL IMPROVEMENTS SUMMARY**  
**Dover High School & Regional Career Technical Center Project**  
As of September 25, 2020

|                                                                    |                                              |
|--------------------------------------------------------------------|----------------------------------------------|
| Proposal#190278 RFI-775 Outlets for Existing Grab n Gos            | \$2,293.00                                   |
| Proposal#190283 RFI-780 Compressed Air to Auto Lifts               | \$2,983.00                                   |
| Proposal#190287 RFI-781 Wood Working Devices                       | \$12,813.00                                  |
| Proposal#190290 PR-44 Marketing Casework                           | \$857.00                                     |
| Proposal#190291R1 PR-045 Gym Scorer's Table                        | \$353.00                                     |
| Proposal#190295R1 ASI-127 Striping at Loading Dock                 | \$918.00                                     |
| Proposal#190296 ASI-128 Room 206 Door Swing Changes                | \$1,612.00                                   |
| Proposal#190304 PR-47 Benches in Athletics                         | \$6,024.00                                   |
| Proposal#190310 ASI-139 Tire Changer Compressed Air                | \$1,535.00                                   |
| Proposal#190320 PR-51 Accent Paint 036 & 036C                      | \$1,019.00                                   |
| Proposal#190325 Regrade at Generator                               | \$1,331.00                                   |
| Proposal#191005 Fire Alarm Department Review                       | \$2,027.00                                   |
| <b>Change Order #20, Approved 12/11/2018</b>                       | <b>Total Change Orders #19: \$45,039.00</b>  |
| Proposal#190178 RFI-567-Exposed Columns and Wind Bracing           | \$596.00                                     |
| Proposal#190212.1 PR-031 R2 Teacher Planning Revisions             | \$1,850.00                                   |
| Proposal#190249 RFI-735 Fume Hood Openings                         | \$6,252.00                                   |
| Proposal#190255 Alumni Drive Utility Ledge Removal                 | \$1,085.00                                   |
| Proposal#190258 LRC Fixture Modifications                          | \$700.00                                     |
| Proposal#190270R2 PR-042 Intercom Call Switch                      | \$31,863.00                                  |
| Proposal#190293 PR-046 CO-2.3 Operation                            | \$2,266.00                                   |
| Proposal#190326 ASB RFI-012 Drainage Revisions                     | \$3,541.00                                   |
| <b>Change Order #21, Approved 1/22/2019</b>                        | <b>Total Change Orders #20: \$48,153.00</b>  |
| Proposal#190133 RFI-462 Bellamy/Alumni Catch basin                 | \$10,305.00                                  |
| Proposal#190142 ASI-084 Fume Hood and Gas Changes                  | -\$54,868.00                                 |
| Proposal#190297 ASI-129 Relocate TVE & TVC Outlets                 | \$2,323.00                                   |
| Proposal#190317 RFI-798 Power to Airmax Filtration Units           | \$1,501.00                                   |
| Proposal#190330 RFI-804 Welding Exhaust Fan Switch                 | \$796.00                                     |
| Proposal#190333 GFCI Breakers in Building Construction             | \$1,489.00                                   |
| Proposal#191018 ASI-ASB009 Remove Exit Signs in ASB                | \$310.00                                     |
| <b>Change Order #22, Approved 2/19/2019</b>                        | <b>Total Change Orders #21: -\$38,144.00</b> |
| Proposal#190134.1 RFI-474 Salon 106 Supply Air Add'l Scope         | \$13,568.00                                  |
| Proposal#190196R1 PR-023 Add'l Auditorium Ramp Lighting            | \$20,399.00                                  |
| Proposal#190288R1 ASI-122 HV-4 Auto Collision Air Changes          | \$29,033.00                                  |
| Proposal#1900292 RFI-790 Bldg E Wall Ratings                       | \$12,689.00                                  |
| Proposal#190314 Kitchen Plumbing Adds                              | \$2,541.00                                   |
| Proposal#191004 Credit for deletion of fire ext monitors at An Sci | -\$422.00                                    |
| <b>Change Order #23, Approved 3/19/2019</b>                        | <b>Total Change Orders #22: \$77,807.00</b>  |
| Proposal#190191R1 RFI-616 Heat Trace Power                         | \$688.50                                     |
| Proposal#190078.1 Paint Booth Add'l Scope                          | \$69,567.00                                  |
| Proposal#190085 ASI-050 Auto Collision Slab Depression             | \$10,355.00                                  |
| Proposal#190097 RFI-341 Cardio/Weight Room Ceiling                 | \$2,611.00                                   |
| Proposal#190122R1 ASI-21.13 Plumbing Rev                           | \$81,892.00                                  |
| Proposal#190131 RFI-338 Pipe Expansion Joints                      | \$150,999.00                                 |
| Proposal#190166R1 RFI-552 Auto Area Unit Heater                    | \$24,838.00                                  |
| Proposal#190232 ASI-21.4 Add'l Training Room Work                  | \$2,772.00                                   |
| Proposal#190233 Split AC Value Eng Credit Recovery                 | \$20,667.00                                  |
| Proposal#190241.1 ASI-112 CTC Entrance                             | \$5,730.00                                   |
| Proposal#190264R1 RFI-747 Stair#2 Wind Brace Fireproofing          | \$4,282.00                                   |
| Proposal#190272 Caulk Reveal at TS Knee Wall Cap                   | \$373.00                                     |
| Proposal#190316R1 ASI-008 Pave Path Between ASB & Shed             | \$19,939.00                                  |
| <b>Change Order #24, Approved 4/2/2019</b>                         | <b>Total Change Orders #23: \$374,713.50</b> |
| Proposal#190121R2 ASI-078 Water Heater Intake and Exhaust          | \$6,755.00                                   |
| Proposal#190144R1 RFI-456 Staff Dining 204 Duct Diffuser           | \$1,384.00                                   |
| Proposal#190186 RFI-601 Fume Hood Plumbing Sci. Prep 235A          | \$6,704.00                                   |
| Proposal#190192R1 RI-617 Courtyard Irrigation Feed                 | \$7,006.00                                   |
| Proposal#190195.1 RFI-623 DCU Condensate Drain Revisions           | \$2,180.00                                   |
| Proposal#190224 RFI-672 Unit Heater 11 Piping                      | \$1,467.00                                   |
| Proposal#190238R1 RFI-715 Additional Fire Dampers                  | \$3,569.00                                   |
| Proposal#190250 Revised Stairwell Electrical Pathway               | \$23,203.00                                  |
| Proposal#190251 RFI-732 VAV Discrepancies                          | \$3,785.00                                   |
| Proposal#190281 RFI-777 Dishwasher Power Supply                    | \$345.00                                     |
| Proposal#190289 Caulk Accessories at Tile Wainscot                 | \$1,405.00                                   |
| Proposal#190294 ASI-125 Emergency Lighting in Cooler               | \$2,304.00                                   |
| Proposal#190302 Single Exterior Door Width Changes                 | \$35,636.00                                  |
| Proposal#190335 ASI-143 Paging Blue Lights in Cosmetology          | \$3,651.00                                   |
| Proposal#191013 AS Barn Wiring Modifications                       | \$23,222.00                                  |
| <b>Change Order #25, Approved 4/16/2019</b>                        | <b>Total Change Orders #24: \$122,616.00</b> |
| Proposal#190306 PR-49 Auto Tech Wheel & Tire                       | 1,941.00                                     |
| Proposal#190341 ASI-145 Lighting in Courtyard                      | 1,338.00                                     |
| Proposal#190175R2 ASI-099R4 Dishwashers in Prep Rooms              | 4,607.00                                     |
| Proposal#191014R1 Recessed Lighting                                | \$6,419.00                                   |
| <b>PC Construction - Guaranteed Maximum Price (GMP), Cont'd</b>    | <b>Total Change Orders #25: \$14,305.00</b>  |
| <b>Change Order #26, Approved 5/14/2019</b>                        |                                              |
| Proposal#190308 ASI-137 Feed for Wheel Balancer                    | \$575.00                                     |
| Proposal#190313R1 PR-50 Rooms 231 & 232 MBs                        | \$1,083.00                                   |
| Proposal#190343 ASI-146 Fence at Courtyard Retaining Wall          | \$2,413.00                                   |
| Proposal#190354 BMS System Database Rebuild                        | \$4,761.00                                   |
| Proposal#191010 ASI-AS006 Spray Foam Ignition Barrier              | \$18,190.00                                  |
| Proposal#191012 Relocated Water Fountains                          | \$1,127.00                                   |

**CAPITAL IMPROVEMENTS SUMMARY**  
**Dover High School & Regional Career Technical Center Project**  
**As of September 25, 2020**

|                                                                               |                                |
|-------------------------------------------------------------------------------|--------------------------------|
| Proposal#191017 RFI-808 AS Lights-Out Test Clarification                      | \$1,583.00                     |
| <b>Change Order #27, Approved 6/26/2019</b>                                   | <b>Total Change Orders #26</b> |
| Proposal#190052.1 ASI-21.5 Acid Neutralization Tank                           | \$640.00                       |
| Proposal#190071R1 Baseball Batting Cage Revisions                             | \$19,154.00                    |
| Proposal#190097.1 RFI-341 Cardio/Weight Room Ceiling Revisions                | \$7,406.00                     |
| Proposal#190241.2 ASI-112 CTC Entrance                                        | \$1,638.00                     |
| Proposal#190256 Football Scoreboard Permanent Power                           | \$10,812.00                    |
| Proposal#190264 RFI-747 Stair #2 Wind Brace Fireproofing - Metro Costs        | \$9,002.00                     |
| Proposal#190273 RFI-763 CH1 Freeze Protection Heater                          | \$418.50                       |
| Proposal#190364 PR-71 Additional Graphics                                     | \$3,146.00                     |
| Proposal#190367 Turf Field Credit                                             | -\$755,717.00                  |
| Proposal#190368 Additional Tennis Courts                                      | \$102,269.00                   |
| Proposal#190373 PR-76 Panic Bars at Fence Gates                               | \$2,330.00                     |
| Proposal#190379 Gallery #2 and Catch Basin Ledge Removal                      | \$79,099.00                    |
| <b>Change Order #28, Approved 7/23/2019</b>                                   | <b>Total Change Orders #27</b> |
| Proposal#190080R4 ASI-21.11R FEC Locations                                    | \$37,367.00                    |
| Proposal#190098 ASI-061 Alt PE Wall Configuration Update                      | \$2,055.00                     |
| Proposal#190151.1 Marker Board Reconciliation                                 | \$3,706.00                     |
| Proposal#190180R1 RFI-572R1 Safety Shower and Mixing Valves                   | \$2,833.00                     |
| Proposal#190200 RFI-633 Soffit Outside 127B                                   | \$786.00                       |
| Proposal#190217 Town Square Ceiling Paint Revisions                           | \$9,020.00                     |
| Proposal#190260 RFI-742 Additional Borrowed Lights                            | \$2,387.50                     |
| Proposal#190286 Electrical Changes - Design/Code Requirements                 | \$27,171.00                    |
| Proposal#190301 RFI-701 Radiant Heat Balancing Valves                         | \$5,662.50                     |
| Proposal#190311 ASI-133 Dust Collection FA Connectoin                         | \$3,353.00                     |
| Proposal#190321 PR-052 Water Distillers                                       | \$17,230.50                    |
| Proposal#190322 PR-053 Mat Hoist                                              | \$6,865.00                     |
| Proposal#190340 PR-59 Wet Area Training Room                                  | \$12,962.00                    |
| Proposal#190353 PR-62 CTC Sinks                                               | \$20,921.00                    |
| Proposal#190364.1 PR-71 Additional Graphics (welding)                         | \$1,621.75                     |
| Proposal#190369 RFI-690R1 Additional Duct Smoke and Fire Dampers              | \$16,805.00                    |
| Proposal#190371 RFI-827 Entry Plaza Illuminated Handrails                     | \$26,675.00                    |
| Proposal#190375 PR-79 Fire Alarm Additional Scope                             | \$420,751.00                   |
| Proposal#190378 PR-90 Drainage at Athletic Fields                             | \$1,538.00                     |
| Proposal#190381 Irrigation Sleeve at Front Entrance                           | \$20,299.00                    |
| Proposal#190383 Unsuitable Material Teacher's Parking Lot                     | \$4,303.00                     |
| Proposal#190384 Trough Excavation Backfill                                    | \$6,119.00                     |
| Proposal#190385 Fabric Installation at Senior Parking Lot                     | \$1,170.00                     |
| Proposal#190387 PR-82 Auto Collision Electrical Panel Protection              | \$20,532.00                    |
| Proposal#190393 PR-89 Tennis Court Revisions                                  | \$15,407.00                    |
| Proposal#190395 Fabric Installation at Tennis Courts                          | \$3,275.00                     |
| Proposal#191020 RFI-807 Barn EBU Fixtures                                     | \$868.00                       |
| Proposal#191021 RFI-825 Animal Science Balancing                              |                                |
| <b>Change Order #29, Approved 8/6/2019</b>                                    | <b>Total Change Orders #28</b> |
| Proposal#190305 PR-48R Auto Collision Wash Bay                                | \$25,322.00                    |
| Proposal#190361 PR-67 Softball Field Revisions                                | \$19,595.00                    |
| Proposal#190396 Dugout Pad Revisions                                          | \$4,073.00                     |
| Proposal#190397 Dugout Conduit at Softball Fields                             | \$8,174.00                     |
| <b>Change Order #30, Approved 9/17/2019</b>                                   | <b>Total Change Orders #29</b> |
| Proposal#190341.1 ASI 145R Courtyard Lighting                                 | \$1,840.00                     |
| Proposal#190350 PR-77 Paint Booth Dampers                                     | \$9,623.00                     |
| Proposal#190351 PR-73 Science Lab Table Power                                 | \$10,914.00                    |
| Proposal#190362 Sprinkler revisions                                           | \$4,683.00                     |
| Proposal#190374.1 PR-78 Kitchen Exhaust Fans                                  | \$24,591.00                    |
| Proposal#190388 PR-83 Emergency Shower                                        | \$9,999.00                     |
| <b>Change Order #31, Approved 9/17/2019</b>                                   | <b>Total Change Orders #30</b> |
| Proposal #190377 ASI 45.1 Training Room 034A-Access Control Hardware          | \$4,484.00                     |
| Proposal#190399 RFI 853-Add'l Concrete Sidewalk to N. Southball Field         | \$673.00                       |
| Proposal#190404 RFI 856 Parking Lot Pavement Clarification                    | \$1,999.89                     |
| Proposal#190409 PR-95 Irrigation Controller & Devices                         | -\$1,576.00                    |
| Proposal#190411 HEA Add'l Cost (credit)                                       | -\$12,404.00                   |
| <b>Change Order #32, Approved 10/1/2019</b>                                   | <b>Total Change Orders #31</b> |
| Proposal#190382.2 PR-92.1 HS Entry Plantings                                  | -\$711.00                      |
| Proposal#190400 Teacher Parking Lot Repairs                                   | \$57,457.00                    |
| Proposal#190412 PR-96 Decorative Sandblasting at Courtyard                    | -\$4,519.00                    |
| Proposal#190414 Irrigation Water Meter Credit                                 | -\$4,088.15                    |
| <b>Change Order #33, Approved 10/15/2019</b>                                  | <b>Total Change Orders #32</b> |
| Proposal#190388.1 PR-83 Emergency Shower 14D & 237                            | -\$4,671.70                    |
| Proposal#190402.1 Infield Mix Topdressing Material Credit & Add'l Infield Mix | \$27,319.32                    |
| Proposal#190413 Add'l Steel Fire Proofing per IS                              | \$3,564.25                     |
| <b>PC Construction - Guaranteed Maximum Price (GMP), Cont'd</b>               | <b>Total Change Orders #33</b> |
| <b>Change Order #34, Approved 10/29/2019</b>                                  |                                |
| Proposal#190060.1R1 ASI-21.4 Revised Floor Plans Firestopping T&M             | \$27,633.00                    |
| Proposal#190198.1 Misc Drywall Revisions per RFIs & ASI-34                    | \$3,926.00                     |
| Proposal#190356R1 PR-68 Dugout Revisions (Credit)                             | -\$57,898.00                   |
| Proposal#190365 ASI-141 Auditorium Aisle Lights                               | \$2,405.14                     |
| Proposal#190394.1 Relocate Basketball Hoops                                   | \$3,451.00                     |
| Proposal#190398 Liquid Asphalt Escalation                                     | \$35,756.04                    |
| Proposal#190401.1 RFI844 Softball Control Conduit Credit                      | -\$1,419.00                    |

**CAPITAL IMPROVEMENTS SUMMARY**  
**Dover High School & Regional Career Technical Center Project**  
**As of September 25, 2020**

|                                                                                            |                        |
|--------------------------------------------------------------------------------------------|------------------------|
| Proposal#190415 PR-94 Civil/Landscape Credits                                              | -\$2,989.50            |
| Proposal#190418 Athletic Field Lines (Credit)                                              | -\$1,424.00            |
| <b>Total Change Orders #34</b>                                                             | <b>\$9,440.68</b>      |
| <br><b>Change Order #36, Approved 11/12/2019</b>                                           |                        |
| Proposal#190361 1 PR-67 Softball Field Revisions (Backstop Canopy)                         | \$3,038.00             |
| Proposal#190416 ASI-013-Animal Science Building - Relocate Cord Reels                      | \$1,580.58             |
| Proposal#190422 PR-91-Flush Granite Curbs                                                  | -\$156.90              |
| Proposal#190423 Phase II - Substantial Completion Time Extension                           | \$0.00                 |
| <b>Total Change Orders #36</b>                                                             | <b>\$4,461.68</b>      |
| <br><b>Change Order #38, Approved 2/18/20</b>                                              |                        |
| Proposal#190425.1 Main Entrance Canopy & CTC Entrance Canopy - Credit to not Paint Lintels | -\$1,014.00            |
| Proposal#190425.2 PR-035 Revisions to Bio-Med Prep 233C                                    | -\$1,014.00            |
| <b>Total Change Orders #38</b>                                                             | <b>-\$2,028.00</b>     |
| <br><b>Change Order #39, Approved 9/29/2020</b>                                            |                        |
| Proposal#190375.1 PR-79 Fire Alarm Additional Scope of Work (Credit)                       | -\$4,409.00            |
| Proposal#190430 RFI 879 - Storm Switch Pathway                                             | \$1,073.00             |
| Proposal#190431 RFI 877 - Kiln Hood Sprinkler Pendant Obstruction                          | \$2,352.00             |
| Proposal#190432.1 Fire Alarm Changes Per Review of System with RPSA                        | \$41,243.94            |
| <b>Total Change Orders #39</b>                                                             | <b>\$40,259.94</b>     |
| <b>Total Change Orders to Date:</b>                                                        | <b>\$3,150,311.16</b>  |
| <b>New Contract Sum Including Approved Change Orders:</b>                                  | <b>\$74,793,311.16</b> |