

## RESOLUTION

### RE: FY2021-2022 Closeout of Garrison Elementary School Construction Project

- WHEREAS: Construction on Garrison Elementary School was completed as of September 24, 2021. The primary components of this project included renovations to the driveways and parking lots, the existing building envelope and its interior, upgrades to all mechanical, electrical, plumbing components, and other improvements to Shaw's Lane lighting; and
- WHEREAS: The final cost of the project was \$8,222,223.73; and
- WHEREAS: The project resulted in \$38,562.63 of unexpended funds; and
- WHEREAS: The Garrison Elementary School Construction Joint Building Committee approved the attached Final Financial Report for the construction of the Garrison Elementary School; and
- WHEREAS: The Garrison Elementary School Construction Joint Building Committee voted to transfer the Garrison Elementary School building to the School District; and

NOW, THEREFORE, BE IT RESOLVED THAT HEREIN IS A FORMAL REQUEST FROM THE GARRISON ELEMENTARY SCHOOL CONSTRUCTION JOINT BUILDING COMMITTEE TO THE DOVER SCHOOL BOARD THAT:

1. The Final Financial Report of the Garrison Elementary School Construction Joint Building Committee be received and acknowledged as attached in the Background of this resolution; and
2. The dissolution of the Garrison Elementary School Construction Joint Building Committee be acknowledged.

SUBMITTED BY:



Dennis Ciotti, Chairperson


Karen Weston, Vice Chairperson




Keith Holt



Steve Haight



Jan Nedelka



Carolyn Mebert

September 28, 2021

**CAPITAL IMPROVEMENTS SUMMARY**  
**Garrison Elementary School Project**  
**Final Financial Report - September 24, 2021**

|                                                                                                                     |           |                     |
|---------------------------------------------------------------------------------------------------------------------|-----------|---------------------|
| Transfer of Appropriations from Garrison School Facility Improvements, FY2006, CC approval 2/10/2016                | \$        | 14,830.98           |
| Transfer of Appropriations from Woodman Park Elementary School Facility Improvements, FY2008, CC approval 2/10/2016 | \$        | 56,455.62           |
| Transfer of Appropriations from Dover High School, FY2009, CC approval 2/10/2016                                    | \$        | 471.76              |
| Transfer of Appropriations from Garrison School Facility Improvements, FY2015, CC approval 2/10/2016                | \$        | 89,028.00           |
| Appropriation (FY16), CC approval 12/9/2015                                                                         | \$        | 6,900,000.00        |
| Appropriation (FY18), CC approval 12/13/2017                                                                        | \$        | 1,200,000.00        |
| <b>Total Appropriation:</b>                                                                                         | <b>\$</b> | <b>8,260,786.36</b> |

| <u>Date</u> | <u>CIPM#</u> | <u>Expenditures to Date:</u>                                                                                  | <u>Amount:</u> |
|-------------|--------------|---------------------------------------------------------------------------------------------------------------|----------------|
| 7/21/2016   | GES01        | Harriman - For Professional Services provided between 6/1/2016-6/30/2016 - Facilities Study                   | \$ 5,250.00    |
| 7/21/2016   | GES01        | Harriman - Reimbursable Expenses (travel) through 6/30/2016 - Facilities Study                                | \$ 83.77       |
| 9/15/2016   | GES02        | Harriman - For professional Services provided between 7/1/2016-7/31/2016 - Facilities Study                   | \$ 9,550.00    |
| 9/15/2016   | GES02        | Harriman - Reimbursable Expenses (travel) through 7/31/2016 - Facilities Study                                | \$ 12.49       |
| 10/6/2016   | GES03        | Harriman - For professional Services provided between 8/1/2016-8/31/2016 - Facilities Study                   | \$ 11,650.00   |
| 10/6/2016   | GES03        | Harriman - Reimbursable Expenses (travel) through 8/31/2016 - Facilities Study                                | \$ 221.32      |
| 11/3/2016   | GES04        | Harriman - For professional Services provided between 9/1/2016-9/30/2016 - Facilities Study                   | \$ 12,450.00   |
| 11/3/2016   | GES04        | Harriman - Reimbursable Expenses (travel) through 9/30/2016 - Facilities Study                                | \$ 114.63      |
| 1/19/2017   | GES05        | Harriman - For professional Services provided between 10/1/2016-12/31/2016 - Facilities Study                 | \$ 1,000.00    |
| 4/6/2017    | GES06        | Harriman - For professional Services provided between 1/1/2017-1/31/2017 - Facilities Study                   | \$ 10,600.00   |
| 4/6/2017    | GES07        | Harriman - For professional Services provided between 2/1/2017-2/28/2017 - Phase I Design                     | \$ 22,275.00   |
| 4/6/2017    | GES08        | Harriman - Reimbursable Expenses (travel) through 2/28/2017 - Phase I Design                                  | \$ 37,125.00   |
| 5/4/2017    | GES09        | Harriman - For professional Services provided between 3/1/2017-3/31/2017 - Phase I Design                     | \$ 27.09       |
| 5/4/2017    | GES09        | Harriman - Reimbursable Expenses (travel) through 3/31/2017 - Phase I Design                                  | \$ 14,850.00   |
| 5/18/2017   | GES10        | Titcomb Associates - Topographical and Boundary Field Survey                                                  | \$ 13.20       |
| 6/1/2017    | GES11        | Harriman - For professional Services provided between 4/1/2017-4/30/2017 - Phase I Design                     | \$ 9,100.00    |
| 6/1/2017    | GES11        | Harriman - Reimbursable Expenses (priting & travel) through 4/30/2017 - Phase I Design                        | \$ 29,700.00   |
| 6/29/2017   | GES12        | Harriman - For professional Services provided between 5/1/2017-5/31/2017 - Phase I Design                     | \$ 188.79      |
| 6/29/2017   | GES12        | Harriman - Reimbursable Expenses (travel) through 5/31/2017 - Phase I Design                                  | \$ 9,900.00    |
| 6/30/2017   | GES13        | Harriman - For professional Services provided between 6/1/2017-6/30/2017 - Phase I Design (ck date 7/20/17)   | \$ 64.74       |
| 6/30/2017   | GES14        | Titcomb Associates - Add'l Services for Wetland Delineation (ck date 7/20/17)                                 | \$ 19,800.00   |
| 6/30/2017   | GES15        | John Turner Consulting Inc. - Geotechnical Investigation (8.1.17 manifest, FY17 expense)                      | \$ 2,000.00    |
| 8/24/2017   | GES16        | Harriman - For professional Services provided between 7/1/2017-7/31/2017 - Phase I Design                     | \$ 7,000.00    |
| 8/24/2017   | GES16        | Harriman - Reimbursable Expenses (travel) through 7/31/2017 - Phase I Design                                  | \$ 39,600.00   |
| 10/19/2017  | GES17        | Harriman - For professional Services provided between 8/1/2017-7/31/2017 - Phase I Design                     | \$ 12.23       |
| 10/19/2017  | GES17        | Harriman - Reimbursable Expenses (travel) through 8/31/2017 - Phase I Design                                  | \$ 99,000.00   |
| 10/19/2017  | GES18        | Harvey Construction Corp., - CM's Preconstruction Phase Services                                              | \$ 96.75       |
| 10/19/2017  | GES19        | John L. Carter Sprinkler Co., Inc. - Sprinkler MIC Testing                                                    | \$ 25,000.00   |
| 11/2/2017   | GES20        | Desmarais Environmental, Inc. - Industrial hygiene services to conduct haz material survey for asbestos       | \$ 2,370.00    |
| 11/2/2017   | GES21        | Harriman - For professional Services provided between 9/1/2017-9/30/2017 - Phase I Design                     | \$ 1,960.00    |
| 11/2/2017   | GES21        | Harriman - Reimbursable Expenses (travel/printing) through 9/30/2017 - Phase I Design                         | \$ 79,200.00   |
| 1/25/2018   | GES22        | Harriman - For professional Services provided between 10/1/2017-12/31/2017 - Phase I Design                   | \$ 207.36      |
| 1/25/2018   | GES22        | Harriman - Reimbursable Expenses (travel/printing) through 12/31/2017 - Phase I Design                        | \$ 59,400.00   |
| 2/22/2018   | GES23        | Harvey Construction Corp., - CM's Preconstruction Phase Services                                              | \$ 547.61      |
| 3/22/2018   | GES24        | Harvey Construction - GMP Services through 1/31/2018 (App#1)                                                  | \$ 5,744.00    |
| 4/5/2018    | GES25        | Harriman - For professional Services provided between 1/1/2018-1/31/2018 - Facilities Study                   | \$ 43,280.84   |
| 4/5/2018    | GES25        | Harriman - For professional Services provided between 1/1/2018-1/31/2018 - Phase I Design                     | \$ (1,000.00)  |
| 4/5/2018    | GES25        | Harriman - Reimbursable Expenses through 1/31/2018 - Phase I Design                                           | \$ 9,900.00    |
| 3/22/2018   | GES26        | Horizon Engineering Associates - Commissioning Services 1/1/2018-2/2/2018                                     | \$ 2,794.71    |
| 4/5/2018    | GES27        | Harvey Construction - GMP Services through 2/28/2018 (App#2)                                                  | \$ 325.00      |
| 4/19/2018   | GES28        | Harriman - For professional Services provided between 2/1/2018-2/28/2018 - Phase I Design                     | \$ 262,111.03  |
| 4/19/2018   | GES28        | Harriman - Reimbursable Expenses through 2/28/2018 - Phase I Design                                           | \$ 172,792.00  |
| 4/19/2018   | GES29        | Desmarais Environmental, Inc. - Project monitoring & additional charges for premium time & sampling           | \$ 1.54        |
| 5/3/2018    | GES30        | Harvey Construction - GMP Services through 3/31/2018 (App#3)                                                  | \$ 8,435.00    |
| 5/3/2018    | GES31        | Harriman - For professional Services provided between 3/1/2018-3/31/2018 - Phase I Design                     | \$ 330,094.53  |
| 5/3/2018    | GES31        | Harriman - Reimbursable Expenses through 3/31/2018 - Phase I Design                                           | \$ 61,704.00   |
| 5/3/2018    | GES31        | Harriman - FFE Design Fees - 50% of fee                                                                       | \$ 29.38       |
| 5/3/2018    | GES32        | Horizon Engineering Associates - Commissioning Services 2/3/2018-3/2/2018                                     | \$ 6,700.00    |
| 5/3/2018    | GES32        | Horizon Engineering Associates - Commissioning Services 3/3/2018-3/30/2018                                    | \$ 2,654.00    |
| 5/17/2018   | GES33        | S.W. Cole Engineering, Inc. - Steel inspection services rendered through 4/21/2018                            | \$ 1,508.00    |
| 5/17/2018   | GES34        | Desmarais Environmental, Inc. - Abatement services performed in April 2018                                    | \$ 475.00      |
| 5/31/2018   | GES35        | Horizon Engineering Associates - Commissioning Services 3/31/2018-4/27/2018                                   | \$ 4,308.00    |
| 5/31/2018   | GES36        | S.W. Cole Engineering, Inc. - Steel inspection services rendered through 5/19/2018                            | \$ 453.00      |
| 5/31/2018   | GES37        | Harvey Construction - GMP Services through 4/30/2018 (App#4)                                                  | \$ 950.00      |
| 5/31/2018   | GES38        | Harriman - For professional Services provided between 4/1/2018-4/30/2018 - Phase I Design                     | \$ 279,065.41  |
| 5/31/2018   | GES38        | Harriman - Reimbursable Expenses through 4/30/2018 - Phase I Design                                           | \$ 3,960.00    |
| 5/31/2018   | GES38        | Harriman - FFE Design Fees - 25% of fee                                                                       | \$ 38.25       |
| 5/31/2018   | n/a          | M. Brooks - Clerk of Works, Wages/Benefits                                                                    | \$ 3,350.00    |
| 6/7/2018    | n/a          | M. Brooks - Clerk of Works, Wages/Benefits                                                                    | \$ 1,352.99    |
| 6/14/2018   | n/a          | M. Brooks - Clerk of Works, Wages/Benefits                                                                    | \$ 1,352.99    |
| 6/21/2018   | n/a          | M. Brooks - Clerk of Works, Wages/Benefits                                                                    | \$ 845.61      |
| 6/28/2018   | n/a          | M. Brooks - Clerk of Works, Wages/Benefits                                                                    | \$ 350.02      |
| 6/28/2018   | GES39        | Harriman - For professional Services provided between 5/1/2018-5/31/2018 - Phase I Design                     | \$ 340.86      |
| 6/28/2018   | GES39        | Harriman - Reimbursable Expenses through 5/31/2018 - Phase I Design                                           | \$ 3,960.00    |
| 6/28/2018   | GES39        | Harriman - FFE Design Fees - 10% of fee                                                                       | \$ 47.53       |
| 6/28/2018   | GES40        | Harvey Construction - GMP Services through 5/31/2018 (App#5)                                                  | \$ 1,340.00    |
| 6/30/2018   | GES41        | Horizon Engineering Associates - Commissioning Services 4/28/2018-6/1/2018 (ck date 7/19/2018)                | \$ 464,756.48  |
| 6/30/2018   | GES42        | Harriman - For professional Services provided between 6/1/2018-6/30/2018 - Phase I Design (ck date 7/19/2018) | \$ 1,858.00    |
| 6/30/2018   | GES42        | Harriman - Reimbursable Expenses through 6/30/2018 - Phase I Design (ck date 7/19/2018)                       | \$ 3,960.00    |
| 6/30/2018   | GES42        | Harriman - FFE Design Fees - 5% of fee (ck date 7/19/2018)                                                    | \$ 25.19       |
| 6/30/2018   | GES43        | Harvey Construction - GMP Services through 6/30/2018 (App#6) (ck date 7/19/2018)                              | \$ 670.00      |
|             |              |                                                                                                               | \$ 911,296.16  |

**CAPITAL IMPROVEMENTS SUMMARY**  
**Garrison Elementary School Project**  
As of: January 31, 2020

|           |     |                                            |    |        |
|-----------|-----|--------------------------------------------|----|--------|
| 7/12/2018 | n/a | M. Brooks - Clerk of Works, Wages/Benefits | \$ | 277.38 |
| 7/19/2018 | n/a | M. Brooks - Clerk of Works, Wages/Benefits | \$ | 138.68 |
| 7/26/2018 | n/a | M. Brooks - Clerk of Works, Wages/Benefits | \$ | 216.66 |

**Expenditures to Date, Cont'd:**

|            |        |                                                                                                                             |    |             |
|------------|--------|-----------------------------------------------------------------------------------------------------------------------------|----|-------------|
| 8/2/2018   | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                  | \$ | 143.39      |
| 8/9/2018   | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                  | \$ | 138.68      |
| 8/16/2018  | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                  | \$ | 208.04      |
| 8/16/2018  | GES44  | Desmarais Environmental, Inc. - Abatement services performed in July 2018                                                   | \$ | 20,340.00   |
| 8/16/2018  | GES45  | Pro AV Systems - Phase I (30% of project cost, 9 Lightspeed Topcat Systems)                                                 | \$ | 15,544.00   |
| 8/16/2018  | GES46  | Ockers Company - Epson Projectors and installation kits                                                                     | \$ | 98,784.00   |
| 8/23/2018  | GES47  | Harvey Construction - GMP Services through 7/31/2018 (App#7)                                                                | \$ | 900,437.49  |
| 8/23/2018  | GES48  | Optiv Security, Inc. - WAPs                                                                                                 | \$ | 15,334.48   |
| 8/23/2018  | GES49  | Ockers Company - Installation of Epson Projectors                                                                           | \$ | 1,890.00    |
| 8/23/2018  | GES50  | Horizon Engineering Associates - Commissioning Services 6/2/2018-7/27/2018                                                  | \$ | 2,742.00    |
| 8/23/2018  | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                  | \$ | 289.26      |
| 8/30/2018  | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                  | \$ | 277.38      |
| 9/6/2018   | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                  | \$ | 346.72      |
| 9/6/2018   | GES51  | Harriman - For professional Services provided between 7/1/2018-7/31/2018 - Phase I Design                                   | \$ | 3,960.00    |
| 9/6/2018   | GES51  | Harriman - Reimbursable Expenses through 7/31/2018 - Phase I Design                                                         | \$ | 154.50      |
| 9/6/2018   | GES51  | Harriman - FFE Design Fees - 4% of fee                                                                                      | \$ | 536.00      |
| 9/13/2018  | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                  | \$ | 346.72      |
| 9/20/2018  | GES52  | Optiv Security, Inc. - POE+ switches for outdoor cameras                                                                    | \$ | 6,557.54    |
| 9/20/2018  | GES53  | Harvey Construction - GMP Services through 8/31/2018 (App#8)                                                                | \$ | 727,156.11  |
| 9/20/2018  | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                  | \$ | 359.14      |
| 9/27/2018  | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                  | \$ | 349.16      |
| 10/4/2018  | GES54  | Harriman - For professional Services provided between 8/1/2018-8/31/2018 - Phase I Design                                   | \$ | 3,960.00    |
| 10/4/2018  | GES54  | Harriman - Reimbursable Expenses through 8/31/2018 - Phase I Design                                                         | \$ | 113.50      |
| 10/4/2018  | GES54  | Harriman - FFE Design Fees - 4% of fee                                                                                      | \$ | 268.00      |
| 10/11/2018 | GES55  | Harvey Construction - GMP Services through 9/30/2018 (App#9)                                                                | \$ | 532,561.00  |
| 10/11/2018 | GES56  | Horizon Engineering Associates - Commissioning Services 7/28/2018-8/31/2018                                                 | \$ | 612.00      |
| 10/11/2018 | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                  | \$ | 138.69      |
| 10/18/2018 | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                  | \$ | 138.69      |
| 10/25/2018 | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                  | \$ | 144.65      |
| 11/1/2018  | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                  | \$ | 138.69      |
| 11/1/2018  | GES57  | Harriman - For professional Services provided between 9/1/2018-9/30/2018 - Phase I Design                                   | \$ | 3,960.00    |
| 11/1/2018  | GES59  | School Furnishings, Inc. - FFE                                                                                              | \$ | 13,651.44   |
| 11/1/2018  | GES60  | Virco, Inc. - FFE                                                                                                           | \$ | 22,468.02   |
| 11/8/2018  | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                  | \$ | 138.69      |
| 11/15/2018 | n/a    | M. Brooks - Clerk of Works, Wages/Benefits                                                                                  | \$ | 138.69      |
| 11/15/2018 | GES58  | C&W Services - post construction clean-up                                                                                   | \$ | 1,799.28    |
| 11/15/2018 | GES61  | Kelley Brothers - Door cores (91) for project                                                                               | \$ | 3,494.40    |
| 11/15/2018 | GES62  | Horizon Engineering Associates - Commissioning Agent                                                                        | \$ | 1,901.00    |
| 11/15/2018 | GES63  | S.W. Cole Engineering, Inc. - Steel inspections on new bar joists.                                                          | \$ | 950.00      |
| 11/15/2018 | GES64  | Harvey Construction - GMP Services through 10/31/2018 (App#10)                                                              | \$ | 347,387.78  |
| 11/29/2018 | GES65  | Pro AV Systems - 8 Lightspeed Topcat Systems & 8 Redcat Access Systems                                                      | \$ | 23,150.00   |
| 11/29/2018 | GES66  | Harriman - For professional Services provided between 10/1/2018-10/31/2018 - Phase I Design                                 | \$ | 3,960.00    |
| 11/29/2018 | GES66  | Harriman - Reimbursable Expenses through 10/31/2018 - Phase I Design                                                        | \$ | 12.60       |
| 12/27/2018 | GES67  | Harvey Construction - GMP Services through 11/30/2018 (App#11)                                                              | \$ | 201,744.09  |
| 12/27/2018 | GES68  | Ockers Company - Installation of Epson Projectors                                                                           | \$ | 1,680.00    |
| 12/27/2018 | GES69  | Creative Office Pavilion - Phase I FFE purchases                                                                            | \$ | 25,165.40   |
| 1/24/2019  | GES70  | Virco, Inc. - FFE                                                                                                           | \$ | 13,956.20   |
| 1/24/2019  | GES71  | Horizon Engineering Associates, LLP - Commissioning Services, 9/29/2018-11/30/2018                                          | \$ | 3,097.02    |
| 1/24/2019  | GES72  | Harvey Construction - GMP Services through 12/31/2018 (App#12)                                                              | \$ | 189,849.31  |
| 1/24/2019  | GES73  | School Furnishings, Inc. - FFE                                                                                              | \$ | 15,009.05   |
| 1/24/2019  | GES74  | Harriman - For professional Services provided between 11/1/2018-12/31/2018 - Phase I Design                                 | \$ | 7,920.00    |
| 1/24/2019  | GES74  | Harriman - Reimbursable Expenses through 12/31/2018 - Phase I Design                                                        | \$ | 297.96      |
| 1/24/2019  | n/a    | S. Parsons - Clerk of Works, Wages/Benefits                                                                                 | \$ | 40.87       |
| 1/25/2019  | n/a    | Eversource rebate on LED lighting, Phase I                                                                                  | \$ | (16,067.00) |
| 2/7/2019   | GES75  | Desmarais Environmental - Abatement design and monitoring services                                                          | \$ | 3,258.00    |
| 2/21/2019  | GES76  | D.M. Burns Security, Inc - 50% deposit                                                                                      | \$ | 1,100.00    |
| 2/21/2019  | GES77  | Harvey Construction - GMP Services through 1/31/2019 (App#13)                                                               | \$ | 277,009.79  |
| 3/14/2019  | GES78  | Harriman - For professional Services provided between 1/1/2019-1/31/2019 - Phase I Design                                   | \$ | 3,960.00    |
| 3/14/2019  | GES78  | Harriman - Reimbursable Expenses through 1/31/2019 - Phase I Design                                                         | \$ | 86.77       |
| 3/14/2019  | GES79  | Horizon Engineering Associates, LLP - Commissioning Services, 12/1/2018-12/31/2018                                          | \$ | 710.00      |
| 3/14/2019  | GES80  | Optiv Security, Inc. - Custom consulting service for WAPs                                                                   | \$ | 4,200.00    |
| 3/21/2019  | GES81  | Horizon Engineering Associates, LLP - Commissioning Services, 1/1/2019-2/1/2019                                             | \$ | 454.00      |
| 3/21/2019  | GES82  | Harvey Construction - GMP Services through 2/28/2019 (App#14)                                                               | \$ | 307,808.07  |
| 4/4/2019   | GES83  | Harriman - For professional Services provided between 2/1/2019-2/28/2019 - Phase I Design                                   | \$ | 3,960.00    |
| 4/4/2019   | GES84  | D.M. Burns Security, Inc - Balance remaining to relocate rear hallway keypad to security system & relocate motion detectors | \$ | 1,100.00    |
| 4/4/2019   | GES85  | D.M. Burns Security, Inc - reinstalled keypad with new wire; troubleshoot motions; new wires in hallway motions             | \$ | 1,635.00    |
| 4/4/2019   | GES86  | S.W. Cole Engineering, Inc. - professional services through 2/23/2019 (steel inspection, 1/26/19)                           | \$ | 950.00      |
| 4/18/2019  | GES87  | Horizon Engineering Associates, LLP - Commissioning Services, 2/2/2019-3/1/2019                                             | \$ | 551.00      |
| 4/18/2019  | GES88  | Ockers Company - installtion, cabling & testing of projectors                                                               | \$ | 1,890.00    |
| 4/18/2019  | GES89  | School Furnishings, Inc. - FFE                                                                                              | \$ | 5,281.60    |
| 4/18/2019  | GES90  | Harvey Construction - GMP Services through 3/31/2019 (App#15)                                                               | \$ | 368,344.19  |
| 4/24/2019  | JE6757 | Reimbursement from state for CCTV system (public school infrastructure grant)                                               | \$ | (42,000.00) |
| 5/16/2019  | GES91  | Harriman - For professional Services provided between 3/1/2019-3/31/2019 - Phase I Design                                   | \$ | 3,960.00    |
| 5/16/2019  | GES92  | Horizon Engineering Associates, LLP - Commissioning Services, 3/2/2019-3/29/2019                                            | \$ | 1,112.08    |
| 5/16/2019  | GES93  | School Furnishings, Inc. - FFE                                                                                              | \$ | 2,388.00    |
| 5/16/2019  | GES94  | Optiv Security - HPE Aruba Switch                                                                                           | \$ | 2,620.34    |
| 5/16/2019  | GES95  | Pro AV Systems - 10 installed Lightspeed Topcats                                                                            | \$ | 13,119.32   |

**CAPITAL IMPROVEMENTS SUMMARY**  
**Garrison Elementary School Project**  
As of: January 31, 2020

|                                      |         |                                                                                                                                     |           |                     |
|--------------------------------------|---------|-------------------------------------------------------------------------------------------------------------------------------------|-----------|---------------------|
| 5/16/2019                            | GES96   | Harvey Construction - GMP Services through 4/30/2019 (App#16)                                                                       | \$        | 264,457.22          |
| 5/16/2019                            | GES97   | Virco, Inc. - FFE                                                                                                                   | \$        | 10,647.84           |
| 5/30/2019                            | GES98   | Creative Office Pavilion - FFE purchases                                                                                            | \$        | 18,070.30           |
| 5/30/2019                            | GES99   | School Furnishings, Inc. - FFE                                                                                                      | \$        | 13,178.39           |
| 5/30/2019                            | GES100  | Harriman - For professional Services provided between 4/1/2019-4/30/2019 - Phase I Design                                           | \$        | 3,960.00            |
| 5/30/2019                            | GES100  | Harriman - For reimbursable expenses between 4/1/2019-4/30/2019 - Phase I Design                                                    | \$        | 124.08              |
| 5/30/2019                            | GES100  | Harriman - For professional Services provided between 4/1/2019-4/30/2019 - FFE Design Fees                                          | \$        | 536.00              |
| 6/6/2019                             | n/a     | S. Parsons - Clerk of Works, Wages/Benefits                                                                                         | \$        | 447.51              |
| <b>Expenditures to Date, Cont'd:</b> |         |                                                                                                                                     |           |                     |
| 6/13/2019                            | n/a     | S. Parsons - Clerk of Works, Wages/Benefits                                                                                         | \$        | 447.51              |
| 6/27/2019                            | GES101  | Creative Office Pavilion - FFE purchases                                                                                            | \$        | 16,673.60           |
| 6/27/2019                            | GES102  | Harvey Construction - GMP Services through 5/31/2019 (App#17)                                                                       | \$        | 103,777.44          |
| 6/27/2019                            | GES103  | Harriman - For professional Services provided between 5/1/2019-5/31/2019 - Phase I Design                                           | \$        | 3,960.00            |
| 6/27/2019                            | GES103  | Harriman - For reimbursable expenses between 5/1/2019-5/31/2019 - Phase I Design                                                    | \$        | 99.41               |
| 6/30/2019                            | GES104  | Harvey Construction - GMP Services through 6/30/2019 (App#18), (Check Date 7/1/2019)                                                | \$        | 71,794.73           |
| 6/30/2019                            | GES105  | MacKinnon & Sons Excavating, LLC - Excavating & Miscellaneous Services performed on 6/20/2019 (Check Date 7/1/2019)                 | \$        | 8,580.00            |
| 6/30/2019                            | GES106  | Harriman - For professional Services provided between 6/1/2019-6/30/2019 - Phase I Design (Check Date 8/8/2019)                     | \$        | 3,960.00            |
| 6/30/2019                            | GES107  | Ockers Co. - Installation & configuration of projectors (Check Date 8/8/2019)                                                       | \$        | 2,100.00            |
| 6/30/2019                            | GES108  | Brox Industries - Stone & Loam carried by MacKinnon & Sons for parking lot (Check Date 8/8/2019)                                    | \$        | 1,475.76            |
| 6/30/2019                            | GES109  | Horizon Engineering Associates - Services 3/30/2019-6/28/2019 (Check Date 8/8/2019)                                                 | \$        | 10,816.00           |
| 6/30/2019                            | GES110  | School Furnishings, Inc. - FFE (Check Date 8/8/2019)                                                                                | \$        | 12,222.68           |
| 7/3/2019                             | n/a     | S. Cartabona - Clerk of Works, Wages/Benefits                                                                                       | \$        | 453.16              |
| 7/11/2019                            | n/a     | S. Cartabona - Clerk of Works, Wages/Benefits                                                                                       | \$        | 465.04              |
| 7/18/2019                            | n/a     | S. Cartabona - Clerk of Works, Wages/Benefits                                                                                       | \$        | 475.12              |
| 7/25/2019                            | n/a     | S. Cartabona - Clerk of Works, Wages/Benefits                                                                                       | \$        | 490.59              |
| 8/1/2019                             | n/a     | S. Cartabona - Clerk of Works, Wages/Benefits                                                                                       | \$        | 475.12              |
| 8/8/2019                             | n/a     | S. Cartabona - Clerk of Works, Wages/Benefits                                                                                       | \$        | 475.12              |
| 8/15/2019                            | n/a     | S. Cartabona - Clerk of Works, Wages/Benefits                                                                                       | \$        | 475.12              |
| 8/22/2019                            | n/a     | S. Cartabona - Clerk of Works, Wages/Benefits                                                                                       | \$        | 490.61              |
| 8/22/2019                            | GES111R | MacKinnon & Sons Excavating, LLC - Excavating & Miscellaneous Services performed on 7/17/2019                                       | \$        | 2,025.00            |
| 8/22/2019                            | GES113  | Harriman - For professional Services provided between 6/1/2019-6/30/2019 - Phase I Design (Check Date 8/8/2019)                     | \$        | 5,940.00            |
| 8/29/2019                            | n/a     | S. Cartabona - Clerk of Works, Wages/Benefits                                                                                       | \$        | 382.30              |
| 8/30/2019                            | n/a     | Citizens Bank-Credit Card - items for ribbon cutting ceremony (part of \$3K approved by JBC 8/13/2019), tumblers, pencils, stickers | \$        | 1,204.44            |
| 9/5/2019                             | n/a     | S. Cartabona - Clerk of Works, Wages/Benefits                                                                                       | \$        | 475.12              |
| 9/5/2019                             | GES112  | Tri-City Masonry - site improvements                                                                                                | \$        | 294.00              |
| 9/19/2019                            | GES114  | MacKinnon & Sons Excavating - site improvements (labor)                                                                             | \$        | 5,130.00            |
| 9/19/2019                            | GES115  | Continental Paving, Inc. - site improvements (supply) - original PO amount \$100,000                                                | \$        | 105,936.86          |
| 9/19/2019                            | GES116  | Everett J. Prescott, Inc - work related to playground area                                                                          | \$        | 456.64              |
| 9/19/2019                            | GES117  | Core & Main LP - site improvements                                                                                                  | \$        | 817.60              |
| 9/19/2019                            | GES118  | Redimix Companies - site improvements                                                                                               | \$        | 392.00              |
| 9/19/2019                            | GES119  | Fastenal Company - site improvements                                                                                                | \$        | 39.95               |
| 9/19/2019                            | GES120  | Tri-State Sealcoating & Paving, Inc - site improvements                                                                             | \$        | 990.00              |
| 9/19/2019                            | GES121  | Brox Industries, Inc - site improvements                                                                                            | \$        | 675.47              |
| 9/19/2019                            | GES122  | Brox Industries, Inc - site improvements                                                                                            | \$        | 233.68              |
| 9/19/2019                            | GES123  | Affinity LED Light, LLC - lot light (part of \$1,500 approved by JBC 8/27/2019)                                                     | \$        | 153.00              |
| 9/30/2019                            | GES124  | Citizens Bank, Credit Card - payment for Peavey Escort 5000 purchased through Audio Leaders                                         | \$        | 810.00              |
| 9/19/2019                            | GES125  | Harvey Construction - GMP Services through 9/1/2019 (App#19)                                                                        | \$        | 123,583.60          |
| 9/26/2019                            | GES126  | Hi-Way Safety Systems, Inc - white lane lines, fog lines, etc for playground area                                                   | \$        | 186.91              |
| 9/26/2019                            | GES127  | 4Promos LLC - lanyards for ribbon cutting ceremony                                                                                  | \$        | 490.00              |
| 9/26/2019                            | GES128  | New England Sealcoating Co., Inc. - 30% deposit for painting in playground area                                                     | \$        | 2,550.00            |
| 9/26/2019                            | GES129  | Horizon Engineering Associates - Commissioning Services provided 8/3/2019-8/30/2019                                                 | \$        | 3,004.00            |
| 10/2/2019                            | n/a     | Eversource rebate on LED lighting, Phase II                                                                                         | \$        | (8,000.00)          |
| 10/31/2019                           | GES130  | R.Pepin & Sons, Inc. - site improvements                                                                                            | \$        | 886.00              |
| 10/31/2019                           | GES131  | Dustons Market - items for ribbon cutting ceremony                                                                                  | \$        | 50.95               |
| 10/31/2019                           | GES132  | Hannaford Bros Company - items for ribbon cutting ceremony                                                                          | \$        | 126.56              |
| 10/31/2019                           | GES133  | Amazon.com - items for ribbon cutting ceremony                                                                                      | \$        | 632.71              |
| 10/31/2019                           | GES135  | R.M.S. Electric - installation of Lot Light                                                                                         | \$        | 2,795.00            |
| 10/31/2019                           | GES136  | Siemens - Control System Upgrade at GES                                                                                             | \$        | 20,648.95           |
| 11/17/2019                           | GES134  | New England Sealcoating, Inc. - painting in playground area                                                                         | \$        | 5,950.00            |
| 12/5/2019                            | GES137  | City of Dover - loam as a result of finish pavement and structure installation                                                      | \$        | 3,349.50            |
| 12/5/2019                            | GES138  | Pro AV Systems - 25% payment per original proposal, video/audio/rack/equipment/services for gymnasium                               | \$        | 8,214.35            |
| 12/5/2019                            | GES139  | Virco, Inc. - FFE                                                                                                                   | \$        | 1,774.64            |
| 1/2/2020                             | GES140  | School Furnishings - FFE                                                                                                            | \$        | 35,301.03           |
| 1/2/2020                             | GES141  | Horizon Engineering Associates - Commissioning Services provided 9/28/2019-11/1/2019                                                | \$        | 1,300.00            |
| 1/2/2020                             | GES142  | Pro AV Systems - balance of proposal for video/audio/rack/equipment/services for gymnasium                                          | \$        | 24,412.99           |
| 1/2/2020                             | GES143  | Liberty Electric, Inc. - Associated electrical expense with Pro AV system                                                           | \$        | 4,180.00            |
| 6/24/2021                            | GES144  | Northeast Electric - Shaw's Lane Lighting - PO#202106094                                                                            | \$        | 11,730.00           |
| 8/5/2021                             | GES145  | Northeast Electric - Shaw's Lane Lighting - PO#202108201                                                                            | \$        | 5,041.64            |
| 8/5/2021                             | GES146  | Northeast Electric - Shaw's Lane Lighting - PO#202108201                                                                            | \$        | 389.06              |
| 8/5/2021                             | GES147  | Shea Concrete - Shaw's Lane Lighting - PO#202107645                                                                                 | \$        | 6,150.00            |
| 8/5/2021                             | GES148  | MacKinnon & Sons - Shaw's Lane Lighting - PO#202107580                                                                              | \$        | 21,105.00           |
| 8/5/2021                             | GES149  | Reliable Equipment - Skyjack R/T Scissor - PO#202107639                                                                             | \$        | 1,200.00            |
| 8/5/2021                             | GES150  | Northeast Electric - Shaw's Lane Lighting - PO#202108201                                                                            | \$        | 24.60               |
| 8/5/2021                             | GES151  | Reliable Equipment - Skyjack R/T Scissor Pickup - PO#202107639                                                                      | \$        | 50.00               |
| 8/26/2021                            | GES152  | Brox Industries - Asphalt - PO#202201448                                                                                            | \$        | 232.74              |
| 8/26/2021                            | GES153  | Tri-State Sealcoating - Sawcut & Prep - PO#202201449                                                                                | \$        | 1,722.00            |
| 9/16/2021                            | GES154  | Northeast Electric - Shaw's Lane Lighting - PO#202201928                                                                            | \$        | 10.00               |
| 9/16/2021                            | GES155  | CED - Shaw's Lane Lighting - PO#202201927                                                                                           | \$        | 42.08               |
| <b>Total Expenditures:</b>           |         |                                                                                                                                     | <b>\$</b> | <b>8,222,223.73</b> |

**Budget Availability: \$38,562.63**

**CAPITAL IMPROVEMENTS SUMMARY**  
**Garrison Elementary School Project**  
As of: January 31, 2020

|                                                                                                         |                                                |
|---------------------------------------------------------------------------------------------------------|------------------------------------------------|
| <u>Harvey Construction Corporation, Guaranteed Maximum Price (GMP)</u>                                  |                                                |
| Original Contract Sum                                                                                   | \$ 6,148,800.00                                |
| Alternate 6 (HVAC and associated costs)                                                                 |                                                |
| <i>Change Order #001, Approved 2/13/2018</i>                                                            |                                                |
|                                                                                                         | \$ 393,319.00                                  |
|                                                                                                         | <b>Total Change Order #001: \$ 393,319.00</b>  |
| <i>Change Order #002, Approved 2/13/2018</i>                                                            |                                                |
| Ceramic Tile (\$6,210 applied to Harvey GMP budget item; zero dollar change to contract)                | \$ -                                           |
|                                                                                                         | <b>Total Change Order #002: \$ -</b>           |
| <i>Change Order #003, Approved 2/13/2018</i>                                                            |                                                |
| Asbestos Removal (\$25,846 applied to Harvey Contingency, zero dollar change to contract)               | \$ -                                           |
|                                                                                                         | <b>Total Change Order #003: \$ -</b>           |
| <i>Change Order #004, Approved 2/27/2018</i>                                                            |                                                |
| Miscellaneous Electrical Items (\$3,557 applied to Harvey Contingency, zero dollar change to contract)  | \$ -                                           |
|                                                                                                         | <b>Total Change Order #004: \$ -</b>           |
| <i>Change Order #005, Approved 4/10/2018</i>                                                            |                                                |
| PR-003 Infill Skylight                                                                                  | \$ 5,684.00                                    |
|                                                                                                         | <b>Total Change Order #005: \$ 5,684.00</b>    |
| <i>Change Order #006, Approved 4/24/2018</i>                                                            |                                                |
| ASI-007 Admin Area Reno                                                                                 | \$ 56,544.82                                   |
|                                                                                                         | <b>Total Change Order #006: \$ 56,544.82</b>   |
| <u>Harvey Construction Corporation, Guaranteed Maximum Price (GMP), Cont'd.</u>                         |                                                |
| <i>Change Order #007, Approved 5/8/2018</i>                                                             |                                                |
| Contingency_Demo Duct/Relocate Sprinkler/Baffle Install                                                 | \$ -                                           |
|                                                                                                         | <b>Total Change Order #007: \$ -</b>           |
| <i>Change Order #008, Approved 5/8/2018</i>                                                             |                                                |
| Fire Alarm Modifications/Voice Amplifier Connection/Additional WAP                                      | \$ 6,209.69                                    |
|                                                                                                         | <b>Total Change Order #008: \$ 6,209.69</b>    |
| <i>Change Order #009, Approved 5/22/2018</i>                                                            |                                                |
| Contingency_Demo Existing Flooring at Corridor                                                          | \$ -                                           |
|                                                                                                         | <b>Total Change Order #009: \$ -</b>           |
| <i>Change Order #010, Approved 5/22/2018</i>                                                            |                                                |
| Cubbies                                                                                                 | \$ 70,448.60                                   |
|                                                                                                         | <b>Total Change Order #010: \$ 70,448.60</b>   |
| <i>Change Order #011, Approved 6/4/2018</i>                                                             |                                                |
| Cafeteria renovation, (PCO 11, 12, 13 & materials under PR 008, 009, 010)                               | \$ 133,846.34                                  |
|                                                                                                         | <b>Total Change Order #011: \$ 133,846.34</b>  |
| <i>Change Order #012, Approved 6/4/2018</i>                                                             |                                                |
| Transfer of buyout savings to GMP contingency                                                           | \$ -                                           |
|                                                                                                         | <b>Total Change Order #012: \$ -</b>           |
| <i>Change Order #013, Approved 7/3/2018</i>                                                             |                                                |
| Electrical Room 161 Panel Relocation                                                                    | \$ 7,134.94                                    |
|                                                                                                         | <b>Total Change Order #013: \$ 7,134.94</b>    |
| <i>Change Order #014, Approved 7/17/2018</i>                                                            |                                                |
| Bal. HVAC Rev to Admin Area; Admin Area VCT; Admin Office Carpet; Wainscot; Bal. of Admin Area Finishes | \$ 63,923.09                                   |
|                                                                                                         | <b>Total Change Order #014: \$ 63,923.09</b>   |
| <i>Change Order #015, Approved 7/31/2018</i>                                                            |                                                |
| Entrance Emergency Lighting; Backflow Preventor for new boiler                                          | \$ 1,656.46                                    |
|                                                                                                         | <b>Total Change Order #015: \$ 1,656.46</b>    |
| <i>Change Order #016, Approved 9/21/2018</i>                                                            |                                                |
| Additional Glazing, PCO#25                                                                              | \$ 1,154.53                                    |
| Prep canopy lead paint, PCO#26                                                                          | \$ -                                           |
| Revised urinal screen size, PCO#27                                                                      | \$ 1,355.19                                    |
| Replace two doors/hardware scheduled ETR, PCO#28                                                        | \$ -                                           |
| Inspectional services requests, PCO#30                                                                  | \$ 27,214.00                                   |
| New backflow preventor, PCO#31                                                                          | \$ 1,815.32                                    |
| Replace existing valves not functioning, PCO#32                                                         | \$ 3,822.88                                    |
| Added transformer, PCO#33                                                                               | \$ 33,219.57                                   |
|                                                                                                         | <b>Total Change Order #016: \$ 68,581.49</b>   |
| <i>Change Order #017, Approved 11/6/2018</i>                                                            |                                                |
| Credit PCO25 from Contingency, PCO#34                                                                   | \$ (1,154.53)                                  |
| Balance of PR16 - Added Transformer, PCO#35                                                             | \$ 1,389.79                                    |
| R&R Flooring at 178 Teachers Room, PCO#36                                                               | \$ 3,015.03                                    |
| PR20 added duct smokes, PCO#37                                                                          | \$ 19,222.10                                   |
| PR18 Boiler Pump, PCO#39                                                                                | \$ 18,575.96                                   |
| Replace Leaking Coil at Admin Area, PCO#40                                                              | \$ 2,549.64                                    |
| PR19 added Staff Restroom, PCO#41                                                                       | \$ 32,280.48                                   |
|                                                                                                         | <b>Total Change Order #017: \$ 75,878.47</b>   |
| <i>Change Order #018, Approved 11/20/2018</i>                                                           |                                                |
| Additional KG Finishes, PCO#38                                                                          | \$ 31,983.41                                   |
| Little League Field in Lieu of Basketball Court, PCO#42                                                 | \$ -                                           |
| Change Hardware at Staff Restroom, PCO#43                                                               | \$ 1,207.06                                    |
| PR19 Toilet Accessories, PCO#44                                                                         | \$ 694.40                                      |
| 30 Wing Heat, PCO#45                                                                                    | \$ -                                           |
| Wire Boiler Controls, PCO#46                                                                            | \$ -                                           |
| 11/6/2018 Allowance Reconciliation, PCO#48                                                              | \$ (61,128.80)                                 |
| Credit C&W Invoice, PCO#49                                                                              | \$ (1,799.28)                                  |
|                                                                                                         | <b>Total Change Order #018: \$ (29,043.21)</b> |
| <i>Change Order #019, Approved 1/15/2019</i>                                                            |                                                |

**CAPITAL IMPROVEMENTS SUMMARY**  
**Garrison Elementary School Project**  
As of: January 31, 2020

|                                                           |                                 |                     |
|-----------------------------------------------------------|---------------------------------|---------------------|
| Modify Sprinkler Heads Wing 10, ISD Request, PCO#50       | \$                              | 2,319.57            |
| F&I (8) Additional White Boards                           | \$                              | 10,030.46           |
| <b>Change Order #020, Approved 1/29/2019</b>              | <b>Total Change Order #019:</b> | <b>\$ 12,350.03</b> |
| ASI 25 - Added Wall Clocks, PCO#47                        | \$                              | 491.42              |
| PR21 - Tamper Resistant Receptacles at KG, PCO#52         | \$                              | 1,022.87            |
| <b>Change Order #021, Approved 3/12/2019</b>              | <b>Total Change Order #020:</b> | <b>\$ 1,514.29</b>  |
| PR23 - New CUHs, PCO#53                                   | \$                              | 6,239.58            |
| PR27R1-New Boiler Pump & VFD, PCO#55                      | \$                              | 12,026.47           |
| <b>Change Order #022, Approved 3/26/2019</b>              | <b>Total Change Order #021:</b> | <b>\$ 18,266.05</b> |
| PR22 - Guardrail/Fall Protection, PCO#56                  | \$                              | 7,831.92            |
| New Light Fixtures at Room 169, PCO#57 (contingency)      | \$                              | -                   |
| PR26-AC Data 188, PCO#58                                  | \$                              | 15,836.91           |
| PR25 - Tel/Data Room Door Opening, PCO#59                 | \$                              | 4,629.69            |
| <b>Change Order #023, Approved 5/21/2019</b>              | <b>Total Change Order #022:</b> | <b>\$ 28,298.52</b> |
| Added Power and Tel/Data for AV, PCO#060                  | \$                              | -                   |
| Replace Corroded Heads at 30 Wing, PCO#061                | \$                              | 1,796.41            |
| <b>Change Order #024, Approved 9/10/2019</b>              | <b>Total Change Order #023:</b> | <b>\$ 1,796.41</b>  |
| GMP Returned Savings                                      | \$                              | (358,693.72)        |
| <b>Total Change Order #024:</b>                           | <b>\$</b>                       | <b>(358,693.72)</b> |
| <b>Total Change Orders to Date:</b>                       | <b>\$</b>                       | <b>557,715.27</b>   |
| <b>New Contract Sum Including Approved Change Orders:</b> | <b>\$</b>                       | <b>6,706,515.27</b> |

**Retainage**

|                       |        |                                                            |  |    |              |
|-----------------------|--------|------------------------------------------------------------|--|----|--------------|
| 3/22/2018             | GES24  | Harvey Construction - Application #1                       |  | \$ | 380.00       |
| 4/5/2018              | GES27  | Harvey Construction - Application #2                       |  | \$ | 13,555.77    |
| 5/3/2018              | GES30  | Harvey Construction - Application #3                       |  | \$ | 16,812.41    |
| 5/31/2018             | GES37  | Harvey Construction - Application #4                       |  | \$ | 14,642.66    |
| 6/28/2018             | GES40  | Harvey Construction - Application #5                       |  | \$ | 23,446.03    |
| 6/30/2018             | GES43  | Harvey Construction - Application #6 (ck date 7/19/2018)   |  | \$ | 44,885.29    |
| 8/23/2018             | GES47  | Harvey Construction - Application #7                       |  | \$ | 43,499.41    |
| 9/20/2018             | GES53  | Harvey Construction - Application #8                       |  | \$ | 35,128.33    |
| 10/11/2018            | GES55  | Harvey Construction - Application #9                       |  | \$ | 25,727.59    |
| 11/15/2018            | GES64  | Harvey Construction - Application #10                      |  | \$ | 13,296.05    |
| 12/27/2018            | GES67  | Harvey Construction - Application #11                      |  | \$ | 8,809.50     |
| 1/24/2019             | GES72  | Harvey Construction - Application #12                      |  | \$ | 8,328.14     |
| 2/21/2019             | GES77  | Harvey Construction - Application #13                      |  | \$ | 12,972.64    |
| 3/21/2019             | GES82  | Harvey Construction - Application #14                      |  | \$ | 14,588.88    |
| 4/18/2019             | GES90  | Harvey Construction - Application #15                      |  | \$ | 17,479.36    |
| 5/16/2019             | GES96  | Harvey Construction - Application #16 (released retainage) |  | \$ | (146,776.03) |
| 9/19/2019             | GES125 | Harvey Construction - Application #19 (released retainage) |  | \$ | (146,776.03) |
| Total Retainage Held: |        |                                                            |  | \$ | -            |