

CAPITAL IMPROVEMENTS SUMMARY FINANCIAL REPORT

Dover High School Athletic Complex Project

As of: September 3, 2025

Appropriation #1 (FY21), From Bleacher Project (Cap Reserve):	\$ 350,000.00
Appropriation #2 (FY23), From Design & Engineering Project (Cap Reserve):	\$ 200,000.00
Appropriation #3 (FY24), From Const./Reconstruction of Track & Field Project (Debt):	RECINDED
Appropriation #4 (FY26), From Const./Reconstruction of Track & Field Project (Debt):	\$ 18,037,000.00
Total Appropriation (Project #7115):	(+ \$ 18,587,000.00
Total Amount Contracted To Date:	(-) \$ 1,318,580.00
New Proposals (Items for Considerations with Estimated Costs):	(-) \$ 500.00
Estimated Funds Available:	= \$ 17,239,070.12
Total Amounts Contracted & Proposed:	(+ \$ 1,319,080.00
Amount Expended To Date:	(-) \$ 238,500.00
Retainage Held To Date:	(-) \$ -
Manifests for Approval (Expenditures waiting JBC Approval):	(-) \$ 28,849.88
Remaining Amount Encumbered/Committed by JBC:	= \$ 1,051,730.12

New Hampshire Revised Statutes Annotated (RSA) 507.12 covers retainage on construction contracts. The law states that the recipient of partial payments must withhold 10% as retainage until the project is 50% complete. After that, no more retainage can be withheld from partial payments. When the project is substantially or finally completed, the recipient must reduce the retainage to 2%. The final 2% must be held during the one-year warranty period and released only after the recipient accepts the project.

SUMMARY PAID TO DATE

Approved (Y/N)	Y		
Manifest/Invoice	Amt Paid	Vendor	NOTES
DHSATH001	\$ 21,155.00		
TB-1003456	\$ 21,155.00	Tighe & Bond	Lump sum fees per contract.
DHSATH002	\$ 28,530.00		
TB-1005100	\$ 18,160.00	Tighe & Bond	Lump sum fees per contract.
TB-1006607	\$ 10,370.00	Tighe & Bond	Lump sum fees per contract.
DHSATH003	\$ 65,355.00		
TB-1008076	\$ 49,015.00	Tighe & Bond	Lump sum fees per contract.
TB-1009585	\$ 16,340.00	Tighe & Bond	Lump sum fees per contract.
DHSATH004	\$ 21,160.00		
TB-1011469	\$ 21,160.00	Tighe & Bond	Lump sum fees per contract.
DHSATH005	\$ 12,000.00		
01282025A	\$ 12,000.00	Eckman	Preconstruction Fees.
DHSATH006	\$ 42,550.00		
TB-1015228	\$ 23,000.00	Tighe & Bond	Civil DD & Permitting
TB-1013783	\$ 13,800.00	Tighe & Bond	Preliminary Geotechnical Evaluation
TB-1015885	\$ 5,750.00	Tighe & Bond	Civil DD & Permitting
DHSATH007	\$ 11,500.00		
TB-1018344	\$ 5,750.00	Tighe & Bond	Civil DD & Permitting
TB-1021018	\$ 5,750.00	Tighe & Bond	Civil DD & Permitting
DHSATH008	\$ 20,000.00		
07072025A	\$ 20,000.00	Eckman	Pre-Construction Fee Proposal dated 2/18/2025 (services thru June 2025)
DHSATH009	\$ 16,250.00		
NHDES8-20-25	\$ 16,250.00	NHDES	Alteration of Terrain Application Fee
Grand Total	\$ 238,500.00		

PROPOSALS FOR APPROVAL

Approved Y/N	N
Proposal# / Description	Proposed Amt.
REIMB1	\$ 500.00
JBC Chair Expense Reimbursements	\$ 500.00
Grand Total	\$ 500.00

MANIFESTS FOR APPROVAL

Approved (Y/N)	N	
CIPM# / Invoice#	Invoice \$	Retainage \$
DHSATH010	\$28,849.88	
FERG8-20-25	\$99.88	
Reimburse for blow-up site plans	\$99.88	
TB-1023363	\$5,750.00	
Civil DD & Permitting	\$5,750.00	
TB-1024110	\$23,000.00	
Civil DD & Permitting	\$23,000.00	
Grand Total	\$28,849.88	

MAN. NO. <u>CIPM#DHSATH010</u>		VENDOR VOUCHER MANIFEST SCHOOL DISTRICT SAU #11			
DATE: <u>9/3/2025</u>					
1	2	3	4	5	6
DATE/INVOICE	PAYEE NAME AND ADDRESS/ACCOUNT	FINANCE PO NO.	AMOUNT EXPENDED	AMOUNT OF CHECK	PROJECT NAME
8/18/2025	FERG001	Fergus Cullen 152 Boxwood Lane Dover, NH 03820 4026.1.600.46900.4715.07115.26.000.000.700	\$ -	\$ 99.88	DHS/ATH Fac. Improv. FY: 2026
8/6/2025	TB-1023363	Tighe & Bond 53 Southampton Road Westfield, MA 01085-5308 4026.1.600.46900.4715.07115.26.000.000.700	202407793 \$ -	\$ 5,750.00	
8/21/2025	TB-1024110	4026.1.600.46900.4715.07115.26.000.000.700	202407793 \$ -	\$ 23,000.00	
				<u>\$ 28,849.88</u>	

TO THE TREASURER; PAYMENTS AUTHORIZED AND ORDE
TO THE PERSONS LISTED ABOVE
FOR THE SUMS INDICATED IN
COLUMN 5. AMOUNT OF CHECK
AMOUNTING IN THE
AGGREGATE TO:

\$ 28,849.88

Superintendent of Schools or CFO *Date*

Fergus Cullen, City Council, JBC Chair *Date*

FERGUS CULLEN

MEMORANDUM

To: Mike Limanni
From: Fergus Cullen
Date: August 18, 2025
Re: reimbursement request – Athletics JBC

School district leaders asked for blow-ups of site plans, which I ordered and paid for on their behalf.



20 Tri-City Road Unit 0001
Somersworth, NH 03878
603-750-0078

Sale

Store: 1100 Register: 4
Date: 8/18/25 Time: 10:02 AM
Transaction: 59510 Cashier: 2079588

REWARDS NUMBER *****6772

Qty	Item	Price	Amount
-----	------	-------	--------

***** Order Number 2246376403*****

2	ENGINEERING PRINTS 2071218	59.94	99.88 N
	Coupon No. 20967		(20.00)

Questions on Customer Order 2246376403
Call your local Staples Store

Subtotal 99.88

Total 99.88

CHASE VISA USD\$99.88

Card No. : XXXXXXXXXXXX4442 [C]

Chip Read

Auth No. : 06350G

Mode.: Issuer

AID.: A0000000031010

TVR.: 0000008000

IAD.: 06021203602002

TSI.: E800

ARC.: 3030



Please Remit Payment to:
Tighe & Bond, Inc. 53 Southampton Road Westfield, MA 01085-5308

Attention: Michael Limanni
Dover School District
61 Locust Street
McConnell Center Suite 409
Dover, NH 03820
United States

Invoice : TB-1023363
Invoice Date : 8/6/2025
Project : 1350850001
Project Name : DOVERSD-Dover High School
Athletic Complex

For Professional Services Rendered Through 7/5/2025

Your Project : PO# 202407793

Email Invoice to: m.limanni@dover.k12.nh.us
Agreement dated June 4, 2024, Amendment dated November 22, 2024 and Purchase Order No. 202407793.

	Fee	% Complete	Billings		
			To Date	Previous	Current
01 - Lump Sum Fees					
01 - Schematic Design	94,400.00	100.00	94,400.00	94,400.00	0.00
02 - Wetland Delineation	7,500.00	100.00	7,500.00	7,500.00	0.00
03 - Agency Outreach	3,600.00	100.00	3,600.00	3,600.00	0.00
04 - Preliminary Geotechnical Evaluation	23,000.00	100.00	23,000.00	23,000.00	0.00
05 - Site Specific Soil Survey	7,000.00	100.00	7,000.00	7,000.00	0.00
06 - Preliminary Environmental Assessment	5,500.00	100.00	5,500.00	5,500.00	0.00
07 - Pre-Demolition HMBA	9,000.00	100.00	9,000.00	9,000.00	0.00
08 - Civil DD & Permitting	115,000.00	40.00	46,000.00	40,250.00	5,750.00
Current Billings					5,750.00
Amount Due This Bill					5,750.00

Total Fee :	265,000.00
To Date Billings :	196,000.00
Total Remaining :	69,000.00



Please Remit Payment to:
Tighe & Bond, Inc. 53 Southampton Road Westfield, MA 01085-5308

Attention: Michael Limanni
Dover School District
61 Locust Street
McConnell Center Suite 409
Dover, NH 03820
United States

Invoice : TB-1024110
Invoice Date : 8/21/2025
Project : 1350850001
Project Name : DOVERSD-Dover High School
Athletic Complex

For Professional Services Rendered Through 8/2/2025

Your Project : PO# 202407793

Email Invoice to: m.limanni@dover.k12.nh.us
Agreement dated June 4, 2024, Amendment dated November 22, 2024 and Purchase Order No. 202407793.

	Fee	% Complete	Billings		
			To Date	Previous	Current
01 - Lump Sum Fees					
01 - Schematic Design	94,400.00	100.00	94,400.00	94,400.00	0.00
02 - Wetland Delineation	7,500.00	100.00	7,500.00	7,500.00	0.00
03 - Agency Outreach	3,600.00	100.00	3,600.00	3,600.00	0.00
04 - Preliminary Geotechnical Evaluation	23,000.00	100.00	23,000.00	23,000.00	0.00
05 - Site Specific Soil Survey	7,000.00	100.00	7,000.00	7,000.00	0.00
06 - Preliminary Environmental Assessment	5,500.00	100.00	5,500.00	5,500.00	0.00
07 - Pre-Demolition HMBA	9,000.00	100.00	9,000.00	9,000.00	0.00
08 - Civil DD & Permitting	115,000.00	60.00	69,000.00	46,000.00	23,000.00
Current Billings					23,000.00
Amount Due This Bill					23,000.00

Total Fee :	265,000.00
To Date Billings :	219,000.00
Total Remaining :	46,000.00

Outstanding Receivables	Invoice Number	Date	Amount	Balance Due
	TB-1023363	8/6/2025	5,750.00	5,750.00
				5,750.00