

CAPITAL IMPROVEMENTS SUMMARY FINANCIAL REPORT

Dover High School Athletic Complex Project

As of: February 6, 2026

Appropriation #1 (FY21), From Bleacher Project (Cap Reserve):	\$ 350,000.00
Appropriation #2 (FY23), From Design & Engineering Project (Cap Reserve):	\$ 200,000.00
Appropriation #3 (FY24), From Const./Reconstruction of Track & Field Project (Debt):	RECINDED
Appropriation #4 (FY26), From Const./Reconstruction of Track & Field Project (Debt):	\$ 18,037,000.00
Total Appropriation (Project #7115):	(+ \$ 18,587,000.00)
Total Amount Contracted To Date:	(-) \$ 16,875,680.00
New Proposals (Items for Considerations with Estimated Costs):	(-) \$ 167,500.00
Estimated Funds Available:	= \$ 1,054,126.47
 Total Amounts Contracted & Proposed:	 (+) \$ 17,043,180.00
Amount Expended To Date:	(-) \$ 729,101.97
Retainage Held To Date:	(-) \$ 81,108.68
Manifests for Approval (Expenditures waiting JBC Approval):	(-) \$ 489,693.53
Remaining Amount Encumbered/Committed by JBC:	= \$ 15,743,275.82

New Hampshire Administrative Rule 507.12 covers retainage on construction contracts. The law states that the recipient of partial payments must withhold 10% as retainage until the project is 50% complete. After that, no more retainage can be withheld from partial payments. When the project is substantially or finally completed, the recipient must reduce the retainage to 2%. The final 2% must be held during the one-year warranty period and released only after the recipient accepts the project.

SUMMARY PAID TO DATE

Approved (Y/N)	Y
----------------	---

Manifest/Invoice	Amt Paid	Vendor	NOTES
DHSATH001	\$ 21,155.00		
TB-1003456	\$ 21,155.00	Tighe & Bond	Lump sum fees per contract.
DHSATH002	\$ 28,530.00		
TB-1005100	\$ 18,160.00	Tighe & Bond	Lump sum fees per contract.
TB-1006607	\$ 10,370.00	Tighe & Bond	Lump sum fees per contract.
DHSATH003	\$ 65,355.00		
TB-1008076	\$ 49,015.00	Tighe & Bond	Lump sum fees per contract.
TB-1009585	\$ 16,340.00	Tighe & Bond	Lump sum fees per contract.
DHSATH004	\$ 21,160.00		
TB-1011469	\$ 21,160.00	Tighe & Bond	Lump sum fees per contract.
DHSATH005	\$ 12,000.00		
01282025A	\$ 12,000.00	Eckman	Preconstruction Fees.
DHSATH006	\$ 42,550.00		
TB-1015228	\$ 23,000.00	Tighe & Bond	Civil DD & Permitting
TB-1013783	\$ 13,800.00	Tighe & Bond	Preliminary Geotechnical Evaluation
TB-1015885	\$ 5,750.00	Tighe & Bond	Civil DD & Permitting
DHSATH007	\$ 11,500.00		
TB-1018344	\$ 5,750.00	Tighe & Bond	Civil DD & Permitting
TB-1021018	\$ 5,750.00	Tighe & Bond	Civil DD & Permitting
DHSATH008	\$ 20,000.00		
07072025A	\$ 20,000.00	Eckman	Pre-Construction Fee Proposal dated 2/18/2025 (services thru June 2025)
DHSATH009	\$ 16,250.00		
NHDES8-20-25	\$ 16,250.00	NHDES	Alteration of Terrain Application Fee
DHSATH010	\$ 28,849.88		
FERG8-20-25	\$ 99.88	Fergus	Reimburse for blow-up site plans
TB-1023363	\$ 5,750.00	Tighe & Bond	Civil DD & Permitting
TB-1024110	\$ 23,000.00	Tighe & Bond	Civil DD & Permitting

CAPITAL IMPROVEMENTS SUMMARY FINANCIAL REPORT
Dover High School Athletic Complex Project

As of: February 6, 2026

DHSATH011	\$ 3,750.00		
NHDES9-15-25	\$ 3,750.00	NHDES	Shoreland Permit Application Fee
DHSATH012	\$ 22,550.00		
09242025A	\$ 22,550.00	Eckman	Deposit for Pre-Engineered Metal Building
DHSATH013	\$ 19,937.23		
TB-1026004	\$ 19,937.23	Tighe & Bond	Civil DD & Permitting & Expenses
DHSATH014	\$ 107,423.91		
TB-1027694	\$ 27,972.45	Tighe & Bond	Lump Sum fees: 08 of Contract
TB-1029013	\$ 79,451.46	Tighe & Bond	Lump Sum fees: 08 of Contract
DHSATH015	\$ 308,090.95		
AP00002	\$ 256,528.53	Eckman	Sitework, Fields, Track, Bleachers, Lights, Etc.
TB-1030463	\$ 51,562.42	Tighe & Bond	Lump Sum fees: 09, 10, 11, 12, 13 Hourly: 02
Grand Total	\$ 729,101.97		

CAPITAL IMPROVEMENTS SUMMARY FINANCIAL REPORT
Dover High School Athletic Complex Project

PROPOSALS FOR APPROVAL

Approved Y/N	N
Proposal# / Description	Proposed Amt.
ECK-003-2	\$ 167,500.00
O-002: Alt #2 - Baseball Field Lights - BASES ONLY	\$ 167,500.00
Grand Total	\$ 167,500.00

MANIFESTS FOR APPROVAL

Approved (Y/N)	N	
CIPM# / Invoice#	Invoice \$	Retainage \$
DHSATH016	\$539,793.48	\$ (50,099.95)
TB-1031792	\$38,794.00	
Lump Sum fees: 09, 10, 11 Hourly: 01, 02	\$38,794.00	
AP00003	\$500,999.48	\$ (50,099.95)
Sitework, Fields, Track, Bleachers, Lights, Etc.	\$500,999.48	\$ (50,099.95)
Grand Total	\$539,793.48	\$ (50,099.95)

NOTE: All retainage that was held from Tighe & Bond's prior invoices was reimbursed back to the vendor with check number 160783. After consulting with the District's attorney, Tighe & Bond's contract should not have been categorized as a "construction contract" and therefore is not eligible for the withholding of retainage.