

CAPITAL IMPROVEMENTS SUMMARY FINANCIAL REPORT

Dover High School Athletic Complex Project

As of: June 5, 2026

Appropriation #1 (FY21), From Bleacher Project (Cap Reserve):	\$ 350,000.00
Appropriation #2 (FY23), From Design & Engineering Project (Cap Reserve):	\$ 200,000.00
Appropriation #3 (FY24), From Const./Reconstruction of Track & Field Project (Debt):	RECINDED
Appropriation #4 (FY26), From Const./Reconstruction of Track & Field Project (Debt):	\$ 18,037,000.00
Total Appropriation (Project #7115):	(+)
Total Amount Contracted To Date:	\$ 18,587,000.00
New Proposals (Items for Considerations with Estimated Costs):	(-) \$ 16,878,680.00
Estimated Funds Available:	(-) \$ -
	= \$ 1,708,320.00
Total Amounts Contracted & Proposed:	(+)
Amount Expended To Date:	\$ 16,878,680.00
Retainage Held To Date:	(-) \$ 6,219,107.75
Manifests for Approval (Expenditures waiting JBC Approval):	(-) \$ 708,695.93
Remaining Amount Encumbered/Committed by JBC:	(-) \$ 2,408,930.55
	= \$ 7,541,945.77

New Hampshire Administrative Rule 507.12 covers retainage on construction contracts. The law states that the recipient of partial payments must withhold 10% as retainage until the project is 50% complete. After that, no more retainage can be withheld from partial payments. When the project is substantially or finally completed, the recipient must reduce the retainage to 2%. The final 2% must be held during the one-year warranty period and released only after the recipient accepts the project.

SUMMARY PAID TO DATE

Approved (Y/N) Y

Manifest/Invoice	Amt Paid	Vendor	NOTES
DHSATH001	\$ 21,155.00		
TB-1003456	\$ 21,155.00	Tighe & Bond	Lump sum fees per contract.
DHSATH002	\$ 28,530.00		
TB-1005100	\$ 18,160.00	Tighe & Bond	Lump sum fees per contract.
TB-1006607	\$ 10,370.00	Tighe & Bond	Lump sum fees per contract.
DHSATH003	\$ 65,355.00		
TB-1008076	\$ 49,015.00	Tighe & Bond	Lump sum fees per contract.
TB-1009585	\$ 16,340.00	Tighe & Bond	Lump sum fees per contract.
DHSATH004	\$ 21,160.00		
TB-1011469	\$ 21,160.00	Tighe & Bond	Lump sum fees per contract.
DHSATH005	\$ 12,000.00		
01282025A	\$ 12,000.00	Eckman	Preconstruction Fees.
DHSATH006	\$ 42,550.00		
TB-1015228	\$ 23,000.00	Tighe & Bond	Civil DD & Permitting
TB-1013783	\$ 13,800.00	Tighe & Bond	Preliminary Geotechnical Evaluation
TB-1015885	\$ 5,750.00	Tighe & Bond	Civil DD & Permitting
DHSATH007	\$ 11,500.00		
TB-1018344	\$ 5,750.00	Tighe & Bond	Civil DD & Permitting
TB-1021018	\$ 5,750.00	Tighe & Bond	Civil DD & Permitting
DHSATH008	\$ 20,000.00		
07072025A	\$ 20,000.00	Eckman	Pre-Construction Fee Proposal dated 2/18/2025 (services thru June 2025)
DHSATH009	\$ 16,250.00		
NHDES8-20-25	\$ 16,250.00	NHDES	Alteration of Terrain Application Fee
DHSATH010	\$ 28,849.88		
FERG8-20-25	\$ 99.88	Fergus	Reimburse for blow-up site plans
TB-1023363	\$ 5,750.00	Tighe & Bond	Civil DD & Permitting
TB-1024110	\$ 23,000.00	Tighe & Bond	Civil DD & Permitting

CAPITAL IMPROVEMENTS SUMMARY FINANCIAL REPORT
Dover High School Athletic Complex Project

As of: June 5, 2026

DHSATH011	\$	3,750.00		
NHDES9-15-25	\$	3,750.00	NHDES	Shoreland Permit Application Fee
DHSATH012	\$	22,550.00		
09242025A	\$	22,550.00	Eckman	Deposit for Pre-Engineered Metal Building
DHSATH013	\$	19,937.23		
TB-1026004	\$	19,937.23	Tighe & Bond	Civil DD & Permitting & Expenses
DHSATH014	\$	107,423.91		
TB-1027694	\$	27,972.45	Tighe & Bond	Lump Sum fees: 08 of Contract
TB-1029013	\$	79,451.46	Tighe & Bond	Lump Sum fees: 08 of Contract
DHSATH015	\$	308,090.95		
AP00002	\$	256,528.53	Eckman	Sitework, Fields, Track, Bleachers, Lights, Etc.
TB-1030463	\$	51,562.42	Tighe & Bond	Lump Sum fees: 09, 10, 11, 12, 13 Hourly: 02
DHSATH016	\$	489,693.53		
TB-1031792	\$	38,794.00	Tighe & Bond	Lump Sum fees: 09, 10, 11 Hourly: 01, 02
AP00003	\$	450,899.53	Eckman	Sitework, Fields, Track, Bleachers, Lights, Etc.
DHSATH017	\$	923,209.19		
AP00004	\$	923,209.19	Eckman	Sitework; Maintenance Building; Hazardous Mat.
DHSATH018	\$	1,012,238.23		
AP00005	\$	883,286.33	Eckman	Sitework; Maintenance Building; Utility Allowance
TB-1032387	\$	128,166.90	Tighe & Bond	Structural Engineering; Architecture Design

CAPITAL IMPROVEMENTS SUMMARY FINANCIAL REPORT
Dover High School Athletic Complex Project

PROPOSALS FOR APPROVAL

Approved Y/N	(Multiple Items)
Proposal# / Description	Proposed Amt.
Grand Total	

MANIFESTS FOR APPROVAL

Approved (Y/N)	N
----------------	---

CIPM# / Invoice#	Invoice \$	Retainage \$
DHSATH020	\$2,671,945.65	\$ (263,015.10)
AP00007	\$2,630,150.98	\$ (263,015.10)
Sitework; Maintenance Building; Utility Allowance	\$2,630,150.98	\$ (263,015.10)
TB-1037509	\$30,398.13	\$ -
Design Services; Reimbursable & Construction Svcs.	\$30,398.13	\$ -
30997	\$11,396.54	\$ -
3/1-3/31/26 Services	\$11,396.54	\$ -
Grand Total	\$2,671,945.65	\$ (263,015.10)

MAN. NO. <u>CIPM#DHSATH020</u>		VENDOR VOUCHER MANIFEST SCHOOL DISTRICT SAU #11				
DATE: 6/10/2026						
1	2	3	4	5	6	
DATE/INVOICE	PAYEE NAME AND ADDRESS/ACCOUNT	FINANCE PO NO.	AMOUNT EXPENDED	AMOUNT OF CHECK	PROJECT NAME	
6/1/2026	AP00007	Eckman Construction 84 Palomino Lane Bedford, NH 03110 4026.1.600.46900.4715.07115.26.000.000.700	202602849	\$4,292,902.29	\$ 2,367,135.88	DHS/ATH Fac. Improv. FY: 2026
6/1/2026	TB-1037509	Tighe & Bond 53 Southampton Road Westfield, MA 01085-5308 4026.1.600.46900.4715.07115.26.000.000.700	202602064	\$ 643,518.76	\$ 30,398.13	
4/10/2026	30997	Geotechnical Services, Inc. 55 North Stark Highway Weare, NH 03821 4026.1.600.46900.4715.07115.26.000.000.700	202606153	\$ 785.00	\$ 11,396.54	
				<u><u>\$ 2,408,930.55</u></u>		

TO THE TREASURER; PAYMENTS AUTHORIZED AND ORDERED
TO THE PERSONS LISTED ABOVE
FOR THE SUMS INDICATED IN
COLUMN 5. AMOUNT OF CHECK
AMOUNTING IN THE
AGGREGATE TO:

\$ 2,408,930.55

Superintendent of Schools or CFO

Date

Fergus Cullen, City Council, JBC Chair

Date

Application For Payment Summary Page

TO OWNER:

Dover School District
61 Locust Street, Suite 409
Dover, NH 03820

FROM CONTRACTOR:

Eckman Construction Company, Inc.
84 Palomino Lane
Bedford, NH 03110

PROJECT:

Dover HS Athletics Facility
25 Alumni Drive
Dover, NH 03820

VIA ARCHITECT:

Tighe & Bond
177 Corporate Drive
Portsmouth, NH 03801

APPLICATION NO: 0007**PERIOD TO:** 5/31/2026**CONTRACT FOR:****CONTRACT DATE:** November 06, 2025**PROJECT NOS:** / 469 /


CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet is attached.

1. ORIGINAL CONTRACT SUM	\$15,941,460.00
2. NET CHANGE BY CHANGE ORDERS	\$316,812.22
3. CONTRACT SUM TO DATE (Line 1+2)	\$16,258,272.22
4. TOTAL COMPLETED & STORED TO DATE	\$7,086,903.70
5. RETAINAGE:	
a. <u>10.00</u> % of Completed Work	\$708,690.37
b. <u>10.00</u> % of Stored Material	\$0.00
Total Retainage (Lines 5a + 5b)	\$708,690.37
6. TOTAL EARNED LESS RETAINAGE	\$6,378,213.33
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	
(Lines 6 from prior Certificate)	\$4,011,077.44
8. CURRENT PAYMENT DUE	\$2,367,135.89
9. BALANCE TO FINISH, INCLUDING RETAINAGE	
(Lines 3 minus Line 6)	\$9,880,058.89

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$172,500.00	\$0.00
Total approved this Month	\$144,312.22	\$0.00
TOTALS	\$316,812.22	\$0.00
NET CHANGES by Change Order		\$316,812.22

This undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by the Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and the current payment shown herein is now due.

CONTRACTOR:By: John SpiraDate: 6/3/26State of: New HampshireCounty of: MerrimackSubscribed and sworn to before me this 3rd day of JuneNotary Public: Patricia M. BlairMy commission expires: 10/18/28

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on-site observations and data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$2,367,135.89

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:By: Neil HanDate: 6/4/2026

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein issuance, payment and acceptance of payment are without prejudice to any rights of the Owner of Contractor under the Contract.

Application for Payment Continuation Sheet - Sorted by Item

APPLICATION FOR PAYMENT AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 0007

APPLICATION DATE: 06/01/2026

PERIOD TO: 05/31/2026

ARCHITECT'S PROJECT NO:

A	B	C	D		E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PREVIOUSLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C-G)	RETAINAGE (IF VARIABLE RATE)	
			FROM PREVIOUS APPLICATIONS (D+E)	THIS PERIOD						
010000	General Conditions, General Requirements, Insurance, and Fee	2013000.00	928144.00	154979.42	0.00	1083123.42	53.81	929876.58	108312.34	
010001	Maintenance Building	1525000.00	379997.99	97479.47	0.00	477477.46	31.31	1047522.54	47747.75	
010002	Concessions/Toilets Building	724000.00	45790.18	146290.85	0.00	192081.03	26.53	531918.97	19208.10	
010003	Storage Building	234000.00	22895.09	16216.00	0.00	39111.09	16.71	194888.91	3911.11	
310000	Sitework, Fields, Track, Bleachers, Lights, Etc.	10785460.00	2713425.86	2123602.30	0.00	4837028.16	44.85	5948431.84	483702.82	
310001	Hazardous Materials Allowance	10000.00	10000.00	0.00	0.00	10000.00	100.00	0.00	1000.00	
310002	Landscaping, Soil Testing, and Maintenance Allowance	25000.00	0.00	0.00	0.00	0.00	0.00	25000.00	0.00	
310003	Utility Backcharges Allowance	75000.00	75000.00	0.00	0.00	75000.00	100.00	0.00	7500.00	
310004	AOT/TRC Changes Allowance	100000.00	91158.68	8841.32	0.00	100000.00	100.00	0.00	10000.00	
500000	Construction Contingency	450000.00	37840.92	62741.62	0.00	100582.54	22.35	349417.46	10058.25	
500001	Owner Change Order O-001	172500.00	152500.00	20000.00	0.00	172500.00	100.00	0.00	17250.00	
		16113960.00	4456752.72	2630150.98	0.00	7086903.70	43.98	9027056.30	708690.37	



PLEASE REMIT PAYMENT TO:
Tighe & Bond, Inc. | 53 Southampton Road | Westfield, MA 01085-5308A

Attention: Michael Limanni
Dover School District
61 Locust Street
McConnell Center Suite 409
Dover, NH 03820
United States

Invoice : TB-1037509
Invoice Date : 6/1/2026
Project : 1350850001
Project Name : DOVERSD - Dover High School
Athletic Complex

For Professional Services Rendered Through 4/30/2026
Your Project : PO #202407793

Email Invoice to: m.limanni@sau11.nh.gov

Agreement dated June 4, 2024, Amendment dated November 22, 2024, Purchase Order No. 202407793, Amendment dated August 6, 2025, and Purchase Order No. 202602064.

			Billings		
	Fee	% Complete	To Date	Previous	Current
01 - Lump Sum Fees					
01 - Schematic Design	94,400.00	100.00	94,400.00	94,400.00	0.00
02 - Wetland Delineation	7,500.00	100.00	7,500.00	7,500.00	0.00
03 - Agency Outreach	3,600.00	100.00	3,600.00	3,600.00	0.00
04 - Preliminary Geotechnical Evaluation	23,000.00	100.00	23,000.00	23,000.00	0.00
05 - Site Specific Soil Survey	7,000.00	100.00	7,000.00	7,000.00	0.00
06 - Preliminary Environmental Assessment	5,500.00	100.00	5,500.00	5,500.00	0.00
07 - Pre-Demolition HMBA	9,000.00	100.00	9,000.00	9,000.00	0.00
08 - Civil DD & Permitting	115,000.00	100.00	115,000.00	115,000.00	0.00
09 - Civil CDs & Federal Permitting	37,500.00	100.00	37,500.00	37,500.00	0.00
10 - Geotechnical Engineering Services	7,250.00	100.00	7,250.00	7,250.00	0.00
11 - Structural Engineering Services	43,560.00	100.00	43,560.00	43,560.00	0.00
12 - MEP Engineering Services	51,200.00	100.00	51,200.00	51,200.00	0.00
13 - Bidding Assistance	9,500.00	100.00	9,500.00	9,500.00	0.00
14 - Architecture Design Services	145,210.00	100.00	145,210.00	145,210.00	0.00
			Billings		
	Fee	Available	To Date	Previous	Current
02 - Hourly + Expense Fees					
01 - Construction Phase Services	117,000.00	33,382.50	113,997.50	83,617.50	30,380.00
Rate Labor		30,380.00			
02 - Reimbursable Expenses	33,000.00	32,318.74	699.39	681.26	18.13
Unit Rate Expense		18.13			
Current Billings					30,398.13
Amount Due This Bill					30,398.13
Total Fee :	709,220.00				
To Date Billings :	673,916.89				
Total Remaining :	35,303.11				

Outstanding Receivables	Invoice Number	Date	Amount	Balance Due
	TB-1034902	4/6/2026	42,496.50	42,496.50
	TB-1035990	4/28/2026	36,137.80	36,137.80
				78,634.30

01 - Construction Phase Services

Rate Labor			
Class	Hours	Rate	Amount
Principal Engineer	10.50	270.00	2,835.00
Project Engineer 2	3.25	175.00	568.75
Project Manager 2	19.75	230.00	4,542.50
Senior Engineer 1	88.50	210.00	18,585.00
Senior MEP Professional 1	1.75	205.00	358.75
Senior Project Manager	3.50	270.00	945.00
Staff Engineer 1	5.00	125.00	625.00
Vice President	6.00	320.00	1,920.00
Total Rate Labor			30,380.00
Total Bill Task: 01 - Construction Phase Services			30,380.00

02 - Reimbursable Expenses

Unit Rate Expenses		
Account	Quantity	Amount
Mileage-Prevailing Rate	25.00	18.13
Total Unit Rate Expenses		18.13

Total Project: 1350850001 - DOVERSD - Dover High School Athletic Complex

30,398.13

Geotechnical Services, Inc.
55 North Stark Highway
Weare, NH 03281
Phone: 603-529-7766
Fax: 603-529-7080

PROFESSIONAL SERVICES INVOICE

PERIOD ENDING	INVOICE NO.
3/31/2026	30997

Client:
Dover School District SAU 11 Mr. Michael Limanni 61 Locust St., Ste. 409 Dover NH 03820

**WE NOW ACCEPT CREDIT CARD
PAYMENTS**

TERMS
Net 30

PROJECT		PROJECT MANAGER	E-MAIL		
Dover School - 226109		A. Osborne	m.limanni@sau11.nh.gov		
DATE	ITEM/TASK	DESCRIPTION OF SERVICE	UNITS	RATE	AMOUNT
3/2/2026	SFT	Subgrade Evaluation	8	85.00	680.00
3/2/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
3/3/2026	SFT	Subgrade Evaluation	8	85.00	680.00
3/3/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
3/5/2026	FT1	Full Day Field Technician	1	385.00	385.00
3/5/2026	CYL	Concrete Cylinder Compressive Tests in accordance with ASTM C-39	4	25.00	100.00
3/5/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
3/6/2026	FT1	Full Day Field Technician	1	385.00	385.00
3/6/2026	CYL	Concrete Cylinder Compressive Tests in accordance with ASTM C-39	4	25.00	100.00
3/6/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
3/9/2026	FT1	Full Day Field Technician	1	385.00	385.00
3/9/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
3/9/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
3/10/2026	FT1	Full Day Field Technician	1	385.00	385.00
3/10/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
3/11/2026	FT1	Full Day Field Technician	1	385.00	385.00
3/11/2026	OT	Overtime Rate for Field Services	2	72.18	144.36
3/11/2026	CYL	Concrete Cylinder Compressive Tests in accordance with ASTM C-39	4	25.00	100.00
3/11/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
3/11/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
3/12/2026	FT1	Full Day Field Technician	1	385.00	385.00
3/12/2026	CYL	Concrete Cylinder Compressive Tests in accordance with ASTM C-39	4	25.00	100.00
3/12/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
3/12/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
3/13/2026	FT1	Full Day Field Technician	1	385.00	385.00
Thank you for your business.			Total		

Geotechnical Services, Inc.
55 North Stark Highway
Weare, NH 03281
Phone: 603-529-7766
Fax: 603-529-7080

PROFESSIONAL SERVICES INVOICE

PERIOD ENDING	INVOICE NO.
3/31/2026	30997

Client:
Dover School District SAU 11 Mr. Michael Limanni 61 Locust St., Ste. 409 Dover NH 03820

**WE NOW ACCEPT CREDIT CARD
PAYMENTS**

TERMS
Net 30

PROJECT		PROJECT MANAGER	E-MAIL		
Dover School - 226109		A. Osborne	m.limanni@sau11.nh.gov		
DATE	ITEM/TASK	DESCRIPTION OF SERVICE	UNITS	RATE	AMOUNT
3/13/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
3/13/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
3/17/2026	FT1	Full Day Field Technician	1	385.00	385.00
3/17/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
3/17/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
3/18/2026	FT1	Full Day Field Technician	1	385.00	385.00
3/18/2026	OT	Overtime Rate for Field Services	1	72.18	72.18
3/18/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
3/18/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
3/19/2026	FT1	Full Day Field Technician	1	385.00	385.00
3/19/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
3/19/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
3/20/2026	FT1	Full Day Field Technician	1	385.00	385.00
3/20/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
3/20/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
3/23/2026	FT1	Full Day Field Technician	1	385.00	385.00
3/23/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
3/23/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
3/24/2026	FT1/2	1/2 Day Field Technician	1	195.00	195.00
3/24/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
3/24/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
3/25/2026	FT1	Full Day Field Technician	1	385.00	385.00
3/25/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
3/25/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
3/26/2026	FT1	Full Day Field Technician	1	385.00	385.00
3/26/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
3/26/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
3/27/2026	FT1	Full Day Field Technician	1	385.00	385.00
3/27/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
Thank you for your business.			Total		

Geotechnical Services, Inc.
55 North Stark Highway
Weare, NH 03281
Phone: 603-529-7766
Fax: 603-529-7080

PROFESSIONAL SERVICES INVOICE

PERIOD ENDING	INVOICE NO.
3/31/2026	30997

Client:
Dover School District SAU 11 Mr. Michael Limanni 61 Locust St., Ste. 409 Dover NH 03820

**WE NOW ACCEPT CREDIT CARD
PAYMENTS**

TERMS
Net 30

PROJECT		PROJECT MANAGER	E-MAIL		
Dover School - 226109		A. Osborne	m.limanni@sau11.nh.gov		
DATE	ITEM/TASK	DESCRIPTION OF SERVICE	UNITS	RATE	AMOUNT
3/27/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
3/30/2026	FT1	Full Day Field Technician	1	385.00	385.00
3/30/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
3/30/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
3/31/2026	FT1	Full Day Field Technician	1	385.00	385.00
3/31/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
3/31/2026	MILE	Mileage charges @ \$0.60/mile L127-26	110	0.60	66.00
3/31/2026	SIEVE	Sieve Analysis (ASTM C 136 and C 117)	1	95.00	95.00
3/31/2026	PROC	Moisture-Density Relations (Proctor) Test (ASTM D 1557)	1	135.00	135.00
3/31/2026	ME	Technical Review	4	95.00	380.00
Thank you for your business.			Total \$11,396.54		

Please review this invoice upon receipt, if you have any questions or inconsistencies please contact our office at (603) 529-7766 within 14 days of receipt. If we do not hear from you within this time, we will assume there are no problems and will expect payment within 30 days of receipt.