

CAPITAL IMPROVEMENTS SUMMARY FINANCIAL REPORT

Dover High School Athletic Complex Project

As of: June 30, 2026

Appropriation #1 (FY21), From Bleacher Project (Cap Reserve):	\$ 350,000.00
Appropriation #2 (FY23), From Design & Engineering Project (Cap Reserve):	\$ 200,000.00
Appropriation #3 (FY24), From Const./Reconstruction of Track & Field Project (Debt):	RECINDED
Appropriation #4 (FY26), From Const./Reconstruction of Track & Field Project (Debt):	\$ 18,037,000.00
Total Appropriation (Project #7115):	(+ \$ 18,587,000.00
Total Amount Contracted To Date:	(-) \$ 17,025,680.00
New Proposals (Items for Considerations with Estimated Costs):	(-) \$ -
Estimated Funds Available:	= \$ 1,561,320.00
Total Amounts Contracted & Proposed:	(+ \$ 17,025,680.00
Amount Expended To Date:	(-) \$ 7,105,065.10
Retainage Held To Date:	(-) \$ 966,578.39
Manifests for Approval (Expenditures waiting JBC Approval):	(-) \$ 2,359,866.59
Remaining Amount Encumbered/Committed by JBC:	= \$ 6,594,169.92

New Hampshire Administrative Rule 507.12 covers retainage on construction contracts. The law states that the recipient of partial payments must withhold 10% as retainage until the project is 50% complete. After that, no more retainage can be withheld from partial payments. When the project is substantially or finally completed, the recipient must reduce the retainage to 2%. The final 2% must be held during the one-year warranty period and released only after the recipient accepts the project.

SUMMARY PAID TO DATE

Approved (Y/N) Y

Manifest/Invoice	Amt Paid	Vendor	NOTES
DHSATH001	\$ 21,155.00		
TB-1003456	\$ 21,155.00	Tighe & Bond	Lump sum fees per contract.
DHSATH002	\$ 28,530.00		
TB-1005100	\$ 18,160.00	Tighe & Bond	Lump sum fees per contract.
TB-1006607	\$ 10,370.00	Tighe & Bond	Lump sum fees per contract.
DHSATH003	\$ 65,355.00		
TB-1008076	\$ 49,015.00	Tighe & Bond	Lump sum fees per contract.
TB-1009585	\$ 16,340.00	Tighe & Bond	Lump sum fees per contract.
DHSATH004	\$ 21,160.00		
TB-1011469	\$ 21,160.00	Tighe & Bond	Lump sum fees per contract.
DHSATH005	\$ 12,000.00		
01282025A	\$ 12,000.00	Eckman	Preconstruction Fees.
DHSATH006	\$ 42,550.00		
TB-1015228	\$ 23,000.00	Tighe & Bond	Civil DD & Permitting
TB-1013783	\$ 13,800.00	Tighe & Bond	Preliminary Geotechnical Evaluation
TB-1015885	\$ 5,750.00	Tighe & Bond	Civil DD & Permitting
DHSATH007	\$ 11,500.00		
TB-1018344	\$ 5,750.00	Tighe & Bond	Civil DD & Permitting
TB-1021018	\$ 5,750.00	Tighe & Bond	Civil DD & Permitting
DHSATH008	\$ 20,000.00		
07072025A	\$ 20,000.00	Eckman	Pre-Construction Fee Proposal dated 2/18/2025 (services thru June 2025)
DHSATH009	\$ 16,250.00		
NHDES8-20-25	\$ 16,250.00	NHDES	Alteration of Terrain Application Fee
DHSATH010	\$ 28,849.88		
FERG8-20-25	\$ 99.88	Fergus	Reimburse for blow-up site plans
TB-1023363	\$ 5,750.00	Tighe & Bond	Civil DD & Permitting

CAPITAL IMPROVEMENTS SUMMARY FINANCIAL REPORT
Dover High School Athletic Complex Project

As of: June 30, 2026

TB-1024110	\$	23,000.00	Tighe & Bond	Civil DD & Permitting
DHSATH011	\$	3,750.00		
NHDES9-15-25	\$	3,750.00	NHDES	Shoreland Permit Application Fee
DHSATH012	\$	22,550.00		
09242025A	\$	22,550.00	Eckman	Deposit for Pre-Engineered Metal Building
DHSATH013	\$	19,937.23		
TB-1026004	\$	19,937.23	Tighe & Bond	Civil DD & Permitting & Expenses
DHSATH014	\$	107,423.91		
TB-1027694	\$	27,972.45	Tighe & Bond	Lump Sum fees: 08 of Contract
TB-1029013	\$	79,451.46	Tighe & Bond	Lump Sum fees: 08 of Contract
DHSATH015	\$	308,090.95		
AP00002	\$	256,528.53	Eckman	Sitework, Fields, Track, Bleachers, Lights, Etc.
TB-1030463	\$	51,562.42	Tighe & Bond	Lump Sum fees: 09, 10, 11, 12, 13 Hourly: 02
DHSATH016	\$	489,693.53		
TB-1031792	\$	38,794.00	Tighe & Bond	Lump Sum fees: 09, 10, 11 Hourly: 01, 02
AP00003	\$	450,899.53	Eckman	Sitework, Fields, Track, Bleachers, Lights, Etc.
DHSATH017	\$	923,209.19		
AP00004	\$	923,209.19	Eckman	Sitework; Maintenance Building; Hazardous Mat.
DHSATH018	\$	1,012,238.23		
AP00005	\$	883,286.33	Eckman	Sitework; Maintenance Building; Utility Allowance
TB-1032387	\$	128,166.90	Tighe & Bond	Structural Engineering; Architecture Design
30981	\$	785.00	GSI	Siev Analysis; Moisture-Density Relations Test
DHSATH019	\$	1,553,288.16		
TB-1034902	\$	42,496.50	Tighe & Bond	Structural & MEP Engineering; Construction Svcs.
TB-1035990	\$	36,137.80	Tighe & Bond	Design Services; Reimbursable & Construction Svcs.
AP00006	\$	1,474,653.86	Eckman	Sitework; Maintenance Building; Utility Allowance
DHSATH020	\$	2,397,534.01		
AP00007	\$	2,367,135.88	Eckman	Sitework; Maintenance Building; Utility Allowance
TB-1037509	\$	30,398.13	Tighe & Bond	Design Services; Reimbursable & Construction Svcs.
Grand Total	\$	7,105,065.10		

CAPITAL IMPROVEMENTS SUMMARY FINANCIAL REPORT
Dover High School Athletic Complex Project

PROPOSALS FOR APPROVAL

Approved Y/N	(Multiple Items)
Proposal# / Description	Proposed Amt.
Grand Total	

MANIFESTS FOR APPROVAL

Approved (Y/N)	N
----------------	---

CIPM# / Invoice#	Invoice \$	Retainage \$
DHSATH021	\$2,617,749.05	\$ (257,882.46)
31060	\$7,901.00	\$ -
4/1-4/30/26 Services	\$7,901.00	\$ -
31123	\$4,144.68	\$ -
5/1-5/31/26 Services	\$4,144.68	\$ -
AP00008	\$2,578,824.62	\$ (257,882.46)
Sitework; Maintenance Building; Utility Allowance	\$2,578,824.62	\$ (257,882.46)
TB-10338959	\$26,878.75	\$ -
Lump Sum fees: 01 Hourly: 02	\$26,878.75	\$ -
Grand Total	\$2,617,749.05	\$ (257,882.46)

MAN. NO. <u>CIPM#DHSATH021</u>		VENDOR VOUCHER MANIFEST SCHOOL DISTRICT SAU #11			
DATE: <u>7/1/2026</u>					
1	2	3	4	5	6
DATE/INVOICE	PAYEE NAME AND ADDRESS/ACCOUNT	FINANCE PO NO.	AMOUNT EXPENDED	AMOUNT OF CHECK	PROJECT NAME
6/30/2026 AP00008	Eckman Construction 84 Palomino Lane Bedford, NH 03110	202602849	\$6,660,038.17	\$ 2,320,942.16	DHS/ATH Fac. Improv. FY: 2026
6/25/2026 TB-1033895	Tighe & Bond 53 Southampton Road Westfield, MA 01085-5308	202602064	\$673,916.89	\$ 26,878.75	
4/30/2026 31060	Geotechnical Services, Inc. 55 North Stark Highway Weare, NH 03821	202606153	\$12,181.54	\$ 7,901.00	
5/31/2026 31123		202606153	\$12,181.54	\$ 4,144.68	
				<u>\$ 2,359,866.59</u>	

TO THE TREASURER; PAYMENTS AUTHORIZED AND ORDERED
TO THE PERSONS LISTED ABOVE
FOR THE SUMS INDICATED IN
COLUMN 5. AMOUNT OF CHECK
AMOUNTING IN THE
AGGREGATE TO:

\$ 2,359,866.59

Superintendent of Schools or CFO

Date

Fergus Cullen, City Council, JBC Chair

Date

Application For Payment Summary Page

TO OWNER:

Dover School District
61 Locust Street, Suite 409
Dover, NH 03820

PROJECT:

Dover HS Athletics Facility
25 Alumni Drive
Dover, NH 03820

APPLICATION NO: 0008**PERIOD TO:** 6/30/2026**CONTRACT FOR:****CONTRACT DATE:** November 06, 2025**PROJECT NOS:** / 469 /**FROM CONTRACTOR:**

Eckman Construction Company, Inc.
84 Palomino Lane
Bedford, NH 03110

VIA ARCHITECT:

Tighe & Bond
177 Corporate Drive
Portsmouth, NH 03801

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet is attached.

1. ORIGINAL CONTRACT SUM	\$15,941,460.00
2. NET CHANGE BY CHANGE ORDERS	\$924,527.00
3. CONTRACT SUM TO DATE (Line 1+2)	\$16,865,987.00
4. TOTAL COMPLETED & STORED TO DATE	\$9,952,264.37
5. RETAINAGE:	
a. 10.00 % of Completed Work	\$995,226.42
b. 10.00 % of Stored Material	\$0.00
Total Retainage (Lines 5a + 5b)	\$995,226.42
6. TOTAL EARNED LESS RETAINAGE	\$8,957,037.95
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	
(Lines 6 from prior Certificate)	\$6,378,213.33
8. CURRENT PAYMENT DUE	\$2,578,824.62
9. BALANCE TO FINISH, INCLUDING RETAINAGE	
(Lines 3 minus Line 6)	\$7,908,949.05

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$172,500.00	\$0.00
Total approved this Month	\$752,027.00	\$0.00
TOTALS	\$924,527.00	\$0.00
NET CHANGES by Change Order		\$924,527.00

This undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by the Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and the current payment shown herein is now due.

CONTRACTOR:

By: _____

State of: _____


County of: _____

Subscribed and sworn to before
me this _____ day of _____

Notary Public: _____

My comission expires: _____

Date: 6/25/26



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on-site observations and data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$2,578,824.62

(Attach explanation is amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____

Date: 6/26/2026

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein issuance, payment and acceptance of payment are without prejudice to any rights of the Owner of Contractor under the Contract.

Application for Payment Continuation Sheet - Sorted by Item

APPLICATION FOR PAYMENT AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 0008

APPLICATION DATE: 06/30/2026

PERIOD TO: 06/30/2026

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	E WORK COMPLETED		F MATERIALS PREVIOUSLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C-G)	I RETAINAGE (IF VARIABLE RATE)
			D FROM PREVIOUS APPLICATIONS (D+E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
010000	General Conditions, General Requirements, Insurance, and Fee	2013000.00	1083123.42	154979.42	0.00	1238102.84	61.51	774897.16	123810.28
010001	Maintenance Building	1525000.00	477477.46	663012.48	0.00	1140489.94	74.79	384510.06	114048.99
010002	Concessions/Toilets Building	724000.00	192081.03	118406.88	0.00	310487.91	42.89	413512.09	31048.79
010003	Storage Building	234000.00	39111.09	56351.34	0.00	95462.43	40.80	138537.57	9546.24
310000	Sitework, Fields, Track, Bleachers, Lights, Etc.	10785460.00	4837028.16	1631820.75	0.00	6468848.91	59.98	4316611.09	646884.89
310001	Hazardous Materials Allowance	10000.00	10000.00	0.00	0.00	10000.00	100.00	0.00	1000.00
310002	Landscaping, Soil Testing, and Maintenance Allowance	25000.00	0.00	0.00	0.00	0.00	0.00	25000.00	0.00
310003	Utility Backcharges Allowance	75000.00	75000.00	0.00	0.00	75000.00	100.00	0.00	7500.00
310004	AOT/TRC Changes Allowance	100000.00	100000.00	0.00	0.00	100000.00	100.00	0.00	10000.00
500000	Construction Contingency	450000.00	100582.54	42164.80	0.00	142747.34	31.72	307252.66	14274.73
500001	Owner Change Order O-001	172500.00	172500.00	0.00	0.00	172500.00	100.00	0.00	17250.00
500002	Owner Change Order O-002	42392.00	0.00	0.00	0.00	0.00	0.00	42392.00	0.00
500003	Owner Change Order O-003	339690.00	0.00	0.00	0.00	0.00	0.00	339690.00	0.00
500004	Owner Change Order O-004	22061.00	0.00	22061.00	0.00	22061.00	100.00	0.00	2206.10

APPLICATION FOR PAYMENT AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
 In tabulations below, amounts are stated to the nearest dollar.
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 0008
 APPLICATION DATE: 06/30/2026
 PERIOD TO: 06/30/2026
 ARCHITECT'S PROJECT NO:

A	B	C	D		E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PREVIOUSLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C-G)	RETAINAGE (IF VARIABLE RATE)	
			FROM PREVIOUS APPLICATIONS (D+E)	THIS PERIOD						
500005	Owner Change Order O-005	133311.00	0.00	45000.00	0.00	45000.00	33.76	88311.00	4500.00	
500006	Owner Change Order O-006	46564.00	0.00	46564.00	0.00	46564.00	100.00	0.00	4656.40	
500007	Owner Change Order O-007	168009.00	0.00	85000.00	0.00	85000.00	50.59	83009.00	8500.00	
		16865987.00	7086903.70	2865360.67	0.00	9952264.37	59.01	6913722.63	995226.42	



PLEASE REMIT PAYMENT TO:
Tighe & Bond, Inc. | 53 Southampton Road | Westfield, MA 01085-5308A

Attention: Brian Cisneros
Dover School District
61 Locust Street
McConnell Center Suite 409
Dover, NH 03820
United States

Invoice : TB-1038959
Invoice Date : 6/25/2026
Project : 1350850001
Project Name : DOVERSD - Dover High School
Athletic Complex

For Professional Services Rendered Through 5/31/2026

Your Project : PO #202407793 / PO #202602064

Email Invoice to:
b.cisneros@sau11.nh.gov
fergus@ferguscullen.com

Agreement dated June 4, 2024, Amendment dated November 22, 2024, Purchase Order No. 202407793, Amendment dated August 6, 2025, Purchase Order No. 202602064, and Amendment dated May 22, 2026.

			Billings		
	Fee	% Complete	To Date	Previous	Current
01 - Lump Sum Fees					
01 - Schematic Design	94,400.00	100.00	94,400.00	94,400.00	0.00
02 - Wetland Delineation	7,500.00	100.00	7,500.00	7,500.00	0.00
03 - Agency Outreach	3,600.00	100.00	3,600.00	3,600.00	0.00
04 - Preliminary Geotechnical Evaluation	23,000.00	100.00	23,000.00	23,000.00	0.00
05 - Site Specific Soil Survey	7,000.00	100.00	7,000.00	7,000.00	0.00
06 - Preliminary Environmental Assessment	5,500.00	100.00	5,500.00	5,500.00	0.00
07 - Pre-Demolition HMBA	9,000.00	100.00	9,000.00	9,000.00	0.00
08 - Civil DD & Permitting	115,000.00	100.00	115,000.00	115,000.00	0.00
09 - Civil CDs & Federal Permitting	37,500.00	100.00	37,500.00	37,500.00	0.00
10 - Geotechnical Engineering Services	7,250.00	100.00	7,250.00	7,250.00	0.00
11 - Structural Engineering Services	43,560.00	100.00	43,560.00	43,560.00	0.00
12 - MEP Engineering Services	51,200.00	100.00	51,200.00	51,200.00	0.00
13 - Bidding Assistance	9,500.00	100.00	9,500.00	9,500.00	0.00
14 - Architecture Design Services	145,210.00	100.00	145,210.00	145,210.00	0.00
			Billings		
	Fee	Available	To Date	Previous	Current
02 - Hourly + Expense Fees					
01 - Construction Phase Services	237,000.00	123,002.50	140,876.25	113,997.50	26,878.75
Rate Labor		26,878.75			
02 - Reimbursable Expenses	33,000.00	32,300.61	699.39	699.39	0.00
Current Billings					26,878.75
Amount Due This Bill					26,878.75
DHS ATH JBC 7/1/2026					
Page 8 of 15					

Total Fee :	829,220.00
To Date Billings :	<u>700,795.64</u>
Total Remaining :	128,424.36

Outstanding Receivables	Invoice Number	Date	Amount	Balance Due
	TB-1037509	6/1/2026	30,398.13	<u>30,398.13</u>
				30,398.13

01 - Construction Phase Services

Rate Labor				
Class		Hours	Rate	Amount
Project Engineer 2		5.75	175.00	1,006.25
Project Manager 2		8.50	230.00	1,955.00
Senior Drafter/Designer		0.50	165.00	82.50
Senior Engineer 1		101.50	210.00	21,315.00
Senior MEP Professional 1		3.00	205.00	615.00
Senior Project Manager		3.50	270.00	945.00
Vice President		3.00	320.00	960.00
Total Rate Labor				26,878.75
Total Bill Task: 01 - Construction Phase Services				26,878.75

Total Project: 1350850001 - DOVERSD - Dover High School Athletic Complex

26,878.75

Geotechnical Services, Inc.
55 North Stark Highway
Weare, NH 03281
Phone: 603-529-7766
Fax: 603-529-7080

PROFESSIONAL SERVICES INVOICE

PERIOD ENDING	INVOICE NO.
4/30/2026	31060

Client:
Dover School District SAU 11 Mr. Michael Limanni 61 Locust St., Ste. 409 Dover NH 03820

**WE NOW ACCEPT CREDIT CARD
PAYMENTS**

TERMS
Net 30

PROJECT		PROJECT MANAGER	E-MAIL		
Dover School - 226109		A. Osborne	m.limanni@sau11.nh.gov		
DATE	ITEM/TASK	DESCRIPTION OF SERVICE	UNITS	RATE	AMOUNT
4/1/2026	FT1	Full Day Field Technician	1	385.00	385.00
4/1/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
4/1/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
4/2/2026	FT1	Full Day Field Technician	1	385.00	385.00
4/2/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
4/2/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
4/3/2026	FT1	Full Day Field Technician	1	385.00	385.00
4/3/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
4/3/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
4/6/2026	FT1/2	1/2 Day Field Technician	1	195.00	195.00
4/6/2026	CYL	Concrete Cylinder Compressive Tests in accordance with ASTM C-39	4	25.00	100.00
4/6/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
4/8/2026	FT1	Full Day Field Technician	1	385.00	385.00
4/8/2026	CYL	Concrete Cylinder Compressive Tests in accordance with ASTM C-39	8	25.00	200.00
4/9/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
4/9/2026	FT1/2	1/2 Day Field Technician	1	195.00	195.00
4/9/2026	CYL	Concrete Cylinder Compressive Tests in accordance with ASTM C-39	4	25.00	100.00
4/9/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
4/17/2026	FT1/2	1/2 Day Field Technician	1	195.00	195.00
4/17/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
4/17/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
4/20/2026	FT1/2	1/2 Day Field Technician	1	195.00	195.00
4/20/2026	CYL	Concrete Cylinder Compressive Tests in accordance with ASTM C-39	4	25.00	100.00
4/20/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
4/21/2026	FT1	Full Day Field Technician	1	385.00	385.00
Thank you for your business.			Total		

Geotechnical Services, Inc.
55 North Stark Highway
Weare, NH 03281
Phone: 603-529-7766
Fax: 603-529-7080

PROFESSIONAL SERVICES INVOICE

PERIOD ENDING	INVOICE NO.
4/30/2026	31060

Client:
Dover School District SAU 11 Mr. Michael Limanni 61 Locust St., Ste. 409 Dover NH 03820

**WE NOW ACCEPT CREDIT CARD
PAYMENTS**

TERMS
Net 30

PROJECT		PROJECT MANAGER	E-MAIL		
Dover School - 226109		A. Osborne	m.limanni@sau11.nh.gov		
DATE	ITEM/TASK	DESCRIPTION OF SERVICE	UNITS	RATE	AMOUNT
4/21/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
4/21/2026	CYL	Concrete Cylinder Compressive Tests in accordance with ASTM C-39	4	25.00	100.00
4/21/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
4/22/2026	FT1	Full Day Field Technician	1	385.00	385.00
4/22/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
4/22/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
4/23/2026	FT1	Full Day Field Technician	1	385.00	385.00
4/23/2026	CYL	Concrete Cylinder Compressive Tests in accordance with ASTM C-39	4	25.00	100.00
4/23/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
4/24/2026	FT1	Full Day Field Technician	1	385.00	385.00
4/24/2026	CYL	Concrete Cylinder Compressive Tests in accordance with ASTM C-39	4	25.00	100.00
4/24/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
4/27/2026	FT1	Full Day Field Technician	1	385.00	385.00
4/27/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
4/27/2026	CYL	Concrete Cylinder Compressive Tests in accordance with ASTM C-39	4	25.00	100.00
4/27/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
4/28/2026	FT1/2	1/2 Day Field Technician	1	195.00	195.00
4/28/2026	CYL	Concrete Cylinder Compressive Tests in accordance with ASTM C-39	4	25.00	100.00
4/28/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
4/29/2026	FT1/2	1/2 Day Field Technician	1	195.00	195.00
4/29/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
4/29/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
4/30/2026	FT1/2	1/2 Day Field Technician	1	195.00	195.00
Thank you for your business.			Total		

Geotechnical Services, Inc.
55 North Stark Highway
Weare, NH 03281
Phone: 603-529-7766
Fax: 603-529-7080

PROFESSIONAL SERVICES INVOICE

PERIOD ENDING	INVOICE NO.
4/30/2026	31060

Client:
Dover School District SAU 11 Mr. Michael Limanni 61 Locust St., Ste. 409 Dover NH 03820

**WE NOW ACCEPT CREDIT CARD
PAYMENTS**

TERMS
Net 30

PROJECT		PROJECT MANAGER	E-MAIL		
Dover School - 226109		A. Osborne	m.limanni@sau11.nh.gov		
DATE	ITEM/TASK	DESCRIPTION OF SERVICE	UNITS	RATE	AMOUNT
4/30/2026	CYL	Concrete Cylinder Compressive Tests in accordance with ASTM C-39	4	25.00	100.00
4/30/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
4/30/2026	ME	Technical Review	4	95.00	380.00
4/30/2026	WP	Word Processing	3	45.00	135.00
Thank you for your business.			Total		\$7,901.00

Please review this invoice upon receipt, if you have any questions or inconsistencies please contact our office at (603) 529-7766 within 14 days of receipt. If we do not hear from you within this time, we will assume there are no problems and will expect payment within 30 days of receipt.

Geotechnical Services, Inc.
55 North Stark Highway
Weare, NH 03281
Phone: 603-529-7766
Fax: 603-529-7080

PROFESSIONAL SERVICES INVOICE

PERIOD ENDING	INVOICE NO.
5/31/2026	31123

Client:
Dover School District SAU 11 Mr. Michael Limanni 61 Locust St., Ste. 409 Dover NH 03820

**WE NOW ACCEPT CREDIT CARD
PAYMENTS**

TERMS
Net 30

PROJECT		PROJECT MANAGER	E-MAIL		
Dover School - 226109		A. Osborne	m.limanni@sau11.nh.gov		
DATE	ITEM/TASK	DESCRIPTION OF SERVICE	UNITS	RATE	AMOUNT
5/4/2026	TRANS	Transportation of Materials to Laboratory.	1.5	45.00	67.50
5/4/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
5/5/2026	FT1/2	1/2 Day Field Technician	1	195.00	195.00
5/5/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
5/5/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
5/6/2026	FT1/2	1/2 Day Field Technician	1	195.00	195.00
5/6/2026	CYL	Concrete Cylinder Compressive Tests in accordance with ASTM C-39	4	25.00	100.00
5/6/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
5/8/2026	TRANS	Transportation of Materials to Laboratory.	1.5	45.00	67.50
5/8/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
5/19/2026	FT1/2	1/2 Day Field Technician	1	195.00	195.00
5/19/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
5/19/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
5/20/2026	FT1	Full Day Field Technician	1	385.00	385.00
5/20/2026	OT	Overtime Rate for Field Services	1	72.18	72.18
5/20/2026	CYL	Concrete Cylinder Compressive Tests in accordance with ASTM C-39	4	25.00	100.00
5/20/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
5/20/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
5/21/2026	TRANS	Transportation of Materials to Laboratory.	1.5	45.00	67.50
5/21/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
5/22/2026	FT1	Full Day Field Technician	1	385.00	385.00
5/22/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
5/22/2026	CYL	Concrete Cylinder Compressive Tests in accordance with ASTM C-39	4	25.00	100.00
5/22/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
5/26/2026	FT1	Full Day Field Technician	1	385.00	385.00
5/26/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
Thank you for your business.			Total		

Geotechnical Services, Inc.
55 North Stark Highway
Weare, NH 03281
Phone: 603-529-7766
Fax: 603-529-7080

PROFESSIONAL SERVICES INVOICE

PERIOD ENDING	INVOICE NO.
5/31/2026	31123

Client:
Dover School District SAU 11 Mr. Michael Limanni 61 Locust St., Ste. 409 Dover NH 03820

**WE NOW ACCEPT CREDIT CARD
PAYMENTS**

TERMS
Net 30

PROJECT		PROJECT MANAGER	E-MAIL		
Dover School - 226109		A. Osborne	m.limanni@sau11.nh.gov		
DATE	ITEM/TASK	DESCRIPTION OF SERVICE	UNITS	RATE	AMOUNT
5/26/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
5/29/2026	FT1	Full Day Field Technician	1	385.00	385.00
5/29/2026	CYL	Concrete Cylinder Compressive Tests in accordance with ASTM C-39	8	25.00	200.00
5/29/2026	NDG	Troxler Nuclear Density Gage	1	50.00	50.00
5/29/2026	MILE	Mileage charges @ \$0.60/mile	110	0.60	66.00
5/31/2026	ME	Technical Review	3	95.00	285.00
Thank you for your business.			Total		\$4,144.68

Please review this invoice upon receipt, if you have any questions or inconsistencies please contact our office at (603) 529-7766 within 14 days of receipt. If we do not hear from you within this time, we will assume there are no problems and will expect payment within 30 days of receipt.