



**DOVER SCHOOL
DISTRICT**

JOINT BUILDING COMMITTEE – DOVER HIGH SCHOOL AND REGIONAL CTC MEETING NOTICE

Meeting Type:	Regular Meeting
Meeting Location:	Superintendent's Conference Room, McConnell Center
Meeting Date:	Tuesday, November 15, 2016
Meeting Time:	4:30 P.M.

1. Call to order and roll call
2. Citizens' Forum
3. Approval of Meeting Minutes from November 1, 2016
4. Financial Report
 - a. Approve manifests
5. Clerk of the Works Report
6. Construction schedule update
7. Discuss and approve GMP
8. Approve Letters of Recommendation for subcontractors
9. Discuss track and field
10. Discuss fundraising
11. Review future meeting schedule
12. Matters of Interest
13. Build next agenda and review action items
14. Adjournment

Appropriation #1 (FY14), Issued January 26, 2014: \$ 900,000.00
Appropriation #2 (FY15), Issued November 12, 2014: \$ 23,300,000.00
Appropriation #3 (FY16), Issued July 22, 2015: \$ 49,700,000.00
State of NH Funding: \$ 13,500,000.00
Appropriation #4, DHS/RCTC Bond Premium Appropriation Approved 5/11/2016: \$ 222,756.00
Total Appropriation: \$ 87,622,756.00

NOT UPDATED PENDING CLOSE OF MONTH, NOV 2016

Vendor	(A) Contract Totals	(B) HS Portion of Total Amount @ 77.2%	(C) CTE Portion of Total Amount @ 22.8%	(D = B+C) Total Expenditures To Date	(E = A-D) HS & CTE Remaining Balance (Obligations)	District Share of CTE Portion @ 100%	(F = C x 25%) District Share of CTE Portion @ 25%	(G = C x 75%) (Invoiced through 10/31/16) State Share of CTE Portion @ 75%	State Funding Rec'd To Date 11/11/2016
HMFFH	\$ 485,000.00	\$ 374,420.00	\$ 110,580.00	\$ 485,000.00	\$0 - Complete	\$ -	\$ 27,645.00	\$ 82,935.00	\$ 82,935.00
HMFFH	\$ 29,150.00	\$ 22,503.80	\$ 6,646.20	\$ 29,150.00	\$0 - Complete	\$ 6,646.20	\$ -	\$ -	\$ -
HMFFH	\$ 6,270.00	\$ 4,840.44	\$ 1,429.56	\$ 6,270.00	\$0 - Complete	\$ 1,429.56	\$ -	\$ -	\$ -
HMFFH	\$ 23,650.00	\$ 16,506.76	\$ 4,875.05	\$ 21,381.81	\$ 2,268.19	\$ -	\$ -	\$ -	\$ -
HMFFH	\$ 43,780.00	\$ 33,798.16	\$ 9,981.84	\$ 43,780.00	\$0 - Complete	\$ 9,981.84	\$ -	\$ -	\$ -
HMFFH	\$ 7,811.25	\$ 6,030.29	\$ 1,780.97	\$ 7,811.25	\$0 - Complete	\$ -	\$ 445.24	\$ 1,335.72	\$ 1,335.72
Dover School District	\$ 14,527.35	\$ 11,215.11	\$ 3,312.24	\$ 14,527.35	\$0 - Complete	\$ 1,116.66	\$ 548.90	\$ 1,646.69	\$ 1,646.69
PC Construction	\$ 96,000.00	\$ 74,112.00	\$ 21,888.00	\$ 96,000.00	\$0 - Complete	\$ -	\$ 5,472.00	\$ 16,416.00	\$ 16,416.00
Subtotal, Feasibility Study:	\$ 706,188.60	\$ 543,426.56	\$ 160,493.85	\$ 703,920.41	\$ 2,268.19	\$ 24,049.31	\$ 34,111.14	\$ 102,333.41	\$ 102,333.41

HMFFH	\$ 1,008,000.00	\$ 778,176.00	\$ 229,824.00	\$ 1,008,000.00	\$0 - Complete	\$ -	\$ 57,456.00	\$ 172,368.00	\$ 172,368.00
HMFFH	\$ 1,316,000.00	\$ 1,015,952.00	\$ 300,048.00	\$ 1,316,000.00	\$0 - Complete	\$ -	\$ 75,012.00	\$ 225,036.00	\$ 225,036.00
HMFFH	\$ 1,633,000.00	\$ 1,210,248.96	\$ 357,431.04	\$ 1,567,680.00	\$ 65,320.00	\$ -	\$ 89,357.76	\$ 268,073.28	\$ 256,903.56
HMFFH	\$ 336,000.00	\$ 207,513.60	\$ 61,286.40	\$ 268,800.00	\$ 77,200.00	\$ 38,304.00	\$ -	\$ -	\$ -
HMFFH	\$ 2,016,000.00	\$ 186,762.24	\$ 55,157.76	\$ 241,920.00	\$ 1,774,080.00	\$ -	\$ 9,192.96	\$ 27,578.88	\$ 13,789.44
HMFFH	\$ 336,000.00	\$ 10,765.49	\$ 3,179.45	\$ 13,944.94	\$ 336,000.00	\$ -	\$ -	\$ -	\$ -
HMFFH	\$ 85,000.00	\$ 31,366.58	\$ 9,263.70	\$ 40,630.28	\$ 71,055.06	\$ 1,567.50	\$ 379.41	\$ 1,138.26	\$ 1,067.21
HMFFH	\$ 40,700.00	\$ 31,366.58	\$ 9,263.70	\$ 40,630.28	\$ 69.72	\$ 9,263.71	\$ -	\$ -	\$ -
HMFFH	\$ 74,250.00	\$ 43,309.20	\$ 12,790.80	\$ 56,100.00	\$ 18,150.00	\$ 12,790.80	\$ -	\$ -	\$ -
HMFFH	\$ 35,200.00	\$ -	\$ -	\$ -	\$ 35,200.00	\$ -	\$ -	\$ -	\$ -
HMFFH	\$ 19,800.00	\$ 15,285.60	\$ 4,514.40	\$ 19,800.00	\$0 - Complete	\$ 4,514.40	\$ -	\$ -	\$ -
HMFFH	\$ 110,000.00	\$ 33,840.62	\$ 9,994.38	\$ 43,835.00	\$ 66,165.00	\$ 9,994.38	\$ -	\$ -	\$ -
HEA	\$ 171,630.00	\$ 10,994.82	\$ 3,247.18	\$ 14,242.00	\$ 157,388.00	\$ -	\$ 811.80	\$ 2,435.38	\$ 1,140.57
Dover School District	\$ 12,064.65	\$ 9,313.91	\$ 2,750.74	\$ 12,064.65	\$0 - Complete	\$ 599.64	\$ 537.78	\$ 1,613.33	\$ 1,613.33
HMFFH	\$ 9,350.00	\$ 4,670.60	\$ 1,379.40	\$ 6,050.00	\$ 3,300.00	\$ 330.43	\$ -	\$ -	\$ -
HMFFH	\$ 139,150.00	\$ 9,703.75	\$ 2,865.87	\$ 12,569.62	\$ 126,580.38	\$ -	\$ -	\$ -	\$ -
PC Construction	\$ 4,270,636.00	\$ 1,592,289.01	\$ 392,008.99	\$ 1,984,298.00	\$ 2,286,338.00	\$ 80,916.68	\$ 43,506.58	\$ 130,519.73	\$ 15,030.90
RW Gillespie	\$ 141,969.00	\$ 7,719.81	\$ 2,279.95	\$ 9,999.76	\$ 131,969.24	\$ 2,279.95	\$ -	\$ -	\$ -
Sebago Technics	\$ 30,000.00	\$ 14,436.40	\$ 4,263.60	\$ 18,700.00	\$ 11,300.00	\$ 3,853.20	\$ -	\$ -	\$ -
Eversource Energy	\$ 8,608.00	\$ 6,645.37	\$ 1,962.63	\$ 8,608.00	\$0 - Complete	\$ 1,962.63	\$ -	\$ -	\$ -
Seacoast Media Group	\$ 329.46	\$ -	\$ -	\$ -	\$ 329.46	\$ -	\$ -	\$ -	\$ -
State of NH-DES	\$ 200.00	\$ 154.40	\$ 45.60	\$ 200.00	\$0 - Complete	\$ 45.60	\$ -	\$ -	\$ -
Michael Brooks	\$ 59,674.61	\$ 5,489.40	\$ 1,621.22	\$ 7,110.62	\$ 52,563.99	\$ 1,621.22	\$ -	\$ -	\$ -
Subtotal, Design, Geotech & Construction Services:	\$ 11,853,561.72	\$ 5,194,637.76	\$ 1,455,915.11	\$ 6,650,552.87	\$ 5,203,008.85	\$ 168,044.14	\$ 276,254.29	\$ 828,762.86	\$ 686,949.01
Totals:	\$ 12,559,750.32	\$ 5,738,064.32	\$ 1,616,408.96	\$ 7,354,473.28	\$ 5,205,277.04	\$ 192,093.45	\$ 310,365.43	\$ 931,096.27	\$ 789,282.42

Budget Availability: \$ 75,063,005.68

Retainage Held To Date (PC Construction): \$76,745.00 App#1-#4

MAN. NO. CIPM#DHSCTC046
DATE: 11/15/2015

VENDOR VOUCHER MANIFEST
SCHOOL DISTRICT SAU #11

1. DATE	2. PAYEE NAME AND ADDRESS	3. FINANCE PO NO:	4. AMOUNT EXPENDED	5. AMOUNT OF CHECK	6. PROJECT NAME
1. 11/15/2016	R.W. Gillespie & Associates, Inc. 86 Industrial Park Road, Suite 4 Saco, ME 04072				
PO Line					DHS/CTC
1	<u>4016.1.600.46900.4725.07101.16.000.000.700</u>	201701262	\$	6,839.15	Fac. Improv.
2	<u>4016.1.600.46900.4725.07108.16.000.000.700</u>	201701262	\$	2,019.85	FY: 2017
	Professional Services from 10/1/2016-10/31/2016		\$	<u>8,859.00</u>	Inv No. 3130
TOTALS				\$8,859.00	

TO THE TREASURER; PAYMENTS AUTHORIZED AND ORDERED
TO THE PERSONS LISTED ABOVE FOR THE SUMS INDICATED
IN COLUMN 5. AMOUNT OF CHECK AMOUNTING IN THE
AGGREGATE TO:

8,859.00

Superintendent of Schools or Business Administrator

Date

Robert Carrier, Deputy Mayor, JBC Chair

Date



R.W. Gillespie & Associates, Inc.

86 Industrial Park Road, Suite 4

Saco, ME 04072-

Tel: 207-286-8008 Fax: 207-286-2882

jgraunke@rwg-a.com

www.rwgillespie.com

Invoice

Invoice Date: Oct 31, 2016

Invoice Num: 3130

Billing Through: Oct 30, 2016

Libby Simmons
Dover School District, SAU #11
61 Locust Street, Suite 409
Dover, NH 03820

Materials Testing Services

Dover High School and Career Technical Center (0789-020-16:) - Managed by (101)

Professional Services:

Date	Employee	Description	Units	Rate	Amount
10/3/2016	101	Field Scheduling	0.25	\$100.00	\$25.00
10/3/2016	157	Concrete - Field	3.00	\$43.00	\$129.00
10/4/2016	170	Soil Testing & Inspection	4.00	\$43.00	\$172.00
10/4/2016	163	Lab Reporting	0.25	\$43.00	\$10.75
10/4/2016	157	Concrete - Field	3.00	\$43.00	\$129.00
10/4/2016	157	In Place Densities	2.00	\$43.00	\$86.00
10/5/2016	157	In Place Densities	1.50	\$43.00	\$64.50
10/5/2016	157	Concrete - Field	4.00	\$43.00	\$172.00
10/5/2016	157	Concrete Pickup	1.00	\$43.00	\$43.00
10/6/2016	163	Project Paperwork	0.25	\$43.00	\$10.75
10/6/2016	157	In Place Densities	0.50	\$43.00	\$21.50
		entering ipds into DF			
10/6/2016	157	In Place Densities	2.50	\$43.00	\$107.50
10/6/2016	157	In Place Densities	7.50	\$43.00	\$322.50
10/7/2016	157	In Place Densities	0.50	\$43.00	\$21.50
		entering ipds into DF			
10/7/2016	157	Concrete - Field	0.50	\$43.00	\$21.50
10/7/2016	157	Concrete - Field	3.00	\$43.00	\$129.00
10/7/2016	157	In Place Densities	7.00	\$43.00	\$301.00
10/10/2016	157	Concrete - Field	4.00	\$43.00	\$172.00
10/10/2016	157	Concrete Pickup	1.00	\$43.00	\$43.00
10/10/2016	163	Lab Reporting	0.25	\$43.00	\$10.75
10/11/2016	157	Concrete Pickup	1.00	\$43.00	\$43.00
10/11/2016	163	Lab Reporting	0.25	\$43.00	\$10.75
10/12/2016	157	Concrete - Field	9.00	\$43.00	\$387.00
10/13/2016	157	In Place Densities	2.50	\$43.00	\$107.50
10/13/2016	157	Concrete - Field	4.00	\$43.00	\$172.00
10/14/2016	163	Lab Reporting	0.25	\$43.00	\$10.75
10/14/2016	155	In Place Densities	3.50	\$43.00	\$150.50
10/14/2016	155	Concrete - Field	3.00	\$43.00	\$129.00
10/14/2016	155	In Place Densities	2.50	\$43.00	\$107.50
10/14/2016	155	Rebar Inspection	0.50	\$43.00	\$21.50
10/17/2016	163	Lab Reporting	0.25	\$43.00	\$10.75
10/17/2016	157	In Place Densities	8.00	\$43.00	\$344.00
10/17/2016	157	In Place Densities	1.50	\$43.00	\$64.50
10/18/2016	157	Concrete - Field	3.00	\$43.00	\$129.00

**R.W. Gillespie & Associates, Inc.**

86 Industrial Park Road, Suite 4

Saco, ME 04072-

Tel: 207-286-8008 Fax: 207-286-2882

jgraunke@rwg-a.com

www.rwgillespie.com

Invoice

Libby Simmons
Dover School District, SAU #11
61 Locust Street, Suite 409
Dover, NH 03820

Invoice Date: Oct 31, 2016**Invoice Num:** 3130**Billing Through:** Oct 30, 2016**Dover High School and Career Technical Center (0789-020-16:) - Managed by (101)****Professional Services:**

<u>Date</u>	<u>Employee</u>	<u>Description</u>	<u>Units</u>	<u>Rate</u>	<u>Amount</u>
10/18/2016	157	In Place Densities	5.00	\$43.00	\$215.00
10/18/2016	157	In Place Densities	1.50	\$43.00	\$64.50
10/19/2016	157	In Place Densities	2.00	\$43.00	\$86.00
10/19/2016	157	Concrete - Field	1.50	\$43.00	\$64.50
10/19/2016	157	Concrete Pickup	1.50	\$43.00	\$64.50
10/19/2016	157	In Place Densities	3.00	\$43.00	\$129.00
10/19/2016	101	Lab Reporting	0.25	\$100.00	\$25.00
		review concrete			
10/20/2016	160	In Place Densities	6.25	\$43.00	\$268.75
10/20/2016	160	In Place Densities	1.75	\$43.00	\$75.25
10/20/2016	160	In Place Densities	3.00	\$43.00	\$129.00
10/21/2016	163	Lab Reporting	2.00	\$43.00	\$86.00
10/21/2016	157	Concrete - Field	2.00	\$43.00	\$86.00
10/21/2016	157	In Place Densities	5.00	\$43.00	\$215.00
10/21/2016	101	Lab Reporting	0.50	\$100.00	\$50.00
		review concrete			
10/23/2016	163	Lab Reporting	1.00	\$43.00	\$43.00
10/24/2016	163	Lab Reporting	0.50	\$43.00	\$21.50
10/24/2016	101	Lab Reporting	0.25	\$100.00	\$25.00
		review concrete			
10/24/2016	157	Concrete - Field	2.50	\$43.00	\$107.50
10/24/2016	157	Concrete Pickup	1.00	\$43.00	\$43.00
10/25/2016	101	Field Scheduling	0.25	\$100.00	\$25.00
10/25/2016	156	Concrete Pickup	1.50	\$43.00	\$64.50
10/26/2016	101	Lab Reporting	0.50	\$100.00	\$50.00
		review concrete			
10/26/2016	157	In Place Densities	6.00	\$43.00	\$258.00
10/26/2016	157	Concrete - Field	3.50	\$43.00	\$150.50
10/27/2016	163	Concrete Pickup	0.50	\$43.00	\$21.50
10/27/2016	157	Concrete - Field	4.00	\$43.00	\$172.00
10/27/2016	157	In Place Densities	5.50	\$43.00	\$236.50
10/28/2016	157	Concrete Pickup	1.00	\$43.00	\$43.00
10/28/2016	157	In Place Densities	1.50	\$43.00	\$64.50

Total Services: **\$6,564.00****Reimbursable Expenses:**

9/30/2016	LAB	Concrete Cylinders ASTM C39	6.00		\$90.00
		85690-85695			



R.W. Gillespie & Associates, Inc.

86 Industrial Park Road, Suite 4

Saco, ME 04072-

Tel: 207-286-8008 Fax: 207-286-2882

jgraunke@rwg-a.com

www.rwgillespie.com

Invoice

Libby Simmons
Dover School District, SAU #11
61 Locust Street, Suite 409
Dover, NH 03820

Invoice Date: Oct 31, 2016

Invoice Num: 3130

Billing Through: Oct 30, 2016

Reimbursable Expenses:

10/3/2016	LAB	Concrete Cylinders ASTM C39 85684-85689	6.00	\$90.00
10/4/2016	170	Nuclear Densometer 1/2 Day	1.00	\$10.00
10/4/2016	157	Nuclear Densometer 1/2 Day	1.00	\$10.00
10/4/2016	LAB	Concrete Cylinders ASTM C39 85678-85683	6.00	\$90.00
10/5/2016	157	Nuclear Densometer 1/2 Day	1.00	\$10.00
10/5/2016	LAB	Concrete Cylinders ASTM C39 85802-85807	5.00	\$75.00
10/6/2016	157	Nuclear Densometer Day Rate	1.00	\$20.00
10/7/2016	157	Nuclear Densometer Day Rate	1.00	\$20.00
10/7/2016	LAB	Concrete Cylinders ASTM C39 85836-85841	6.00	\$90.00
10/10/2016	LAB	Concrete Cylinders ASTM C39 85034-86039	6.00	\$90.00
10/12/2016	LAB	Concrete Cylinders ASTM C39 85976-85987	12.00	\$180.00
10/13/2016	157	Nuclear Densometer 1/2 Day	1.00	\$10.00
10/13/2016	LAB	Concrete Cylinders ASTM C39 85929-85934	6.00	\$90.00
10/14/2016	155	Nuclear Densometer Day Rate	1.00	\$20.00
10/14/2016	LAB	Concrete Cylinders ASTM C39 86040-76045	6.00	\$90.00
10/17/2016	LAB	Washed Gradation ASTM C136 & C117/Sieve Analysis 14327	1.00	\$65.00
10/17/2016	LAB	Moisture Density ASTM D1557/AASHTO T180; modified Proctor 14327	1.00	\$100.00
10/17/2016	157	Nuclear Densometer Day Rate	1.00	\$20.00
10/18/2016	LAB	Concrete Cylinders ASTM C39 86181-86192	12.00	\$180.00
10/18/2016	157	Nuclear Densometer Day Rate	1.00	\$20.00
10/19/2016	157	Nuclear Densometer Day Rate	1.00	\$20.00
10/19/2016	LAB	Concrete Cylinders ASTM C39 86238-86243	6.00	\$90.00
10/20/2016	160	Nuclear Densometer Day Rate	1.00	\$20.00
10/21/2016	157	Nuclear Densometer Day Rate	1.00	\$20.00
10/21/2016	LAB	Concrete Cylinders ASTM C39 86249-86253	6.00	\$90.00



R.W. Gillespie & Associates, Inc.

86 Industrial Park Road, Suite 4

Saco, ME 04072-

Tel: 207-286-8008 Fax: 207-286-2882

jgraunke@rwg-a.com

www.rwgillespie.com

Invoice

Libby Simmons
Dover School District, SAU #11
61 Locust Street, Suite 409
Dover, NH 03820

Invoice Date: Oct 31, 2016

Invoice Num: 3130

Billing Through: Oct 30, 2016

Reimbursable Expenses:

10/24/2016	LAB	Concrete Cylinders ASTM C39 86332-86337	6.00	\$90.00
10/26/2016	157	Nuclear Densometer Day Rate	1.00	\$20.00
10/26/2016	LAB	Concrete Cylinders ASTM C39 86338-86343	6.00	\$90.00
10/27/2016	157	Nuclear Densometer Day Rate	1.00	\$20.00
10/27/2016	LAB	Concrete Cylinders ASTM C39 86352-86357	6.00	\$90.00
10/30/2016	TECH	Trip Charge	25.00	\$375.00

Total Expenses: **\$2,295.00**

Project (0789-020-16:) Total Amount Due: **\$8,859.00**

Amount Due This Invoice: **\$8,859.00** ✓

This invoice is due on 11/30/2016

25 Trips at \$15 per trip

Account Summary

Billed To Date	Paid To Date	Balance Due
\$18,858.76	\$9,999.76	\$8,859.00

Libby Simmons

From: Brooks, Michael <M.Brooks@dover.nh.gov>
Sent: Friday, November 04, 2016 2:57 PM
To: Libby Simmons
Subject: RE: Attached is invoice #3130 for project Dover High School and Career Technical Center

Hi Again,
I checked with my log and Gillespie's report matches mine on date and testing completed by date.
Let me know if there is anything else I can help with.

Michael Brooks
Clerk of the Works
City of Dover
288 Central Ave.
Dover NH 03820
603-534-0367
m.brooks@dover.nh.gov
Everyday is a new Day
Dover: First in New Hampshire, First with you!
<http://www.dover.nh.gov>

From: Libby Simmons [mailto:l.simmons@dover.k12.nh.us]
Sent: Friday, November 4, 2016 1:59 PM
To: Brooks, Michael <M.Brooks@dover.nh.gov>
Subject: FW: Attached is invoice #3130 for project Dover High School and Career Technical Center

Hi Mike,
When you have a chance, would you be able to confirm the dates on the attached invoice for me? I can check the invoiced amounts from their proposal.
Thanks!
Libby

Libby Simmons
Business Administrator
Dover School District
61 Locust Street, Suite 409
Dover, NH 03820
603-516-6482
l.simmons@dover.k12.nh.us

From: jgraunke@rwg-a.com [mailto:jgraunke@rwg-a.com]
Sent: Friday, November 04, 2016 1:57 PM
To: Libby Simmons <l.simmons@dover.k12.nh.us>
Subject: Attached is invoice #3130 for project Dover High School and Career Technical Center

Dear Libby Simmons,

Attached is invoice # 3130 for Materials Testing Services on the Project : Dover High School and Career Technical Center.

A printed copy of the invoice will also be sent out in today's mail.
If you have any questions, please give us a call.

Thank you.

Regards,

Jean

Jean A. Graunke
Business Manager

R.W. Gillespie & Associates, Inc.
86 Industrial Park Road, Suite 4
Saco, Maine 04072
Tel: 207-286-8008 • Fax: 207-286-2882
jgraunke@rwg-a.com • www.rwgillespie.com

Please consider conserving our natural resources before printing this e-mail and/or any attachments.

This electronic message and any attachments may contain information that is confidential and/or legally privileged in accordance with NH RSA 91-A and other applicable laws or regulations. It is intended only for the use of the person and/or entity identified as recipient(s) in the message. If you are not an intended recipient of this message, please notify the sender immediately and delete the material. Do not print, deliver, distribute or copy this message, and do not disclose its contents or take any action in reliance on the information it contains unless authorized to do so. Thank you.

MAN. NO. CIPM#DHSCTC047
DATE: 11/15/2016

VENDOR VOUCHER MANIFEST
SCHOOL DISTRICT SAU #11

1. DATE	2. PAYEE NAME AND ADDRESS	3. FINANCE PO NO:	4. AMOUNT EXPENDED	5. AMOUNT OF CHECK	6. PROJECT NAME
1. 11/15/2016	PC Construction Company 193 Tilley Drive South Burlington, VT 05403				DHS/CTC Fac. Improv. FY: 2016
PO Line					
2	<u>4016.1.600.46900.4725.07101.16.000.000.700</u>	201611299	\$	774,438.75	
1	<u>4016.1.600.46900.4725.07108.16.000.000.700</u>	201611299	\$	228,720.25	
		Total Earned, Current	\$	1,003,159.00	
	<u>4016.1.000.00000.2340.00000.00.000.000.L10</u>	Retainage		41,474.00	
		Total Earned Less Retainage/Current Payment Due	\$	961,685.00	
Invoice #15027-005 for Construction Services through 10/31/2016 per attached schedule of values and transaction report.					
TOTALS				\$961,685.00	

TO THE TREASURER; PAYMENTS AUTHORIZED AND ORDERED
TO THE PERSONS LISTED ABOVE FOR THE SUMS INDICATED
IN COLUMN 5. AMOUNT OF CHECK AMOUNTING IN THE
AGGREGATE TO:

961,685.00

Superintendent of Schools or Business Administrator

Date

Robert Carrier, Deputy Mayor, JBC Chair

Date



CONSTRUCTION

Construction Invoice

193 Tilley Drive, South Burlington, VT 05403 | 802.658.4100

Invoice Number: 15027-005

Date: 11/10/16

Project Number: 15027

Requisition Number: 005

To: Dover School District
ATTN: Libby Simmons
61 Locust Street, Suite 409
Dover, NH 03820

Project	Location	Client Reference	Terms
15027	Dover, NH	Dover HS and CTC Renovations	Net 30

Description of Work:

Construction services completed through October 31, 2016 per attached schedule of values and transaction report.

Breakdown (this billing):

Dover High School (77.2%) = \$776,984

Career Technical Center (22.8%) = \$184,701

Total this invoice:

\$961,685

cc: Melissa Glidden
Joseph Picoraro
PCC Accounts Receivable

APPLICATION AND CERTIFICATE FOR PAYMENT

PAGE 1 OF 7 PAGES

TO OWNER: Dover School District

PROJECT: Dover High School and Career Technical Center

61 Locust Street

61 Locust Street

408

408

Dover, NH

Dover, NH

03820-4132 USA

03820-4132 USA

FROM CONTRACTOR: PC Construction Company

ENGINEER:

193 Tilley Drive
South Burlington, VT, 05403 USA

APPLICATION NO.5

PERIOD TO: 31-OCT-16

PROJECT NOS.: 15027

Distribution to:

☐ OWNER

☐ ARCHITECT

☐ CONTRACTOR

CONTRACT DATE: 15-MAR-16

CONTRACT FOR: Dover High School and Career Technical Center

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation sheet is attached.

1. ORIGINAL CONTRACT SUM \$ 4,270,636
2. Net change by change orders \$ 0
3. CONTRACT SUM TO DATE (Line 1 +/- 2) \$ 4,270,636
4. TOTAL COMPLETED & STORED TO DATE \$ 2,987,456
(Column G on G703)
5. RETAINAGE:
Total retainage Column I of G703 \$ 118,219
6. TOTAL EARNED LESS RETAINAGE \$ 2,869,237
(Line 4 less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 1,907,552
(Line 6 from prior Certificate)
8. CURRENT PAYMENT DUE \$ 961,685
9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 1,401,399
(Line 3 less Line 6)

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Change Order approved in previous months by Owner		0	0
APPROVED THIS MONTH			
Number	Date Approved		
X00001	24-OCT-2016		
CURRENT TOTAL		0	0
Net Change by Change Orders		0	0

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Contractor: PC Construction Company

By: [Signature] Date: 11/10/16

State of: Dorchester

County of: Shelton

Subscribed and sworn to before me this 10th day of December 2016

Notary Public: [Signature]

My Commission expires: March 7, 2021

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of Work is in accordance with the Contract Documents, and the Contractor is entitled to the payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ _____

(Attach explanation if amount certified differs from the amount applied for. Initial figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ENGINEER:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner of Contractor under this Contract.

CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing
Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 5

PAGE: 2

APPLICATION DATE : 11/04/2016

PERIOD TO : 10/31/2016

PROJECT NO : 15027

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED (D+E)		F MATERIAL PRESENTLY STORED	G TOTAL COMPLETED AND STORED TO DATE	H PER-% (G / C)	I BALANCE TO FINISH	J RETAINAGE
			FROM PREVIOUS APPLICATION	THIS PERIOD					
15027	Dover High School and Career Technical Center								
01	GENERAL CONDITIONS								
010000	Mobilization & Demobilization	37,083	39,864	1,813	0	41,677	112	-4,594	0
010020	Office Supplies	3,600	1,587	182	0	1,768	49	1,832	0
010025	PM Software	24,600	24,505	0	0	24,505	100	95	0
010030	Office Furniture/Systems	5,000	4,047	1,206	0	5,253	105	-253	0
010035	Kiosk	2,500	0	107	0	107	4	2,393	0
010060	Janitorial Services	1,080	0	0	0	0		1,080	0
010070	Temporary Wiring	2,000	0	0	0	0		2,000	0
010090	Water Usage	1,000	178	96	0	274	27	726	0
010100	Telephone/Communications	4,000	1,088	0	0	1,088	27	2,912	0
010110	Sanitary Facilities	1,200	1,020	340	0	1,360	113	-160	0
010130	Construction Fence	20,000	16,320	0	0	16,320	82	3,681	0
010400	Temporary Heat	0	0	0	0	0		0	0
010410	Temporary Enclosure	0	0	0	0	0		0	0
011040	Snow Removal	0	0	0	0	0		0	0
011050	Park/Transport/Parking Lot	2,000	0	0	0	0		2,000	0
011160	Blueprinting/Contract Drawings	5,000	3,362	437	0	3,799	76	1,201	0
011200	OSHA & First Aid	14,776	9,147	182	0	9,328	63	5,448	0
011320	Progress Cleanup/Removal	25,664	150	477	0	627	2	25,037	0
011330	Floor Protection	0	0	0	0	0		0	0
011360	Final Cleanup	0	0	0	0	0		0	0

CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing
Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 5
APPLICATION DATE : 11/04/2016
PERIOD TO : 10/31/2016

PAGE: 3

A	B	C	D		E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER-% (G/C)	BALANCE TO FINISH	RETAINAGE
			FROM PREVIOUS APPLICATION	THIS PERIOD					
15027	Dover High School and Career Technical Center								
01	GENERAL CONDITIONS								
012000	Project Management	235,880	211,010	83,849	0	304,859	129	-68,979	0
012060	Safety Engineer	15,960	7,182	12,426	0	19,608	123	-3,648	0
012110	Field Engineer	4,000	5,498	1,163	0	6,662	167	-2,662	0
012200	Field Office Manager	15,480	12,212	6,880	0	19,092	123	-3,612	0
013000	Living Allowance	2,280	1,847	1,550	0	3,397	149	-1,117	0
013020	Travel Expenses	2,000	3,066	903	0	3,969	198	-1,969	0
014000	Scheduling	2,280	0	210	0	210	9	2,070	0
014080	Estimating	11,200	944	23,577	0	24,521	219	-13,321	0
015300	Loader/Material Handling	0	0	0	0	0		0	0
015520	Field Office	4,100	2,787	3,071	0	5,858	143	-1,758	0
015560	Storage Trailer/Container	3,200	1,575	233	0	1,808	57	1,392	0
015950	Expendible Tools	1,600	0	0	0	0		1,600	0
015960	Small Tools	1,600	0	0	0	0		1,600	0
015970	Support Equipment	0	0	0	0	0		0	0
016000	Builder's Risk Insurance	6,406	0	0	0	0		6,406	0
016150	G/L Insurance	32,030	32,030	0	0	32,030	100	0	0
016200	P&P Bond	23,488	21,140	0	0	21,140	90	2,348	0
	GENERAL CONDITIONS Total:	511,007	400,560	148,702	0	549,262	107	-38,255	0
02	SITE WORK								
020000	Sitework Subcontractor	1,500,000	905,338	118,301		1,135,180	76	364,820	56,759

CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 5

APPLICATION DATE : 11/04/2016

PERIOD TO : 10/31/2016

PAGE: 4

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED (D+E)		F MATERIAL PRESENTLY STORED	G TOTAL COMPLETED AND STORED TO DATE	PER-% (G / C)	H BALANCE TO FINISH	I RETAINAGE
			FROM PREVIOUS APPLICATION	THIS PERIOD					
15027	Dover High School and Career Technical Center								
02	SITE WORK								
020500	Demolition Subcontractor	0	0	0	0	0		0	0
020550	Asbestos Abatement Subcontractor	0	900	0	0	900		-900	0
	SITE WORK Total:	1,500,000	906,238	118,301	111,541	1,138,080	76	363,920	56,759
03	CONCRETE								
030002	Concrete Flatwork Subcontractor	0	0	0	0	0		0	0
031000	Concrete Subcontract	750,000	245,871	298,355	0	544,225	73	205,775	27,211
033460	Column & Pier Concrete	285,917	0	229,828	0	229,828	80	56,089	11,491
	CONCRETE Total:	1,035,917	245,871	528,182	0	774,053	75	261,864	38,703
05	METALS								
051000	Structural Metal Framing	900,000	164,750	-54,750	175,000	285,000	32	615,000	14,250
	METALS Total:	900,000	164,750	-54,750	175,000	285,000	32	615,000	14,250
07	THERMAL & MOISTURE								
071000	Waterproofing	0	0	0	0	0		0	0
071950	Air Infiltration Barriers	0	0	0	0	0		0	0
079000	Sealants	0	0	0	0	0		0	0
	THERMAL & MOISTURE Total:	0	0	0	0	0		0	0
09	FINISHES								
092000	Gypsum Drywall System	0	0	0	0	0		0	0
	FINISHES Total:	0	0	0	0	0		0	0

CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing
Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 5
APPLICATION DATE : 11/04/2016
PERIOD TO : 10/31/2016

PAGE: 5

A	B	C	D		E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER-% (G/C)	BALANCE TO FINISH	RETAINAGE
			FROM PREVIOUS APPLICATION	THIS PERIOD					
15027	Dover High School and Career Technical Center								
14	CONVEYING SYSTEMS								
142000	Elevators	20,000	0	0	0	0		20,000	0
	CONVEYING SYSTEMS Total:	20,000	0	0	0	0		20,000	0
15	MECHANICAL - PROCESS								
151030	MEP Enabling & Relocations	50,000	0	0	0	0		50,000	0
	MECHANICAL - PROCESS Total:	50,000	0	0	0	0		50,000	0
153	MECHANICAL-PLUMBING								
153880	Plumbing Subcontract	0	0	0	0	0		0	0
153881	Mechanical Subcontract	0	0	0	0	0		0	0
	MECHANICAL-PLUMBING Total:	0	0	0	0	0		0	0
16	ELECTRICAL								
160000	Electrical Subcontract	0	0	0	0	0		0	0
160015	Duct Bank Relocation	30,000	23,981	18,479	0	42,459	142	-12,459	2,123
	ELECTRICAL Total:	30,000	23,981	18,479	0	42,459	142	-12,459	2,123
19	CHANGE ORDERS								
190001	Permit Set Sitework Revisions	0	12,525	0	0	12,525		-12,525	626
190002	Sewer Revisions	0	19,880	0	0	19,880		-19,880	994
190003	Fabric at Sewer and Storm Underdrain	0	2,684	1,074	0	3,758		-3,758	188
190004	Overlay Alumni Drive Sidewalk	0	11,622	0	0	11,622		-11,622	581
190005	Sod at Baseball Field	0	0	0	0	0		0	0

CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 5

APPLICATION DATE : 11/04/2016

PERIOD TO : 10/31/2016

PAGE: 6

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED (D+E)		F MATERIAL PRESENTLY STORED	G TOTAL COMPLETED AND STORED TO DATE	PER-% (G / C)	H BALANCE TO FINISH	I RETAINAGE
			FROM PREVIOUS APPLICATION	THIS PERIOD					
15027	Dover High School and Career Technical Center								
19	CHANGE ORDERS								
190006	Sewer Line Ledge Removal	0	5,850	0	0	5,850		-5,850	293
190007	RFI002 Football Scoreboard Support	0	0	0	0	0		0	0
190008	RFI003 Gas Line Routing Revision	0	0	0	0	0		0	0
190009	SMH-3 Location Revision	0	642	0	0	642		-642	32
190010	RFI007 Fabric Under Roadway	0	0	0	0	0		0	0
190012	RFI-0012 Organic Material At Loading Dock Area	0	33,294	0	0	33,294		-33,294	1,665
190013	Ledge Removal FM to SMH-2	0	1,650	0	0	1,650		-1,650	83
190014	Ledge Removal SMH-2 to SMH-1	0	8,400	0	0	8,400		-8,400	420
190015	Civil Revisions Permit to Construction Set	0	0	0	0	0		0	0
190016	Ledge Removal SMH-1 to Existing	0	3,050	0	0	3,050		-3,050	153
190017	Structural Changes Bid to Construction Set	0	0	0	0	0		0	0
190018	Addenda A Cost Revisions	0	0	3,061	0	3,061		-3,061	153
190019	Addenda B Cost Revisions	0	0	0	0	0		0	0
190020	Foundation and Utility Ledge Removal	0	2,250	21,707	0	23,957		-23,957	1,198
190021	ASI-001 Catwalk Revisions	0	0	0	0	0		0	0
190022	ASI-007 Loading Dock Footing Revisions	0	0	0	0	0		0	0
190023	ASI-006R Drainage Revisions	0	0	0	0	0		0	0
190024	Site Security Cameras	0	0	0	0	0		0	0

CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing
Contractor's signed and Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 5
APPLICATION DATE : 11/04/2016
PERIOD TO : 10/31/2016

PAGE: 7

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED (D+E)		F MATERIAL PRESENTLY STORED	G TOTAL COMPLETED AND STORED TO DATE	PER-% (G / C)	H BALANCE TO FINISH	I RETAINAGE
			FROM PREVIOUS APPLICATION	THIS PERIOD					
15027	Dover High School and Career Technical Center								
19	CHANGE ORDERS								
190025	Interior Organic Removal	0	0	0	0	0		0	0
	CHANGE ORDERS Total:	0	101,847	25,841	0	127,688		-127,688	6,384
195	CONTINGENCY								
195000	Contingency	119,550	0	0	0	0		119,550	0
	CONTINGENCY Total:	119,550	0	0	0	0		119,550	0
90	?								
900000	Contract Amount/Billings	104,162	47,915	24,999	0	72,913	70	31,249	0
	? Total:	104,162	47,915	24,999	0	72,913	70	31,249	0
	Dover High School and Career Technical Center Total:	4,270,636	1,891,161	809,754	286,541	2,987,456	70	1,283,180	118,219
PROJECT TOTAL :		4,270,636	1,891,161	809,754	286,541	2,987,456	70	1,283,180	118,219



CONSTRUCTION

Conditional Waiver and Release Upon Progress Payment

Contractor PC Construction Company
 Owner Dover School District
 Project Dover High School and Career Technical Center
 Location 25 Alumni Drive Dover, NH 03820
 PC Project No. 15027

Upon receipt by the undersigned Contractor of payment in good funds from Owner in the sum of \$961,685 for Payment Application No. 5, in addition to any amounts included in payment applications previously submitted, the undersigned on behalf of Contractor waives, releases, and relinquishes any and all claims, demands, or rights of lien for all work, labor, materials, machinery, or other goods, equipment, or services done, performed, or furnished on the Project through the date of 10/31/2016. This does not waive or release amounts subject to change order requests or proposals that have not yet been finally determined, and does not cover any retentions retained before or after the release date. The undersigned further warrants and represents that any and all valid labor and/or materials and equipment bills now due and payable on the job hereinabove described on behalf of the undersigned have been paid in full, or will be paid from these funds. Before recipient of this document relies on it, said party should verify evidence of payment to PC Construction.

Dated 11/10/16

PC CONSTRUCTION COMPANY

[Signature]
 Signature

Scott Blair Project Manager
 Name Title

State of New Hampshire)
 County of Stafford (SS)

On this 10th day of November, 2016, before me personally appeared Scott Blair, to me known, and known to me to be the Project Manager of PC Construction Company and s/he acknowledged the foregoing instrument, by her/him signed, to be her/his free act and deed and the free act and deed of said firm.

Notary Public [Signature] My Commission Expires: March 7, 2021

APPLICATION FOR PAYMENT

CAP702
Page: 1 of 6

To:

PC Construction
131 Presimst Street
Portland, ME 04103

PROJECT:

DOVER HIGH SCHOOL
Project 15027 Contract 15027003
25 Alumni Drive
Dover NH 03820

From Contractor:

Dulac Concrete Foundations Inc.
PO Box 5696
Manchester, NH 03108

BY ARCHITECT:

HMFH Architects Inc.
130 Bishop Allen Drive
Cambridge MA 02139

CONTRACT FOR: Foundation

Contractor's Application for Payment

Application is made for payment as shown below, with attached Continuation Sheet.

1. Original Contract Amount: \$ 1,800,000.00
2. Net of Change Orders: \$ 0.00
3. Net Amount of Contract: \$ 1,800,000.00
4. Total Completed & Stored to Date: \$ 544,225.49
5. Retainage Summary:
 - a. 5.00 % of Completed Work \$ 11,421.80
 - b. 0.00 % of Stored Material \$ 0.00
- Total Retainage: \$ 11,421.80
6. Total Completed Less Retainage: \$ 532,803.69
7. Less Previous Applications: \$ 242,078.35
8. Current Payment Due, This Application: \$ 290,725.34

9. Contract Balance (Including Retainage):	\$	1,267,196.31
CHANGE ORDER Activity	Additions	Subtractions
Total previously approved:	0.00	0.00
Total approved this Month:	0.00	0.00
Sub Totals:	0.00	0.00
NET of Change Orders:	0.00	0.00

CONTRACTOR'S CERTIFICATION:

(Authorizing Signature)

Dulac Concrete Foundations Inc.

Date: OCT 24, 2016

State Authorized: New Hampshire
County of:

Subscribed and sworn to before
me this day of

Notary Public: _____

My Commission expires: _____

ARCHITECT'S CERTIFICATION:

AMOUNT CERTIFIED:

(Architect's Signature)

Date: _____

Application No.: Application Date: Period To: Contract Date:	
2	OCT 24, 2016 OCT 31, 2016 AUG 11, 2016
Project Nos:	
Distribution List:	Owner
☐	Architect
☒	Contractor
☐	Construction Mgr
☐	Field
☐	Other

APPLICATION FOR PAYMENT - CONTINUATION SHEET

CAP703

Page 2 of 6 Pages

From:

Dulac Concrete Foundations Inc.
PO Box 5696
Manchester, NH 03108

To:

PC Construction
131 Presumpscot Street
Portland, ME 04103

Project:

DOVER HIGH SCHOOL
Project 15027 Contract 15027003
25 Alumni Drive
Dover NH 03820

Application No: 2

Application Date: 10/24/2016
Period To: 10/31/2016
Contract Date: 8/11/2016
Architects Project#:

A Item No	B Description of Work	C Contract Value	D Work Completed		F Materials Presently Stored (Not in D or E)	G Total Completed and Stored To Date (D+E+F)	H Balance To Finish (C - G)	I Retainage (If Variable Rate)
			From Previous Application (D + E)	This Period E				
1	Bonds	22,000.00	22,000.00	0.00	0.00	22,000.00	0.00	0.00
2	SECTION A	0.00	0.00	0.00	0.00	0.00	0.00	0.00
3	Concrete	135,874.00	0.00	89,500.00	0.00	89,500.00	46,374.00	0.00
4	Rebar	64,564.00	42,879.00	21,685.00	0.00	64,564.00	0.00	0.00
6	Concrete pump rental	7,600.00	0.00	3,800.00	0.00	3,800.00	3,800.00	190.00
7	Installation Rebar	40,600.00	0.00	25,200.00	0.00	25,200.00	15,400.00	1,260.00
8	Elevator	3,556.00	0.00	0.00	0.00	0.00	3,556.00	0.00
9	Installation anchor bolts	7,372.00	0.00	4,242.00	0.00	4,242.00	3,130.00	212.10
10	grout plates	7,103.00	0.00	0.00	0.00	0.00	7,103.00	0.00
11	pour grade beams	10,047.00	0.00	5,525.00	0.00	5,525.00	4,522.00	276.25
12	footing of up to 3' wide	8,138.00	0.00	6,000.00	0.00	6,000.00	2,138.00	300.00
13	footing 4' wide	3,520.00	0.00	2,500.00	0.00	2,500.00	1,020.00	125.00
14	footing 6'5" wide	2,802.00	0.00	2,802.00	0.00	2,802.00	0.00	140.10
15	footing 10' wide	7,831.00	0.00	7,831.00	0.00	7,831.00	0.00	391.55
19	wall up to 4' high	7,908.00	0.00	0.00	0.00	0.00	7,908.00	0.00
20	wall 5' high	13,709.00	0.00	13,709.00	0.00	13,709.00	0.00	685.45
22	wall 8' high	3,609.00	0.00	0.00	0.00	0.00	3,609.00	0.00
23	wall 9' high	5,334.00	0.00	5,000.00	0.00	5,000.00	334.00	250.00
25	wall 15' high	22,439.00	0.00	17,000.00	0.00	17,000.00	5,439.00	850.00
27	Column footings	22,575.00	0.00	13,545.00	0.00	13,545.00	9,030.00	677.25
28	Pilasters	9,387.00	0.00	8,000.00	0.00	8,000.00	1,387.00	400.00
29	Embedments	446.00	0.00	446.00	0.00	446.00	0.00	22.30
30	10' wall	23,540.00	0.00	23,540.00	0.00	23,540.00	0.00	1,177.00
31	SECTION B	0.00	0.00	0.00	0.00	0.00	0.00	0.00
32	Concrete	87,925.00	65,943.75	10,000.00	0.00	75,943.75	11,981.25	0.00
		517,879.00	130,822.75	260,325.00	0.00	391,147.75	126,731.25	6,957.00

APPLICATION FOR PAYMENT - CONTINUATION SHEET

CAP703

Page 3 of 6 Pages

From:

Dulac Concrete Foundations Inc.
PO Box 5696
Manchester, NH 03108

To:

PC Construction
131 Presumpscot Street
Portland, ME 04103

Project:

DOVER HIGH SCHOOL
Project 15027 Contract 15027003
25 Alumni Drive
Dover NH 03820

Application No: 2

Application Date: 10/24/2016
Period To: 10/31/2016
Contract Date: 8/11/2016
Architects Project#:

A Item No	B Description of Work	C Contract Value	D Work Completed		F Materials Presently Stored (Not In D or E)	G Total Completed and Stored (D+E+F)	H Balance To Finish (C - G)	I Retainage (If Variable Rate)
			From Previous Application (D + E)	This Period				
33	Rebar	39,200.00	39,200.00	0.00	0.00	39,200.00	0.00	0.00
34	Install rebar	23,800.00	14,000.00	9,800.00	0.00	23,800.00	0.00	1,190.00
35	Install Anchor bolts	5,333.00	4,000.00	0.00	0.00	4,000.00	1,333.00	200.00
36	Grout Plates	4,911.00	0.00	1,750.00	0.00	1,750.00	3,161.00	87.50
37	pour grade beam	13,623.00	10,900.00	0.00	0.00	10,900.00	2,723.00	545.00
38	footing up to 3' wide	5,273.00	4,218.00	1,055.00	0.00	5,273.00	0.00	263.65
39	footing up to 4' wide	1,840.00	1,840.00	0.00	0.00	1,840.00	0.00	92.00
40	wall up to 4' high	8,063.00	4,800.00	0.00	0.00	4,800.00	3,263.00	240.00
41	wall up to 5' high	5,343.00	4,500.00	843.00	0.00	5,343.00	0.00	267.15
42	wall up to 7' high	2,540.00	2,540.00	0.00	0.00	2,540.00	0.00	127.00
43	wall up to 8' high	5,980.00	5,980.00	0.00	0.00	5,980.00	0.00	299.00
44	Column footings	19,605.00	16,500.00	0.00	0.00	16,500.00	3,105.00	825.00
45	Pilasters	6,570.00	6,570.00	0.00	0.00	6,570.00	0.00	328.50
46	SECTION C	0.00	0.00	0.00	0.00	0.00	0.00	0.00
47	Concrete	98,349.00	0.00	0.00	0.00	0.00	98,349.00	0.00
48	rebar	48,422.00	0.00	24,581.74	0.00	24,581.74	23,840.26	0.00
49	concrete pump rental	7,600.00	0.00	0.00	0.00	0.00	7,600.00	0.00
50	install rebar	29,400.00	0.00	0.00	0.00	0.00	29,400.00	0.00
51	install anchor bolts	2,353.00	0.00	0.00	0.00	0.00	2,353.00	0.00
52	grout plates	2,267.00	0.00	0.00	0.00	0.00	2,267.00	0.00
53	pour grade beams	3,694.00	0.00	0.00	0.00	0.00	3,694.00	0.00
54	footing up to 3' wide	4,427.00	0.00	0.00	0.00	0.00	4,427.00	0.00
55	footing up to 10' wide	9,398.00	0.00	0.00	0.00	0.00	9,398.00	0.00
56	footing up to 12' wide	2,108.00	0.00	0.00	0.00	0.00	2,108.00	0.00
57	wall up to 4' high	7,400.00	0.00	0.00	0.00	0.00	7,400.00	0.00
		875,378.00	245,870.75	298,354.74	0.00	544,225.49	331,152.51	11,421.80

APPLICATION FOR PAYMENT - CONTINUATION SHEET

CAP703

Page 4 of 6 Pages

From:

To:

Project:

Application No: 2

Dulac Concrete Foundations Inc.
PO Box 5696
Manchester, NH 03108

PC Construction
131 Presumpscot Street
Portland, ME 04103

DOVER HIGH SCHOOL
Projecr 15027 Contract 15027003
25 Alumni Drive
Dover NH 03820

Application Date: 10/24/2016
Period To: 10/31/2016
Contract Date: 8/11/2016
Architects Project#:

A Item No	B Description of Work	C Contract Value	D Work Completed		E This Period	F Materials Presently Stored (Not in D or E)	G Total Completed and Stored To Date (D+E+F)	H Balance To Finish (C - G)	I Retainage (If Variable Rate)
			From Previous Application (D + E)						
58	wall up to 8' high	5,363.00	0.00		0.00	0.00	0.00	5,363.00	0.00
59	wall up to 15' high	33,725.00	0.00		0.00	0.00	0.00	33,725.00	0.00
60	wall up to 18' high	5,248.00	0.00		0.00	0.00	0.00	5,248.00	0.00
61	column footings	8,428.00	0.00		0.00	0.00	0.00	8,428.00	0.00
62	ilasters	6,806.00	0.00		0.00	0.00	0.00	6,806.00	0.00
63	Embedments61	61.00	0.00		0.00	0.00	0.00	61.00	0.00
64	SECTION D	0.00	0.00		0.00	0.00	0.00	0.00	0.00
65	Concrete	134,280.00	0.00		0.00	0.00	0.00	134,280.00	0.00
66	Rebar	74,942.00	0.00		0.00	0.00	0.00	74,942.00	0.00
67	Concrete pump rental	6,650.00	0.00		0.00	0.00	0.00	6,650.00	0.00
68	Install rebar	45,500.00	0.00		0.00	0.00	0.00	45,500.00	0.00
69	Install Anchor bolts	4,313.00	0.00		0.00	0.00	0.00	4,313.00	0.00
70	Grout Plates	4,156.00	0.00		0.00	0.00	0.00	4,156.00	0.00
71	Pour Grade Beam	13,296.00	0.00		0.00	0.00	0.00	13,296.00	0.00
72	Footing up to 8' wide	3,841.00	0.00		0.00	0.00	0.00	3,841.00	0.00
73	Footing up to 12' wide	15,425.00	0.00		0.00	0.00	0.00	15,425.00	0.00
74	wall up to 4' high	8,461.00	0.00		0.00	0.00	0.00	8,461.00	0.00
75	wall up to 8' high	1,546.00	0.00		0.00	0.00	0.00	1,546.00	0.00
76	wall up to 18' high	62,157.00	0.00		0.00	0.00	0.00	62,157.00	0.00
77	Column footings	14,177.00	0.00		0.00	0.00	0.00	14,177.00	0.00
78	Pilasters	7,744.00	0.00		0.00	0.00	0.00	7,744.00	0.00
79	Embedments	5,444.00	0.00		0.00	0.00	0.00	5,444.00	0.00
80	SECTION E	0.00	0.00		0.00	0.00	0.00	0.00	0.00
81	Concrete	64,871.00	0.00		0.00	0.00	0.00	64,871.00	0.00
82	Rebar	28,823.00	0.00		0.00	0.00	0.00	28,823.00	0.00
		1,430,635.00	245,870.75		298,354.74	0.00	544,225.49	886,409.51	11,421.80

APPLICATION FOR PAYMENT - CONTINUATION SHEET

CAP703

Page 5 of 6 Pages

From:

To:

Project:

Application No: 2

Dulac Concrete Foundations Inc.
PO Box 5696
Manchester, NH 03108

PC Construction
131 Presumpscot Street
Portland, ME 04103

DOVER HIGH SCHOOL
Project 15027 Contract 15027003
25 Alumni Drive
Dover NH 03820

Application Date: 10/24/2016
Period To: 10/31/2016
Contract Date: 8/11/2016
Architects Project#:

A Item No	B Description of Work	C Contract Value	D Work Completed		F Materials Presently Stored (Not In D or E)	G Total Completed and Stored To Date (D+E+F)	H Balance To Finish (C - G)	I Retainage (If Variable Rate)
			From Previous Application (D + E)	This Period E				
83	Install rebar	17,500.00	0.00	0.00	0.00	0.00	0	0.00
84	Elevator	3,556.00	0.00	0.00	0.00	0.00	0	0.00
85	Install anchor bolts	4,313.00	0.00	0.00	0.00	0.00	0	0.00
86	grout plates	4,156.00	0.00	0.00	0.00	0.00	0	0.00
87	Pour grade beam	14,036.00	0.00	0.00	0.00	0.00	0	0.00
88	footing up to 3' wide	5,162.00	0.00	0.00	0.00	0.00	0	0.00
89	wall up to 4' high	16,154.00	0.00	0.00	0.00	0.00	0	0.00
90	Column footings	19,304.00	0.00	0.00	0.00	0.00	0	0.00
91	Pilasters	7,040.00	0.00	0.00	0.00	0.00	0	0.00
92	SECTION F	0.00	0.00	0.00	0.00	0.00	0	0.00
93	Concrete	85,841.00	0.00	0.00	0.00	0.00	0	0.00
94	Rebar	51,881.00	0.00	0.00	0.00	0.00	0	0.00
95	Cilcrete pump rental	5,700.00	0.00	0.00	0.00	0.00	0	0.00
96	Install rebar	31,500.00	0.00	0.00	0.00	0.00	0	0.00
97	install anchor bolts	3,764.00	0.00	0.00	0.00	0.00	0	0.00
98	grout plates	3,627.00	0.00	0.00	0.00	0.00	0	0.00
99	pour grade beams	9,308.00	0.00	0.00	0.00	0.00	0	0.00
100	footings up to 3' wide	4,297.00	0.00	0.00	0.00	0.00	0	0.00
101	footings up to 6'5" wide	1,196.00	0.00	0.00	0.00	0.00	0	0.00
102	footing up to 7'5" wide	3,218.00	0.00	0.00	0.00	0.00	0	0.00
103	footing up to 9' wide	3,300.00	0.00	0.00	0.00	0.00	0	0.00
104	footing up to 12' wide	4,690.00	0.00	0.00	0.00	0.00	0	0.00
105	wall up to 4' high	10,206.00	0.00	0.00	0.00	0.00	0	0.00
106	wall up to 15' high	10,682.00	0.00	0.00	0.00	0.00	0	0.00
107	wall up to 18' high	16,878.00	0.00	0.00	0.00	0.00	0	0.00
		1,767,944.00	245,870.75	298,354.74	0.00	544,225.49	31	1,223,718.51
								11,421.80

APPLICATION FOR PAYMENT - CONTINUATION SHEET

CAP703

Page 6 of 6 Pages

From:

To:

Project:

Application No: 2

Dulac Concrete Foundations Inc.
PO Box 5696
Manchester, NH 03108

PC Construction
131 Presumpscot Street
Portland, ME 04103

DOVER HIGH SCHOOL
Projectr 15027 Contract 15027003
25 Alumni Drive
Dover NH 03820

Application Date: 10/24/2016
Period To: 10/31/2016
Contract Date: 8/11/2016
Architects Project#:

A Item No	B Description of Work	C Contract Value	D Work Completed		F Materials Presently Stored (Not in D or E)	G Total Completed and Stored To Date (D+E+F)	H Balance To Finish (C - G)	I Retainage (if Variable Rate)
			From Previous Application (D + E)	This Period E				
108	column footings	14,478.00	0.00	0.00	0.00	0.00	14,478.00	0.00
109	pilasters	6,571.00	0.00	0.00	0.00	0.00	6,571.00	0.00
110	Embedments	1,908.00	0.00	0.00	0.00	0.00	1,908.00	0.00
111	10' high wall	9,099.00	0.00	0.00	0.00	0.00	9,099.00	0.00
		1,800,000.00	245,870.75	298,354.74	0.00	544,225.49	30	1,255,774.51
								11,421.80



CONSTRUCTION

Waiver of Lien and Release of Claim

KNOW ALL PERSONS BY THESE PRESENTS:

WHEREAS, the undersigned (mechanic and/or materialman) has been employed by PC Construction Company ("Contractor") to furnish labor and/or materials for the construction or improvements known as:

PC Project Number: 15027
 Project Name: Dover High School & Regional Career Center, located in
 Street address: 25 Alumni Drive
 City, County, State: Dover, NH, and is owned by
 Owner: City of Dover New Hampshire


(the "Project"),

NOW THEREFORE,

(SELECT ONLY THE "PARTIAL" OR "FINAL" SECTION AND CROSS THE OTHER SECTION OUT)

☒ PARTIAL in consideration of and upon receipt of the current progress payment of <u>two hundred twenty thousand seven hundred twenty five</u> Dollars (\$290,725.31) and other valuable consideration, the undersigned (the "Firm") hereby certifies that the Firm has been paid in full (excluding retainage) for all labor and/or materials furnished by the Firm through the date this waiver is executed. The Firm, through the date this waiver is executed and to the extent to which payment has been made to and received by the Firm as of the date this waiver is executed,	☐ FINAL In consideration of one or more dollars and other valuable consideration, the receipt of which is hereby acknowledged, the Firm,
--	---

hereby certifies that it has paid in full all its vendors, subcontractors, and employees for all labor and materials supplied to the Project and does hereby waive and release any and all liens, claims, or rights of liens or claims the Firm might have (i) on or against the Project under the laws of the state in which the Project is located, (ii) under any payment or performance bonds furnished in connection with the Project, (iii) against PC Construction Company, or any subsidiary thereof, (iv) against all sureties on any of said bonds, (v) against the owner of the Project, and (vi) against any successor or assign thereof. This release shall extend to any right which might arise on account of labor and/or materials furnished by the Firm and used or intended for use in the Project.

WITNESS the due execution hereof this 25 day of October 20 16Company Name (of Subcontractor or Vendor): Dulac Concrete Foundation IncSignature of Authorized Company Representative: [Signature]Signed by [print name and title]: Trevor Dulac Vice PresidentDate: 10/25/16State of NH (SS)County of RockinghamOn this 25 day of October 2016, before me personally appearedTrevor Dulac, to me known, and known to me to be theVice President of Dulac Concrete Foundation Inc and s/he acknowledged the foregoing instrument, by her/him signed, to be her/his free act and deed and the free act and deed of said firm.Notary Public [Signature]My Commission Expires FEB. 12, 2019

TO GC: PC Construction
131 Presumpscot St.
Portland, MN, 4103

PROJ. OWNER Dover School District
Job: Dover High School & Career Center
Work: Ground Improvement

APPLICATION NO.: 1 Distribution to:
PERIOD TO: 8/20/2016 OWNER
CONTRACT DATE: CONTRACTOR
ENGINEER

FROM CONTRACTOR: VIA ARCHITECT:
SUBSURFACE CONSTRUCTORS, INC.

CUSTOMER INVOICE# 5043

101 ANGELICA STREET
ST. LOUIS, MO 63147

CONTRACT FOR: Ground Improvement

JOB # 16-G-060
CUSTOMER 16-03-02

For project located at:
25 Alumni Dr. Dover, NH

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.

1. ORIGINAL CONTRACT SUM

2. Net change by Change Orders

3. CONTRACT SUM TO DATE (Line 1 +/- 2)

4. TOTAL COMPLETED & STORED TO DATE
(Column G on G703)

5. RETAINAGE:

a. 10% of Completed Work
(Columns D + E on G703)

b. % of Stored Material
(Column F on G703)

Total Retainage (Line 5a + 5b or Total in Column I of G703)

8. TOTAL EARNED LESS RETAINAGE
(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT
(Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE

9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6)

\$285,917.00
\$0.00
\$285,917.00
\$214,437.75

\$21,443.78
\$21,443.78
\$192,993.98

\$21,443.78

\$21,443.78

\$21,443.78

\$21,443.78

\$192,993.98

\$192,993.98

\$192,993.98

\$192,993.98

\$192,993.98

\$192,993.98

\$192,993.98

\$192,993.98

\$192,993.98

\$192,993.98

\$192,993.98

\$192,993.98

\$192,993.98

\$192,993.98

\$192,993.98

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown hereon is now due.

CONTRACTOR:

By:

Date:

State of: Missouri
City of: St. Louis

Subscribed and sworn to before me this 20th day of September, 2016.

Carol M. Donnelly
Notary Public: My Commission expires: 6/2/2020

"NOTARY SEAL"
Carol M. Donnelly, Notary Public
Jefferson County, State of Missouri
My Commission Expires 6/2/2020
Commission Number 12667652

WAIVER OF LIEN TO DATE

STATE OF MISSOURI
CITY OF ST. LOUIS

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by
to furnish

PC Construction

Ground Improvement

for the premises known as
of which

Dover High School & Career Center

Dover School District

is the owner.

The undersigned, for and in consideration of

One Hundred Ninety Two Thousand Nine Hundred Ninety Three Dollars and Ninety Seven Cents

\$192,993.98

Dollars, and other good and valuable considerations, the receipt whereof is hereby acknowledged, do(es)

hereby waive and release any and all lien or claim of, or right to, lien, under the statutes of the State of Missouri, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery, furnished to this date by the undersigned for the above-described premises, INCLUDING EXTRAS.*

DATE September-20-2016

COMPANY NAME

SUBSURFACE CONSTRUCTORS, INC.

ADDRESS

101 ANGELICA STREET

ST. LOUIS, MO 63147

SIGNATURE AND TITLE

*EXTRAS INCLUDE BUT ARE NOT LIMITED TO CHANGE ORDERS, BOTH ORAL AND WRITTEN, TO THE CONTRACT.

CONTRACTOR'S AFFIDAVIT

STATE OF MISSOURI
CITY OF ST. LOUIS

TO WHOM IT MAY CONCERN:

THE UNDERSIGNED, (NAME)

Al Laudel

BEING DULY SWORN, DEPOSES

AND SAYS THAT HE OR SHE IS (POSITION)

CFO

OF

(COMPANY NAME)

SUBSURFACE CONSTRUCTORS, INC.

WHO IS THE

CONTRACTOR FURNISHING

Ground Improvement

WORK ON THE BUILDING

LOCATED AT

Dover High School & Career Center

25 Alumni Dr. Dover, NH

OWNED BY

Dover School District

That the total amount of the contract including extras* is

\$285,917.00

on which he or she has previously submitted for payment of

\$ - prior to this payment. That all waivers are true, correct and genuine and delivered unconditionally and that

there is no claim either legal or equitable to defeat the validity of said waivers. That the following are the names and addresses of all parties who have furnished material or labor, or both, for said work and all parties having contracts or sub contracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due to each, and that the items mentioned include all labor and material required to complete said work according to plans and specifications:

NAMES AND ADDRESSES	WHAT FOR	CONTRACT PRICE INCLUDING EXTRAS*	AMOUNT PREV SUBMITTED	THIS REQUEST	BALANCE DUE
SUBSURFACE CONSTRUCTORS, INC.	Ground Improvement	\$285,917.00	\$ -	\$192,993.98	\$ 92,923.03
TOTAL LABOR AND MATERIAL INCLUDING EXTRAS* TO COMPLETE.		\$ 285,917.00	\$ -	\$ 192,993.98	\$ 92,923.03

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor or other work of any kind done or to be done upon or in connection with said work other than above stated.

DATE September-20-2016

SIGNATURE:

SUBSCRIBED AND SWORN TO BEFORE ME THIS

20

DAY OF

Sept

, 2016

*EXTRAS INCLUDE BUT ARE NOT LIMITED TO CHANGE ORDERS, BOTH ORAL AND WRITTEN, TO THE CONTRACT.

NOTARY PUBLIC
"NOTARY SEAL"
Carol M. Hamilton, Notary Public
Jefferson County, State of Missouri
My Commission Expires 8/2/2020
Commission Number 12567662



NORGATE
METAL 2012

Application and Certificate for Payment

TO: PC Construction Company
105 S. Main Street
Durham, NH 03824

PROJECT: Norgate's pt. #: S16-637
PC Const. Project #: 15027
Subcontract #: 15027605

Dover High School

APPLICATION NO: 2
PERIOD: Oct. 1st thru October 31st, 2016
DATE: October 21st, 2016
CONTRACT DATE:
CONTRACT NO.:

Distribution to

Owner
Architect
Contractor
Field
Other

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract, Continuation Sheet, SCHEDULE OF VALUE, is attached.

1. ORIGINAL CONTRACT SUM \$ 66 400 000.00
2. Net change by Change Orders \$ 0.00
3. CONTRACT SUM TO DATE (Line 1+2) \$ 66 400 000.00
4. TOTAL COMPLETED & STORED TO DATE (col g) \$ 460 000.00
5. RETAINAGE:
 - a. 10% of Completed Work \$ 46 000.00
(10% of line 4)

Total Retainage (Lines 5a or Total in Column f) \$ 46 000.00

\$ 46 000.00

\$ 414 000.00

6. TOTAL EARNED LESS RETAINAGE \$ 414 000.00

\$ 414 000.00

\$ 148 275.00

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 148 275.00

\$ 148 275.00

\$ 265 725.00

8. CURRENT PAYMENT DUE \$ 265 725.00

\$ 265 725.00

\$ 55 986 000.00

9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 55 986 000.00

\$



CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		\$0.00	\$0.00
Total approved this Month		\$0.00	\$0.00
	TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order		\$0.00	

The undersigned Contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: *[Signature]*
By: *[Signature]* Date: 10/21/2016
State of: Quebec
County of: Canada
Subscribed and sworn to before me this 21st day of October 2016

Notary Public: *[Signature]*
My Commission expires: May 22, 2015

ARCHITECTS CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED:

\$

(Attach explanation if amount certified differs from line amount applied, label all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified)

ARCHITECT:

By: _____ Date: _____

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein, in whole, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under the Contract.

***Recommended by: _____ Date: _____

Please return the duly approved form to our attention. Thanks.



NORGATE METAL 2012

SCHEDULE OF VALUE

APPLICATION AND CERTIFICATION FOR PAYMENT,
containing Contractor's signed certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

Project: Dover High School
Norgate proj. #: 516-637
PC Const. Project #: 15027
Subcontract #: 15027005

APPLICATION NO: 1
APPLICATION DATE: September 21th, 2016
PERIOD TO: September 30th, 2016

A	B	C	D		E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	BALANCE TO FINISH (C-G)	RETAINAGE: 10%	
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD						
1.0	Insurance	\$70 000.00		\$35 000.00	\$0.00	\$35 000.00	50%	\$35 000.00	\$3 500.00	
1.1	Bond	\$50 000.00		\$50 000.00	\$0.00	\$50 000.00	100%	\$0.00	\$5 000.00	
2-	STRUCTURAL STEEL Building									
2.1	Project management	\$60 000.00		\$8 000.00	\$5 000.00	\$13 000.00	22%	\$47 000.00	\$1 300.00	
2.2	Eng. & Detailing A	\$63 000.00		\$10 000.00	\$20 000.00	\$30 000.00	48%	\$33 000.00	\$3 000.00	
2.3	Eng. & Detailing B	\$102 000.00		\$20 000.00	\$75 000.00	\$95 000.00	93%	\$7 000.00	\$9 500.00	
2.4	Eng. & Detailing C	\$36 000.00		\$5 000.00	\$0.00	\$5 000.00	14%	\$31 000.00	\$500.00	
2.5	Eng. & Detailing D	\$36 000.00		\$5 000.00	\$0.00	\$5 000.00	14%	\$31 000.00	\$500.00	
2.6	Eng. & Detailing E	\$33 000.00		\$0.00	\$4 000.00	\$4 000.00	12%	\$29 000.00	\$400.00	
2.7	Eng. & Detailing F	\$30 000.00		\$4 000.00	\$0.00	\$4 000.00	13%	\$26 000.00	\$400.00	
2.8	Material regular A	\$485 000.00		\$0.00	\$0.00	\$0.00	0%	\$485 000.00	\$0.00	
2.9	Material regular B	\$800 000.00				\$175 000.00	22%	\$625 000.00	\$17 500.00	
2.10	Material regular C	\$280 000.00				\$0.00	0%	\$280 000.00	\$0.00	
2.11	Material regular D	\$280 000.00				\$0.00	0%	\$280 000.00	\$0.00	
2.12	Material regular E	\$255 000.00				\$0.00	0%	\$255 000.00	\$0.00	
2.13	Material regular F	\$232 250.00				\$0.00	0%	\$232 250.00	\$0.00	
2.14	Fabrication div. A	\$125 000.00		\$0.00	\$0.00	\$0.00	0%	\$125 000.00	\$0.00	
2.15	Fabrication div. B	\$200 000.00		\$0.00	\$0.00	\$0.00	0%	\$200 000.00	\$0.00	
2.16	Fabrication div. C	\$70 000.00		\$0.00	\$0.00	\$0.00	0%	\$70 000.00	\$0.00	



NORGATE METAL 2012

SCHEDULE OF VALUE

APPLICATION AND CERTIFICATION FOR PAYMENT,
containing Contractor's signed certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

Project: Dover High School
Norgate proj. #: S16-637
PC Const. Project #: 15027
Subcontract #: 15027005

APPLICATION NO: 1
APPLICATION DATE: September 21th, 2016
PERIOD TO: September 30th, 2016

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D or E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C-G)	I RETAINAGE 10%
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD			% (G+C)		
2.17	Fabrication div. D	\$70 000,00	\$0,00	\$0,00		\$0,00	0%	\$70 000,00	\$0,00
2.18	Fabrication div. E	\$65 000,00				\$0,00	0%	\$65 000,00	\$0,00
2.19	Fabrication div. F	\$60 000,00				\$0,00	0%	\$60 000,00	\$0,00
2.20	Anchor bolts + lev.pl A	\$9 750,00	\$9 750,00	\$0,00		\$9 750,00	100%	\$0,00	\$975,00
2.21	Anchor bolts + lev.pl B	\$11 000,00	\$11 000,00	\$0,00		\$11 000,00	100%	\$0,00	\$1 100,00
2.22	Anchor bolts + lev.pl C	\$7 000,00	\$7 000,00	\$0,00		\$7 000,00	100%	\$0,00	\$700,00
2.23	Anchor bolts + lev.pl D	\$7 000,00		\$7 000,00		\$7 000,00	100%	\$0,00	\$700,00
2.24	Anchor bolts + lev.pl E	\$5 000,00		\$5 000,00		\$5 000,00	100%	\$0,00	\$500,00
2.25	Anchor bolts + lev.pl F	\$4 250,00		\$4 250,00		\$4 250,00	100%	\$0,00	\$425,00
2.26	Transport A	\$34 000,00				\$0,00	0%	\$34 000,00	\$0,00
2.27	Transport B	\$55 000,00				\$0,00	0%	\$55 000,00	\$0,00
2.28	Transport C	\$20 000,00				\$0,00	0%	\$20 000,00	\$0,00
2.29	Transport D	\$20 000,00				\$0,00	0%	\$20 000,00	\$0,00
2.30	Transport E	\$16 000,00				\$0,00	0%	\$16 000,00	\$0,00
2.31	Transport F	\$15 000,00				\$0,00	0%	\$15 000,00	\$0,00
2.32	Steel joist & Deck A	\$150 000,00	\$0,00	\$0,00		\$0,00	0%	\$150 000,00	\$0,00
2.33	Steel joist & Deck B	\$228 750,00				\$0,00	0%	\$228 750,00	\$0,00
2.34	Steel joist & Deck C	\$228 750,00				\$0,00	0%	\$228 750,00	\$0,00
2.35	Steel joist & Deck D	\$228 750,00				\$0,00	0%	\$228 750,00	\$0,00
2.36	Steel joist & Deck E	\$228 750,00				\$0,00	0%	\$228 750,00	\$0,00
2.37	Steel joist & Deck F	\$228 750,00				\$0,00	0%	\$228 750,00	\$0,00
ERECTION									



NORGATE METAL 2012

SCHEDULE OF VALUE

APPLICATION AND CERTIFICATION FOR PAYMENT,
containing Contractor's signed certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

Project: Dover High School
Norgate proj. #: S16-637
PC Const. Project #: 15027
Subcontract #: 15027005

APPLICATION NO: 1
APPLICATION DATE: September 21th, 2016
PERIOD TO: September 30th, 2016

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D or E)	G TOTAL		H BALANCE TO FINISH (C-G)	I RETAINAGE 10%
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD		COMPLETED AND STORED TO DATE (D+E+F)	% (G+C)		
3.0	Installation Area A	\$125 000,00	\$0,00	\$0,00		\$0,00	0%	\$125 000,00	\$0,00
3.1	Detailing Area A	\$125 000,00	\$0,00	\$0,00		\$0,00	0%	\$125 000,00	\$0,00
3.2	Installation Area B	\$125 000,00	\$0,00	\$0,00		\$0,00	0%	\$125 000,00	\$0,00
3.3	Detailing Area B	\$125 000,00	\$0,00	\$0,00		\$0,00	0%	\$125 000,00	\$0,00
3.4	Installation Area C	\$125 000,00	\$0,00	\$0,00		\$0,00	0%	\$125 000,00	\$0,00
3.5	Detailing Area C	\$125 000,00	\$0,00	\$0,00		\$0,00	0%	\$125 000,00	\$0,00
3.6	Installation Area D	\$125 000,00	\$0,00	\$0,00		\$0,00	0%	\$125 000,00	\$0,00
3.7	Detailing Area D	\$125 000,00	\$0,00	\$0,00		\$0,00	0%	\$125 000,00	\$0,00
3.8	Installation Area E	\$125 000,00				\$0,00	0%	\$125 000,00	\$0,00
3.9	Detailing Area E	\$125 000,00				\$0,00	0%	\$125 000,00	\$0,00
3.10	Installation Area F	\$125 000,00				\$0,00	0%	\$125 000,00	\$0,00
3.11	Detailing Area F	\$125 000,00			\$0,00	0%	\$125 000,00	\$0,00	
	TOTAL structural steel:	\$6 400 000,00							
	TOTAL contract:	\$6 400 000,00	\$164 750,00	\$120 250,00	\$175 000,00	\$460 000,00	19%	\$5 940 000,00	\$46 000,00

Ref. N° 018

CERTIFICATE OF INSURANCE

Aon Parizeau Inc.
Place de la Cité
2600 boul. Laurier, bureau 750
C.P. 9550, Succ. Sainte-Foy
Québec, Québec G1V 4B8
tel.: 418-529-1234 fax: 418-647-3131

Project : Dover

Personal property belonging to PC Construction Company, and
being stored at Norgate Metal 2012 inc. premises.

Holder

PC Construction Company
131 Presumpscot Street
Portland, ME 04103

Insurance as described herein has been arranged on behalf of the Insured named herein under the following policy(ies) and as more fully described by the terms, conditions, exclusions and provisions contained in the said policy(ies) and any endorsements attached thereto.

Insured

Norgate Metal 2012 Inc.
791, 8^e rue Est
La Guadeloupe, Québec G0M 1G0

Coverage

Property

Insurer: Intact assurance

Policy #: 359-8406

Effective: June 27, 2016

Expiry: June 27, 2017

Limits: Third property

175 000 \$ USD

All risk deductible

10,000 \$

This certificate constitutes a statement of the facts as of the date of issuance and are so represented and warranted only to the Insured.
Other persons relying on this certificate do so at their own risk.

Aon Parizeau Inc.

Dated: October 25, 2016
Issued by: Daniel, Fillon
Tel: 418-529-1234


Signature

THE POLICY CONTAINS A CLAUSE THAT MAY LIMIT THE AMOUNT PAYABLE
OR, IN THE CASE OF AUTOMOBILE INSURANCE,
THE POLICY CONTAINS A PARTIAL PAYMENT OF LOSS CLAUSE



NORGATE

TRANSFER OF TITLE AGREEMENT

Project: Dover High School, Dover NH

We, the undersigned, Norgate Metal 2012 inc., upon receipt of payment by PC Construction Company in the amount of \$175,000, hereby convey title to the following property to Dover School District, Dover NH.

FABRICATED AND/OR RAW STEEL

For the purposes of the present, Fabricated Steel is defined as the entirety of the steel which has been fabricated, sold and delivered, and raw steel is defined as the entirety of the steel to be fabricated, sold and delivered to Dover School District, Dover NH by Norgate Metal 2012 inc. and stored at Norgate Metal 2012 inc., at 791, 8th Street East, La Guadeloupe, Quebec, pursuant to the Contract between Norgate Metal 2012 inc. and PC Construction Company relating to the project mentioned in title (the "Project").

It should be noted that this payment of \$175,000 does not constitute the final payment for the Fabricated Steel for the Project pursuant to the Contract.

We, the undersigned, Norgate Metal 2012 inc., upon receipt of payment in the amount of \$175,000, undertake to take all necessary measures to clearly identify the Raw and/or Fabricated Steel owned by virtue of the present by the Dover School District, Dover NH.

in order for said Raw and/or Fabricated Steel to constitute certain and determinate property as understood by article 1453 of the *Civil Code of Quebec*.

And we have signed, in La Guadeloupe, Quebec, on October 24th, 2016.

NORGATE METAL 2012 INC.

By: _____

Name: Nancy Drouin

Title: Controller



CONSTRUCTION

Waiver of Lien and Release of Claim

KNOW ALL PERSONS BY THESE PRESENTS:

WHEREAS, the undersigned (mechanic and/or materialman) has been employed by PC Construction Company ("Contractor") to furnish labor and/or materials for the construction or improvements known as:

PC Project Number: 15027
 Project Name: Dover High School & Regional Career Center, located in
 Street address: 25 Alumni Drive
 City, County, State: Dover, NH, and is owned by
 Owner: City of Dover New Hampshire

(the "Project"),

NOW THEREFORE,

(SELECT ONLY THE "PARTIAL" OR "FINAL" SECTION AND CROSS THE OTHER SECTION OUT)

☒ PARTIAL in consideration of and upon receipt of the current progress payment of <u>Two hundred sixty-five thousand seven hundred twenty-five</u> Dollars (\$ <u>265,725.00</u>) and other valuable consideration, the undersigned (the "Firm") hereby certifies that the Firm has been paid in full (excluding retainage) for all labor and/or materials furnished by the Firm through the date this waiver is executed. The Firm, through the date this waiver is executed and to the extent to which payment has been made to and received by the Firm as of the date this waiver is executed,	☐ FINAL In consideration of one or more dollars and other valuable consideration, the receipt of which is hereby acknowledged, the Firm,
---	---

hereby certifies that it has paid in full all its vendors, subcontractors, and employees for all labor and materials supplied to the Project and does hereby waive and release any and all liens, claims, or rights of liens or claims the Firm might have (i) on or against the Project under the laws of the state in which the Project is located, (ii) under any payment or performance bonds furnished in connection with the Project, (iii) against PC Construction Company, or any subsidiary thereof, (iv) against all sureties on any of said bonds, (v) against the owner of the Project, and (vi) against any successor or assign thereof. This release shall extend to any right which might arise on account of labor and/or materials furnished by the Firm and used or intended for use in the Project.

WITNESS the due execution hereof this 24th day of October 20 16Company Name (of Subcontractor or Vendor): NORGATE MÉTAL 2012 INC.Signature of Authorized Company Representative: Richard GilbertSigned by [print name and title]: Richard GilbertDate: Oct. 24th, 2016

Province Quebec
 State of Quebec (SS)
 County of Beauce

On this 24th day of October, 2016, before me personally appeared Richard Gilbert, to me known, and known to me to be the President of Norgate Metal 2012 Inc and s/he acknowledged the foregoing instrument, by her/him signed, to be her/his free act and deed and the free act and deed of said firm.

Notary Public

M. Andree PoulinMy Commission Expires: May 23rd, 2018

Application and Certificate For Payment

Page 1

To Owner: PC Construction Company 131 Presumpscot Street Portland, ME 04103		Project: Dover High School		Application No: 2 Date: 10/25/2016	
From (Contractor): RELIY ELECTRICAL CONTRACTORS 14 Norfolk Avenue Easton, MA 02375		Contractor Job Number: K162311		Period To: 10/25/16 Architect's Project No: Contract Date:	
Phone: 508 230-8001		Contract For:			

Contractor's Application For Payment

Change Order Summary	Additions	Deductions
Change orders approved in previous months by owner		
Change orders approved this month	Number	Date
Totals		
Net change by change orders		

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Contractor

By: Thomas B. O'Neil Date: 10/25/16State of: ME County of: BristolSubscribed and sworn to before me this 25 day of Oct2016 (year). Notary public: [Signature]My commission expires 5/16/17

Architect's Certificate for Payment

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the Amount Certified.

Amount Certified: \$

Original contract sum	75,000.00
Net change by change orders	0.00
Contract sum to date	75,000.00
Total completed and stored to date	42,459.34
Retainage	
10.0% of completed work ☐	4,245.93
0.0% of stored material ☐	0.00
Total retainage	4,245.93
Total earned less retainage	38,213.41
Less previous certificates of payment	21,582.66
Current sales tax	
0.000% of taxable amount ☐	0.00
Current sales tax	0.00
Current payment due	16,630.75
Balance to finish, including retainage	36,786.59

Architect:

By: Date:

This Certification is not negotiable. The Amount Certified is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Application and Certificate For Payment -- page 2

To Owner: PC Construction Company
 From (Contractor): RELLY ELECTRICAL CONTRACTORS
 Project: Dover High School

Application No: 2 Date: 10/25/16 Period To: 10/25/16
 Contractor's Job Number: K162311
 Architect's Project No:

Item Number	Description	Scheduled Value	Work Completed		Materials Presently Stored	Completed and Stored to Date	%	Balance to Finish	Retention	Memo
			Previous Application	This Period						
01	Site Electrical	75,000.00	23,980.73	18,478.61	0.00	42,459.34	56.61	32,540.69	4,245.93	
Application Total		75,000.00	23,980.73	18,478.61	0.00	42,459.34	56.61	32,540.69	4,245.93	



CONSTRUCTION

Waiver of Lien and Release of Claim

KNOW ALL PERSONS BY THESE PRESENTS:

WHEREAS, the undersigned (mechanic and/or materialman) has been employed by PC Construction Company ("Contractor") to furnish labor and/or materials for the construction or improvements known as:

PC Project Number: 15027
 Project Name: Dover High School & Regional Career Center, located in
 Street address: 25 Alumni Drive
 City, County, State: Dover, NH, and is owned by
 Owner: City of Dover New Hampshire

(the "Project"),

NOW THEREFORE,

(SELECT ONLY THE "PARTIAL" OR "FINAL" SECTION AND CROSS THE OTHER SECTION OUT)

☒ **PARTIAL**

In consideration of and upon receipt of the current progress payment of _____ Dollars

(\$ 16,630.71) and other valuable consideration, the undersigned (the "Firm") hereby certifies that the Firm has been paid in full (excluding retainage) for all labor and/or materials furnished by the Firm through the date this waiver is executed. The Firm, through the date this waiver is executed and to the extent to which payment has been made to and received by the Firm as of the date this waiver is executed,

☐ **FINAL**

In consideration of one or more dollars and other valuable consideration, the receipt of which is hereby acknowledged, the Firm,

hereby certifies that it has paid in full all its vendors, subcontractors, and employees for all labor and materials supplied to the Project and does hereby waive and release any and all liens, claims, or rights of liens or claims the Firm might have (i) on or against the Project under the laws of the state in which the Project is located, (ii) under any payment or performance bonds furnished in connection with the Project, (iii) against PC Construction Company, or any subsidiary thereof, (iv) against all sureties on any of said bonds, (v) against the owner of the Project, and (vi) against any successor or assign thereof. This release shall extend to any right which might arise on account of labor and/or materials furnished by the Firm and used or intended for use in the Project.

WITNESS the due execution hereof this 25 day of Oct, 2016Company Name (of Subcontractor or Vendor): Riley, Elce & Co IncSignature of Authorized Company Representative: Thomas B. RileySigned by [print name and title]: Thomas B. Riley VICE PresidentDate: 10/25/16State of MACounty of Bristol (SS)On this 25 day of Oct, 2016, before me personally appearedTom Riley, to me known, and known to me to be theVP of Riley, Elce & Co Inc

and s/he acknowledged the foregoing instrument, by her/him signed, to be her/his free act and deed and the free act and deed of said firm.

Notary Public [Signature]My Commission Expires: 6/16/17



CHANGE PROPOSAL

PC Construction
25 Alumni drive
Dover, NH 03820
Telephone: 603-343-3289
Contact: Scott Blair
E-mail: sblair@pcconstruction.com

CCN# 1
Date: 9/23/2016
Project Name: DOVER HIGH SCHOOL SITE
Project Number: K162311
Page Number: 1

Good afternoon Scott

Attached please find the cost associated with extending the feed and communication conduits to the scoreboard in its new location as indicated on Job invoice slips #44685, #44686 & #44687

Please notify Relco at your earliest convenience if we are to proceed with this change and that our pricing has been approved.

If you should need any additional information or would like clarification, please do not hesitate to contact me.

Sincerely,

Steve Lafond
Project Manager

Reilly Electrical Contractors, Inc.

The price excludes the following:

- Premium time/shift work
- Dumpster/ trash removal
- Cutting/ patching/ painting
- Excavation/ backfill/ trenching
- Bond

We reserve the right to correct this quote for errors and omissions.

This quote covers direct costs only and we reserve the right to claim for impact and consequential costs.

CHANGE PROPOSAL

Date: 9/23/2016
 Project Name: DOVER HIGH SCHOOL SITE
 Project Number: K162311
 Page Number: 2

This price is good for acceptance within 10 days from the date of receipt.

We request a time extension of 3 days.

We will supply and install all materials, labor, and equipment as per your instructions on CCN #1.

Itemized Breakdown

Description	Qty	Net Price Unit	Total Mat(\$)	Labor Unit	Total Hours
1 1/4" STEEL LOCKNUT	8	138.88 C	10.95	7.50 C	0.60
1 1/4" PLASTIC BUSHING	8	157.00 C	12.58	6.00 C	0.48
1 1/4" PVC	1,100	211.28 C	2,323.88	7.80 C	85.80
1 1/4" PVC TERM ADAPTER	8	104.78 C	8.38	21.00 C	1.68
1 1/4" PVC COUPLING	14	77.09 C	10.79	21.00 C	2.94
1 1/4" PVC 90 DEG ELBOW	6	291.68 C	17.49	39.00 C	2.34
1 1/4" PVC 45 DEG ELBOW	6	278.78 C	16.73	39.00 C	2.34
1/2" LT FLEX	20	265.00 C	53.00	5.85 C	1.17
1/2" LT STRAIGHT CONN	2	386.54 C	7.73	22.50 C	0.45
3/4" LT 90 DEG CONN	1	1,014.74 C	10.15	25.50 C	0.26
#10 THHN BLACK	500	420.20 M	210.10	8.48 M	4.24
#10 THHN RED	500	420.20 M	210.10	8.48 M	4.24
#10 THHN WHITE	500	420.20 M	210.10	8.48 M	4.24
#10 THHN ORANGE	500	420.20 M	210.10	8.48 M	4.24
#10 THHN GREEN	500	420.20 M	210.10	8.48 M	4.24
#18- 2P TWISTED CBL SHLD	1,000	70.06 M	70.06	10.80 M	10.80
8x84 molded PVC pull can	2	72.83 E	145.66	1.05 E	2.10
Carlson 8" ground box	2	21.89 E	43.78	0.75 E	1.50
Totals			3,781.64		133.65

Summary

General Materials	3,781.64
LIGHTING FIXTURES *** Quote needed ***	0.00
DISTRIBUTION *** Quote needed ***	0.00
FIRE ALARM *** Quote needed ***	0.00
GENERATOR *** Quote needed ***	0.00

Material Total	3,781.64
FOREMAN (3.00 Hrs @ \$75.00)	225.00
JOURNEYMAN (83.00 Hrs @ \$88.00)	4,284.00
PROJECT MANAGER (1.00 Hrs @ \$110.00)	110.00

Subtotal	8,400.64
Markup (@ 10.000 %)	840.08

Subtotal	9,240.70
-----------------	-----------------

Final Amount	\$9,240.70
---------------------	-------------------

CLIENT ACCEPTANCE

CHANGE PROPOSAL

Date: 8/23/2016
Project Name: DOVER HIGH SCHOOL SITE
Project Number: K162311
Page Number: 3

CCN #: 1

Final Amount: \$9,240.70

Name:

Date:

Signature:

Change Order #:

I hereby accept this quotation and authorize the contractor to complete the above described work.



MA License Number 16666A

44692

TO

PC construction

TERMS:

PHONE	DATE OF ORDER 9/26/16
ORDER NUMBER Bob Hixson	CUSTOMER'S ORDER NUMBER
☒ DAY WORK ☐ CONTRACT ☐ EXTRA	
JOB NAME/ADDRESS Dover High School KLM-2311	
JOB LOCATION 25 Alumni Dr Dover OH	
JOB PHONE	STARTING DATE

[illegible]

DATE COMPLETED _____

TOTAL MATERIALS

Work-ordered by

Steve by point

Signature

Attest:

I hereby acknowledge the satisfactory completion of the above described work.

Thank You

OHIP	\$ 168.	80
TAX	—	
TOTAL	\$ 1,856.	80

DELCO

HEATH ELECTRICAL CONTRACTORS, INC.

14 North Avenue, Boston, Massachusetts 02175

(508) 230-8001 FAX (508) 230-8885

MA License Number 16666A

10

PC construction

759425

JOE IN VOGEL

44700

PHONE	DATE OF ORDER 9/27/16
ORDER TAKEN BY Rob Hixson	CUSTOMER'S ORDER NUMBER
☒ DAY WORK	☐ CONTRACT ☐ EXTRA
JOB NAME/NUMBER Power High School 1116-2311	
JOB LOCATION 25 Alumni Dr. Dover NH.	
JOB PHONE	STARTING DATE

[illegible]

Work continued:

Keywords: child sexual abuse; disclosure; social support

Further information on the voluntary registration of the above imported work

Thank You

OH+P	di	189.36
TAX	—	
TOTAL		1,089.04



P.C. construction

TERMS:

44701

PHONE	DATE OF ORDER 10/31/16
ORDER TAKEN BY Rob Hinkson	CUSTOMER'S ORDER NUMBER
1 DAY WORK	☐ EXTRA
JOB NAME/NUMBER Dover Highschool K16-Z311	
JOB LOCATION 25 Alumni Dr. Dover NH.	
JOB PHONE	STARTING DATE

[illegible]

DATE COMPLETED _____

TOTAL MATERIALS: 592.26

TOTAL MATERIALS⁴

1,388	20
-------	----

Work ordered by _____

Signature

I hereby acknowledge the satisfactory completion of the above described work.

Thank You

OHFD	\$	198.02
------	----	--------

TAX

TOTAL	12,178.26
-------	-----------

DELCO

MA License Number 16666A

P.C. construction

DATE	DATE OF BIRTH	DATE OF DEATH
01/01/01	01/01/01	01/01/01
NAME	NAME	NAME
Bob Hinkle	Bob Hinkle	Bob Hinkle
DAY WORK	CONTRACT	17TH
JOE HANKS	JOE HANKS	JOE HANKS
Dover High School KKG-2311	Dover High School KKG-2311	Dover High School KKG-2311
JOE HANKS	JOE HANKS	JOE HANKS
25 Alumni Dr. Dover NH	25 Alumni Dr. Dover NH	25 Alumni Dr. Dover NH
JOE HANKS	JOE HANKS	JOE HANKS

[illegible]

Work ordered by _____

Signature

I hereby acknowledge the satisfactory completion of the above described work.

Thank You

OH+P	292.70
TAX	—
TOTAL	3219.70

EW Electrical Wholesalers Inc.

USES A U.S. Electrical Services Inc. Company

ELECTRICAL WHOLESALERS-NEWINGTON
40 OLD DOVER ROAD
NEWINGTON, NH 03801-7874
603-559-5700
Fax 603-559-5705

SOLD TO:

REILLY ELEC CONTRACTORS
14 NORFOLK AVE
SOUTH EASTON, MA 02375-1907



Ship Ticket

SHIP DATE	ORDER NUMBER	PAGE NO.
10/04/2016	S108472120.001	1 of 1
CUST PO#:	124755/K162311/DHS	
JOB/REL#:		

SHIP TO:

REILLY ELEC CONTRACTORS
DHS
25 ALUMNI DRIVE
DOVER, NH 03820-4365

CUSTOMER NUMBER		CUSTOMER PHONE#		ORDERED BY		SALESPERSON		
86901		508-230-8001		KEITH LAWSON		JASON BAPTIST (401) 461-2970		
WRITER			SHIP VIA		WAREHOUSE		ORDER DATE	FREIGHT ALLOWED
WAYNE ARSENEAULT (803) 559-5700			OT OUR TRUCK		Ship: NEWI Price: NEWI		10/03/2016	No
ORDER QTY	SHIP QTY	☐	DESCRIPTION					
600ft	600ft		PVC SCH 40 4" X 20' PIPE					
			!! TAGGED ITEM !!					
150ea	150ea		CLN S288NLN 4" X 3" BASE SPACER					
			!! TAGGED ITEM !!					
50ea	50ea		CLN S289NLN 4" X 3" INTERMEDIATE SPACER					
			!! TAGGED ITEM !!					

Any shortage, damaged or incorrect material must be reported within 24 hours.
For complete Terms & Conditions go to:
<http://www.ew-ne.com/CustomerEWTC.pdf>

Subtotal
Shipping Chgs
Tax

Payments
Amount Due

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702/CMA

CONSTRUCTION MANAGER-ADVISED EDITION

Page 1 of 2 pages

TO OWNER: PC Construction Company
131 Presumpscot Street
Portland, ME 04103

PROJECT:

Dover High School & Tech Center
Dover, NH

4

APPLICATION NO.: 10/27/2016
APPLICATION DATE: 10/31/2016
PERIOD TO: 15027001
CONTRACT NO.: 7/5/2016
CONTRACT DATE: 1620
SUR JOB NO.:

ATTACHED:
LIEN WAIVER
SALES TAX
ATTENDANCE
EMPL DATA

FROM CONTRACTOR:

S.U.R. Construction, Inc.
P.O. Box 720
Rochester, NH 03866

VIA CONSTRUCTION MANAGER:
VIA ENGINEER:

CONTRACTORS APPLICATION FOR PAYMENT

APPLICATION IS MADE FOR PAYMENT AS SHOWN BELOW, IN CONNECTION WITH THE CONTRACT. CONTINUATION SHEET, AIA DOCUMENT G703, IS ATTACHED

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief, the Work covered by this Application for Payments has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM \$ 4,546,082.00
2. ALTERNATE BID ITEMS \$352,338.93
3. NET CHANGES BY CHANGE ORDERS \$ 4,898,420.93
4. CONTRACT SUM TO DATE (LINE 1 & 2) \$ 1,272,490.39
4. TOTAL COMPLETED & STORED TO DATE (COLUMN G ON G703) \$ 127,249.04
5. RETAINAGE:
 - A 10% OF COMPLETED WORK (COLUMNS D & E ON G703)
 - B 0% OF STORED MATERIALS (COLUMN F ON G703)
 - TOTAL RETAINAGE (LINE 5A & 5B) \$ 127,249.04
6. TOTAL EARNED LESS RETAINAGE (LINE 4 LESS LINE 5 TOTAL) \$1,145,241.35
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 995,195.85
8. CURRENT PAYMENT DUE \$150,045.50
9. BALANCE TO FINISH, INCLUDING RETAINAGE (LINE 3 LESS LINE 6) \$ 3,753,179.58

Contractor:

By:

[Signature]

Date: 10/27/2016

State of: New Hampshire

County of: Strafford


Subscribed and sworn to before me this 27 day of October 2016

Justice of the Peace:

My Commission expires:

[Signature]
Laurette P. Beaulieu, Notary Public

My Commission Expires March 13, 2020



CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on the onsite observations and the data comprising this application, The Construction Manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified).

Construction Manager:
By: _____ Date: _____

ENGINEER:
By: _____ Date: _____

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
TOTAL CHANGES APPROVED IN PREVIOUS MONTHS BY OWNER	\$278,784.93	
TOTAL APPROVED THIS MONTH	\$73,554.00	
TOTALS	\$352,338.93	\$0.00
NET CHANGES BY CHANGE ORDER		

Requisition for Payment

To: PC Construction Company
131 Presumpscot Street
Portland, ME 04103
Attn: Sheri Keirstead

S.U.R.C. Construction, Inc.

PO Box 720, 233 Chestnut Hill Road
Rochester, NH 03866
(603) 332-4554

SUR Job No.: 1620

Application No.: 4

Application Date: 10/27/16

Period To: 10/31/16

Contract No.: 15027001

Contract Date: 07/05/16

Dover High School & Tech Center

Upper High School & Tech Center													
Item #	Description of Work Site Utilities	Contract Quantity	Unit	Unit Price	Contract Price	Work Completed			Previous Quantity	To Date Quantity	Stored Materials	Total Completed & Stored To Date	% Comp
						Current Quantity	Value This Period						
1	Water	1	LS	\$131,050.00	131,050.00			-	0.15	0.15		19,657.50	0.15
2	Sewer	1	LS	\$82,140.00	82,140.00			-	0.90	0.90		73,526.00	0.90
3	Drainage	1	LS	\$562,275.00	562,275.00	0.10	56,227.50		0.12	0.22	50,480.00	174,180.50	0.31
4	Gas Service Excavation & Backfill	1	LS	\$9,155.00	9,155.00				-	-			-
5	UGE/TEL/COMM Excavation & Backfill	1	LS	\$122,160.00	122,160.00	0.20	24,432.00		0.20	0.40		48,854.00	0.40
6	Site Lighting Excavation & Backfill	1	LS	\$109,755.00	109,755.00								-
Roadways, Sidewalks, Parking Lots													
1	Reclaim	1	LS	\$2,300.00	2,300.00				-	-		-	-
2	Gravels	1	LS	\$284,520.00	284,520.00	0.15	42,678.00		0.05	0.20		56,904.00	0.20
3	Fine Grade	1	LS	\$24,510.00	24,510.00				-	-		-	-
4	Paving	1	LS	\$366,440.00	366,440.00				-	-		-	-
5	Curbing	1	LS	\$206,620.00	206,620.00				-	-		-	-
6	Asphalt Walks	1	LS	\$12,600.00	12,600.00				-	-		-	-
7	Concrete Walk & Pad Preparation	1	LS	\$55,910.00	55,910.00				-	-		-	-
8	Guardrail	1	LS	\$22,865.00	22,865.00				-	-		-	-
9	Signage	1	LS	\$9,570.00	9,570.00				-	-		-	-
10	Pavement Markings	1	LS	\$11,300.00	11,300.00				-	-		-	-
Structural Excavation And Backfill													
1	Over Excavation & Replacement Fills	1	LS	\$107,915.00	107,915.00				-	-		-	-
2	Foundation Excavation & Backfill	1	LS	\$246,985.00	246,985.00				-	-		-	-
3	Underslab Plumbing Excavation & Backfill	1	LS	\$112,830.00	112,830.00				0.05	0.05		12,349.25	0.05
4	Building Gravels	1	LS	\$156,485.00	156,485.00				-	-		-	-
Animal Science Building													
1	Strip Loam & Stockpile	1	LS	\$2,285.00	2,285.00					1.00		2,285.00	1.00
2	Earthwork	1	LS	\$37,195.00	37,195.00	0.10	3,719.50		0.75	0.85		31,615.75	0.85
3	Water	1	LS	\$11,625.00	11,625.00				-	-		-	-
4	Sewer	1	LS	\$5,190.00	5,190.00				-	-		-	-
5	Drainage	1	LS	\$2,815.00	2,815.00				-	-		-	-
6	Gas Service Excavation & Backfill	1	LS	\$2,860.00	2,860.00				-	-		-	-
7	Building Foundation Excavation & Backfill	1	LS	\$6,930.00	6,930.00				-	-		-	-
8	Underslab Plumbing Excavation & Backfill	1	LS	\$6,295.00	6,295.00				-	-		-	-
9	Building Gravels	1	LS	\$5,810.00	5,810.00				-	-		-	-
Landscaping and Related Site Finishes													
1	Strip Loam & Stockpile	1	LS	\$29,950.00	29,950.00							-	-
2	Earthwork	1	LS	\$249,000.00	249,000.00	0.05	12,450.00		0.55	0.65		19,467.50	0.65
3	Retaining Walls	1	LS	\$186,070.00	186,070.00				0.75	0.80		193,200.00	0.80
									0.65	0.65	29,622.25	150,567.75	0.81
Existing High School Backfill													
1	Existing High School Backfill	1	LS	\$118,455.00	118,455.00							-	-
Athletic Fields (Softball & Soccer)													
1	Respread Planting Mix Soil in Lawn & Athletic Field Areas	1	LS	\$217,415.00	217,415.00				-	-		-	-
General Conditions & Misc.													
1	Erosion Control	1	LS	\$21,535.00	21,535.00							-	-
2	Clearing & Grubbing	1	LS	\$3,460.00	3,460.00				0.50	0.50		10,767.50	0.50
3	Demolition	1	LS	\$4,950.00	4,950.00				1.00	1.00		3,480.00	1.00
4	Rollards	1	LS	\$5,240.00	5,240.00				0.85	0.85		48,452.50	0.85
5	Laydown Area By Rt. 108	1	LS	\$3,375.00	3,375.00				-	-		-	-
6	Traffic Control	1	LS	\$8,050.00	8,050.00				0.50	0.50		1,687.50	0.50
7	Mobilization	1	LS	\$446,400.00	446,400.00				0.05	0.05		402.50	0.05
									0.25	0.25		111,600.00	0.25
Snow Removal													
1	Snow Removal	1	LS	\$38,500.00	38,500.00				-	-		-	-

Dover High School & Tech Center

Item #	Description of Work Cost of Bond	Contract Quantity	Un	Unit Price	Contract Price	Work Completed Current Quantity	Value This Period	Previous Quantity	To Date Quantity	Stored Materials	Total Completed & Stored To Date	% Comp
1	Bond	1	LS	\$33,000.00	33,000.00		-	1.00	1.00		33,000.00	1.00
	Alternate 3-Turf Field & Related Work											
1	Strip Lnm & Earthwork											
2	Drainage	1	LS	\$8,100.00	8,100.00		-	-	-		-	-
3	Underground Electric Excavation & Backfill	1	LS	\$157,670.00	157,670.00		-	-	-		-	-
4	Field Aggregate	1	LS	\$6,260.00	6,260.00		-	-	-		-	-
5	D Area Gravels	1	LS	\$83,965.00	83,965.00		-	-	-		-	-
6	Track Repair	1	LS	\$31,925.00	31,925.00		-	-	-		-	-
7	Concrete Walk & Pad Preparation	1	LS	\$3,355.00	3,355.00		-	-	-		-	-
8	Supervision/Layout	1	LS	\$5,365.00	5,365.00		-	-	-		-	-
				\$24,190.00	24,190.00		-	-	-		-	-
	SAC-2 Drainage Modifications											
1	Drainage Modifications	1	LS	(\$29,288.00)	(29,288.00)	0.25	(7,322.00)	-	0.25		(7,322.00)	0.25
	Stone Working Pad											
1	Crushed Stone, Compacted in Place, From Off-Site Source	2000	CY	\$28.00	56,000.00		-	1,852.00	1,852.00		51,856.00	0.93
	Frost Wall Insulation											
1	2" Frost Wall Insulation	27000	SF	\$2.50	67,500.00	270.00	675.00	-	270.00	31,438.78	32,113.78	0.48
	Concrete Wash Out Station											
1	Concrete Wash Out	1	LS	\$8,500.00	8,500.00	0.10	850.00	0.10	0.20		1,700.00	0.20
	Office Trailer Temp. Power											
1	Office Trailer Temp. Power	1	LS	\$10,000.00	10,000.00		-	-	-		-	-
	Change Orders											
COM1	190002-1 - Sewer Revisions	1	LS	\$22,069.00	22,069.00		-	0.90	0.90		19,880.10	0.90
	190003 - Fabric at Sewer and Storm Underdrain	1	LS	\$10,736.00	10,736.00	0.10	1,073.60	0.25	0.35		3,757.60	0.35
	19004 - 1 Overlay Alumini Dr Sidewalk	1	LS	\$11,622.00	11,622.00		-	1.00	1.00		11,622.00	1.00
	190005 - 1 - Sod at Baseball Field	1	LS	\$4,336.00	4,336.00		-	1.00	1.00		4,336.00	1.00
	190006 - Ledge Removal SMH-3 to SMH-2	1	LS	\$150.00	150.00		-	1.00	1.00		150.00	1.00
	190007 - Ledge Removal SMH-4 to SMH-3	1	LS	\$5,850.00	5,850.00		-	1.00	1.00		5,850.00	1.00
	190007 - RF1002 Football Scoreboard Support	1	LS	\$3,971.00	3,971.00		-	1.00	1.00		3,971.00	1.00
	190013 - Silework Subcontractor Ledge Removal FM to SMH-2	1	LS	\$1,650.00	1,650.00		-	1.00	1.00		1,650.00	1.00
	190014 - Ledge Removal for Pipe SMH-2 to SMH-1	1	LS	\$7,800.00	7,800.00		-	1.00	1.00		7,800.00	1.00
	190014 - Ledge Removal for Sewer Structures	1	LS	\$600.00	600.00		-	1.00	1.00		600.00	1.00
COM2	190001 - Permit Set Silework Revisions	1	LS	\$124,525.00	124,525.00		-	0.10	0.10		12,525.03	0.10
	190009 - Location Revision	1	LS	\$642.00	642.00		-	1.00	1.00		642.00	1.00
	190012 - RF1-006 Organic Mat. At Loading Dock Area	1	LS	\$33,294.00	33,294.00		-	1.00	1.00		33,294.00	1.00
	190016 - Ledge Removal SMH-1 to Existing	1	LS	\$450.00	450.00		-	1.00	1.00		450.00	1.00
	190016 - Ledge Removal SMH-1 to Existing (Boulders)	1	LS	\$2,600.00	2,600.00		-	1.00	1.00		2,600.00	1.00
	190020 - Foundation and Utility Ledge Removal	1	LS	\$1,200.00	1,200.00		-	1.00	1.00		1,200.00	1.00



CONSTRUCTION

Waiver of Lien and Release of Claim

KNOW ALL PERSONS BY THESE PRESENTS:

WHEREAS, the undersigned (mechanic and/or materialman) has been employed by PC Construction Company ("Contractor") to furnish labor and/or materials for the construction or improvements known as:

PC Project Number: 15027
 Project Name: Dover High School & Regional Career Center, located in
 Street address: 25 Alumni Drive
 City, County, State: Dover, NH, and is owned by
 Owner: City of Dover New Hampshire

(the "Project"),

NOW THEREFORE,

(SELECT ONLY THE "PARTIAL" OR "FINAL" SECTION AND CROSS THE OTHER SECTION OUT)

☒ PARTIAL In consideration of and upon receipt of the current progress payment of <u>One hundred Fifty thousand Forty-five \$100</u> Dollars (\$ <u>150,045.50</u>) and other valuable consideration, the undersigned (the "Firm") hereby certifies that the Firm has been paid in full (excluding retainage) for all labor and/or materials furnished by the Firm through the date this waiver is executed. The Firm, through the date this waiver is executed and to the extent to which payment has been made to and received by the Firm as of the date this waiver is executed,	☐ FINAL In consideration of one or more dollars and other valuable consideration, the receipt of which is hereby acknowledged, the Firm,
---	--


hereby certifies that it has paid in full all its vendors, subcontractors, and employees for all labor and materials supplied to the Project and does hereby waive and release any and all liens, claims, or rights of liens or claims the Firm might have (i) on or against the Project under the laws of the state in which the Project is located, (ii) under any payment or performance bonds furnished in connection with the Project, (iii) against PC Construction Company, or any subsidiary thereof, (iv) against all sureties on any of said bonds, (v) against the owner of the Project, and (vi) against any successor or assign thereof. This release shall extend to any right which might arise on account of labor and/or materials furnished by the Firm and used or intended for use in the Project.

WITNESS the due execution hereof this 27th day of Oct 20 16Company Name (of Subcontractor or Vendor): SUR Construction Inc.Signature of Authorized Company Representative: Andrew LePageSigned by [print name and title]: ANDREW LEPAGE, VICE PRESIDENTDate: 10-27-16

State of NH
 County of Strafford (SS)

On this 27th day of Oct 2016, before me personally appeared Andrew LePage,
VP of SUR Construction Inc.

and s/he acknowledged the foregoing instrument, by her/him signed, to be her/his free act and deed and the free act and deed of said firm.

Notary Public Laurette P. BeaulieuMy Commission Expires: March 13, 2020

MAN. NO. CIPM#DHSCTC048
DATE: 11/15/2016

VENDOR VOUCHER MANIFEST
SCHOOL DISTRICT SAU #11

1. DATE	2. PAYEE NAME AND ADDRESS	3. FINANCE PO NO:	4. AMOUNT EXPENDED	5. AMOUNT OF CHECK	6. PROJECT NAME
1. 11/15/2016	Horizon Engineering Associates, LLP 800 Veterans Memorial Highway, Suite 301 Hauppauge, NY 11788-2948				DHS/CTC Fac. Improv.
PO Line					FY: 2016
1	<u>4016.1.600.46900.4725.07101.16.000.000.700</u>	201609442	\$	846.11	
2	<u>4016.1.600.46900.4725.07108.16.000.000.700</u>	201609442	\$	249.89	
			\$	<u>1,096.00</u>	Inv No. 7
	Professional Services from 10/1/2016-10/28/2016				
TOTALS				\$1,096.00	

TO THE TREASURER; PAYMENTS AUTHORIZED AND ORDERED
TO THE PERSONS LISTED ABOVE FOR THE SUMS INDICATED
IN COLUMN 5. AMOUNT OF CHECK AMOUNTING IN THE
AGGREGATE TO:

1,096.00

Superintendent of Schools or Business Administrator

Date

Robert Carrier, Deputy Mayor, JBC Chair

Date

Invoice



Horizon Engineering
Associates LLP

800 Veterans Memorial Highway
Suite 301
Hauppauge, NY 11788-2948

Dover School District
61 Locust Street, Suite 409
Dover, NH 03820

October 28, 2016
Project No: R2016Z-072
Invoice No: 7

Project R2016Z-072 Dover High School and Career Tech Center

Professional Services from October 01, 2016 to October 28, 2016

Fee

Total Fee	171,630.00		
Percent Complete	8.9367	Total Earned	15,338.00
		Previous Fee Billing	14,242.00
		Current Fee Billing	1,096.00
		Total Fee	1,096.00
		Total this Invoice	\$1,096.00

Remit to: Horizon Engineering Associates, 800 Veteran's Highway, Ste. 301, Hauppauge, NY 11788