

WEEKLY SITE REPORTS

Dover High School
25 Alumni Drive

Date: 11/04/16

Work in progress:

DULAC:

Formed and placed concrete wall on west of Building A to North high wall of auditorium.

Formed and placed the concrete wall and footing on north side of building B at the junction of building C formed and placed concrete on six interior spread footings on interior and two F10 spread footings on north foundation line of building C.

Continuous steel rebar work to stay ahead of foundation forming.

SUR:

Clean up of jobsite on 10/31 due to the rain over the weekend

Continuous excavation of interior spread footings and compaction backfill in building B with backfill and compaction of footings and walls around southwest corner of building A.

Removing and replacing old storm water manhole #43 along north of building B. The existing field drain lines made of clay were clogged and pipe was in poor shape.

Continuous work bringing storm water piping alongside building B and C heading north.

A.E Lemire:

Mobilized to the site and have been taking material deliveries. Spent most of the week coordinating the under slab plumbing layout with PC construction.

Testing:

Gillespie:

On site all week for the compaction, rebar and concrete testing.

McPhail:

On site all week soil prep inspecting for all footings and foundations.

Issues: No issues this week

Clerk of the Works: Michael Brooks