

Dover High School and CTC Budget

Dover Project Budget 1

Appropriation #1	900,000
Appropriation #2 & #3	73,000,000
NH Funding	13,500,000
Appropriation #4	222,756
Total Appropriation	87,622,756

5/26/2017

	C Original Budget	D Budget	E Encumbered	D-E Un- encumbered	F Invoiced to date	C-F Not yet invoiced
Construction Cost From PC - SD estimate	71,643,000	71,643,000	71,643,000	-	9,859,746	61,783,254
Owner's Construction Contingency	3,000,000	2,881,000	1,222,214	1,658,786	868,214	2,012,786
Anticipated change orders from PC's CR log 5/24			200,000	1,458,786		

#1 Change Orders

	CO #1	54,141	
	CO #2	32,792	
	CO #3	565,268	454,539 Kitchen Procurement
	CO #4	15,475	
4/18/2017	CO #5	138,029	139,396 Paint Booth procurement
	CO #6	62,509	
	Total	868,214	

#2 Constr. Budgets (from PC)

		orig budget	CO #3	remaining
Ledge	150,000	300,000	185,297	150,000
Heat Not from Contin	120,000	120,000	26,406.46	93,594
Hazardous Mat	84,000	0		
Total	354,000			

#1 + #2 =	Encumbered	Column E
	CO+ Constr. Budget	1,222,214

JBC Desired Alternates

Tennis Courts	51,863
Track	915,076
Trees	135,767
Stage/rigging upgrade	53,281
	1,155,987

Paint Booth added to contingency/proposed budget 4/18	139,396
Note culinary kitchen added to contingency/Proposed Budget 4/4	454,297
Reduced Haz Mat from 300,000 to 84,000 5/1/2017	