

WEEKLY SITE REPORTS

Dover High School

25 Alumni Drive

Date: 06/09/17

Work in progress:

Stanley Roofing: Continued work on progress with roof prep on building F and moving towards E.

Rose Steel: continued work on detail welding and metal decking installation. Scheduled to complete the building by the end of the month.

Metro: continued work exterior framing and sheathing on areas D and F. continued work on interior framing in building C to D on all floors.

GS Bolton: AVB window and wall prep going on in the courtyard. Looking to spray AVB this area of C next week.

Griffin: Continued work on the electrical duct bank tie in to the building on the north side of C. Inspection for this area next week before concrete fill in. Continued work on rough electric in Buildings A and B. Setting up in ground floor C main electric room for the main feeds from the duct bank.

AE Iemere: working on ground floor shower stalls and venting in the CTC kitchen. Continued work in building F to E under slab storm water plumbing with future connection to the storm water gallery out by alumni.

SUR: working on ground prep for the remainder of building F slab with assisting the plumbers in trench excavation.

Lighthouse Masonry: Installing brick on the southeast side of the auditorium. Laying glazed block on the east and the north walls of the Gym.

Youngblood: completing heat lines in building A and B with work in C.

New England Air Tech: continued work on the installation of ductwork in buildings A and B on 1st floor and the gym ground floor air returns.

DHF Fire proofers: Continued work on fireproof application in building F.

AP concrete: Placed small slab in auditorium and prepped the second floor of F and the town square for next week's slab placement.

Issues: some distortion was noticed on the look of the light colored glazed CMU on the east side of the gym by the masons. This affect we believe is caused by shadowing only when the sun is directly high noon over the gym wall. Architects and suppliers have been notified and are looking into a further review.

Clerk of the Works: Michael Brooks (603) 534-0367

