



**DOVER SCHOOL
DISTRICT**

**JOINT BUILDING COMMITTEE – DOVER HIGH
SCHOOL AND REGIONAL CTC
MEETING NOTICE**

Meeting Type:	Regular Meeting
Meeting Location:	Superintendent's Conference Room, McConnell Center
Meeting Date:	Tuesday, May 1, 2018
Meeting Time:	4:30 P.M.

1. Call to order and roll call
2. Citizens' Forum
3. Approval of Meeting Minutes from April 17, 2018
4. Approve manifests
5. Review and approve change order proposals
6. Approve Letters of Recommendations
7. Committee Financial Report
8. Network Electronics Additional Funding Approval
9. FFE Award Adjustments
10. Professional Moving Services Bid Update
11. Water Source to Outside Garden
12. Time Capsule/Grand Opening Update
13. Fundraising Update
14. Dedication Plaque
15. Clerk of the Works Report
16. Construction Schedule Update
17. Matters of Interest
18. Build next agenda and review action items
19. Adjournment



**DOVER SCHOOL
DISTRICT**

JOINT BUILDING COMMITTEE DOVER HIGH SCHOOL AND REGIONAL CTC MINUTES

Meeting Type:	Regular Meeting
Meeting Location:	Superintendent's Conference Room, McConnell Ctr.
Meeting Date:	Tuesday, April 17, 2018
Meeting Time:	4:30 p.m.

- I. CALL TO ORDER AND ROLL CALL:** A meeting of the Dover High School and Regional Career Technical Center Joint Building Committee was called to order on Tuesday, April 17, 2018 at 4:35 p.m. in the Superintendent's Conference Room in the McConnell Center. Present were Bob Carrier, Amanda Russell, Mark Geuther, Sarah Greenshields and Dennis Shanahan. Matt Severson arrived at 4:55 p.m. Also present were Superintendent Bill Harbron, DHS Principal Peter Driscoll, PC Construction Representative Garrett Bertolini, HMFH representative Alan Pemstein, Fire Chief Eric Hagman, and DHS Dean of Students Tom Waldron.
- II. CITIZENS' FORUM:** none.
- III. APPROVE MEETING MINUTES FROM APRIL 3, 2018:** Amanda Russell moved, Sarah Greenshields seconded to approve the minutes of the April 3 meeting as amended. An oral **VOTE PASSED 5/0**. The change in language is payment of manifest 122 should be payable to PC Construction instead of HMFH.
- IV. APPROVE MANIFESTS:**
- Amanda Russell moved, Sarah Greenshields seconded to pay manifest CIPM#DHSCTC123 in the amount of \$93,790.12 to HMFH Architects for professional services through March 31, 2018. A roll call **VOTE PASSED 5/0**.
- Amanda Russell moved, Sarah Greenshields seconded to pay manifest CIPM#DHSCTC124 in the amount of \$41,222.63 as a journal entry for payment of gas utilities March 19, 2018. A roll call **VOTE PASSED 5/0**.
- Amanda Russell moved, Sarah Greenshields seconded to pay manifest CIPM#DHSCTC125 in the amount of \$3,966.00 to Horizon Engineering Associates for professional services through March 30, 2018. A roll call **VOTE PASSED 5/0**.
- Amanda Russell moved, Sarah Greenshields seconded to increase the purchase order for gas utilities by \$30,000 from the contingency. A roll call **VOTE PASSED 5/0**.
- V. REVIEW AND APPROVE CHANGE ORDER PROPOSALS:**
- Amanda Russell moved, Sarah Greenshields seconded to approve change order 190067 ASI-021.8 Updated Ceiling Plans for a total of \$956.00. A roll call **VOTE PASSED 5/0**.
- Amanda Russell moved, Sarah Greenshields seconded to approve change order 190151 ASI-089 Updated Cosmetology Lab Electrical Layout for a total of \$5,622.00. A roll call **VOTE PASSED 5/0**.
- Amanda Russell moved, Sarah Greenshields seconded to approve change order 190154 ASI-090 TVE Elevations for a total of \$4,594.00. A roll call **VOTE PASSED 5/0**.
- Amanda Russell moved, Sarah Greenshields seconded to approve change order 190190 ASI-103 Weight Room Columns for a total of \$3,246.00. A roll call **VOTE PASSED 5/0**.



**DOVER SCHOOL
DISTRICT**

JOINT BUILDING COMMITTEE DOVER HIGH SCHOOL AND REGIONAL CTC MINUTES

Meeting Type:	Regular Meeting
Meeting Location:	Superintendent's Conference Room, McConnell Ctr.
Meeting Date:	Tuesday, April 17, 2018
Meeting Time:	4:30 p.m.

Amanda Russell moved, Sarah Greenshields seconded to approve change order 190213 Town Square Exposed Steel Prep and Prime for a total of \$6,220.00. A roll call **VOTE PASSED 5/0.**

Amanda Russell moved, Sarah Greenshields seconded to approve change order 190229R1 ASI-109 Floor Finish Changes for a credit of \$1,459.00. A roll call **VOTE PASSED 5/0.**

Amanda Russell moved, Sarah Greenshields seconded to approve change order 190242 Opaque Glass Addition at Trophy Case for a total of \$2,682.00. A roll call **VOTE PASSED 5/0.** (Severson abstained)

Amanda Russell moved, Sarah Greenshields seconded to approve change order 190247 Wood Athletic Floor Additional Letters and Staining for a total of \$5,374.00. A roll call **VOTE PASSED 6/0.**

VI. APPROVE LETTERS OF RECOMMENDATION FOR SUBCONTRACTORS:

Amanda Russell moved, Sarah Greenshields seconded to award the bid for Animal Science Building BP 09.3 Acoustical Ceilings to Alpha & Omega in the amount of \$33,200.00. A roll call **VOTE PASSED 6/0.**

Amanda Russell moved, Sarah Greenshields seconded to award the bid for Animal Science Building BP 08.2 Aluminum Doors and Glazing to Glass Solutions in the amount of \$25,000.00. A roll call **VOTE PASSED 6/0.**

Amanda Russell moved, Matt Severson seconded to award the bid for Animal Science Building BP 08.1 Doors, Frames & Hardware to DS Specialties in the amount of \$44,068.00 A roll call **VOTE PASSED 5/0.** (Ms. Greenshields was temporarily excused).

Amanda Russell moved, Matt Severson seconded to award the bid for Animal Science Building BP 09.6 Fluid Applied Flooring to Associated Concrete Coatings in the amount of \$21,000.00 A roll call **VOTE PASSED 6/0.**

Amanda Russell moved, Sarah Greenshields seconded to award the bid for Animal Science Building BP 09.5 Painting & Coatings to Keeley Painting in the amount of \$24,650.00 A roll call **VOTE PASSED 6/0.**

Amanda Russell moved, Sarah Greenshields seconded to award the bid for Animal Science Building BP 07.2 Spray Foam Insulation to Northeast Spray Insulation in the amount of \$57,752.00 A roll call **VOTE PASSED 6/0.**

Amanda Russell moved, Sarah Greenshields seconded to award the bid for Animal Science Building BP 09.1 Metal Framing & Drywall to Metro Walls in the amount of \$120,000.00 A roll call **VOTE PASSED 6/0.**



**DOVER SCHOOL
DISTRICT**

**JOINT BUILDING COMMITTEE
DOVER HIGH SCHOOL AND REGIONAL CTC
MINUTES**

Meeting Type:	Regular Meeting
Meeting Location:	Superintendent's Conference Room, McConnell Ctr.
Meeting Date:	Tuesday, April 17, 2018
Meeting Time:	4:30 p.m.

Amanda Russell moved, Sarah Greenshields seconded to award the bid for Animal Science Building BP 03.1 Concrete to Concrete Craftsman, Inc. (placement only) in the amount of \$43,380.00 A roll call **VOTE PASSED 6/0**.

Sarah Greenshields moved, Matt Severson seconded to award the bid for Animal Science Building BP 09.4 Flooring to Paul White in the amount of \$29,000.00 A roll call **VOTE PASSED 5/0**. (Ms. Russell was temporarily excused).

VII. COMMITTEE FINANCIAL REPORT: Ms. Simmons reviewed the financial report.

VIII. SYNTHETIC TURF MEETING: In order to be proactive, Turf expert, Jason Azar from Nobis will attend a public meeting on Synthetic Turf to be held on Tuesday, May 15 at 6:00 pm in Room 306 of the McConnell Center. The JBC will state their position, the engineer and architects will speak about the product, members of the public will be able to speak on the subject. Jeff White and Fosters will be invited to attend.

The JBC received information from non-toxic Dover, a group who would like an organic product.

Mr. Shanahan suggested that the Portsmouth situation be discussed also.

Mr. Geuther clarified that the JBC has selected Field Turf as the contractor and moving forward with a synthetic field. He was concerned that people at the meeting think that a decision has been made.

Mr. Carrier responded that the product could be in question and believes that the public is aware of the decision and that a contract is in place.

IX. FURNITURE BID: Ms. Simmons updated the committee stating there are FF& E adjustments. More information will be provided at the next meeting.

X. PROFESSIONAL MOVING SERVICES BID: Amanda Russell moved, Sarah Greenshields seconded to award the bid for professional moving services not to exceed \$37,663.00 to Diamond Relocation. A roll call **VOTE PASSED 6/0**.

Ms. Simmons will contact Diamond Relocation to confirm the cost of the rental of containers. She noted the contract is very specific. Mr. Pemstein will determine if other school projects in which HMFH has been involved has used this company.

XI. WATER SOURCE TO OUTSIDE GARDEN: Mr. Pemstein will research if the outside community garden will have access to water.

XII. TIME CAPSULE/GRAND OPENING DISCUSSION: Nothing new at this time.

XIII. DEDICATION PLAQUE: A list of potential names was distributed of people who could be included on the plaque. HMFH will do a mock up of the plaque. There will be additional discussion on who will be included. Most agreed that names should only be listed one time on the plaque.



**DOVER SCHOOL
DISTRICT**

**JOINT BUILDING COMMITTEE
DOVER HIGH SCHOOL AND REGIONAL CTC
MINUTES**

Meeting Type:	Regular Meeting
Meeting Location:	Superintendent's Conference Room, McConnell Ctr.
Meeting Date:	Tuesday, April 17, 2018
Meeting Time:	4:30 p.m.

XIV. CLERK OF THE WORKS REPORT: Mike Brooks was absent from the meeting. Mr. Bertolini provided an update on the status of the project. He noted that inspections are occurring, case work is complete, ceilings are being installed in rooms and moving into corridors. The gym floor is complete, and painting of lines will occur soon. Bleachers will be installed at the end of the month. Kitchen equipment is being connected. The band room is coming together. Green exterior panels are being installed. Animal science building started.

XV. CONSTRUCTION SCHEDULE UPDATE: See above.

XVI. MATTERS OF INTEREST: Ms. Greenshields asked for a clarification on the large cones on the roof of the new building to which it was confirmed that they are exhausts for science labs.

Ms. Greenshields recommended using potential rebate funds from Eversource toward Solar power. There are a few options including apply to pre-payment on a PPA payment, toward the solar array or to reduce cost. Utility costs would be directly impacted with this. There is a potential of \$100,000 in rebates. She felt this could be a good negotiating tool. If not used for solar, the rebates can be used for other items. Ms. Greenshields added that 4 companies responded to the RFP and all have worked on school projects.

Ms. Simmons will contact Eversource for the status of the rebates.

Mr. Pemstein commented that the rebates have been declining and the amount of rebate should be confirmed with Eversource.

Amanda Russell moved, Matt Severson seconded to appoint Sarah Greenshields as the JBC representative regarding solar power. An oral **VOTE PASSED 6/0**.

XVII. BUILD NEXT AGENDA AND REVIEW ACTION ITEMS: The next meeting will be May 1 at 4:30 p.m. at the Superintendent's Office. Mr. Carrier is unable to attend. The fundraising committee meeting for the same day is canceled.

Agenda items will include change orders, LORs, tennis courts, construction update, manifests, fundraising update, time capsule, grand opening, Furniture bid, plaque reviewing, professional moving services bid update.

XVIII. ADJOURNMENT: Sarah Greenshields moved, Amanda Russell seconded to adjourn the meeting at 6:15 pm.



April 25, 2018

OFFICE: (617) 492 2200
FAX: (617) 876 9775

Scott Blair
PC Construction
131 Presumpscot Street
Portland, ME 04103

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com

Re: Change Request Proposal – 190216
Condensate Insulation Credit

Dear Scott:

HMFH has reviewed this Proposed Change Order and is recommending to the Owner that it and the associated credit of \$2,128.00 be accepted. Furthermore, it is our understanding that PC Construction is not requesting any time be added to the contract for the work related to this CR.

This CRP is the result of eliminating the fiberglass insulation on PVC condensate piping.

In approving this CR, the Owner is not accepting the request for reservation of rights identified in the CR.

Very Truly yours,
HMFH Architects

Alan Pemstein, AIA

encl: CR190216, RFI 420R1, GGD review
cc: Mike Brooks, Clerk
Libby Simmons, Dover School District
Bob Carrier, Chair JBC
Laura Wernick, HMFH

Arthur S. Duffy, AIA
Chin Lin, AIA
Colin R. Dockrill, AIA
Deborah A. Collins, AIA
Devin E. Canton, AIA
Erica Metzger
George R. Metzger, AIA
John F. Miller, FAIA
Julia Nugent, AIA
Laura A. Wernick, FAIA
Lori Cowles, AIA
Margaret M. Munroe
Mario J. Torroella, FAIA
Matthew LaRue, AIA
Melissa A. Greene, AIA
Philip S. Lewis, AIA
Robert P. Williams, AIA
Stephen Friedlaender, FAIA
Tina Stanislawski, AIA
Vassilios Valaes, AIA



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190216

Title **RFI-420R1 Condensate Insulation Update**
Date Issued **02/15/2018**
Proposal Status **Submitted**



Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603-516-6800
F: 603-516-6809
E:

Project Cost And Schedule Impacts

This proposal will decrease the value of this contract by \$-2,128.00.

Scope Of Work

This credit proposal is being issued in response to RFI 420R1 which eliminated the requirement to install fiberglass insulation on PVC condensate piping. The majority of the insulation was installed at the time the RFI response was issued and the credit amount is for only the remaining uninsulated pipe.

Cost Items

Description	Company	Amount
1. RFI-420R1 Condensate Insulation Update	Tri-State Insulation Inc	\$-2,100.00
L2 Markup - Insurance (0.75%)		\$-16.00
L2 Markup - P&P Bond (0.56%)		\$-12.00
Total		\$-2,128.00

Architect Recommendation

In accordance with my contract for services, I have reviewed this change proposal and agree that it appears to be fair, reasonable, necessary, and consistent with the design intent. I hereby recommend acceptance.

Signature

Date

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

Please sign below to indicate approval of this Change Request Proposal. If accepted, this Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

Name & Title of Authorized Representative

Robert Carrier
Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.

GARCIA • GALUSKA • DESOUSA
Consulting Engineers Inc.

M#60493
J#831 044 00.00


DATE: March 23, 2018
Revised: April 25, 2018

MEMO

TO: Alan Pernstein, AIA LEED AP
HMFH Architects, Inc.

FROM: Richard C Newell, P.E.

Dominick B. Puniello, P.E., Principal



DEPT: HVAC

PROJECT: Dover High School and Technical Center
Dover, NH

SUBJECT: CR #190216 – Condensate Insulation Update

Please be advised of the following:

We have reviewed the Tri-State Insulation, Inc. portions of Change Request Proposal No. 190216 in the credit amount of (\$2,100.00) for credits associated with eliminating the requirements to install fiberglass insulation on PVC condensate piping. We have reviewed during our recent Field Inspection. We find the amount to be fair and reasonable and recommend your approval.

If you have any questions or concerns regarding the above, please contact our office at your earliest convenience.

RCN: gp

Enc.

Cc: Robert Williams, AIA LEED AP, HMFH Architects, Inc
Tina Stanislaski, AIA LEED AP, HMFH Architects, Inc
Laura Wernick, FAIA, REFP, LEED AP, HMFH Architects, Inc.



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

RECEIVED

January 23, 2018

Garcia Galuska & DeSousa

15027: Dover High School and Career

Technical Center

25 Alumni Drive
Dover, NH 03820

PLEASE
EXPEDITE
REQUESTED BY 1/24

Request For Information 0420R1

Title	Condensate Insulation Updated				
Priority	Normal	Source	Potentially	Schedule Impact	Potentially
Issue Date	06/15/2017	Cost Impact	\$	Days	
Due Date	06/20/2017	Cost Amount			

Sent To

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775

Sent By

Scott Blair
PC Construction Company
25 Alumni Drive
Dover, NH 03820

T: 603.664.3017
F: 802.241.4833

Question

Updated per 1/23/18 Animal Science VE meeting it was determined insulation on PVC condensate lines could be deleted. Please confirm this is acceptable and we will provide a credit proposal for the insulation that has not been completed to date.

Suggestion

Response

Signature

Date

Attachments

REQUEST FOR INFORMATION – RFI

M#59601
J#831 044 00.00

DATE: January 23, 2018

TO: Alan Pemstein
HMFH Architects, Inc.

FROM: Richard C. Newell, P.E.



DEPT: HVAC

PROJECT: Dover High School & Career Technical Center
Dover, NH

SUBJECT: RFI #420R1 – Condensate Insulation Update

RFI #420R1

Updated per 1/23/18 Animal Science VE meeting it was determined insulation on PVC condensate lines could be deleted. Please confirm this is acceptable and we will provide a credit proposal for the insulation that has not been completed to date.

Response:

Insulation is not required on PVC condensate lines.

During the VE Meeting, it was stated an RFI was issued asking this question. RFI #420 asked if insulation thickness could be reduced, but did not state PVC was being installed. It was assumed copper was being installed and the reason why the insulation was required.

RCN: sms

Enc.

Cc: Bobby Williams, AIA, HMFH Architects, Inc.
Caitlin Osepchuk, AIA, HMFH Architects, Inc.



April 23, 2018

Scott Blair
PC Construction
131 Presumpscot Street
Portland, ME 04103

OFFICE: (617) 492 2200
FAX: (617) 876 9775

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com

Re: Change Request Proposal – 190236
Pickle Ball Game Lines in Gyms

Dear Scott:

HMFH has reviewed this Proposed Change Order and is recommending to the Owner that it and the associated cost of \$3,100.00 be accepted. Furthermore, it is our understanding that PC Construction is not requesting any time be added to the contract for the work related to this CR.

This CRP is the result of the addition of 6 pickle ball courts, 2 in the main gym and 4 in the auxiliary gym. This change is supported by the Principal and the Athletic Director. The sub-contractor reduced his cost by 50% due to the additional design work done in the main gym.

In approving this CR, the Owner is not accepting the request for reservation of rights identified in the CR.

Very Truly yours,
HMFH Architects

Alan Pemstein, AIA

encl: CR190236
cc: Mike Brooks, Clerk
Libby Simmons, Dover School District
Bob Carrier, Chair JBC
Laura Wernick, HMFH

Arthur S. Duffy, AIA
Chin Lin, AIA
Colin R. Dockrill, AIA
Deborah A. Collins, AIA
Devin E. Canton, AIA
Erica Metzger
George R. Metzger, AIA
John F. Miller, FAIA
Julia Nugent, AIA
Laura A. Wernick, FAIA
Lori Cowles, AIA
Margaret M. Munroe
Mario J. Torroella, FAIA
Matthew LaRue, AIA
Melissa A. Greene, AIA
Philip S. Lewis, AIA
Robert P. Williams, AIA
Stephen Friedlaender, FAIA
Tina Stanislawski, AIA
Vassilios Valaas, AIA



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190236

Title **ASI-111 Revised Gymnasium Line Layout**
Date Issued **13-APR-18**
Proposal Status **Submitted**

Architect	Owner
Alan Pemstein HMFH Architects, Inc. 130 Bishop Allen Drive Cambridge, MA 02139 T: 617.844.2140 F: 617.876.9775 E: apemstein@hmfh.com	Robert Carrier Dover School District 61 Locust Street 409 Dover, NH 03820-4132 T: 603-516-6800 F: 603-516-6809 E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$3,100.00.

Scope Of Work

This change proposal is being issued to provide striping in the gym and alt. gym for six pickleball/badminton courts per ASI-111. Please note the proposed price is being provided at a discounted cost.

Cost Items	Description	Company	Amount
ASI-111 Revised Gymnasium Line Layout		New England Sports Floors	\$3,000.00
L1 Markup - Overhead & Profit (2%)			\$60.00
L2 Markup - Insurance (0.75%)			\$23.00
L2 Markup - P&P Bond (0.56%)			\$17.00
Total			\$3,100.00

Architect Recommendation

In accordance with my contract for services, I have reviewed this change proposal and agree that it appears to be fair, reasonable, necessary, and consistent with the design intent. I hereby recommend acceptance.

Signature _____ Date _____

Name & Title of Authorized Representative
Alan Pemstein

HMFH Architects, Inc.

Owner Approval

Please sign below to indicate approval of this Change Request Proposal. If accepted, this Change Request Proposal will be included in the next Contract Change Order.

Signature _____ Date _____

Name & Title of Authorized Representative
Robert Carrier
Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



April 26, 2018

Scott Blair
PC Construction
131 Presumpscot Street
Portland, ME 04103

OFFICE. (617) 492 2200
FAX. (617) 876 9775

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com

Re: Change Request Proposal – 190237
Volleyball Insert Locations

Dear Scott:

HMFH has reviewed this Proposed Change Order and is recommending to the Owner that it and the associated cost of \$2,016.00 be accepted. Furthermore, it is our understanding that PC Construction is not requesting any time be added to the contract for the work related to this CR.

This CRP is the result of final coordination with the athletics department as to the required locations of the volleyball inserts. The locations shown on the contract documents as originally determined by athletics did not work with the final design of the gym game lines.

In approving this CR, the Owner is not accepting the request for reservation of rights identified in the CR.

Very Truly yours,

HMFH Architects

Alan Pemstein, AIA

encl: CR190237, RFI 704

cc: Mike Brooks, Clerk

Libby Simmons, Dover School District

Bob Carrier, Chair JBC

Laura Wernick, HMFH

Arthur S. Duffy, AIA
Chin Lin, AIA
Colin R. Dockrill, AIA
Deborah A. Collins, AIA
Devin E. Canton, AIA
Erica Metzger
George R. Metzger, AIA
John F. Miller, FAIA
Julia Nugent, AIA
Laura A. Wernick, FAIA
Lori Cowles, AIA
Margaret M. Munroe
Mario J. Torroella, FAIA
Matthew LaRue, AIA
Melissa A. Greene, AIA
Philip S. Lewis, AIA
Robert P. Williams, AIA
Stephen Friedlaender, FAIA
Tina Stanislaski, AIA
Vassilios Valaas, AIA



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190237

Title **RFI-704 Volleyball Insert Modifications**
Date Issued **09-APR-18**
Proposal Status **Submitted**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603-516-6800
F: 603-516-6809
E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$2,016.00.

Scope Of Work

This change proposal is being issued to compensate for costs associated with relocating the volleyball inserts in the main and alt. gyms per the response to RFI-704. This work involved layout and saw cutting of existing concrete slab at eight locations and in-filling previous sleeve bond-out locations with concrete.

Cost Items

Description	Company	Amount
1. RFI-704 Volleyball Insert Modifications	PC Construction	\$703.00
1. RFI-704 Volleyball Insert Modifications	PC Construction	\$1,248.00
L1 Markup - Overhead & Profit (2%)		\$39.00
L2 Markup - Insurance (0.75%)		\$15.00
L2 Markup - P&P Bond (0.56%)		\$11.00
Total		\$2,016.00

Architect Recommendation

In accordance with my contract for services, I have reviewed this change proposal and agree that it appears to be fair, reasonable, necessary, and consistent with the design intent. I hereby recommend acceptance.

Signature

Date

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

Please sign below to indicate approval of this Change Request Proposal. If accepted, this Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

Name & Title of Authorized Representative

Robert Carrier
Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Request For Information 0704

Title	Volleyball Insert Locations	Source	Potentially	Schedule Impact	Potentially
Priority		Cost Impact	\$	Days	
Issue Date	03/01/2018	Cost Amount			
Due Date	03/06/2018				

Sent To

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775

Sent By

Matthew Gibbons
PC Construction Company
193 Tilley Drive
South Burlington, VT 05403

T: 802.658.4100
F: 802.419.5024

Question

Per the attached the volley ball sleeves were laid out 30ft apart and the concrete slab was prepped and bonded out accordingly. It has been brought to our attention that the extent of the court boundary and net antennas is 30ft and net posts are typically 36ft apart. The existing holes will need to be filled and new holes will be cored if a 36ft sleeve spacing is required. Please provide new sleeve spacing and layout if the current spacing is insufficient.


Suggestion


Response

Signature

Date

Attachments





Lower Level
Dover HS / Career Technical Center
25 Akanni Drive, Dover, NH
01/26/18

0 20 40 60 80 100 120



HMPH
HMPH Architects Inc.



April 26, 2018

Scott Blair
PC Construction
131 Presumpscot Street
Portland, ME 04103

OFFICE. (617) 492 2200
FAX. (617) 876 9775

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com

Re: Change Request Proposal – 190240
Intercom System revisions

Dear Scott:

HMFH has reviewed this Proposed Change Order and is recommending to the Owner that it and the associated cost of \$6,288.00 be accepted. Furthermore, it is our understanding that PC Construction is not requesting any time be added to the contract for the work related to this CR.

This CRP is the result the security review of the building. At that meeting building operation was discussed and the need for an intercom at the service door reviewed. It was determined that an intercom was required to manage deliveries coming to various departments.

There is a line item for additional tasks for other sub-contractors, (drywall, paint...). This work is to be reviewed and authorized by the clerk for tracking and payment.

In approving this CR, the Owner is not accepting the request for reservation of rights identified in the CR.

Very Truly yours,
HMFH Architects

Alan Pemstein, AIA

encl: CR190216, PR-037, GGD review
cc: Mike Brooks, Clerk
Libby Simmons, Dover School District
Bob Carrier, Chair JBC
Laura Wernick, HMFH

Arthur S. Duffy, AIA
Chin Lin, AIA
Colin R. Dockrill, AIA
Deborah A. Collins, AIA
Devin E. Canton, AIA
Erica Metzger
George R. Metzger, AIA
John F. Miller, FAIA
Julia Nugent, AIA
Laura A. Wernick, FAIA
Lori Cowles, AIA
Margaret M. Munroe
Mario J. Torroella, FAIA
Matthew LaRue, AIA
Melissa A. Greene, AIA
Philip S. Lewis, AIA
Robert P. Williams, AIA
Stephen Friedlaender, FAIA
Tina Stanislaski, AIA
Vassilios Valaas, AIA



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190240

Title **PR-037 Intercom Revisions**
Date Issued
Proposal Status **Unsubmitted**



Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603-516-6800
F: 603-516-6809
E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$6,288.00.

Scope Of Work

This change proposal is being issued to provide a 4 button intercom call station at the loading dock exterior door as requested in PR-37. PC has provided estimated allowances to cover associated costs for required tasks to support Griffin Electric's scope. These tasks include, but may not be limited to opening and repair of drywall to install electrical pathways, touch-up painting as needed, cut masonry opening and seal air/vapor barrier. Required tasks will be tracked on a slip and will be billed on a time material basis. PC Construction will proceed with this work once formal acceptance of this change proposal is received.

Cost Items

Description	Company	Amount
1. PR-037 Intercom Revisions	Griffin, Wayne J. Electric, Inc.	\$4,584.00
2. PR-037 Intercom Revisions, Allowance for additional tasks to be tracked and billed on a time and material basis.	PC Construction	\$1,500.00
L1 Markup - Overhead & Profit (2%)		\$122.00
L2 Markup - Insurance (0.75%)		\$47.00
L2 Markup - P&P Bond (0.56%)		\$35.00
Total		\$6,288.00

Architect Recommendation

In accordance with my contract for services, I have reviewed this change proposal and agree that it appears to be fair, reasonable, necessary, and consistent with the design intent. I hereby recommend acceptance.

Signature

Date

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

Please sign below to indicate approval of this Change Request Proposal. If accepted, this Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

Name & Title of Authorized Representative

Robert Carrier
Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.

GARCIA • GALUSKA • DESOUSA
Consulting Engineers Inc.


M#60905
J#831 044 00.00

DATE: April 19, 2018

MEMO

TO: Alan Pemstein, AIA LEED AP
HMFH Architects, Inc.

FROM: David M. Pereira, P.E., Principal



DEPT: Electrical

PROJECT: Dover High School and Technical Center
Dover, NH

SUBJECT: CR #190240 – PR-037 Intercom Revisions

Please be advised of the following:

We have reviewed the Wayne J. Griffin Electric, Inc. portion of Change Request Proposal No.190240 in the amount of \$4,584.00 for costs associated with labor and materials for one (1) added raceways for an additional intercom button as shown in PR-037. We find the amount to be fair and reasonable and recommend your approval.

If you have any questions or concerns regarding the above, please contact our office at your earliest convenience.

DMP: sms

Enc.

Cc: Robert Williams, AIA LEED AP, HMFH Architects, Inc
Tina Stanislaski, AIA LEED AP, HMFH Architects, Inc
Laura Wernick, FAIA, REFP, LEED AP, HMFH Architects, Inc.



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

15027: Dover High School and Career Technical Center

25 Alumni Drive
Dover, NH 03820

RECEIVED

March 14, 2018

Garcia Galuska & DeSousa

Request For Information 0717

Title	Intercom System Questions	Source	Potentially	Schedule Impact	Potentially
Priority	Normal	Cost Impact	\$	Days	
Issue Date	03/13/2018	Cost Amount			
Due Date	03/16/2018				

Sent To

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

Sent By

Scott Blair
PC Construction Company
25 Alumni Drive
Dover, NH 03820

T: 617.844.2140
F: 617.876.9775

T: 603.664.3017
F: 802.241.4833

Question

During the Simplex systems review with the Owner on 3/12/18 we reviewed the location of the intercom systems at exterior door and master stations at interior office locations. Currently there is only one Aphone located at the loading dock single door. This is a single station that can be programmed to ring any number of master stations. During our discussion it was noted the loading dock will be used for Facilities, Kitchen and Culinary Kitchen deliveries. There was a request for a separate call station for each of these deliveries. It was suggested that a second IC be added at door EX-C 0-1.3, see sketch. If possible, it was also requested that this station have two buttons to send the call to either the Kitchen or CTC Kitchen as appropriate. There is currently no master station in the CTC Kitchen office 105B. It was suggested one of the two stations in the Facilities Office 023 could be relocated to Office 105B. Please confirm if this change is acceptable and if the system is capable of a two button call station. There will be extra costs to supply a new exterior call station as well as wiring and pathway for the device. A formal proposal will be provided for approval prior to completing any work.

Suggestion

Response

Signature

Date

Attachments



PROPOSAL REQUEST

PR: 37

date: 3.22.2018

subject: Intercom Revisions

to: Scott Blair
PC Construction

from: Alan Pemstein

project id: 403114

project: Dover High School/ Career Technical Center
25 Alumni Drive Dover, NH

distribution:

☒ City of Dover	☒ PC Construction
☒ HMFH Architects	☐ FBRA Inc.
☐ Nobis Engineering, INC.	☐ GGD Consulting Engineers, Inc.
☒ Mike Brooks, Clerk	☐ Halvorson Design
☐ Horizon Engineering Associates	

reference:

attachments:

Please submit an itemized proposal for changes in Contract Sum and Contract Time for proposed modifications to the Contract Documents described herein. This is not a Change Order, a Construction Change Directive or a direction to proceed with the work described in the proposed modifications.

Provide the cost to revise the intercom system per RFI #717

OFFICE. (617) 492 2200
FAX. (617) 876 9775

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com

REQUEST FOR INFORMATION – RFI

M#60321
J#831 044 00.00

DATE: March 20, 2018
TO: Alan Pemstein
HMFH Architects, Inc.
FROM: David M. Pereira, P.E.

DEPT: Electrical
PROJECT: Dover High School & Career Technical Center
Dover, NH
SUBJECT: RFI #717 - Intercom System Questions

RFI #717

During the Simplex systems review with the Owner on 3/12/18 we reviewed the location of the intercom systems at exterior door and master stations at interior office locations. Currently there is only one Aphone located at the loading dock single door. This is a single station that can be programmed to ring any number of master stations. During our discussion it was noted the loading dock will be used for Facilities, Kitchen and Culinary Kitchen deliveries. There was a request for a separate call station for each of these deliveries. It was suggested that a second IC be added at door EX-C 0-1.3, see sketch. If possible, it was also requested that this station have two buttons to send the call to either the Kitchen or CTC Kitchen as appropriate. There is currently no master station in the CTC Kitchen office 105B. It was suggested one of the two stations in the Facilities Office 023 could be relocated to Office 105B. Please confirm if this change is acceptable and if the system is capable of a two button call station. There will be extra costs to supply a new exterior call station as well as wiring and pathway for the device. A formal proposal will be provided for approval prior to completing any work.

Response:

GGD would suggest replacing the current intercom station with a 4-button video door station, for selective calling to master stations. A master station can be relocated as suggested to CTC Kitchen Office 105B. The 4-button intercom can be labeled to call Facilities, Kitchen and CTC Kitchen.

HMFH will issue a PR for this work

DMP: gp

Enc.

Cc: Bobby Williams, AIA, HMFH Architects, Inc.
Caitlin Osepchuk, AIA, HMFH Architects, Inc.



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Owner's Change Order 0015

Title **Change Order #15**
Date **30-APR-18**

Architect	Owner
Alan Pemstein HMFH Architects, Inc. 130 Bishop Allen Drive Cambridge, MA 02139	Robert Carrier Dover School District 61 Locust Street 409 Dover, NH 03820-4132

Incorporated Change Proposals

Proposal	Description	Amount
190067	ASI-021.8 Updated Ceiling Plans	956.00
190151	ASI-089 Updated Cosmetology Lab Electrical Layout	5,622.00
190154	ASI-090 TVE Elevations	4,594.00
190190	ASI-103 Weight Room Columns	3,246.00
190213	Town Square Exposed Steel Prep and Prime	6,220.00
190216	RFI-420R1 Condensate Insulation Update	-2,128.00
190229R1	ASI-109 Floor Finish Changes	-1,459.00
190230	RFI-674 Hydronic Heating Zone 113B	1,842.00
190236	ASI-111 Revised Gymnasium Line Layout	3,100.00
190237	RFI-704 Volleyball Insert Modifications	2,016.00
190240	PR-037 Intercom Revisions	6,288.00
190242	Opaque Glass Addition at Trophy Case	2,682.00
190247	Wood Athletic Floor Additional Letters and Staining	5,374.00
Total:		38,353.00

Notes

This change order covers the change proposals listed above. Attached to this change order are signed cover letters for each change proposal.

Contract Value Summary

+ Net Change by Previously Authorized Requests and Changes	1,870,457.00
Contract Sum Prior to This Change Order	73,513,457.00
+ Amount of This Change Order	38,353.00
New Contract Sum Including This Change Order	73,551,810.00

Contract Schedule Summary

Original Contract Completion Date	
+ Net Days Change by Previously Authorized Requests and Changes	
Contract Completion Date Prior to This Change Order	
+ Days Change by This Change Order	0
+ New Contract Completion Date Including This Change Order	

Contractor / Purchaser

Signature	Date	Signature	Date
Name & Title		Name & Title	
Scott Blair Project Manager		Robert Carrier Joint Building Committee Chair	

The space below this signature block is intentionally left blank.



CONSTRUCTION

AT PC WE GO ABOVE AND BEYOND ON EVERY JOB, PERIOD.

April 30, 2018

Mr. Robert C. Carrier
Joint Building Committee Chair
DHS-CTC Building Project
McConnell Center
61 Locust St, Suite 409
Dover, NH 03820

Re: Letter of Recommendation – Animal Science Building BP 26.1 Electrical & Tele/Data
Dover High School & Career Technical Center
PC Project No. 15027

Dear Robert:

Listed below are the bid results for the above referenced procurement package.

Bidders	Bid Amount
Interstate Electrical	\$328,470
Martineau Electric	\$347,946
Reilly Electric	\$393,550
Scarponi Electrical	\$396,800
Griffin Electric	\$398,900
Scope Adjustment to Base Bid:	
Payment and Performance Bond	\$ 3,200
Change feeders from copper to aluminum	(\$ 10,550)
Recommended subcontract value	\$321,120.00

Based upon our final analysis, we recommend the work be awarded to Interstate Electric. We request your authorization by signature below to notify Interstate Electric that they are the apparent low bidder and that we will enter into a contract in the amount of \$321,120 with Interstate Electric.

Sincerely,

Joint Building Committee

Scott Blair
Project Manager
cc: Garret Bertolini
Robin LeFleur (JBC)
Laura Wernick

Authorization

Date

Interstate LOR

Page 1 of 1

Appropriation #1 (FY14), Issued January 26, 2014: \$ 900,000.00
Appropriation #2 (FY15), Issued November 12, 2014: \$ 23,300,000.00
Appropriation #3 (FY16), Issued July 22, 2015: \$ 49,700,000.00
State of NH Funding: \$ 13,500,000.00
Total Appropriations: \$ 87,400,000.00

Appropriation #4, DHS/NCTC Bond Premium Appropriation (Project Manager) Approved 5/11/2016: \$ 222,755.00
Total Appropriations: \$ 87,622,755.00

Vendor	(A) Contract Totals	(B) HS Portion of Total Amount @ 77.2%	(C) CTE Portion of Total Amount @ 22.8%	(D = B+C) Total Expenditures To Date	(E = A-D) HS & CTE Remaining Balance (Obligations)	District Share of CTE Portion @ 100%	(F = C x 25%) District Share of CTE Portion @ 25%	(G = C x 75%) Involved through 3/31/2016 State Share of CTE Portion @ 75%	State Funding Rec'd To Date 5/1/2016 (March Claim)
Subtotal, Feasibility Budget:	\$ 208,920.41	\$ 160,436.58	\$ 160,436.58	\$ 708,920.41	\$ -	\$ 24,099.31	\$ 24,313.34	\$ 302,339.41	\$ 302,339.41
PS&E: Schematic Design (15%)	\$ 1,008,000.00	\$ 778,176.00	\$ 229,824.00	\$ 1,008,000.00	\$ 0 - Complete	\$ -	\$ 57,456.00	\$ 172,368.00	\$ 172,368.00
PS&E: PS&E: Design Development (20%)	\$ 1,316,000.00	\$ 1,015,952.00	\$ 300,048.00	\$ 1,315,000.00	\$ 0 - Complete	\$ -	\$ 75,012.00	\$ 225,036.00	\$ 225,036.00
PS&E: PS&E: Construction Documents (25%)	\$ 1,638,000.00	\$ 1,269,576.00	\$ 368,424.00	\$ 1,638,000.00	\$ 0 - Complete	\$ -	\$ 92,106.00	\$ 276,240.00	\$ 276,240.00
PS&E: Bidding (5%)	\$ 336,000.00	\$ 259,392.00	\$ 76,608.00	\$ 336,000.00	\$ 0 - Complete	\$ 76,608.00	\$ -	\$ -	\$ -
PS&E: Construction Administration-Phase 1 (30%)	\$ 2,016,000.00	\$ 1,545,081.60	\$ 367,718.40	\$ 1,612,800.00	\$ 403,200.00	\$ -	\$ 91,929.57	\$ 275,788.80	\$ 275,788.80
PS&E: Construction Administration-Phase 2 (5%)	\$ 336,000.00	\$ -	\$ -	\$ -	\$ 336,000.00	\$ -	\$ -	\$ -	\$ -
Add'l Services: Travel, Postage, Printing	\$ 39,063.75	\$ 21,120.38	\$ 6,246.48	\$ 27,366.85	\$ 31,666.89	\$ 1,567.50	\$ 1,469.75	\$ 3,500.22	\$ 3,500.22
PS&E: Phil Associates - Geotechnical	\$ 40,680.28	\$ 31,366.58	\$ 9,263.70	\$ 40,630.28	\$ 0 - Complete	\$ 9,263.71	\$ -	\$ -	\$ -
PS&E: Synthetic Turf Field Design	\$ 74,250.00	\$ 43,308.20	\$ 12,790.80	\$ 56,100.00	\$ 18,150.00	\$ 12,790.80	\$ -	\$ -	\$ -
PS&E: GGD-Technology Procurement	\$ 35,200.00	\$ 18,882.40	\$ 5,517.60	\$ 24,400.00	\$ 11,000.00	\$ 5,517.60	\$ -	\$ -	\$ -
PS&E: UEC-Add'l Harder Services	\$ 19,800.00	\$ 15,265.60	\$ 4,534.40	\$ 19,800.00	\$ 0 - Complete	\$ 4,534.40	\$ -	\$ -	\$ -
PS&E: FLS - Furniture & Equip Procurement	\$ 110,000.00	\$ 72,456.75	\$ 21,393.24	\$ 93,850.00	\$ 16,150.00	\$ 21,393.24	\$ -	\$ -	\$ -
PS&E: Irrigation	\$ 9,350.00	\$ 4,755.52	\$ 1,404.48	\$ 6,150.00	\$ 3,190.00	\$ 1,379.40	\$ -	\$ -	\$ -
PS&E & PS&E: Add'l Geotechnical Engineering	\$ 180,620.00	\$ 135,276.67	\$ 39,982.28	\$ 175,560.95	\$ 5,259.05	\$ 39,982.28	\$ -	\$ -	\$ -
PS&E: PS&E: Professional Services (COW)	\$ 731.05	\$ 564.37	\$ 166.68	\$ 731.05	\$ 0 - Complete	\$ 166.68	\$ -	\$ -	\$ -
Commissioning Agent	\$ 171,680.00	\$ 69,222.77	\$ 20,148.71	\$ 88,371.50	\$ 83,258.50	\$ -	\$ 4,811.12	\$ 14,433.34	\$ 14,433.34
Clerical Support, Legal and Supply Costs	\$ 12,064.65	\$ 9,313.91	\$ 2,750.74	\$ 12,064.65	\$ 0 - Complete	\$ 2,750.74	\$ 537.78	\$ 1,613.33	\$ 1,613.33
Materials Testing Services & Special Inspections	\$ 163,922.16	\$ 125,447.90	\$ 37,274.26	\$ 163,922.16	\$ 0 - Complete	\$ 37,274.26	\$ -	\$ -	\$ -
Traffic Study	\$ 30,000.00	\$ 23,100.00	\$ 6,900.00	\$ 30,000.00	\$ 0 - Complete	\$ 6,900.00	\$ -	\$ -	\$ -
Install pole, anchor, wires, conduits for primary fiber	\$ 8,608.00	\$ 6,643.37	\$ 1,964.63	\$ 8,608.00	\$ 0 - Complete	\$ 1,964.63	\$ -	\$ -	\$ -
Employment Ad for Clerk of Works	\$ 329.46	\$ 254.46	\$ -	\$ 329.46	\$ 0 - Complete	\$ -	\$ -	\$ -	\$ -
Workdays Permit Application	\$ 200.00	\$ 154.40	\$ 45.60	\$ 200.00	\$ 0 - Complete	\$ 45.60	\$ -	\$ -	\$ -
Clerk of Works (5/11/16 appropriation)	\$ 222,756.00	\$ 102,711.57	\$ 30,394.50	\$ 133,046.07	\$ 89,709.93	\$ 30,394.50	\$ -	\$ -	\$ -
PC Construction	\$ 73,513,457.00	\$ 44,024,383.18	\$ 12,508,657.82	\$ 56,530,041.00	\$ 16,983,416.00	\$ 861,204.51	\$ 2,725,684.83	\$ 8,921,768.48	\$ 8,921,768.48
GWP, including additions/deductions by change order	\$ -	\$ -	\$ -	\$ -	\$ 42,082.67	\$ 36,008.94	\$ -	\$ -	\$ -
Estimated Gas Usage for Construction Heaters	\$ 2,460.00	\$ 1,906.07	\$ 562.93	\$ 2,460.00	\$ 0 - Complete	\$ 562.93	\$ -	\$ -	\$ -
Removal of 3 overhead transformers, etc.	\$ 2,450.00	\$ 1,737.00	\$ 513.00	\$ 2,450.00	\$ 0 - Complete	\$ -	\$ 128.25	\$ 384.75	\$ 384.75
Field Water Penetration Testing	\$ 30,000.00	\$ 23,100.00	\$ 6,900.00	\$ 30,000.00	\$ 0 - Complete	\$ -	\$ (1,710.00)	\$ (5,130.00)	\$ (5,130.00)
DHS/NCTC Reins on boilers	\$ 40,000.00	\$ -	\$ -	\$ -	\$ 40,000.00	\$ -	\$ -	\$ -	\$ -
Cell	\$ -	\$ -	\$ -	\$ -	\$ 34,400.00	\$ -	\$ -	\$ -	\$ -
Opdy Security Inc.	\$ 433,413.98	\$ -	\$ -	\$ -	\$ 433,413.98	\$ -	\$ -	\$ -	\$ -
Network Electronics	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
FEE Purchases (HS)	\$ 134,168.00	\$ -	\$ -	\$ -	\$ 134,168.00	\$ -	\$ -	\$ -	\$ -
FEE Purchases (HS \$105,614; CTE \$20,695)	\$ 217,308.75	\$ -	\$ -	\$ -	\$ 217,308.75	\$ -	\$ -	\$ -	\$ -
FEE Purchases (HS \$171,002; CTE \$187,051)	\$ 358,132.00	\$ -	\$ -	\$ -	\$ 358,132.00	\$ -	\$ -	\$ -	\$ -
FEE Purchases (HS \$872,204; CTE \$235,358)	\$ 1,107,601.37	\$ -	\$ -	\$ -	\$ 1,107,601.37	\$ -	\$ -	\$ -	\$ -
FEE Purchases (HS)	\$ 8,884.38	\$ -	\$ -	\$ -	\$ 8,884.38	\$ -	\$ -	\$ -	\$ -
FEE Purchases (CTE)	\$ 45,074.91	\$ -	\$ -	\$ -	\$ 45,074.91	\$ -	\$ -	\$ -	\$ -
FEE Purchases (CTE)	\$ 36,693.88	\$ -	\$ -	\$ -	\$ 36,693.88	\$ -	\$ -	\$ -	\$ -
FEE Purchases (CTE)	\$ 25,100.00	\$ -	\$ -	\$ -	\$ 25,100.00	\$ -	\$ -	\$ -	\$ -
Professional Moving Services (CTC, art, library)	\$ 84,400.00	\$ -	\$ -	\$ -	\$ 84,400.00	\$ -	\$ -	\$ -	\$ -
Subtotal, Design, Geotech & Construction Services:	\$ 83,276,928.42	\$ 49,363,081.72	\$ 14,085,160.59	\$ 63,448,242.31	\$ 20,425,681.31	\$ 1,448,116.02	\$ 3,048,100.30	\$ 9,889,014.92	\$ 9,889,014.92
Totals:	\$ 84,378,646.03	\$ 49,560,203.28	\$ 14,246,624.44	\$ 64,153,827.72	\$ 20,425,681.31	\$ 1,572,105.93	\$ 3,062,311.44	\$ 9,901,346.33	\$ 9,901,346.33
Unexpended/Unencumbered Funds Remaining: \$ 3,048,905.97									

AL SCIENCE AREA

1. EMPLOY LICENSED SURVEYOR OR VERIFY AND LAYOUT GRADES, LINE DISCREPANCIES TO OWNER'S REP WRITTEN INSTRUCTIONS PRIOR TO CONSTRUCTION.

LOADING AREA
ENLARGEMENT
SEE 3/12.6


2018.2.28

POTENTION MEMORIAL BENCH LOCATIONS

NOTES:

1. ALL BENCHES SHALL BE GRANITE FLAT BENCH - ST
2. BEHCNES SHOWN ARE APPROXIMATELY LOCATIO
NOT TO SCALE.

12. VERIFY THAT SUBGRADE IS 6" BEL
SPREADING OF LOAM.



SYMBOL	DESCRIPTION
F1	6" BLACK VINYL CLAD CHAIN LINK FENCE WITH 1/2" SINGLE SLIDING DOOR AND 2" SWING GATE
F2	4" BLACK VINYL CLAD CHAIN LINK FENCE WITH 12" DOUBLE SLIDING DOOR AND 4" SWING GATE
F3	WELDED ORNAMENTAL STEEL FENCE
F4	WELDED ORNAMENTAL STEEL FENCE - RACKED
F5	METAL GUARDRAIL AND HANDRAIL AT LOADING DOCK
F6	VEHICULAR BARRIER, SEE CIVIL DWG.
F7	BARRIER NET SYSTEM AT SOFTBALL FIELD - 80'L
F8	WOOD SCREEN FENCE
F9	4" BLACK VINYL CLAD CHAIN LINK FENCE
F10	SOFTBALL BACKSTOP FENCE
F11	SOFTBALL DUGOUT FENCE- SIDE AND BACK
F12	4" BLACK VINYL CLAD CHAIN LINK FENCE
F13	SOFTBALL DUGOUT FENCE - FRONT
F14	4" BLACK VINYL CLAD CHAIN LINK FENCE
F15	DOUBLE BATTING CAGE
F16	WOOD GUARDRAIL
F17	4" BLACK VINYL CLAD CHAIN LINK FENCE
F18	SOFTBALL FIELD
F19	SOCCER FIELD
F20	TENNIS COURT WITH 10" CHAIN LINK FENCE ONE 6" GATE AND ONE 10" DOUBLE GATE. SEE CIVIL DWGS FOR ADDITIONAL REQUIREMENTS. TENNIS COURT
F21	INTERIOR COLURED CONCRETE RETAINING WALL

SYMBOL	DET.	DESCRIPTION
1	1	LONG STAIR WITH CHEEK WALL AT THE FRONT
1	1	STAIR WITH CHEEK WALL AT LOADING DOCK
1	2	RETAINING WALL A LOADING DOCK

WEEKLY SITE REPORTS

Dover High School

Clerk of the works: Michael Brooks

25 Alumni Drive

(603) 534-0367

Date: 04/20/18

Work in progress:

SUR: continued backfill of the installed posts for the animal science building. Installation of the exterior granite curbing has started.

Metro: Continued interior firewall framing and drywall installation of stairs four and five. Continued work with drywall in building E.

FA Gray: Continued painting of wall finish coats in buildings A, B and C.

Capital Tile: continued installing tile on the ground floor corridors and columns.

Griffin: Continued work with installation of lights and finish electrical in all areas of the building.

Youngblood: continued work piping the ceiling induction units on first and ground floors. Continued work of installing insulation on heat lines.

AE Lemire: continued work on valve tagging/ labeling of roof drains and domestic water. Continued work in the mechanical room.

John Carter: continued work with the installation of sprinkler heads and finishing rings on window wash heads throughout the building.

New England Air Tech: continued installations of diffusers and ductwork on the ground floor level.

DS Specialties: Nana wall doors are now installed. Installing the interior borrowed light glass throughout the building. Continued work with installing the interior storefront doors and frames.

Alpha Omega: working on ceiling grid installation in the town square and corridors of A, B, and C.

Capital Flooring: installing MCT in building F.

New England Sports Floors: work on hold for floor line layout and emblem approval. Starting back in June after the bleacher installation.

Salem concrete: placing concrete for walkways and patio in courtyard and north side of Gym.

Siemens: continued work with installing building controls.

WS Dennison: continued work with the library millwork, corridor bench installation and borrowed light display cases.

Port Lighting: working on the installation of the stage lighting/ rigging.

Charles Leonard: continued work with installing auditorium handrails

WEEKLY SITE REPORTS

Dover High School

25 Alumni Drive

Date: 04/24/18

Work in progress:

SUR: continued work with excavation and footing installation for animal science building. Completed the installation of the water and sewer line connection across alumni.

Metro: Continued interior firewall framing and drywall installation of stairs four and five. Continued work with drywall in building E.

FA Gray: Continued painting of finish coats in buildings A, B and C.

Griffin: Continued work with installation of lighting and finish electrical.

Throughout the building.

Youngblood: continued work piping the ceiling induction units and radiant panels throughout building. Labeling is ongoing.

AE Lemire: valve tagging/ labeling throughout the building. Continued work in the mechanical room and water cooler installation.

John Carter: continued work with the installation of sprinkler heads and finishing rings for borrowed light window wash heads throughout the building.

New England Air Tech: continued installations of diffusers and ductwork grid drops throughout the building.

DS Specialties: Installing the interior borrowed light glass throughout the building. Removed CTC corner window for brick elevation fix on south elevation. Continued work installing exterior Trespa panels.

Alpha Omega: working on ceiling grid installation in the town square and corridors.

Capital Flooring: installing MCT in building F.

New England Sports Floors: on hold for floor line layout and emblem approval. Starting with sealing and striping in June after the bleacher installation.

Salem concrete: placing concrete for the remainder of the courtyard patio and the door stoops around the exterior of the building.

Siemens: continued work with installing building controls.

WS Dennison: continued work with the library millwork and corridor bench installation and borrowed light display cases.

Portsmouth light: installation of stage rigging ongoing.

Lighthouse masonry: completing the last area of brick install on the east side of the auditorium.

Updates : continued work with inspectional services to complete organized above ceiling inspection.

Clerk of the Works: Michael Brooks (603) 534-0367