



JOINT BUILDING COMMITTEE – GARRISON SCHOOL MEETING NOTICE

Meeting Type:	Regular Meeting
Meeting Location:	Superintendent's Conference Room, McConnell Center
Meeting Date:	Tuesday, May 8, 2018
Meeting Time:	4:30 P.M.

1. Call to Order and Roll Call
2. Citizens' Forum
3. Approval of Agenda
4. Approval of Minutes of April 24, 2018
5. Manifest Approval
6. Approval of Change Orders
7. FFE Bid Award
8. Harriman/Harvey Update including Additional Items List
9. Final Cost of Cubbies
10. Cafeteria Discussion
11. Committee Financial Report
12. Update on Permit Fees
13. Finalize Summer Planning
14. DRED Update
15. Review Action Items and Build Agenda for next meeting
16. Matters of Interest
17. Adjournment



**DOVER SCHOOL
DISTRICT**

JOINT BUILDING COMMITTEE – GARRISON SCHOOL MINUTES

Meeting Type:	Regular Meeting
Meeting Location:	Superintendent's Conference Room, McConnell Ctr.
Meeting Date:	Tuesday, April 24, 2018
Meeting Time:	4:30 p.m.

- I. CALL TO ORDER AND ROLL CALL:** A meeting of the Garrison School Joint Building Committee was called to order on Tuesday, April 24, 2018 at 5:03 p.m. in the Superintendent's Conference Room of the McConnell Center by JBC Chair Dennis Ciotti. In addition to Mr. Ciotti, present JBC members included, Jan Nedelka, Carolyn Mebert and Keith Holt. Also, in attendance were Superintendent Bill Harbron, Harriman representative Dan Bisson, Harvey Construction representatives Carl DuBois and Adam Reynolds, GES Principal Beth Dunton, Clerk of the Works Mike Brooks and Business Administrator Libby Simmons.
- II. CITIZENS' FORUM:** No one addressed the JBC.
- III. APPROVAL OF AGENDA:** Jan Nedelka moved, Keith Holt seconded to approve the agenda. An oral **VOTE PASSED 4/0.**
- IV. APPROVAL OF MEETING MINUTES FOR APRIL 10, 2018:**
Jan Nedelka moved, Carolyn Mebert seconded to approve meeting minutes of April 10, 2018 as presented. An oral **VOTE PASSED 4/0.**
- V. MANIFEST APPROVAL:**
Jan Nedelka moved, Keith Holt seconded to approve manifest CIPM#GES30 to Harvey Construction for construction services in the amount of \$313,282.12. A roll call **VOTE PASSED 4/0.**

Jan Nedelka moved, Keith Holt seconded to approve manifest CIPM#GES31 to Harriman Architects in the amount of \$68,433.38 for professional services. A roll call **VOTE PASSED 4/0.**

Jan Nedelka moved, Keith Holt seconded to approve manifest CIPM#GES32 to Horizon Engineering in the amount of \$4,162.00 for commissioning services. A roll call **VOTE PASSED 4/0.**
- VI. APPROVAL OF CHANGE ORDERS:**
Jan Nedelka moved, Keith Holt seconded to approve change order for ASI-007 Admin Area Reno in the amount of \$55,544.82t. A roll call **VOTE PASSED 4/0.**
- VII. HARVEY/HARRIMAN UPDATE:** Mr. Bisson provided the committee with an updated FFE timeline.

Final cost of cubbies should be available at the next JBC meeting.

Harvey—installed conduits this week; demolition of toilet room walls; hanging sound panels this week. They provided the committee with a list of GES additional items with description and cost estimates. Mr. White would like item #7 to be a priority. Mr. Holt requested a more definite estimate of this item. Harvey will receive an estimation for removing hoops from the cafeteria



**DOVER SCHOOL
DISTRICT**

JOINT BUILDING COMMITTEE – GARRISON SCHOOL MINUTES

Meeting Type:	Regular Meeting
Meeting Location:	Superintendent's Conference Room, McConnell Ctr.
Meeting Date:	Tuesday, April 24, 2018
Meeting Time:	4:30 p.m.

Patching of ceiling will be added to the list. #18 is recommended as a safety item since it is an exterior door. Items on the list were reviewed and clarified by Mr. Reynolds. He confirmed that everything is going well with the project to date.

- VIII. COMMITTEE FINANCIAL REPORT:** Ms. Simmons reviewed financial report. She reported that she had made the transfers from advertising/legal and permitting fees as requested at the last meeting. The current contingency, GMP and unobligated amount is \$679,566.00
- IX. CONTINGENCY UPDATE:** reviewed.
- X. SAND CASTLE COMMITTEE UPDATE:** Ms. Dunton stated that they are still working on where people will be working in the summer and fall. Creative solutions for work space will be needed.
- XI. FFE COMMITTEE UPDATE:** Addressed earlier in the meeting.
- XII. DRED UPDATE:** Mr. Parker informed Mr. Ciotti that they haven't responded to his requests for information. Mr. Bisson asked if an amended site plan be sent to DRED. It was determined that the committee will wait for further instructions.
- XIII. REVIEW ACTION ITEMS AND BUILD NEXT AGENDA:** Agenda items include cubbie update, update on permit fee, FFE Bid award, Harvey additional items list, finalize summer planning/scheduling DRED update, financials, manifest, change orders. The next meeting will be May 8 at 4:30 pm.
- XIV. MATTERS OF INTEREST:** Mr. Holt stated his preference that the cafeteria renovation is a priority.
- XV. ADJOURNMENT:** Keith Holt moved, Carolyn Mebert seconded to adjourn the meeting at 6:14 pm. An oral **VOTE PASSED 4/0.**

MAN. NO. CIPM#GES33
DATE: 5/8/2018

VENDOR VOUCHER MANIFEST
SCHOOL DISTRICT SAU #11

1. DATE	2. PAYEE NAME AND ADDRESS	3. FINANCE PO NO:	4. AMOUNT EXPENDED	5. AMOUNT OF CHECK	6. PROJECT NAME
1. 5/8/2018	S.W. Cole Engineering, Inc. 37 Liberty Drive Bangor, ME 04401-5784				
	<u>4017.1.600.46900.4725.07103.17.000.000.700</u>	201805582		\$ 475.00	Inv#85086
				\$ 475.00	
	Steel Inspection services, for services rendered through 4/21/2018				
TOTALS				\$475.00	

TO THE TREASURER; PAYMENTS AUTHORIZED AND ORDERED
TO THE PERSONS LISTED ABOVE FOR THE SUMS INDICATED
IN COLUMN 5. AMOUNT OF CHECK AMOUNTING IN THE
AGGREGATE TO:


475.00

Superintendent of Schools or Business Administrator

Date

Dennis Ciotti, City Councilor, JBC Chair

Date



INVOICE

Remit Payment to:
S. W. Cole Engineering, Inc.
37 Liberty Drive
Bangor, ME 04401-5784
207-848-5714
EIN: 01-0363633

LIBBY SIMMONS
DOVER SCHOOL DISTRICT SAU #11
61 LOCUST STREET, SUITE 409
DOVER, NH 03820

Invoice: 85086
Invoice Date: 5/2/2018
P.O. Number: 201805947 1

Project: 17-1542 Dover NH - Garrison Elementary School - Construction Materials Testing Services

Project Manager: Harmon, Scott L.

For Professional Services Provided Through 04/21/2018

Other Direct Charges

		Expense	Qty	Rate	Amount
3/24/2018	White Engineering LLC	Steel Inspection	1.00	475.000	\$475.00
	Comment: 03-27-18				
Total Other Direct Charges					\$475.00
PROJECT SUBTOTAL					\$475.00
INVOICE AMOUNT					\$475.00

Libby Simmons

From: Brooks, Michael <M.Brooks@dover.nh.gov>
Sent: Thursday, May 3, 2018 2:16 PM
To: Libby Simmons
Subject: RE: Invoice 85086 from S.W.COLE

Hi Libby,
Yes this bill is correct and SW Cole has completed this wing for steel inspections.
Thanks,

Michael Brooks
Clerk of the Works
City of Dover
288 Central Ave.
Dover NH 03820
603-534-0367
m.brooks@dover.nh.gov
Everyday is a new Day
Dover: First in New Hampshire, First with you!
<http://www.dover.nh.gov>

-----Original Message-----

From: Libby Simmons <l.simmons@dover.k12.nh.us>
Sent: Wednesday, May 2, 2018 2:16 PM
To: Brooks, Michael <M.Brooks@dover.nh.gov>
Subject: FW: Invoice 85086 from S.W.COLE

Hi Mike,
Would you be able to review the attached for me?
Thanks!
Libby

-----Original Message-----

From: S. W. Cole Engineering <accounting@swcole.com>
Sent: Wednesday, May 2, 2018 1:59 PM
To: Libby Simmons <l.simmons@dover.k12.nh.us>
Subject: Invoice 85086 from S.W.COLE

We have attached Invoice 85086. This invoice is for our services on the Dover NH - Garrison Elementary School - Construction Materials Testing Services project. Please forward this invoice to your accounts payable contact for payment. No hard copy of this invoice will be sent unless requested.

If you have questions regarding this invoice, please contact our project manager or Carol Rosenberg at crosenberg@swcole.com.

We appreciate your business.

MAN. NO. CIPM#GES34
DATE: 5/8/2018

VENDOR VOUCHER MANIFEST
SCHOOL DISTRICT SAU #11

1. DATE	2. PAYEE NAME AND ADDRESS	3. FINANCE PO NO:	4. AMOUNT EXPENDED	5. AMOUNT OF CHECK	6. PROJECT NAME
1. 5/8/2018	Desmarais Environmental 320 Hemlock Lane Barrington, NH 03825				
	<u>4017.1.600.46900.4725.07103.17.000.000.700</u>	201805582		\$ 4,308.00	Inv#85077
				\$ 4,308.00	
	Abatement services provided over April school vacation.				
TOTALS				\$4,308.00	

TO THE TREASURER; PAYMENTS AUTHORIZED AND ORDERED
TO THE PERSONS LISTED ABOVE FOR THE SUMS INDICATED
IN COLUMN 5. AMOUNT OF CHECK AMOUNTING IN THE
AGGREGATE TO:

4,308.00

Superintendent of Schools or Business Administrator

Date

Dennis Ciotti, City Councilor, JBC Chair

Date



320 Hemlock Lane, Barrington, NH 03825

Invoice

Date	Invoice #
5/2/2018	85077

Bill To
Dover Schools District 61 Locust Street Dover, NH 03820

Terms	P.O. No.	Project
Net 30		Garrison

Description	Qty	Rate	Amount
Project Monitoring	4	520.00	2,080.00
Phase Contrast Microscopy Air Sample	19	12.00	228.00
TEM - RUSH Clearance	1	2,000.00	2,000.00
		Total	\$4,308.00

Libby Simmons

From: Brooks, Michael <M.Brooks@dover.nh.gov>
Sent: Friday, May 4, 2018 10:36 AM
To: Libby Simmons
Subject: RE: April Vacation Invoice

Libby,

This invoice was for extra work that was found in the bathroom wet wall.

So over April vacation ABS abated and Desmarais tested and cleared the bathroom wet wall and the floor in the teachers room.

YES. Its Happy Friday!

Michael Brooks
Clerk of the Works
City of Dover
288 Central Ave.
Dover NH 03820
603-534-0367
m.brooks@dover.nh.gov
Everyday is a new Day
Dover: First in New Hampshire, First with you!
<http://www.dover.nh.gov>

From: Libby Simmons <l.simmons@dover.k12.nh.us>
Sent: Friday, May 4, 2018 8:17 AM
To: Brooks, Michael <M.Brooks@dover.nh.gov>
Subject: FW: April Vacation Invoice

Happy Friday! Would you be able to review this morning? I would like to add to Robin's packet.

Thanks!

Libby

From: Ray Desmarais <ray@denvironmental.com>
Sent: Friday, May 4, 2018 7:01 AM
To: Michael <m.brooks@dover.nh.gov>; Libby Simmons <l.simmons@dover.k12.nh.us>; dbisson@harriman.com <dbisson@harriman.com>
Subject: April Vacation Invoice

attached!

Thanks!

Ray

--

Ray Desmarais, CIH, CSP
Desmarais Environmental, Inc.
320 Hemlock Lane



Prime Contract Change Order

PCCO w/COR#

Garrison Elementary School
50 Garrison Rd, Dover NH 03820

Project # 2017-006
Tel: Fax:

Harvey Construction Corp.

Date: 5/4/2018
To Contractor:
Harvey Construction Corp.
10 Harvey Road
Bedford, NH 03110

Architect's Project No:
Contract Date: 2/15/2018
Contract Number: 2017006
Change Order Number: 007

The Contract is hereby revised by the following items:

Contingency _ Demo Duct / Relocate Sprinkler / Baffle Install

COR #	Description	Amount
011	Contingency _ Demo Duct / Relocate Sprinkler / Baffle Install	\$0.00

The original Contract Value was.....	\$6,148,800.00
Sum of changes by prior Prime Contract Change Orders.....	\$455,547.82
The Contract Value prior to this Prime Contract Change Order was.....	\$6,604,347.82
The Contract Value will be changed by this Prime Contract Change Order in the amount of.....	\$0.00
The new Contract Value including this Prime Contract Change Order will be.....	\$6,604,347.82
The Contract duration will be changed by.....	0 days
The revised Substantial Completion date as of this Prime Contract Change Order is.....	

Harriman

ARCHITECT
46 Harriman Drive

Address

BY Daniel Bisson

SIGNATURE

DATE

Harvey Construction Corp.

CONTRACTOR
10 Harvey Road
Bedford, NH 03110

Address

BY Adam Reynolds

SIGNATURE

DATE

Harriman

OWNER
46 Harriman Drive
Auburn, ME 04210

Address

BY

SIGNATURE

DATE

HARVEY

Contract No.**2017006-008****CHANGE ORDER NO. 002****Project # 2017-006**
Garrison Elementary School**Date: 4/17/2018**

50 Garrison Rd, Dover NH 03820

Tel: Fax:

To Subcontractor/Vendor:
Advanced Building Systems, Inc.
P.O. Box 9
Salem, NH 03079**Architect's Project No:**
Contract Date: 12/21/2017**The Contract is hereby revised by the following items:**

Demo additional ductwork

Item #	PCO	Description	Budget Code	Amount
004	013	Demo existing ductwork not shown on drawings. Ref ABS slip 3193 and 3561.	00-99100-G	\$1,536.00

The original Contract Value was.....	\$246,500.00
Sum of changes by prior Subcontract Change Orders.....	\$25,846.00
The Contract Value prior to this Subcontract Change Order was.....	\$272,346.00
The Contract Value will be changed by this Subcontract Change Order in the amount of.....	\$1,536.00
The new Contract Value including this Subcontract Change Order will be.....	\$273,882.00
The Contract duration will be changed by.....	0 days
The revised Substantial Completion date as of this Subcontract Change Order is.....	6/7/2019

Harvey Construction Corp.

CONTRACTOR
10 Harvey Road
Bedford, NH 03110**Address**

BY William Stevens

SIGNATURE**DATE**

Advanced Building Systems, Inc.

SUBCONTRACTOR/VENDOR
P.O. Box 9
Salem, NH 03079**Address**

BY

SIGNATURE**DATE**



ADVANCED BUILDING SYSTEMS, INC.

P.O. BOX 9 • SALEM, NH 03079 • (603) 893-0380 • (603) 893-0388 – FAX
ASBESTOS REMOVAL • INTERIOR DEMOLITION • CONCRETE CUTTING • MOLD ABATEMENT

March 28, 2018

Harvey Construction Corporation
10 Harvey Road
Bedford, NH 03110

Attention: Adam Reynolds

Re: Garrison Elementary School
Extra Work

Dear Adam,

The cost breakdown for extra work performed 3/2/18 is as follows.

Slip #3193 – Ductwork Demo

➤ Labor 8 hours @ \$48.00 **\$ 384.00**

Slip #3561 – Ductwork Demo


➤ Labor 24 hours @ \$48.00 **\$1,152.00**

If you have any questions, please don't hesitate to call me.

Respectfully submitted,

William Shea
President

WS/dd



Advanced Building Systems
P.O. Box 9, Salem, NH 03079

№ 3561

JOB NAME <i>Harvey East</i>		JOB # <i>5604</i>								
ADDRESS <i>50 SERRISON RD DORR NH</i>										
DATE START <i>03-07-18</i>		TIME START <i>7:00 AM</i>		MON	TUES	WED	THUR	FRI	SAT	SUN
LICENSE #	NAME									
1	<i>Luigi Lima</i>			<i>8</i>						<i>8</i>
2	<i>Carlos Mariano</i>			<i>8</i>						<i>8</i>
3	<i>Italo Alcantara</i>			<i>8</i>						<i>8</i>
4										
5										
6										
7										
8										
PLEASE INDICATE HOURS WORKED AND RETURN WHITE AND PINK COPIES. FOUR (4) HOUR MINIMUM PER PERSON PER DAY.							TOTAL HOURS		<i>24</i>	

MATERIALS USED:	EQUIPMENT USED:
	<i>SABISAT + Blade</i>
	DESCRIPTION OF WORK:
	<i>Cut ductwork</i>
DISPOSAL: CONSTRUCTION DEBRIS/ASBESTOS WASTE	
<i>Construction Debris</i>	

M. Hill
Authorized Signature

Project Super
Title

3/9/18
Date



Advanced Building Systems
P.O. Box 9, Salem, NH 03079

No. 3193

JOB NAME		JOB #						
Harvey Construction		5604						
ADDRESS								
50 Garrison Rd Dover, NH 03820								
DATE START		TIME START						
03-02-18		7:00 AM						
		MON	TUES	WED	THUR	FRI	SAT	SUN
LICENSE #	NAME							
1	SATOS Rodas					4		4
2	CARLOS J ITELIMA					4		4
3								
4								
5								
6								
7								
8								
PLEASE INDICATE HOURS WORKED AND RETURN WHITE AND PINK COPIES. FOUR (4) HOUR MINIMUM PER PERSON PER DAY.						TOTAL HOURS		8

MATERIALS USED:	EQUIPMENT USED:
	SAW SAH
	DESCRIPTION OF WORK:
	Cut Duct work
DISPOSAL: CONSTRUCTION DEBRIS/ASBESTOS WASTE	

Authorized Signature

Title

Date

3/2/18

HARVEY

Contract No.**2017006-016****CHANGE ORDER NO. 001****Project # 2017-006**
Garrison Elementary School**Date: 4/17/2018**

50 Garrison Rd, Dover NH 03820

Tel: Fax:

To Subcontractor/Vendor:
John L. Carter Sprinkler Co., Inc.
9 Dunklee Road
Bow, NH 03304-3304**Architect's Project No:**
Contract Date: 1/22/2018**The Contract is hereby revised by the following items:**

SCO 001 - Rework sprinkler at new joists

Item #	PCO	Description	Budget Code	Amount
003	013	Relocate Sprinkler for installation of new joists. Ref Carter job work order 12363 dated 3/14/18 and 10816 dated 3/17/18.	00-99100-G	\$1,886.00

The original Contract Value was.....	\$85,240.00
Sum of changes by prior Subcontract Change Orders.....	\$0.00
The Contract Value prior to this Subcontract Change Order was.....	\$85,240.00
The Contract Value will be changed by this Subcontract Change Order in the amount of.....	\$1,886.00
The new Contract Value including this Subcontract Change Order will be.....	\$87,126.00
The Contract duration will be changed by.....	0 days
The revised Substantial Completion date as of this Subcontract Change Order is.....	

Harvey Construction Corp.

CONTRACTOR
10 Harvey Road
Bedford, NH 03110**Address**

BY William Stevens

SIGNATURE**DATE**

John L. Carter Sprinkler Co., Inc.

SUBCONTRACTOR/VENDOR
9 Dunklee Road
Bow, NH 03304-3304**Address**

BY Brian Carter

SIGNATURE**DATE**

GEN6558

6

JOB WORK ORDER

John L. Carter Sprinkler Co., Inc.

9 Dunlape Rd.
Bow, NH 03304
(603)224-5438

12362

Customer Order No.		Phone	Mechanic SCOTT	Helper T. HARRIS	Date of Order 3/14/18
Billed To HARVEY CARST		Starting Date 3/14/18			Order Taken By P. J. L.
Address		Email			☒ Day Work ☐ Contract ☐ Extra
Job Name & Location CHARLES SCHOOL					
Phase 2					Job Phone
Description of Work					

Removed Sprinkler Pipe for new
DUSTY ADDON due to selected roof
UNITS.

2 men 6 hrs (ea)
TOTAL 12 HRS

Material - 1 1/2" plugs 1 ea.
2

TOTAL 1,086.00	Total Materials	6.00
	Total Labor	1080.00
	Tax	—
	Total	1086.00
Date Completed 3/14/18	Work Ordered By MIKE HARRIS	

Signature _____
 I hereby acknowledge the satisfactory completion of the above described work. ☐ Total Amount Due for Above Work: or ☐ Total Amount to be Received After Completion of Work ☐ No one Home

Thank You

[Handwritten Signature]

JOHN L. CARTER SPRINKLER CO., INC.
9 DUNKLEE ROAD
BOW, NEW HAMPSHIRE 03304-3304
(603) 224-5438

JOB WORK ORDER

10816

CUSTOMER'S OFFICE, R.N.C.		PHONE	MECHANIC <i>Jeff</i>	HELPER <i>Mark</i>	DATE OF ORDER 3 17 18
BILL TO <i>Harry Cant</i>		STARTING DATE 3 17 18			ORDER TAKEN BY <i>PJC</i>
ADDRESS		CITY			☒ DAY WORK ☐ CONTRACT ☐ EXTRA
JOB NAME AND LOCATION <i>Garrison Elementary School</i>					JOB PHONE
DESCRIPTION OF WORK					

Remove pipe for new bar joist and
Remove pipe for joist also and
replace 2" ball valve on pipe due to
it now holding 2 men 4 hrs
Jeff + Mark

~~For more work call 224-5438~~

TOTAL
\$ 800.00

TOTAL MATERIALS	80.00
TOTAL LABOR	720.00
TAX	—
TOTAL AMOUNT	\$ 800.00

DATE COMPLETED 3 17 18	WORK ORDER NO. <i>Mike H.</i>
----------------------------------	----------------------------------

Signature <i>[Signature]</i>	☐ No one home ☐ Total amount due for above work or ☐ Total billing to be mailed after completion of work
---------------------------------	---

I hereby acknowledge the satisfactory completion of the above described work.

M. Hailday

HARVEY

Contract No.**2017006-010****CHANGE ORDER NO. 003****Project # 2017-006**
Garrison Elementary School**Date: 4/30/2018**

50 Garrison Rd, Dover NH 03820

Tel: Fax:

To Subcontractor/Vendor:Granite State Acoustics, Inc.
8 Chestnut Drive
Bedford, NH 03110**Architect's Project No:****Contract Date:** 12/21/2017**The Contract is hereby revised by the following items:**

SCO #003 _ Install Acoustical Baffles at Gym (T&M)

Item #	PCO	Description	Budget Code	Amount
002	008	Install acoustical baffles and wall panels at the temp classrooms on T&M. Ref GSA Proposal dated 4/26/18.	00-09501-S	\$2,700.00

The original Contract Value was.....	\$98,500.00
Sum of changes by prior Subcontract Change Orders.....	\$11,038.00
The Contract Value prior to this Subcontract Change Order was.....	\$109,538.00
The Contract Value will be changed by this Subcontract Change Order in the amount of.....	\$2,700.00
The new Contract Value including this Subcontract Change Order will be.....	\$112,238.00
The Contract duration will be changed by.....	0 days
The revised Substantial Completion date as of this Subcontract Change Order is.....	6/7/2019

Harvey Construction Corp.

CONTRACTOR
10 Harvey Road
Bedford, NH 03110**Address**

BY William Stevens

SIGNATURE**DATE**

Granite State Acoustics, Inc.

SUBCONTRACTOR/VENDOR
8 Chestnut Drive
Bedford, NH 03110**Address**

BY

SIGNATURE**DATE**



*Providing excellence in Acoustical
Ceilings for over 45 years*

Request For Change Order

To:	Adam Reynolds	From:	Kathleen Brown
Company:	Harvey Construction	Pages:	2
Date:	04/26/2018	Re:	Garrison Baffle & Wall Panel Install

Work Completed:

Labor to install Baffles and Wall Panels in the Temp Classrooms.

48 man hours X \$65.00/hour	----- \$3,120.00	\$420 balance to be paid under separate change order
Total COR	----- \$3,120.00	

☐ Urgent ☒ For Review ☐ Please Comment ☐ Please Reply

Accepted By: _____

Date: _____



2393

8 Chestnut Drive, Bedford, NH 03110
Tel: (603) 668-0150 Fax: (603) 472-8603

GRANITE STATE ACOUSTICS, INC.

Extra Work Order

Project: Carroll Middle School Date: 4/26/18

Address: Dover NH

Desc. of Area: Temp Classroom Entrance
and wall panel

Notes: 3 packages of 12 min = 48 hours

Material Used: _____

The work covered by this order shall be performed under the same terms and conditions as that included in the Original Contract.

The above work is to be paid for at actual cost of labor, material, freight, packing, brant & equip. & materials plus 10%.

G.S.A. Foreperson: [Signature]

General Cont. Rep. _____

OFFICE COPY



Prime Contract Change Order

PCCO w/COR#

Garrison Elementary School
50 Garrison Rd, Dover NH 03820

Project # 2017-006
Tel: Fax:

Harvey Construction Corp.

Date: 5/4/2018

To Contractor:

Harvey Construction Corp.
10 Harvey Road
Bedford, NH 03110

Architect's Project No:

Contract Date: 2/15/2018
Contract Number: 2017006
Change Order Number: 008

The Contract is hereby revised by the following Items:

PR 002, PR 004, PR 005

COR #	Description	Amount
005	PR-002 Fire Alarm Modifications Per Building Inspector	\$863.54
009	PR-004 Voice Amplifier Connection	\$4,618.14
010	PR-005 Additional WAP	\$728.01

The original Contract Value was.....	\$6,148,800.00
Sum of changes by prior Prime Contract Change Orders.....	\$455,547.82
The Contract Value prior to this Prime Contract Change Order was.....	\$6,604,347.82
The Contract Value will be changed by this Prime Contract Change Order in the amount of.....	\$6,209.69
The new Contract Value including this Prime Contract Change Order will be.....	\$6,610,557.51
The Contract duration will be changed by.....	0 days
The revised Substantial Completion date as of this Prime Contract Change Order is.....	

Harriman

ARCHITECT
46 Harriman Drive

Address

BY Daniel Bisson

SIGNATURE _____

DATE _____

Harvey Construction Corp.

CONTRACTOR

10 Harvey Road
Bedford, NH 03110

Address

BY Adam Reynolds

SIGNATURE _____

DATE _____

Harriman

OWNER

46 Harriman Drive
Auburn, ME 04210

Address

BY John Kuchinski

SIGNATURE _____

DATE _____



Change Order Request

3/5/2018

COR #005

Daniel Bisson
Harriman
46 Harriman Drive
Auburn, ME 04210

Re: Garrison Elementary School
Project # 2017-006

Dear Daniel,

We are submitting herewith our change estimate for PR-002 Fire Alarm Modifications Per Building Inspector as follows:

Electrical - Incorporate PR-002 as issued by Harriman on 01/15/18. Includes SKC11 that pertains to drawing E20.1; moves the fire alarm appliance to the end of the corridor 112. Add one appliance in vestibule 122. Reference Liberty Electrical CO 2R dated 4/9/18.	\$822.00
Perf. & Pay Bond (0.8%)	\$6.58
General Liability (0.695%)	\$5.76
Fee (3.5%)	\$29.20
Total	\$863.54

Notes:

Please call with any questions.

Sincerely,

Adam Reynolds
Project Manager

The above proposal is accepted:

Date



CHANGE ORDER

Liberty Electric, Inc.
50B Northwestern Dr., #1
Salem, NH 03079
Tel. (603) 898-6023
Fax. (603) 898-6202

April 9, 2018

Harvey Construction Corporation
10 Harvey Road
Bedford, NH 03110

Attn: Adam Reynolds
Phone: 603-624-4600
Pages: 1

Change order No. 2R
Garrison School

(LE Job No. 18-660)

Cost to provide fire alarm changes per PR 002.

Scope of work clarification:

We have reworked the general material to the referenced cost. Please know that we cannot buy raceway in 3' sections. The labor now includes the cost to be OSHA compliant for drilling silica / concrete along with testing, firestop, asbuilt update and warranty.

NOTE : This Change Order becomes part of and in conformance with the existing contract.

General material		\$68.00
Simplex quote		\$244.00
Labor \$80.00 Per MH	5	\$400.00
OH @ 10%		\$71.20
Profit @ 5%		\$39.16
TOTAL		\$822.36

We Agree hereby to make the change(s) specified above at this price

Authorized Jack Comeau

Signature: _____
Jack Comeau (President)

Authorized
Signature:

Date of agreement:

Accepted- The above prices and specifications of this Change Order are satisfactory and are hereby accepted. All work to be performed under same terms and conditions as specified in original contract unless otherwise stipulated.

Job ID: 660
Project: Garrison School Dover BID



PR002 CO #2

Vendor: Liberty

9 Apr 2018

Subtotal 13 - HANGERS/SUPPORTS

Item #	Size	Description	Q/M	Quantity	U/M	Mat Unit	Mat Result	Lab Unit	Lab Result	Quo Unit	Quo Result
180380	#10	PLTD FLAT WASHER	M	2.00	EA	0.0328	0.07	0.0000	0.00	0.0000	0.00
181185	#10 x 1"	SHEET METAL SCREW	M	2.00	EA	0.0611	0.10	0.0260	0.05	0.0000	0.00
181185	#10 x 1"	PLASTIC ANCHOR	M	2.00	EA	0.0645	0.11	0.0200	0.04	0.0000	0.00
181175	1/4 x 1 1/2 - 3"	HAMMER DRILLED HOLE	M	5.00	EA	0.0000	0.00	0.2633	1.58	0.0000	0.00
Subtotal totals:							0.28		1.67		0.00

Subtotal 23 - STEEL BOXES

Item #	Size	Description	Q/M	Quantity	U/M	Mat Unit	Mat Result	Lab Unit	Lab Result	Quo Unit	Quo Result
150041	2-1/8"D	4"SQ CMB-KO NO BRKT	M	1.00	EA	2.7900	2.78	0.1800	0.18	0.0000	0.00
150094		4"SQ BLANK CWR	M	1.00	EA	1.0500	1.05	0.0800	0.08	0.0000	0.00
Subtotal totals:							3.83		0.26		0.00

Subtotal 37 - ROMEX/BX/UF/MC

Item #	Size	Description	Q/M	Quantity	U/M	Mat Unit	Mat Result	Lab Unit	Lab Result	Quo Unit	Quo Result
90109	14/4	FIRE ALARM MC/FPLP CABLE -RED	M	20.00	FT	1.3800	27.60	0.0350	0.70	0.0000	0.00
Subtotal totals:							27.60		0.70		0.00

Subtotal 42 - WIRE TERMINATIONS

Item #	Size	Description	Q/M	Quantity	U/M	Mat Unit	Mat Result	Lab Unit	Lab Result	Quo Unit	Quo Result
100111	#12 SOL	8" PIGTAIL W/GRD SCREW	M	1.00	EA	0.4401	0.45	0.0800	0.08	0.0000	0.00
100218	14	WIRE TERMINATION LBR	M	4.00	EA	0.0000	0.00	0.0375	0.15	0.0000	0.00
570027	3/8	BX/MC 2-SCR SNGL STR-CONN	M	2.00	EA	1.0375	2.08	0.1008	0.21	0.0000	0.00
Subtotal totals:							2.52		0.44		0.00

Subtotal 51 - WIREMOLD

Item #	Size	Description	Q/M	Quantity	U/M	Mat Unit	Mat Result	Lab Unit	Lab Result	Quo Unit	Quo Result
530002	WM V700	RACEWAY BASE & COVER IVORY	M	6.00	FT	1.2500	7.50	0.0013	0.37	0.0000	0.00
530046	WM V504	RACEWAY STRAP	M	3.00	EA	0.3800	1.14	0.1867	0.60	0.0000	0.00
530085	WM 5781-A	3/4" MALE THRD BOX COWN	M	1.00	EA	7.8800	7.88	0.1000	0.10	0.0000	0.00
530126	WM R5765 (RED)	2G-ALARM DEVICE BOX 2-3/4 D	M	1.00	EA	16.8800	16.88	0.2400	0.24	0.0000	0.00
Subtotal totals:							33.38		1.21		0.00

Subtotal 60 - FIRE ALARM

Item #	Size	Description	Q/M	Quantity	U/M	Mat Unit	Mat Result	Lab Unit	Lab Result	Quo Unit	Quo Result
520089		FIRE ALARM HORN	M	1.00	EA	0.0000	0.00	0.6500	0.65	0.0000	0.00
Subtotal totals:							0.00		0.65		0.00

Subtotal 99 - MISCELLANEOUS ITEMS

Item #	Size	Description	Q/M	Quantity	U/M	Mat Unit	Mat Result	Lab Unit	Lab Result	Quo Unit	Quo Result
12		FIRE ALARM TESTING	M	1.00		0.0000	0.00	0.1700	0.17	0.0000	0.00

Liberty Electric Inc.

Phone:
Web:

Subtotal totals:	<u>0.00</u>	<u>8.17</u>	<u>0.00</u>
Job totals:	<u>87.61</u>	<u>5.00</u>	<u>0.00</u>

Liberty Electric Inc.

Phone:
Web:

SimplexGrinnell

BE SAFE

Change Order Proposal

SimplexGrinnell LP

35 Progress Ave
NASHUA NH 03062-3301

Tel. No: 603-886-1100

Date: 02/16/2018

Customer: Liberty Electric, Inc.
Jack Comeau
50 Northwestern Dr
SALEM NH 03079-5811

Project: Garrison Elementary School LV
50 GARRISON ROAD
DOVER NH 03820-0000

Customer Tel. No: 000-000-0000

Customer Fax. No:

Customer PO/Cont No. 660-10

Customer RFP Number PR-002

SimplexGrinnell Contract No: 604817601

SimplexGrinnell CO No: CO-FA-001

SimplexGrinnell RFI No:

Contract Extension in days:

It is hereby agreed the changes and additions in the Scope of Work noted below shall constitute an Extra to the contract in the amount noted on this form.

The sum shall be added to the original value of the above numbered contract and at Extras heretofore approved.

Change Order Description: Added AV and AV location change

Scope Of the Work:

Added speaker strobe. Total price of proposal includes material listed below, system programming, device testing, installation instructions and regular ground shipping. All pricing is based on an addition to the existing project and adjustment of original PO amount. Pricing based on delivery, programming and testing concurrent with base contract.
1 4906-9151 SPKR/STROBE MC RED

Price of the Work: \$244.00

The above price includes all applicable taxes Yes No ☒

All work performed hereunder shall be in accordance with the terms and conditions of the base contract in effect as to the day of this proposal.

Customer Signature

Signature _____

Name: _____

Title: _____

SimplexGrinnell Signature

Signature _____

Name: George A. Pevear Jr.

Title: Project Manager



Change Order Request

4/23/2018

COR #009

Daniel Bisson
Harriman
46 Harriman Drive
Auburn, ME 04210

Re: Garrison Elementary School

Project # 2017-006

Dear Daniel,

We are submitting herewith our change estimate for PR-004 Voice Amplifier Connection as follows:

Incorporate PR-04 as issued by Harriman. Includes material and labor to provide power to the owner supplied classroom amplification system. Ref Liberty change order dated 4/16/18.	\$4,396.00
Perf. & Pay Bond (0.8%)	\$35.17
General Liability (0.695%)	\$30.80
Fee (3.5%)	\$158.17
Total	\$4,618.14

Notes:

Please call with any questions.

Sincerely,

Adam Reynolds
Project Manager

The above proposal is accepted:

Date



CHANGE ORDER

Liberty Electric, Inc.
50B Northwestern Dr., #1
Salem, NH 03079
Tel. (603) 898-6023
Fax. (603) 898-6202

April 16, 2018

Harvey Construction Corporation
10 Harvey Road
Bedford, NH 03110

Attn: Adam Reynolds
Phone: 603-624-4600
Pages: 1

Change order No.
Garrison School

(LE Job No. 18-660)

Material and labor to provide power to the owner supplied classroom amplification system per PR004

NOTE : This Change Order becomes part of and in conformance with the existing contract.

Material		\$606.00
Labor \$80.00 Per MH	40	\$3,200.00
OH @ 10%		\$380.60
Profit @ 5%		\$209.33
TOTAL		\$4,395.93

We Agree hereby to make the change(s) specified above at this price

Authorized

Jack Comeau

Signature: _____

Jack Comeau (President)

Authorized

Signature: _____

Date of agreement: _____

Accepted- The above prices and specifications of this Change Order are satisfactory and are hereby accepted. All work to be performed under same terms and conditions as specified in original contract unless otherwise stipulated.

Job ID: 660
Project: Garrison School Dover BID



Classroom Amp System PR004

Vendor: Liberty

16 Apr 2018

Subtotal 13 - HANGERS/SUPPORTS

Item #	Size	Description	Q/M	Quantity	U/M	Mat Unit	Mat Result	Lab Unit	Lab Result	Quo Unit	Quo Result
161125	#10 x 1"	TEK SCREW	M	62.00	EA	0.0218	1.35	0.0230	1.42	0.0000	0.00
161690		ROMEX-BX STAPLES	M	224.00	EA	0.0324	7.28	0.0061	1.36	0.0000	0.00
Subtotal totals:							8.61		2.78		0.00

Subtotal 23 - STEEL BOXES

Item #	Size	Description	Q/M	Quantity	U/M	Mat Unit	Mat Result	Lab Unit	Lab Result	Quo Unit	Quo Result
150134	2-1/8"D 42.0-CI	4-11/16" BOX/NO BRKT 1 > 3/4KO	M	31.00	EA	3.4010	105.43	0.1620	5.02	0.0000	0.00
150160		4-11/16" BLANK CVR	M	31.00	EA	0.8111	25.14	0.0405	1.26	0.0000	0.00
Subtotal totals:							130.58		6.28		0.00

Subtotal 37 - ROMEX/BX/UF/MC

Item #	Size	Description	Q/M	Quantity	U/M	Mat Unit	Mat Result	Lab Unit	Lab Result	Quo Unit	Quo Result
70337	12/2	MC CABLE - ALUM JKT W/G	M	688.00	FT	0.4448	306.00	0.0252	21.86	0.0000	0.00
Subtotal totals:							386.09		21.86		0.00

Subtotal 42 - WIRE TERMINATIONS

Item #	Size	Description	Q/M	Quantity	U/M	Mat Unit	Mat Result	Lab Unit	Lab Result	Quo Unit	Quo Result
100111	#12 SOL	2" PIGTAIL W/GRD SCREW	M	31.00	EA	0.4491	13.82	0.0587	1.78	0.0000	0.00
100125	18-12	PSH-IN 3-WIRE CONN	M	93.00	EA	0.1074	9.99	0.0336	3.14	0.0000	0.00
670064	3/8 (38A8T)	AC/MC SNAP 2-IT INSUL	M	62.00	EA	0.8200	50.84	0.0675	4.19	0.0000	0.00
Subtotal totals:							80.95		9.08		0.00
Job totals:							606.22		40.00		0.00

Liberty Electric Inc.

Phone:
Web:



Change Order Request

4/23/2018

COR #010

Daniel Bisson
Harriman
46 Harriman Drive
Auburn, ME 04210

Re: Garrison Elementary School
Project # 2017-006

Dear Daniel,

We are submitting herewith our change estimate for PR-005 Additional WAP as follows:

Incorporate Harriman PR-05. Includes material and labor to furnish and install WAP's in classrooms 203, 205, 210 and 212. Ref Liberty CO 5 dated 4/13/18.	\$693.00
Perf. & Pay Bond (0.8%)	\$5.54
General Liability (0.695%)	\$4.85
Fee (3.5%)	\$24.62
Total	\$728.01

Notes:

Please call with any questions.

Sincerely,

Adam Reynolds
Project Manager

The above proposal is accepted:

Date



CHANGE ORDER

Liberty Electric, Inc.
50B Northwestern Dr., #1
Salem, NH 03079
Tel. (603) 898-6023
Fax. (603) 898-6202

April 13, 2018

Harvey Construction Corporation
10 Harvey Road
Bedford, NH 03110

Attn: Adam Reynolds
Phone: 603-624-4600
Pages: 1

Change order No. 5
Garrison School

(LE Job No. 18-660)

Material and labor to furnish and install WAP's in classrooms 203, 205, 210 and 212 per PR005.

NOTE : This Change Order becomes part of and in conformance with the existing contract.

Material		\$120.00
Labor \$80.00 Per MH	6	\$480.00
OH @ 10%		\$60.00
Profit @ 5%		\$33.00
TOTAL		\$693.00

We Agree hereby to make the change(s) specified above at this price

Authorized

Jack Comeau

Signature: _____

Jack Comeau (President)

Authorized

Signature: _____

Date of agreement: _____

Accepted- The above prices and specifications of this Change Order are satisfactory and are hereby accepted. All work to be performed under same terms and conditions as specified in original contract unless otherwise stipulated.

GARRISON ELEMENTARY SCHOOL - COMMITTEE FINANCIAL REPORT
(NOTE: WORKING BUDGET FOR THE PURPOSE OF FINANCIAL PLANNING BY JBC)

	Budget	Actual Contract Amount	Net Amount			
Construction Costs					Owners Contingency	\$ 266,677
1 Harvey Construction, Preconstruction (COMPLETE)	\$30,744.00	\$30,744.00		Adjusted based on current construction budget	Harvey Contingency (a/o 3/31/18)	\$ 124,154
	\$30,744.00	\$30,744.00			Contingency Total	\$ 390,831
2 Harvey Construction, GMP (Original Contract Sum)	\$6,148,800.00	\$6,148,800.00		Per contract dated 11/21/2017	GMP Savings (a/o 4/20/18)	\$ 196,773
3 Harvey Construction, Change Order 001 (Alternate 6, HVAC)	\$393,319.00	\$393,319.00		Per JBC approval 2/13/2018	Contingency & GMP Savings	\$ 587,604
4 Harvey Construction, Change Order 005 (Infill Skylight)	\$5,684.00	\$5,684.00		Per JBC approval 4/10/2018	Unobligated Funds	\$ 64,305
5 Harvey Construction, Change Order 006 (Admin Area Reno)	\$56,544.82	\$56,544.82		Per JBC approval 4/24/2018	Contingency, GMP & Unobligated	\$ 651,909
	\$6,604,347.82	\$6,604,347.82				
Subtotal	\$6,635,091.82	\$6,635,091.82	\$0.00			
Architect / Engineer Services						
6 Harriman Architects, Facilities Study (COMPLETE)	\$49,936.00	\$49,936.00		Per contract dated 5/26/2016 (includes \$1,900 in reimb exp)		
	\$49,936.00	\$49,936.00				
7 Harriman Architects, Phase I Design (Lump Sum)	\$495,000.00	\$495,000.00		Per JBC approval 1/31/2017		
8 Harriman Architects, A/E Basic Services	\$225,586.00	\$225,586.00		Per JBC approval 1/30/2018 (AIA Amend#2 signed 2/27/2018)		
	\$720,586.00	\$720,586.00				
9 Harriman Architects, Phase I Design (Reimbursables)	\$30,000.00	\$30,000.00		Per JBC approval 1/31/2017		
	\$30,000.00	\$30,000.00				
Subtotal	\$800,522.00	\$800,522.00	\$0.00			
Survey & Soils						
10 John Turner Consulting, Geotechnical Investigation (COMPLETE)	\$7,000.00	\$7,000.00		Per JBC approval 3/28/2017		
11 Titcomb Associates, Topo/Boundary Field Survey (COMPLETE)	\$9,100.00	\$9,100.00		Per JBC approval 2/14/2017		
12 Titcomb Associates, Wetland Delineation (COMPLETE)	\$2,000.00	\$2,000.00		Per JBC approval 4/13/2017		
13 Balance remaining in estimated budget	\$36,900.00	\$0.00		Budget Only		
Subtotal	\$55,000.00	\$18,100.00	\$36,900.00			
Construction Testing						
14 Desmarais Environmental, Industrial Hygiene (COMPLETE)	\$1,960.00	\$1,960.00		Per 8/23/2017 proposal		
15 S.W. Cole, Construction Materials Testing	\$3,200.00	\$3,200.00		Per JBC approval 1/3/2018		
16 John L. Carter Sprinkler, MIC Testing (COMPLETE)	\$2,370.00	\$2,370.00		Per JBC approval 8/15/2017		
17 Desmarais Environmental, Abatement (Lump Sum)	\$13,000.00	\$13,000.00		Per JBC approval 12/19/2017		
18 Desmarais Environmental, Abatement (Add'l fees)	\$2,685.00	\$2,685.00		Per JBC approval 4/10/2018		
19 Moisture Testing, concrete floors (conducted by ACC for HCC)	\$2,200.00	\$2,200.00		Invoice(s) pending		
20 Balance remaining in estimated budget	\$14,585.00	\$0.00		Budget Only		
Subtotal	\$40,000.00	\$25,415.00	\$14,585.00			
Commissioning Agent Services						
21 Horizon Engineering Associates	\$50,000.00	\$37,180.00		Per JBC approval 1/12/2018		
Subtotal	\$50,000.00	\$37,180.00	\$12,820.00			
Clerk of Works						
22 Michael Brooks	\$35,000.00	\$35,000.00		Budget Only		
Subtotal	\$35,000.00	\$35,000.00	\$0.00			
Contingency & Miscellaneous Costs						
23 Project Contingency	\$316,560.00	\$316,560.00		Budget Only		
24 Adjustment for Harvey Construction, Change Order 001	-\$83,118.64	-\$83,118.64		Net amount needed for CO#1 (HVAC)		
25 Adjustment for Harriman A/E Reimbursables	-\$24,536.00	-\$24,536.00		As discussed at JBC 4/10/2018		
26 Adjustment for Harvey Construction, Change Order 005	-\$5,684.00	-\$5,684.00		As approved by JBC 4/10/2018		
27 Transfer from Permitting Fees Budget	\$75,000.00	\$75,000.00		Transfer per JBC 4/10/2018		
28 Transfer from Advertising/Legal Budget	\$45,000.00	\$45,000.00		Transfer per JBC 4/10/2018		
29 Adjustment for Harvey Construction, Change Order 006	-\$56,544.82	-\$56,544.82		As approved by JBC 4/24/2018		
Subtotal	\$266,676.54	\$266,676.54	\$0.00			
Moveable Equipment (FFE)						
30 Harriman - FFE Design Fees	\$13,400.00	\$13,400.00		Per JBC approval 1/30/2018 (AIA Amend#2 signed 2/27/2018)		
31 Balance Remaining in estimated budget	\$170,848.00	\$170,848.00		Budget Only		
Subtotal	\$184,248.00	\$184,248.00	\$0.00			
Technology	\$184,248.00	\$184,248.00		Budget Only		
Subtotal	\$184,248.00	\$184,248.00	\$0.00			
Advertising / Legal	\$10,000.00	\$10,000.00		Maintain \$10K budget placeholder per JBC 4/10/2018		
Subtotal	\$10,000.00	\$10,000.00	\$0.00			
Total Project, as of date of this report	\$8,260,786.36	\$8,196,481.36	\$64,305.00			
Total Approved Appropriation	\$8,260,786.36	\$8,260,786.36				
Remaining Balance	\$0.00	\$64,305.00				

CAPITAL IMPROVEMENTS SUMMARY
Garrison Elementary School Project

As of: April 30, 2018

Transfer of Appropriations from Garrison School Facility Improvements, FY2006, CC approval 2/10/2016	\$ 14,830.98
Transfer of Appropriations from Woodman Park Elementary School Facility Improvements, FY2008, CC approval 2/10/2016	\$ 56,455.62
Transfer of Appropriations from Dover High School, FY2009, CC approval 2/10/2016	\$ 471.76
Transfer of Appropriations from Garrison School Facility Improvements, FY2015, CC approval 2/10/2016	\$ 89,028.00
Appropriation (FY16), CC approval 12/9/2015	\$ 6,900,000.00
Appropriation (FY18), CC approval 12/13/2017	\$ 1,200,000.00
Total Appropriation:	\$ 8,260,786.36

<u>Date</u>	<u>CIPM#</u>	<u>Expenditures to Date:</u>	<u>Amount:</u>
7/21/2016	GES01	Harriman - For Professional Services provided between 6/1/2016-6/30/2016 - Facilities Study	\$ 5,250.00
7/21/2016	GES01	Harriman - Reimbursable Expenses (travel) through 6/30/2016 - Facilities Study	\$ 83.77
9/15/2016	GES02	Harriman - For professional Services provided between 7/1/2016-7/31/2016 - Facilities Study	\$ 9,550.00
9/15/2016	GES02	Harriman - Reimbursable Expenses (travel) through 7/31/2016 - Facilities Study	\$ 12.49
10/6/2016	GES03	Harriman - For professional Services provided between 8/1/2016-8/31/2016 - Facilities Study	\$ 11,650.00
10/6/2016	GES03	Harriman - Reimbursable Expenses (travel) through 8/31/2016 - Facilities Study	\$ 221.32
11/3/2016	GES04	Harriman - For professional Services provided between 9/1/2016-9/30/2016 - Facilities Study	\$ 12,450.00
11/3/2016	GES04	Harriman - Reimbursable Expenses (travel) through 9/30/2016 - Facilities Study	\$ 114.63
1/19/2017	GES05	Harriman - For professional Services provided between 10/1/2016-12/31/2016 - Facilities Study	\$ 1,000.00
4/6/2017	GES06	Harriman - For professional Services provided between 1/1/2017-1/31/2017 - Facilities Study	\$ 10,600.00
4/6/2017	GES07	Harriman - For professional Services provided between 2/1/2017-2/28/2017 - Phase I Design	\$ 22,275.00
4/6/2017	GES08	Harriman - For professional Services provided between 2/1/2017-2/28/2017 - Phase I Design	\$ 37,125.00
4/6/2017	GES08	Harriman - Reimbursable Expenses (travel) through 2/28/2017 - Phase I Design	\$ 27.09
5/4/2017	GES09	Harriman - For professional Services provided between 3/1/2017-3/31/2017 - Phase I Design	\$ 14,850.00
5/4/2017	GES09	Harriman - Reimbursable Expenses (travel) through 3/31/2017 - Phase I Design	\$ 13.20
5/18/2017	GES10	Titcomb Associates - Topographical and Boundary Field Survey	\$ 9,100.00
6/1/2017	GES11	Harriman - For professional Services provided between 4/1/2017-4/30/2017 - Phase I Design	\$ 29,700.00
6/1/2017	GES11	Harriman - Reimbursable Expenses (priting & travel) through 4/30/2017 - Phase I Design	\$ 188.79
6/29/2017	GES12	Harriman - For professional Services provided between 5/1/2017-5/31/2017 - Phase I Design	\$ 9,900.00
6/29/2017	GES12	Harriman - Reimbursable Expenses (travel) through 5/31/2017 - Phase I Design	\$ 64.74
6/30/2017	GES13	Harriman - For professional Services provided between 6/1/2017-6/30/2017 - Phase I Design (ck date 7/20/17)	\$ 19,800.00
6/30/2017	GES14	Titcomb Associates - Add'l Services for Wetland Delineation (ck date 7/20/17)	\$ 2,000.00
6/30/2017	GES15	John Turner Consulting Inc. - Geotechnical Investigation (8.1.17 manifest, FY17 expense)	\$ 7,000.00
8/24/2017	GES16	Harriman - For professional Services provided between 7/1/2017-7/31/2017 - Phase I Design	\$ 39,600.00
8/24/2017	GES16	Harriman - Reimbursable Expenses (travel) through 7/31/2017 - Phase I Design	\$ 12.23
10/19/2017	GES17	Harriman - For professional Services provided between 8/1/2017-7/31/2017 - Phase I Design	\$ 99,000.00
10/19/2017	GES17	Harriman - Reimbursable Expenses (travel) through 8/31/2017 - Phase I Design	\$ 96.75
10/19/2017	GES18	Harvey Construction Corp., - CM's Preconstruction Phase Services	\$ 25,000.00
10/19/2017	GES19	John L. Carter Sprinkler Co., Inc. - Sprinkler MIC Testing	\$ 2,370.00
11/2/2017	GES20	Desmarais Environmental, Inc. - Industrial hygiene services to conduct haz material survey for asbestos	\$ 1,960.00
11/2/2017	GES21	Harriman - For professional Services provided between 9/1/2017-9/30/2017 - Phase I Design	\$ 79,200.00
11/2/2017	GES21	Harriman - Reimbursable Expenses (travel/printing) through 9/30/2017 - Phase I Design	\$ 207.36
1/25/2018	GES22	Harriman - For professional Services provided between 10/1/2017-12/31/2017 - Phase I Design	\$ 59,400.00
1/25/2018	GES22	Harriman - Reimbursable Expenses (travel/printing) through 12/31/2017 - Phase I Design	\$ 547.61
2/22/2018	GES23	Harvey Construction Corp., - CM's Preconstruction Phase Services	\$ 5,744.00
3/22/2018	GES24	Harvey Construction - GMP Services through 1/31/2018 (App#1)	\$ 43,280.84
4/5/2018	GES25	Harriman - For professional Services provided between 1/1/2018-1/31/2018 - Facilities Study	\$ (1,000.00)
4/5/2018	GES25	Harriman - For professional Services provided between 1/1/2018-1/31/2018 - Phase I Design	\$ 9,900.00
4/5/2018	GES25	Harriman - Reimbursable Expenses through 1/31/2018 - Phase I Design	\$ 2,794.71
3/22/2018	GES26	Horizon Engineering Associates - Commissioning Services 1/1/2018-2/2/2018	\$ 325.00
4/5/2018	GES27	Harvey Construction - GMP Services through 2/28/2018 (App#2)	\$ 262,111.03
4/19/2018	GES28	Harriman - For professional Services provided between 2/1/2018-2/28/2018 - Phase I Design	\$ 172,792.00
4/19/2018	GES28	Harriman - Reimbursable Expenses through 2/28/2018 - Phase I Design	\$ 1.54
4/19/2018	GES29	Desmarais Environmental, Inc. - Project monitoring & additional charges for premium time & sampling	\$ 8,435.00
Total Expenditures:			\$ 1,014,754.10

Obligations:

PO#201707153	Harriman - Architectural & Engineering Services for Design Svs - Proposal Approved 1/31/2017 (Lump Sum Fee & Amend#2 signed 2/27)	\$ 127,044.00
PO#201707153	Harriman - Architectural & Engineering Services for Design Services - Proposal Approved 1/31/2017 (Reimbursable Expenses)	\$ 26,045.98
PO#201805582	Desmarais Environmental, Inc. - Abatement Design and Monitoring Services	\$ 7,250.00
PO#201805630	Harvey Construction Corp. (GMP) plus approved Change Orders	\$ 6,298,955.95
PO#201805947	S.W. Cole Engineering, Inc. - Construction Materials Testing Services	\$ 3,200.00
PO#201806242	Horizon Engineering Associates - Commissioning Agent	\$ 36,855.00
PO#201807028	Harriman - FFE Design Fees - Proposal approved 1/30/2018	\$ 13,400.00
Total Obligations:		\$ 6,512,750.93

Budget Availability: \$733,281.33

Harvey Construction Corporation, Guaranteed Maximum Price (GMP)

<u>Harvey Construction Corporation, Guaranteed Maximum Price (GMP) /</u>	
Original Contract Sum	\$ 6,148,800.00
Change Order #001, Approved 2/13/2018	
Alternate 6 (HVAC and associated costs)	\$ 393,319.00
Total Change Order #001:	\$393,319.00
Change Order #002, Approved 2/13/2018	
Ceramic Tile (\$6,210 applied to Harvey GMP budget item; zero dollar change to contract)	\$0.00
Total Change Order #002:	\$0.00
Change Order #003, Approved 2/13/2018	
Asbestos Removal (\$25,846 applied to Harvey Contingnecy, zero dollar change to contract)	\$0.00
Total Change Order #003:	\$0.00

CAPITAL IMPROVEMENTS SUMMARY
Garrison Elementary School Project

As of: April 30, 2018

Harvey Construction Corporation, Guaranteed Maximum Price (GMP), Cont'd.

Miscellaneous Electrical Items (\$3,557 applied to Harvey Contingency, zero dollar change to contract)			\$0.00
	Change Order #004, Approved 2/27/2018	Total Change Order #004:	\$0.00
PR-003 Infill Skylight			\$5,684.00
	Change Order #005, Approved 4/10/2018	Total Change Order #005:	\$5,684.00
ASI-007 Admin Area Reno			\$56,544.82
		Total Change Order #006:	\$56,544.82
		Total Change Orders to Date:	\$455,547.82
		New Contract Sum Including Approved Change Orders:	\$6,604,347.82

Retainage

3/22/2018	GES24 Harvey Construction - Application #1	\$	380.00
4/5/2018	GES27 Harvey Construction - Application #2	\$	13,555.77
	Total Retainage Held:	\$	13,935.77

JBC Monthly Status Report – April

GES Building Project

- The project is going still going smoothly and is on budget and on time.
- Sound panels were installed during April break to reduce the noise level in the temporary classrooms.
- The JBC was provided with a list of items that may be considered also if funding allows.
- Principal Beth Dunton and her staff are focusing on year end activities and how they will be affected by the construction project. They are determining how summer staffing and projects will occur.