

DOVER HIGH SCHOOL AND REGIONAL CAREER TECHNICAL CENTER

Plan to Finish – October 2018

A. TASKS TO BE COMPLETED

■ Salon

- Complete hanging lights.
- ✓ Provide and install previously missing glass shelves. (Complete)
- ✓ Replace plastic sink with specified porcelain unit. (Installed per ASI 21.7 and Proposal 90063R)
- Repair intercom in classroom.
- Repair or replace lock.
- Miscellaneous punch list and door hardware adjustments.

■ Health Science

- Replace curtains and track.
- Install blinds.
- Miscellaneous punch list and door hardware adjustments.

■ Pre-engineering/Proto Manu:

- Install whiteboards.
- ✓ Data/Power poles. (Complete)
- ✓ Adjust exterior door closers. (Complete)
- Repair PA system.
- Miscellaneous punch list and door hardware adjustments.

■ Auto Tech

- ✓ Wire existing overhead safety stops 3 lifts. To be done by HSelectrician. (Complete)
- ✓ Power 2 pieces tire equipment – WJG to confirm. (Complete)
- ✓ Address GFI outlets. WGF replacing breakers. (Complete)
- ✓ Correct connection to power strips. (Complete)
- ✓ Air compressor warranty failure. Parts ordered. (Complete)
- Repair all locks, particularly in locker room.
- o Keys between auto, collision and welding should be interchangeable. (Waiting on owner direction)
- o Install locks on equipment cages. (Not PC Contract – School Department)
- More whiteboards are needed.



- o Needs water for cleaning. (Pending Change Order)
- ✓ Needs hot water in sink. (Complete)
- Miscellaneous punch list and door hardware adjustments.

■ Auto Collision

- ✓ UL labeling on paint booths, intertech inspection. (Complete)
- ✓ Complete duct change to address air changes. (Complete)
- ✓ Confirm four air changes per hour. (Complete)
- ✓ Address GFI outlets. (Complete)
- ✓ Wire existing overhead safety stops lift. (Complete)
- ✓ Low voltage devices, door controls, blue lights, speakers, etc. (Complete)
- ✓ Relocate sprinkler line at paint booth door. (Complete)
- o Move water lines. (Sprinkler line? Please Advise.)
- o Heat, hot water and compressed air needed in wash bay. (Pending Change Order)
- Patch holes in floor caused by relocation of lift.
- o Install locks on equipment cages. (Not PC Contract – School Department)
- Repair broken lights in shop and classroom.
- Are overhead door certified now? Need safety rail at bottom of paint booth overhead door.
- Repair/Replace office light.
- Install wall-to-wall whiteboards in classroom.
- Newest ductwork in corner of lab near the office needs to be re-routed. This took at least three feet of space from the lab, making it impossible to use the lift and maneuver cars in to position. Installed per design direction. Will relocate.
- Miscellaneous punch list and door hardware adjustments.

■ Welding

- o Owner supplied existing or new fume extraction and air cleaner equipment to be set in space for connections. (FF&E)
- ✓ Exhaust duct to be dropped below ceiling, but no equipment in space with duct connection. RFI response is to use for general room exhaust. Add diffuser? (Complete)
- Exhaust fan needs control wire connection and switch installed.
- ✓ Patch and paint around electrical panels. (Complete)
- ✓ Relocate fire labels to above ceiling grid. (Complete)
- Energize card access.
- Locate and install whiteboard to right of smart board.
- o No key for cabinet in classroom. (Not PC Contract – School Department)
- No code for lock to get into classroom. Card access system to be commissioned.
- o No key for back door. (Not PC Contract – School Department)
- o Scrap metal bin (Harding Metals??). (FF&E)



- o Install recycling bin in classroom. (FF&E)
- o Repair electrode oven – plug is missing – put in work ticket. (FF&E)
- ✓ Blue light in shop for announcements. (Complete)
- o Install a sink in the shop. (Pending Change Order)
- o No air lines in shop. This will be necessary for plasma arc cutting. (Pending Change Order)
- o PLEASE REMOVE BLUE GRINDER NEAR EXIT. (FF&E)
- o NEED VENTILATION! Order 5 more small fume extractors from Lincoln Electric? (FF&E)
- o Lockers. (Not PC Contract – School Department)
- Miscellaneous punch list and door hardware adjustments.

■ Building Construction

- ✓ Install 2 dust collector drops to equipment. (Complete)
- Complete dust collector system installation and commission.
- ✓ Clean out electrical supplies and ladders. (Complete)
- ✓ Clean out 2 boxes of duct parts. (Complete)
- ✓ Clean all construction debris out of space. (Complete)
- ✓ Address GFI outlets. (Complete)
- ✓ Install dust proof covers. (Complete)
- ✓ Paint new duct/conduit. (Complete)
- ✓ Install door rod latches top of exterior double doors. (Complete)
- ✓ Compressor failed. Warranty. (Complete)
- ✓ Low voltage devices, door controls, blue lights, speakers, etc. (Complete)
- Miscellaneous punch list and door hardware adjustments.

■ Woodworking

- ✓ Rewire existing woodworking equipment with conduit to box in the ceiling and cord drop to equipment. (Complete for equipment in PC contract)
- ✓ Address GFI outlets. Not required. (Complete)
- ✓ Install dust proof covers. (Complete)
- ✓ Complete dust collector system installation and commission. (Complete)
- ✓ Low voltage devices, door controls, blue lights, speakers, etc. (Complete)
- Miscellaneous punch list and door hardware adjustments.

■ Auditorium

- AV training to prepare for use.
- Vented base stage.
- ✓ Hang gym curtain. (Complete)
- ✓ Complete theater lighting. (Complete)
- AV systems start up commission.



- Additional railing extension at catwalk.
- Miscellaneous punch list and door hardware adjustments.

■ Animal Science

- Fence installation.
- ✓ Concrete pad needed for hay barn and dumpster. (Complete)
- Relocate hay barn.
- Whiteboards needed throughout building.
- ✓ Teacher's station AV boxes. (Complete)
- ADA doors working.
- Missing light barn storage.
- ✓ Lights barn stalls. (Complete)
- o Blanket racks need to be hung. (Not in PC Contract)
- Miscellaneous punch list and door hardware adjustments.

■ Gym

- Correct low spots in the floor.
- Correct line striping.
- Adjust bleachers.
- Miscellaneous punch list.

■ Town Square

- ✓ Polish SS rails. (Complete)

■ CTC Kitchen

- ✓ Several outlets on the serving line are not functioning. (Complete)
- Need keys for these access panels. (Two acquired, will have more)
- There are cracked tiles at each walk-in door and the doors are still dragging on the floor.
- ✓ The emergency releases on culinary kitchen walk-in and the walk-in in this kitchen are still not secured. (Complete)
- ✓ The dryer does not have a cord/plug and cannot be used. Cords are on both of dryers. (Complete)
- o We would like to identify the remedy and responsibility of the door hardware issues of the cafeteria to kitchen. Installed per design. Pricing change. (Change Request Submitted)
- Miscellaneous punch list.

■ Art

- o Energize kilns and fans. Existing to be wired by HS electrician. (School to provide new fan)
- ✓ Fix pottery wheel/electrical set up in back of the classroom. (Complete)

■ Marketing – 36

- ✓ This classroom needs to be fixed. It is to be set up for 24 students, but with the current electrical that does not appear to be possible as ADA regs appear to be in question. (Complete)
- o Large cabinets need to be secured to wall. (Pending Change Order)
- o Entire room needs to be set up with 24 work stations and proper chairs. (FF&E)

■ Marketing Lab/Store

- o Relocate wiring for TV; TV is in CTC Conference room waiting to be put up. (Pending Change Request)
- ✓ Keys and lock need to be adjusted. (Complete)

■ Programming – 254

- Are all floor boxes working.
- ✓ Two lights are out. (Complete)
- ✓ Wall outlets have not been working. (Complete)
- o Whiteboards and bulletin boards needed. (PC to confirm if on the documents)

■ Pre-engineering - 142

- Needs more whiteboards in classroom and lab (PC to confirm if on the documents).

■ Networking

- Need many more whiteboards and bulletin boards.

■ General Systems and Materials

- Interior mini blinds measured 10/1; installation needed.
- AV/Sound System – gym, weight room, town square done. Auditorium commission week of 10/8. All systems checked out by (10/12). (AV Consultant to schedule)
- Door Control system – complete door prep by 10/5. Wire remaining devices and train week of (10/14).
- Lighting Control System complete and all lights operational by (10/14).
- Security systems. Cameras operational. Remaining security systems - door hardware issues to be corrected.
- Door and hardware punch list done 10/26, but major items prioritized and addressed first.
- Replacement doors will be changed out during a weekend or vacation. Door delivery 6-8 week lead time.
- Science Hoods – working on change to sequence of operation and controls.
- Remaining punch list done by 11/04/18 barring material deliveries.
- Commissioning. Cooling system and hot water systems in good shape. RTU's , exhaust fans, Spit AC units in process. PC will schedule a meeting with Horizon, Trane, Siemens and other parties to get full report on status. Week of 10/15.



Activity ID	Activity Description	Orig Dur	Rem Dur	Start	Finish	2019																											
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov														
15027 - Dover HS/CTC Major Completion Items																																	
Demolition and Abatement																																	
PL1930	Abatement of old High School	60	60	12-Oct-18*	10-Dec-18																												
PL2330	Demolition	15	15	11-Dec-18	25-Dec-18																												
Fields, Courts, and Parking Lots																																	
PL2340	New Fields Construction	50	50	01-May-19*	19-Jun-19																												
PL2350	Tennis Courts and Parking Lots	25	25	20-Jun-19	14-Jul-19																												
PL2360	Football Field Turf	25	25	20-Jun-19	14-Jul-19																												
Salon																																	
PL1000	Provide Glass Shelves - Previously Delivered, But Missing (COMPLETE)	0	0	04-Oct-18 A	09-Oct-18 A																												
PL1010	Repair Intercom	5	5	12-Oct-18	16-Oct-18*																												
PL2010	Replace Plastic Sink with Porcelain Unit (COMPLETE) (Sinks installed per ASI 21.7 and Proposal 90063R)	15	0	14-Oct-18 A	28-Oct-18 A																												
PL2120	Repair/Replace Damaged Lock	5	5	22-Oct-18	26-Oct-18*																												
PL2170	Complete Hanging Lights - WJG to Confirm	5	5	24-Oct-18	28-Oct-18*																												
PL2290	Miscellaneous Punchlist and Door Hardware Adjustments	5	5	31-Oct-18*	04-Nov-18																												
Health Science																																	
PL2030	Curtain and Track Replacement	15	15	17-Oct-18	31-Oct-18*																												
PL2180	Blind Installation	3	3	17-Oct-18*	19-Oct-18																												
PL2190	Miscellaneous Punchlist and Door Hardware Adjustments	5	5	31-Oct-18*	04-Nov-18																												
Pre-Engineering/Proto Manu																																	
PL1020	Data/Power Poles (COMPLETE)	2	0	04-Oct-18 A	05-Oct-18 A																												
PL1030	Adjust Exterior Door Closers (COMPLETE)	1	0	04-Oct-18 A	04-Oct-18 A																												
PL1040	Repair/Replace PA System	5	5	12-Oct-18	16-Oct-18																												
PL1850	White Boards	2	2	12-Oct-18*	13-Oct-18																												
PL2200	Miscellaneous Punchlist and Door Hardware Adjustments	5	5	31-Oct-18*	04-Nov-18																												
Auto Tech																																	
PL1050	Wire Existing Overhead Safety Stops 3 Lifts (COMPLETE)	1	0	04-Oct-18 A	04-Oct-18 A																												
PL1060	Power to Tire Equipment (COMPLETE)	4	0	04-Oct-18 A	07-Oct-18 A																												
PL1070	Replace Breakers/Address GFI Outlets (COMPLETE)	4	0	04-Oct-18 A	07-Oct-18 A																												
PL1080	Correct Connections to Power Strips (COMPLETE)	2	0	04-Oct-18 A	10-Oct-18 A																												
PL1090	Repair Air Compressor (COMPLETE)	1	0	04-Oct-18 A	04-Oct-18 A																												
PL1100	Re-Key Locks to Share Keys Between Auto, Collision and Welding (WAITING ON OWNER DIRECTION)	5	5	04-Nov-18	05-Nov-18																												
PL1110	Locks for Equipment Cages (NOT PC CONTRACT - SCHOOL DEPARTMENT)	0	0	04-Nov-18	04-Nov-18																												
PL1120	Access to Water for Cleaning (PENDING CHANGE ORDER)	0	0	04-Nov-18	04-Nov-18																												
PL1130	Hot Water to Sink (COMPLETE)	5	0	04-Oct-18 A	08-Oct-18 A																												
PL2040	Whiteboards	2	2	12-Oct-18*	13-Oct-18																												
PL2130	Repair Locks in Locker Room (PENDING OWNER REVIEW)	0	0	04-Nov-18	04-Nov-18																												
PL2210	Miscellaneous Punchlist and Door Hardware Adjustments	5	5	31-Oct-18*	04-Nov-18																												
Auto Collision																																	
PL1140	UL Labeling on Paint Booths Intertech Inspection (COMPLETE)	1	0	04-Oct-18 A	04-Oct-18 A																												
PL1150	Confirm 4 Air Changes per Hour (COMPLETE)	1	0	04-Oct-18 A	04-Oct-18 A																												
PL1160	Address GFI Outlets (COMPLETE)	1	0	04-Oct-18 A	04-Oct-18 A																												
PL1170	Wire Existing Overhead Safety Stops Lift (COMPLETE)	5	0	04-Oct-18 A	08-Oct-18 A																												
PL1180	Low Voltage Devices, Door Controls, Blue Lights, Speakers, etc. (COMPLETE)	4	0	04-Oct-18 A	07-Oct-18 A																												
PL1190	Water Line Relocation (PLEASE PROVIDE MORE INFORMATION FOR THIS ITEM - SPRINKLER LINE?)	0	0	08-Oct-18	08-Oct-18																												
PL1200	Heat, Hot Water and Compressed Air in Wash Bay (PENDING CHANGE ORDER)	0	0	04-Nov-18	04-Nov-18																												
PL1210	Patch Holes in Floor at Lift Location	5	5	12-Oct-18	16-Oct-18																												
PL1220	Locks for Equipment Cages (NOT PC CONTRACT)	0	0	04-Nov-18	04-Nov-18																												
PL1230	Repair/Replace Lights in Shop and Classroom	2	2	12-Oct-18	13-Oct-18																												
Start Date		04-Oct-18		Level of Effort		◆		◆ Mil...												PC Construction Company													
Finish Date		14-Jul-19		Remaining Level of Effort				Date												Revision				Checked				Approved					
Run Date		12-Oct-18		Actual Level of Effort																													
Schedule Version		15027D		Actual Work																													
				Remaining Work																													
				Critical Remaining Work																													

Activity ID	Activity Description	Orig Dur	Rem Dur	Start	Finish	2019												
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
PL1240	Repair/Replace Office Clock	2	2	12-Oct-18	13-Oct-18	Repair/Replace Office Clock												
PL1970	Relocate Sprinkler Line at Paint Booth Door (COMPLETE)	5	0	10-Oct-18 A	14-Oct-18 A	Relocate Sprinkler Line at Paint Booth Door (COMPLETE)												
PL1980	Overhead Door Certification and Safety Rail at Bottom of Paint Booth Overhead Door	4	4	12-Oct-18	15-Oct-18*	Overhead Door Certification and Safety Rail at Bottom of Paint Booth Overhead Door												
PL1990	Relocate Ductwork in Corner of Lab (AS1122 REV 3)	5	5	12-Oct-18	16-Oct-18*	Relocate Ductwork in Corner of Lab (AS1122 REV 3)												
PL2050	Wall to Wall Whiteboards - Classroom Only (COMPLETE)	1	1	10-Oct-18 A	12-Oct-18*	Wall to Wall Whiteboards - Classroom Only (COMPLETE)												
PL2220	Miscellaneous Punchlist and Door Hardware Adjustments	5	5	31-Oct-18*	04-Nov-18	Miscellaneous Punchlist and Door Hardware Adjustments												
Welding																		
PL1250	Place Fume Extraction and Air Cleaner Equipment (FFE)	0	0	04-Nov-18*	04-Nov-18	Place Fume Extraction and Air Cleaner Equipment (FFE)												
PL1260	Drop Exhaust Duct Below Ceiling (COMPLETE)	5	0	12-Oct-18 A	16-Oct-18 A	Drop Exhaust Duct Below Ceiling (COMPLETE)												
PL1270	Switch for Exhaust Fan	2	2	12-Oct-18	13-Oct-18	Switch for Exhaust Fan												
PL1280	Patch and Paint Around Electric Panels (COMPLETE)	4	0	04-Oct-18 A	07-Oct-18 A	Patch and Paint Around Electric Panels (COMPLETE)												
PL1290	Relocate Fire Labels Above Ceiling Grid (COMPLETE)	5	0	04-Oct-18 A	08-Oct-18 A	Relocate Fire Labels Above Ceiling Grid (COMPLETE)												
PL1300	Acquire Key for Classroom Cabinet (SCHOOL DEPARTMENT)	0	0	04-Nov-18*	04-Nov-18	Acquire Key for Classroom Cabinet (SCHOOL DEPARTMENT)												
PL1310	Acquire Key for Backdoor (SCHOOL DEPARTMENT)	0	0	04-Nov-18*	04-Nov-18	Acquire Key for Backdoor (SCHOOL DEPARTMENT)												
PL1320	Scrap Metal Bin (FFE)	0	0	04-Nov-18*	04-Nov-18	Scrap Metal Bin (FFE)												
PL1330	Acquire Recycling Bin for Classroom (FFE)	0	0	04-Nov-18*	04-Nov-18	Acquire Recycling Bin for Classroom (FFE)												
PL1340	Repair Electrode Oven (FFE)	0	0	04-Nov-18*	04-Nov-18	Repair Electrode Oven (FFE)												
PL1350	Blue Light Installation in Shop (COMPLETE)	1	0	04-Oct-18 A	04-Oct-18 A	Blue Light Installation in Shop (COMPLETE)												
PL1360	Shop Sink Installation (PENDING CHANGE ORDER)	5	5	04-Nov-18*	05-Nov-18	Shop Sink Installation (PENDING CHANGE ORDER)												
PL1370	Remove Blue Grinder Near Exit (FFE)	0	0	04-Nov-18*	04-Nov-18	Remove Blue Grinder Near Exit (FFE)												
PL1380	Assess Ventilation and Order Necessary Equipment (DESIGN ITEM)	5	0	04-Oct-18 A	08-Oct-18 A	Assess Ventilation and Order Necessary Equipment (DESIGN ITEM)												
PL1390	Lockers (NOT PC CONTRACT)	5	5	04-Nov-18*	05-Nov-18	Lockers (NOT PC CONTRACT)												
PL1630	Repair Broken Service Line Outlets (COMPLETE)	1	0	04-Oct-18 A	04-Oct-18 A	Repair Broken Service Line Outlets (COMPLETE)												
PL1800	Air Lines in Shop (PENDING CHANGE ORDER)	5	5	04-Nov-18*	07-Nov-18	Air Lines in Shop (PENDING CHANGE ORDER)												
PL1860	Energize Card Access	1	1	11-Oct-18	11-Oct-18*	Energize Card Access												
PL1870	Classroom Card Access System Commissioning	5	5	12-Oct-18	16-Oct-18*	Classroom Card Access System Commissioning												
PL2060	Locate and Install Missing Whiteboard	5	5	17-Oct-18	21-Oct-18*	Locate and Install Missing Whiteboard												
PL2230	Miscellaneous Punchlist and Door Hardware Adjustments	5	5	31-Oct-18*	04-Nov-18	Miscellaneous Punchlist and Door Hardware Adjustments												
Building Construction																		
PL1400	Install 2 Duct Collector Drops to Equipment (COMPLETE)	1	0	04-Oct-18 A	04-Oct-18 A	Install 2 Duct Collector Drops to Equipment (COMPLETE)												
PL1410	Install and Commission Duct Collector System	6	6	12-Oct-18	17-Oct-18	Install and Commission Duct Collector System												
PL1420	Clean-out 2 Boxes of Duct Parts (COMPLETE)	1	0	04-Oct-18 A	04-Oct-18 A	Clean-out 2 Boxes of Duct Parts (COMPLETE)												
PL1430	Address GFI Outlets (COMPLETE)	5	0	04-Oct-18 A	08-Oct-18 A	Address GFI Outlets (COMPLETE)												
PL1440	Install Dustproof Covers (COMPLETE)	1	0	04-Oct-18 A	04-Oct-18 A	Install Dustproof Covers (COMPLETE)												
PL1450	Paint New Duct and Conduit (COMPLETE)	5	0	04-Oct-18 A	08-Oct-18 A	Paint New Duct and Conduit (COMPLETE)												
PL1460	Install Door Rod Latches Top of Exterior Double Doors (COMPLETE)	4	0	04-Oct-18 A	07-Oct-18 A	Install Door Rod Latches Top of Exterior Double Doors (COMPLETE)												
PL1470	Repair/Replace Compressor (COMPLETE) (Warranty)	1	0	04-Oct-18 A	04-Oct-18 A	Repair/Replace Compressor (COMPLETE) (Warranty)												
PL1480	Low Voltage Devices, Door Controls, Blue Lights, Speakers, etc. (COMPLETE)	4	0	04-Oct-18 A	07-Oct-18 A	Low Voltage Devices, Door Controls, Blue Lights, Speakers, etc. (COMPLETE)												
PL1820	Clean-out all Construction Debris (COMPLETE)	2	0	05-Oct-18 A	06-Oct-18 A	Clean-out all Construction Debris (COMPLETE)												
PL1880	Clean-out Electrical Supplies and Ladders (COMPLETE)	4	0	07-Oct-18 A	10-Oct-18 A	Clean-out Electrical Supplies and Ladders (COMPLETE)												
PL2240	Miscellaneous Punchlist and Door Hardware Adjustments	5	5	31-Oct-18*	04-Nov-18	Miscellaneous Punchlist and Door Hardware Adjustments												
Woodworking																		
PL1490	Rewire Existing Woodworking Equipment (COMPLETE FOR EQUIPMENT IN PC CONTRACT)	0	0	01-Nov-18 A	01-Nov-18 A	Rewire Existing Woodworking Equipment (COMPLETE FOR EQUIPMENT IN PC CONTRACT)												
PL1500	Address GFI Outlets (COMPLETE)	1	0	04-Oct-18 A	04-Oct-18 A	Address GFI Outlets (COMPLETE)												
PL1510	Install Dustproof Covers (COMPLETE)	1	0	04-Oct-18 A	04-Oct-18 A	Install Dustproof Covers (COMPLETE)												
PL1520	Install and Commission Duct Collector System (COMPLETE)	6	0	04-Oct-18 A	09-Oct-18 A	Install and Commission Duct Collector System (COMPLETE)												
PL1530	Low Voltage Devices, Door Controls, Blue Lights, Speakers, etc. (COMPLETE)	4	0	04-Oct-18 A	07-Oct-18 A	Low Voltage Devices, Door Controls, Blue Lights, Speakers, etc. (COMPLETE)												
PL2250	Miscellaneous Punchlist and Door Hardware Adjustments	5	5	31-Oct-18*	04-Nov-18	Miscellaneous Punchlist and Door Hardware Adjustments												
Auditorium																		
PL1540	Formal AV Training	1	1	19-Oct-18*	19-Oct-18	Formal AV Training												

Start Date

Finish Date

Run Date

Schedule Version

04-Oct-18

14-Jul-19

12-Oct-18

15027D

Level of Effort

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Mil...

Page 2 of 4

15027 - Dover HS/CTC Major Completion Items

Project Schedule As of 12-Oct-18

PC Construction Company

Date

Revision

Checked

Approved

Activity ID	Activity Description	Orig Dur	Rem Dur	Start	Finish	2019											
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
PL1550	Vented Base Stage	2	2	09-Nov-18*	10-Nov-18		█										
PL1560	Hang Gym Curtain (COMPLETE)	1	0	04-Oct-18 A	04-Oct-18 A	█											
PL1570	Theatre Lighting (COMPLETE)	4	0	04-Oct-18 A	07-Oct-18 A	█											
PL1890	Commission AV System (AV CONSULTANT TO SCHED)	39	39	12-Oct-18	10-Nov-18*												
PL2160	Additional Railing Extensions at Catwalk	5	5	23-Oct-18	27-Oct-18*		█										
PL2260	Miscellaneous Punchlist and Door Hardware Adjustments	5	5	31-Oct-18*	04-Nov-18		█										
Animal Science																	
PL1580	Fencing	1	0	12-Oct-18 A	12-Oct-18 A												
PL1590	AV Boxes at Teacher's Station (COMPLETE)	2	0	04-Oct-18 A	05-Oct-18 A	█											
PL1600	Confirm ADA Doors are Working	5	11	04-Oct-18 A	19-Oct-18	█											
PL1610	Lights in Barn Stalls (COMPLETE)	4	0	04-Oct-18 A	07-Oct-18 A	█											
PL1620	Hang Blanket Racks (NOT IN PC CONTRACT)	5	0	04-Oct-18 A	08-Oct-18 A	█											
PL1830	Concrete Pad for Hay Barn and Dumpster (COMPLETE)	5	0	05-Oct-18 A	09-Oct-18 A	█											
PL1900	Relocate Hay Barn	1	1	12-Oct-18	12-Oct-18*												
PL2070	Whiteboards	5	5	17-Oct-18	21-Oct-18*		█										
PL2080	Replace Missing Barn Storage Light	5	5	21-Oct-18*	25-Oct-18		█										
PL2270	Miscellaneous Punchlist and Door Hardware Adjustments	5	5	31-Oct-18*	04-Nov-18		█										
Gym																	
PL1910	Install Manual Stops at Bleachers	8	8	12-Oct-18	19-Oct-18*		█										
PL2280	Miscellaneous Punchlist	5	5	31-Oct-18*	04-Nov-18		█										
PL2320	Correct Low Spots on Floor	5	5	09-Nov-18*	13-Nov-18		█										
PL2370	Correct Line Striping	5	5	24-Jun-19*	28-Jun-19										█		
Town Square																	
PL1810	Polish SS Rails (COMPLETE)	5	0	04-Oct-18 A	08-Oct-18 A	█											
CTC Kitchen																	
PL1640	Acquire Access Panels Keys (TWO AQUIRED, TO RECEIVE MORE)	15	15	12-Oct-18	26-Oct-18		█										
PL1650	Freezer Door Rubbing on Tile To Be Corrected	2	2	12-Oct-18	13-Oct-18	█											
PL1660	Secure Emergency Releases on Culinary Kitchen Walk-in and Secure Walk-in (COMPLETE)	1	0	04-Oct-18 A	04-Oct-18 A	█											
PL1670	Repair/Replace Dryer Cord and Plug (COMPLETE)	1	0	04-Oct-18 A	04-Oct-18 A	█											
PL1680	Identify the Remedy and Responsibility of the Door Hardware Issues at the Kitchen Door (CHANGE REQUEST SUBMITTED)	17	17	12-Oct-18	28-Oct-18		█										
PL2310	Miscellaneous Punchlist	5	5	31-Oct-18*	06-Nov-18		█										
PL2312	Replace Cracked Tile at Freezer Thresholds	1	1	19-Oct-18*	19-Oct-18	█											
Art																	
PL1690	Energize Kilns and Fans (SCHOOL TO PROVIDE NEW FAN)	0	0	04-Nov-18*	04-Nov-18	█											
PL1700	Repair Pottery Wheel and Electrical Connections in Back of Classroom (COMPLETE)	5	0	04-Oct-18 A	08-Oct-18 A	█											
Marketing - 36																	
PL1710	Assess and Bring Electrical Up to Code (COMPLETE)	5	0	04-Oct-18 A	08-Oct-18 A	█											
PL1720	Secure Large Cabinets to Wall (PENDING CHANGE ORDER)	5	5	04-Nov-18*	06-Nov-18		█										
PL1730	Set-up Classroom with 24 Work Stations and Chairs (FFE)	0	0	04-Nov-18*	04-Nov-18	█											
Marketing Lab/Store																	
PL1740	Relocate TV Wiring in CTC (PENDING CHANGE REQUEST PRICING)	0	0	04-Nov-18*	04-Nov-18	█											
PL2110	Adjust Keys and Locks (COMPLETE)	5	0	21-Oct-18 A	25-Oct-18 A	█											
Programming - 254																	
PL1750	Confirm All Floor Boxes are Working	5	5	12-Oct-18	16-Oct-18		█										
PL1760	Repair/Replace Broken Wall Outlets (COMPLETE)	5	0	04-Oct-18 A	08-Oct-18 A	█											
PL1940	Repair/Replace 2 Lights that are Out (COMPLETE)	5	0	09-Oct-18 A	13-Oct-18 A	█											
PL2090	Whiteboards and Bulletin Boards	2	2	12-Oct-18	13-Oct-18*	█											
Pre-Engineering - 142																	

Start Date

Finish Date

Run Date

Schedule Version

04-Oct-18

14-Jul-19

12-Oct-18

15027D

Level of Effort

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

◆

◆ Mil...

Page 3 of 4

15027 - Dover HS/CTC Major Completion Items

Project Schedule As of 12-Oct-18

