



**DOVER SCHOOL
DISTRICT**

JOINT BUILDING COMMITTEE – DOVER HIGH SCHOOL AND REGIONAL CTC MEETING NOTICE

Meeting Type:	Regular Meeting
Meeting Location:	Superintendent's Conference Room, McConnell Center
Meeting Date:	Tuesday, April 16, 2019
Meeting Time:	4:30 P.M.

1. Call to order and roll call
2. Citizen's Forum
3. Approval of Meeting Minutes from March 26, 2019
4. Approve manifests
5. Review and approve new change order proposals/log
6. Proposal Request Approvals
7. FFE Request for Science Equipment
8. PC/HMFH Update
9. Committee Financial Report
10. Financial and Status Update
11. Matters of Interest
12. Build next agenda and review action items
13. Adjournment



**DOVER SCHOOL
DISTRICT**

JOINT BUILDING COMMITTEE DOVER HIGH SCHOOL AND REGIONAL CTC MINUTES

Meeting Type:	Regular Meeting
Meeting Location:	Supt Conference Room, McConnell Center
Meeting Date:	Tuesday, April 2, 2019
Meeting Time:	4:30 p.m.

- I. CALL TO ORDER AND ROLL CALL:** A meeting of the Dover High School and Regional Career Technical Center Joint Building Committee was called to order on Tuesday, April 2, 2019 at 4:31 p.m. in the Superintendent's Conference Room in the McConnell Center. Present were Bob Carrier, Amanda Russell, Dennis Shanahan, Matt Severson and Mark Geuther. Sarah Greenshields was excused. Also present were PC Construction Representatives Garret Bertolini and Ellen Brooks, HMFH representatives Tina Stanislaski and Alan Pemstein, Fire Chief Eric Hagman, DHS Principal Peter Driscoll, Clerk of the Works Stephanie Parsons, C & W Services Manager Mike Brooks, Business Administrator Libby Simmons, CTC Director Lisa Danley, Superintendent Bill Harbron.
- II. CITIZEN'S FORUM:** No one addressed the committee.
- III. APPROVE MEETING MINUTES FROM MARCH 19, 2019:** Amanda Russell moved, Dennis Shanahan seconded to approve the minutes of March 19 as amended in the agenda materials. An oral **VOTE PASSED 5/0**.
- IV. APPROVE MANIFESTS:**
- Amanda Russell moved, Matt Severson seconded to pay manifest CIPM#DHSCTC241 in the amount of \$19,200.00 to Horizon Engineering Associates for professional services through February 1, 2019. A roll call **VOTE PASSED 5/0**.
- Amanda Russell moved, Matt Severson seconded to pay manifest CIPM#DHSCTC242 in the amount of \$2,448.00 to Eversource Energy for work to remove 3 phase rental transformers. A roll call **VOTE PASSED 5/0**. All utilities have been disconnected as of March 30, 2019.
- Amanda Russell moved, Matt Severson seconded to pay manifest CIPM#DHSCTC243 in the amount of \$8,024.50 to Project Adventure for indoor course re-installation. A roll call **VOTE PASSED 5/0**.
- Amanda Russell moved, Matt Severson seconded to pay manifest CIPM#DHSCTC244 in the amount of \$1,703,131.00 to PC Construction for construction services through March 31, 2019. A roll call **VOTE PASSED 5/0**. This includes release of \$567,379.00 in retainage.
- V. REVIEW AND APPROVE NEW CHANGE ORDER PROPOSALS AND DISCUSSION OF PENDING CHANGE ORDERS:**
- Amanda Russell moved, Matt Severson seconded to approve Owner's Change Order 0024 in the amount of \$122,616.00. A roll call **VOTE PASSED 5/0**.
- Amanda Russell moved, Matt Severson seconded to approve change order 190175R2 ASI-099R4 Dishwashers in Prep Rooms in the amount of \$4,607.00. A roll call **VOTE PASSED 5/0**. This item had been tabled at the previous meeting due to a needed clarification on cost.



**DOVER SCHOOL
DISTRICT**

**JOINT BUILDING COMMITTEE
DOVER HIGH SCHOOL AND REGIONAL CTC
MINUTES**

Meeting Type:	Regular Meeting
Meeting Location:	Supt Conference Room, McConnell Center
Meeting Date:	Tuesday, April 2, 2019
Meeting Time:	4:30 p.m.

Amanda Russell moved, Matt Severson seconded to approve change order 190306 for Power to Auto Tech Wheel and Tire Machines in the amount of \$1,941.00. A roll call **VOTE PASSED 5/0**. The next two change orders for this item will not have a coordination and clean up charge since those costs are approved in this change order.

Amanda Russell moved, Dennis Shanahan seconded to approve change order 190341 for courtyard lighting at the stairs in the amount of \$1,338.00. This light fixture should cover all requirements and will be installed over April break. A roll call **VOTE PASSED 5/0**.

Amanda Russell moved, Matt Severson seconded to approve change order 191014R1 for lights for animal science dog run in the amount of \$6,419.00. This was a value engineering error and will also be used for emergency lighting. A roll call **VOTE PASSED 5/0**.

VI. UPDATE ON STATUS OF CHANGE ORDERS:

Ms. Parsons reviewed the updated change log with the JBC. Mr. Carrier commented that he didn't believe that the double batting cages would cost \$32,000. He thought that the costs for those installed at Woodman Park School were closer to \$13,000. Mr. Bertolini believes that the batting cage may have been demolished in error by PC and they had agreed to pay for one of the batting cages with contingency. Mr. Shanahan asked if there was a plan for one batting cage as part of the project to which Mr. Bertolini was unsure. Mr. Shanahan noted that the JBC should not be paying for this if PC removed it without authorization. Ms. Parsons and Mr. Bertolini will research this issue and report back to the JBC at the April 16 meeting. PC will do a comparison cost for one versus two batting cages.

Mr. Pemstein stated that they may withdraw 190312R1 Site ADA Update. Ms. Parsons asked that this change order be resolved at the next meeting.

There has been no change on unsubmitted items and only have placeholder numbers.

Ms. Parsons stated that they are proposing storage at each softball dugout so that a shed isn't needed. Athletic Director Peter Wotton is in support of this. This is currently being estimated for cost.

Ms. Parsons commented that they will look at fencing pricing and submit as a manifest.

Ms. Russell received a graphic for the music area. There are a few options with costs ranging from \$2500-\$2700 for just the left side or \$3200-\$3700 for both walls. This is needed for signage for visitors to provide direction to the music area. Ms. Russell will forward to Ms. Parsons who will address at the next meeting.

VII. PROPOSAL REQUEST APPROVAL: Ms. Parsons asked that this be placed in "log" format so that they can be easily tracked. She provided proposal requests for Phase II with the first for plantings surrounding the flag pole. Mr. Carrier noted that this was originally something that may



**DOVER SCHOOL
DISTRICT**

JOINT BUILDING COMMITTEE DOVER HIGH SCHOOL AND REGIONAL CTC MINUTES

Meeting Type:	Regular Meeting
Meeting Location:	Supt Conference Room, McConnell Center
Meeting Date:	Tuesday, April 2, 2019
Meeting Time:	4:30 p.m.

have been sponsored by the Rotary Club. Ms. Parsons will provide an estimate to the JBC and add to the log for pricing.

Ms. Parsons also asked the JBC for permission to price the clean room fume hood connection to which the JBC provided permission.

The last item she requested was to add hot water to the automotive wash bay to which the JBC provided permission. This is a year-round facility and is needed due to possible freeze ups in cold weather. She will bring that item to the JBC sometime in the future. GGD will submit a proposal.

- VIII. PC/HMFH UPDATE:** Mr. Bertolini updated the JBC on the status of the project stating the punch list has been consolidated into three areas. There will be a plan developed to address the list over April break. Great progress has been made with commissioning. Out of 130 items, 111 are closed. The areas with the greatest struggle are warranties. They are looking for a February substantial completion date and some feel it should be a September date for the warranties. On phase II, abatement is complete.

HMFH is continuing to coordinate phase II.

Ms. Stanislaski suggested re-visiting the contingency log to which Ms. Parsons expressed her agreement. It will most likely be available as an agenda item in a few meetings.

Mr. Shanahan asked if the shifting of softball fields is still being considered. Ms. Stanislaski responded that they submitted a drawing and has not heard that there would be additional costs for the change. Mr. Pemstein shared a drawing of the proposed location change.

Ms. Stanislaski stated there is still an odor in the animal science area, but they are still working on a remedy.

Some form of the round pen will be required. One proposal is to start to build a smaller round pen and have the building trades students complete the project. Inspectional services confirmed that this would be acceptable.

- IX. DEDICATION PLAQUE:** Mr. Pemstein shared the updated version of the plaque. Louise Paradis' name was misspelled as "Paradise".
- X. COMMITTEE FINANCIAL REPORT:** Ms. Simmons reviewed the report. The remaining contingency is \$612,744 after today's meeting. Ms. Simmons will confirm with IT Director Prosser that technology is set in the new building. Ms. Parsons commented that Inspectional Services has some concerns with power cords and how items are connected to the wall. She proposed being a liaison between Inspectional Services and IT to determine a plan. Ms. Danley supported the plan involving Ms. Parsons. Ms. Parsons also recommended leaving \$100,000 for the round pen until they know the scope with hopes that the cost will be less.



**DOVER SCHOOL
DISTRICT**

JOINT BUILDING COMMITTEE DOVER HIGH SCHOOL AND REGIONAL CTC MINUTES

Meeting Type:	Regular Meeting
Meeting Location:	Supt Conference Room, McConnell Center
Meeting Date:	Tuesday, April 2, 2019
Meeting Time:	4:30 p.m.

- XI. MATTERS OF INTEREST:** Ms. Parsons reported that Maple Floors Association will be going to Dover High School on April 4 with a written report to follow 2-4 weeks later.

Ms. Russell asked the purpose of the lights lining the front of the auditorium stage. She commented that they are blinding to the audience and a distraction during performances. **Ms.** Parsons stated there is a one-year service contract and issues will be resolved. She can look into it and get assistance on the issue. **Mr.** Pemstein noted that the lighting isn't finished yet and **Ms.** Stanislaski added that it may be a programming issue and will be resolved.

- XII. BUILD NEXT AGENDA AND REVIEW ACTION ITEMS:** The next regular meeting is scheduled for Tuesday, April 16 at 4:30 pm in the Superintendent's Conference Room in the McConnell Center.

- XIII. ADJOURNMENT:** Matt Severson moved, Dennis Shanahan seconded to adjourn the meeting at 5:45 pm. An oral **VOTE PASSED 5/0.**



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Owner's Change Order 0025

Title **Change Order #25**
Date **12-APR-19**

Architect / Engineer

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

Incorporated Change Proposals

<i>Proposal</i>	<i>Description</i>	<i>Amount</i>
190175R2	ASI-099R4 Dishwashers in Prep Rooms	4,607.00
190306	PR-49 Auto Tech Wheel & Tire	1,941.00
190341	ASI-145 Lighting in Courtyard	1,338.00
191014R1	Recessed Lighting	6,419.00
Total:		14,305.00

Notes**Contract Value Summary**

Original Contract Sum	71,643,000.00
+ Net Change by Previously Authorized Requests and Changes	2,687,883.50
Contract Sum Prior to This Change Order	74,330,883.50
+ Amount of This Change Order	14,305.00
New Contract Sum Including This Change Order	74,345,188.50

Contract Schedule Summary

Original Contract Completion Date	08/21/2019
+ Net Days Change by Previously Authorized Requests and Changes	0
Contract Completion Date Prior to This Change Order	08/21/2019
+ Days Change by This Change Order	0
+ New Contract Completion Date Including This Change Order	08/21/2019

Contractor / Purchaser

Signature _____ Date _____

Name & Title of Authorized Representative
Garret Bertolini
Senior Project Manager
PC Construction Company

Owner

Signature _____ Date _____

Name & Title of Authorized Representative
Robert Carrier
Joint Building Committee Chair
Dover School District

Architect

Signature _____ Date _____

Name & Title of Authorized Representative
Alan Pemstein
HMFH Architects, Inc.

Partner

Signature _____ Date _____

Name & Title of Authorized Representative

The space below this signature block is intentionally left blank.



April 10, 2019

OFFICE. (617) 492 2200
FAX. (617) 876 9775

Garret Bertolini
PC Construction
131 Presumpscot Street
Portland, ME 04103

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com

Re: Change Request Proposal – 190308
Electrical Revisions for Wheel Balancers

Dear Garret:

HMFH has reviewed this Proposed Change Order and is recommending to the Owner that it and the associated cost of \$575.00 be approved. It is our understanding that PC Construction is not requesting any time be added to the contract for the work related to this CR or any other costs for this work.

This work was required to coordinate with equipment brought over from the old school.

In approving this CR, the Owner is not accepting the request for reservation of rights identified in the CR.

Very Truly yours,
HMFH Architects

Alan Pemstein, AIA

encl: CRP 190308, ASI 137

cc: Libby Simmons, Dover School District
Bob Carrier, Chair JBC
Laura Wernick, HMFH
Stephanie Parsons, Clerk

Arthur S. Duffy, AIA
Chin Lin, AIA
Colin R. Dockrill, AIA
Deborah A. Collins, AIA
Devin E. Canton, AIA
Erica Metzger
George R. Metzger, AIA
John F. Miller, FAIA
Julia Nugent, AIA
Laura A. Wernick, FAIA
Lori Cowles, AIA
Margaret M. Munroe
Mario J. Torroella, FAIA
Matthew LaRue, AIA
Melissa A. Greene, AIA
Philip S. Lewis, AIA
Robert P. Williams, AIA
Stephen Friedlaender, FAIA
Tina Stanislawski, AIA
Vassilios Valaas, AIA



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190308

Title **ASI-137 Feed for Wheel Balancer**
Date Issued **11-FEB-19**
Proposal Status **Submitted**

Architect	Owner
Alan Pemstein HMFH Architects, Inc. 130 Bishop Allen Drive Cambridge, MA 02139 T: 617.844.2140 F: 617.876.9775 E: apemstein@hmfh.com	Robert Carrier Dover School District 61 Locust Street 409 Dover, NH 03820-4132 T: 603.516.6800 F: 603.516.6809 E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$575.00.

Scope Of Work

Furnish the labor and materials to change out the contract circuit breaker and plug for the specified L6-20R as shown in the attached ASI-137.

PC coordination fee was removed - this was included in 190310 and 190306

Cost Items			
Description	Company	Phase	Amount
ASI-137 Feed for Wheel Balancer	Griffin, Wayne J. Electric, Inc.	190308	\$ 557.00
L1 Markup - Overhead & Profit (2%)		900000	\$ 11.00
L2 Markup - Insurance (0.75%)		016150	\$ 4.00
L2 Markup - P&P Bond (0.56%)		016200	\$ 3.00
Total			\$575.00

Architect/Engineer Recommendation		Owner Approval	
I have reviewed this change proposal and agree that it appears to be fair and reasonable and recommend acceptance.		By signing below, the Owner authorizes this work to proceed and agrees that PC shall be compensated by the appropriate time and cost. This Change Request Proposal will be included in the next Contract Change Order.	
Signature	Date	Signature	Date
Name & Title of Authorized Representative Alan Pemstein HMFH Architects, Inc.		Name & Title of Authorized Representative Robert Carrier Joint Building Committee Chair Dover School District	

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190308

Title **ASI-137 Feed for Wheel Balancer**
Date Issued **11-FEB-19**
Proposal Status **Submitted**

Architect	Owner
Alan Pemstein HMFH Architects, Inc. 130 Bishop Allen Drive Cambridge, MA 02139 T: 617.844.2140 F: 617.876.9775 E: apemstein@hmfh.com	Robert Carrier Dover School District 61 Locust Street 409 Dover, NH 03820-4132 T: 603.516.6800 F: 603.516.6809 E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$772.00.

Scope Of Work

Furnish the labor and materials to change out the contract circuit breaker and plug for the specified L6-20R as shown in the attached ASI-137.

Cost Items

Description	Company	Phase	Amount
ASI-137 Feed for Wheel Balancer	Griffin, Wayne J. Electric, Inc.	190308	\$ 557.00
L1 Markup - Overhead & Profit (2%)		900000	\$ 15.00
L2 Markup - Insurance (0.75%)		016150	\$ 6.00
L2 Markup - P&P Bond (0.56%)		016200	\$ 4.00
PC Coordination/Clean-Up	PC Construction	012000	\$ 190.00
Total			\$772.00

Architect/Engineer Recommendation

I have reviewed this change proposal and agree that it appears to be fair and reasonable and recommend acceptance.

Signature

Date

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

By signing below, the Owner authorizes this work to proceed and agrees that PC shall be compensated by the appropriate time and cost. This Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

Name & Title of Authorized Representative

Robert Carrier
Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



**WAYNE J.
GRIFFIN ELECTRIC
INC.**

February 7, 2019

VIA EMAIL ONLY: gbertolini@pcconstruction.com

Mr. Garret Bertolini, Senior Project Manager
PC Construction Company
25 Alumni Dr.
Dover, NH 03820

RE: Job #2257 - Dover High School, Dover, NH
Proposal #213

Dear Mr. Bertolini:

Wayne J. Griffin Electric, Inc. ("WJGEI") proposes to modify our contract to perform the following lump sum revisions to our work per our enclosed detailed backup:

DESCRIPTION OF WORK:

Furnish the labor and materials to change out the contract circuit breaker and plug for the specified L6-20R as shown in the attached ASI-137.

Excluded is all cutting, coring, patching, painting and overtime time associated with this change in electrical scope.

Material	\$	202.52
Labor		331.43
Overhead		20.25
Subtotal	\$	554.20
Bond		3.05
Total		\$ 557.25

This is a lump sum forward looking estimate of the above-noted change to our scope of work. This estimate represents a price we are willing to accept to assume the cost risk of this change to our ongoing work given the information provided to us.

Corporate Headquarters:

116 Hopping Brook Road
Holliston, MA 01746
Phone: (508) 429-8830
Fax: (508) 429-7825

Regional Offices:

296 Cahaba Valley Parkway
Pelham, AL 35124
Phone: (205) 733-8848
Fax: (205) 733-8107

1950 Evergreen Boulevard
Suite 300
Duluth, GA 30096
Phone: (678) 417-9377
Fax: (678) 417-9373

2310 Presidential Drive
Suite 101
Durham, NC 27703
Phone: (919) 627-9724
Fax: (919) 627-9727

9801-C Southern Pine Boulevard
Charlotte, NC 28273
Phone: (704) 522-3851
Fax: (704) 522-3856

The labor and material prices contained in this proposal are based upon vendor/subcontractor quotes (if noted) and/or electrical industry pricing guides such as NECA, Trade Service, or R.S. Means, which guides are widely used and accepted in the construction industry to facilitate timely and consistent change order pricing. This estimate is offered for your review, approval and acceptance.

The value included in this proposal does not include any amounts for extended contract duration, overtime, changes in the sequence of work, acceleration, disruptions, interference and/or impacts, and the right is expressly reserved to recover any and all of these related items prior to any final settlement of this contract. The working relationship between your company and ours shall be in accordance with our mutually agreed to contract form.

Wayne J. Griffin Electric, Inc. reserves the right to void this proposal after thirty (30) days from the date above.

If you have any questions regarding the above, please do not hesitate to contact me at (508) 306-5338 or mblum@wjgei.com.

Very truly yours,

WAYNE J. GRIFFIN ELECTRIC, INC.



Micah J. Blum
Project Manager

MJB/jmr

ACKNOWLEDGMENT: The contract modifications stated for the above proposal are acceptable for the work to be performed. The value of the work completed to the date of the next requisition may be billed on that requisition.

Date: _____ Authorized Signature: _____

cc: Ellen Brooks, PC Construction Company, ebrooks@pcconstruction.com
Michael Brennan, Assistant Project Manager, Wayne J. Griffin Electric, Inc.
Mike Lovely, Project Foreman, Wayne J. Griffin Electric, Inc.
Kimberly Cabeceiras-Reed, Project Administrator, Wayne J. Griffin Electric, Inc.



CCN#: P-0213, ASI-137
Date: 2/6/2019
Project Name: Dover High School
Project Number: 02257-00-16
Page Number: 1

116 Hopping Brook Road, Holliston, MA 01746
 (508) 429-8830 FAX (508) 429-9251

Work Description

Furnish the labor and materials to change out the contract circuit breaker and plug for the specified L6-20R as shown in the attached ASI-137

Excluded is all cutting, coring, patching, painting and overtime time associated with this change in electrical scope

Itemized Breakdown

Description	Qty	Net Price	UM	Materials (\$)	Labor	Total Hours
20 AMP 2 POLE BREAKER	2.00	75.0000		150.000	0.000	0.000
LOT LABOR	1.00	0.0000		0.000	4.000	4.000
20A4W250V L6-20R TWIST LOCK RECPT	2.00	26.2600	EA	52.520	0.000	0.000
Totals				202.52		4.00
Tax				0.00		
Materials with				202.52		

Summary

Itemized Breakdown Total		202.52
Elect. Journeyman	(4.0000 hrs @ \$77.95 / hr)	311.80
		311.80
Material Markup	(\$202.52 @ 10.00%)	20.25
Foreman	(0.20 hrs @ \$98.15 / hr)	19.63
		39.88
Bond	(\$554.20 @ 0.55%)	3.05
		3.05
		42.93
Total		\$557.25



ARCHITECT'S SUPPLEMENTAL INSTRUCTIONS _____

ASI: 137

date: 9.17.2018

subject: Wheel Balancer

to: Scott Blair
PC Construction

from: HMFH

project id: 403114

project: Dover High School/ Career Technical Center
25 Alumni Drive Dover, NH

distribution:

☒ City of Dover	☒ PC Construction
☒ HMFH Architects	☒ FBRA Inc.
☐ Nobis Engineering, Inc.	☐ GGD Consulting Engineers, Inc.
☐ Mike Brooks, Clerk	☐ Halvorson Design Partnership, Inc.
☐ Horizon Engineering Associates	

reference:

attachments:

The Work shall be carried out in accordance with the following Supplemental Instructions issued in accordance with the Contract Documents without change in Contract Sum or Contract Time. Proceeding with the Work in accordance with these instructions indicates your acknowledgement that there will be no change in the Contract Sum or Contract time.

Revise the feed to the wheel balancer in Auto Tech 138A and Auto Collision 137A per the attached memo.

OFFICE. (617) 492 2200
FAX. (617) 876 9775

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com


M#63155
J#831 044 00.00

DATE: September 17, 2018

MEMO

TO: Alan Pemstein
HMFH Architects, Inc.

FROM: Mark R. Bibby



DEPT: Electrical

PROJECT: Dover High School & Career Technical Center-Animal Science Building
Dover, NH

SUBJECT: Feed to Wheel Balancer (Item AT-06) In Auto Tech Room 138A and (Item AC-06) in Auto
Collision Room 137A

Please be advised of the following:

Please issue the following to the Contractors as a directive for the breaker change required for Auto-Tech Room 138A, Item AT-06 wheel balancer and Auto Collision Room 137A, Item AC-06

- The Electrical Contractor shall provide a 20A-2P branch circuit breaker at panel PL138A to serve circuit feeding wheel balancer (Item AT-06) NEMA L6-20R receptacle, in lieu of 20A-1P branch circuit breaker indicated in Lab equipment connection schedule, Drawing E3.8.
- The Electrical Contractor shall provide a 20A-2P branch circuit breaker at panel PL137A to serve circuit feeding wheel balancer (Item AC-06) NEMA L6-20R receptacle, in lieu of 20A-1P branch circuit breaker indicated in Lab equipment connection schedule, Drawing E3.8.

If you have any question or concerns regarding the above, please contact our office at your earliest convenience.

MRB: gp

Cc: Robert Williams, AIA, HMFH Architects, Inc.
Tina Stanislaski, AIA, HMFH Architects, Inc.
David M. Pereira, P.E., Garcia, Galuska & DeSousa, Inc.



April 11, 2019

OFFICE. (617) 492 2200
FAX. (617) 876 9775

Garret Bertolini
PC Construction
131 Presumpscot Street
Portland, ME 04103

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com

Re: Change Request Proposal – 190313
Markerboards in Rooms 231 & 232

Dear Garret:

HMFH has reviewed this Proposed Change Order and is recommending to the Owner that it and the associated cost of \$1,083.00 be approved. It is our understanding that PC Construction is not requesting any time be added to the contract for the work related to this CR or any other costs for this work.

The documents originally had fume hoods in these rooms. They were removed but the emergency shut off switch was located in the middle of the wall. Because of all the casework in the room, there was only space for one marker board. This work allows the addition of another board. The boards are coming from attic stock. The additional fee charged by PC is acceptable as it also covers drywall repairs in the room.

In approving this CR, the Owner is not accepting the request for reservation of rights identified in the CR.

Very Truly yours,
HMFH Architects

Alan Pemstein, AIA

encl: CRP 190313, PR 050

cc: Libby Simmons, Dover School District
Bob Carrier, Chair JBC
Laura Wernick, HMFH
Stephanie Parsons, Clerk

Arthur S. Duffy, AIA
Chin Lin, AIA
Colin R. Dockrill, AIA
Deborah A. Collins, AIA
Devin E. Canton, AIA
Erica Metzger
George R. Metzger, AIA
John F. Miller, FAIA
Julia Nugent, AIA
Laura A. Wernick, AIA
Lori Cowles, AIA
Margaret M. Munroe
Mario J. Torroella, FAIA
Matthew LaRue, AIA
Melissa A. Greene, AIA
Philip S. Lewis, AIA
Robert P. Williams, AIA
Stephen Friedlaender, FAIA
Tina Stanislawski, AIA
Vassilios Valaas, AIA



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190313R1

Title **PR-50 Rooms 231 & 232 MBs**
Date Issued **03-APR-19**
Proposal Status **Submitted (Not Proceeding)**

Architect	Owner
Alan Pemstein HMFH Architects, Inc. 130 Bishop Allen Drive Cambridge, MA 02139 T: 617.844.2140 F: 617.876.9775 E: apemstein@hmfh.com	Robert Carrier Dover School District 61 Locust Street 409 Dover, NH 03820-4132 T: 603.516.6800 F: 603.516.6809 E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$1,083.00.

Scope Of Work

This proposal covers the cost to relocate the emergency switches in rooms 231 and 232. This proposal was revised to exclude the cost of additional markerboards and add labor/material to remove and re-mount markerboards, patch and sand the walls where the emergency switches were moved from, clean-up areas.

Cost Items

Description	Company	Phase	Amount
PR-50 231 & 232 MB's	Griffin, Wayne J. Electric, Inc.	190313	\$ 573.00
Patch/Sand Walls, Clean-Up	PC Construction	012000	\$ 475.00
L1 Markup - Overhead & Profit (2%)		900000	\$ 21.00
L2 Markup - Insurance (0.75%)		016150	\$ 8.00
L2 Markup - P&P Bond (0.56%)		016200	\$ 6.00
Total			\$1,083.00

Architect/Engineer Recommendation

I have reviewed this change proposal and agree that it appears to be fair and reasonable and recommend acceptance.

Signature

Date

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

By signing below, the Owner authorizes this work to proceed and agrees that PC shall be compensated by the appropriate time and cost. This Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

Name & Title of Authorized Representative

Robert Carrier
Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



WAYNE J.
GRIFFIN ELECTRIC
INC.

February 7, 2019

VIA EMAIL ONLY: gbertolini@pcconstruction.com

Mr. Garret Bertolini, Senior Project Manager
PC Construction Company
25 Alumni Dr.
Dover, NH 03820

RE: Job #2257 - Dover High School, Dover, NH
Proposal #214

Dear Mr. Bertolini:

Wayne J. Griffin Electric, Inc. ("WJGEI") proposes to modify our contract to perform the following lump sum revisions to our work per our enclosed detailed backup:

DESCRIPTION OF WORK:

Furnish the labor and materials to relocate the emergency cutoff switches to the other side of the boards in Rooms 231 and 232 as requested in the attached PR-50.

Excluded from this proposal is all cutting, coring, patching, painting and overtime associated with accomplishing this work.

Material	\$	66.07
Labor		497.15
Overhead		6.61
Subtotal	\$	569.83
Bond		3.13
Total	\$	572.96

This is a lump sum forward looking estimate of the above-noted change to our scope of work. This estimate represents a price we are willing to accept to assume the cost risk of this change to our ongoing work given the information provided to us.

Corporate Headquarters:

116 Hopping Brook Road
Holliston, MA 01746
Phone: (508) 429-8830
Fax: (508) 429-7825

Regional Offices:

296 Cahaba Valley Parkway
Pelham, AL 35124
Phone: (205) 733-8848
Fax: (205) 733-8107

1950 Evergreen Boulevard
Suite 300
Duluth, GA 30096
Phone: (678) 417-9377
Fax: (678) 417-9373

2310 Presidential Drive
Suite 101
Durham, NC 27703
Phone: (919) 627-9724
Fax: (919) 627-9727

9801-C Southern Pine Boulevard
Charlotte, NC 28273
Phone: (704) 522-3851
Fax: (704) 522-3856

The labor and material prices contained in this proposal are based upon vendor/subcontractor quotes (if noted) and/or electrical industry pricing guides such as NECA, Trade Service, or R.S. Means, which guides are widely used and accepted in the construction industry to facilitate timely and consistent change order pricing. This estimate is offered for your review, approval and acceptance.

The value included in this proposal does not include any amounts for extended contract duration, overtime, changes in the sequence of work, acceleration, disruptions, interference and/or impacts, and the right is expressly reserved to recover any and all of these related items prior to any final settlement of this contract. The working relationship between your company and ours shall be in accordance with our mutually agreed to contract form.

Wayne J. Griffin Electric, Inc. reserves the right to void this proposal after thirty (30) days from the date above.

If you have any questions regarding the above, please do not hesitate to contact me at (508) 306-5338 or mblum@wjgei.com.

Very truly yours,

WAYNE J. GRIFFIN ELECTRIC, INC.



Micah J. Blum
Project Manager

MJB/jmr

ACKNOWLEDGMENT: The contract modifications stated for the above proposal are acceptable for the work to be performed. The value of the work completed to the date of the next requisition may be billed on that requisition.

Date: _____ Authorized Signature: _____

cc: Ellen Brooks, PC Construction Company, ebrooks@pcconstruction.com
Michael Brennan, Assistant Project Manager, Wayne J. Griffin Electric, Inc.
Mike Lovely, Project Foreman, Wayne J. Griffin Electric, Inc.
Kimberly Cabeceiras-Reed, Project Administrator, Wayne J. Griffin Electric, Inc.



CCN#: P-0214, PR-50
Date: 2/6/2019
Project Name: Dover High School
Project Number: 02257-00-16
Page Number: 1

116 Hopping Brook Road, Holliston, MA 01746
 (508) 429-8830 FAX (508) 429-9251

Work Description

Furnish the labor and materials to relocate the emergency cut off switches to the other side of the boards in room 231 and 232 as requested in the attached PR-50.

Excluded from this proposal is all cutting, coring, patching, painting and overtime associated with accomplishing this work.

Itemized Breakdown

Description	Qty	Net Price	UM	Materials (\$)	Labor	Total Hours
LOT LABOR	1.00	0.0000		0.000	6.000	6.000
16/2PR CNTRL CBL UNSHLD TWSTD PR	100.00	0.1500	FT	15.000	0.000	0.000
2-3/4"D 14.0 CI 1G SW-BOX OLD-WORK EARS RX-CLMP	2.00	25.5350	EA	51.070	0.000	0.000
Totals				66.07		6.00
Tax				0.00		
Materials with				66.07		

Summary

Itemized Breakdown Total		66.07
Elect. Journeyman	(6.0000 hrs @ \$77.95 / hr)	467.70
		467.70
Material Markup	(\$66.07 @ 10.00%)	6.61
Foreman	(0.30 hrs @ \$98.15 / hr)	29.45
		36.06
Bond	(\$569.83 @ 0.55%)	3.13
		3.13
		39.19
Total		\$572.96



PROPOSAL REQUEST

PR: 50

date: 9.21.2018

subject: Add a Markerboard in Rooms 231 & 232

to: Scott Blair
PC Construction

from: Alan Pemstein

project id: 403114

project: Dover High School/ Career Technical Center
25 Alumni Drive Dover, NH

distribution:

☒ City of Dover	☒ PC Construction
☒ HMFH Architects	☐ FBRA Inc.
☐ Nobis Engineering, INC.	☐ GGD Consulting Engineers, Inc.
☒ Mike Brooks, Clerk	☐ Halvorson Design
☐ Horizon Engineering Associates	

reference:

attachments:

Please submit an itemized proposal for changes in Contract Sum and Contract Time for proposed modifications to the Contract Documents described herein. This is not a Change Order, a Construction Change Directive or a direction to proceed with the work described in the proposed modifications.

Provide a cost for relocating the emergency shut-off switch to the side of the FEC (closest to door) and providing an 8' markerboard.

OFFICE. (617) 492 2200
FAX. (617) 876 9775

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com



April 8, 2019

OFFICE. (617) 492 2200
FAX. (617) 876 9775

Garret Bertolini
PC Construction
131 Presumpscot Street
Portland, ME 04103

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com

Re: Change Request Proposal – 190343
Courtyard Fence

Dear Garret:

HMFH has reviewed this Proposed Change Order and is recommending to the Owner that it and the associated cost of \$2,413.00 be reviewed by the JBC for approval. It is our understanding that PC Construction is not requesting any time be added to the contract for the work related to this CR or any other costs for this work.

Inspectional Services requested that a guard rail be installed on the retaining wall in the courtyard. The Landscape Architect designed the plantings to discourage access to the top of the wall.

Per contract, PC's fee for coordination/supervision of change orders is 2% of the cost (\$47.00). PC has added an additional 19.5% (\$380.00). The JBC will need to approve this addition.

In approving this CR, the Owner is not accepting the request for reservation of rights identified in the CR.

Very Truly yours,
HMFH Architects

Alan Pemstein, AIA

encl: CRP 190343, ASI 146

cc: Libby Simmons, Dover School District
Bob Carrier, Chair JBC
Laura Wernick, HMFH
Stephanie Parsons, Clerk

Arthur S. Duffy, AIA
Chin Lin, AIA
Colin R. Dockrill, AIA
Deborah A. Collins, AIA
Devin E. Canton, AIA
Erica Metzger
George R. Metzger, AIA
John F. Miller, FAIA
Julia Nugent, AIA
Laura A. Wernick, FAIA
Lori Cowles, AIA
Margaret M. Munroe
Mario J. Torroella, FAIA
Matthew LaRue, AIA
Melissa A. Greene, AIA
Philip S. Lewis, AIA
Robert P. Williams, AIA
Stephen Friedlaender, FAIA
Tina Stanislawski, AIA
Vassilios Valaas, AIA



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190343

Title **ASI-146 Fence at Courtyard Retaining Wall**
Date Issued **01-FEB-19**
Proposal Status **Submitted**

Architect	Owner
Alan Pemstein HMFH Architects, Inc. 130 Bishop Allen Drive Cambridge, MA 02139 T: 617.844.2140 F: 617.876.9775 E: apemstein@hmfh.com	Robert Carrier Dover School District 61 Locust Street 409 Dover, NH 03820-4132 T: 603.516.6800 F: 603.516.6809 E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$2,413.00.

Scope Of Work

Proposal to add an ornamental fence at the courtyard retaining wall

Cost Items

Description	Company	Phase	Amount
Four Seasons (Chasco) Fencing	Four Seasons Fence	190343	\$ 1,955.00
L1 Markup - Overhead & Profit (2%)		900000	\$ 47.00
L2 Markup - Insurance (0.75%)		016150	\$ 18.00
L2 Markup - P&P Bond (0.56%)		016200	\$ 13.00
PC Coordination and Management	PC Construction	012000	\$ 380.00
Total			\$2,413.00

Architect/Engineer Recommendation

I have reviewed this change proposal and agree that it appears to be fair and reasonable and recommend acceptance.

Signature _____ Date _____

Name & Title of Authorized Representative
Alan Pemstein

HMFH Architects, Inc.

Owner Approval

By signing below, the Owner authorizes this work to proceed and agrees that PC shall be compensated by the appropriate time and cost. This Change Request Proposal will be included in the next Contract Change Order.

Signature _____ Date _____

Name & Title of Authorized Representative
Robert Carrier
Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



Date: January 22, 2019

To: PC Construction Company
193 Tilley Drive
South Burlington, VT 05403

Attn: Ellen Brooks
ebrooks@pcconstruction.com

Salesperson	Job	Location	Valid
Charlie Kuehl	Dover High School & CTC	Dover, NH	30 Days
Qty	Description	Unit Price	Line Total
20 LF	Furnish and install 42" high ornamental iron with plated posts atop courtyard retaining wall.	Lump Sum	<u>\$1,955.00</u>
Subtotal			\$1,955.00
Sales Tax			N/A
Total			\$1,955.00

ARCHITECT'S SUPPLEMENTAL INSTRUCTIONS _____

ASI: 146

date: 1.11.2019

subject: Ornamental Fence in Courtyard

to: Scott Blair
PC Construction

from: HMFH

project id: 403114

project: Dover High School/ Career Technical Center
25 Alumni Drive Dover, NH

distribution:


☒ City of Dover	☒ PC Construction
☒ HMFH Architects	☒ FBRA Inc.
☐ Nobis Engineering, Inc.	☐ GGD Consulting Engineers, Inc.
☒ Mike Brooks, Clerk	☐ Halvorson Design Partnership, Inc.
☐ Horizon Engineering Associates	

reference:

attachments:

The Work shall be carried out in accordance with the following Supplemental Instructions issued in accordance with the Contract Documents without change in Contract Sum or Contract Time. Proceeding with the Work in accordance with these instructions indicates your acknowledgement that there will be no change in the Contract Sum or Contract time.

Install an ornamental fence on the retaining wall in the courtyard.
See Detail 1/L4.3 for fence requirements. **Ameristar Montage Acceptable.**



Attach fence to top of wall:
Use a 1/2" x 6" x 6" (MIN) baseplate (galvanized) with (4) 1/2" diameter x 6" MIN. embedment adhesive anchor bolts (galvanized) spaced at 4" minimum. The guardrail post shall be centered on the baseplate and the baseplate shall be centered on the 14" wide retaining wall.



April 11, 2019

OFFICE. (617) 492 2200
FAX. (617) 876 9775

Garret Bertolini
PC Construction
131 Presumpscot Street
Portland, ME 04103

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com

Re: Change Request Proposal – 190354
BMS Data Base Rebuild

Dear Garret:

HMFH has reviewed this Proposed Change Order and is recommending to the Owner that it and the associated cost of \$4,761.00 be reviewed by the JBC for approval. It is our understanding that PC Construction is not requesting any time be added to the contract for the work related to this CR or any other costs for this work.

This additional cost is the result of a corrupt data base as provided to Siemens by the previous IT director and the work required to correct and re-validate. Siemens has done this work but did not reach out to the current IT director for direction or review.

In approving this CR, the Owner is not accepting the request for reservation of rights identified in the CR.

Very Truly yours,

HMFH Architects

Alan Pemstein, AIA

encl: CRP 190354, GGD Review

cc: Libby Simmons, Dover School District
Bob Carrier, Chair JBC
Laura Wernick, HMFH
Stephanie Parsons, Clerk

Arthur S. Duffy, AIA
Chin Lin, AIA
Colin R. Dockrill, AIA
Deborah A. Collins, AIA
Devin E. Canton, AIA
Erica Metzger
George R. Metzger, AIA
John F. Miller, FAIA
Julia Nugent, AIA
Laura A. Wernick, FAIA
Lori Cowles, AIA
Margaret M. Munroe
Mario J. Torroella, FAIA
Matthew LaRue, AIA
Melissa A. Greene, AIA
Philip S. Lewis, AIA
Robert P. Williams, AIA
Stephen Friedlaender, FAIA
Tina Stanislawski, AIA
Vassilios Valaas, AIA

GARCIA • GALUSKA • DESOUSA

Consulting Engineers

Inc.

M#65951
J#831 044 00.00


DATE: March 28, 2019

MEMO

TO: Alan Pemstein, AIA LEED AP
HMFH Architects, Inc.

FROM: Richard C. Newell, P.E.

Dominick B. Puniello, P.E., Principal



DEPT: HVAC

PROJECT: Dover High School and Technical Center
Dover, NH

SUBJECT: CR #190354 - BMS System Database Rebuild

Please be advised of the following:

We have reviewed the Siemens Industry, Inc. portion of Change Request Proposal No.190354 in the amount of \$4,608.00 for costs associated with rebuild database and reload software Dover BMS System. As noted in the ATC Submittal 230000-39-2 Siemens worked with School IT Staff John Valvanis to proceed with a virtual machine rather than the contract specified physical desktop. Based upon the series of events noted in the scope of work, we find the amount to be fair and reasonable and recommend your approval.

If you have any questions or concerns regarding the above, please contact our office at your earliest convenience.

RCN: gp

Enc.

Cc: Robert Williams, AIA LEED AP, HMFH Architects, Inc
Tina Stanislaski, AIA LEED AP, HMFH Architects, Inc
Laura Wernick, FAIA, REFP, LEED AP, HMFH Architects, Inc.



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

15027: Dover High School and Career Technical Center

25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190354

Title **BMS System Database Rebuild**
Date Issued **22-MAR-19**
Proposal Status **Submitted**



Architect	Owner
Alan Pemstein HMFH Architects, Inc. 130 Bishop Allen Drive Cambridge, MA 02139	Robert Carrier Dover School District 61 Locust Street 409 Dover, NH 03820-4132
T: 617.844.2140 F: 617.876.9775 E: apemstein@hmfh.com	T: 603.516.6800 F: 603.516.6809 E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$4,761.00.

Scope Of Work

THE BMS virtual machine had errors in its initial configuration by the previous IT director that lead to a corruption of the database and services required to run the BMS software. This meant a new VM needed to be setup and required that Siemens had to expend a significant amount of time to correct the database and re-validate all licensing. This event caused delay in Siemens progress and forced them to re-do work that had already been completed. The cause of this issue was not the fault of Siemens or the construction manager.

This work has been completed.

Cost Items

Description	Company	Phase	Amount
BMS System Database Rebuild	Siemens Industry, Inc.	190354	\$ 4,608.00
L1 Markup - Overhead & Profit (2%)		900000	\$ 92.00
L2 Markup - Insurance (0.75%)		016150	\$ 35.00
L2 Markup - P&P Bond (0.56%)		016200	\$ 26.00
Total			\$4,761.00

Architect/Engineer Recommendation

I have reviewed this change proposal and agree that it appears to be fair and reasonable and recommend acceptance.

Signature _____ Date _____

Name & Title of Authorized Representative
Alan Pemstein
HMFH Architects, Inc.

Owner Approval

By signing below, the Owner authorizes this work to proceed and agrees that PC shall be compensated by the appropriate time and cost. This Change Request Proposal will be included in the next Contract Change Order.

Signature _____ Date _____

Name & Title of Authorized Representative
Robert Carrier
Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



Eric Hanley
Operations Manager
207-504-0317
Eric.hanley@siemens.com
January 21 2019

ATTN: Ellen Brooks
PC Construction
ebrooks@pcconstruction.com

– **Pricing to rebuild database and reload of software Dover BMS System**

Ellen,

THE BMS virtual machine had errors in its initial configuration by John Valvanis that lead to a corruption of the database and services required to run the BMS software. This meant a new VM needed to be setup and required that Siemens had to expend a significant amount of time to correct the database and re-validate all licensing. This event caused delay in our progress and forced us to re-do work that had already been completed. The cause of this issue was not the fault of Siemens.

Explanation of labor below by date:

August 22nd: 8 hours – Worked on configuring new machine and loading web server applets and SQL setup. Once machine was setup software was installed. Purchased temporary license to get new machine running online until corrupted license file could be released to be applied to new machine.

August 23rd: 8 hours- Retrieve backup from old virtual machine. Recover what files we could. Had to work on releasing the license from the previous host and migrate it to new trusted storage on new virtual machine.

August 24th: 8 hours – Worked on restoring database. Rebuild network communications and setup field panel configurations to new host machine. Re-populate graphics.

August 27th: 8 hours – Finish graphical re-population, database restore and network com to previous state prior to corruption of HD.

32 hours @ \$134 an hour.
Temporary Designo License to get new machine started \$320.

Total due: \$4,608.00



April 12, 2019

Garret Bertolini
PC Construction
131 Presumpscot Street
Portland, ME 04103

OFFICE: (617) 492 2200
FAX: (617) 876 9775

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com

Re: Change Request Proposal – 191010
Drywall over Foam Insulation at Animal Science

Dear Garret:

HMFH has reviewed this Proposed Change Order and is recommending to the Owner that it and the associated cost of \$18,190.00 be approved. It is our understanding that PC Construction is not requesting any time be added to the contract for the work related to this CR or any other costs for this work.

Foam insulation was used at the Animal Science Barn. It is required that the foam be covered by Type X GWB (fire rated drywall). This CRP deals with the areas not already covered with drywall.

In approving this CR, the Owner is not accepting the request for reservation of rights identified in the CR.

Very Truly yours,
HMFH Architects

Alan Pemstein, AIA

encl: CRP 191010

cc: Libby Simmons, Dover School District
Bob Carrier, Chair JBC
Laura Wernick, HMFH
Stephanie Parsons, Clerk

Arthur S. Duffy, AIA
Chin Lin, AIA
Colin R. Dockrill, AIA
Deborah A. Collins, AIA
Devin E. Canton, AIA
Erica Metzger
George R. Metzger, AIA
John F. Miller, FAIA
Julia Nugent, AIA
Laura A. Wernick, FAIA
Lori Cowles, AIA
Margaret M. Munroe
Mario J. Torroella, FAIA
Matthew LaRue, AIA
Melissa A. Greene, AIA
Philip S. Lewis, AIA
Robert P. Williams, AIA
Stephen Friedlaender, FAIA
Tina Stanislaski, AIA
Vessilios Valaes, AIA



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 191010

Title **ASI-AS006 Spray Foam Ignition Barrier**
Date Issued **26-MAR-19**
Proposal Status **Submitted**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603.516.6800
F: 603.516.6809
E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$18,190.00.

Scope Of Work

Work per ASI-AS006 includes the cost to add additional framing and drywall in the Animal Science Building to conceal spray foam insulation per Inspectional Services requirements. Credit for ceiling tile at these locations.

Work has been completed

Cost Items

Description	Company	Phase	Amount
1. Metro Drywall and Framing (COR117)	Metro Walls Inc.	191010	\$ 14,320.00
2. Metro Drywall and Framing (COR118)	Metro Walls Inc.	191010	\$ 22,738.00
3. Alpha and Omega Ceiling Tile Credit	Alpha & Omega Acoustics	095100	\$ -5,200.00
4. Credit for Incorrect Spray Foam Locations	Northeast Firestopping Solutions*	191010	\$ -14,254.00
L1 Markup - Overhead & Profit (2%)		900000	\$ -104.00
L1 Markup - Overhead & Profit (2%)		900000	\$ 456.00
L2 Markup - Insurance (0.75%)		016150	\$ -40.00
L2 Markup - Insurance (0.75%)		016150	\$ 174.00
L2 Markup - P&P Bond (0.56%)		016200	\$ -30.00
L2 Markup - P&P Bond (0.56%)		016200	\$ 130.00
Total			\$18,190.00

Architect/Engineer Recommendation

I have reviewed this change proposal and agree that it appears to be fair and reasonable and recommend acceptance.

Signature

Date

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

By signing below, the Owner authorizes this work to proceed and agrees that PC shall be compensated by the appropriate time and cost. This Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

Name & Title of Authorized Representative

Robert Carrier

Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



ARCHITECT'S SUPPLEMENTAL INSTRUCTIONS

ASI: **AS 006**

date: 8.13.2018

subject: Added Exterior Grade GWB in Barn

to: Scott Blair
PC Construction

from: Caitlin Osepchuk

project id: 403114

project: Dover High School/ Career Technical Center
25 Alumni Drive Dover, NH

distribution:

☒ City of Dover	☒ PC Construction
☒ HMFH Architects	☐ FBRA Inc.
☐ Nobis Engineering, Inc.	☒ GGD Consulting Engineers, Inc.
☒ Mike Brooks, Clerk	☐ Halvorson Design Partnership, Inc.
☐ Horizon Engineering Associates	

reference:

attachments: USG Product Data

The Work shall be carried out in accordance with the following Supplemental Instructions issued in accordance with the Contract Documents without change in Contract Sum or Contract Time. Proceeding with the Work in accordance with these instructions indicates your acknowledgement that there will be no change in the Contract Sum or Contract time.

In the barn area cover all walls that have foam insulation with 5/8" exterior grade type X GWB per the attached product data.

On the exterior walls install the tongue & groove paneling over the GWB.

On the demising wall install veneer plywood over the gwb to 8'-0" a.f.f.

At the roof install material between rafters leaving 2" +/- of the rafter exposed.

OFFICE: (617) 492 2200
FAX: (617) 876 9775

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com



49 Hancock Street
Manchester, N.H. 03101
(603) 668-2648

POTENTIAL CHANGE ORDER

TO: PC Construction 25 Ullummi Drive Dover High School Attn: Scott Blair	DATE: 8/27/2018 PROJECT NAME: Dover High School GC PROJECT #: MWI COR NO : 117 GC CO
--	---

DESCRIPTION OF ADDITIONAL DEFERRED WORK:

Additional labor and materials per AWO 23189, 23201, 23200, 23197, 23198, 23188
additional framing and drywall at animal sciences building at multiple areas needed to conceal
spray foam insulation per owners request

Qty	Material Description	Unit Price	Extension
1296 sqft	5/8" drywall	0.32	415
2208 sqft	1/2" drywall	0.30	662
680 lf	1 5/8 stud & track	0.32	218
1100 lf	7/8 hat channel	0.42	462
1	misc. taping materials	65.00	65

**NO WORK IS TO BE PERFORMED
WITHOUT AUTHORIZATION**

Total Material	\$ 1,822
Lift Staging	
Freight & Misc	\$ -
Sales Tax 6.25%	
Material Total	\$ 1,822

LABOR:

RATE:

		Regular	Overtime	
1	Forman	\$ 61.36	91.41	\$ 61
96	64 Carpenter	\$ 55.04	80.08	\$ 10,409
11	Taper	\$ 55.04	80.08	\$ 605
	labor	\$ 44.03	91.41	\$ -
Total Labor				\$ 11,076
Total Material				\$ 1,822
Sub Total				\$ 12,897
Bond				\$ 133
10% OH& Profit				\$ 1,290
GRAND TOTAL				\$ 14,320

Note: This additional work impacts the completion schedule by 5 additional crew days.

Approved _____

Date _____

By: _____

Metro Walls, Inc.



Emitted
08/06

23189

TO: PC

ADDITIONAL WORK ORDER

DATE 08/06/18

JOB NAME Power Animal
SCIENCE

DESCRIPTION OF WORK

Drywall skulls storage walls
North + East to deck to cover perm and smoke tape it

LABOR INVOLVED

2 carpenter's 8 hrs per 16 hrs
1 Taper 5 hrs 5 hrs
1 pt time

TOTAL DUE ON LABOR

MATERIALS INVOLVED

9 sheets 4x12' Dry wall 5/8" X
mud paper tape

TOTAL MATERIALS

TOTAL DUE

WORK AUTHORIZED BY



23201

TO: PC

ADDITIONAL WORK ORDER

DATE 08/11/18JOB NAME Power HighDESCRIPTION OF WORK Drywall High Flnt at
skulls lab animal scienceLABOR INVOLVED 2 carpenter's @ hrs 16 hrs
light time

TOTAL DUE ON LABOR _____

MATERIALS INVOLVED 12 sheets 5/8 x Drywall 12'0
misc screws

TOTAL MATERIALS _____

TOTAL DUE _____

WORK AUTHORIZED BY [Signature]



23200

TO: RC

ADDITIONAL WORK ORDER

DATE 08/09/18

JOB NAME Animal science
Dover High

DESCRIPTION OF WORK Drywall pitched Roofs at
Skid's Lab

LABOR INVOLVED 2 men 10 hrs per 20 hrs
1 super 1 hr.

TOTAL DUE ON LABOR _____

MATERIALS INVOLVED 20 sheets 4x12 drywall 1/2
ultrabright No sing.

TOTAL MATERIALS _____

TOTAL DUE _____

WORK AUTHORIZED BY



23197

TO:

PC

ADDITIONAL WORK ORDER

DATE

08/08/18

JOB NAME

Dover High

DESCRIPTION OF WORK

Frame to Enclose Form
at Roof Animal science skulls lab

LABOR INVOLVED

2 carpenters 16 hrs per

32 hr's

lft time

TOTAL DUE ON LABOR

MATERIALS INVOLVED

60pc 1 5/8 stud 8'-0
20pc 1 5/8 Track
\$

TOTAL MATERIALS

TOTAL DUE

WORK AUTHORIZED BY



METRO



Forwarded

08/13/18

complete

23198

TO:

PC

ADDITIONAL WORK ORDER

DATE

08/08/18

JOB NAME

Dover high
Animal Science

DESCRIPTION OF WORK

Install 7/8 putting then Drywall
and smoke tape
Room's 113-113A

LABOR INVOLVED

2 carpenters 6 hrs per
1 Tape 6 hrs

12 hrs
6 hrs

TOTAL DUE ON LABOR

MATERIALS INVOLVED

30pc 7/8 H/lat
6 sheets 4x12 Drywall misc screws
misc paper Tape

TOTAL MATERIALS

TOTAL DUE

WORK AUTHORIZED BY



to be continued
Entered
08/06

23188

TO: PC

ADDITIONAL WORK ORDER

DATE 08/04/18

JOB NAME Animal Science
Lower Mt

DESCRIPTION OF WORK Add Hittat + Drywall ceilings
to Rooms 109A 111 113 113A smoke Tape
seams

LABOR INVOLVED

lift time

4 carpenter's 16 hrs
perc

64 hrs
74 hrs

TOTAL DUE ON LABOR

MATERIALS INVOLVED

80 pc 7/8 Hittat 20 GA
26 sheets 4x12' Drywall 1/2"

TOTAL MATERIALS

TOTAL DUE

WORK AUTHORIZED BY



49 Hancock Street
Manchester, N.H. 03101
(603) 668-2648

POTENTIAL CHANGE ORDER

TO: PC Construction 25 Ullummi Drive Dover High School Attn: Scott Blair	DATE: 8/27/2018 PROJECT NAME: Dover High School GC PROJECT #: MWI COR NO : 118 GC CO
--	---

DESCRIPTION OF ADDITIONAL DELETED WORK:

Additional labor and materials:

At multiple ceiling areas of animal sciences building to conceal exposed spray foam per town/owners request.

AWO: See attached

Qty	Material Description	Unit Price	Extension
8704 sqft	5/8" MR drywall	0.38	3308
6 rolls	Drywall paper tape	3.00	18
16 rolls	Mesh tape	5.00	80
144 lf	7/8 hat channel	0.42	60
45 pcs	Cornerbead	2.00	90
2 cases	1 1/4" drywall screws	50.00	100
22 bags	Durabond	12.00	264
29 bkt	All purpose joint compound	16.00	464

**NO WORK IS TO BE PERFORMED
WITHOUT AUTHORIZATION**

Total Material	\$ 4,384
Lift Staging	
Freight & Misc	\$
Sales Tax 6.25%	
Material Total	\$ 4,384

LABOR:

RATE:

		Regular	Overtime	
10	Forman	\$ 61.36	91.41	\$ 614
174	16 Carpenter	\$ 55.04	80.08	\$ 10,858
84	Taper	\$ 55.04	80.08	\$ 4,623
	labor	\$ 44.03	91.41	\$ -

Total Labor	\$ 16,095
Total Material	\$ 4,384
Sub Total	\$ 20,479
Bond	\$ 211
10% OH & Profit	\$ 2,048
GRAND TOTAL	\$ 22,738

Note: This additional work impacts the completion schedule by 10 additional crew days.

Approved _____

Date _____

By: _____

Metro Walls, Inc.



1st cont
ceil

23205

TO: PC

ADDITIONAL WORK ORDER

DATE 08/14/18

JOB NAME Dover High
Animal Science

DESCRIPTION OF WORK First cont Taping of
ceilings (Pitched + Flat) Skills lab
(Spray Foam)

LABOR INVOLVED 2 Tapers 8 hrs per 16 hrs
1 pt time

TOTAL DUE ON LABOR

MATERIALS INVOLVED 2 Rolls Paper Tape 3 Buckets
Black top mud

TOTAL MATERIALS

TOTAL DUE

WORK AUTHORIZED BY



Sheet #1

24778

TO:

PC

ADDITIONAL WORK ORDER

DATE 08/15/18

JOB NAME Power High
Animal Science

DESCRIPTION OF WORK

Animal BARN Dry wall walls at small
(spray foam)

LABOR INVOLVED

2 men 8 hrs per	16 hrs
2 men 5 hrs per	10 hrs
1 super 1 hr	1 hr
Left time	

TOTAL DUE ON LABOR

MATERIALS INVOLVED

total to follow.

TOTAL MATERIALS

TOTAL DUE

WORK AUTHORIZED BY



24780

TO: PC

ADDITIONAL WORK ORDER

DATE 08/15/18

JOB NAME Dover High
Animal ScienceDESCRIPTION OF WORK Install ceiling at truss Hgt
water room.
(Spray Foam)LABOR INVOLVED 2 men 4 hrs per 8 hrs
1 super 1 hr 1 hr.

TOTAL DUE ON LABOR

MATERIALS INVOLVED 8 pc 7/8 Hilti
4 pc 2x2 angle
3 sheets 4x8 med tough 5/8 X
misc screws

TOTAL MATERIALS

TOTAL DUE

WORK AUTHORIZED BY



#2

24779

TO: PC

ADDITIONAL WORK ORDER

DATE 08/16/18

JOB NAME Downer High
Animal ScienceDESCRIPTION OF WORK Drywall walls at small
Animal Area BARN (spray foam)

LABOR INVOLVED 4 men @ hrs per

32 hrs
1 hr.1 supervisor 1 hr
lift time

TOTAL DUE ON LABOR

MATERIALS INVOLVED

total to follow.

TOTAL MATERIALS

TOTAL DUE

WORK AUTHORIZED BY



Fri

24782

ADDITIONAL WORK ORDER

TO:

PC

DATE 08/17/18

JOB NAME Power High
Drumml Science

DESCRIPTION OF WORK Final coat + Sand
Upper Flt + Pitted ceilings at Skills Lab

(Spray Foam)

LABOR INVOLVED 2 Trainers 6 hrs per 12 hrs
Cft time

TOTAL DUE ON LABOR

MATERIALS INVOLVED 6 Bgs Durabond 10 Buckets
mud sand sponges sand disc's paper tape
4 Rolls

TOTAL MATERIALS

TOTAL DUE

WORK AUTHORIZED BY

Fri Short



24785

ADDITIONAL WORK ORDER

TO:

PC

DATE 08/17/18

JOB NAME Dover High Animal Science

DESCRIPTION OF WORK

Fire Tape walls at Barn

(Spray Foam)

LABOR INVOLVED

1 Taper 8 hrs

8 hrs

TOTAL DUE ON LABOR

MATERIALS INVOLVED

Total to follow

TOTAL MATERIALS

TOTAL DUE

WORK AUTHORIZED BY

A handwritten signature in black ink, appearing to be "J. E. [unclear]", written over a horizontal line.



Frei

24784

ADDITIONAL WORK ORDER

TO: PC

DATE 08/17/18

JOB NAME Power High mineral
science

DESCRIPTION OF WORK

Install Drywall at BARN
Area
(Spray Foam)

LABOR INVOLVED

4 carpenters 8 hrs each 32 hrs
1 super 1 hr
lift time 1 hr

TOTAL DUE ON LABOR

MATERIALS INVOLVED

total to follow

TOTAL MATERIALS

TOTAL DUE

WORK AUTHORIZED BY



SAT

24781

TO: PC

ADDITIONAL WORK ORDER

DATE 08/18/18

JOB NAME Dover High
Animal Science

DESCRIPTION OF WORK

Install drywall at
Boroni area
(Spray Foam) Premium Time

LABOR INVOLVED

2 carpenters 8 hrs per 16 hrs
Lift time

TOTAL DUE ON LABOR

MATERIALS INVOLVED

total to follow

TOTAL MATERIALS

TOTAL DUE

WORK AUTHORIZED BY



24788

TO:

R

ADDITIONAL WORK ORDER

DATE 08/20/18

JOB NAME Dover High
Animal Sciences

DESCRIPTION OF WORK Install drywall
Booru ceiling
Spray Foam

LABOR INVOLVED 2 men 8 hrs 16 hrs
lift time

TOTAL DUE ON LABOR _____

MATERIALS INVOLVED total to follow

TOTAL MATERIALS _____

TOTAL DUE _____

WORK AUTHORIZED BY

[Signature]



24789

TO:

RC

ADDITIONAL WORK ORDER

DATE 08/22/18

JOB NAME Power High
Animal SciencesDESCRIPTION OF WORK Drywall pitch ceiling at
BARN (Spray Foam)
Tape walls at BARN

LABOR INVOLVED

2 carpenter's 6 hrs per 12 hrs
2 Taper's 8 hrs per 16 hrs
lift time

TOTAL DUE ON LABOR

MATERIALS INVOLVED

TOTAL MATERIALS

TOTAL DUE

WORK AUTHORIZED BY



24792

ADDITIONAL WORK ORDER

TO:

RE

DATE

08/23/18

JOB NAME

Dover High
Animal Science

DESCRIPTION OF WORK

Drywall and Tape BarnArea over Farn

LABOR INVOLVED

2 carpenters8 hrs per162 Taper's8 hrs per161 super1 hr11 pt time

TOTAL DUE ON LABOR

MATERIALS INVOLVED

material to follow

TOTAL MATERIALS

TOTAL DUE

WORK AUTHORIZED BY

[Signature]



24793

TO: PC

ADDITIONAL WORK ORDER

DATE 08/24/18

JOB NAME Power High
Animal ScienceDESCRIPTION OF WORK Drywall and tape Base
Area over spray foamLABOR INVOLVED 2 carpenters 8 hrs 16 hrs
2 Tapers 8 hrs 16 hrs
Lift time

TOTAL DUE ON LABOR

MATERIALS INVOLVED 16 Bags Durabond Easy sand
16 Buckets Black top mud 8 Rolls mesh 8 Rolls paper
1 case 10' corner bead 2 case's 1 1/4 drywall screw's
269 sheets of 4x8 Drywall mel'd tough 5/8 X

TOTAL MATERIALS

TOTAL DUE

WORK AUTHORIZED BY



24797

TO:

PC

ADDITIONAL WORK ORDER

DATE 08/25/18

JOB NAME Dover High
Animal ScienceDESCRIPTION OF WORK Install drywall at Pith
ceiling in Barren
(Spray Foam)

LABOR INVOLVED

2 men 8hr's per
1 super 1 hr
lift time 16 hrs
1 hr

TOTAL DUE ON LABOR

MATERIALS INVOLVED

Ron Pith PC
TIME VERIFIED

TOTAL MATERIALS

TOTAL DUE

WORK AUTHORIZED BY



ALPHA & OMEGA ACOUSTICS

**2143 Alfred Road
Lyman, Me 04002
Phone/fax
207-459-7148**

CHANGE ORDER

March 7, 2019

TO: PC Construction

ATTN: Ellen

Project: Dover High School/CTC Dover N.H.

RE: Animal Science Sloped Ceiling Credit

Credit for the substitution of drywall and framing at the Skills Lab in lieu of ceiling tile per C0191010.

Standard Alaska Tile (Skills Lab room 108) sloped ceiling

Credit for sloped ceilings in Animal science \$5200.00

CHANGE ORDER by Bernard Antonis



April 11, 2019

OFFICE. (617) 492 2200
FAX. (617) 876 9775

Garret Bertolini
PC Construction
131 Presumpscot Street
Portland, ME 04103

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com

Re: Change Request Proposal – 191012
In Animal Science Relocate the Water Fountain

Dear Garret:

HMFH has reviewed this Proposed Change Order and is recommending to the Owner that it and the associated cost of \$1,091.00 be approved. It is our understanding that PC Construction is not requesting any time be added to the contract for the work related to this CR or any other costs for this work.

The original design was for a single water fountain, but a double unit was required. Space constraints did not allow for ADA compliance in the designed location. This CRP covers the cost for the revised location. Plumbing had not been installed. This cost is only for the drywall changes..

In approving this CR, the Owner is not accepting the request for reservation of rights identified in the CR.

Very Truly yours,

HMFH Architects

Alan Pemstein, AIA

encl: CRP 191012

cc: Libby Simmons, Dover School District
Bob Carrier, Chair JBC
Laura Wernick, HMFH
Stephanie Parsons, Clerk

Arthur S. Duffy, AIA
Chin Lin, AIA
Colin R. Dockrill, AIA
Deborah A. Collins, AIA
Devin E. Canton, AIA
Erica Metzger
George R. Metzger, AIA
John F. Miller, FAIA
Julia Nugent, AIA
Laura A. Wernick, FAIA
Lori Cowles, AIA
Margaret M. Munroe
Mario J. Torroella, FAIA
Matthew LaRue, AIA
Melissa A. Greene, AIA
Philip S. Lewis, AIA
Robert P. Williams, AIA
Stephen Friedlaender, FAIA
Tina Stanislawski, AIA
Vassilios Valaas, AIA



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 191012

Title **Relocated Water Fountains**
Date Issued **20-FEB-19**
Proposal Status **Submitted (Work Proceeding)**

Architect	Owner
Alan Pemstein HMFH Architects, Inc. 130 Bishop Allen Drive Cambridge, MA 02139 T: 617.844.2140 F: 617.876.9775 E: apemstein@hmfh.com	Robert Carrier Dover School District 61 Locust Street 409 Dover, NH 03820-4132 T: 603.516.6800 F: 603.516.6809 E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$1,127.00.

Scope Of Work

Water fountain was relocated after being roughed-in at the design location per IS direction. Per code, there need to be water coolers at two different heights and this would not fit at the location designed.

Cost Items			
Description	Company	Phase	Amount
L1 Markup - Overhead & Profit (2%)		900000	\$ 22.00
L2 Markup - Insurance (0.75%)		016150	\$ 8.00
L2 Markup - P&P Bond (0.56%)		016200	\$ 6.00
Relocated Water Cooler	Metro Walls Inc.	191012	\$ 1,091.00
Total			\$1,127.00

Architect/Engineer Recommendation	Owner Approval
I have reviewed this change proposal and agree that it appears to be fair and reasonable and recommend acceptance.	By signing below, the Owner authorizes this work to proceed and agrees that PC shall be compensated by the appropriate time and cost. This Change Request Proposal will be included in the next Contract Change Order.
Signature _____ Date _____ Name & Title of Authorized Representative Alan Pemstein HMFH Architects, Inc.	Signature _____ Date _____ Name & Title of Authorized Representative Robert Carrier Joint Building Committee Chair Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



49 Hancock Street
Manchester, N.H. 03101
(603) 668-2648

POTENTIAL CHANGE ORDER

TO: PC Construction 25 Ullumni Drive Dover High School Attn: Scott Blair	DATE: 8/27/2018 PROJECT NAME: Dover High School GC PROJECT #: MWI COR NO : 114 GC CO
--	---

DESCRIPTION OF ADDITIONAL/DELETED WORK:

Additional labor and materials per AWO 23187
Demo & frame for moved water cooler
Frame new wall in storage 112A drywall and finish

Qty	Material Description	Unit Price	Extention
30 lf	6" track 20ga	0.81	24
96 lf	6" stud 20 ga	0.81	78
			0
			0
			0

**NO WORK IS TO BE PERFORMED
WITHOUT AUTHORIZATION**

Total Material	\$	102
Lift Staging		
Freight & Misc	\$	-
Sales Tax 6.25%		
Material Total	\$	102

LABOR:

RATE:

		Regular	Overtime	
	Forman	\$ 61.36	91.41	\$ -
16	Carpenter	\$ 55.04	80.08	\$ 881
	Taper	\$ 55.04	80.08	\$ -
	labor	\$ 44.03	91.41	\$ -
Total Labor				\$ 881
Total Material				\$ 102
Sub Total				\$ 983
Bond				\$ 10
10% OH& Profit				\$ 98
GRAND TOTAL				\$ 1,091

Note: This additional work impacts the completion schedule by 2 additional crew days.

Approved _____

Date _____

By: _____

Metro Walls, Inc.



Entered
08/06

23187

TO: PC

ADDITIONAL WORK ORDER

DATE 08/01/18

JOB NAME Animal Science
Dover NH

DESCRIPTION OF WORK Demo + Frame opening for
Move water cooler Frame New wall in
Storage 112A Drywall + Finish

LABOR INVOLVED 2 carpenters 8 hrs per 16 hrs

TOTAL DUE ON LABOR _____

MATERIALS INVOLVED 3pc 6" Trench 10'-0
8pc 6" stud 12'-0 misc shots pins
screws

TOTAL MATERIALS _____

TOTAL DUE _____

WORK AUTHORIZED BY [Signature]



April 11, 2019

Garret Bertolini
PC Construction
131 Presumpscot Street
Portland, ME 04103

OFFICE: (617) 492 2200
FAX: (617) 876 9775

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com

Re: Change Request Proposal – 191017
Emergency Lighting Animal Science

Dear Garret:

HMFH has reviewed this Proposed Change Order and is recommending to the Owner that it and the associated cost of \$3,275.00 be approved. It is our understanding that PC Construction is not requesting any time be added to the contract for the work related to this CR or any other costs for this work.

During a lights out test by Inspectional Services it was determined that additional emergency lighting was required.

In approving this CR, the Owner is not accepting the request for reservation of rights identified in the CR.

Very Truly yours,
HMFH Architects

Alan Pemstein, AIA

encl: CRP 191017, GGD Review

cc: Libby Simmons, Dover School District
Bob Carrier, Chair JBC
Laura Wernick, HMFH
Stephanie Parsons, Clerk

Arthur S. Duffy, AIA
Chin Lin, AIA
Colin R. Dockrill, AIA
Deborah A. Collins, AIA
Devin E. Canton, AIA
Erica Metzger
George R. Metzger, AIA
John F. Miller, FAIA
Julia Nugent, AIA
Laura A. Wernick, FAIA
Lori Cowles, AIA
Margaret M. Munroe
Mario J. Torroella, FAIA
Matthew LaRue, AIA
Melissa A. Greene, AIA
Philip S. Lewis, AIA
Robert P. Williams, AIA
Stephen Friedlaender, FAIA
Tina Stanislawski, AIA
Vassilios Valaas, AIA

GARCIA • GALUSKA • DESOUSA
Consulting Engineers Inc.


M#64994
J#831 044 00.00

DATE: January 28, 2019

MEMO

TO: Alan Pemstein, AIA LEED AP
HMFH Architects, Inc.

FROM: David M. Pereira, P.E., Principal



DEPT: Electrical

PROJECT: Dover High School and Technical Center
Dover, NH

SUBJECT: CR #191017 - RFI-808 AS Lights Out Test Clarification

Please be advised of the following:

We have reviewed the Interstate Electrical Services Corp. portion of Change Request Proposal No.191017 in the amount of \$3,170.00 for work associated with replacing (6) light fixtures as outlined in ASI ASO #11. We find the amount to be fair and reasonable and recommend your approval.

If you have any questions or concerns regarding the above, please contact our office at your earliest convenience.

DMP: Im

Enc.

Cc: Robert Williams, AIA LEED AP, HMFH Architects, Inc
Tina Stanislaski, AIA LEED AP, HMFH Architects, Inc
Laura Wernick, FAIA, REFP, LEED AP, HMFH Architects, Inc.



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

1502701: Animal Science Building

25 Alumni Drive
Dover, NH 03820

Change Request Proposal 191017

Title **RFI-808 AS Lights-Out Test Clarification**
Date Issued **22-JAN-19**
Proposal Status **Submitted**

RECEIVED

January 22, 2019

Garcia Galuska & DeSousa

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603-516-6800
F: 603-516-6809
E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$3,275.00.

Scope Of Work

This CO is to replace the SL4 fixtures with SL4E to provide more light at the ASB as result of a lights-out test on October 22nd. Please note that pricing is dependent on completing this work during normal work hours and would like to coordinate over a school break. If this is required to be completed after hours or on a weekend additional cost for premium time will be applied (see attached email).

Cost Items

Description	Company	Phase	Amount
1. RFI-808 AS Lights-Out Test Clarification	Interstate Electrical Services Corp.	191017	\$ 3,170.00
2. L1 Markup - Overhead & Profit (2%)		900000	\$ 63.00
3. L2 Markup - Insurance (0.75%)		016150	\$ 24.00
4. L2 Markup - P&P Bond (0.56%)		016200	\$ 18.00
Total			\$3,275.00

Architect/Engineer Recommendation

I have reviewed this change proposal and agree that it appears to be fair and reasonable and recommend acceptance.

Signature

Date

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

By signing below, the Owner authorizes this work to proceed and agrees that PC shall be compensated by the appropriate time and cost. This Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

Name & Title of Authorized Representative

Robert Carrier
Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



January 17, 2019

Ellen Brooks
Project Engineer / Employee Owner
PC Construction Company
Dover High School and CTC
25 Alumni Drive
Dover, NH 03820

Reference: **Dover HS Animal Science Building**
Dover, NH
IESC #632860 – PCE #15

Dear Ellen,

We are pleased to offer our proposal to replace six (6) light fixtures as outlined in ASI ASO.

Fixtures will be EBUBH Hubbell PGW-HTR. Work will be done during normal working hours.

Total Cost \$3,170.00

Work will be done during normal working hours.

If work cannot be coordinated during regular work hours (over school break) additional cost of \$640 will be required for premium time.
(see attached email)

Price is valid for 15 days.

Please send your change order if you would like us to complete this work as directed.

Thank you for this opportunity to be of service. If you should have any questions or require additional information please do not hesitate to contact us at our Bedford, New Hampshire office.

Sincerely,
INTERSTATE ELECTRICAL SERVICES CORP.

433 US Route 1
Unit 401
York, ME 03909
855.500.4372
www.iesc1.com

Peter T. Cicolini
Regional Vice President

PTC/rir

Cc: File

Regional Offices
Connecticut
Massachusetts
New Hampshire
Rhode Island
Vermont

Dover High School and CTC: Change Order Log									
Pending JBC Approval									
PCI No.	PCI Name	Issued Date	Submitted Amount	Status	Approved Amount	Approved Date	Owner CO #	BIC	Summary
191010.00	ASI-AS006 Spray Foam Ignition Barrier	3/26/2019	\$ 32,920.00	Pending JBC Approval				JBC	Work complete.
191012.00	Relocated Water Cooler	2/20/2019	\$ 1,127.00	Pending JBC Approval				JBC	Work complete.
190354.00	BMS System Rebuild	3/22/2019	\$ 4,761.00	Pending JBC Approval				JBC	Work complete.
190308.00	ASI-137 Feed for Wheel Balancer	2/11/2019	\$ 575.00	Pending JBC Approval				JBC	Work complete. ASI-137 issued 9/17/2018.
190313R1	PR-50 Room 231 and 232 MB's	4/10/2019	\$ 1,083.00	Pending JBC Approval				JBC	Work not completed.
191017.00	RFI-808 AS Lights-Out Test Clarification	1/22/2019	\$ 3,275.00	Pending JBC Approval				JBC	Work not completed. RFI-808 issued 11/2/2018. (Interstate)
190343.00	ASI-146 Fencing on Retaining Wall in Courtyard	2/1/2019	\$ 2,413.00	Pending JBC Approval				JBC	Work not completed. ASI-146 issued 1/11/2019. (Chasco)
			\$ 46,154.00						

Dover High School and CTC: Change Order Log Submitted									
PCI No.	PCI Name	Issued Date	Submitted Amount	Status	Approved Amount	Approved Date	Owner CO #	BIC	Summary
190273.00	RFI-763 CH1 Freeze Protection Heater	2/27/2019	\$ 838.00	Submitted				HMFH	Work complete. RFI-763 issued 6/15/2018.
190311.00	ASI-133 Dust Collection FA Connection	2/8/2019	\$ 3,353.00	Submitted				HMFH	Work not completed.
191020.00	RFI-807 AS EBU Lighting	4/2/2019	\$ 3,275.00	Submitted				HMFH	Work not completed. RFI-807 issued 11/15/2018. (Interstate)
190180R1	RFI-572 Safety Shower Feed and Mixing Valves	12/26/2017	\$ 1,863.00	Submitted				PC	PC to confirm information.
190362.00	Spinkler Revisions	4/10/2019	\$ 7,131.00	Submitted				HMFH	Work completed.
			\$ 16,460.00						

Dover High School and CTC: Change Order Log
Comments and Metro Review

PCI No.	PCI Name	Issued Date	Submitted Amount	Status	Approved Amount	Approved Date	Owner CO #	BIC	Summary
190256.00	Football Scoreboard Permanent Feed	10/8/2018	\$ 10,812.00	Comments				HMFH	HMFH to respond to comments.
190322.00	PR-53 Mat Hoist	11/6/2018	\$ 6,865.00	Comments				HMFH	Work not completed. On hold per design.
190154.10	ASI-090R White Board Quantity Resolution	11/27/2018	\$ 7,659.00	Comments				HMFH	Boards deleted per submittal/PR and re-added, credit was given.
190260.00	RFI-742 Additional Borrowed Lights	5/16/2018	\$ 4,893.00	Comments				PC	PC to address comments
190301.00	RFI-701 Radiant Heat Balancing Valves	11/27/2018	\$ 11,704.00	Comments				PC	PC to address comments
190098.00	ASI-061 Alt PE Wall Configuration Update	8/7/2017	\$ 4,246.00	Comments				HMFH	PC provided additional information for review.
190198.00	Misc Drywall Revisions (T&M)	11/24/2019	\$ 16,189.00	Metro Review				Metro Review	Pending Metro Review Meeting
190200.00	RFI-633 Soffit Outside 127B	2/14/2018	\$ 786.00	Metro Review				Metro Review	Pending Metro Review Meeting
190097.10	RFI-341 Cardio/Weight Room Ceiling Revisions (Metro)	9/15/2017	\$ 7,263.00	Metro Review				Metro Review	Pending Metro Review Meeting
190235.00	PR-34 Metro Credits		-	Metro Review				Metro Review	Pending Metro Review Meeting
190080R3	ASI 021.11 FEC Locations (T&M)	2/11/2019	\$ 18,402.00	Metro Review				Metro Review	Pending Metro Review Meeting
190217.00	Town Square Ceiling Finish Changes	11/3/2018	\$ 10,662.00	Metro Review				Metro Review	Pending Metro Review Meeting
190080.10	ASI 021.11 FEC Locations - Drywall Changes	11/26/2018	\$ 18,905.00	Metro Review				Metro Review	Pending Metro Review Meeting
190264.1R1	RFI-747 Stair #2 Wind Brace Fireproofing - Metro Cost	9/27/2018	\$ 8,711.00	Metro Review				Metro Review	Pending Metro Review Meeting
190241.20	ASI-112 CTC Entrance	5/17/2018	\$ 1,638.00	Metro Review				Metro Review	Pending Metro Review Meeting
190060.1R	ASI-021.4 Revised Floor Plans Firestopping T&M	11/24/2018	\$ 54,252.00	Metro Review				Metro Review	Pending Metro Review Meeting
			\$ 182,987.00						



Dover High School and CTC: Change Order Log								
Unsubmitted (Complete)								
PCI No.	PCI Name	Estimated Cost	Status	Approved Amount	Approved Date	Owner CO #	BIC	Summary
190344.00	Dust Collector Flow Switch	\$ 3,000.00	Unsubmitted (complete)				PC	
190286.00	RFI-782 Auto Area Review Items	\$ 15,000.00	Unsubmitted (complete)				PC	RFI-782 issued 7/30/2018 (work completed)
190262R1	Orchestra Pit Panel Modifications		Unsubmitted (complete)				HMFH	Need response from HMFH
		\$ 18,000.00						

Dover High School and CTC: Change Order Log
Unsubmitted (Incomplete)

PCI No.	PCI Name	Estimated Cost	Status	Approved Amount	Approved Date	Owner CO #	BIC	Summary
190305.00	PR-48 Auto Collision Wash Bay	\$ 25,000.00	Unsubmitted (incomplete)				PC	Approved for pricing by JBC 4/2. Updated PR issued 4/11.
190321.00	PR-52 Water Distillers	\$ 10,000.00	Unsubmitted (incomplete)					PR-52 issued 1/2/2019 (work not completed)
190328.00	PR-055 Air Line (Welding) hose (Auto Tech)	\$ 3,000.00	Unsubmitted (incomplete)					PR-55 on hold, design questions
190329.00	PR-054 Wainscoat at Welding	\$ 6,000.00	Unsubmitted (incomplete)					PR-54 on hold, HMFH to confirm
190331.00	PR-056 Sink in Welding	\$ 6,800.00	Unsubmitted (incomplete)				HMFH	PR-56 on hold, IS to confirm(work not completed)
190336.00	ASI-141 Auditorium Aisle Lighting	\$ 5,000.00	Unsubmitted (incomplete)					ASI-141 issued 10/19/2018 (work not completed)
190337.00	PR-57 Additional Markerboards and Tack Boards	\$ 1,000.00	Unsubmitted (incomplete)					PR-57 issued 11/14/2018 (work not completed)
190338.00	PR-58 LCD Display in Lobby	\$ 1,000.00	Unsubmitted (incomplete)					PR-58 issued 11/14/2018 (work not completed)
190340.00	PR-59 Wet Area Training	\$ 10,000.00	Unsubmitted (incomplete)				HMFH	Approved for pricing by JBC 3/19. Need updated PR from design.
191021.00	Animal Science Barn Ventilation	-	Unsubmitted (incomplete)					Potential CO No formal direction (work not completed)
190349.00	Fire Alarm Intelligibility	-	Unsubmitted (incomplete)					Potential CO No formal direction (work not completed)
190347.00	PR-064 Air Compressor	\$ 10,000.00	Unsubmitted (incomplete)					PR-64 issued 1/18/2019 (work not completed)
190350.00	Paint Booth Dampers	-	Unsubmitted (incomplete)				HMFH	Potential CO No formal direction (work not completed)
190353.00	PR-62 CTC Sinks	\$ 6,000.00	Unsubmitted (incomplete)					PR-562 issued 1/2/2019 (work not completed)
190352.00	PR-65 Air Filtration	\$ 2,500.00	Unsubmitted (incomplete)					PR-65 issued 2/12/2019 (work not completed)
190352.00	RFI-812 Auto Collision Electrical Panel Protection	-	Unsubmitted (incomplete)					Potential CO No formal direction (work not completed)
190355.00	UPS for Phone System		Unsubmitted (incomplete)					ASI-148 issued 1/28/2019.
190361.00	Field and Fencing Updates		Unsubmitted (incomplete)				PC	Approved for pricing by JBC 4/2. PR issued 3/20.
190360.00	Plantings at Flag Pole		Unsubmitted (incomplete)				HMFH	Approved for pricing by JBC 4/2. Need formal PR.
190359.00	Wash Bay Electrical Devices		Unsubmitted (incomplete)				HMFH	Approved for pricing by JBC 4/2. Need formal PR.
190358.00	Clean Room Fume Hood		Unsubmitted (incomplete)				HMFH	Approved for pricing by JBC 4/2. Info on PR incorrect, need more info from design.
190357.00	Washer/Dryer at Facilities		Unsubmitted (incomplete)				PC	Approved for pricing by JBC 4/2. PR issued 12/20.
190356.00	Dugout Changes		Unsubmitted (incomplete)				PC	Approved for pricing by JBC 3/19. PR issued 4/1.
190351.00	Science Lab Table Power	-	Unsubmitted (incomplete)				HMFH	Approved for pricing by JBC 4/2. Need formal PR.

\$ 67,800.00

Dover High School and CTC
PC Construction
Requisition 35

ITEM NO.	DESCRIPTION OF WORK	TOTAL RETAINAGE HELD	RETAINAGE PREVIOUSLY RELEASED	CURRENT RETAINAGE RELEASE REQUESTED	Remaining Retainage	Comments
15027 Dover High School and Career Technical Center						
01	GENERAL CONDITIONS					
010000	Mobilization & Demobilization	\$	\$	\$0	\$0	
010020	Office Supplies	\$	\$	\$0	\$0	
010025	PM Software	\$	\$	\$0	\$0	
010030	Office Furniture/Systems	\$	\$	\$0	\$0	
010035	Kiosk	\$	\$	\$0	\$0	
010060	Janitorial Services	\$	\$	\$0	\$0	
010070	Temporary Wiring	\$	\$	\$0	\$0	
010090	Water Usage	\$	\$	\$0	\$0	
010100	Telephone/Communications	\$	\$	\$0	\$0	
010110	Sanitary Facilities	\$	\$	\$0	\$0	
010130	Construction Fence	\$	\$	\$0	\$0	
010400	Temporary Heat	\$	\$	\$0	\$0	
010410	Temporary Enclosure	\$	\$	\$0	\$0	
011040	Snow Removal	\$	\$	\$0	\$0	
011050	Park/Transport/ParkingLot	\$	\$	\$0	\$0	
011160	Blueprinting/ContractDrawings	\$	\$	\$0	\$0	
011200	OSHA & First Aid	\$	\$	\$0	\$0	
011320	Progress Cleanup/Removal	\$	\$	\$0	\$0	
011330	Floor Protection	\$	\$	\$0	\$0	
011360	Final Cleanup	\$	\$	\$0	\$0	
012000	Project Management	\$	\$	\$0	\$0	
012060	Safety Engineer	\$	\$	\$0	\$0	
012110	Field Engineer	\$	\$	\$0	\$0	
012200	Field Office Manager	\$	\$	\$0	\$0	
013000	Living Allowance	\$	\$	\$0	\$0	
013020	Travel Expenses	\$	\$	\$0	\$0	
014000	Scheduling	\$	\$	\$0	\$0	
014080	Estimating	\$	\$	\$0	\$0	
015300	Loader/Material Handling	\$	\$	\$0	\$0	
015520	Field Office	\$	\$	\$0	\$0	
015530	Subcontractor Trailer	\$	\$	\$0	\$0	
015560	Storage Trailer/Container	\$	\$	\$0	\$0	
015950	Expendible Tools	\$	\$	\$0	\$0	
015960	Small Tools	\$	\$	\$0	\$0	
015970	Support Equipment	\$	\$	\$0	\$0	
015980	Fuel, Oil, Lube	\$	\$	\$0	\$0	

Dover High School and CTC
PC Construction
Requisition 35

ITEM NO.	DESCRIPTION OF WORK	TOTAL RETAINAGE HELD	RETAINAGE PREVIOUSLY RELEASED	CURRENT RETAINAGE RELEASE REQUESTED	Remaining Retainage	Comments
016000	Builder's Risk Insurance	\$ -	\$ -	\$0	\$0	
016150	G/L Insurance	\$ -	\$ -	\$0	\$0	
016200	P&P Bond	\$ -	\$ -	\$0	\$0	
	GENERAL CONDITIONS Total:	\$ -	\$ -	\$0	\$0	
02	SITE WORK					
200000	Sitework Subcontractor	\$ 162,901	\$ 118,246.00	\$20,000	\$24,555	Requesting partial retainage release based on punchlist review. Approved.
020500	Demolition Subcontractor	\$ 35,425	\$ -	\$0	\$35,425	Work on-going
020550	Asbestos Abatement Subcontractor	\$ 50,232	\$ -	\$0	\$50,232	Work on-going
020600	Courtyard Site Access	\$ 1,078	\$ -	\$0	\$1,078	Trees might need to be replaced in springtime.
027112	Landscaping and Hardscaping	\$ 16,533	\$ -	\$0	\$16,533	Phase II
027210	Fencing	\$ 4,536	\$ 585.00	\$0	\$3,951	Phase II
027800	Turf Field	\$ -	-N/A-	\$0	-N/A-	Deleted
027610	Tennis Courts	\$ -	\$ -	\$0	\$0	Phase II
027620	Track Repairs	\$ -	-N/A-	\$0	-N/A-	Deleted
	SITE WORK Total:	\$ 270,605	\$ 118,831.00	\$20,000	\$131,774	
03	CONCRETE					
030002	Concrete Flatwork Subcontractor	\$ 47,925	\$ 23,985.02	\$0	\$23,940	Holding 50% retainage for polished concrete floors.
031000	Concrete Subcontract	\$ 42,340	\$ 42,340.00	\$0	\$0	
031200	Site Concrete	\$ 18,822	\$ -	\$0	\$18,822	Phase II
033460	Rammed Aggregate Piers	\$ 14,296	\$ 14,298.00	\$0	\$0	
033650	Polished Concrete Floors	\$ 4,659	\$ -	\$0	\$4,659	
	CONCRETE Total:	\$ 128,042		\$0	\$47,421	
04	MASONRY					
042000	Masonry	\$ 86,250	\$ 64,687.00	\$21,563	\$0	Requesting retainage release. Approved.
	MASONRY Total:	\$ 86,250	\$ 64,687.00	\$21,563	\$0	
05	METALS					
051000	Structural Steel	\$ 319,950	\$ 319,950.00	\$0	\$0	
055000	Misc Metals	\$ 37,012	\$ 7,405.00	\$0	\$29,607	
055010	Unistrut Ceiling	\$ 500	\$ 500.00	\$0	\$0	
	METALS Total:	\$ 357,462		\$0	\$29,607	
06	WOOD & PLASTICS					
060800	Misc Carpentry	\$ 9,035	\$ 9,034.93	\$0	\$0	
061005	Auditorium Ceiling Access	\$ 5,000	\$ -	\$0	\$5,000	
062000	Millwork	\$ 18,376	\$ 18,376	\$0	\$0	
064020	Laboratory Casework	\$ 57,137	\$ 57,137	\$0	\$0	
065100	Animal Science Building Allowance	\$ 796	\$ 796.00	\$0	\$0	
	WOOD & PLASTICS Total:	\$ 90,344	\$ 85,343.93	\$0	\$5,000	
07	THERMAL & MOISTURE					
071000	Waterproofing	\$ 2,135	\$ 2,135.00	\$0	\$0	

Dover High School and CTC
PC Construction
Requisition 35

ITEM NO.	DESCRIPTION OF WORK	TOTAL RETAINAGE HELD	RETAINAGE PREVIOUSLY RELEASED	CURRENT RETAINAGE RELEASE REQUESTED	Remaining Retainage	Comments
071950	Air Infiltration Barriers	\$ 22,288	\$ 22,288.45	\$0	\$0	
072500	Fireproofing Subcontract	\$ 16,416	\$ 16,416.00	\$0	\$0	
072600	Firestopping Subcontract	\$ 3,206	\$ 2,885.00	\$0	\$321	
073100	Roofing Subcontract	\$ 80,480	\$ 80,480.00	\$0	\$0	
	THERMAL & MOISTURE Total:	\$ 124,625	\$ 124,204.45	\$0	\$321	
08	DOORS & WINDOWS					
080100	Doors Frames and Hardware	\$ 28,518	\$ 12,690.00	\$0	\$15,828	
080110	Door and Hardware Installation	\$ 3,250	-	\$0	\$3,250	
083300	Overhead Doors	\$ 3,190	\$ 3,190	\$0	\$0	
084000	Windows, Storefront and Curtainwall	\$ 127,706	\$ 93,546.00	\$34,160	\$0	
088000	Interior Glazing	\$ 10,000	\$ 10,000.00	\$0	\$0	
	DOORS & WINDOWS Total:	\$ 172,664	\$ 119,426.00	\$34,160	\$19,078	
09	FINISHES					
092000	Gypsum Drywall System	\$ 277,507	-	\$0	\$277,507	
093100	Ceramic Tile	\$ 32,748	\$ 32,748.00	\$0	\$0	
095100	Acoustical Ceilings	\$ 29,274	\$ 27,932.31	\$0	\$1,341	
095200	Acoustic Wall Panels	\$ 21,306	\$ 21,306.00	\$0	\$0	
095600	Wood Flooring	\$ 5,834	-	\$0	\$5,834	
096600	Resilient Flooring	\$ 47,900	\$ 47,900	\$0	\$0	
097000	Resilient Athletic Flooring	\$ 2,000	\$ 2,000	\$0	\$0	
099000	Painting Subcontractor	\$ 29,513	\$ 29,513	\$0	\$0	
	FINISHES Total:	\$ 446,082	\$ 161,399	\$ -	\$ 284,683	
10	SPECIALTIES					
100000	Misc Specialties	\$ 30,013	\$ 15,006.00	\$10,007	\$5,000	Requesting partial retainage release. Per review, \$5,000 for locker hangers held.
104210	Signage Subcontractor	\$ 1,783	\$ 1,783.00	\$0	\$0	
	SPECIALTIES Total:	\$ 31,796	\$ 16,789.00	\$10,007	\$5,000	
11	EQUIPMENT					
110600	Stage Rigging and Curtains	\$ 14,079	\$ 13,797.00	\$0	\$282	
111400	Kitchen Equipment	\$ 27,842	\$ 27,842.00	\$0	\$0	
111600	Loading Dock Equipment	\$ 452	\$ 451.60	\$0	\$0	
113000	Athletic Equipment	\$ 6,360	-	\$0	\$6,360	
	EQUIPMENT Total:	\$ 48,732	\$ 42,090.60	\$0	\$6,642	
12	FURNISHINGS					
125000	Window Treatments	\$ 4,013	\$ 3,879.00	\$0	\$134	
127100	Fixed Auditorium Seating	\$ 6,348	\$ 5,078.00	\$0	\$1,270	
127300	Gymnasium Seating	\$ 7,091	-	\$4,091	\$3,000	Requesting partial retainage release. Electrical concerns under 260000 - approved
	FURNISHINGS Total:	\$ 17,452	\$ 8,957.00	\$4,091	\$4,404	
14	CONVEYING SYSTEMS					
142000	Elevators	\$ 10,557	\$ 8,446.00	\$2,111	\$0	Requesting retainage release. Approved

Dover High School and CTC
PC Construction
Requisition 35

ITEM NO.	DESCRIPTION OF WORK	TOTAL RETAINAGE HELD	RETAINAGE PREVIOUSLY RELEASED	CURRENT RETAINAGE RELEASE REQUESTED	Remaining Retainage	Comments
	CONVEYING SYSTEMS Total:	\$ 10,557		\$2,111	\$0	
15	MECHANICAL - PROCESS					
151030	MEP Enabling & Relocations	\$ 95	\$ -	\$0	\$95	
	MECHANICAL - PROCESS Total:	\$ 95	\$ -	\$0	\$95	
152	MECHANICAL-HVAC					
152882	Mech Insulation Subcontract	\$ 31,575	\$ 31,575.00	\$0	\$0	
152883	Automatic Temperature Controls	\$ 38,131	\$ -	\$0	\$38,131	
152892	Air Handling Equipment	\$ 49,199	\$ -	\$0	\$49,199	
152900	Condensing Bolders	\$ 4,955	\$ 4,955.00	\$0	\$0	
	MECHANICAL-HVAC Total:	\$ 123,860	\$ 36,530.00	\$0	\$87,330	
153	MECHANICAL-PLUMBING					
153880	Plumbing Subcontract	\$ 120,548	\$ 99,360.00	\$0	\$21,188	
153881	Mechanical Subcontract	\$ 106,750	\$ 36,793.00	\$49,000	\$20,957	
153882	Split AC Units	\$ 9,556		\$0	\$9,556	
153883	Induction Units	\$ 8,229		\$0	\$8,229	
153884	Fire Protection	\$ 28,976	\$ 28,976.00	\$0	\$0	
153885	Ductwork Subcontract	\$ 136,959	\$ 121,630.00	\$10,000	\$5,329	
	MECHANICAL-PLUMBING Total:	\$ 411,018	\$ 286,759	\$59,000	\$85,259	
16	ELECTRICAL					
160000	Electrical Subcontract	\$ 333,215	\$ 183,215.00	\$110,000	\$40,000	Requesting partial retainage release. Hold remaining for final close-out and Phase II. Approved
160015	Electrical Site Ductbank	\$ 4,720	\$ 4,720.00	\$0	\$0	
	ELECTRICAL Total:	\$ 337,935	\$ 187,935.00	\$110,000	\$40,000	
19	CHANGE ORDERS					
190001	Permit Set Sitework Revisions	\$ 2,989	\$ 1,494.00	\$0	\$1,495	
190002	Sewer Revisions	\$ 994	\$ 497.00	\$0	\$497	
190003	Fabric at Sewer and Storm	\$ 537	\$ 121.00	\$0	\$416	
190004	Overlay Alumni Drive Sidewalk	\$ 581	\$ 581.00	\$0	\$0	
190006	Sewer Line Ledge Removal	\$ 300	\$ 300.00	\$0	\$0	
190007	RFI002 Football Scoreboard Support	\$ 913	\$ 913.00	\$0	\$0	
190009	SMH-3 Location Revision	\$ -	\$ -	\$0	\$0	
190010	RFI007 Fabric Under Roadway	\$ 32	\$ 32.00	\$0	\$0	
190012	RFI-0012 Organic Material At LD	\$ 179	\$ 179.00	\$0	\$0	
190013	Ledge Removal FM to SMH-2	\$ 83	\$ 83.00	\$0	-\$1	
190014	Ledge Removal SMH-2 to SMH-1	\$ 420	\$ 420.00	\$0	\$0	
190016	Ledge Removal SMH-1 to Existing	\$ 153	\$ 153	\$0	\$0	
190017	Structural Changes Bid to	\$ 2,209	\$ 2,209	\$0	\$0	
190018	Addenda A Cost Revisions	\$ 3,062	\$ 3,062	\$0	\$0	
190019	Addenda B Cost Revisions	\$ 2,200	\$ 2,200	\$0	\$0	

Dover High School and CTC
PC Construction
Requisition 35

ITEM NO.	DESCRIPTION OF WORK	TOTAL RETAINAGE HELD	RETAINAGE PREVIOUSLY RELEASED	CURRENT RETAINAGE RELEASE REQUESTED	Remaining Retainage	Comments
190020	Foundation and Utility Ledge	\$ 20,221	\$ 20,221	\$0	\$0	
190021	ASI-001 Catwalk Revisions	\$ (82)	\$ (82.00)	\$0	\$0	
190022	ASI-007 Loading Dock Footing	\$ 106	\$ 160.00	\$0	-\$54	
190023	ASI-006R Drainage Revisions	\$ 727	\$ 727.00	\$0	\$0	
190025	Interior Organic Removal	\$ 124	\$ 124.00	\$0	\$0	
190026	RFI-099 Deleted RAPs at AE Line	\$ (470)	\$ (470.00)	\$0	\$0	
190027	RFI125 Loop Road Subgrade	\$ 867	\$ 867.00	\$0	\$0	
190028	ASI-12 Animal Science Power	\$ 1,818	\$ 1,818.00	\$0	\$0	
190029	Edge Strip Deletion Credit	\$ (343)	\$ (343.00)	\$0	\$0	
190031	ASI-014 Kitchen Equipment Revisions	\$ 9,182	\$ 9,182.00	\$0	\$0	
190032	ASI-015 Underslab Piping Revisions RFI132	\$ 1,219	\$ 1,219.00	\$0	\$0	
190033	ASI-017 Steel Additions	\$ 162	\$ 162.00	\$0	\$0	
190035	ASI-020 Life Safety Switch	\$ 690	\$ 690.00	\$0	\$0	
190036	PR-001 Slab Depression Deletion	\$ (2,311)	\$ (2,311.00)	\$0	\$0	
190037	ASI-022 Elevator Roof Structure	\$ 5	\$ 5.00	\$0	\$0	
190038	ASI-21.1 Curtainwall Revisions	\$ 239	\$ 239.00	\$0	\$0	
190039	ASI-021.2 Revised Exterior Elevations	\$ (127)	\$ (127.00)	\$0	\$0	
190040	ASI-023 Revised Grease Traps	\$ (505.00)	\$ (505.00)	\$0	\$0	
190042	ASI-026 Revisions to Submittal 051200- ~	\$ 24.55	\$ 24.55	\$0	\$0	
190043	ASI-27 Smoke Hatch Revisions	\$ 810	\$ 810	\$0	\$0	
190044	ASI-028 Brace at Column	\$ 48	\$ 48	\$0	\$0	
190045	Need Description	\$ (203)	\$ (203)	\$0	\$0	
190046	230F Safety Cage Deletion	\$ (43)	\$ (43)	\$0	\$0	
190047	RFI-141R1 Fiber Reinforced Concrete	\$ (2,192)	\$ (2,192)	\$0	\$0	
190048	ASI-034 Weight Room Floor Revision	\$ (75)	\$ (75.00)	\$0	\$0	
190050	ASI 031.RFI 189 Eliminated Catwalk	\$ (312)	\$ (312.00)	\$0	\$0	
190052	ASI-21.5 Acid Neutralization Tank	\$ 1,854	\$ 1,854.00	\$0	\$0	
190053	PR-003 Schluter Cove Base	\$ (285)	\$ (285.00)	\$0	\$0	
190056	RFI-190 Area E Ductwork @ Stair #5	\$ 182	\$ 182.00	\$0	\$0	
190058	ASI-21.6 Door Schedule Revisions	\$ -	\$ -	\$0	\$0	
190059	ASI-32 & 37 Brace Bays	\$ 77	\$ 77	\$0	\$0	
190060	ASI-21.4 Revised Floor Plans	\$ 1,102	\$ 1,102	\$0	\$0	
190061	ASI-038 Auto Tech Office Roof	\$ (41)	\$ (41)	\$0	\$0	
190062	ASI-039 Bleacher Power	\$ (227)	\$ (227)	\$0	\$0	
190063	ASI-021.7 FF&E Drawings	\$ (229)	\$ (229)	\$0	\$0	
190065	ASI-21.3 Civil and Landscaping	\$ 222	\$ 222	\$0	\$0	
190066	Loading Dock Roof	\$ 20	\$ 20	\$0	\$0	
190067	ASI-021.8 Updated Ceiling Plans	\$ 46	\$ 46	\$0	\$0	

Dover High School and CTC
PC Construction
Requisition 35

ITEM NO.	DESCRIPTION OF WORK	TOTAL RETAINAGE HELD	RETAINAGE PREVIOUSLY RELEASED	CURRENT RETAINAGE RELEASE REQUESTED	Remaining Retainage	Comments
190069	ASI-021.09 Revised Electrical	\$ 2,244	\$ 2,244.00	\$0	\$0	
190071	Baseball Batting Cage	\$ 982	\$ 981.96	\$0	\$0	
190072	Need Description	\$ (48)	\$ (48.00)	\$0	\$0	
190073	ASI-041 Lockers in Building	\$ 201	\$ 201.00	\$0	\$0	
190075	RFI-257 Storage Room Duct Shaft	\$ 44	\$ 44.00	\$0	\$0	
190077	ASI-044 Power to Air Cleaners	\$ 508	\$ 508.00	\$0	\$0	
190078	Paint Booth Procurement	\$ 6,669	\$ -	\$0	\$6,669	
190080	ASI-21.11 FEC Locations	\$ 37	\$ 37.00	\$0	\$0	
190081	RFI-262 Storage Door Layout	\$ 99	\$ 99.00	\$0	\$0	
190082	ASI-049 Mezz Guard Rail	\$ (13)	\$ (13.00)	\$0	\$0	
190083	RFI-198 Catwalk Access Revisions	\$ (7)	\$ (7.00)	\$0	\$0	
190084	ASI-047 CUH Revisions	\$ 131	\$ 131.00	\$0	\$0	
190085	ASI-050 Auto Collision Slab	\$ 871	\$ 871.00	\$0	\$0	
190086	Sprinkler Coverage at Town Square	\$ 423	\$ 423	\$0	\$0	
190087	ASI-052 Life Science Diffusers	\$ 61	\$ 61	\$0	\$0	
190088	ASI-045 Training Room Door	\$ 111	\$ 111	\$0	\$0	
190089	RFI-261R1 Dishwasher Exhaust Duct	\$ 246	\$ 246	\$0	\$0	
190090	ASI-054 CW & Aud Elev Updates	\$ 198	\$ 198	\$0	\$0	
190091	ASI-045 Door 040.3 Update	\$ 39	\$ 39	\$0	\$0	
190092	ASI-058 Auto Tech Lift Revision	\$ 107.00	\$ 107.00	\$0	\$0	
190093	Loop Road and Field Drainage	\$ 584.00	\$ 584.00	\$0	\$0	
190094	Corridor Locker Size Change	\$ 525.00	\$ 525.00	\$0	\$0	
190095	PR-009 Gym Diffuser Covers	\$ 234.00	\$ 234.00	\$0	\$0	
190099	RFI-291 Gym Parking	\$ 277	\$ 277.00	\$0	\$0	
190101	RFI-359 Powered Door Operators	\$ 252	\$ 252.00	\$0	\$0	
190102	ASI-066 Borrowed Light in Facilities	\$ (23)	\$ (23.00)	\$0	\$0	
190103	ASI-065 Electrical Coordination	\$ 362	\$ 362.00	\$0	\$0	
190104	PR-010 Guidance Suite Revisions	\$ 95	\$ 95	\$0	\$0	
190105	RFI-316 Trap Primer	\$ 51	\$ 51	\$0	\$0	
190107	RFI-407 Life Skill Exhaust Hood	\$ (356)	\$ (356)	\$0	\$0	
190111	ASI-073 Library Borrowed Light	\$ (172)	\$ (172)	\$0	\$0	
190113	ASI-083 Hardware and Security	\$ 156	\$ 156	\$0	\$0	
190114	PR-12 Dust Collector Elec Rev	\$ 47	\$ 47	\$0	\$0	
190115	ASI-074 Ductless Unit Elec Rev	\$ (258)	\$ (258)	\$0	\$0	
190116	ASI-075 Exhaust Ductwork to 203A &	\$ 133	\$ 133	\$0	\$0	
190117	PR-13 Cosmetology Lockers	\$ 110	\$ 110	\$0	\$0	
190123	PR-014 Forum Stair Coatings	\$ (56)	\$ (56)	\$0	\$0	
190124	ASI-081 BL-137.2 Deletion	\$ (17)	\$ (17)	\$0	\$0	
190125	RFI-427R1 Radiant Panel	\$ 92	\$ 82	\$0	\$0	

Dover High School and CTC
PC Construction
Requisition 35

ITEM NO.	DESCRIPTION OF WORK	TOTAL RETAINAGE HELD	RETAINAGE PREVIOUSLY RELEASED	CURRENT RETAINAGE RELEASE REQUESTED	Remaining Retainage	Comments
190127	RFI-429 Auditorium Handrail Addition,	\$ 1,064	\$ 1,064	\$0	\$0	
190128	PR-10 Electrical Changes	\$ 24	\$ 24	\$0	\$0	
190129	ASI-085 Column Enclosure AC/B15.8	\$ 56	\$ 56	\$0	\$0	
190130	RFI-281 Additional Ductwork	\$ 222	\$ 222	\$0	\$0	
190132	Need Description	\$ 166	\$ 166	\$0	\$0	
190134	RFI-474 Salon 106 Supply Air	\$ 280	\$ 280	\$0	\$0	
190135	RFI-469 Unit Heater 12	\$ 17	\$ 17	\$0	\$0	
190136	RFI-480 231A Duct Diffuser	\$ (2)	\$ (2)	\$0	\$0	
190137	RFI-470 LC 2-2 Wall Diffuser	\$ 29	\$ 29	\$0	\$0	
190138	RFI-479 SPED CR 222 Displacement	\$ 109	\$ 109	\$0	\$0	
190140	ASI-088 Deleted Borrowed Lights	\$ (31)	\$ (31)	\$0	\$0	
190145	RFI-484 Water Supply to Wash Bay	\$ -	\$ -	\$0	\$0	
190146	ASI-45.1 CW42 Power	\$ 33	\$ 33	\$0	\$0	
190147	RFI-483 Deletion of Recessed Can	\$ (16)	\$ (16)	\$0	\$0	
190148	PR-015 Deletion of Millwork Cubbles	\$ (210)	\$ (210)	\$0	\$0	
190149	Need Description	\$ (317)	\$ (317)	\$0	\$0	
190151	ASI-089 Cosmetology Electrical	\$ 272	\$ 272	\$0	\$0	
190153	Need Description	\$ 108	\$ 108	\$0	\$0	
190154	ASI-090 TVE Elevations	\$ 222	\$ 222	\$0	\$0	
190155	RFI-384R1 Telecom Ductbank	\$ 810	\$ 810	\$0	\$0	
190156	RFI-506	\$ 296	\$ 296	\$0	\$0	
190157	ASI-093 Paint Booth Electrical	\$ (30)	\$ (30)	\$0	\$0	
190158	ASI-091	\$ 102	\$ 102	\$0	\$0	
190159	RFI-499 R1 Kiln Revisions	\$ 118	\$ 118	\$0	\$0	
190160	RFI-522 Ext Door Operator	\$ 60	\$ 60	\$0	\$0	
190163	PR-19 Microphone in Town Square	\$ 99	\$ 99	\$0	\$0	
190164	RFI-521 Stair 1 Roof Access Fbdures	\$ 258	\$ 258	\$0	\$0	
190167	RFI-553 Stair #1 Gate	\$ 38	\$ 38	\$0	\$0	
190168	RFI-545 Stair #1 Roof Level Lighting	\$ 145	\$ 145	\$0	\$0	
190170	ASI-097 Business Classroom Floor	\$ 84	\$ 84	\$0	\$0	
190171	RFI-543 Alum Door Hardware	\$ (79)	\$ (79)	\$0	\$0	
190176	RFI-536 Curtainwall Flashing Revisions	\$ (1,204)	\$ (1,204.00)	\$0	\$0	
190179	RFI 561 - Duct Diffuser Small CR 234	\$ 25	\$ 25.00	\$0	\$0	
190181	ASI-0101 Facilities Break Room	\$ 307	\$ 307	\$0	\$0	
190182	PR-020 Sidewalk Widening	\$ 140	\$ 140	\$0	\$0	
190183	Bleacher Support Framing	\$ 609.00	\$ 609.00	\$0	\$0	
190187	Football Field Feeder Location	\$ 388	\$ 388	\$0	\$0	
190188	ASI-095R & RFI 604	\$ 130	\$ 130	\$0	\$0	
190190	ASI-103 Weight Room Columns	\$ 608	\$ 609	\$0	\$0	

Dover High School and CTC
PC Construction
Requisition 35

ITEM NO.	DESCRIPTION OF WORK	TOTAL RETAINAGE HELD	RETAINAGE PREVIOUSLY RELEASED	CURRENT RETAINAGE RELEASE REQUESTED	Remaining Retainage	Comments
190196	PR-023 Additional Auditorium Ramp Lighting	\$ 1,403	\$ 1,403	\$0	\$0	
190199	PR-025 Exterior Signage Modification	\$ 96	\$ 96	\$0	\$0	
190202	RFI-639 Additional Lighting In Sun-	\$ 105	\$ 105	\$0	\$0	
190204	Need Description	\$ 120	\$ 120	\$0	\$0	
190206	RFI-652 Wall Finish at Deleted WP-1	\$ (172)	\$ (172)	\$0	\$0	
190207	RFI -648 Wall Motion Sensors	\$ (21)	\$ (21)	\$0	\$0	
190208	PR-029 Refrigerator Elimination	\$ (188)	\$ (188)	\$0	\$0	
190210	RFI-622 Paint Auditorium Ceiling Grid	\$ 80	\$ 80	\$0	\$0	
190211	PR-030 Fitzfelt Panel Substitution	\$ (525)	\$ (525)	\$0	\$0	
190212	PR-031 Teacher Planning	\$ 406	\$ 406	\$0	\$0	
190213	Town Square Exposed Steel	\$ 301	\$ 301	\$0	\$0	
190214	ASI-108 EXIT SIGNAGE REVISIONS	\$ 89	\$ 89	\$0	\$0	
190215	Climbing Wall Allowance Adjustment	\$ 2,308	\$ 2,308	\$0	\$0	
190216	RFI-420R1 Condensate Insulation	\$ (105)	\$ (105)	\$0	\$0	
190218	RFI-677 Room 134 North Wall	\$ 185	\$ 185	\$0	\$0	
190219	Floor Finishes to Replace Recessed	\$ 208	\$ 208	\$0	\$0	
190221	PR-032 Dishwasher Addition 034A	\$ 103	\$ 103	\$0	\$0	
190222	ASI-108 Canopy Lights Main Entrance	\$ 35	\$ 35	\$0	\$0	
190223	ASI-107 Power Additions Guidance	\$ 30	\$ 30	\$0	\$0	
190225	PR-033 Sports Storage Rooms 037,	\$ 455	\$ 455	\$0	\$0	
190226	RFI-681 Sprinkler Backflow Preventer	\$ 63	\$ 63	\$0	\$0	
190229	ASI-109 Floor Finish Changes	\$ (72)	\$ (72)	\$0	\$0	
190230	RFI-674 Hydronic Heating Zone 113B	\$ 89	\$ 89	\$0	\$0	
190231	PR-035 Revisions to Bio-Med Prep	\$ 240	\$ 240	\$0	\$0	
190234	RFI-691 Relocated CTC Equipment	\$ 55	\$ 55	\$0	\$0	
190236	ASI-111 Revised Gymnasium Line	\$ 150	\$ 150	\$0	\$0	
190237	Volleyball Insert Mods	\$ 98	\$ 98	\$0	\$0	
190240	PR-037 Intercom Revisions	\$ 304	\$ 304	\$0	\$0	
190242	Opaque Glass Addition at Trophy Case	\$ 130	\$ 130	\$0	\$0	
190244	ASI-113 Knox Box	\$ 350	\$ 350	\$0	\$0	
190246	2x8 Ceiling Tile Manufacturer	\$ 218	\$ 218	\$0	\$0	
190247	Wood Athletic Paint Revisions	\$ 260	\$ 260	\$0	\$0	
190248	RFI-722 Under Cabinet Lighting	\$ 241	\$ 241	\$0	\$0	
190252	RFI-733 Dryer Vent Booster Fans	\$ 186	\$ 186	\$0	\$0	
190253	ASI-115 Stair 4 Light Fixture	\$ 20	\$ 20	\$0	\$0	
190259	PR-40 Catwalk Railing	\$ 1,400	\$ 1,400	\$0	\$0	
190261	RFI-735 Fume Hood Pressure	\$ 196	\$ 196	\$0	\$0	
190262	Orchestra Pit Wall Panel Modifications	\$ 18	\$ 18	\$0	\$0	

Dover High School and CTC
PC Construction
Requisition 35

ITEM NO.	DESCRIPTION OF WORK	TOTAL RETAINAGE HELD	RETAINAGE PREVIOUSLY RELEASED	CURRENT RETAINAGE RELEASE REQUESTED	Remaining Retainage	Comments
190263	RFI-756 Rain Leader Enclosures In	\$ 128	\$ 128	\$0	\$0	
190268	RFI-752 Outdoor Storage Door Closers	\$ 44	\$ 44	\$0	\$0	
190268	FP Column Protection	\$ 97	\$ 97	\$0	\$0	
190269	RFI-745 Accessories in Rated Walls	\$ 347	\$ 347	\$0	\$0	
190271	PR-43 AV Rack 033B	\$ 164.00	\$ 164.00	\$0	\$0	
190274	RFI-762 Kitchen Equip #68	\$ 98.00	\$ 98.00	\$0	\$0	
190276	ASI-120 GFCI Training Room	\$ 25	\$ 25	\$0	\$0	
190277	RFI-772 Additional Fire Alarm Devices	\$ 375	\$ 375	\$0	\$0	
190278	RFI-775 Grab and Go Power	\$ 111	\$ 111	\$0	\$0	
190282	Additional Exterior Doors	\$ 636	\$ 636	\$0	\$0	
190283	RFI-780 Compressed Air to Auto Lifts	\$ 144	\$ 144	\$0	\$0	
190285	Forum Stair Railing Revisions	\$ 825	\$ 825	\$0	\$0	
190287	RFI-781 Wood Working Devices	\$ 572	\$ 572	\$0	\$0	
190290	PR-44 Marketing Casework	\$ 41	\$ 41	\$0	\$0	
190291	PR-045 Gym Scorer's Table	\$ 17	\$ 17	\$0	\$0	
190295	ASI-127 Loading Dock Striping	\$ 44	\$ 44	\$0	\$0	
190296	ASI-128 Room 206 Door Swing	\$ -	\$ -	\$0	\$0	
190304	PR-47 Benches in Athletics	\$ -	\$ -	\$0	\$0	
190310	ASI-139 Tire Changer Compressed Air	\$ -	\$ -	\$0	\$0	
190320	PR-51 Accent Paint 036 & 036C	\$ -	\$ -	\$0	\$0	
190325	Regrade at Generator	\$ -	\$ -	\$0	\$0	
191001	ASB ASI-003 Mezz Sprinkler	\$ 77	\$ -	\$0	\$77	
191003	ASB Tub Room Floor Finish	\$ (28)	\$ -	\$0	-\$28	
191005	ASB Fire Alarm Department Review	\$ 98	\$ -	\$0	\$98	
191008	RFI's ASB019 & 030	\$ 71	\$ -	\$0	\$71	
CHANGE ORDERS Total:		\$ 79,566	\$ 70,326	\$ -	\$ 9,240	
150271 Animal Science						
01	GENERAL CONDITIONS					
015970	Support Equipment	\$ 103	\$ 103.00	\$0	\$0	
GENERAL CONDITIONS Total:		\$ 103	\$ 103.00	\$0	\$0	
02	SITE WORK					
020000	Sitework Subcontractor	\$ 350	\$ 350.00	\$0	\$0	
027210	Fencing	\$ 585	\$ 585.00	\$0	\$0	
SITE WORK Total:		\$ 935	\$ 935.00	\$0	\$0	
03	CONCRETE					
030002	Concrete Flatwork Subcontractor	\$ 1,402	\$ 1,402.00	\$0	\$0	
CONCRETE Total:		\$ 1,402		\$0	\$0	
06	WOOD & PLASTICS					
060000	Animal Science Building Shell	\$ 18,750	\$ 18,750.00	\$0	\$0	

Dover High School and CTC
PC Construction
Requisition 35

ITEM NO.	DESCRIPTION OF WORK	TOTAL RETAINAGE HELD	RETAINAGE PREVIOUSLY RELEASED	CURRENT RETAINAGE RELEASE REQUESTED	Remaining Retainage	Comments
060001	Building Erection	\$ 6,050	\$ 6,050.00	\$0	\$0	
060002	Cupola	\$ 185	\$ 185.35		\$0	
060004	Attic Access ladder	\$ -	\$ -	\$0	\$0	
062000	Millwork	\$ 1,400	\$ 1,400.00	\$0	\$0	
	WOOD & PLASTICS Total:	\$ 26,385	\$ 26,385.35	\$0	\$0	
07	THERMAL & MOISTURE					
071950	Air Infiltration Barriers	\$ 2,950	\$ 2,950.00	\$0	\$0	
	THERMAL & MOISTURE Total:	\$ 2,950	\$ 2,950.00	\$0	\$0	
08	DOORS & WINDOWS					
080100	Doors Frames and Hardware	\$ 1,750	\$ 412.00	\$1,338	\$0	
084000	Windows, Storefront and Curtainwall	\$ 1,240	\$ 1,240.00	\$0	\$0	
	DOORS & WINDOWS Total:	\$ 2,990	\$ 1,652.00	\$1,338	\$0	
09	FINISHES					
092000	Gypsum Drywall System	\$ 6,000	\$ 6,000.00	\$0	\$0	
093100	Ceramic Tile	\$ 400	\$ 400.00	\$0	\$0	
095100	Acoustical Ceilings	\$ 1,600	\$ 1,600.00	\$0	\$0	
096600	Resilient Flooring	\$ 1,050	\$ 1,050.00	\$0	\$0	
097200	Fluid Applied Flooring	\$ 1,000	\$ 1,000.00	\$0	\$0	
099000	Painting Subcontractor	\$ 1,100	\$ 1,100.00	\$0	\$0	
	FINISHES Total:	\$ 11,150	\$ 11,150.00	\$0	\$0	
10	SPECIALTIES					
100000	Misc Specialties	\$ 350	\$ 350.00	\$0	\$0	
104210	Signage Subcontractor	\$ 75	\$ 75.00	\$0	\$0	
	SPECIALTIES Total:	\$ 425	\$ 425.00	\$0	\$0	
11	EQUIPMENT					
113610	FRP	\$ 500	\$ 500.00	\$0	\$0	
	FRP Total:	\$ 500	\$ 500.00	\$0	\$0	
152	MECHANICAL-HVAC					
152800	Testing & Balancing	\$ -	\$ -	\$0	\$0	
152882	Mech Insulation Subcontract	\$ 1,100	\$ 1,100.00	\$0	\$0	
152883	Automatic Temperature Controls	\$ 2,834	\$ -	\$0	\$2,834	
152892	Air Handling Equipment	\$ 1,475	\$ -	\$0	\$1,475	
	MECHANICAL-HVAC Total:	\$ 5,409	\$ 1,100.00	\$0	\$4,309	
153	MECHANICAL-PLUMBING					
153880	Plumbing Subcontract	\$ 7,500	\$ 7,500.00	\$0	\$0	
153881	Mechanical Subcontract	\$ 9,286	\$ 4,643.00		\$4,643	
153884	Fire Protection	\$ 2,500	\$ 2,500.00	\$0	\$0	
153885	Ductwork Subcontract	\$ 3,285	\$ 3,285.00	\$0	\$0	

Dover High School and CTC
PC Construction
Requisition 35

ITEM NO.	DESCRIPTION OF WORK	TOTAL RETAINAGE HELD	RETAINAGE PREVIOUSLY RELEASED	CURRENT RETAINAGE RELEASE REQUESTED	Remaining Retainage	Comments
	MECHANICAL-PLUMBING Total:	\$ 22,571		\$0	\$4,643	
18	ELECTRICAL					
180000	Electrical Subcontract	\$ 15,343	\$ 15,343.00	\$0	\$0	
	ELECTRICAL Total:	\$ 15,343		\$0	\$0	
			Total:	\$282,270.00	\$744,806	

Dover High School and Regional Career Technical Center Project
Summary of Contract Amounts and Expenditures/Obligations To Date
Feasibility Study & Design, Geotech and Construction Services
Date: April 16, 2019

Appropriation #1 (FY14), Issued January 26, 2014: \$ 900,000.00
Appropriation #2 (FY15), Issued November 12, 2014: \$ 23,300,000.00
Appropriation #3 (FY16), Issued July 22, 2015: \$ 49,700,000.00
State of NH Funding: \$ 13,500,000.00
Appropriation #4, DHS/RCTC Bond Premium Appropriation (Project Manager) Approved 5/11/2016: \$ 222,756.00

Total Appropriation: \$ 87,622,756.00

		(A)	(B)	(C)	(D = B+C)	(E = A-D)		(F = C x 25%)	(G = C x 75%)	State Funding
		Contract Totals	HS Portion of Total Amount @ 77.2%	CTE Portion of Total Amount @ 22.8%	Total Expenditures To Date	HS & CTE Remaining Balance (Obligations)	District Share of CTE Portion @ 100%	District Share of CTE Portion @ 25%	(Invoiced through 3/31/2019) State Share of CTE Portion @ 75%	Rec'd To Date 4/16/2019 (Feb Claim)
HMFH	Feasability Study	\$ 485,000.00	\$ 374,420.00	\$ 110,580.00	\$ 485,000.00	\$0 - Complete	\$ -	\$ 27,645.00	\$ 82,935.00	\$ 82,935.00
HMFH	PSS#1: Frank Locker Visioning Study	\$ 29,150.00	\$ 22,503.80	\$ 6,646.20	\$ 29,150.00	\$0 - Complete	\$ 6,646.20	\$ -	\$ -	
HMFH	PSS#2: Universal Environmental, (Haz Mat)	\$ 6,270.00	\$ 4,840.44	\$ 1,429.56	\$ 6,270.00	\$0 - Complete	\$ 1,429.56	\$ -	\$ -	
HMFH	PSS#2: McPhail Associates, (GeoTech)	\$ 21,381.81	\$ 16,506.76	\$ 4,875.05	\$ 21,381.81	\$0 - Complete	\$ 4,875.05	\$ -	\$ -	
HMFH	PSS#2: Sebago Technics, (Site Survey)	\$ 43,780.00	\$ 33,798.16	\$ 9,981.84	\$ 43,780.00	\$0 - Complete	\$ 9,981.84	\$ -	\$ -	
HMFH	Add'l Services: Travel, Postage, Printing	\$ 7,811.25	\$ 6,030.29	\$ 1,780.97	\$ 7,811.25	\$0 - Complete	\$ -	\$ 445.24	\$ 1,335.72	\$ 1,335.72
Dover School District	Clerical, Legal and Supply Costs	\$ 14,527.35	\$ 11,215.11	\$ 3,312.24	\$ 14,527.35	\$0 - Complete	\$ 1,116.66	\$ 548.90	\$ 1,646.69	\$ 1,646.69
PC Construction	Construction Manager Services	\$ 96,000.00	\$ 74,112.00	\$ 21,888.00	\$ 96,000.00	\$0 - Complete	\$ -	\$ 5,472.00	\$ 16,416.00	\$ 16,416.00
Subtotal, Feasibility Study:		\$ 703,920.41	\$ 543,426.56	\$ 160,493.85	\$ 703,920.41	\$ -	\$ 24,049.31	\$ 34,111.14	\$ 102,333.41	\$ 102,333.41

Vendor	Description of Services									
HMFH	PSS#3: Schematic Design (15%)	\$ 1,008,000.00	\$ 778,176.00	\$ 229,824.00	\$ 1,008,000.00	\$0 - Complete	\$ -	\$ 57,456.00	\$ 172,368.00	\$ 172,368.00
HMFH	PSS#3 /PSS#6: Design Development (20%)	\$ 1,316,000.00	\$ 1,015,952.00	\$ 300,048.00	\$ 1,316,000.00	\$0 - Complete	\$ -	\$ 75,012.00	\$ 225,036.00	\$ 225,036.00
HMFH	PSS#3 / PSS#6: Construction Documents (25%)	\$ 1,633,000.00	\$ 1,260,676.00	\$ 372,324.00	\$ 1,633,000.00	\$0 - Complete	\$ -	\$ 93,081.00	\$ 279,243.00	\$ 279,243.00
HMFH	PSS#3: Bidding (5%)	\$ 336,000.00	\$ 259,392.00	\$ 76,608.00	\$ 336,000.00	\$0 - Complete	\$ 76,608.00	\$ -	\$ -	
HMFH	PSS#3: Construction Administration-Phase 1 (30%)	\$ 2,016,000.00	\$ 1,556,352.00	\$ 459,648.00	\$ 2,016,000.00	\$0 - Complete	\$ -	\$ 114,911.97	\$ 344,736.00	\$ 344,736.00
HMFH	PSS#3: Construction Administration-Phase 2 (5%)	\$ 336,000.00	\$ 141,486.54	\$ 41,786.25	\$ 183,272.79	\$ 152,727.21	\$ -	\$ 10,446.54	\$ 31,339.62	\$ 26,116.35
HMFH	Add'l Services: Travel, Postage, Printing	\$ 59,063.75	\$ 26,544.24	\$ 7,839.49	\$ 34,383.73	\$ 24,680.02	\$ 1,567.50	\$ 1,568.01	\$ 4,703.98	\$ 4,648.90
HMFH	PSS#4: Phail Associates - Geotechnical	\$ 40,630.28	\$ 31,366.58	\$ 9,263.70	\$ 40,630.28	\$0 - Complete	\$ 9,263.71	\$ -	\$ -	
HMFH	PSS#5: Synthetic Turf Field Design	\$ 74,250.00	\$ 45,691.21	\$ 13,494.29	\$ 59,185.50	\$ 15,064.50	\$ 13,494.29	\$ -	\$ -	
HMFH	PSS#5: GGD-Technology Procurement	\$ 35,200.00	\$ 27,174.40	\$ 8,025.60	\$ 35,200.00	\$0 - Complete	\$ 8,025.60	\$ -	\$ -	
HMFH	PSS#5: UEC-Add'l HazMat Services	\$ 19,800.00	\$ 15,285.60	\$ 4,514.40	\$ 19,800.00	\$0 - Complete	\$ 4,514.40	\$ -	\$ -	
HMFH	PSS#5: PLS - Furniture & Equip Procurement	\$ 110,000.00	\$ 84,920.00	\$ 25,080.00	\$ 110,000.00	\$0 - Complete	\$ 25,080.00	\$ -	\$ -	
HMFH	PSS#7: Irrigation	\$ 9,350.00	\$ 5,657.79	\$ 1,670.96	\$ 7,328.75	\$ 2,021.25	\$ 1,670.96	\$ -	\$ -	
HMFH	PSS#8 & PSS#10: Add'l Geotechnical Engineering	\$ 180,620.00	\$ 135,378.67	\$ 39,982.28	\$ 175,360.95	\$ 5,259.05	\$ 39,982.28	\$ -	\$ -	
HMFH	PSS#9: HMFH Professional Services (COW)	\$ 731.05	\$ 564.37	\$ 166.68	\$ 731.05	\$0 - Complete	\$ 166.68	\$ -	\$ -	
HMFH	PSS#11: Add'l HazMat-Asbestos monitoring & air sampling	\$ 82,500.00	\$ -	\$ -	\$ -	\$ 82,500.00	\$ -	\$ -	\$ -	
HEA	Commissioning Agent (includes add'l fee of \$16,320, 11/13/18)	\$ 187,950.00	\$ 139,394.24	\$ 41,168.26	\$ 180,562.50	\$ 7,387.50	\$ -	\$ 9,197.67	\$ 27,592.99	\$ 25,306.72
Dover School District	Clerical Support, Legal and Supply Costs	\$ 12,064.65	\$ 9,313.91	\$ 2,750.74	\$ 12,064.65	\$0 - Complete	\$ 599.64	\$ 537.78	\$ 1,613.33	\$ 1,613.33
RW Gillespie	Materials Testing Services & Special Inspections	\$ 168,469.66	\$ 130,058.57	\$ 38,411.09	\$ 168,469.66	\$ -	\$ 38,411.09	\$ -	\$ -	
Sebago Technics	Traffic Study	\$ 30,000.00	\$ 23,160.00	\$ 6,840.00	\$ 30,000.00	\$0 - Complete	\$ 6,840.00	\$ -	\$ -	
Eversource Energy	Install pole, anchor, xarms, cutouts for primary riser	\$ 8,608.00	\$ 6,645.37	\$ 1,962.63	\$ 8,608.00	\$0 - Complete	\$ 1,962.63	\$ -	\$ -	
Seacoast Media Group	Employment Ad for Clerk of Works	\$ 329.46	\$ 329.46	\$ -	\$ 329.46	\$0 - Complete	\$ -	\$ -	\$ -	
State of NH-DES	Wetlands Permit Application	\$ 200.00	\$ 154.40	\$ 45.60	\$ 200.00	\$0 - Complete	\$ 45.60	\$ -	\$ -	\$ -
Brooks/Parsons	Clerk of Works (5/11/16 appropriation)	\$ 222,756.00	\$ 142,968.53	\$ 41,987.17	\$ 184,955.70	\$ 37,800.30	\$ 41,987.17	\$ -	\$ -	\$ -
PC Construction	GMP, including additions/deductions by change order	\$ 74,330,883.50	\$ 54,676,353.36	\$ 15,536,701.65	\$ 70,213,055.01	\$ 4,117,828.49	\$ 572,439.70	\$ 3,741,065.50	\$ 11,223,196.45	\$ 11,136,448.45
Dover School District	Estimated Gas Usage for Construction Heaters	\$ 204,709.61	\$ 158,035.82	\$ 46,673.79	\$ 204,709.61	\$0 - Complete	\$ 46,673.79	\$ -	\$ -	\$ -
Eversource Energy	Removal of 3 overhead transformers, etc.	\$ 4,917.00	\$ 4,354.07	\$ 562.93	\$ 4,917.00	\$0 - Complete	\$ 562.93	\$ -	\$ -	
Intertek-ATI	Field Water Penetration Testing	\$ 2,250.00	\$ 1,737.00	\$ 513.00	\$ 2,250.00	\$0 - Complete	\$ -	\$ 128.25	\$ 384.75	\$ 384.75
Unitil	DHS/CTC Rebate on boilers	\$ (30,000.00)	\$ (23,160.00)	\$ (6,840.00)	\$ (30,000.00)	\$0 - Complete	\$ -	\$ (1,710.00)	\$ (5,130.00)	\$ (5,130.00)
Dell	(1) Server for HVAC (HS & CTE)	\$ 10,000.00	\$ 7,720.00	\$ 2,280.00	\$ 10,000.00	\$0 - Complete	\$ -	\$ 570.00	\$ 1,710.00	\$ 1,710.00
Optiv Security Inc.	Network Electronics (HS & CTE)	\$ 460,297.31	\$ 357,652.19	\$ 102,456.52	\$ 460,108.71	\$ 188.60	\$ -	\$ 25,614.13	\$ 76,842.38	\$ 76,842.38
New England Fitness	FFE Purchases (HS)	\$ 134,168.00	\$ 134,168.00	\$ -	\$ 134,168.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
School Furnishings	FFE Purchases (HS \$115,614, \$4,057.60; CTE \$107,507.80)	\$ 227,179.10	\$ 119,670.40	\$ 107,511.50	\$ 227,181.90	\$0 - Complete	\$ -	\$ 26,877.88	\$ 80,633.63	\$ 80,633.63
WB Mason	FFE Purchases (HS \$171,122; CTE \$193,506; \$4,754.26)	\$ 369,382.26	\$ 171,122.00	\$ 175,061.26	\$ 346,183.26	\$ 23,199.00	\$ -	\$ 43,765.32	\$ 131,295.95	\$ 131,295.95
Creative Office Pavilion	FFE Purchases (HS \$872,204; CTE \$232,403.84)	\$ 1,104,589.37	\$ 872,203.53	\$ 232,385.84	\$ 1,104,589.37	\$0 - Complete	\$ -	\$ 58,096.46	\$ 174,289.38	\$ 174,289.38
Monitor Equipment CO.	FFE Purchases (HS)	\$ 8,684.38	\$ 8,684.38	\$ -	\$ 8,684.38	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Midwest Technology	FFE Purchases (CTE)	\$ 45,074.81	\$ -	\$ 45,074.81	\$ 45,074.81	\$0 - Complete	\$ -	\$ 11,268.70	\$ 33,806.11	\$ 33,806.11
Pocket Nurse Enterprises	FFE Purchases (CTE)	\$ 38,639.88	\$ -	\$ 38,639.88	\$ 38,639.88	\$0 - Complete	\$ -	\$ 9,659.97	\$ 28,979.91	\$ 28,979.91

		(A)	(B)	(C)	(D = B+C)	(E = A-D)		(F = C x 25%)	(G = C x 75%)	State Funding
		Contract Totals	HS Portion of Total Amount @ 77.2%	CTE Portion of Total Amount @ 22.8%	Total Expenditures To Date	HS & CTE Remaining Balance (Obligations)	District Share of CTE Portion @ 100%	District Share of CTE Portion @ 25%	(Invoiced through 3/31/2019) State Share of CTE Portion @ 75%	Rec'd To Date 4/16/2019 (Feb Claim)
School Furnishings	FFE Purchases (HS \$27,816.31; CTE \$6,940)	\$ 34,756.31	\$ 27,816.31	\$ 6,940.00	\$ 34,756.31	\$0 - Complete	\$ -	\$ 1,735.00	\$ 5,205.00	\$ 5,205.00
Diamedical USA Equip.	FFE Purchases (CTE)	\$ 42,084.00	\$ -	\$ 42,084.00	\$ 42,084.00	\$0 - Complete	\$ -	\$ 10,521.00	\$ 31,563.00	\$ 31,563.00
Diamond Relocation, Inc.	Prof Moving Services (CTE: \$34,400; HS: \$80K, IRN: \$10K)	\$ 120,162.00	\$ 88,762.00	\$ 31,400.00	\$ 120,162.00	\$0 - Complete	\$ 5,790.00	\$ 1,265.00	\$ 24,345.00	\$ 24,345.00
Ockers Co.	CTE Chromebooks/Desktops, students/staff (CTE)	\$ 266,500.00	\$ -	\$ 266,500.00	\$ 266,500.00	\$0 - Complete	\$ -	\$ 66,625.00	\$ 199,875.00	\$ 199,875.00
Ockers Co.	Interactive Monitors (CTE)	\$ 96,293.00	\$ -	\$ 96,293.00	\$ 96,293.00	\$0 - Complete	\$ -	\$ 24,073.27	\$ 72,219.73	\$ 72,219.73
Robert H. Lord Co., Inc.	FFE Purchases (HS)	\$ 3,132.00	\$ 3,132.00	\$ -	\$ 3,132.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Collins Sports Medicine	FFE Purchases (HS)	\$ 9,027.00	\$ 9,027.00	\$ -	\$ 9,027.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Project Adventure, Inc.	Challenge Course Site Evaluation (HS FF&E)	\$ 550.00	\$ 550.00	\$ -	\$ 550.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Ockers Co.	Servers, labor & configuration (HS & CTE)	\$ 55,845.16	\$ 38,801.21	\$ 11,458.95	\$ 50,260.16	\$ 5,585.00	\$ 2,468.30	\$ 2,247.66	\$ 6,742.99	\$ 6,742.99
Howard Systems, Inc.	DHS Fiber & Copper installation (Alt to HS)	\$ 9,440.00	\$ 9,440.00	\$ -	\$ 9,440.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Automotive Garage Tools	Move of CTE auto lifts to new HS (CTE)	\$ 5,110.00	\$ -	\$ 5,110.00	\$ 5,110.00	\$0 - Complete	\$ -	\$ 1,277.50	\$ 3,832.50	\$ 3,832.50
Telephone Network Tech	Patch cables for WAPs (HS & CTE)/AP Cabling for café, gym, audi	\$ 5,091.20	\$ 4,658.83	\$ 432.37	\$ 5,091.20	\$0 - Complete	\$ -	\$ 108.09	\$ 324.27	\$ 324.27
R.M.S. Electric, LLC	Install of (2) 20AMP, 208V outlets (HS Admin); Spraybooth wiring	\$ 28,533.70	\$ 7,850.42	\$ 20,683.28	\$ 28,533.70	\$0 - Complete	\$ -	\$ 5,170.83	\$ 15,512.46	\$ 13,227.67
Portland Pottery	Kiln move to new HS (HS)	\$ 214.00	\$ 214.00	\$ -	\$ 214.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
IRN Reuse	Surplus property removal from old HS (HS)	\$ 38,926.00	\$ 38,926.00	\$ -	\$ 38,926.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Airgas USA, LLC	Equipment for welding program (CTE)	\$ 13,960.00	\$ -	\$ 13,960.00	\$ 13,960.00	\$0 - Complete	\$ -	\$ 3,490.00	\$ 10,470.00	\$ 10,470.00
Amazon.com	Charging storage station for Chromebooks/laptops (HS)	\$ 1,936.38	\$ 1,936.38	\$ -	\$ 1,936.38	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Caruso Music, Inc.	Piano (HS)	\$ 10,812.00	\$ 10,812.00	\$ -	\$ 10,812.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Robert Half Technology	IT Temporary Technical Assistance (HS & CTE)	\$ 29,958.89	\$ 26,297.76	\$ 3,661.13	\$ 29,958.89	\$0 - Complete	\$ -	\$ 915.28	\$ 2,745.85	\$ 2,745.85
Jamar Autobody Supply	Parts for Auto Collision Lab (CTE)	\$ 5,404.57	\$ -	\$ 5,404.57	\$ 5,404.57	\$0 - Complete	\$ -	\$ 1,351.14	\$ 4,053.43	\$ 4,053.43
Staples Advantage	Miscellaneous HS IT Equipment (HS)	\$ 129,081.45	\$ 129,081.45	\$ -	\$ 129,081.45	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Ricci Lumber Co., Inc.	Lumber for CTC Electrical Program Lab (CTE)	\$ 1,301.41	\$ -	\$ 1,301.41	\$ 1,301.41	\$0 - Complete	\$ -	\$ 325.35	\$ 976.06	\$ 976.06
Apple	IT Equipment (HS)	\$ 81,780.35	\$ 81,780.35	\$ -	\$ 81,780.35	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
CDW Government	IT Equipment (HS)	\$ 46,228.00	\$ 46,228.00	\$ -	\$ 46,228.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
C&W Services	Custodial labor for detail cleaning at new high school (HS)	\$ 2,788.41	\$ 2,788.41	\$ -	\$ 2,788.41	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
To Be Determined	Fixed ladder security covers (approved 10/16 JBC) (HS)	\$ 2,000.00	\$ -	\$ -	\$ -	\$ 2,000.00	\$ -	\$ -	\$ -	\$ -
Shipyard Waste Solutions	Dumpster pickups for items at old DHS (HS)	\$ 9,623.60	\$ 9,623.60	\$ -	\$ 9,623.60	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Eversource Energy	Interconnection of DHS to the Eversource EDS for the solar project.	\$ 133,000.00	\$ 133,000.00	\$ -	\$ 133,000.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Amazon.com	IT Equipment (HS)	\$ 1,815.86	\$ -	\$ -	\$ -	\$ 1,815.86	\$ -	\$ -	\$ -	\$ -
JAMF Software	IT Equipment (HS)	\$ 700.00	\$ -	\$ -	\$ -	\$ 700.00	\$ -	\$ -	\$ -	\$ -
Staples Advantage	IT Equipment (HS)	\$ 24,211.50	\$ -	\$ -	\$ -	\$ 24,211.50	\$ -	\$ -	\$ -	\$ -
CDW Government	IT Equipment (HS)	\$ 14,223.00	\$ 14,223.00	\$ -	\$ 14,223.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Project Adventure, Inc.	Challenge Course Elements and Related Estimated Expenses	\$ 22,637.00	\$ 19,343.00	\$ -	\$ 19,343.00	\$ 3,294.00	\$ -	\$ -	\$ -	\$ -
To Be Determined	FFE Items for high school, approved by JBC 11/27/2018	\$ 63,089.97	\$ -	\$ -	\$ -	\$ 63,089.97	\$ -	\$ -	\$ -	\$ -
School Furnishings	Library Shelving (part of \$70K approved by JBC 11/27/2018)	\$ 700.05	\$ -	\$ -	\$ -	\$ 700.05	\$ -	\$ -	\$ -	\$ -
Dover Marine	Snowshoes/jetsled for PE (part of \$70K approved by JBC 11/27/18)	\$ 4,079.98	\$ 4,079.98	\$ -	\$ 4,079.98	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Midwest Technology	Caster set for Greenlee cabinets in CTC (part of \$70K approved by JB	\$ 600.00	\$ -	\$ 600.00	\$ 600.00	\$0 - Complete	\$ -	\$ 150.00	\$ 450.00	\$ 450.00
Glover Plumbing & Heating	Air line work at autobody class room (paint booth)	\$ 2,200.00	\$ -	\$ 2,200.00	\$ 2,200.00	\$0 - Complete	\$ -	\$ 550.00	\$ 1,650.00	\$ 1,650.00
Maple Flooring Manufacturi	Flooring inspection service for gymnasium	\$ 2,500.00	\$ 2,500.00	\$ -	\$ 2,500.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
School Furnishings	Desk tops (part of \$70K approved by JBC 11/27/2018)	\$ 1,530.00	\$ -	\$ -	\$ -	\$ 1,530.00	\$ -	\$ -	\$ -	\$ -
PSNH/dba Eversource	DHS/CTC Rebate on (HS & CTE)	\$ (100,000.00)	\$ (77,200.00)	\$ (22,800.00)	\$ (100,000.00)	\$0 - Complete	\$ -	\$ (5,700.00)	\$ (17,100.00)	\$ (17,100.00)
Subtotal, Design, Geotech & Construction Services:		\$ 86,020,124.86	\$ 62,958,854.33	\$ 18,489,691.03	\$ 81,448,545.36	\$ 4,571,579.50	\$ 898,154.27	\$ 4,391,652.30	\$ 13,195,506.77	\$ 13,098,909.36
Totals:		\$ 86,724,045.27	\$ 63,502,280.89	\$ 18,650,184.88	\$ 82,152,465.77	\$ 4,571,579.50	\$ 922,203.58	\$ 4,425,763.44	\$ 13,297,840.18	\$ 13,201,242.77
						Unexpended/Unencumbered Funds Remaining: \$ 898,710.73		Due From State: \$ 96,597.41		

PC Construction - Guaranteed Maximum Price (GMP)		
Total Contract Sum (includes \$4,270,636 for Procurement and Early Work, 6/20/16-10/7/16)		\$71,643,000.00
Change Order #1, Approved 12/13/2016		
Proposal#190006R1 - Ledge Removal SMH-4 to SMH-2		\$6,200.00
Proposal#190012R1 - RFI-009 Organic Mat at Loading Dock		\$34,405.00
Proposal#190013R1 - Ledge Removal Force Main to SMH-2		\$1,705.00
Proposal#190014R1 - Ledge Removal SMH-2 to SMH-1		\$8,680.00
Propoal#190016R1 -Ledge Removal SMH-1 to Existing SMH		\$3,151.00
Total Change Order #1:		\$54,141.00
Change Order #2, Approved 1/24/2017		
Proposal#190010 - RFI-007 Fabric Under Roadway		\$3,705.00
Proposal#190021 - ASI-001 Catwalk Revisions		-\$1,657.00
Proposal#190022 - ASI-007 Loading Dock Footing Rev.		\$2,197.00
Proposal#190023 - ASI-006R Courtyard & Loading Dock Drainage Rev		\$15,015.00
Proposal#190025 - Organic Soil Removal Area B		\$2,559.00
Proposal#190027 - RFI-125 Road Subgrade Revisions		\$17,926.00
Proposal#190029 - Edge Strip Deletion Credit		-\$6,953.00
Proposal#190034 - ASI-016 Control Joint Addition		\$0.00
Total Change Order #2:		\$32,792.00
Change Order #3, Approved 2/15/2017		
Proposal#190020.1 Ledge Removal for Foundations & Utilities		\$185,297.00
Proposal#190026 RFI-099 Deleted RAP's at AE Line		-\$9,531.00
Proposal#190028R1 - ASI-12 Animal Science Power		\$0.00
Proposal#190031 - ASI-014 Kitchen Equipment Revisions		\$454,539.00
Proposal#190035 - ASI-020 Life Safety Switch		\$14,252.00
Proposal#190036 - PR-001 Slab Depression Deletion		-\$46,832.00
Proposal#190040 - ASI-023 Revised Grease Traps		-\$10,245.00
Propsoal#190047 - RFI-141R1 Fiber Reinforced Concrete		-\$22,212.00
Total Change Orders #3:		\$565,268.00
Change Order #4, Approved 3/21/2017		
Proposal#190030 ASI-013 Window Changes		\$0.00
Proposal#190033 ASI-017 Steel Additions & ASI-026		\$3,858.00
Proposal#190041 - ASI-024 Stair #2 Revisions		\$0.00
Proposal#190043R - ASI-027 Smoke Hatch Revisions		\$19,320.00
Proposal#190043R2 - ASI-027 Smoke Hatch Revisions		-\$2,533.00
Proposal#190044 - ASI-028 Brace at Column B2/BE.1		\$982.00
Proposal#190048 - AIS-029 Cardio/Weight Room Floor Revision		-\$1,520.00
Proposal#190053 - PR-003 Schullter Cove Base		-\$5,777.00
Proposal#190059 - ASI-032 and 037 Revised Brace Bays		\$1,597.00
Proposal#190062 - ASI-039 Bleacher Power		-\$4,605.00
Propsoal#190073 - ASI-041 Lockers in Building Construction		\$4,153.00
Total Change Orders #4:		\$15,475.00
Change Order #5, Approved 4/18/2017		
Proposal#190037 ASI-022 Elevator Roof Structure		\$0.00
Proposal#190038 ASI-21.1 Curtainwall Revisions		\$4,947.00
Proposal#190050 ASI-031/RFI 189-Eliminated Catwalk Steel Mesh Guard		-\$6,314.00
Proposal#190078 - Paint Booth Procurement		\$139,396.00
Total Change Orders #5:		\$138,029.00
Change Order #6, Approved 5/30/2017		
Proposal#190039R1 ASI-021.2 Revised Exterior Elevations		-\$2,569.00
Proposal#190046 - Delete Safety Cage at 230F Roof Ladder		-\$869.00
Proposal#190052R1 - ASI-21.5 Acid Neutralizer Tank		\$34,802.00
Proposal#190056R1 - RFI-190 Area E Ductwork Riser @ Stair #5		\$3,758.00
Proposal#190075 - RFI-257 Storage Room Duct Chase		\$914.00
Proposal#190081 RFI-262 Area C-Outdoor Storage Room Exterior Door L		\$2,056.00
Proposal#190086 - Sprinkler Coverage Above Town Square Clouds		\$8,732.00
Proposal#190094R1 - Corridor Locker Size Change		\$5,425.00
Proposal#190095 - PR-009 Gym Diffuser Covers		\$4,835.00
Total Change Orders #6:		\$57,084.00

Retainage Held To Date (PC Construction), App#1-#33: \$ 1,656,799.00

Estimated Expenses for CTE Portion of Project		
PC Construction, CTE portion as of 8/17/2018		\$16,457,004.00
HMFH & Other Eligible Expenses at CTE 22.8%		\$1,592,050.58
Subtotal		\$18,049,054.58
FFE, Technology, Moving at 100% CTE		\$1,072,248.00
Subtotal		\$19,121,302.58
Round Pen		\$100,000.00
Subtotal		\$19,221,302.58
Estimate at 75%		\$14,415,976.94

Estimated Pending Budget Items, Updated BI-Weekly with JBC.		
		*Contingency Balance After Pending Owner's Change#25 with Change Proposals approved to date: \$612,744
\$ 627,049.35	Owners' Construction Contingency	
\$ -	Placeholder for PC pending as of the date of this report	
\$ 627,049.35	Total Owners' Contingency*	
\$ -	Eversource Lighting Rebate (placeholder for the purchase of technology devices for the HS)	
\$ -	Transfer from FFE per JBC approval on 8/7/2018 to purchase technology devices for the HS	
\$ -	Specialized Accoustical Engineering (\$15K to contingency per JBC 2/5/19)	
\$ 139,362.32	DHS Furniture, Fixtures & Equipment (\$200,000 transferred out for technology devices)	
\$ -	CTC Furniture	
\$ 100,000.00	CTC Equipment (Includes \$100,000 Round Pen)	
\$ 29,707.44	Technology Infrastructure (\$500,000 transferred to contingency, 1/22/19)	
\$ -	CTC Classroom Technology	
\$ -	Hazardous Materials Removal Monitoring	
\$ 2,591.62	Project Design Contingency	
\$ -	Relocation Costs (moving/removal exp) (Balance of \$10,652.40 transferred to contingency, 1/22/19)	
\$ 898,710.73	Subtotal, Estimated Pending Budget Items and Contingency	
\$ 86,724,045.27	Actual Contracts To Date	
\$ 87,622,756.00	Subtotal, Estimated Pending Budget Items PLUS Actual Contracts	
\$ 87,622,756.00	Total Project Appropriation	
\$ -	Estimated Unbudgeted Funds Remaining	

Change Order #7, Approved 7/11/2017		
Proposal#190032R2-ASI-015 Underslab Piping Revisions		\$18,484.00
Proposal#190049 ASI-030 Primary Power Revisions		\$0.00
Proposal#190054 ASI-034 Gym Bubbler		\$0.00
Proposal#190057 ASI-036R Kitchen Sink Waste Revisions		\$0.00
Proposal#190070 ASI-021.10 Revised Edge of Slab Drawings		\$0.00
Proposal#190092 ASI-058 Auto Tech Lift Revision		\$2,209.00
Proposal#190104R2 PR-010 Guidance Suite Revisions		\$1,964.00
Proposal#190107 RFI-407 Life Skills Exhaust Hood		-\$7,225.00
Proposal#190114 PR-012 Dust Collector Electrical Changes		\$972.00
Proposal#190116 ASI-075 Exhaust Duct Additions in Bathroom 203 A/B		\$2,738.00
Proposal#190117R1 PR-013 Cosmetology Lockers		\$2,282.00
Total Change Orders #7:		\$21,424.00

Change Order #8, Approved 8/22/2017		
Proposal#190061 ASI-038 Auto Coll CMU Office "Roof"		-\$822.00
Proposal#190063R1 ASI-021.7 FF&E Drawings		-\$45,177.00
Proposal#190069R2 ASI-021.9 Revised Electrical Drawings		\$46,368.00
Proposal#190077 ASI-044 Power to Autotech Air Cleaners		\$10,494.00
Proposal#190082 ASI-049 Mezzanine Guard Rail		-\$258.00
Proposal#190083R3 RFI-198 Catwalk Access Ladder Revisions		-\$138.00
Proposal#190084 ASI-047 CUH Revisions		\$2,711.00
Proposal#190087 ASI-052 Life Science Displacement Diffusers		\$1,262.00
Proposal#190088R1 ASI-045 Curtainwall 42		\$2,285.00
Proposal#190090 ASI-054 CW & Auditorium Elevation Updates		\$4,098.00
Proposal#190096 ASI-060 Cosmetology Electrical Revisions		\$0.00
Proposal#190101 RFI-359 Powered Door Operators		\$5,203.00
Proposal#190102 ASI-066 Borrowed Light In Facilities		-\$468.00
Proposal#190105 RFI-316 Trap Primer		\$1,060.00
Proposal#190111R1 ASI-073 Library Borrowed Light Changes		-\$3,493.00
Proposal#190135 RFI-469 Unit Heater 12		\$537.00
Proposal#190136 RFI-480 Duct Diffuser 231A		-\$46.00
Proposal#190138 RFI-479 SPED CR 222 Displacement Diffuser		\$2,585.00
Total Change Orders #8:		\$26,201.00

Change Order #9, Approved 10/3/2017		
Proposal#190020.2 Ledge Removal for Foundations and Utilities Part 2		\$189,382.00
Proposal#190058 ASI-21.6R Door Schedule Revisions		-\$152.00
Proposal#190060R1 ASI-21.4 Revised Floor Plans		\$22,776.00
Proposal#190065 ASI-021.3 Civil and Landscaping Revisions		\$18,387.00
Proposal#190089R2 RFI-261R1 Dishwasher Exhaust Duct Revisions		\$5,080.00
Proposal#190103R1 ASI-065 Electrical Coordination		\$7,485.00
Proposal#190115 ASI-074 Ductless Unit Electrical Changes		-\$5,238.00
Proposal#190124 ASI-081 Panel PL137A Deletion		-\$337.00
Proposal#190128 PR-010 Electrical Changes		\$498.00
Proposal#190137 RFI-470 LC 2-2 Wall Diffuser		\$609.00
Proposal#190148 PR-015 Deltion of Millwork Cubbies		-\$4,256.00
Total Change Orders #9		\$234,234.00

Change Order #10, Approved 11/29/2017		
Proposal#190066R3 ASI-043R Compactor Revisions		\$32,901.00
Proposal#190120 ASI-077 Revisions to Drawing E3.1		\$0.00
Proposal#190123R1 PR-014 Forum Stair Coatings		-\$1,137.00
Proposal#190125 RFI-427R1 Radiant Panel Modifications		\$1,910.00
Proposal#190130R2 Additional ductwork per RFI281		\$4,593.00
Proposal#190134R1 RFI-474R1 Salon 106 Supply Air		\$5,791.00
Proposal#190157 ASI-093 Paint Booth Electrical Revisions		-\$606.00
Proposal#190159 RFI-499R1 Kiln Revisions		\$2,444.00
Proposal#190171 RFI-543 Aluminum Door Hardware Questions		-\$1,605.00
Proposal#190176 RFI-536 Curtalnwall Flashing Revisions		-\$24,410.00
Proposal#190179 RFI561 Duct Diffuser Small CR 234		\$522.00
Proposal#190182 PR-020 Sidewalk Widening		\$2,894.00
Total Change Orders #10		\$23,297.00

Change Order #11, Approved 1/9/2018		
Proposal#190020.3 Ledge Removal for Utilities, Part 3		\$43,234.00
Proposal#190091R1 ASI-056 Door 040.3 Update		\$808.00
Proposal#190118 ASI-076 Added Rebar for New Auto-Tech Lift		\$0.00
Proposal#190129R2 ASI-085R2 Column Enclosure at AC/B15.8		\$1,163.00
Proposal#190140 ASI-088 Deleted Borrowed Lights Construction CR		-\$622.00
Proposal#190146 ASI-45.1 CW 42 Power		\$688.00
Proposal#190147 RFI-483 Deletion of Recessed Can Lighting		-\$337.00
Proposal#190149.3 PR-016 Corridor Benches Wood Veneer		-\$6,419.00
Proposal#190160R1 RFI-522 EX-S4-1.1 Operator		\$1,239.00
Proposal#190163 PR-19 Microphone in Town Square		\$2,046.00
Proposal#190164 RFI-521 Emergency Fixtures at Stair 1 Roof Access		\$5,334.00
Proposal#190170 ASI-097 Business Classroom Floor Boxes		\$1,732.00
Proposal#190173 ASI-094R LRC Fixtures		\$0.00
Proposal#190187 Football Field Feeder Location		\$8,016.00
Total Change Orders #11		\$56,882.00

Change Order #12, Approved 2/6/2018		
Proposal#190045 Toilet Accessories Revisions		-\$4,120.00
Proposal#190072 ASI-040 Mock-up Wall Updates		-\$991.00
Proposal#190093R1 PR-027 Loop Road & Baseball Field Drainage Impi		\$12,074.00
Proposal#190126 ASI-070 Wall Panel Changes		\$0.00
Proposal#190127R2 RFI-429 Auditorium Handrail Addition, ASI-102		\$21,994.00
Proposal#190132 Courtyard Speaker Strobes		\$3,421.00
Proposal#190143 Additional Exterior Sign Characters		\$0.00
Proposal#190153 ASI 21-14 Vertical Grab Bar Addition		\$2,226.00
Proposal#190155 RFI-384R1 Telecom Ductbank Revisions		\$16,730.00
Proposal#190165 ASI-095 Wall Panels		\$0.00
Proposal#190167 ASI-096 Stair 1 Security Gate Additions		\$775.00
Proposal#190168 RFI-545 Stair One Roof Level Lighting		\$3,003.00
Proposal#190204 RFI-577R1 Courtyard Canopy Light Fixture		\$2,487.00
Proposal#190208 PR-029 Refrigerator Elimination		-\$3,800.00
Proposal#190211 PR-030 Filzfelt Panel Substitution		-\$10,636.00
Total Change Orders #12:		\$43,163.00

Change Order #13, Approved 2/20/2018		
Proposal#190185 PR-022 Power to Motorized Shades		\$0.00
Proposal#190220 Animal Science Building Allowance Adjustment		\$557,103.00
Total Change Orders #13		\$557,103.00
Change Order #14, Approved 3/20/2018		
Proposal#190113R2 ASI-083 Hardware and Security Coordination		\$3,234.00
Proposal#190158 ASI-091 230F Revisions		\$2,103.00
Proposal#190183 Framing Modifications for Bleacher Support		\$12,580.00
Proposal#190199.2 PR-025 Exterior Signage Modifications 8x12 vinyl		\$1,974.00
Proposal#190202R1 RFI-639 Additional Lighting in Sun Room 208A		\$2,163.00
Proposal#190207 RFI-648 Exterior Wall Motion Sensors		-\$433.00
Proposal#190210 RFI-622 Paint Auditorium Ceiling Suspension System		\$620.00
Proposal#190212 PR-031 Teacher Planning Layout Changes		\$8,396.00
Proposal#190214 ASI-106 Exit Signage Revisions		\$1,857.00
Proposal#190218 RFI-677 Room 134 North Wall		\$3,821.00
Proposal#190219 Floor Finishes to Replace Recessed Mats		\$4,291.00
Proposal#190221 PR-032 Dishwasher Addition Training 034A		\$2,121.00
Proposal#190222 ASI-108 Canop6y Lights Main Entrance Revised		\$722.00
Proposal#190223 ASI-107 Power Additions Guidance		\$623.00
Proposal#190226 RFI-681 Sprinkler Backflow Preventer		\$1,292.00
Total Change Orders #14		\$45,364.00

Change Order #15, Approved 5/1/2018		
Proposal#190067 aSI-021.8 Updated Ceiling Plans		\$956.00
Proposal#190151 ASI-089 Updated Cosmetology Lab Electrical Layout		\$5,622.00
Proposal#190154 ASI-090 TVE Elevations		\$4,594.00
Proposal#190190 ASI-103 Weight Room Columns		\$3,246.00
Proposal#190213 Town Square Exposed Steel Prep and Prime		\$6,220.00
Proposal#190216 RFI-420R1 Condensate Insulation Update		-\$2,128.00
Proposal#190229R1 ASI-109 Floor Finish Changes		-\$1,459.00
Proposal#190230 RFI-674 Hydronic Heating Zone 113B		\$1,842.00
Proposal#190236 ASI-111 Revised Gymnasium Line Layout		\$3,100.00
Proposal#190237 RFI-704 Volleyball Insert Modifications		\$2,016.00
Proposal#190240 PR-037 Intercom Revisions		\$6,288.00
Proposal#190242 Opaque Glass Addition at Trophy Case		\$2,682.00
Proposal#190247 Wood Athletic Floor Additional Letters and Staining		\$5,374.00
Total Change Orders #15		\$38,353.00

Change Order #16, Approved 6/26/2018		
Proposal#19009R1-RFI-291 Parking at North Side of Gymnasium		\$5,710.00
Proposal#190156 RFI-506 Washer/Dryer Power and Venting		\$6,110.00
Proposal#190231 PR-035 Revisions to Bio-Med Prep 233C		\$4,969.00
Proposal#190244 ASI-113 Knox Box		\$7,242.00
Proposal#190248 RFI-722 Under Cabinet Lighting Circuits		\$4,973.00
Proposal#190252 RFI-733 Dryer Vent Booster Fans		\$3,958.00
Proposal#190253 ASI-115 Stair 4 Light Fixture		\$410.00
Proposal#190261 RFI-735 Fume Hood Pressure Regulators		\$4,179.00
Proposal#190266 RFI-752 Outdoor Storage Door Closers		\$964.00
Proposal#191001 ASB ASI-003 Sprinkler Coverage under Mezzanine		\$1,592.00
Proposal#191003 ASB Tub Room Flooring Finish		-\$567.00
Total Change Orders #16		\$39,540.00

Change Order #17, Approved 8/15/2018		
Proposal#190225.1 PR-033R Sports Storage Rooms 037. 038 & 039		\$9,901.00
Proposal#190246 2x8 Ceiling tile Manufacturer		\$4,502.00
Proposal#190259R1 PR-40 Catwalk Railing		\$29,978.00
Proposal#190271R1 PR-43 AV Rack 033B		\$3,385.00
Proposal#190285 ASI-121 Forum Stair Railing Revisions		\$17,443.00
Total Change Orders #17		\$65,209.00

Change Order #18, Approved 9/4/2018		
Proposal#190181 ASI-101 Added Facilities Doors		\$6,699.00
Proposal#190188 ASI-095R & RFI-604 Auditorium Runtal Relocation		\$1,138.00
Proposal#190206R1 RFI-652 Wall Finish at Deleted WP-1 Panels		-\$3,493.00
Proposal#190215.1 Climbing Wall Allowance Adjustment		\$11,540.00
Proposal#190231.1 PR-35 Bio Med Casework Credit		-\$635.00
Proposal#190234 RFI-691 Relocated CTC Equipment		\$1,382.00
Proposal#190263 RFI-756 Rain Leader Enclosures in Stairwells		\$2,892.00
Proposal#190268 RFI-755 Cementitious FP Column Protection		\$2,259.00
Proposal#190277 RFI-772 Additional Speaker Strobes & Pull Stations		\$7,750.00
Proposal#190282 Additional Exterior Doors		\$13,154.00
Proposal#191008 ASB Exit Signage		\$1,454.00
Total Change Orders #18		\$44,140.00

Change Order #19, Approved 11/13/2018	
Proposal#190145R1 RFI-484 Water Supply to Wash Bay	\$1,153.00
Proposal#190269 RFI-745 Accessories in Fire Rated Walls	\$7,574.00
Proposal#190274 RFI-762 Kitchen Equipment Power, Item 68	\$2,024.00
Proposal#190276 ASI-120 GFCI Receptacles Training Room	\$523.00
Proposal#190278 RFI-775 Outlets for Existing Grab n Gos	\$2,293.00
Proposal#190283 RFI-780 Compresed Air to Auto Lifts	\$2,983.00
Proposal#190287 RFI-781 Wood Working Devices	\$12,813.00
Proposal#190290 PR-44 Marketing Casework	\$857.00
Proposal#190291R1 PR-045 Gym Scorer's Table	\$353.00
Proposal#190295R1 ASI-127 Striping at Loading Dock	\$918.00
Proposal#190296 ASI-128 Room 206 Door Swing Changes	\$1,612.00
Proposal#190304 PR-47 Benches in Athletics	\$6,024.00
Proposal#190310 ASI-139 Tire Changer Compressed Air	\$1,535.00
Proposal#190320 PR-51 Accent Paint 036 & 036C	\$1,019.00
Proposal#190325 Regrade at Generator	\$1,331.00
Proposal#191005 Fire Alarm Department Review	\$2,027.00
Total Change Orders #19	\$45,039.00
Change Order #20, Approved 12/11/2018	
Proposal#190178 RFI567-Exposed Columns and Wind Bracing	\$596.00
Proposal#190212.1 PR-031 R2 Teacher Planning Revisions	\$1,850.00
Proposal#190249 RFI-735 Fume Hood Openings	\$6,252.00
Proposal#190255 Alumni Drive Utility Ledge Removal	\$1,085.00
Proposal#190258 LRC Fixture Modifications	\$700.00
Proposal#190270R2 PR-042 Intercom Call Switch	\$31,863.00
Proposal#190293 PR-046 CO-2.3 Operation	\$2,266.00
Proposal#190326 ASBRFI-012 Drainage Revisions	\$3,541.00
Total Change Orders #20	\$48,153.00
Change Order #21, Approved 1/22/2019	
Proposal#190133 RFI-462 Bellamy/Alumni Catch basin	\$10,305.00
Proposal#190142 ASI-084 Fume Hood and Gas Changes	-\$54,868.00
Proposal#190297 ASI-129 Relocate TVE & TVC Outlets	\$2,323.00
Proposal#190317 RFI-798 Power to Airmax Filtrraction Units	\$1,501.00
Proposal#190330 RFI-804 Welding Exhaust Fan Switch	\$796.00
Proposal#190333 GFCI Breakers in Building Construction	\$1,489.00
Proposal#191018 ASI-ASB009 Remove Exit Signs in ASB	\$310.00
Total Change Orders #21	-\$38,144.00
Change Order #22, Approved 2/19/2019	
Proposal#190134.1 RFI-474 Salon 106 Supply Air Add'l Scope	\$13,568.00
Proposal#190196R1 PR-023 Add'l Auditorium Ramp Lighting	\$20,398.00
Proposal#190288R1 ASI-122 HV-4 Auto Collision Air Changes	\$29,033.00
Proposal#1900292 RFI-790 Bldg E Wall Ratings	\$12,689.00
Proposal#190314 Kitchen Plumbing Adds	\$2,541.00
Proposal#191004 Credit for deletion of fire ext monitors at An Sci	-\$422.00
Total Change Orders #22	\$77,807.00
Change Order #23, Approved 3/19/2019	
Proposal#190191R1 RFI-616 Heat Trace Power	\$688.50
Proposal#190078.1 Paint Booth Add'l Scope	\$69,567.00
Proposal#190085 ASI050 Auto Collision Slab Depression	\$10,355.00
Proposal#190097 RFI-341 Cardio/Weight Room Ceiling	\$2,611.00
Proposal#190122R1 ASI-21.13 Plumbing Rev	\$61,892.00
Proposal#190131 RFI-338 Pipe Expansion Joints	\$150,999.00
Proposal#190166R1 RFI-552 Auto Area Unit Heater	\$24,838.00
Proposal#190232 ASI-21.4 Add'l Training Room Work	\$2,772.00
Proposal#190233 Split AC Value Eng Credit Recovery	\$20,667.00
Proposal#190241.1 ASI-112 CTC Entrance	\$5,730.00
Proposal#190264R1 RFI-747 Stair#2 Wind Brace Fireproofing	\$4,282.00
Proposal#190272 Caulk Reveal at TS Knee Wall Cap	\$373.00
Proposal#190316R1 ASI-008 Pave Path Between ASB & Shed	\$19,939.00
Total Change Orders #23	\$374,713.50
Change Order #24, Approved 4/2/2019	
Proposal#190121R2 ASI-078 Water Heater Intake and Exhaust	\$6,755.00
Proposal#190144R1 RFI-456 Staff Dining 204 Duct Diffuser	\$1,384.00
Proposal#190186 RFU-601 Fume Hood Plumbing Sci. Prep 235A	\$6,704.00
Proposal#190192R1 RI-617 Courtyard Irrigation Feed	\$7,006.00
Proposal#190195.1 RFI-623 DCU Condensate Drain Revisions	\$2,180.00
Proposal#190224 RFI-672 Unit Heater 11 Piping	\$1,467.00
Proposal#190238R1 RFI-715 Additional Fire Dampers	\$3,569.00
Proposal#190250 Revised Stairwell Electrical Pathway	\$23,203.00
Proposal#190251 RFI-732 VAV Discrepancies	\$3,785.00
Proposal#190281 RFI-777 Dishwasher Power Supply	\$345.00
Proposal#190289 Caulk Accessories at Tile Wainscot	\$1,405.00

Change Order #24, Approved 4/2/2019, Cont'd	
Proposal#190294 ASI-125 Emergency Lighting in Cooler	\$2,304.00
Proposal#190302 Single Exterior Door Width Changes	\$35,636.00
Proposal#190335 ASI-143 Paging Blue Lights in Cosmetology	\$3,651.00
Proposal#191013 AS Barn Wiring Modifications	\$23,222.00
Total Change Orders #24	\$122,616.00
PENDING Owner's Change Order #25	
Proposal#190306 PR-49 Auto Tech Wheel & Tire	\$1,941.00
Proposal#190341 ASI-145 Lighting in Courtyard	\$1,338.00
Proposal#190175R2 ASI-099R4 Dishwashers in Prep Rooms	\$4,607.00
Proposal#191014R1 Recessed Lighting	\$6,419.00
	\$14,305.00
Total OWNER'S Change Orders Approved to Date	
New Contract Sum Including Approved Change Orders	\$2,687,883.50
	\$74,330,883.50

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: March 31, 2019

Appropriation #1 (FY14), Issued January 26, 2014:	\$ 900,000.00
Appropriation #2 (FY15), Issued November 12, 2014:	\$ 23,300,000.00
Appropriation #3 (FY16), Issued July 22, 2015:	\$ 49,700,000.00
State of NH Funding (FY16):	\$ 13,500,000.00
Appropriation #4, DHS/RCTC Bond Premium appropriation (Project Manager) approved 5/11/2016:	\$ 222,756.00
Total Appropriation:	\$ 87,622,756.00

<u>Date</u>	<u>CIPM#</u>	<u>Expenditures to Date:</u>	<u>Amount:</u>
2/26/2015	001	HMFH Architects, Inc.: Professional Services through 12/31/2014	\$ 24,250.00
2/26/2015	001	HMFH Architects, Inc.: Professional Services through 1/31/2015	\$ 106,100.00
3/12/2015	002	HMFH Architects, Inc.: Travel Expense - for services rendered through 12/31/2014	\$ 347.94
3/12/2015	002	HMFH Architects, Inc.: Travel Expense - for services rendered through 1/31/2015	\$ 238.23
3/26/2015	003	HMFH Architects, Inc.: Professional Services through 2/28/2015	\$ 89,268.74
4/30/2015	004	HMFH Architects, Inc.: Professional Services through 3/31/2015	\$ 130,884.68
6/18/2015	005	HMFH Architects, Inc.: Professional Services through 4/30/2015	\$ 86,731.41
6/30/2015	006	HMFH Architects, Inc.: Professional Services through 5/31/2015	\$ 84,706.16
6/30/2015	006	HMFH Architects, Inc.: Professional Services through 6/30/215	\$ 40,383.96
6/30/2015	008	Journal entry to re-class JBC expenses from GF (managed under existing POs & Payroll within GF)	\$ 14,527.35
9/3/2015	007	HMFH Architects, Inc.: Professional Services through 7/31/2015	\$ 24,431.94
10/15/2015	010	HMFH Architects, Inc.: Professional Services through 8/31/2015	\$ 153,095.89
10/23/2015	012	PC Construction Co.: Precon Ph I - Initial 3 conceptual design option estimates & recon with HMFH Estimator	\$ 59,000.00
11/5/2015	011	HMFH Architects, Inc.: Professional Services through 9/30/2015	\$ 352,800.00
12/3/2015	013	HMFH Architects, Inc.: Professional Services through 10/31/2015	\$ 302,400.00
12/3/2015	014	HMFH Architects, Inc.: Printing & Travel Expense - for services rendered through 10/31/2015	\$ 933.06
12/3/2015	015	HMFH Architects, Inc.: Professional Services through 10/31/2015	\$ 25,515.33
12/31/2015	016	HMFH Architects, Inc.: Professional Services through 11/30/2015	\$ 398,498.63
2/11/2016	017	HMFH Architects, Inc.: Professional Services through 12/31/2015	\$ 332,373.63
3/3/2016	018	HMFH Architects, Inc.: Professional Services through 1/31/2016	\$ 337,250.00
3/31/2016	019	HMFH Architects, Inc.: Professional Services through 2/29/2016	\$ 334,689.37
4/21/2016	020	HMFH Architects, Inc.: Misc. Expenses - for services through 3/31/2016	\$ 6,875.00
5/5/2016	021	HMFH Architects, Inc.: Professional Services through 3/31/2016	\$ 362,005.05
5/10/2016	n/a	Journal entry to re-class JBC clerical work expenses from General fund for period 7/1/2015-4/29/2016	\$ 9,434.65
5/24/2016	n/a	Journal entry to re-class JBC legal expenses from General Fund for period 7/17/2015-7/20/2015	\$ 2,630.00
6/2/2016	023	Horizon Engineering Associates, LLP: Professional Services from 4/2/2016-4/29/2016	\$ 2,930.00
6/9/2016	022	HMFH Architects, Inc.: Professional Services through 4/30/2016	\$ 348,035.76
6/30/2016	024	PC Construction - Phase II Preconstruction services covering the Design Development estimate	\$ 37,000.00
6/30/2016	025	HMFH Architects, Inc.: Professional Services through 5/31/2016	\$ 332,773.40
6/30/2016	026	Horizon Engineering Associates, LLP: Professional Services from 4/30/2016-5/27/2016	\$ 2,450.00
8/11/2016	027	HMFH Architects, Inc.: Professional Services through 6/30/2016	\$ 339,615.54
8/11/2016	028	PC Contruction Co.: Professional Services through 6/30/2016 (App#1, Includes Held Retainage of \$8,790)	\$ 87,900.00
8/11/2016	029	Horizon Engineering Associates, LLP: Professional Services from 5/28/2016-7/1/2016	\$ 1,290.00
8/25/2016	030	HMFH Architects, Inc.: Professional Services through July 31, 2016	\$ 441,135.69
9/1/2016	031	Horizon Engineering Associates, LLP: Professional Services from 7/2/2016-7/29/2016	\$ 2,301.00
9/15/2016	032	PC Construction Co.: Professional Services through 7/31/2016 (App#2, Includes Held Retainage of \$7,381)	\$ 460,059.00
9/15/2016	033	Sebago Technics, Inc. - Traffic Study, Planning & Engineering Services	\$ 13,900.00
9/15/2016	034	Eversource Energy - Prepayment of services to install pole, ancor, xarms and cutouts for new primary riser.	\$ 8,608.00
9/29/2016	035	HMFH Architects, Inc.: Professional Services through 8/31/2016	\$ 334,359.76
9/29/2016	036	R.W. Gillespie & Associates, Inc. - Professional Services through 8/31/2016	\$ 3,275.51
9/29/2016	037	PC Construction Co.: Professional Services through 8/31/2016 (App#3, Includes Held Retainage of \$23,324)	\$ 570,212.00
9/29/2016	038	Horizon Engineering Associates, LLP: Professional Services from 7/30/2016-9/2/2016	\$ 4,160.00
10/13/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,291.96
10/20/2016	039	R.W. Gillespie & Associates, Inc. - Professional Services through 9/30/2016	\$ 6,724.25
10/20/2016	042	Horizon Engineering Associates, LLP: Professional Services through 9/30/2016	\$ 1,111.00
10/20/2016	043	Sebago Technics, Inc. - Traffic Study, Planning & Engineering Services: Services through 9/2/2016	\$ 3,000.00
10/20/2016	044	State of NH - DES: Wetlands Permit	\$ 200.00
10/20/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,291.96
10/27/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,291.96
11/3/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,617.37
11/3/2016	040	PC Construction Co.: Professional Services through 9/30/2016 (App#4, Includes Held Retainage of \$37,250)	\$ 866,127.00
11/3/2016	041	HMFH Architects, Inc.: Professional Services through 9/30/2016	\$ 199,023.73
11/10/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,617.37
11/10/2016	045	Sebago Technics, Inc. - Traffic Study, Planning & Engineering Services	\$ 1,800.00
11/17/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
11/23/2016	n/a	Seacoast Media Group - Advertisement for Civil Works position	\$ 329.46
11/23/2016	046	R.W. Gillespie & Associates, Inc. - Professional Services through 10/31/2016	\$ 8,859.00
11/23/2016	048	Horizon Engineering Associates, LLP: Professional Services through 10/28/2016	\$ 1,096.00
11/23/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
12/1/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
12/8/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
12/15/2016	047	PC Construction Co.: Professional Services through 10/31/2016 (App#5, Includes Held Retainage of \$41,474)	\$ 1,003,159.00
12/15/2016	049	HMFH Architects, Inc.: Professional Services through 10/31/2016	\$ 186,446.73
12/15/2016	050	HMFH Architects, Inc.: Professional Services through 10/31/2016 (Clerk of Works, PSS#9)	\$ 731.05
12/15/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
12/22/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,638.39
12/29/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
12/29/2016	051	R.W. Gillespie & Associates, Inc. - Professional Services through 11/30/2016	\$ 11,129.50
12/29/2016	052	PC Construction Co.: Professional Services through 11/30/2016 (App#6, Includes Held Retainage of \$120,917)	\$ 2,601,958.00
1/5/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
1/12/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
1/19/2017	053	Horizon Engineering Associates, LLP: Professional Services through 12/2/2016	\$ 4,500.00
1/19/2017	054	HMFH Architects, Inc.: Professional Services through 11/30/2016	\$ 133,726.13
1/19/2017	055	R.W. Gillespie & Associates, Inc. - Professional Services through 12/31/2016	\$ 11,683.00
1/19/2017	056	PC Construction Co.: Professional Services through 12/31/2016 (App#7, Includes Held Retainage of \$30,899)	\$ 1,422,046.00
1/19/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
1/26/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,638.39
2/2/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: March 31, 2019

Expenditures to Date, Cont'd:

2/9/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
2/9/2017	057	HMFH Architects, Inc.: Professional Services through 12/31/2016	\$	108,706.89
2/16/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
2/23/2017	058	R.W. Gillespie & Associates, Inc. - Professional Services through 1/31/2017	\$	12,523.14
2/23/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,638.39
3/2/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
3/9/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
3/9/2017	059	PC Construction Co.: Professional Services through 1/31/2017 (App#8, Includes Held Retainage of \$94,252)	\$	3,092,058.00
3/9/2017	060	HMFH Architects, Inc.: Professional Services through 1/31/2017	\$	99,665.05
3/30/2017	061	PC Construction Co.: Professional Services through 2/28/2017 (App#9, Includes Held Retainage of \$108,494)	\$	2,626,511.00
3/16/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
3/22/2017	J#5589	Gas Usage through Unitil at DHS/CTC project site from 2/2/2017-2/16/2017 as approved by JBC 3/21/2017 (Manifest #065)	\$	6,624.84
3/23/2017	062	R.W. Gillespie & Associates, Inc. - Professional Services through 2/19/2017	\$	10,500.04
3/23/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,638.39
3/30/2017	063	Horizon Engineering Associates, LLP: Professional Services from 12/3/2016 through 2/24/2017	\$	15,956.26
3/30/2017	064	HMFH Architects, Inc.: Professional Services through 2/28/2017	\$	95,036.64
3/30/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
4/4/2017	J#5951	Gas Usage through Unitil at DHS/CTC project site from 2/16/2017-3/17/2017 as approved by JBC 3/21/2017 (Manifest #067)	\$	19,781.62
4/6/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
4/13/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
4/13/2017	066	R.W. Gillespie & Associates, Inc. - Professional Services through 3/25/2017	\$	30,422.87
4/20/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
4/27/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,638.39
4/27/2017	068	PC Construction Co.: Professional Services through 3/31/2017 (App#10, Includes Held Retainage of \$102,303)	\$	2,613,490.00
4/27/2017	070	Sebago Technics, Inc. - Traffic Study, Planning & Engineering Services	\$	7,000.00
4/27/2017	071	Horizon Engineering Associates, LLP: Professional Services from 2/25/2017-3/31/2017	\$	620.00
5/4/2017	069	HMFH Architects, Inc.: Professional Services through 3/31/2017	\$	84,564.54
5/4/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
5/5/2017	J#526	Gas Usage through Unitil at DHS/CTC project site from 3/17/2017-4/14/2017 as approved by JBC 5/4/2017 (Manifest #072)	\$	16,839.77
5/11/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
5/18/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
5/25/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,638.39
5/26/2017	073	PC Construction Co.: Professional Services through 4/30/2017 (App#11, Includes Held Retainage of \$112,559)	\$	2,998,922.00
5/25/2017	074	R.W. Gillespie & Associates, Inc. - Professional Services through 4/30/2017	\$	25,234.05
6/1/2017	075	HMFH Architects, Inc.: Professional Services through 4/30/2017	\$	81,155.64
6/1/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
6/8/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
6/8/2017	076	Horizon Engineering Associates, LLP: Professional Services from 4/1/2017-4/28/2017	\$	500.00
6/15/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
6/22/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,638.39
6/22/2017	077	R.W. Gillespie & Associates, Inc. - Professional Services through 5/31/2017	\$	16,068.14
6/29/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.19
6/29/2017	078	PC Construction Co.: Professional Services through 5/31/2017 (App#12, Includes Held Retainage of \$186,134)	\$	4,184,844.00
6/30/2017	079	Horizon Engineering Associates, LLP: Professional Services from 4/29/2017-6/2/2017 (Paid 7.6.2017)	\$	8,021.00
6/30/2017	080	HMFH Architects, Inc.: Professional Services through 5/31/2017 (Paid 7.6.2017)	\$	113,070.30
6/30/2017	081	PC Construction Co.: Professional Services through 6/30/2017 (App#13, Includes Held Retainage of \$241,526) (Paid 7.21.2017)	\$	5,376,754.00
6/30/2017	082	HMFH Architects, Inc.: Professional Services through 6/30/2017 (Paid 8.3.2017)	\$	88,661.74
6/30/2017	083	R.W. Gillespie & Associates, Inc. - Professional Services through 6/30/2017 (Paid 8.3.2017)	\$	11,101.27
6/30/2017	084	Horizon Engineering Associates, LLP: Professional Services from 6/2/2017-6/30/2017 (Paid 8.17.2017)	\$	2,640.00
7/6/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,630.43
7/13/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
7/20/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
7/27/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
8/3/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
8/10/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
8/17/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,660.04
8/24/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,660.04
8/31/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
8/31/2017	085	PC Construction Co.: Professional Services through 7/31/2017 (App#14, Includes Held Retainage of \$125,105)	\$	3,240,573.00
8/31/2017	086	Horizon Engineering Associates, LLP: Professional Services from 7/1/2017-7/28/2017	\$	634.00
8/31/2017	087	HMFH Architects, Inc.: Professional Services through 7/31/2017	\$	81,382.56
8/31/2017	088	R.W. Gillespie & Associates, Inc. - Professional Services through 7/31/2017	\$	7,205.90
8/31/2017	089	Eversource Energy - Removal of 3 overhead transformers along w/delivery/installation of a 150 cva pad mounted transformer	\$	2,469.00
9/7/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
9/14/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
9/14/2017	091	R.W. Gillespie & Associates, Inc. - Professional Services through 8/31/2017	\$	5,357.37
9/21/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
9/28/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,660.22
9/28/2017	090	PC Construction Co.: Professional Services through 8/31/2017 (App#15, Includes Held Retainage of \$210,474)	\$	4,700,004.00
9/28/2017	092	Horizon Engineering Associates, LLP: Professional Services from 7/29/2017-9/1/2017	\$	5,400.25
9/28/2017	093	HMFH Architects, Inc.: Professional Services through 8/31/2017	\$	116,455.40
10/5/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
10/12/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
10/19/2017	097	Sebago Technics, Inc. - Traffic Study, Planning & Engineering Services	\$	4,300.00
10/19/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
10/26/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,660.22
10/26/2017	095	R.W. Gillespie & Associates, Inc. - Professional Services through 9/30/2017	\$	1,862.37
10/26/2017	096	HMFH Architects, Inc.: Professional Services through 9/30/2017	\$	100,052.02
10/30/2017	094	PC Construction Co.: Professional Services through 9/30/2017 (App#16, Includes Held Retainage of \$150,968)	\$	3,354,937.00
11/2/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
11/9/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
11/9/2017	098	R.W. Gillespie & Associates, Inc. - Professional Services through 10/29/2017	\$	775.75
11/15/2017	n/a	Unitil rebate for boilers	\$	(30,000.00)
11/16/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
11/22/2017	100	Horizon Engineering Associates, LLP: Professional Services from 9/2/2017-9/29/2017	\$	6,995.00
11/22/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,660.22
11/30/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: March 31, 2019

Expenditures to Date, Cont'd:

12/1/2017	099	PC Construction Co.: Professional Services through 10/31/2017 (App#17, Includes Held Retainage of \$194,352)	\$	4,342,207.00
12/7/2017	101	HMFH Architects, Inc.: Professional Services through 10/31/2017	\$	83,002.94
12/7/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,689.20
12/14/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,689.20
12/21/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,689.20
12/21/2017	102	Intertek-ATI: Field Water Penetration Testing	\$	2,250.00
12/21/2017	103	Horizon Engineering Associates, LLP: Professional Services from 9/30/2017-10/27/2017	\$	5,486.00
12/28/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,699.64
12/29/2017	104	PC Construction Co.: Professional Services through 11/30/2017 (App#18, Includes Held Retainage of \$129,783)	\$	3,615,584.00
1/4/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,958.33
1/11/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
1/18/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
1/18/2018	105	HMFH Architects, Inc.: Professional Services through 11/30/2017	\$	89,788.89
1/18/2018	106	Horizon Engineering Associates, LLP: Professional Services from 10/28/2017-12/1/2017	\$	4,833.00
1/25/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,735.19
1/31/2018	107	PC Construction Co.: Professional Services through 12/31/2017 (App#19, Includes Held Retainage of \$167,451)	\$	3,805,463.00
2/1/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
2/1/2018	108	Horizon Engineering Associates, LLP: Professional Services from 12/2/2017-12/31/2017	\$	3,631.00
2/1/2018	109	HMFH Architects, Inc.: Professional Services through 12/31/2017	\$	85,607.70
2/8/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
2/15/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
2/15/2018	111	R.W. Gillespie & Associates, Inc. - Professional Services through 1/31/2018	\$	1,200.00
2/20/2018	J#4627	Gas Usage through Unitil at DHS/CTC project site from 12/20/2017-1/17/2018 as approved by JBC 2/20/2018 (Manifest #115)	\$	32,818.59
2/22/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,734.83
2/28/2018	110	PC Construction Co.: Professional Services through 1/31/2018 (App#20, Includes Held Retainage of \$112,975)	\$	2,465,842.00
3/1/2018	116	Horizon Engineering Associates, LLP: Professional Services from 1/1/18-2/2/18	\$	5,119.00
3/1/2018	117	HMFH Architects, Inc.: Professional Services through 1/31/2018	\$	99,382.08
3/1/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
3/8/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
3/15/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
3/22/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,734.83
2/20/2018	JE	Gas Usage through Unitil at DHS/CTC project site from 11/17/18-2/15/18 as approved by JBC 3/6/2018 (Manifest #118)	\$	40,643.88
3/29/2018	119	PC Construction Co.: Professional Services through 2/28/2018 (App#21, Includes Held Retainage of \$133,254)	\$	3,101,391.00
3/29/2018	120	HMFH Architects, Inc.: Professional Services through 2/28/2018	\$	107,243.00
3/29/2018	121	Horizon Engineering Associates, LLP: Professional Services from 2/3/18-3/2/18	\$	4,732.00
3/29/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
4/5/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
4/12/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
4/17/2018	JE	Gas Usage through Unitil at DHS/CTC project site from 2/15/18-3/19/18 as approved by JBC 4/17/18 (Manifest #124)	\$	41,222.63
4/19/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
4/19/2018	125	Horizon Engineering Associates, LLP: Professional Services from 3/3/18-3/30/18	\$	3,966.00
4/26/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,735.93
4/30/2018	122	PC Construction Co.: Professional Services through 3/31/2018 (App#22, Includes Held Retainage of \$153,674)	\$	2,863,845.00
5/3/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
5/10/2018	123	HMFH Architects, Inc.: Professional Services through 3/31/2018	\$	93,790.12
5/10/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
5/17/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
5/24/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,735.93
5/24/2018	127	Horizon Engineering Associates, LLP: Professional Services from 3/31/18-4/24/18	\$	3,334.00
4/17/2018	128	Gas Usage through Unitil at DHS/CTC project site from 3/19/18-4/17/18 as approved by JBC 5/15/18 (Manifest #128)	\$	32,244.21
5/24/2018	129	Dell Marketing (server)	\$	10,000.00
5/24/2018	130	HMFH Architects, Inc.: Professional Services through 4/30/2018	\$	87,916.90
5/29/2018	126	PC Construction Co.: Professional Services through 4/30/2018 (App#23, Includes Held Retainage of \$109,699)	\$	2,423,916.00
5/31/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	325.40
6/7/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	325.40
6/12/2018	131	Gas Usage through Unitil at DHS/CTC project site from 4/17/2018-5/17/2018 as approved by JBC 6/12/2018	\$	10,481.28
6/14/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	832.78
6/21/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,375.44
6/21/2018	133	HMFH Architects, Inc.: Professional Services through 5/31/2018	\$	85,765.99
6/28/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,348.05
6/29/2018	132	PC Construction Co.: Professional Services through 5/31/2018 (App#24, Includes Held Retainage of \$68,874)	\$	1,859,257.00
6/30/2018	134	Optiv Security Inc. - Network Electronics	\$	400,562.00
6/30/2018	135	Gas Usage through Unitil at DHS/CTC project site from 5/17/18-6/19/18 as approved by JBC 7/10/18	\$	4,052.79
6/30/2018	136	Horizon Engineering Associates, LLP: Professional Services from 4/28/18-6/1/2018 (Paid 7/19/2018)	\$	11,267.00
6/30/2018	136.2	PC Construction Co.: Professional Services through 6/30/2018 (App#25, Includes Held Retainage of \$76,420) (ACH 7/20/18)	\$	1,633,419.00
6/30/2018	137	HMFH Architects, Inc.: Professional Services through 6/30/2018 (Paid 7/19/2018)	\$	83,510.49
7/5/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
7/12/2018	n/a	PSNH/dba Eversource - DHS/CTC Rebate on lighting	\$	(100,000.00)
7/12/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,434.88
7/19/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,573.59
7/26/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	2,672.66
8/16/2018	138	Automotive Garage Tools, LLC - move of CTC auto lifts to new high school	\$	4,148.00
8/16/2018	139	Optiv Security Inc. - Network Electronics	\$	14,294.55
8/16/2018	140	Diamond Relocation - moving services for CTE during the week of 6/11-6/15/2018	\$	27,400.00
8/2/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,615.95
8/9/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,573.59
8/16/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,504.22
8/23/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,482.43
8/30/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,434.88
8/31/2018	141	PC Construction Co.: Professional Services through 7/31/2018 (App#26, Includes Held Retainage of \$65,271) (ACH 8/31/18)	\$	1,539,677.00
8/23/2018	142	R.W. Gillespie & Associates, Inc. - Professional Services 4/26/2018-7/6/2018	\$	1,788.75
8/23/2018	143	Horizon Engineering Associates, LLP: Professional Services from 6/2/2018-7/27/2018)	\$	9,451.00
8/23/2018	144	HMFH Architects, Inc.: Professional Services through 7/31/2018	\$	42,272.22
8/23/2018	145	Ockers Company - Cleartouch monitors and wall mounts	\$	77,715.00
8/30/2018	146	Diamond Relocation - moving services for CTE & DHS on 8/7 and 8/14	\$	12,090.00
8/30/2018	147	Ockers Company - miscellaneous items received related to leartouch monitors	\$	8,065.00
9/6/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,365.55

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: March 31, 2019

Expenditures to Date, Cont'd:

9/13/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,365.55
9/13/2019	148	Optiv Security Inc: Additional WAP kits	\$	795.70
9/13/2018	149	Howard Systems, LLC: DHS Fiber and Copper installation	\$	9,440.00
9/13/2018	150	Telephone & Network Technologies, Inc: Cables for WAPs	\$	1,896.30
9/20/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,402.81
9/27/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,372.87
9/27/2018	152	R.W. Gillespie & Associates, Inc. - Professional Services 7/20/2018-8/24/2018	\$	2,362.75
9/27/2018	153	PC Construction Co.: Professional Services through 8/31/2018 (App#27, Includes Held Retainage of \$63,465) (ACH 9/27/2018)	\$	1,525,364.00
9/27/2018	154	Portland Pottery Supply - move and set-up kiln at new HS	\$	214.00
9/27/2018	155	HMFH Architects, Inc.: Professional Services through 8/31/2018	\$	53,399.00
9/27/2018	156	Project Adventure - site evaluation for high elements located at new HS.	\$	550.00
9/27/2018	157	R.M.S. Electric - Installation of (2) 20AMP, 208V outlets for copiers in administrative copy room.	\$	3,139.61
10/4/2018	158	Optiv Security Inc: Custom consulting services for WAPs	\$	3,179.31
10/4/2018	159	Optiv Security Inc: Custom consulting services for WAPs	\$	20,944.59
10/4/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,712.26
10/11/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,573.57
10/11/2018	160	Horizon Engineering Associates, LLP: Professional Services from 7/28/2018-8/31/2018	\$	9,870.00
10/11/2018	161	Caruso Music, Inc. - Baldwin SF10 piano (used with trade-in Steinway C)	\$	10,812.00
10/11/2018	162	Robert H. Lord Co., Inc. (FFE)	\$	3,132.00
10/11/2018	163	School Furnishings (FFE): Nurse Equipment	\$	4,057.60
10/11/2018	164	School Furnishings (FFE)	\$	168,361.32
10/11/2018	165	School Furnishings (FFE)	\$	33,451.49
10/11/2018	166	New England Fitness Distributors	\$	134,168.00
10/18/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,573.57
10/25/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,619.96
10/25/2018	167	Diamond Relocation - moving services provided between 8/18-9/28/18	\$	61,168.00
10/25/2018	168	Optiv Security Inc. - Custom consulting Services for WAPs	\$	3,600.00
10/25/2018	169	Robert Half Technology - IT Temporary Assistance	\$	9,928.00
10/25/2018	170	Ockers Company - CTC Devices	\$	257,734.00
10/25/2018	171	Ockers Company - Servers for new HS/CTC	\$	47,489.16
10/25/2018	172	DialMedical USA - Classroom Ambulance Simulator Package	\$	41,135.00
10/25/2018	173	School Furnishings - FFE purchases for CTC	\$	54,762.98
10/25/2018	174	School Furnishings - FFE purchases for HS	\$	1,304.82
10/25/2018	175	HMFH Architects, Inc.: Professional Services through 9/30/2018	\$	11,183.86
11/1/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,573.57
11/8/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,573.57
11/14/2018	176	PC Construction Co.: Professional Services through 9/30/2018 (App#28, Includes Held Retainage of \$9,220) (ACH 11/14/2018)	\$	204,370.00
11/15/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,573.57
11/15/2018	177	C&W Services - Custodial labor for detail cleaning at DHS	\$	2,788.41
11/15/2018	178	Amazon.com - (2) Trip Lite 32-port AC Charging Storage Station for Chromebooks, Laptops & Tablets	\$	1,936.38
11/15/2018	179	Institution Recycling Network, Inc - Resusable furniture removal	\$	38,926.00
11/15/2018	180	Horizon Engineering Associates, LLP: Professional Services from 9/1/2018-9/28/2018	\$	8,853.00
11/15/2018	181	Diamond Relocation, Inc.	\$	19,504.00
11/15/2018	182	Robert Half Technology - IT Temporary Technical Assistance	\$	5,673.58
11/15/2018	183	Jamar Autobody Supply - Parts for auto collision lab	\$	5,404.57
11/15/2018	184	Creative Office Pavilion - FFE purchases for HS and CTC	\$	1,104,589.37
11/15/2018	185	Monitor Equipment Co., Inc.	\$	8,684.38
11/22/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,494.42
11/28/2018	186	Ricci Lumber Co, Inc - Lumber for CTC Electrical Program (prepayment, paid with CC)	\$	1,301.41
11/29/2018	188	Automotive Garage Tools, LLC - move of CTC auto lifts to new high school	\$	962.00
11/29/2018	189	RMS Electric, LLC - Assist with electrical wiring of installed spray booth	\$	11,150.03
11/29/2018	190	Ockers Company - AV Wiring, Installation of Cleartouch monitors, installation of Dell workstations, laptops and Chromebooks	\$	19,279.00
11/29/2018	191	Shipyards Waste Solutions, LLC - dumpster pickup for items at old DHS	\$	4,863.60
11/29/2018	192	Optiv Security, Inc. - Aruba Access Points	\$	2,091.42
11/29/2018	193	Apple - IT Equipment for HS	\$	81,780.35
11/29/2018	194	Optiv Security, Inc. - Custom consulting and project management services	\$	887.50
12/6/2018	195	Robert Half Technology - IT Temporary Technical Assistance	\$	456.05
11/29/2018	196	DialMedical USA - Simulated medication box, BLS Jump Pack & Stop the Bleed emergency kit for CTC program	\$	949.00
12/6/2018	197	Collins Sports Medicine - Seat Tilt Taping Station & Other Miscellaneous Items	\$	2,849.00
12/12/2018	198	PC Construction Co.: Professional Services through 10/31/2018 (App#29, Includes Released Retainage of \$436,782) (ACH 12/12/2018)	\$	293,692.00
12/6/2018	199	HMFH Architects, Inc.: Professional Services through 10/31/2018	\$	38,039.10
12/6/2018	200	R.M.S. Electric - Auto Shop - connect crash bar circuits; remove existing proof outlet & disconnect mixing station in old building, etc.	\$	6,486.86
12/27/2018	201	Ockers Company - Certified installation & engineering services for HPE servers	\$	2,246.00
12/20/2018	202	Optiv Security, Inc. - Custom Consulting Services	\$	200.00
12/20/2018	203	Robert Half Technology - IT Temporary Technical Assistance	\$	3,452.16
12/27/2018	204	HMFH Architects, Inc.: Professional Services through 11/30/2018	\$	36,119.43
12/13/2018	205	Eversource - deposit for work associated with the interconnection to the Eversource EDS	\$	38,330.00
12/27/2018	206	Optiv Security Inc.	\$	2,912.50
12/27/2018	208	Shipyards Waste Solutions, LLC - dumpster pickup for items at old DHS	\$	4,760.00
12/27/2018	209	Pocket Nurse Enterprises (FFE)	\$	38,639.88
12/27/2018	187	Airgas USA, LLC - items needed for welding - extractor fume miniflex & nozzels (paid with CC)	\$	6,060.00
12/31/2018	207	PC Construction Co.: Professional Services through 11/30/2018 (App#30, Includes Released Retainage of \$123,767) (ACH 12/31/2018)	\$	451,738.00
1/17/2019	210	Glover Plumbing & Heating, LLC - Air line work at autobody classroom (paint booth)	\$	2,200.00
1/17/2019	211	R.M.S. Electric - correct wiring of kiln fan & program; Install outlets for floor equipment in loading dock area/facilities shop	\$	4,710.81

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: March 31, 2019

Expenditures to Date, Cont'd:

1/17/2019	212	Project Adventure - 50% payment due	\$	11,318.50
1/17/2019	213	Ockers Company - Certified installation & engineering services for HPE servers	\$	525.00
1/17/2019	214	Robert Half Technology - IT Temporary Assistance	\$	6,732.03
1/9/2019	215	Airgas USA, LLC - Downflex 200-M Weld Fume Downdraft Table (paid with CC)	\$	7,900.00
1/17/2019	216	W.B. Mason - FFE purchases for HS & CTC	\$	340,969.26
1/17/2019	217	Midwest Technology - FFE purchases for CTC	\$	45,074.81
1/24/2019	218	Telephone & Network Technologies, Inc. - Dover High School AP Cabling & AP Moving to include cafe area, gym area and Auditorium APs	\$	3,194.90
1/24/2019	219	CDW Government - IT Equipment for HS	\$	46,228.00
1/31/2019	220	Robert Half Technology - IT Temporary Assistance	\$	3,717.12
1/24/2019	221	Staples Advantage - IT Equipment for HS	\$	129,081.45
1/31/2019	222	Collins Sports Medicine - Remaining items related to Seat Tilt Taping Station & Wall Mount Mat Table	\$	6,178.00
1/24/2019	223	HMFH Architects, Inc.: Professional Services through 12/31/2018	\$	30,871.16
1/24/2019	n/a	S. Parsons - Clerk of Works, Wages/Benefits	\$	81.75
1/30/2019	224	PC Construction Co.: Professional Services through 12/31/2018 (App#31, Includes Released Retainage of \$63,395) (ACH 1/30/2019)	\$	396,302.00
1/31/2019	n/a	S. Parsons - Clerk of Works, Wages/Benefits	\$	163.50
2/7/2019	225	CDW Government - IT Equipment for HS	\$	6,623.00
2/7/2019	226	Optiv Security, Inc - WAPs	\$	10,640.81
2/7/2019	227	Maple Flooring Manufacturing Association - flooring inspection of DHS gymnasium	\$	2,500.00
2/7/2019	228	Midwest Technology - Storage chest casters, set of 4	\$	600.00
2/7/2019	229	CDW Government - IT Equipment for HS	\$	7,600.00
2/7/2019	230	Dover Marine - snowshoes and jet sled for PE at DHS (part of \$70K approved by JBC on 11/27/18)	\$	4,079.98
2/27/2019	231	PC Construction Co.: Professional Services through 1/31/2019 (App#32, Includes Released Retainage of \$205,282) (ACH 2/27/2019)	\$	281,361.00
2/28/2019	232	HMFH Architects, Inc.: Professional Services through 1/31/2019	\$	31,148.27
2/28/2019	233	Horizon Engineering Associates - Professional Services 9/29/2018-12/31/2018	\$	16,846.00
2/28/2019	234	W.B. Mason - FFE purchases for HS	\$	5,214.00
3/14/2019	n/a	S. Parsons - Clerk of Works, Wages/Benefits	\$	1,342.54
3/14/2019	236	Horizon Engineering Associates, LLP: Professional Services from 1/1/2019-2/1/2019	\$	13,370.00
3/14/2019	237	R.W. Gillespie & Associates, Inc. - Professional Services 2/6/2019-2/21/2019	\$	396.00
3/21/2019	n/a	S. Parsons - Clerk of Works, Wages/Benefits	\$	1,342.54
3/28/2019	238	HMFH Architects, Inc.: Professional Services through 2/28/2019	\$	30,867.58
3/28/2019	239	Eversource - Final payment for HS solar project	\$	94,670.00
3/28/2019	240	R.M.S. Electric - Install new welding outlet, run power to new welding table, connect welding table, etc.	\$	3,046.39
3/28/2019	n/a	S. Parsons - Clerk of Works, Wages/Benefits	\$	1,342.54
3/29/2019	235	PC Construction Co.: Professional Services through 2/28/2019 (App#33, Includes Released Retainage of \$400,263) (ACH 3/29/2019)	\$	210,073.00
			Total Expenditures:	\$ 82,119,306.67

Obligations to Date:

PO#201603137	HMFH Architects, Inc.: Supplement #2 (Survey & GeoTech Bal. from 2015); Supplement #3, #6 Services Fee authorized 9/15/2015	\$	152,727.30
PO#201604242	HMFH Architects, Inc.: Supplement #5 Synthetic Turf Field Design, Technology Procurement, Add'l HazMat Services, Furniture & Equipment Procurement, HMFH Coordination Fee	\$	15,064.50
PO#201604454	HMFH Architects, Inc.: Printing & Travel Expenses	\$	24,680.02
PO#201609442	Horizon Engineering Associates, LLP: Commissioning Agent	\$	26,587.49
PO#201611298	HMFH Architects, Inc: Supplement #7 Add'l irrigation alternates for an automatic irrigation system for turf fields and courtyard	\$	2,021.25
PO#201611299	PC Construction Co.: GMP, includes \$4,270,636 for Early GMP and Approved Change Orders to Date	\$	3,995,212.50
PO#201700407	HMFH Architects, Inc: Supplement#8 & #10 Add'l services for Construction Phase Geotechnical Engineering (McPhail Associates)	\$	5,259.05
	Payroll M. Brooks/S. Parsons: Clerk of Works (Budget based on Appropriation #4)	\$	41,286.83
PO#201808114	Optiv Security Inc.: Network Electronics (JBC approved 3.20.18)	\$	167.91
PO#201808671	WB Mason (FFE)	\$	23,199.00
PO#201809631	HMFH Architects, Inc: Supplement #11 Additional HazMat	\$	82,500.00
PO#201901178	Ockers Company: Servers	\$	5,585.00
PO#201901503	Optiv Security Inc: Custom consulting services for WAPs	\$	20.69
	PENDING Placeholder for fixed ladder security covers (approved at 10/16/18 JBC meeting)	\$	2,000.00
PO#201905173	Amazon.com - IT Equipment for HS	\$	1,815.86
PO#201905174	JAMF Software - IT Equipment for HS	\$	700.00
PO#201905204	Staples Advantage - IT Equipment for HS	\$	24,211.50
PO#201905434	Project Adventure - Challenge Course Elements and Related Estimated Expenses	\$	11,318.50
	PENDING Placeholder for \$70K approved by JBC on 11/27/18 for FFE items at HS	\$	63,089.97
PO#201906251	School Furnishings, Inc. - Library Shelving (part of \$70K approved by JBC on 11/27/18)	\$	700.05
PO#201908130	WS Dennison Cabinets, Inc - Desk tops (part of \$70K approved by JBC on 11/27/2018)	\$	1,530.00
		Total Obligations:	\$ 4,479,677.42

Unexpended/Unencumbered Funds Remaining: \$1,023,771.91

Retainage:

8/11/2016	028	PC Construction Co.: Application #1	\$	8,790.00
9/15/2016	032	PC Construction Co.: Application #2	\$	7,381.00
9/29/2016	037	PC Construction Co.: Application #3	\$	23,324.00
11/3/2016	040	PC Construction Co.: Application #4	\$	37,250.00
12/15/2016	047	PC Construction Co.: Application #5	\$	41,474.00
12/29/2016	052	PC Construction Co.: Application #6	\$	120,917.00
1/19/2017	056	PC Construction Co.: Application #7	\$	30,899.00
3/9/2017	059	PC Construction Co.: Application #8	\$	94,252.00
3/30/2017	061	PC Construction Co.: Application #9	\$	108,494.00
4/27/2017	068	PC Construction Co.: Application #10	\$	102,303.00
5/26/2017	073	PC Construction Co.: Application #11	\$	112,559.00
6/29/2017	078	PC Construction Co.: Application #12	\$	186,134.00
6/30/2017	081	PC Construction Co.: Application #13 (Paid 7.21.2017)	\$	241,526.00
8/31/2017	085	PC Construction Co.: Application #14	\$	125,105.00
9/29/2017	090	PC Construction Co.: Application #15	\$	210,474.00
10/30/2017	094	PC Construction Co.: Application #16	\$	150,968.00

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: March 31, 2019

Retainage, Cont'd:

12/1/2017 099	PC Construction Co.: Application #17	\$ 194,352.00
12/29/2017 104	PC Construction Co.: Application #18	\$ 129,783.00
1/31/2018 107	PC Construction Co.: Application #19	\$ 167,451.00
2/28/2018 110	PC Construction Co.: Application #20	\$ 112,975.00
3/29/2018 119	PC Construction Co.: Application #21	\$ 133,254.00
4/30/2018 122	PC Construction Co.: Application #22	\$ 153,674.00
5/29/2018 126	PC Construction Co.: Application #23	\$ 109,699.00
6/29/2018 132	PC Construction Co.: Application #24	\$ 68,874.00
6/30/2018 136	PC Construction Co.: Application #25 (ACH 7.20.2018)	\$ 76,420.00
8/31/2018 141	PC Construction Co.: Application #26	\$ 65,271.00
9/27/2018 153	PC Construction Co.: Application #27	\$ 63,465.00
11/14/2018 176	PC Construction Co.: Application #28	\$ 9,220.00
12/12/2018 198	PC Construction Co.: Application #29	\$ (436,782.00)
12/31/2018 207	PC Construction Co.: Application #30	\$ (123,767.00)
1/30/2019 224	PC Construction Co.: Application #31	\$ (63,395.00)
2/27/2019 231	PC Construction Co.: Application #32	\$ (205,282.00)
3/29/2019 235	PC Construction Co.: Application #33	\$ (400,263.00)
Total Retainage Held:		\$ 1,656,799.00

PC Construction - Guaranteed Maximum Price (GMP)

Total Contract Sum (includes \$4,270,636 for Procurement and Early Work, 6/20/16-10/7/16) \$71,643,000.00

Change Order #1, Approved 12/13/2016

Proposal#190006R1 - Ledge Removal SMH-4 to SMH-2	\$6,200.00
Proposal#190012R1 - RFI-009 Organic Mat at Loading Dock	\$34,405.00
Proposal#190013R1 - Ledge Removal Force Main to SMH-2	\$1,705.00
Proposal#190014R1 - Ledge Removal SMH-2 to SMH-1	\$8,680.00
Proposal#190016R1 -Ledge Removal SMH-1 to Existing SMH	\$3,151.00
Total Change Order #1:	\$54,141.00

Change Order #2, Approved 1/24/2017

Proposal#190010 - RFI-007 Fabric Under Roadway	\$3,705.00
Proposal#190021 - ASI-001 Catwalk Revisions	-\$1,657.00
Proposal#190022 - ASI-007 Loading Dock Footing Rev.	\$2,197.00
Proposal#190023 - ASI-006R Courtyard & Loading Dock Drainage Rev	\$15,015.00
Proposal#190025 - Organic Soil Removal Area B	\$2,559.00
Proposal#190027 - RFI-125 Road Subgrade Revisions	\$17,926.00
Proposal#190029 - Edge Strip Deletion Credit	-\$6,953.00
Proposal#190034 - ASI-016 Control Joint Addition	\$0.00
Total Change Order #2:	\$32,792.00

Change Order #3, Approved 2/15/2017

Proposal#190020.1 Ledge Removal for Foundations and Utilities Part 1	\$185,297.00
Proposal#190026 RFI-099 Deleted RAP's at AE Line	-\$9,531.00
Proposal#190028R1 - ASI-12 Animal Science Power	\$0.00
Proposal#190031 - ASI-014 Kitchen Equipment Revisions (under original FF & E Budget)	\$454,539.00
Proposal#190035 - ASI-020 Life Safety Switch	\$14,252.00
Proposal#190036 - PR-001 Slab Depression Deletion	-\$46,832.00
Proposal#190040 - ASI-023 Revised Grease Traps	-\$10,245.00
Proposal#190047 - RFI-141R1 Fiber Reinforced Concrete	-\$22,212.00
Total Change Order #3:	\$565,268.00

Change Order #4, Approved 3/21/2017

Proposal#190030 ASI-013 Window Changes	\$0.00
Proposal#190033 ASI-017 Steel Additions & ASI-026	\$3,858.00
Proposal#190041 - ASI-024 Stair #2 Revisions	\$0.00
Proposal#190043R - ASI-027 Smoke Hatch Revisions	\$19,320.00
Proposal#190043R2 - ASI-027 Smoke Hatch Revisions	-\$2,533.00
Proposal#190044 - ASI-028 Brace at Column B2/BE.1	\$982.00
Proposal#190048 - AIS-029 Cardio/Weight Room Floor Revision	-\$1,520.00
Proposal#190053 - PR-003 Schuller Cove Base	-\$5,777.00
Proposal#190059 - ASI-032 and 037 Revised Brace Bays	\$1,597.00
Proposal#190062 - ASI-039 Bleacher Power	-\$4,605.00
Proposal#190073 ASI-041 Lockers in Building Construction	\$4,153.00
Total Change Order #4:	\$15,475.00

Change Order #5, Approved 4/18/2017

Proposal#190037 ASI-022 Elevator Roof Structure	\$0.00
Proposal#190038 ASI-21.1 Curtainwall Revisions	\$4,947.00
Proposal#190050 ASI-031/RFI 189-Eliminated Catwalk Steel Mesh Guardrail at Auditorium	-\$6,314.00
Proposal#190078 - Paint Booth Procurement	\$139,396.00
Total Change Order #5:	\$138,029.00

Change Order #6, Approved 5/30/2017

Proposal#190039R1 ASI-021.2 Revised Exterior Elevations	-\$2,569.00
Proposal#190046 - Delete Safety Cage at 230F Roof Ladder	-\$869.00
Proposal#190052R1 - ASI-21.5 Acid Neutralizer Tank	\$34,802.00
Proposal#190056R1 - RFI-190 Area E Ductwork Riser @ Stair #5	\$3,758.00
Proposal#190075 - RFI-257 Storage Room Duct Chase	\$914.00
Proposal#190081 RFI-262 Area C-Outdoor Storage Room Exterior Door Layout	\$2,056.00
Proposal#190086 - Sprinkler Coverage Above Town Square Clouds	\$8,732.00
Proposal#190094R1 - Corridor Locker Size Change	\$5,425.00
Proposal#190095 - PR-009 Gym Diffuser Covers	\$4,835.00
Total Change Order #6:	\$57,084.00

Change Order #7, Approved 7/11/2017

Proposal#190032R2 ASI-015 Underslab Piping Revisions	\$18,484.00
Proposal#190049 ASI-030 Primary Power Revisions	\$0.00
Proposal#190054 ASI-034 Gym Bubbler	\$0.00
Proposal#190057 ASI-036R Kitchen Sink Waste Revisions	\$0.00
Proposal#190070 ASI-021.10 Revised Edge of Slab Drawings	\$0.00
Proposal#190092 ASI-058 Auto Tech Lift Revision	\$2,209.00

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: March 31, 2019

PC Construction - Guaranteed Maximum Price (GMP), Cont'd

Proposal#190104R2 PR-010 Guidance Suite Revisions	\$1,964.00
Proposal#190107 RFI-407 Life Skills Exhaust Hood	-\$7,225.00
Proposal#190114 PR-012 Dust Collector Electrical Changes	\$972.00
Proposal#190116 ASI-075 Exhaust Duct Additions in Bathroom 203 A/B	\$2,738.00
Proposal#190117R1 PR-013 Cosmetology Lockers	\$2,282.00

Total Change Orders #7: \$21,424.00

Change Order #8, Approved 8/22/2017

Proposal#190061 ASI-038 Auto Coll CMU Office "Roof"	-\$822.00
Proposal#190063R1 ASI-021.7 FF&E Drawings	-\$45,177.00
Proposal#190069R2 ASI-021.9 Revised Electrical Drawings	\$46,368.00
Proposal#190077 ASI-044 Power to Autotech Air Cleaners	\$10,494.00
Proposal#190082 ASI-049 Mezzanine Guard Rail	-\$258.00
Proposal#190083R3 RFI-198 Catwalk Access Ladder Revisions	-\$138.00
Proposal#190084 ASI-047 CUH Revisions	\$2,711.00
Proposal#190087 ASI-052 Life Science Displacement Diffusers	\$1,262.00
Proposal#190088R1 ASI-045 Curtainwall 42	\$2,285.00
Proposal#190090 ASI-054 CW & Auditorium Elevation Updates	\$4,098.00
Proposal#190096 ASI-060 Cosmetology Electrical Revisions	\$0.00
Proposal#190101 RFI-359 Powered Door Operators	\$5,203.00
Proposal#190102 ASI-066 Borrowed Light in Facilities	-\$468.00
Proposal#190105 RFI-316 Trap Primer	\$1,060.00
Proposal#190111R1 ASI-073 Library Borrowed Light Changes	-\$3,493.00
Proposal#190135 RFI-469 Unit Heater 12	\$537.00
Proposal#190136 RFI-480 Duct Diffuser 231A	-\$46.00
Proposal#190138 RFI-479 SPED CR 222 Displacement Diffuser	\$2,585.00

Total Change Orders #8: \$26,201.00

Change Order #9, Approved 10/3/2017

Proposal#190020.2 Ledge Removal for Foundations and Utilities Part 2	\$189,382.00
Proposal#190058 ASI-21.6R Door Schedule Revisions	-\$152.00
Proposal#190060R1 ASI-21.4 Revised Floor Plans	\$22,776.00
Proposal#190065 ASI-021.3 Civil and Landscaping Revisions	\$18,387.00
Proposal#190089R2 RFI-261R1 Dishwasher Exhaust Duct Revisions	\$5,080.00
Proposal#190103R1 ASI-065 Electrical Coordination	\$7,485.00
Proposal#190115 ASI-074 Ductless Unit Electrical Changes	-\$5,238.00
Proposal#190124 ASI-081 Panel PL137A Deletion	-\$337.00
Proposal#190128 PR-010 Electrical Changes	\$498.00
Proposal#190137 RFI-470 LC 2-2 Wall Diffuser	\$609.00
Proposal#190148 PR-015 Deltion of Millwork Cubbies	-\$4,256.00

Total Change Orders #9: \$234,234.00

Change Order #10, Approved 11/28/2017

Proposal#190066R3 ASI-043R Compactor Revisions	\$32,901.00
Proposal#190120 ASI-077 Revisions to Drawing E3.1	\$0.00
Proposal#190123R1 PR-014 Forum Stair Coatings	-\$1,137.00
Proposal#190125 RFI-427R1 Radiant Panel Modifications	\$1,910.00
Proposal#190130R2 Additional ductwork per RFI281	\$4,593.00
Proposal#190134R1 RFI-474R1 Salon 106 Supply Air	\$5,791.00
Proposal#190157 ASI-093 Paint Booth Electrical Revisions	-\$606.00
Proposal#190159 RFI-499R1 Kiln Revisions	\$2,444.00
Proposal#190171 RFI-543 Aluminum Door Hardware Questions	-\$1,605.00
Proposal#190176 RFI-536 Curtainwall Flashing Revisions	-\$24,410.00
Proposal#190179 RFI561 Duct Diffuser Small CR 234	\$522.00
Proposal#190182 PR-020 Sidewalk Widening	\$2,894.00

Total Change Orders #10: \$23,297.00

Change Order #11, Approved 1/9/2018

Proposal#190020.3 Ledge Removal for Utilities, Part 3	\$43,234.00
Proposal#190091R1 ASI-056 Door 040.3 Update	\$808.00
Proposal#190118 ASI-076 Added Rebar for New Auto-Tech Lift	\$0.00
Proposal#190129R2 ASI-085R2 Column Enclosure at AC/B15.8	\$1,163.00
Proposal#190140 ASI-088 Deleted Borrowed Lights Construction CR	-\$622.00
Proposal#190146 ASI-45.1 CW 42 Power	\$688.00
Proposal#190147 RFI-483 Deletion of Recessed Can Lighting	-\$337.00
Proposal#190149.3 PR-016 Corridor Benches Wood Veneer	-\$6,419.00
Proposal#190160R1 RFI-522 EX-S4-1.1 Operator	\$1,239.00
Proposal#190163 PR-19 Microphone in Town Square	\$2,046.00
Proposal#190164 RFI-521 Emergency Fixtures at Stair 1 Roof Access	\$5,334.00
Proposal#190170 ASI-097 Business Classroom Floor Boxes	\$1,732.00
Proposal#190173 ASI-094R LRC Fixtures	\$0.00
Proposal#190187 Football Field Feeder Location	\$8,016.00

Total Change Orders #11: \$56,882.00

Change Order #12, Approved 2/6/2018

Proposal#190045 Toilet Accessories Revisions	-\$4,120.00
Proposal#190072 ASI-040 Mock-up Wall Updates	-\$991.00
Proposal#190093R1 PR-027 Loop Road & Baseball Field Drainage Improvements	\$12,074.00
Proposal#190126 ASI-070 Wall Panel Changes	\$0.00
Proposal#190127R2 RFI-429 Auditorium Handrail Addition, ASI-102	\$21,994.00
Proposal#190132 Courtyard Speaker Strobes	\$3,421.00
Proposal#190143 Additional Exterior Sign Characters	\$0.00
Proposal#190153 ASI 21-14 Vertical Grab Bar Addition	\$2,226.00
Proposal#190155 RFI-384R1 Telecom Ductbank Revisions	\$16,730.00
Proposal#190165 ASI-095 Wall Panels	\$0.00
Proposal#190167 ASI-096 Stair 1 Security Gate Additions	\$775.00
Proposal#190168 RFI-545 Stair One Roof Level Lighting	\$3,003.00
Proposal#190204 RFI-577R1 Courtyard Canopy Light Fixture	\$2,487.00
Proposal#190208 PR-029 Refrigerator Elimination	(\$3,800.00)
Proposal#190211 PR-030 Filzfelt Panel Substitution	(\$10,636.00)

Total Change Orders #12: \$43,163.00

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: March 31, 2019

PC Construction - Guaranteed Maximum Price (GMP), Cont'd

Change Order #13, Approved 2/20/2018

Proposal#190185 PR-022 Power to Motorized Shades	\$0.00
Proposal#190220 Animal Science Building Allowance Adjustment	\$557,103.00
Total Change Orders #13:	\$557,103.00

Change Order #14, Approved 3/20/2018

Proposal#190113R2 ASI-083 Hardware and Security Coordination	\$3,234.00
Proposal#190158 ASI-091 230F Revisions	\$2,103.00
Proposal#190183 Framing Modifications for Bleacher Support	\$12,580.00
Proposal#190199.2 PR-025 Exterior Signage Modifications 8x12 vinyl	\$1,974.00
Proposal#190202R1 RFI-639 Additional Lighting in Sun Room 208A	\$2,163.00
Proposal#190207 RFI-648 Exterior Wall Motion Sensors	-\$433.00
Proposal#190210 RFI-622 Paint Auditorium Ceiling Suspension System Black	\$620.00
Proposal#190212 PR-031 Teacher Planning Layout Changes	\$8,396.00
Proposal#190214 ASI-106 Exit Signage Revisions	\$1,857.00
Proposal#190218 RFI-677 Room 134 North Wall	\$3,821.00
Proposal#190219 Floor Finishes to Replace Recessed Mats	\$4,291.00
Proposal#190221 PR-032 Dishwasher Addition Training 034A	\$2,121.00
Proposal#190222 ASI-108 Canopy Lights Main Entrance Revised	\$722.00
Proposal#190223 ASI-107 Power Additions Guidance	\$623.00
Proposal#190226 RFI-681 Sprinkler Backflow Preventer	\$1,292.00
Total Change Orders #14:	\$45,364.00

Change Order #15, Approved 5/1/2018

Proposal#190067 aSI-021.8 Updated Ceiling Plans	\$956.00
Proposal#190151 ASI-089 Updated Cosmetology Lab Electrical Layout	\$5,622.00
Proposal#190154 ASI-090 TVE Elevations	\$4,594.00
Proposal#190190 ASI-103 Weight Room Columns	\$3,246.00
Proposal#190213 Town Square Exposed Steel Prep and Prime	\$6,220.00
Proposal#190216 RFI-420R1 Condensate Insulation Update	-\$2,128.00
Proposal#190229R1 ASI-109 Floor Finish Changes	-\$1,459.00
Proposal#190230 RFI-674 Hydronic Heating Zone 113B	\$1,842.00
Proposal#190236 ASI-111 Revised Gymnasium Line Layout	\$3,100.00
Proposal#190237 RFI-704 Volleyball Insert Modifications	\$2,016.00
Proposal#190240 PR-037 Intercom Revisions	\$6,288.00
Proposal#19042 Opaque Glass Addition at Trophy Case	\$2,682.00
Proposal#190247 Wood Athletic Floor Additional Letters and Staining	\$5,374.00
Total Change Orders #15:	\$38,353.00

Change Order #16, Approved 6/26/2018

Proposal#19009R1-RFI-291 Parking at North Side of Gymnasium	\$5,710.00
Proposal#190156 RFI-506 Washer/Dryer Power and Venting	\$6,110.00
Proposal#190231 PR-035 Revisions to Bio-Med Prep 233C	\$4,969.00
Proposal#190244 ASI-113 Knox Box	\$7,242.00
Proposal#190248 RFI-722 Under Cabinet Lighting Circuits	\$4,973.00
Proposal#190252 RFI-733 Dryer Vent Booster Fans	\$3,958.00
Proposal#190253 ASI-115 Stair 4 Light Fixture	\$410.00
Proposal#190261 RFI-735 Fume Hood Pressure Regulators	\$4,179.00
Proposal#190266 RFI-752 Outdoor Storage Door Closers	\$964.00
Proposal#191001 ASB ASI-003 Sprinkler Coverage under Mezzanine	\$1,592.00
Proposal#191003 ASB Tub Room Flooring Finish	-\$567.00
Total Change Orders #16:	\$39,540.00

Change Order #17, Approved 8/15/2018

Proposal#190225.1 PR-033R Sports Storage Rooms 037. 038 & 039	\$9,901.00
Proposal#190246 2x8 Ceiling tile Manufacturer	\$4,502.00
Proposal#190259R1 PR-40 Catwalk Railing	\$29,978.00
Proposal#190271R1 PR-43 AV Rack 033B	\$3,385.00
Proposal#190285 ASI-121 Forum Stair Railing Revisions	\$17,443.00
Total Change Orders #17:	\$65,209.00

Change Order #18, Approved 9/4/2018

Proposal#190181 ASI-101 Added Facilities Doors	\$6,699.00
Proposal#190188 ASI-095R & RFI-604 Auditorium Runtal Relocation	\$1,138.00
Proposal#190206R1 RFI-652 Wall Finish at Deleted WP-1 Panels	-\$3,493.00
Proposal#190215.1 Climbing Wall Allowance Adjustment	\$11,540.00
Proposal#190231.1 PR-35 Bio Med Casework Credit	-\$635.00
Proposal#190234 RFI-691 Relocated CTC Equipment	\$1,382.00
Proposal#190263 RFI-756 Rain Leader Enclosures in Stairwells	\$2,892.00
Proposal#190268 RFI-755 Cementitious FP Column Protection	\$2,259.00
Proposal#190277 RFI-772 Additional Speaker Strobes & Pull Stations	\$7,750.00
Proposal#190282 Additional Exterior Doors	\$13,154.00
Proposal#191008 ASB Exit Signage	\$1,454.00
Total Change Orders #18:	\$44,140.00

Change Order #19, Approved 11/13/2018

Proposal#190145R1 RFI-484 Water Supply to Wash Bay	\$1,153.00
Proposal#190269 RFI-745 Accessories in Fire Rated Walls	\$7,574.00
Proposal#190274 RFI-762 Kitchen Equipment Power, Item 68	\$2,024.00
Proposal#190276 ASI-120 GFCI Receptacles Training Room	\$523.00
Proposal#190278 RFI-775 Outlets for Existing Grab n Gos	\$2,293.00
Proposal#190283 RFI-780 Compressed Air to Auto Lifts	\$2,983.00
Proposal#190287 RFI-781 Wood Working Devices	\$12,813.00
Proposal#190290 PR-44 Marketing Casework	\$857.00
Proposal#190291R1 PR-045 Gym Scorer's Table	\$353.00
Proposal#190295R1 ASI-127 Striping at Loading Dock	\$918.00
Proposal#190296 ASI-128 Room 206 Door Swing Changes	\$1,612.00
Proposal#190304 PR-47 Benches in Athletics	\$6,024.00

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: March 31, 2019

PC Construction - Guaranteed Maximum Price (GMP), Cont'd

Proposal#190310 ASI-139 Tire Changer Compressed Air	\$1,535.00
Proposal#190320 PR-51 Accent Paint 036 & 036C	\$1,019.00
Proposal#190325 Regrade at Generator	\$1,331.00
Proposal#191005 Fire Alarm Department Review	\$2,027.00
Total Change Orders #19:	\$45,039.00

Change Order #20, Approved 12/11/2018

Proposal#190178 RFI567-Exposed Columns and Wind Bracing	\$596.00
Proposal#190212.1 PR-031 R2 Teacher Planning Revisions	\$1,850.00
Proposal#190249 RFI-735 Fume Hood Openings	\$6,252.00
Proposal#190255 Alumni Drive Utility Ledge Removal	\$1,085.00
Proposal#190258 LRC Fixture Modifications	\$700.00
Proposal#190270R2 PR-042 Intercom Call Switch	\$31,863.00
Proposal#190293 PR-046 C0-2.3 Operation	\$2,266.00
Proposal#190326 ASB RFI-012 Drainage Revisions	\$3,541.00
Total Change Orders #20:	\$48,153.00

Change Order #21, Approved 1/22/2019

Proposal#190133 RFI-462 Bellamy/Alumni Catch basin	\$10,305.00
Proposal#190142 ASI-084 Fume Hood and Gas Changes	-\$54,868.00
Proposal#190297 ASI-129 Relocate TVE & TVC Outlets	\$2,323.00
Proposal#190317 RFI-798 Power to Airmax Filtration Units	\$1,501.00
Proposal#190330 RFI-804 Welding Exhaust Fan Switch	\$796.00
Proposal#190333 GFCI Breakers in Building Construction	\$1,489.00
Proposal#191018 ASI-ASB009 Remove Exit Signs in ASB	\$310.00
Total Change Orders #21	-\$38,144.00

Change Order #22, Approved 2/19/2019

Proposal#190134.1 RFI-474 Salon 106 Supply Air Add'l Scope	\$13,568.00
Proposal#190196R1 PR-023 Add'l Auditorium Ramp Lighting	\$20,398.00
Proposal#190288R1 ASI-122 HV-4 Auto Collision Air Changes	\$29,033.00
Proposal#1900292 RFI-790 Bldg E Wall Ratings	\$12,689.00
Proposal#190314 Kitchen Plumbing Adds	\$2,541.00
Proposal#191004 Credit for deletion of fire ext monitors at An Sci	-\$422.00
Total Change Orders #22	\$77,807.00

Change Order #23, Approved 3/19/2019

Proposal#190191R1 RFI-616 Heat Trace Power	\$688.50
Proposal#190078.1 Paint Booth Add'l Scope	\$69,567.00
Proposal#190085 ASI050 Auto Collision Slab Depression	\$10,355.00
Proposal#190097 RFI-341 Cardio/Weight Room Ceiling	\$2,611.00
Proposal#190122R1 ASI-21.13 Plumbing Rev	\$61,892.00
Proposal#190131 RFI-338 Pipe Expansion Joints	\$150,999.00
Proposal#190166R1 RFI-552 Auto Area Unit Heater	\$24,838.00
Proposal#190232 ASI-21.4 Add'l Training Room Work	\$2,772.00
Proposal#190233 Split AC Value Eng Credit Recovery	\$20,667.00
Proposal#190241.1 ASI-112 CTC Entrance	\$5,730.00
Proposal#190264R1 RFI-747 Stair#2 Wind Brace Fireproofing	\$4,282.00
Proposal#190272 Caulk Reveal at TS Knee Wall Cap	\$373.00
Proposal#190316R1 ASI-008 Pave Path Between ASB & Shed	\$19,939.00
Total Change Orders #23	\$374,713.50

Total Change Orders to Date: \$2,565,267.50

New Contract Sum Including Approved Change Orders: \$74,208,267.50

JBC Monthly Status Report – March

CTC Building Project

- The punch list is progressing well as well as commissioning services. Many items will be addressed over spring break.
- Abatement of the old Dover High School and HMFH is continuing to coordinate Phase II of the project.
- A round pen for the Animal Science area is still be researched with potential for assistance with the project by Building Trades students.
- Change orders continue to be discussed and evaluated.