

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: May 31, 2019

Appropriation #1 (FY14), Issued January 26, 2014:	\$ 900,000.00
Appropriation #2 (FY15), Issued November 12, 2014:	\$ 23,300,000.00
Appropriation #3 (FY16), Issued July 22, 2015:	\$ 49,700,000.00
State of NH Funding (FY16):	\$ 13,500,000.00
Appropriation #4, DHS/RCTC Bond Premium appropriation (Project Manager) approved 5/11/2016:	\$ 222,756.00
Total Appropriation:	\$ 87,622,756.00

<u>Date</u>	<u>CIPM#</u>	<u>Expenditures to Date:</u>	<u>Amount:</u>
2/26/2015	001	HMFH Architects, Inc.: Professional Services through 12/31/2014	\$ 24,250.00
2/26/2015	001	HMFH Architects, Inc.: Professional Services through 1/31/2015	\$ 106,100.00
3/12/2015	002	HMFH Architects, Inc.: Travel Expense - for services rendered through 12/31/2014	\$ 347.94
3/12/2015	002	HMFH Architects, Inc.: Travel Expense - for services rendered through 1/31/2015	\$ 238.23
3/26/2015	003	HMFH Architects, Inc.: Professional Services through 2/28/2015	\$ 89,268.74
4/30/2015	004	HMFH Architects, Inc.: Professional Services through 3/31/2015	\$ 130,884.68
6/18/2015	005	HMFH Architects, Inc.: Professional Services through 4/30/2015	\$ 86,731.41
6/30/2015	006	HMFH Architects, Inc.: Professional Services through 5/31/2015	\$ 84,706.16
6/30/2015	006	HMFH Architects, Inc.: Professional Services through 6/30/215	\$ 40,383.96
6/30/2015	008	Journal entry to re-class JBC expenses from GF (managed under existing POs & Payroll within GF)	\$ 14,527.35
9/3/2015	007	HMFH Architects, Inc.: Professional Services through 7/31/2015	\$ 24,431.94
10/15/2015	010	HMFH Architects, Inc.: Professional Services through 8/31/2015	\$ 153,095.89
10/23/2015	012	PC Construction Co.: Precon Ph I - Initial 3 conceptual design option estimates & recon with HMFH Estimator	\$ 59,000.00
11/5/2015	011	HMFH Architects, Inc.: Professional Services through 9/30/2015	\$ 352,800.00
12/3/2015	013	HMFH Architects, Inc.: Professional Services through 10/31/2015	\$ 302,400.00
12/3/2015	014	HMFH Architects, Inc.: Printing & Travel Expense - for services rendered through 10/31/2015	\$ 933.06
12/3/2015	015	HMFH Architects, Inc.: Professional Services through 10/31/2015	\$ 25,515.33
12/31/2015	016	HMFH Architects, Inc.: Professional Services through 11/30/2015	\$ 398,498.63
2/11/2016	017	HMFH Architects, Inc.: Professional Services through 12/31/2015	\$ 332,373.63
3/3/2016	018	HMFH Architects, Inc.: Professional Services through 1/31/2016	\$ 337,250.00
3/31/2016	019	HMFH Architects, Inc.: Professional Services through 2/29/2016	\$ 334,689.37
4/21/2016	020	HMFH Architects, Inc.: Misc. Expenses - for services through 3/31/2016	\$ 6,875.00
5/5/2016	021	HMFH Architects, Inc.: Professional Services through 3/31/2016	\$ 362,005.05
5/10/2016	n/a	Journal entry to re-class JBC clerical work expenses from General fund for period 7/1/2015-4/29/2016	\$ 9,434.65
5/24/2016	n/a	Journal entry to re-class JBC legal expenses from General Fund for period 7/17/2015-7/20/2015	\$ 2,630.00
6/2/2016	023	Horizon Engineering Associates, LLP: Professional Services from 4/2/2016-4/29/2016	\$ 2,930.00
6/9/2016	022	HMFH Architects, Inc.: Professional Services through 4/30/2016	\$ 348,035.76
6/30/2016	024	PC Construction - Phase II Preconstruction services covering the Design Development estimate	\$ 37,000.00
6/30/2016	025	HMFH Architects, Inc.: Professional Services through 5/31/2016	\$ 332,773.40
6/30/2016	026	Horizon Engineering Associates, LLP: Professional Services from 4/30/2016-5/27/2016	\$ 2,450.00
8/11/2016	027	HMFH Architects, Inc.: Professional Services through 6/30/2016	\$ 339,615.54
8/11/2016	028	PC Contruction Co.: Professional Services through 6/30/2016 (App#1, Includes Held Retainage of \$8,790)	\$ 87,900.00
8/11/2016	029	Horizon Engineering Associates, LLP: Professional Services from 5/28/2016-7/1/2016	\$ 1,290.00
8/25/2016	030	HMFH Architects, Inc.: Professional Services through July 31, 2016	\$ 441,135.69
9/1/2016	031	Horizon Engineering Associates, LLP: Professional Services from 7/2/2016-7/29/2016	\$ 2,301.00
9/15/2016	032	PC Contruction Co.: Professional Services through 7/31/2016 (App#2, Includes Held Retainage of \$7,381)	\$ 460,059.00
9/15/2016	033	Sebago Technics, Inc. - Traffic Study, Planning & Engineering Services	\$ 13,900.00
9/15/2016	034	Eversource Energy - Prepayment of services to install pole, ancor, xarms and cutouts for new primary riser.	\$ 8,608.00
9/29/2016	035	HMFH Architects, Inc.: Professional Services through 8/31/2016	\$ 334,359.76
9/29/2016	036	R.W. Gillespie & Associates, Inc. - Professional Services through 8/31/2016	\$ 3,275.51
9/29/2016	037	PC Construction Co.: Professional Services through 8/31/2016 (App#3, Includes Held Retainage of \$23,324)	\$ 570,212.00
9/29/2016	038	Horizon Engineering Associates, LLP: Professoional Servcies from 7/30/2016-9/2/2016	\$ 4,160.00
10/13/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,291.96
10/20/2016	039	R.W. Gillespie & Associates, Inc. - Professional Services through 9/30/2016	\$ 6,724.25
10/20/2016	042	Horizon Engineering Associates, LLP: Professional Services through 9/30/2016	\$ 1,111.00
10/20/2016	043	Sebago Technics, Inc. - Traffic Study, Planning & Engineering Services: Services through 9/2/2016	\$ 3,000.00
10/20/2016	044	State of NH - DES: Wetlands Permit	\$ 200.00
10/20/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,291.96
10/27/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,291.96
11/3/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,617.37
11/3/2016	040	PC Construction Co.: Professional Services through 9/30/2016 (App#4, Includes Held Retainage of \$37,250)	\$ 866,127.00
11/3/2016	041	HMFH Architects, Inc.: Professional Services through 9/30/2016	\$ 199,023.73
11/10/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,617.37
11/10/2016	045	Sebago Technics, Inc. - Traffic Study, Planning & Engineering Services	\$ 1,800.00
11/17/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
11/23/2016	n/a	Seacoast Media Group - Advertisement for Civil Works position	\$ 329.46
11/23/2016	046	R.W. Gillespie & Associates, Inc. - Professional Services through 10/31/2016	\$ 8,859.00
11/23/2016	048	Horizon Engineering Associates, LLP: Professional Services through 10/28/2016	\$ 1,096.00
11/23/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
12/1/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
12/8/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
12/15/2016	047	PC Construction Co.: Professional Services through 10/31/2016 (App#5, Includes Held Retainage of \$41,474)	\$ 1,003,159.00
12/15/2016	049	HMFH Architects, Inc.: Professional Services through 10/31/2016	\$ 186,446.73
12/15/2016	050	HMFH Architects, Inc.: Professional Services through 10/31/2016 (Clerk of Works, PSS#9)	\$ 731.05
12/15/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
12/22/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,638.39
12/29/2016	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
12/29/2016	051	R.W. Gillespie & Associates, Inc. - Professional Services through 11/30/2016	\$ 11,129.50
12/29/2016	052	PC Construction Co.: Professional Services through 11/30/2016 (App#6, Includes Held Retainage of \$120,917)	\$ 2,601,958.00
1/5/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
1/12/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
1/19/2017	053	Horizon Engineering Associates, LLP: Professional Services through 12/2/2016	\$ 4,500.00
1/19/2017	054	HMFH Architects, Inc.: Professional Services through 11/30/2016	\$ 133,726.13
1/19/2017	055	R.W. Gillespie & Associates, Inc. - Professional Services through 12/31/2016	\$ 11,683.00
1/19/2017	056	PC Construction Co.: Professional Services through 12/31/2016 (App#7, Includes Held Retainage of \$30,899)	\$ 1,422,046.00
1/19/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,628.13
1/26/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,638.39

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: May 31, 2019

Expenditures to Date, Cont'd:

2/2/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
2/9/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
2/9/2017	057	HMFH Architects, Inc.: Professional Services through 12/31/2016	\$	108,706.89
2/16/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
2/23/2017	058	R.W. Gillespie & Associates, Inc. - Professional Services through 1/31/2017	\$	12,523.14
2/23/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,638.39
3/2/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
3/9/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
3/9/2017	059	PC Construction Co.: Professional Services through 1/31/2017 (App#8, Includes Held Retainage of \$94,252)	\$	3,092,058.00
3/9/2017	060	HMFH Architects, Inc.: Professional Services through 1/31/2017	\$	99,665.05
3/30/2017	061	PC Construction Co.: Professional Services through 2/28/2017 (App#9, Includes Held Retainage of \$108,494)	\$	2,626,511.00
3/16/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
3/22/2017	J#5589	Gas Usage through Unitil at DHS/CTC project site from 2/2/2017-2/16/2017 as approved by JBC 3/21/2017 (Manifest #065)	\$	6,624.84
3/23/2017	062	R.W. Gillespie & Associates, Inc. - Professional Services through 2/19/2017	\$	10,500.04
3/23/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,638.39
3/30/2017	063	Horizon Engineering Associates, LLP: Professional Services from 12/3/2016 through 2/24/2017	\$	15,956.26
3/30/2017	064	HMFH Architects, Inc.: Professional Services through 2/28/2017	\$	95,036.64
3/30/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
4/4/2017	J#5951	Gas Usage through Unitil at DHS/CTC project site from 2/16/2017-3/17/2017 as approved by JBC 3/21/2017 (Manifest #067)	\$	19,781.62
4/6/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
4/13/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
4/13/2017	066	R.W. Gillespie & Associates, Inc. - Professional Services through 3/25/2017	\$	30,422.87
4/20/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
4/27/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,638.39
4/27/2017	068	PC Construction Co.: Professional Services through 3/31/2017 (App#10, Includes Held Retainage of \$102,303)	\$	2,613,490.00
4/27/2017	070	Sebago Technics, Inc. - Traffic Study, Planning & Engineering Services	\$	7,000.00
4/27/2017	071	Horizon Engineering Associates, LLP: Professional Services from 2/25/2017-3/31/2017	\$	620.00
5/4/2017	069	HMFH Architects, Inc.: Professional Services through 3/31/2017	\$	84,564.54
5/4/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
5/5/2017	J#526	Gas Usage through Unitil at DHS/CTC project site from 3/17/2017-4/14/2017 as approved by JBC 5/4/2017 (Manifest #072)	\$	16,839.77
5/11/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
5/18/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
5/25/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,638.39
5/26/2017	073	PC Construction Co.: Professional Services through 4/30/2017 (App#11, Includes Held Retainage of \$112,559)	\$	2,998,922.00
5/25/2017	074	R.W. Gillespie & Associates, Inc. - Professional Services through 4/30/2017	\$	25,234.05
6/1/2017	075	HMFH Architects, Inc.: Professional Services through 4/30/2017	\$	81,155.64
6/1/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
6/8/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
6/8/2017	076	Horizon Engineering Associates, LLP: Professional Services from 4/1/2017-4/28/2017	\$	500.00
6/15/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.13
6/22/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,638.39
6/22/2017	077	R.W. Gillespie & Associates, Inc. - Professional Services through 5/31/2017	\$	16,068.14
6/29/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,628.19
6/29/2017	078	PC Construction Co.: Professional Services through 5/31/2017 (App#12, Includes Held Retainage of \$186,134)	\$	4,184,844.00
6/30/2017	079	Horizon Engineering Associates, LLP: Professional Services from 4/29/2017-6/2/2017 (Paid 7.6.2017)	\$	8,021.00
6/30/2017	080	HMFH Architects, Inc.: Professional Services through 5/31/2017 (Paid 7.6.2017)	\$	113,070.30
6/30/2017	081	PC Construction Co.: Professional Services through 6/30/2017 (App#13, Includes Held Retainage of \$241,526) (Paid 7.21.2017)	\$	5,376,754.00
6/30/2017	082	HMFH Architects, Inc.: Professional Services through 6/30/2017 (Paid 8.3.2017)	\$	88,661.74
6/30/2017	083	R.W. Gillespie & Associates, Inc. - Professional Services through 6/30/2017 (Paid 8.3.2017)	\$	11,101.27
6/30/2017	084	Horizon Engineering Associates, LLP: Professional Services from 6/2/2017-6/30/2017 (Paid 8.17.2017)	\$	2,640.00
7/6/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,630.43
7/13/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
7/20/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
7/27/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
8/3/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
8/10/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
8/17/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,660.04
8/24/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,660.04
8/31/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
8/31/2017	085	PC Construction Co.: Professional Services through 7/31/2017 (App#14, Includes Held Retainage of \$125,105)	\$	3,240,573.00
8/31/2017	086	Horizon Engineering Associates, LLP: Professional Services from 7/1/2017-7/28/2017	\$	634.00
8/31/2017	087	HMFH Architects, Inc.: Professional Services through 7/31/2017	\$	81,382.56
8/31/2017	088	R.W. Gillespie & Associates, Inc. - Professional Services through 7/31/2017	\$	7,205.90
8/31/2017	089	Eversource Energy - Removal of 3 overhead transformers along w/delivery/installation of a 150 cva pad mounted transformer	\$	2,469.00
9/7/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
9/14/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
9/14/2017	091	R.W. Gillespie & Associates, Inc. - Professional Services through 8/31/2017	\$	5,357.37
9/21/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
9/28/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,660.22
9/28/2017	090	PC Construction Co.: Professional Services through 8/31/2017 (App#15, Includes Held Retainage of \$210,474)	\$	4,700,004.00
9/28/2017	092	Horizon Engineering Associates, LLP: Professional Services from 7/29/2017-9/1/2017	\$	5,400.25
9/28/2017	093	HMFH Architects, Inc.: Professional Services through 8/31/2017	\$	116,455.40
10/5/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
10/12/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
10/19/2017	097	Sebago Technics, Inc. - Traffic Study, Planning & Engineering Services	\$	4,300.00
10/19/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
10/26/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,660.22
10/26/2017	095	R.W. Gillespie & Associates, Inc. - Professional Services through 9/30/2017	\$	1,862.37
10/26/2017	096	HMFH Architects, Inc.: Professional Services through 9/30/2017	\$	100,052.02
10/30/2017	094	PC Construction Co.: Professional Services through 9/30/2017 (App#16, Includes Held Retainage of \$150,968)	\$	3,354,937.00
11/2/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
11/9/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
11/9/2017	098	R.W. Gillespie & Associates, Inc. - Professional Services through 10/29/2017	\$	775.75
11/15/2017	n/a	Unitil rebate for boilers	\$	(30,000.00)
11/16/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
11/22/2017	100	Horizon Engineering Associates, LLP: Professional Services from 9/2/2017-9/29/2017	\$	6,995.00
11/22/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,660.22

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: May 31, 2019

Expenditures to Date, Cont'd:

11/30/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,649.78
12/1/2017	099	PC Construction Co.: Professional Services through 10/31/2017 (App#17, Includes Held Retainage of \$194,352)	\$	4,342,207.00
12/7/2017	101	HMFH Architects, Inc.: Professional Services through 10/31/2017	\$	83,002.94
12/7/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,689.20
12/14/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,689.20
12/21/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,689.20
12/21/2017	102	Intertek-ATI: Field Water Penetration Testing	\$	2,250.00
12/21/2017	103	Horizon Engineering Associates, LLP: Professional Services from 9/30/2017-10/27/2017	\$	5,486.00
12/28/2017	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,699.64
12/29/2017	104	PC Construction Co.: Professional Services through 11/30/2017 (App#18, Includes Held Retainage of \$129,783)	\$	3,615,584.00
1/4/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,958.33
1/11/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
1/18/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
1/18/2018	105	HMFH Architects, Inc.: Professional Services through 11/30/2017	\$	89,788.89
1/18/2018	106	Horizon Engineering Associates, LLP: Professional Services from 10/28/2017-12/1/2017	\$	4,833.00
1/25/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,735.19
1/31/2018	107	PC Construction Co.: Professional Services through 12/31/2017 (App#19, Includes Held Retainage of \$167,451)	\$	3,805,463.00
2/1/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
2/1/2018	108	Horizon Engineering Associates, LLP: Professional Services from 12/2/2017-12/31/2017	\$	3,631.00
2/1/2018	109	HMFH Architects, Inc.: Professional Services through 12/31/2017	\$	85,607.70
2/8/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
2/15/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
2/15/2018	111	R.W. Gillespie & Associates, Inc. - Professional Services through 1/31/2018	\$	1,200.00
2/20/2018	J#4627	Gas Usage through Unitil at DHS/CTC project site from 12/20/2017-1/17/2018 as approved by JBC 2/20/2018 (Manifest #115)	\$	32,818.59
2/22/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,734.83
2/28/2018	110	PC Construction Co.: Professional Services through 1/31/2018 (App#20, Includes Held Retainage of \$112,975)	\$	2,465,842.00
3/1/2018	116	Horizon Engineering Associates, LLP: Professional Services from 1/1/18-2/2/18	\$	5,119.00
3/1/2018	117	HMFH Architects, Inc.: Professional Services through 1/31/2018	\$	99,382.08
3/1/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
3/8/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
3/15/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
3/22/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,734.83
2/20/2018	JE	Gas Usage through Unitil at DHS/CTC project site from 11/17/18-2/15/18 as approved by JBC 3/6/2018 (Manifest #118)	\$	40,643.88
3/29/2018	119	PC Construction Co.: Professional Services through 2/28/2018 (App#21, Includes Held Retainage of \$133,254)	\$	3,101,391.00
3/29/2018	120	HMFH Architects, Inc.: Professional Services through 2/28/2018	\$	107,243.00
3/29/2018	121	Horizon Engineering Associates, LLP: Professional Services from 2/3/18-3/2/18	\$	4,732.00
3/29/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
4/5/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
4/12/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
4/17/2018	JE	Gas Usage through Unitil at DHS/CTC project site from 2/15/18-3/19/18 as approved by JBC 4/17/18 (Manifest #124)	\$	41,222.63
4/19/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
4/19/2018	125	Horizon Engineering Associates, LLP: Professional Services from 3/3/18-3/30/18	\$	3,966.00
4/26/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,735.93
4/30/2018	122	PC Construction Co.: Professional Services through 3/31/2018 (App#22, Includes Held Retainage of \$153,674)	\$	2,863,845.00
5/3/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
5/10/2018	123	HMFH Architects, Inc.: Professional Services through 3/31/2018	\$	93,790.12
5/10/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
5/17/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
5/24/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,735.93
5/24/2018	127	Horizon Engineering Associates, LLP: Professional Services from 3/31/18-4/24/18	\$	3,334.00
5/15/2018	128	Gas Usage through Unitil at DHS/CTC project site from 3/19/18-4/17/18 as approved by JBC5/15/18 (Manifest #128)	\$	32,244.21
5/24/2018	129	Dell Marketing (server)	\$	10,000.00
5/24/2018	130	HMFH Architects, Inc.: Professional Services through 4/30/2018	\$	87,916.90
5/29/2018	126	PC Construction Co.: Professional Services through 4/30/2018 (App#23, Includes Held Retainage of \$109,699)	\$	2,423,916.00
5/31/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	325.40
6/7/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	325.40
6/12/2018	131	Gas Usage through Unitil at DHS/CTC project site from 4/17/2018-5/17/2018 as approved by JBC 6/12/2018	\$	10,481.28
6/14/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	832.78
6/21/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,375.44
6/21/2018	133	HMFH Architects, Inc.: Professional Services through 5/31/2018	\$	85,765.99
6/28/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,348.05
6/29/2018	132	PC Construction Co.: Professional Services through 5/31/2018 (App#24, Includes Held Retainage of \$68,874)	\$	1,859,257.00
6/30/2018	134	Optiv Security Inc. - Network Electronics	\$	400,562.00
6/30/2018	135	Gas Usage through Unitil at DHS/CTC project site from 5/17/18-6/19/18 as approved by JBC 7/10/18	\$	4,052.79
6/30/2018	136	Horizon Engineering Associates, LLP: Professional Services from 4/28/18-6/1/2018) (Paid 7/19/2018)	\$	11,267.00
6/30/2018	136.2	PC Construction Co.: Professional Services through 6/30/2018 (App#25, Includes Held Retainage of \$76,420) (ACH 7/20/18)	\$	1,633,419.00
6/30/2018	137	HMFH Architects, Inc.: Professional Services through 6/30/2018 (Paid 7/19/2018)	\$	83,510.49
6/30/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,376.16
7/5/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,678.44
7/12/2018	n/a	PSNH/dba Eversource - DHS/CTC Rebate on lighting	\$	(100,000.00)
7/12/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,434.88
7/19/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,573.59
7/26/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	2,672.66
8/16/2018	138	Automotive Garage Tools, LLC - move of CTC auto lifts to new high school	\$	4,148.00
8/16/2018	139	Optiv Security Inc. - Network Electronics	\$	14,294.55
8/16/2018	140	Diamond Relocation - moving services for CTE during the week of 6/11-6/15/2018	\$	27,400.00
8/2/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,615.95
8/9/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,573.59
8/16/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,504.22
8/23/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,482.43
8/30/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,434.88
8/31/2018	141	PC Construction Co.: Professional Services through 7/31/2018 (App#26, Includes Held Retainage of \$65,271) (ACH 8/31/18)	\$	1,539,677.00
8/23/2018	142	R.W. Gillespie & Associates, Inc. - Professional Services 4/26/2018-7/6/2018	\$	1,788.75
8/23/2018	143	Horizon Engineering Associates, LLP: Professional Services from 6/2/2018-7/27/2018)	\$	9,451.00
8/23/2018	144	HMFH Architects, Inc.: Professional Services through 7/31/2018	\$	42,272.22
8/23/2018	145	Ockers Company - Cleartouch monitors and wall mounts	\$	77,715.00

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: May 31, 2019

Expenditures to Date, Cont'd:

8/30/2018	146	Diamond Relocation - moving services for CTE & DHS on 8/7 and 8/14	\$	12,090.00
8/30/2018	147	Ockers Company - miscellaneous items received related to leartouch monitors	\$	8,065.00
9/6/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,365.55
9/13/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,365.55
9/13/2019	148	Optiv Security Inc: Additional WAP kits	\$	795.70
9/13/2018	149	Howard Systems, LLC: DHS Fiber and Copper installation	\$	9,440.00
9/13/2018	150	Telephone & Network Technologies, Inc: Cables for WAPs	\$	1,896.30
9/20/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,402.81
9/27/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,372.87
9/27/2018	152	R.W. Gillespie & Associates, Inc. - Professional Services 7/20/2018-8/24/2018	\$	2,362.75
9/27/2018	153	PC Construction Co.: Professional Services through 8/31/2018 (App#27, Includes Held Retainage of \$63,465) (ACH 9/27/2018)	\$	1,525,364.00
9/27/2018	154	Portland Pottery Supply - move and set-up kiln at new HS	\$	214.00
9/27/2018	155	HMFH Architects, Inc.: Professional Services through 8/31/2018	\$	53,399.00
9/27/2018	156	Project Adventure - site evaluation for high elements located at new HS.	\$	550.00
9/27/2018	157	R.M.S. Electric - Installation of (2) 20AMP, 208V outlets for copiers in administrative copy room.	\$	3,139.61
10/4/2018	158	Optiv Security Inc: Custom consulting services for WAPs	\$	3,179.31
10/4/2018	159	Optiv Security Inc: Custom consulting services for WAPs	\$	20,944.59
10/4/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,712.26
10/11/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,573.57
10/11/2018	160	Horizon Engineering Associates, LLP: Professional Services from 7/28/2018-8/31/2018	\$	9,870.00
10/11/2018	161	Caruso Music, Inc.- Baldwin SF10 piano (used with trade-in Steinway C)	\$	10,812.00
10/11/2018	162	Robert H. Lord Co., Inc. (FFE)	\$	3,132.00
10/11/2018	163	School Furnishings (FFE): Nurse Equipment	\$	4,057.60
10/11/2018	164	School Furnishings (FFE)	\$	168,361.32
10/11/2018	165	School Furnishings (FFE)	\$	33,451.49
10/11/2018	166	New England Fitness Distributors	\$	134,168.00
10/18/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,573.57
10/25/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,619.96
10/25/2018	167	Diamond Relocation - moving services provided between 8/18-9/28/18	\$	61,168.00
10/25/2018	168	Optiv Security Inc. - Custom consulting Services for WAPs	\$	3,600.00
10/25/2018	169	Robert Half Technology - IT Temporary Assistance	\$	9,928.00
10/25/2018	170	Ockers Company - CTC Devices	\$	257,734.00
10/25/2018	171	Ockers Company - Servers for new HS/CTC	\$	47,489.16
10/25/2018	172	DiaMedical USA - Classroom Ambulance Simulator Package	\$	41,135.00
10/25/2018	173	School Furnishings - FFE purchases for CTC	\$	54,762.98
10/25/2018	174	School Furnishings - FFE purchases for HS	\$	1,304.82
10/25/2018	175	HMFH Architects, Inc.: Professional Services through 9/30/2018	\$	11,183.86
11/1/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,573.57
11/8/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,573.57
11/14/2018	176	PC Construction Co.: Professional Services through 9/30/2018 (App#28, Includes Held Retainage of \$9,220) (ACH 11/14/2018)	\$	204,370.00
11/15/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	1,573.57
11/15/2018	177	C&W Services - Custodial labor for detail cleaning at DHS	\$	2,788.41
11/15/2018	178	Amazon.com - (2) Trip Lite 32-port AC Charging Storage Station for Chromebooks, Laptops & Tablets	\$	1,936.38
11/15/2018	179	Institution Recycling Network, Inc - Resusable furniture removal	\$	38,926.00
11/15/2018	180	Horizon Engineering Associates, LLP: Professional Services from 9/1/2018-9/28/2018	\$	8,853.00
11/15/2018	181	Diamond Relocation, Inc.	\$	19,504.00
11/15/2018	182	Robert Half Technology - IT Temporary Technical Assistance	\$	\$5,321.55
11/15/2018	183	Jamar Autobody Supply - Parts for auto collision lab	\$	5,404.57
11/15/2018	184	Creative Office Pavilion - FFE purchases for HS and CTC	\$	1,104,589.37
11/15/2018	185	Monitor Equipment Co., Inc.	\$	8,684.38
11/22/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$	912.63
11/28/2018	186	Ricci Lumber Co, Inc - Lumber for CTC Electrical Program (prepayment, paid with CC)	\$	1,301.41
11/29/2018	188	Automotive Garage Tools, LLC - move of CTC auto lifts to new high school	\$	962.00
11/29/2018	189	RMS Electric, LLC - Assist with electrical wiring of installed spray booth	\$	11,150.03
11/29/2018	190	Ockers Company - AV Wiring, Installation of Cleartouch monitors, installation of Dell workstations, laptops and Chromebooks	\$	19,279.00
11/29/2018	191	Shipyards Waste Solutions, LLC - dumpster pickup for items at old DHS	\$	4,863.60
11/29/2018	192	Optiv Security, Inc. - Aruba Access Points	\$	2,091.42
11/29/2018	193	Apple - IT Equipment for HS	\$	81,780.35
11/29/2018	194	Optiv Security, Inc. - Custom consulting and project management services	\$	887.50
12/6/2018	195	Robert Half Technology - IT Temporary Technical Assistance	\$	456.05
11/29/2018	196	DiaMedical USA - Simulated medication box, BLS Jump Pack & Stop the Bleed emergency kit for CTC program	\$	949.00
12/6/2018	197	Collins Sports Medicine - Seat Tilt Taping Station & Other Miscellaneous Items	\$	2,849.00
12/12/2018	198	PC Construction Co.: Professional Services through 10/31/2018 (App#29, Includes Released Retainage of \$436,782) (ACH 12/12/2018)	\$	293,692.00
12/6/2018	199	HMFH Architects, Inc.: Professional Services through 10/31/2018	\$	38,039.10
12/6/2018	200	R.M.S. Electric - Auto Shop - connect crash bar circuits; remove existing proof outlet & disconnect mixing station in old building, etc.	\$	6,486.86
12/27/2018	201	Ockers Company - Certified installation & engineering services for HPE servers	\$	2,246.00
12/20/2018	202	Optiv Security, Inc. - Custom Consulting Services	\$	200.00
12/20/2018	203	Robert Half Technology - IT Temporary Technical Assistance	\$	3,452.16
12/27/2018	204	HMFH Architects, Inc.: Professional Services through 11/30/2018	\$	36,119.43
12/13/2018	205	Eversource - deposit for work associated with the interconnection to the Eversource EDS	\$	38,330.00
12/27/2018	206	Optiv Security Inc.	\$	2,912.50
12/27/2018	208	Shipyards Waste Solutions, LLC - dumpster pickup for items at old DHS	\$	4,760.00
12/27/2018	209	Pocket Nurse Enterprises (FFE)	\$	38,639.88
12/27/2018	187	Airgas USA, LLC - items needed for welding - extractor fume miniflex & nozzels (paid with CC)	\$	6,060.00
12/31/2018	207	PC Construction Co.: Professional Services through 11/30/2018 (App#30, Includes Released Retainage of \$123,767) (ACH 12/31/2018)	\$	451,738.00
1/17/2019	210	Glover Plumbing & Heating, LLC - Air line work at autobody classroom (paint booth)	\$	2,200.00
1/17/2019	211	R.M.S. Electric - correct wiring of kiln fan & program; Install outlets for floor equipment in loading dock area/facilities shop	\$	4,710.81
1/17/2019	212	Project Adventure - 50% payment due	\$	11,318.50
1/17/2019	213	Ockers Company - Certified installation & engineering services for HPE servers	\$	525.00
1/17/2019	214	Robert Half Technology - IT Temporary Assistance	\$	6,732.03
1/9/2019	215	Airgas USA, LLC - Downflex 200-M Weld Fume Downdraft Table (paid with CC)	\$	7,900.00
1/17/2019	216	W.B. Mason - FFE purchases for HS & CTC	\$	340,969.26
1/17/2019	217	Midwest Technology - FFE purchases for CTC	\$	45,074.81
1/24/2019	218	Telephone & Network Technologies, Inc. - Dover High School AP Cabling & AP Moving to include cafe area, gym area and Auditorium APs	\$	3,194.90
1/24/2019	219	CDW Government - IT Equipment for HS	\$	46,228.00

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: May 31, 2019

Expenditures to Date, Cont'd:

1/31/2019	220	Robert Half Technology - IT Temporary Assistance	\$	3,717.12
1/24/2019	221	Staples Advantage - IT Equipment for HS	\$	129,081.45
1/31/2019	222	Collins Sports Medicine - Remaining items related to Seat Tilt Taping Station & Wall Mount Mat Table	\$	6,178.00
1/24/2019	223	HMFH Architects, Inc.: Professional Services through 12/31/2018	\$	30,871.16
1/24/2019	n/a	S. Parsons - Clerk of Works, Wages/Benefits	\$	81.75
1/30/2019	224	PC Construction Co.: Professional Services through 12/31/2018 (App#31, Includes Released Retainage of \$63,395) (ACH 1/30/2019)	\$	396,302.00
1/31/2019	n/a	S. Parsons - Clerk of Works, Wages/Benefits	\$	163.50
2/7/2019	225	CDW Government - IT Equipment for HS	\$	6,623.00
2/7/2019	226	Optiv Security, Inc - WAPs	\$	10,640.81
2/7/2019	227	Maple Flooring Manufacturing Association - flooring inspection of DHS gymnasium	\$	2,500.00
2/7/2019	228	Midwest Technology - Storage chest casters, set of 4	\$	600.00
2/7/2019	229	CDW Government - IT Equipment for HS	\$	7,600.00
2/7/2019	230	Dover Marine - snowshoes and jet sled for PE at DHS (part of \$70K approved by JBC on 11/27/18)	\$	4,079.98
2/27/2019	231	PC Construction Co.: Professional Services through 1/31/2019 (App#32, Includes Released Retainage of \$205,282) (ACH 2/27/2019)	\$	281,361.00
2/28/2019	232	HMFH Architects, Inc.: Professional Services through 1/31/2019	\$	31,148.27
2/28/2019	233	Horizon Engineering Associates - Professional Services 9/29/2018-12/31/2018	\$	16,846.00
2/28/2019	234	W.B. Mason - FFE purchases for HS	\$	5,214.00
3/14/2019	n/a	S. Parsons - Clerk of Works, Wages/Benefits	\$	1,342.54
3/14/2019	236	Horizon Engineering Associates, LLP: Professional Services from 1/1/2019-2/1/2019	\$	13,370.00
3/14/2019	237	R.W. Gillespie & Associates, Inc. - Professional Services 2/6/2019-2/21/2019	\$	396.00
3/21/2019	n/a	S. Parsons - Clerk of Works, Wages/Benefits	\$	1,342.54
3/28/2019	238	HMFH Architects, Inc.: Professional Services through 2/28/2019	\$	30,867.58
3/28/2019	239	Eversource - Final payment for HS solar project	\$	94,670.00
3/28/2019	240	R.M.S. Electric - Install new welding outlet, run power to new welding table, connect welding table, etc.	\$	3,046.39
3/28/2019	n/a	S. Parsons - Clerk of Works, Wages/Benefits	\$	1,342.54
3/29/2019	235	PC Construction Co.: Professional Services through 2/28/2019 (App#33, Includes Released Retainage of \$400,263) (ACH 3/29/2019)	\$	210,073.00
4/4/2019	241	Horizon Engineering Associates, LLP: Professional Services from 2/2/2019-3/1/2019	\$	19,200.00
4/4/2019	243	Project Adventure - indoor course re-installation	\$	8,024.50
4/4/2019	n/a	S. Parsons - Clerk of Works, Wages/Benefits	\$	1,342.54
4/11/2019	n/a	S. Parsons - Clerk of Works, Wages/Benefits	\$	1,342.54
4/11/2019	242	Eversource Energy - work order to removed 3 phase rental transformer	\$	2,448.00
4/30/2019	244	PC Construction Co.: Professional Services through 3/31/2019 (App#34, Includes Released Retainage of \$567,379) (ACH 4/30/2019)	\$	1,135,752.00
4/18/2019	245	W.B. Mason - FFE purchases for CTC	\$	22,677.30
4/18/2019	n/a	S. Parsons - Clerk of Works, Wages/Benefits	\$	2,237.57
4/25/2019	n/a	S. Parsons - Clerk of Works, Wages/Benefits	\$	1,851.99
5/2/2019	n/a	S. Parsons - Clerk of Works, Wages/Benefits	\$	1,790.06
5/9/2019	n/a	S. Parsons - Clerk of Works, Wages/Benefits	\$	1,790.06
5/9/2019	246	Horizon Engineering Associates, LLP: Professional Services from 3/2/2019-3/29/2019	\$	4,800.00
5/9/2019	247	HMFH Architects, Inc.: Professional Services through 3/31/2019	\$	113,369.52
5/9/2019	248	School Furnishings - Unit top filling for library shelving	\$	700.05
5/9/2019	249	Maple Flooring Manufacturing Association - flooring inspection of DHS gymnasium (reimbursable expenses)	\$	283.15
5/16/2019	251	HMFH Architects, Inc.: Professional Services through 4/30/2019	\$	30,900.91
5/16/2019	252	R.W. Gillespie & Associates, Inc. - Professional Services 4/1/2019-4/30/2019	\$	416.50
5/16/2019	n/a	S. Parsons - Clerk of Works, Wages/Benefits	\$	1,790.06
5/23/2019	n/a	S. Parsons - Clerk of Works, Wages/Benefits	\$	1,851.99
5/31/2019	250	PC Construction Co.: Professional Services through 4/30/2019 (App#35, Includes Released Retainage of \$198,019) (ACH 5/31/2019)	\$	331,343.00
Total Expenditures:			\$	83,803,660.75

Obligations to Date:

PO#201603137	HMFH Architects, Inc.: Supplement #2 (Survey & GeoTech Bal. from 2015); Supplement #3, #6 Services Fee authorized 9/15/2015	\$	91,636.40
PO#201604242	HMFH Architects, Inc.: Supplement #5 Synthetic Turf Field Design, Technology Procurement, Add'l HazMat Services, Furniture & Equipment Procurement, HMFH Coordination Fee	\$	15,064.50
PO#201604454	HMFH Architects, Inc.: Printing & Travel Expenses	\$	24,000.49
PO#201609442	Horizon Engineering Associates, LLP: Commissioning Agent	\$	2,587.49
PO#201611298	HMFH Architects, Inc: Supplement #7 Add'l irrigation alternates for an automatic irrigation system for turf fields and courtyard	\$	2,021.25
PO#201611299	PC Construction Co.: GMP, includes \$4,270,636 for Early GMP and Approved Change Orders to Date	\$	2,694,770.50
PO#201700407	HMFH Architects, Inc: Supplement#8 & #10 Add'l services for Construction Phase Geotechnical Engineering (McPhail Associates)	\$	5,259.05
	Payroll M. Brooks/S. Parsons: Clerk of Works (Budget based on Appropriation #4)	\$	26,488.57
PO#201808114	Optiv Security Inc.: Network Electronics (JBC approved 3.20.18)	\$	167.91
PO#201808671	WB Mason (FFE)	\$	521.70
PO#201901178	Ockers Company: Servers	\$	5,585.00
PO#201901503	Optiv Security Inc: Custom consulting services for WAPs	\$	20.69
	PENDING Placeholder for fixed ladder security covers (approved at 10/16/18 JBC meting)	\$	2,000.00
PO#201905173	Amazon.com - IT Equipment for HS	\$	1,815.86
PO#201905174	JAMF Software - IT Equipment for HS	\$	700.00
PO#201905204	Staples Advantage - IT Equipment for HS	\$	24,211.50
	PENDING Placeholder for \$70K approved by JBC on 11/27/18 for FFE items, \$55K approved by JBC on 4/16/2019, \$36K approved by JBC on 5/28/2019	\$	101,272.32
PO#201908130	WS Dennison Cabinets, Inc - Desk tops (part of \$70K approved by JBC on 11/27/2018)	\$	1,530.00
PO#201908852	Carolina Biological Supply - Science Equipment items for HS (part of \$55K approved by JBC on 4/16/2019)	\$	12,647.61
PO#201908853	Flinn Scientific, Inc - Science Equipment items for HS (part of \$55K approved by JBC on 4/16/2019)	\$	6,858.78
PO#201908854	Vernier Software & Technology- Science Equipment items for HS (part of \$55K approved by JBC on 4/16/2019)	\$	12,696.00
PO#201908855	VWR International - Science Equipment items for HS (part of \$55K approved by JBC on 4/16/2019)	\$	20,615.26
PO#201909406	R.W. Gillespie & Associates, Inc. - Materials Testing Services	\$	17,083.50
PO#201904617	R.M.S Electric - Service provided in Woodshop.	\$	2,067.04
Total Obligations:			\$ 3,071,621.42

Unexpended/Unencumbered Funds Remaining: \$747,473.83

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: May 31, 2019

Retainage:

8/11/2016 028	PC Construction Co.: Application #1	\$	8,790.00
9/15/2016 032	PC Construction Co.: Application #2	\$	7,381.00
9/29/2016 037	PC Construction Co.: Application #3	\$	23,324.00
11/3/2016 040	PC Construction Co.: Application #4	\$	37,250.00
12/15/2016 047	PC Construction Co.: Application #5	\$	41,474.00
12/29/2016 052	PC Construction Co.: Application #6	\$	120,917.00
1/19/2017 056	PC Construction Co.: Application #7	\$	30,899.00
3/9/2017 059	PC Construction Co.: Application #8	\$	94,252.00
3/30/2017 061	PC Construction Co.: Application #9	\$	108,494.00
4/27/2017 068	PC Construction Co.: Application #10	\$	102,303.00
5/26/2017 073	PC Construction Co.: Application #11	\$	112,559.00
6/29/2017 078	PC Construction Co.: Application #12	\$	186,134.00
6/30/2017 081	PC Construction Co.: Application #13 (Paid 7.21.2017)	\$	241,526.00
8/31/2017 085	PC Construction Co.: Application #14	\$	125,105.00
9/29/2017 090	PC Construction Co.: Application #15	\$	210,474.00
10/30/2017 094	PC Construction Co.: Application #16	\$	150,968.00
12/1/2017 099	PC Construction Co.: Application #17	\$	194,352.00
12/29/2017 104	PC Construction Co.: Application #18	\$	129,783.00
1/31/2018 107	PC Construction Co.: Application #19	\$	167,451.00
2/28/2018 110	PC Construction Co.: Application #20	\$	112,975.00
3/29/2018 119	PC Construction Co.: Application #21	\$	133,254.00
4/30/2018 122	PC Construction Co.: Application #22	\$	153,674.00
5/29/2018 126	PC Construction Co.: Application #23	\$	109,699.00
6/29/2018 132	PC Construction Co.: Application #24	\$	68,874.00
6/30/2018 136	PC Construction Co.: Application #25 (ACH 7.20.2018)	\$	76,420.00
8/31/2018 141	PC Construction Co.: Application #26	\$	65,271.00
9/27/2018 153	PC Construction Co.: Application #27	\$	63,465.00
11/14/2018 176	PC Construction Co.: Application #28	\$	9,220.00
12/12/2018 198	PC Construction Co.: Application #29	\$	(436,782.00)
12/31/2018 207	PC Construction Co.: Application #30	\$	(123,767.00)
1/30/2019 224	PC Construction Co.: Application #31	\$	(63,395.00)
2/27/2019 231	PC Construction Co.: Application #32	\$	(205,282.00)
3/29/2019 235	PC Construction Co.: Application #33	\$	(400,263.00)
4/30/2019 244	PC Construction Co.: Application #34	\$	(567,379.00)
5/31/2019 250	PC Construction Co.: Application #35	\$	(298,019.00)
		Total Retainage Held:	\$ 791,401.00

PC Construction - Guaranteed Maximum Price (GMP)

Total Contract Sum (includes \$4,270,636 for Procurement and Early Work, 6/20/16-10/7/16) \$71,643,000.00

Change Order #1, Approved 12/13/2016

Proposal#190006R1 - Ledge Removal SMH-4 to SMH-2	\$6,200.00
Proposal#190012R1 - RFI-009 Organic Mat at Loading Dock	\$34,405.00
Proposal#190013R1 - Ledge Removal Force Main to SMH-2	\$1,705.00
Proposal#190014R1 - Ledge Removal SMH-2 to SMH-1	\$8,680.00
Proposal#190016R1 -Ledge Removal SMH-1 to Existing SMH	\$3,151.00

Change Order #2, Approved 1/24/2017

Proposal#190010 - RFI-007 Fabric Under Roadway	\$3,705.00
Proposal#190021 - ASI-001 Catwalk Revisions	-\$1,657.00
Proposal#190022 - ASI-007 Loading Dock Footing Rev.	\$2,197.00
Proposal#190023 - ASI-006R Courtyard & Loading Dock Drainage Rev	\$15,015.00
Proposal#190025 - Organic Soil Removal Area B	\$2,559.00
Proposal#190027 - RFI-125 Road Subgrade Revisions	\$17,926.00
Proposal#190029 - Edge Strip Deletion Credit	-\$6,953.00
Proposal#190034 - ASI-016 Control Joint Addition	\$0.00
Total Change Order #2:	\$32,792.00

Change Order #3, Approved 2/15/2017

Proposal#190020.1 Ledge Removal for Foundations and Utilities Part 1	\$185,297.00
Proposal#190026 RFI-099 Deleted RAP's at AE Line	-\$9,531.00
Proposal#190028R1 - ASI-12 Animal Science Power	\$0.00
Proposal#190031 - ASI-014 Kitchen Equipment Revisions (under original FF & E Budget)	\$454,539.00
Proposal#190035 - ASI-020 Life Safety Switch	\$14,252.00
Proposal#190036 - PR-001 Slab Depression Deletion	-\$46,832.00
Proposal#190040 - ASI-023 Revised Grease Traps	-\$10,245.00
Propsoal#190047 - RFI-141R1 Fiber Reinforced Concrete	-\$22,212.00
Total Change Order #3:	\$565,268.00

Change Order #4, Approved 3/21/2017

Change Order #4, Approved 02/2/2021

Proposal#190030 ASI-013 Window Changes	\$0.00
Proposal#190033 ASI-017 Steel Additions & ASI-026	\$3,858.00
Proposal#190041 - ASI-024 Stair #2 Revisions	\$0.00
Proposal#190043R - ASI-027 Smoke Hatch Revisions	\$19,320.00
Proposal#190043R2 - ASI-027 Smoke Hatch Revisions	-\$2,533.00
Proposal#190044 - ASI-028 Brace at Column B2/BE.1	\$982.00
Proposal#190048 - AIS-029 Cardio/Weight Room Floor Revision	-\$1,520.00
Proposal#190053 - PR-003 Schulter Cove Base	-\$5,777.00
Proposal#190059 - ASI-032 and 037 Revised Brace Bays	\$1,597.00
Proposal#190062 - ASI-039 Bleacher Power	-\$4,605.00
Proposal#190073 ASI-041 Lockers in Building Construction	\$4,153.00
Total Change Order #4:	\$15,475.00

Change Order #5, Approved 4/18/2017

Change Order #5, Approved 12/22/2021	
Proposal#190037 ASI-022 Elevator Roof Structure	\$0.00
Proposal#190038 ASI-21.1 Curtainwall Revisions	\$4,947.00
Proposal#190050 ASI-031/RFI 189-Eliminated Catwalk Steel Mesh Guardrail at Auditorium	-\$6,314.00
Proposal#190078 - Paint Booth Procurement	\$139,396.00
Total Change Order #5:	\$138,029.00

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: May 31, 2019

PC Construction - Guaranteed Maximum Price (GMP), Cont'd

Change Order #6, Approved 5/30/2017

Proposal#190039R1 ASI-021.2 Revised Exterior Elevations	-\$2,569.00
Proposal#190046 - Delete Safety Cage at 230F Roof Ladder	-\$869.00
Proposal#190052R1 - ASI-21.5 Acid Neutralizer Tank	\$34,802.00
Proposal#190056R1 - RFI-190 Area E Ductwork Riser @ Stair #5	\$3,758.00
Proposal#190075 - RFI-257 Storage Room Duct Chase	\$914.00
Proposal#190081 RFI-262 Area C-Outdoor Storage Room Exterior Door Layout	\$2,056.00
Proposal#190086 - Sprinkler Coverage Above Town Square Clouds	\$8,732.00
Proposal#190094R1 - Corridor Locker Size Change	\$5,425.00
Proposal#190095 - PR-009 Gym Diffuser Covers	\$4,835.00
Total Change Order #6:	\$57,084.00

Change Order #7, Approved 7/11/2017

Proposal#190032R2 ASI-015 Underslab Piping Revisions	\$18,484.00
Proposal#190049 ASI-030 Primary Power Revisions	\$0.00
Proposal#190054 ASI-034 Gym Bubbler	\$0.00
Proposal#190057 ASI-036R Kitchen Sink Waste Revisions	\$0.00
Proposal#190070 ASI-021.10 Revised Edge of Slab Drawings	\$0.00
Proposal#190092 ASI-058 Auto Tech Lift Revision	\$2,209.00
Proposal#190104R2 PR-010 Guidance Suite Revisions	\$1,964.00
Proposal#190107 RFI-407 Life Skills Exhaust Hood	-\$7,225.00
Proposal#190114 PR-012 Dust Collector Electrical Changes	\$972.00
Proposal#190116 ASI-075 Exhaust Duct Additions in Bathroom 203 A/B	\$2,738.00
Proposal#190117R1 PR-013 Cosmetology Lockers	\$2,282.00
Total Change Orders #7:	\$21,424.00

Change Order #8, Approved 8/22/2017

Proposal#190061 ASI-038 Auto Coll CMU Office "Roof"	-\$822.00
Proposal#190063R1 ASI-021.7 FF&E Drawings	-\$45,177.00
Proposal#190069R2 ASI-021.9 Revised Electrical Drawings	\$46,368.00
Proposal#190077 ASI-044 Power to Autotech Air Cleaners	\$10,494.00
Proposal#190082 ASI-049 Mezzanine Guard Rail	-\$258.00
Proposal#190083R3 RFI-198 Catwalk Access Ladder Revisions	-\$138.00
Proposal#190084 ASI-047 CUH Revisions	\$2,711.00
Proposal#190087 ASI-052 Life Science Displacement Diffusers	\$1,262.00
Proposal#190088R1 ASI-045 Curtainwall 42	\$2,285.00
Proposal#190090 ASI-054 CW & Auditorium Elevation Updates	\$4,098.00
Proposal#190096 ASI-060 Cosmetology Electrical Revisions	\$0.00
Proposal#190101 RFI-359 Powered Door Operators	\$5,203.00
Proposal#190102 ASI-066 Borrowed Light in Facilities	-\$468.00
Proposal#190105 RFI-316 Trap Primer	\$1,060.00
Proposal#190111R1 ASI-073 Library Borrowed Light Changes	-\$3,493.00
Proposal#190135 RFI-469 Unit Heater 12	\$537.00
Proposal#190136 RFI-480 Duct Diffuser 231A	-\$46.00
Proposal#190138 RFI-479 SPED CR 222 Displacement Diffuser	\$2,585.00
Total Change Orders #8:	\$26,201.00

Change Order #9, Approved 10/3/2017

Proposal#190020.2 Ledge Removal for Foundations and Utilities Part 2	\$189,382.00
Proposal#190058 ASI-21.6R Door Schedule Revisions	-\$152.00
Proposal#190060R1 ASI-21.4 Revised Floor Plans	\$22,776.00
Proposal#190065 ASI-021.3 Civil and Landscaping Revisions	\$18,387.00
Proposal#190089R2 RFI-261R1 Dishwasher Exhaust Duct Revisions	\$5,080.00
Proposal#190103R1 ASI-065 Electrical Coordination	\$7,485.00
Proposal#190115 ASI-074 Ductless Unit Electrical Changes	-\$5,238.00
Proposal#190124 ASI-081 Panel PL137A Deletion	-\$337.00
Proposal#190128 PR-010 Electrical Changes	\$498.00
Proposal#190137 RFI-470 LC 2-2 Wall Diffuser	\$609.00
Proposal#190148 PR-015 Deltion of Millwork Cubbies	-\$4,256.00
Total Change Orders #9:	\$234,234.00

Change Order #10, Approved 11/28/2017

Proposal#190066R3 ASI-043R Compactor Revisions	\$32,901.00
Proposal#190120 ASI-077 Revisions to Drawing E3.1	\$0.00
Proposal#190123R1 PR-014 Forum Stair Coatings	-\$1,137.00
Proposal#190125 RFI-427R1 Radiant Panel Modifications	\$1,910.00
Proposal#190130R2 Additional ductwork per RFI281	\$4,593.00
Proposal#190134R1 RFI-474R1 Salon 106 Supply Air	\$5,791.00
Proposal#190157 ASI-093 Paint Booth Electrical Revisions	-\$606.00
Proposal#190159 RFI-499R1 Kiln Revisions	\$2,444.00
Proposal#190171 RFI-543 Aluminum Door Hardware Questions	-\$1,605.00
Proposal#190176 RFI-536 Curtainwall Flashing Revisions	-\$24,410.00
Proposal#190179 RFI561 Duct Diffuser Small CR 234	\$522.00
Proposal#190182 PR-020 Sidewalk Widening	\$2,894.00
Total Change Orders #10:	\$23,297.00

Change Order #11, Approved 1/9/2018

Proposal#190020.3 Ledge Removal for Utilities, Part 3	\$43,234.00
Proposal#190091R1 ASI-056 Door 040.3 Update	\$808.00
Proposal#190118 ASI-076 Added Rebar for New Auto-Tech Lift	\$0.00
Proposal#190129R2 ASI-085R2 Column Enclosure at AC/B15.8	\$1,163.00
Proposal#190140 ASI-088 Deleted Borrowed Lights Construction CR	-\$622.00
Proposal#190146 ASI-45.1 CW 42 Power	\$688.00
Proposal#190147 RFI-483 Deletion of Recessed Can Lighting	-\$337.00
Proposal#190149.3 PR-016 Corridor Benches Wood Veneer	-\$6,419.00
Proposal#190160R1 RFI-522 EX-S4-1.1 Operator	\$1,239.00
Proposal#190163 PR-19 Microphone in Town Square	\$2,046.00
Proposal#190164 RFI-521 Emergency Fixtures at Stair 1 Roof Access	\$5,334.00
Proposal#190170 ASI-097 Business Classroom Floor Boxes	\$1,732.00
Proposal#190173 ASI-094R LRC Fixtures	\$0.00
Proposal#190187 Football Field Feeder Location	\$8,016.00
Total Change Orders #11:	\$56,882.00

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: May 31, 2019

PC Construction - Guaranteed Maximum Price (GMP), Cont'd

Change Order #12, Approved 2/6/2018

Proposal#190045 Toilet Accessories Revisions	-\$4,120.00
Proposal#190072 ASI-040 Mock-up Wall Updates	-\$991.00
Proposal#190093R1 PR-027 Loop Road & Baseball Field Drainage Improvements	\$12,074.00
Proposal#190126 ASI-070 Wall Panel Changes	\$0.00
Proposal#190127R2 RFI-429 Auditorium Handrail Addition, ASI-102	\$21,994.00
Proposal#190132 Courtyard Speaker Strobes	\$3,421.00
Proposal#190143 Additional Exterior Sign Characters	\$0.00
Proposal#190153 ASI 21-14 Vertical Grab Bar Addition	\$2,226.00
Proposal#190155 RFI-384R1 Telecom Ductbank Revisions	\$16,730.00
Proposal#190165 ASI-095 Wall Panels	\$0.00
Proposal#190167 ASI-096 Stair 1 Security Gate Additions	\$775.00
Proposal#190168 RFI-545 Stair One Roof Level Lighting	\$3,003.00
Proposal#190204 RFI-577R1 Courtyard Canopy Light Fixture	\$2,487.00
Proposal#190208 PR-029 Refrigerator Elimination	(\$3,800.00)
Proposal#190211 PR-030 Filzfelt Panel Substitution	(\$10,636.00)
Total Change Orders #12:	\$43,163.00

Change Order #13, Approved 2/20/2018

Proposal#190185 PR-022 Power to Motorized Shades	\$0.00
Proposal#190220 Animal Science Building Allowance Adjustment	\$557,103.00
Total Change Orders #13:	\$557,103.00

Change Order #14, Approved 3/20/2018

Proposal#190113R2 ASI-083 Hardware and Security Coordination	\$3,234.00
Proposal#190158 ASI-091 230F Revisions	\$2,103.00
Proposal#190183 Framing Modifications for Bleacher Support	\$12,580.00
Proposal#190199.2 PR-025 Exterior Signage Modifications 8x12 vinyl	\$1,974.00
Proposal#190202R1 RFI-639 Additional Lighting in Sun Room 208A	\$2,163.00
Proposal#190207 RFI-648 Exterior Wall Motion Sensors	-\$433.00
Proposal#190210 RFI-622 Paint Auditorium Ceiling Suspension System Black	\$620.00
Proposal#190212 PR-031 Teacher Planning Layout Changes	\$8,396.00
Proposal#190214 ASI-106 Exit Signage Revisions	\$1,857.00
Proposal#190218 RFI-677 Room 134 North Wall	\$3,821.00
Proposal#190219 Floor Finishes to Replace Recessed Mats	\$4,291.00
Proposal#190221 PR-032 Dishwasher Addition Training 034A	\$2,121.00
Proposal#190222 ASI-108 Canop6y Lights Main Entrance Revised	\$722.00
Proposal#190223 ASI-107 Power Additions Guidance	\$623.00
Proposal#190226 RFI-681 Sprinkler Backflow Preventer	\$1,292.00
Total Change Orders #14:	\$45,364.00

Change Order #15, Approved 5/1/2018

Proposal#190067 aSI-021.8 Updated Ceiling Plans	\$956.00
Proposal#190151 ASI-089 Updated Cosmetology Lab Electrical Layout	\$5,622.00
Proposal#190154 ASI-090 TVE Elevations	\$4,594.00
Proposal#190190 ASI-103 Weight Room Columns	\$3,246.00
Proposal#190213 Town Square Exposed Steel Prep and Prime	\$6,220.00
Proposal#190216 RFI-420R1 Condensate Insulation Update	-\$2,128.00
Proposal#190229R1 ASI-109 Floor Finish Changes	-\$1,459.00
Proposal#190230 RFI-674 Hydronic Heating Zone 113B	\$1,842.00
Proposal#190236 ASI-111 Revised Gymnasium Line Layout	\$3,100.00
Proposal#190237 RFI-704 Volleyball Insert Modifications	\$2,016.00
Proposal#190240 PR-037 Intercom Revisions	\$6,288.00
Proposal#19042 Opaque Glass Addition at Trophy Case	\$2,682.00
Proposal#190247 Wood Athletic Floor Additional Letters and Staining	\$5,374.00
Total Change Orders #15:	\$38,353.00

Change Order #16, Approved 6/26/2018

Proposal#19009R1-RFI-291 Parking at North Side of Gymnasium	\$5,710.00
Proposal#190156 RFI-506 Washer/Dryer Power and Venting	\$6,110.00
Proposal#190231 PR-035 Revisions to Bio-Med Prep 233C	\$4,969.00
Proposal#190244 ASI-113 Knox Box	\$7,242.00
Proposal#190248 RFI-722 Under Cabinet Lighting Circuits	\$4,973.00
Proposal#190252 RFI-733 Dryer Vent Booster Fans	\$3,958.00
Proposal#190253 ASI-115 Stair 4 Light Fixture	\$410.00
Proposal#190261 RFI-735 Fume Hood Pressure Regulators	\$4,179.00
Proposal#190266 RFI-752 Outdoor Storage Door Closers	\$964.00
Proposal#191001 ASB ASI-003 Sprinkler Coverage under Mezzanine	\$1,592.00
Proposal#191003 ASB Tub Room Flooring Finish	-\$567.00
Total Change Orders #16:	\$39,540.00

Change Order #17, Approved 8/15/2018

Proposal#190225.1 PR-033R Sports Storage Rooms 037. 038 & 039	\$9,901.00
Proposal#190246 2x8 Ceiling tile Manufacturer	\$4,502.00
Proposal#190259R1 PR-40 Catwalk Railing	\$29,978.00
Proposal#190271R1 PR-43 AV Rack 033B	\$3,385.00
Proposal#190285 ASI-121 Forum Stair Railing Revisions	\$17,443.00
Total Change Orders #17:	\$65,209.00

Change Order #18, Approved 9/4/2018

Proposal#190181 ASI-101 Added Facilities Doors	\$6,699.00
Proposal#190188 ASI-095R & RFI-604 Auditorium Runtal Relocation	\$1,138.00
Proposal#190206R1 RFI-652 Wall Finish at Deleted WP-1 Panels	-\$3,493.00
Proposal#190215.1 Climbing Wall Allowance Adjustment	\$11,540.00
Proposal#190231.1 PR-35 Bio Med Casework Credit	-\$635.00
Proposal#190234 RFI-691 Relocated CTC Equipment	\$1,382.00
Proposal#190263 RFI-756 Rain Leader Enclosures in Stairwells	\$2,892.00
Proposal#190268 RFI-755 Cementitious FP Column Protection	\$2,259.00

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: May 31, 2019

PC Construction - Guaranteed Maximum Price (GMP), Cont'd

Proposal#190277 RFI-772 Additional Speaker Strobes & Pull Stations	\$7,750.00
Proposal#190282 Additional Exterior Doors	\$13,154.00
Proposal#191008 ASB Exit Signage	\$1,454.00
Total Change Orders #18:	\$44,140.00

Change Order #19, Approved 11/13/2018

Proposal#190145R1 RFI-484 Water Supply to Wash Bay	\$1,153.00
Proposal#190269 RFI-745 Accessories in Fire Rated Walls	\$7,574.00
Proposal#190274 RFI-762 Kitchen Equipment Power, Item 68	\$2,024.00
Proposal#190276 ASI-120 GFCI Receptacles Training Room	\$523.00
Proposal#190278 RFI-775 Outlets for Existing Grab n Gos	\$2,293.00
Proposal#190283 RFI-780 Compressed Air to Auto Lifts	\$2,983.00
Proposal#190287 RFI-781 Wood Working Devices	\$12,813.00
Proposal#190290 PR-44 Marketing Casework	\$857.00
Proposal#190291R1 PR-045 Gym Scorer's Table	\$353.00
Proposal#190295R1 ASI-127 Striping at Loading Dock	\$918.00
Proposal#190296 ASI-128 Room 206 Door Swing Changes	\$1,612.00
Proposal#190304 PR-47 Benches in Athletics	\$6,024.00
Proposal#190310 ASI-139 Tire Changer Compressed Air	\$1,535.00
Proposal#190320 PR-51 Accent Paint 036 & 036C	\$1,019.00
Proposal#190325 Regrade at Generator	\$1,331.00
Proposal#191005 Fire Alarm Department Review	\$2,027.00
Total Change Orders #19:	\$45,039.00

Change Order #20, Approved 12/11/2018

Proposal#190178 RFI567-Exposed Columns and Wind Bracing	\$596.00
Proposal#190212.1 PR-031 R2 Teacher Planning Revisions	\$1,850.00
Proposal#190249 RFI-735 Fume Hood Openings	\$6,252.00
Proposal#190255 Alumni Drive Utility Ledge Removal	\$1,085.00
Proposal#190258 LRC Fixture Modifications	\$700.00
Proposal#190270R2 PR-042 Intercom Call Switch	\$31,863.00
Proposal#190293 PR-046 C0-2.3 Operation	\$2,266.00
Proposal#190326 ASBRFI-012 Drainage Revisions	\$3,541.00
Total Change Orders #20:	\$48,153.00

Change Order #21, Approved 1/22/2019

Proposal#190133 RFI-462 Bellamy/Alumni Catch basin	\$10,305.00
Proposal#190142 ASI-084 Fume Hood and Gas Changes	-\$54,868.00
Proposal#190297 ASI-129 Relocate TVE & TVC Outlets	\$2,323.00
Proposal#190317 RFI-798 Power to Airmax Filtration Units	\$1,501.00
Proposal#190330 RFI-804 Welding Exhaust Fan Switch	\$796.00
Proposal#190333 GFCI Breakers in Building Construction	\$1,489.00
Proposal#191018 ASI-ASB009 Remove Exit Signs in ASB	\$310.00
Total Change Orders #21	-\$38,144.00

Change Order #22, Approved 2/19/2019

Proposal#190134.1 RFI-474 Salon 106 Supply Air Add'l Scope	\$13,568.00
Proposal#190196R1 PR-023 Add'l Auditorium Ramp Lighting	\$20,398.00
Proposal#190288R1 ASI-122 HV-4 Auto Collision Air Changes	\$29,033.00
Proposal#1900292 RFI-790 Bldg E Wall Ratings	\$12,689.00
Proposal#190314 Kitchen Plumbing Adds	\$2,541.00
Proposal#191004 Credit for deletion of fire ext monitors at An Sci	-\$422.00
Total Change Orders #22	\$77,807.00

Change Order #23, Approved 3/19/2019

Proposal#190191R1 RFI-616 Heat Trace Power	\$688.50
Proposal#190078.1 Paint Booth Add'l Scope	\$69,567.00
Proposal#190085 ASI050 Auto Collision Slab Depression	\$10,355.00
Proposal#190097 RFI-341 Cardio/Weight Room Ceiling	\$2,611.00
Proposal#190122R1 ASI-21.13 Plumbing Rev	\$61,892.00
Proposal#190131 RFI-338 Pipe Expansion Joints	\$150,999.00
Proposal#190166R1 RFI-552 Auto Area Unit Heater	\$24,838.00
Proposal#190232 ASI-21.4 Add'l Training Room Work	\$2,772.00
Proposal#190233 Split AC Value Eng Credit Recovery	\$20,667.00
Proposal#190241.1 ASI-112 CTC Entrance	\$5,730.00
Proposal#190264R1 RFI-747 Stair#2 Wind Brace Fireproofing	\$4,282.00
Proposal#190272 Caulk Reveal at TS Knee Wall Cap	\$373.00
Proposal#190316R1 ASI-008 Pave Path Between ASB & Shed	\$19,939.00
Total Change Orders #23	\$374,713.50

Change Order #24, Approved 4/2/2019

Proposal#190121R2 ASI-078 Water Heater Intake and Exhaust	\$6,755.00
Proposal#190144R1 RFI-456 Staff Dining 204 Duct Diffuser	\$1,384.00
Proposal#190186 RFU-601 Fume Hood Plumbing Sci. Prep 235A	\$6,704.00
Proposal#190192R1 RI-617 Courtyard Irrigation Feed	\$7,006.00
Proposal#190195.1 RFI-623 DCU Condensate Drain Revisions	\$2,180.00
Proposal#190224 RFI-672 Unit Heater 11 Piping	\$1,467.00
Proposal#190238R1 RFI-715 Additional Fire Dampers	\$3,569.00
Proposal#190250 Revised Stairwell Electrical Pathway	\$23,203.00
Proposal#190251 RFI-732 VAV Discrepancies	\$3,785.00
Proposal#190281 RFI-777 Dishwasher Power Supply	\$345.00
Proposal#190289 Caulk Accessories at Tile Wainscot	\$1,405.00
Proposal#190294 ASI-125 Emergency Lighting in Cooler	\$2,304.00
Proposal#190302 Single Exterior Door Width Changes	\$35,636.00
Proposal#190335 ASI-143 Paging Blue Lights in Cosmetology	\$3,651.00
Proposal#191013 AS Barn Wiring Modifications	\$23,222.00
Total Change Orders #24	\$122,616.00

Change Order #25, Approved 4/16/2019

Proposal#190306 PR-49 Auto Tech Wheel & Tire	1,941.00
Proposal#190341 ASI-145 Lighting in Courtyard	1,338.00
Proposal#190175R2 ASI-099R4 Dishwashers in Prep Rooms	4,607.00

CAPITAL IMPROVEMENTS SUMMARY
Dover High School & Regional Career Technical Center Project
As of: May 31, 2019

<u>PC Construction - Guaranteed Maximum Price (GMP), Cont'd</u>	
Proposal#191014R1 Recessed Lighting	\$6,419.00
Total Change Orders #25	\$14,305.00
<i>Change Order #26, Approved 5/14/2019</i>	
Proposal#190308 ASI-137 Feed for Wheel Balancer	\$575.00
Proposal#190313R1 PR-50 Rooms 231 & 232 MBs	\$1,083.00
Proposal#190343 ASI-146 Fence at Courtyard Retaining Wall	\$2,413.00
Proposal#190354 BMS System Database Rebuild	\$4,761.00
Proposal#191010 ASI-AS006 Spray Foam Ignition Barrier	\$18,190.00
Propsoal#191012 Relocated Water Fountains	\$1,127.00
Proposal#191017 RFI-808 AS Lights-Out Test Clarification	\$1,583.00
Total Change Orders #26	\$29,732.00
Total Change Orders to Date:	\$2,731,920.50
New Contract Sum Including Approved Change Orders:	\$74,374,920.50