

Dover High School and Regional Career Technical Center Project
Summary of Contract Amounts and Expenditures/Obligations To Date
Feasibility Study & Design, Geotech and Construction Services
Date: June 25, 2019

Appropriation #1 (FY14), Issued January 26, 2014:	\$ 900,000.00
Appropriation #2 (FY15), Issued November 12, 2014:	\$ 23,300,000.00
Appropriation #3 (FY16), Issued July 22, 2015:	\$ 49,700,000.00
State of NH Funding:	\$ 13,500,000.00
Appropriation #4, DHS/RCTC Bond Premium Appropriation (Project Manager) Approved 5/11/2016:	\$ 222,756.00
Total Appropriation:	\$ 87,622,756.00

		(A)	(B)	(C)	(D = B+C)	(E = A-D)		(F = C x 25%)	(G = C x 75%)	
		Contract Totals	HS Portion of Total Amount @ 77.2%	CTE Portion of Total Amount @ 22.8%	Total Expenditures To Date	HS & CTE Remaining Balance (Obligations)	District Share of CTE Portion @ 100%	District Share of CTE Portion @ 25%	(Invoiced through 5/31/2019) State Share of CTE Portion @ 75%	State Funding Rec'd To Date 6/25/2019 (April Claim)
HMFH	Feasability Study	\$ 485,000.00	\$ 374,420.00	\$ 110,580.00	\$ 485,000.00	\$0 - Complete	\$ -	\$ 27,645.00	\$ 82,935.00	\$ 82,935.00
HMFH	PSS#1: Frank Locker Visioning Study	\$ 29,150.00	\$ 22,503.80	\$ 6,646.20	\$ 29,150.00	\$0 - Complete	\$ 6,646.20	\$ -	\$ -	
HMFH	PSS#2: Universal Environmental, (Haz Mat)	\$ 6,270.00	\$ 4,840.44	\$ 1,429.56	\$ 6,270.00	\$0 - Complete	\$ 1,429.56	\$ -	\$ -	
HMFH	PSS#2: McPhail Associates, (GeoTech)	\$ 21,381.81	\$ 16,506.76	\$ 4,875.05	\$ 21,381.81	\$0 - Complete	\$ 4,875.05	\$ -	\$ -	
HMFH	PSS#2: Sebago Technics, (Site Survey)	\$ 43,780.00	\$ 33,798.16	\$ 9,981.84	\$ 43,780.00	\$0 - Complete	\$ 9,981.84	\$ -	\$ -	
HMFH	Add'l Services: Travel, Postage, Printing	\$ 7,811.25	\$ 6,030.29	\$ 1,780.97	\$ 7,811.25	\$0 - Complete	\$ -	\$ 445.24	\$ 1,335.72	\$ 1,335.72
Dover School District	Clerical, Legal and Supply Costs	\$ 14,527.35	\$ 11,215.11	\$ 3,312.24	\$ 14,527.35	\$0 - Complete	\$ 1,116.66	\$ 548.90	\$ 1,646.69	\$ 1,646.69
PC Construction	Construction Manager Services	\$ 96,000.00	\$ 74,112.00	\$ 21,888.00	\$ 96,000.00	\$0 - Complete	\$ -	\$ 5,472.00	\$ 16,416.00	\$ 16,416.00
Subtotal, Feasibility Study:		\$ 703,920.41	\$ 543,426.56	\$ 160,493.85	\$ 703,920.41	\$ -	\$ 24,049.31	\$ 34,111.14	\$ 102,333.41	\$ 102,333.41

Vendor	Description of Services									
HMFH	PSS#3: Schematic Design (15%)	\$ 1,008,000.00	\$ 778,176.00	\$ 229,824.00	\$ 1,008,000.00	\$0 - Complete	\$ -	\$ 57,456.00	\$ 172,368.00	\$ 172,368.00
HMFH	PSS#3 /PSS#6: Design Development (20%)	\$ 1,316,000.00	\$ 1,015,952.00	\$ 300,048.00	\$ 1,316,000.00	\$0 - Complete	\$ -	\$ 75,012.00	\$ 225,036.00	\$ 225,036.00
HMFH	PSS#3 / PSS#6: Construction Documents (25%)	\$ 1,633,000.00	\$ 1,260,676.00	\$ 372,324.00	\$ 1,633,000.00	\$0 - Complete	\$ -	\$ 93,081.00	\$ 279,243.00	\$ 279,243.00
HMFH	PSS#3: Bidding (5%)	\$ 336,000.00	\$ 259,392.00	\$ 76,608.00	\$ 336,000.00	\$0 - Complete	\$ 76,608.00	\$ -	\$ -	
HMFH	PSS#3: Construction Administration-Phase 1 (30%)	\$ 2,016,000.00	\$ 1,556,352.00	\$ 459,648.00	\$ 2,016,000.00	\$0 - Complete	\$ -	\$ 114,911.97	\$ 344,736.00	\$ 344,736.00
HMFH	PSS#3: Construction Administration-Phase 2 (5%)	\$ 336,000.00	\$ 188,648.72	\$ 55,714.97	\$ 244,363.69	\$ 91,636.31	\$ -	\$ 10,446.54	\$ 31,339.62	\$ 31,339.62
HMFH	Add'l Services: Travel, Postage, Printing	\$ 59,063.75	\$ 27,068.84	\$ 7,994.42	\$ 35,063.26	\$ 24,000.49	\$ 1,567.50	\$ 1,568.01	\$ 4,703.98	\$ 4,703.98
HMFH	PSS#4: Phail Associates - Geotechnical	\$ 40,630.28	\$ 31,366.58	\$ 9,263.70	\$ 40,630.28	\$ 18.00	\$ 9,263.71	\$ -	\$ -	
HMFH	PSS#5: Synthetic Turf Field Design	\$ 74,250.00	\$ 45,691.21	\$ 13,494.29	\$ 59,185.50	\$ 15,064.50	\$ 13,494.29	\$ -	\$ -	
HMFH	PSS#5: GGD-Technology Procurement	\$ 35,200.00	\$ 27,174.40	\$ 8,025.60	\$ 35,200.00	\$0 - Complete	\$ 8,025.60	\$ -	\$ -	
HMFH	PSS#5: UEC-Add'l HazMat Services	\$ 19,800.00	\$ 15,285.60	\$ 4,514.40	\$ 19,800.00	\$0 - Complete	\$ 4,514.40	\$ -	\$ -	
HMFH	PSS#5: PLS - Furniture & Equip Procurement	\$ 110,000.00	\$ 84,920.00	\$ 25,080.00	\$ 110,000.00	\$0 - Complete	\$ 25,080.00	\$ -	\$ -	
HMFH	PSS#7: Irrigation	\$ 9,350.00	\$ 5,657.79	\$ 1,670.96	\$ 7,328.75	\$ 2,021.25	\$ 1,670.96	\$ -	\$ -	
HMFH	PSS#8 & PSS#10: Add'l Geotechnical Engineering	\$ 180,620.00	\$ 135,378.67	\$ 39,982.28	\$ 175,360.95	\$ 5,259.05	\$ 39,982.28	\$ -	\$ -	
HMFH	PSS#9: HMFH Professional Services (COW)	\$ 731.05	\$ 564.37	\$ 166.68	\$ 731.05	\$0 - Complete	\$ 166.68	\$ -	\$ -	
HMFH	PSS#11: Add'l HazMat-Asbestos monitoring & air sampling	\$ 82,500.00	\$ 63,690.00	\$ 18,810.00	\$ 82,500.00	\$0 - Complete	\$ -	\$ -	\$ -	
HEA	Commissioning Agent (includes add'l fee of \$16,320, 11/13/18)	\$ 187,950.00	\$ 143,099.84	\$ 42,262.66	\$ 185,362.50	\$ 2,587.50	\$ -	\$ 10,292.07	\$ 30,876.19	\$ 30,876.19
Dover School District	Clerical Support, Legal and Supply Costs	\$ 12,064.65	\$ 9,313.91	\$ 2,750.74	\$ 12,064.65	\$0 - Complete	\$ 599.64	\$ 537.78	\$ 1,613.33	\$ 1,613.33
RW Gillespie	Materials Testing Svs & Special Inspections (\$17,500 added 5/14/19)	\$ 185,969.66	\$ 133,272.27	\$ 38,411.09	\$ 171,683.36	\$ 14,286.30	\$ 38,411.09	\$ -	\$ -	
Sebago Technics	Traffic Study	\$ 30,000.00	\$ 23,160.00	\$ 6,840.00	\$ 30,000.00	\$0 - Complete	\$ 6,840.00	\$ -	\$ -	
Eversource Energy	Install pole, anchor, xarms, cutouts for primary riser	\$ 8,608.00	\$ 6,645.37	\$ 1,962.63	\$ 8,608.00	\$0 - Complete	\$ 1,962.63	\$ -	\$ -	
Seacoast Media Group	Employment Ad for Clerk of Works	\$ 329.46	\$ 329.46	\$ -	\$ 329.46	\$0 - Complete	\$ -	\$ -	\$ -	
State of NH-DES	Wetlands Permit Application	\$ 200.00	\$ 154.40	\$ 45.60	\$ 200.00	\$0 - Complete	\$ 45.60	\$ -	\$ -	\$ -
Brooks/Parsons	Clerk of Works (5/11/16 appropriation)	\$ 222,756.00	\$ 154,860.52	\$ 45,499.31	\$ 200,359.83	\$ 22,396.17	\$ 45,499.31	\$ -	\$ -	\$ -
PC Construction	GMP, including additions/deductions by change order	\$ 74,374,920.50	\$ 55,998,725.26	\$ 16,037,245.75	\$ 72,035,971.01	\$ 2,338,949.49	\$ 831,662.41	\$ 3,800,518.25	\$ 11,405,065.09	\$ 11,401,554.70
Dover School District	Estimated Gas Usage for Construction Heaters	\$ 204,709.61	\$ 158,035.82	\$ 46,673.79	\$ 204,709.61	\$0 - Complete	\$ 46,673.79	\$ -	\$ -	\$ -
Eversource Energy	Removal of 3 overhead transformers, etc.	\$ 4,917.00	\$ 4,354.07	\$ 562.93	\$ 4,917.00	\$0 - Complete	\$ 562.93	\$ -	\$ -	
Intertek-ATI	Field Water Penetration Testing	\$ 2,250.00	\$ 1,737.00	\$ 513.00	\$ 2,250.00	\$0 - Complete	\$ -	\$ 128.25	\$ 384.75	\$ 384.75
Unitil	DHS/CTC Rebate on boilers	\$ (30,000.00)	\$ (23,160.00)	\$ (6,840.00)	\$ (30,000.00)	\$0 - Complete	\$ -	\$ (1,710.00)	\$ (5,130.00)	\$ (5,130.00)
Dell	(1) Server for HVAC (HS & CTE)	\$ 10,000.00	\$ 7,720.00	\$ 2,280.00	\$ 10,000.00	\$0 - Complete	\$ -	\$ 570.00	\$ 1,710.00	\$ 1,710.00
Optiv Security Inc.	Network Electronics (HS & CTE)	\$ 460,297.31	\$ 357,652.19	\$ 102,456.52	\$ 460,108.71	\$ 188.60	\$ -	\$ 25,614.13	\$ 76,842.38	\$ 76,842.38
New England Fitness	FFE Purchases (HS)	\$ 134,168.00	\$ 134,168.00	\$ -	\$ 134,168.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
School Furnishings	FFE Purchases (HS \$115,614, \$4,057.60; CTE \$107,507.80)	\$ 227,179.10	\$ 119,670.40	\$ 107,511.50	\$ 227,181.90	\$0 - Complete	\$ -	\$ 26,877.88	\$ 80,633.63	\$ 80,633.63
WB Mason	FFE Purchases (HS \$171,122; CTE \$193,506; \$4,754.26)	\$ 369,382.26	\$ 171,122.00	\$ 197,738.56	\$ 368,860.56	\$ 521.70	\$ -	\$ 49,434.65	\$ 148,303.93	\$ 148,303.93
Creative Office Pavilion	FFE Purchases (HS \$872,204; CTE \$232,403.84)	\$ 1,104,589.37	\$ 872,203.53	\$ 232,385.84	\$ 1,104,589.37	\$0 - Complete	\$ -	\$ 58,096.46	\$ 174,289.38	\$ 174,289.38
Monitor Equipment CO.	FFE Purchases (HS)	\$ 8,684.38	\$ 8,684.38	\$ -	\$ 8,684.38	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Midwest Technology	FFE Purchases (CTE)	\$ 45,074.81	\$ -	\$ 45,074.81	\$ 45,074.81	\$0 - Complete	\$ -	\$ 11,268.70	\$ 33,806.11	\$ 33,806.11
Pocket Nurse Enterprises	FFE Purchases (CTE)	\$ 38,639.88	\$ -	\$ 38,639.88	\$ 38,639.88	\$0 - Complete	\$ -	\$ 9,659.97	\$ 28,979.91	\$ 28,979.91

		(A)	(B)	(C)	(D = B+C)	(E = A-D)		(F = C x 25%)	(G = C x 75%) (Invoiced through 5/31/2019) State Share of CTE Portion @ 75%	State Funding Rec'd To Date 6/25/2019 (April Claim)
		Contract Totals	HS Portion of Total Amount @ 77.2%	CTE Portion of Total Amount @ 22.8%	Total Expenditures To Date	HS & CTE Remaining Balance (Obligations)	District Share of CTE Portion @ 100%	District Share of CTE Portion @ 25%		
School Furnishings	FFE Purchases (HS \$27,816.31; CTE \$6,940)	\$ 34,756.31	\$ 27,816.31	\$ 6,940.00	\$ 34,756.31	\$0 - Complete	\$ -	\$ 1,735.00	\$ 5,205.00	\$ 5,205.00
Diamedical USA Equip.	FFE Purchases (CTE)	\$ 42,084.00	\$ -	\$ 42,084.00	\$ 42,084.00	\$0 - Complete	\$ -	\$ 10,521.00	\$ 31,563.00	\$ 31,563.00
Diamond Relocation, Inc.	Prof Moving Services (CTE: \$34,400; HS: \$80K, IRN: \$10K)	\$ 120,162.00	\$ 88,762.00	\$ 31,400.00	\$ 120,162.00	\$0 - Complete	\$ 5,790.00	\$ 1,265.00	\$ 24,345.00	\$ 24,345.00
Ockers Co.	CTE Chromebooks/Desktops, students/staff (CTE)	\$ 266,500.00	\$ -	\$ 266,500.00	\$ 266,500.00	\$0 - Complete	\$ -	\$ 66,625.00	\$ 199,875.00	\$ 199,875.00
Ockers Co.	Interactive Monitors (CTE)	\$ 96,293.00	\$ -	\$ 96,293.00	\$ 96,293.00	\$0 - Complete	\$ -	\$ 24,073.27	\$ 72,219.73	\$ 72,219.73
Robert H. Lord Co., Inc.	FFE Purchases (HS)	\$ 3,132.00	\$ 3,132.00	\$ -	\$ 3,132.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Collins Sports Medicine	FFE Purchases (HS)	\$ 9,027.00	\$ 9,027.00	\$ -	\$ 9,027.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Project Adventure, Inc.	Challenge Course Site Evaluation (HS FF&E)	\$ 550.00	\$ 550.00	\$ -	\$ 550.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Ockers Co.	Servers, labor & configuration (HS & CTE)	\$ 55,845.16	\$ 38,801.21	\$ 11,458.95	\$ 50,260.16	\$ 5,585.00	\$ 2,468.30	\$ 2,247.66	\$ 6,742.99	\$ 6,742.99
Howard Systems, Inc.	DHS Fiber & Copper installation (Alt to HS)	\$ 9,440.00	\$ 9,440.00	\$ -	\$ 9,440.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Automotive Garage Tools	Move of CTE auto lifts to new HS (CTE)	\$ 5,110.00	\$ -	\$ 5,110.00	\$ 5,110.00	\$0 - Complete	\$ -	\$ 1,277.50	\$ 3,832.50	\$ 3,832.50
Telephone Network Tech	Patch cables for WAPs (HS & CTE)/AP Cabling for café, gym, audi	\$ 5,091.20	\$ 4,658.83	\$ 432.37	\$ 5,091.20	\$0 - Complete	\$ -	\$ 108.09	\$ 324.27	\$ 324.27
R.M.S. Electric, LLC	Install of (2) 20AMP, 208V outlets (HS Admin); Spraybooth wiring	\$ 28,533.70	\$ 7,850.42	\$ 20,683.28	\$ 28,533.70	\$0 - Complete	\$ -	\$ 5,170.83	\$ 15,512.46	\$ 15,512.46
Portland Pottery	Kiln move to new HS (HS)	\$ 214.00	\$ 214.00	\$ -	\$ 214.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
IRN Reuse	Surplus property removal from old HS (HS)	\$ 38,926.00	\$ 38,926.00	\$ -	\$ 38,926.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Airgas USA, LLC	Equipment for welding program (CTE)	\$ 13,960.00	\$ -	\$ 13,960.00	\$ 13,960.00	\$0 - Complete	\$ -	\$ 3,490.00	\$ 10,470.00	\$ 10,470.00
Amazon.com	Charging storage station for Chromebooks/laptops (HS)	\$ 1,936.38	\$ 1,936.38	\$ -	\$ 1,936.38	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Caruso Music, Inc.	Piano (HS)	\$ 10,812.00	\$ 10,812.00	\$ -	\$ 10,812.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Robert Half Technology	IT Temporary Technical Assistance (HS & CTE)	\$ 29,958.89	\$ 26,297.76	\$ 3,661.13	\$ 29,958.89	\$0 - Complete	\$ -	\$ 915.28	\$ 2,745.85	\$ 2,745.85
Jamar Autobody Supply	Parts for Auto Collison Lab (CTE)	\$ 5,404.57	\$ -	\$ 5,404.57	\$ 5,404.57	\$0 - Complete	\$ -	\$ 1,351.14	\$ 4,053.43	\$ 4,053.43
Staples Advantage	Miscellaneous HS IT Equipment (HS)	\$ 129,081.45	\$ 129,081.45	\$ -	\$ 129,081.45	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Ricci Lumber Co., Inc.	Lumber for CTC Electrical Program Lab (CTE)	\$ 1,301.41	\$ -	\$ 1,301.41	\$ 1,301.41	\$0 - Complete	\$ -	\$ 325.35	\$ 976.06	\$ 976.06
Apple	IT Equipment (HS)	\$ 81,780.35	\$ 81,780.35	\$ -	\$ 81,780.35	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
CDW Government	IT Equipment (HS)	\$ 46,228.00	\$ 46,228.00	\$ -	\$ 46,228.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
C&W Services	Custodial labor for detail cleaning at new high school (HS)	\$ 2,788.41	\$ 2,788.41	\$ -	\$ 2,788.41	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
To Be Determined	Fixed ladder security covers (approved 10/16 JBC) (HS)	\$ 2,000.00	\$ -	\$ -	\$ -	\$ 2,000.00	\$ -	\$ -	\$ -	\$ -
Shipyard Waste Solutions	Dumpster pickups for items at old DHS (HS)	\$ 9,623.60	\$ 9,623.60	\$ -	\$ 9,623.60	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Eversource Energy	Interconnection of DHS to the Eversource EDS for the solar project.	\$ 133,000.00	\$ 133,000.00	\$ -	\$ 133,000.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Amazon.com	IT Equipment (HS)	\$ 1,815.86	\$ -	\$ -	\$ -	\$ 1,815.86	\$ -	\$ -	\$ -	\$ -
JAMF Software	IT Equipment (HS)	\$ 700.00	\$ -	\$ -	\$ -	\$ 700.00	\$ -	\$ -	\$ -	\$ -
Staples Advantage	IT Equipment (HS)	\$ 24,211.50	\$ -	\$ -	\$ -	\$ 24,211.50	\$ -	\$ -	\$ -	\$ -
CDW Government	IT Equipment (HS)	\$ 14,223.00	\$ 14,223.00	\$ -	\$ 14,223.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Project Adventure, Inc.	Challenge Course Elements and Related Estimated Expenses	\$ 19,343.00	\$ 19,343.00	\$ -	\$ 19,343.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
To Be Determined	FFE Items for HS/CTC, approved by JBC 11/27/18; 4/16/19; 5/28/19	\$ 8,656.25	\$ -	\$ -	\$ -	\$ 8,656.25	\$ -	\$ -	\$ -	\$ -
School Furnishings	Library Shelving (part of \$70K approved by JBC 11/27/2018)	\$ 700.05	\$ 700.05	\$ -	\$ 700.05	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Dover Marine	Snowshoes/jetsled for PE (part of \$70K approved by JBC 11/27/18)	\$ 4,079.98	\$ 4,079.98	\$ -	\$ 4,079.98	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Midwest Technology	Caster set for Greenlee cabinets in CTC (part of \$70K approved by JB	\$ 600.00	\$ -	\$ 600.00	\$ 600.00	\$0 - Complete	\$ -	\$ 150.00	\$ 450.00	\$ 450.00
Glover Plumbing & Heating	Air line work at autobody class room (paint booth)	\$ 2,200.00	\$ -	\$ 2,200.00	\$ 2,200.00	\$0 - Complete	\$ -	\$ 550.00	\$ 1,650.00	\$ 1,650.00
Maple Flooring Manufacturin	Flooring inspection service for gymnasium	\$ 2,783.15	\$ 2,783.15	\$ -	\$ 2,783.15	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
School Furnishings	Desk tops (part of \$70K approved by JBC 11/27/2018)	\$ 1,530.00	\$ -	\$ -	\$ -	\$ 1,530.00	\$ -	\$ -	\$ -	\$ -
Carolina Biological Supply	Science Equipment for DHS (part of \$55K approved 4/16/19)	\$ 12,647.61	\$ 11,375.61	\$ -	\$ 11,375.61	\$ 1,272.00	\$ -	\$ -	\$ -	\$ -
Vernier Software & Technolo	Science Equipment for DHS (part of \$55K approved 4/16/19)	\$ 12,696.00	\$ -	\$ -	\$ -	\$ 12,696.00	\$ -	\$ -	\$ -	\$ -
Flinn Scientific	Science Equipment for DHS (part of \$55K approved 4/16/19)	\$ 6,858.78	\$ 6,858.78	\$ -	\$ 6,858.78	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
VWR International	Science Equipment for DHS (part of \$55K approved 4/16/19)	\$ 20,615.26	\$ 2,535.32	\$ -	\$ 2,535.32	\$ 18,079.94	\$ -	\$ -	\$ -	\$ -
School Furnishings	FFE for DHS (part of funding approved 5/28)	\$ 7,002.84	\$ -	\$ -	\$ -	\$ 7,002.84	\$ -	\$ -	\$ -	\$ -
Global Industrial	FFE for DHS (part of funding approved 5/28)	\$ 763.54	\$ -	\$ -	\$ -	\$ 763.54	\$ -	\$ -	\$ -	\$ -
Dialmedical Equipment	FFE for CTC (part of funding approved 5/28)	\$ 2,785.00	\$ -	\$ -	\$ -	\$ 2,785.00	\$ -	\$ -	\$ -	\$ -
School Specialty	FFE for CTC (part of funding approved 5/28)	\$ 727.00	\$ -	\$ -	\$ -	\$ 727.00	\$ -	\$ -	\$ -	\$ -
Creative Office Pavilion	FFE for DHS (part of funding approved 5/28)	\$ 51,685.84	\$ -	\$ -	\$ -	\$ 51,685.84	\$ -	\$ -	\$ -	\$ -
Creative Office Pavilion	FFE for CTC (part of funding approved 5/28)	\$ 22,079.00	\$ -	\$ -	\$ -	\$ 22,079.00	\$ -	\$ -	\$ -	\$ -
School Furnishings	FFE for CTC (part of funding approved 5/28)	\$ 7,572.85	\$ -	\$ -	\$ -	\$ 7,572.85	\$ -	\$ -	\$ -	\$ -
R.M.S. Electric, LLC	Service provided in Woodshop/Welding/Building Trades	\$ 3,996.96	\$ 3,996.96	\$ -	\$ 3,996.96	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Clean Harbors Environmental	Environmental Service Needs at DHS (removal of liquid/tank)	\$ 23,497.13	\$ -	\$ -	\$ -	\$ 23,497.13	\$ -	\$ -	\$ -	\$ -
PSNH/dba Eversource	DHS/CTC Rebate on (HS & CTE)	\$ (100,000.00)	\$ (77,200.00)	\$ (22,800.00)	\$ (100,000.00)	\$0 - Complete	\$ -	\$ (5,700.00)	\$ (17,100.00)	\$ (17,100.00)
Subtotal, Design, Geotech & Construction Services:		\$ 86,197,145.10	\$ 64,437,164.17	\$ 19,050,412.62	\$ 83,487,576.79	\$ 2,709,568.31	\$ 1,160,889.12	\$ 4,457,868.78	\$ 13,397,666.59	\$ 13,394,156.20
Totals:		\$ 86,901,065.51	\$ 64,980,590.73	\$ 19,210,906.47	\$ 84,191,497.20	\$ 2,709,568.31	\$ 1,184,938.43	\$ 4,491,979.92	\$ 13,500,000.00	\$ 13,496,489.61
Unexpended/Unencumbered Funds Remaining:						\$ 721,690.49	Due From State:			\$ 3,510.39

PC Construction - Guaranteed Maximum Price (GMP)	
Total Contract Sum (Includes \$4,270,636 for Procurement and Early Work, 6/20/16-10/7/16)	\$71,643,000.00
Change Order #1, Approved 12/13/2016	
Proposal#190006R1 - Ledge Removal SMH-4 to SMH-2	\$6,200.00
Proposal#190012R1 - RFI-009 Organic Mat at Loading Dock	\$34,405.00
Proposal#190013R1 - Ledge Removal Force Main to SMH-2	\$1,705.00
Proposal#190014R1 - Ledge Removal SMH-2 to SMH-1	\$8,680.00
Proposal#190016R1 -Ledge Removal SMH-1 to Existing SMH	\$3,151.00
Total Change Order #1:	\$54,141.00
Change Order #2, Approved 1/24/2017	
Proposal#190010 - RFI-007 Fabric Under Roadway	\$3,705.00
Proposal#190021 - ASI-001 Catwalk Revisions	-\$1,657.00
Proposal#190022 - ASI-007 Loading Dock Footing Rev.	\$2,197.00
Proposal#190023 - ASI-006R Courtyard & Loading Dock Drainage Rev	\$15,015.00
Proposal#190025 - Organic Soil Removal Area B	\$2,559.00
Proposal#190027 - RFI-125 Road Subgrade Revisions	\$17,926.00
Proposal#190029 - Edge Strip Deletion Credit	-\$6,953.00
Proposal#190034 - ASI-016 Control Joint Addition	\$0.00
Total Change Order #2:	\$32,792.00
Change Order #3, Approved 2/15/2017	
Proposal#190020.1 Ledge Removal for Foundations & Utilities	\$185,297.00
Proposal#190026 RFI-099 Deleted RAP's at AE Line	-\$9,531.00
Proposal#190028R1 - ASI-12 Animal Science Power	\$0.00
Proposal#190031 - ASI-014 Kitchen Equipment Revisions	\$454,539.00
Proposal#190035 - ASI-020 Life Safety Switch	\$14,252.00
Proposal#190036 - PR-001 Slab Depression Deletion	-\$46,832.00
Proposal#190040 - ASI-023 Revised Grease Traps	-\$10,245.00
Propsoal#190047 - RFI-141R1 Fiber Reinforced Concrete	-\$22,212.00
Total Change Orders #3:	\$565,268.00
Change Order #4, Approved 3/21/2017	
Proposal#190030 ASI-013 Window Changes	\$0.00
Proposal#190033 ASI-017 Steel Additions & ASI-026	\$3,858.00
Proposal#190041 - ASI-024 Stair #2 Revisions	\$0.00
Proposal#190043R - ASI-027 Smoke Hatch Revisions	\$19,320.00
Proposal#190043R2 - ASI-027 Smoke Hatch Revisions	-\$2,533.00
Proposal#190044 - ASI-028 Brace at Column B2/BE.1	\$982.00
Proposal#190048 - AIS-029 Cardio/Weight Room Floor Revision	-\$1,520.00
Proposal#190053 - PR-003 Schullter Cove Base	-\$5,777.00
Proposal#190059 - ASI-032 and 037 Revised Brace Bays	\$1,597.00
Proposal#190062 - ASI-039 Bleacher Power	-\$4,605.00
Propsoal#190073 - ASI-041 Lockers in Building Construction	\$4,153.00
Total Change Orders #4:	\$15,475.00
Change Order #5, Approved 4/18/2017	
Proposal#190037 ASI-022 Elevator Roof Structure	\$0.00
Proposal#190038 ASI-21.1 Curtainwall Revisions	\$4,947.00
Proposal#190050 ASI-031/RFI 189-Eliminated Catwalk Steel Mesh Guard	-\$6,314.00
Proposal#190078 - Paint Booth Procurement	\$139,396.00
Total Change Orders #5:	\$138,029.00
Change Order #6, Approved 5/30/2017	
Proposal#190039R1 ASI-021.2 Revised Exterior Elevations	-\$2,569.00
Proposal#190046 - Delete Safety Cage at 230F Roof Ladder	-\$869.00
Proposal#190052R1 - ASI-21.5 Acid Neutralizer Tank	\$34,802.00
Proposal#190056R1 - RFI-190 Area E Ductwork Riser @ Stair #5	\$3,758.00
Proposal#190075 - RFI-257 Storage Room Duct Chase	\$914.00
Proposal#190081 RFI-262 Area C-Outdoor Storage Room Exterior Door L	\$2,056.00
Proposal#190086 - Sprinkler Coverage Above Town Square Clouds	\$8,732.00
Proposal#190094R1 - Corridor Locker Size Change	\$5,425.00
Proposal#190095 - PR-009 Gym Diffuser Covers	\$4,835.00
Total Change Orders #6:	\$57,084.00

Retainage Held To Date (PC Construction), App#1-#36: \$ 551,013.00

Estimated Expenses for CTE Portion of Project	
PC Construction, CTE portion as of 8/17/2018	\$16,457,004.00
HMFH & Other Eligible Expenses at CTE 22.8%	\$1,592,050.58
Subtotal	\$18,049,054.58
FFE, Technology, Moving at 100% CTE	\$1,072,248.00
Subtotal	\$19,121,302.58
Round Pen	\$100,000.00
Subtotal	\$19,221,302.58
Estimate at 75%	\$14,415,976.94

Estimated Pending Budget Items, Updated BI-Weekly with JBC.		
\$	543,620.73	Owners' Construction Contingency
\$	-	Placeholder for PC
\$	543,620.73	Total Owners' Contingency*
\$	-	Eversource Lighting Rebate (placeholder for the purchase of technology devices for the HS)
\$	-	Transfer from FFE per JBC approval on 8/7/2018 to purchase technology devices for the HS
\$	-	Specialized Accoustical Engineering (\$15K to contingency per JBC 2/5/19)
\$	48,362.32	DHS Furniture, Fixtures & Equipment (\$200,000 transferred out for technology devices)
\$	-	CTC Furniture
\$	100,000.00	CTC Equipment (Includes \$100,000 Round Pen)
\$	29,707.44	Technology Infrastructure (\$500,000 transferred to contingency, 1/22/19)
\$	-	CTC Classroom Technology
\$	-	Hazardous Materials Removal Monitoring
\$	-	Project Design Contingency (Bal \$2,591.62 transferred to Owners' Contingency, 5/2/19)
\$	-	Relocation Costs (moving/removal exp) (Balance of \$10,652.40 transferred to contingency, 1/22/19)
\$	721,690.49	Subtotal, Estimated Pending Budget Items and Contingency
\$	86,901,065.51	Actual Contracts To Date
\$	87,622,756.00	Subtotal, Estimated Pending Budget Items PLUS Actual Contracts
\$	87,622,756.00	Total Project Appropriation
\$	-	Estimated Unbudgeted Funds Remaining

Change Order #7, Approved 7/11/2017	
Proposal#190032R2-ASI-015 Underslab Piping Revisions	\$18,484.00
Proposal#190049 ASI-030 Primary Power Revisions	\$0.00
Proposal#190054 ASI-034 Gym Bubbler	\$0.00
Proposal#190057 ASI-036R Kitchen Sink Waste Revisions	\$0.00
Proposal#190070 ASI-021.10 Revised Edge of Slab Drawings	\$0.00
Proposal#190092 ASI-058 Auto Tech Lift Revision	\$2,209.00
Proposal#190104R2 PR-010 Guidance Sulte Revisions	\$1,964.00
Proposal#190107 RFI-407 Life Skills Exhaust Hood	-\$7,225.00
Proposal#190114 PR-012 Dust Collector Electrical Changes	\$972.00
Proposal#190116 ASI-075 Exhaust Duct Additions in Bathroom 203 A/B	\$2,738.00
Proposal#190117R1 PR-013 Cosmetology Lockers	\$2,282.00
Total Change Orders #7:	\$21,424.00

Change Order #8, Approved 8/22/2017	
Proposal#190061 ASI-038 Auto Coll CMU Office "Roof"	-\$822.00
Proposal#190063R1 ASI-021.7 FF&E Drawings	-\$45,177.00
Proposal#190069R2 ASI-021.9 Revised Electrical Drawings	\$46,368.00
Proposal#190077 ASI-044 Power to Autotech Air Cleaners	\$10,494.00
Proposal#190082 ASI-049 Mezzanine Guard Rail	-\$258.00
Proposal#190083R3 RFI-198 Catwalk Access Ladder Revisions	-\$138.00
Proposal#190084 ASI-047 CUH Revisions	\$2,711.00
Proposal#190087 ASI-052 Life Science Displacement Diffusers	\$1,262.00
Proposal#190088R1 ASI-045 Curtainwall 42	\$2,285.00
Proposal#190090 ASI-054 CW & Auditorium Elevation Updates	\$4,098.00
Proposal#190096 ASI-060 Cosmetology Electrical Revisions	\$0.00
Proposal#190101 RFI-359 Powered Door Operators	\$5,203.00
Proposal#190102 ASI-066 Borrowed Light in Facilities	-\$468.00
Proposal#190105 RFI-316 Trap Primer	\$1,060.00
Proposal#190111R1 ASI-073 Library Borrowed Light Changes	-\$3,493.00
Proposal#190135 RFI-469 Unit Heater 12	\$537.00
Proposal#190136 RFI-480 Duct Diffuser 231A	-\$46.00
Proposal#190138 RFI-479 SPED CR 222 Displacement Diffuser	\$2,585.00
Total Change Orders #8:	\$26,201.00

Change Order #9, Approved 10/3/2017	
Proposal#190020.2 Ledge Removal for Foundations and Utilities Part 2	\$189,382.00
Proposal#190058 ASI-21.6R Door Schedule Revisions	-\$152.00
Proposal#190060R1 ASI-21.4 Revised Floor Plans	\$22,776.00
Proposal#190065 ASI-021.3 Civil and Landscaping Revisions	\$18,387.00
Proposal#190089R2 RFI-261R1 Dishwasher Exhaust Duct Revisions	\$5,080.00
Proposal#190103R1 ASI-065 Electrical Coordination	\$7,485.00
Proposal#190115 ASI-074 Ductless Unit Electrical Changes	-\$5,238.00
Proposal#190124 ASI-081 Panel PL137A Deletion	-\$337.00
Proposal#190128 PR-010 Electrical Changes	\$498.00
Proposal#190137 RFI-470 LC 2-2 Wall Diffuser	\$609.00
Proposal#190148 PR-015 Deltion of Millwork Cubbies	-\$4,256.00
Total Change Orders #9	\$234,234.00

Change Order #10, Approved 11/29/2017	
Proposal#190066R3 ASI-043R Compactor Revisions	\$32,901.00
Proposal#190120 ASI-077 Revisions to Drawing E3.1	\$0.00
Proposal#190123R1 PR-014 Forum Stair Coatings	-\$1,137.00
Proposal#190125 RFI-427R1 Radiant Panel Modifications	\$1,910.00
Proposal#190130R2 Additional ductwork per RFI281	\$4,593.00
Proposal#190134R1 RFI-474R1 Salon 106 Supply Air	\$5,791.00
Proposal#190157 ASI-093 Paint Booth Electrical Revisions	-\$606.00
Proposal#190159 RFI-499R1 Kiln Revisions	\$2,444.00
Proposal#190171 RFI-543 Aluminum Door Hardware Questions	-\$1,605.00
Proposal#190176 RFI-536 Curtainwall Flashing Revisions	-\$24,410.00
Proposal#190179 RFI561 Duct Diffuser Small CR 234	\$522.00
Proposal#190182 PR-020 Sidewalk Widening	\$2,894.00
Total Change Orders #10	\$23,297.00

Change Order #11, Approved 1/9/2018	
Proposal#190020.3 Ledge Removal for Utilitties, Part 3	\$43,234.00
Proposal#190091R1 ASI-056 Door 040.3 Update	\$808.00
Proposal#190118 ASI-076 Added Rebar for New Auto-Tech Lift	\$0.00
Proposal#190129R2 ASI-085R2 Column Enclosure at AC/B15.8	\$1,163.00
Proposal#190140 ASI-088 Deleted Borrowed Lights Construction CR	-\$622.00
Proposal#190146 ASI-45.1 CW 42 Power	\$688.00
Proposal#190147 RFI-483 Deletion of Recessed Can Lighting	-\$337.00
Proposal#190149.3 PR-016 Corridor Benches Wood Veneer	-\$6,419.00
Proposal#190160R1 RFI-522 EX-S4-1.1 Operator	\$1,239.00
Proposal#190163 PR-19 Microphone in Town Square	\$2,046.00
Proposal#190164 RFI-521 Emergency Fixtures at Stair 1 Roof Access	\$5,334.00
Proposal#190170 ASI-097 Business Classroom Floor Boxes	\$1,732.00
Proposal#190173 ASI-094R LRC Fixtures	\$0.00
Proposal#190187 Football Field Feeder Location	\$8,016.00
Total Change Orders #11	\$56,882.00

Change Order #12, Approved 2/6/2018	
Proposal#190045 Toilet Accessories Revisions	-\$4,120.00
Proposal#190072 ASI-040 Mock-up Wall Updates	-\$991.00
Proposal#190093R1 PR-027 Loop Road & Baseball Field Drainage Impi	\$12,074.00
Proposal#190126 ASI-070 Wall Panel Changes	\$0.00
Proposal#190127R2 RFI-429 Auditorium Handrall Addition, ASI-102	\$21,994.00
Proposal#190132 Courtyard Speaker Strobes	\$3,421.00
Proposal#190143 Additional Exterior Sign Characters	\$0.00
Proposal#190153 ASI 21-14 Vertical Grab Bar Addition	\$2,226.00
Proposal#190155 RFI-384R1 Telecom Ductbank Revisions	\$16,730.00
Proposal#190165 ASI-095 Wall Panels	\$0.00
Proposal#190167 ASI-096 Stair 1 Security Gate Additions	\$775.00
Proposal#190168 RFI-545 Stair One Roof Level Lighting	\$3,003.00
Proposal#190204 RFI-577R1 Courtyard Canopy Light Fixture	\$2,487.00
Proposal#190208 PR-029 Refrigerator Elimination	-\$3,800.00
Proposal#190211 PR-030 Filzfelt Panel Substitution	-\$10,636.00
Total Change Orders #12:	\$43,163.00

Change Order #13, Approved 2/20/2018	
Proposal#190185 PR-022 Power to Motorized Shades	\$0.00
Proposal#190220 Animal Science Building Allowance Adjustment	\$557,103.00
Total Change Orders #13	\$557,103.00
Change Order #14, Approved 3/20/2018	
Proposal#190113R2 ASI-083 Hardware and Security Coordination	\$3,234.00
Proposal#190158 ASI-091 230F Revisions	\$2,103.00
Proposal#190183 Framing Modifications for Bleacher Support	\$12,580.00
Proposal#190199.2 PR-025 Exterior Signage Modifications 8x12 vinyl	\$1,974.00
Proposal#190202R1 RFI-639 Additional Lighting in Sun Room 208A	\$2,163.00
Proposal#190207 RFI-648 Exterior Wall Motion Sensors	-\$433.00
Proposal#190210 RFI-622 Paint Auditorium Ceiling Suspension System	\$620.00
Proposal#190212 PR-031 Teacher Planning Layout Changes	\$8,396.00
Proposal#190214 ASI-106 Exit Signage Revisions	\$1,857.00
Proposal#190218 RFI-677 Room 134 North Wall	\$3,821.00
Proposal#190219 Floor Finishes to Replace Recessed Mats	\$4,291.00
Proposal#190221 PR-032 Dishwasher Addition Training 034A	\$2,121.00
Proposal#190222 ASI-108 Canop6y Lights Main Entrance Revised	\$722.00
Proposal#190223 ASI-107 Power Additions Guidance	\$623.00
Proposal#190226 RFI-681 Sprinkler Backflow Preventer	\$1,292.00
Total Change Orders #14	\$45,364.00

Change Order #15, Approved 5/1/2018	
Proposal#190067 aSI-021.8 Updated Ceiling Plans	\$956.00
Proposal#190151 ASI-089 Updated Cosmetology Lab Electrical Layout	\$5,622.00
Proposal#190154 ASI-090 TVE Elevations	\$4,594.00
Proposal#190190 ASI-103 Weight Room Columns	\$3,246.00
Proposal#190213 Town Square Exposed Steel Prep and Prime	\$6,220.00
Proposal#190216 RFI-420R1 Condensate Insulation Update	-\$2,128.00
Proposal#190229R1 ASI-109 Floor Finish Changes	-\$1,459.00
Proposal#190230 RFI-674 Hydronic Heating Zone 113B	\$1,842.00
Proposal#190236 ASI-111 Revised Gymnasium Line Layout	\$3,100.00
Proposal#190237 RFI-704 Volleyball Insert Modifications	\$2,016.00
Proposal#190240 PR-037 Intercom Revisions	\$6,288.00
Proposal#190242 Opaque Glass Addition at Trophy Case	\$2,682.00
Proposal#190247 Wood Athletic Floor Additional Letters and Staining	\$5,374.00
Total Change Orders #15	\$38,353.00

Change Order #16, Approved 6/26/2018	
Proposal#19009R1-RFI-291 Parking at North Side of Gymnasium	\$5,710.00
Proposal#190156 RFI-506 Washer/Dryer Power and Venting	\$6,110.00
Proposal#190231 PR-035 Revisions to Bio-Med Prep 233C	\$4,969.00
Proposal#190244 ASI-113 Knox Box	\$7,242.00
Proposal#190248 RFI-722 Under Cabinet Lighting Circuits	\$4,973.00
Proposal#190252 RFI-733 Dryer Vent Booster Fans	\$3,958.00
Proposal#190253 ASI-115 Stair 4 Light Fixture	\$410.00
Proposal#190261 RFI-735 Fume Hood Pressure Regulators	\$4,179.00
Proposal#190266 RFI-752 Outdoor Storage Door Closers	\$964.00
Proposal#191001 ASB ASI-003 Sprinkler Coverage under Mezzanine	\$1,592.00
Proposal#191003 ASB Tub Room Flooring Finish	-\$567.00
Total Change Orders #16	\$39,540.00

Change Order #17, Approved 8/15/2018	
Proposal#190225.1 PR-033R Sports Storage Rooms 037. 038 & 039	\$9,901.00
Proposal#190246 2x8 Ceiling tile Manufacturer	\$4,502.00
Proposal#190259R1 PR-40 Catwalk Railing	\$29,978.00
Proposal#190271R1 PR-43 AV Rack 033B	\$3,385.00
Proposal#190285 ASI-121 Forum Stair Railing Revisions	\$17,443.00
Total Change Orders #17	\$65,209.00

Change Order #18, Approved 9/4/2018	
Proposal#190181 ASI-101 Added Facilities Doors	\$6,699.00
Proposal#190188 ASI-095R & RFI-604 Auditorium Runtal Relocation	\$1,138.00
Proposal#190206R1 RFI-652 Wall Finish at Deleted WP-1 Panels	-\$3,493.00
Proposal#190215.1 Climbing Wall Allowance Adjustment	\$11,540.00
Proposal#190231.1 PR-35 Bio Med Casework Credit	-\$635.00
Proposal#190234 RFI-691 Relocated CTC Equipment	\$1,382.00
Proposal#190263 RFI-756 Rain Leader Enclosures in Stairwells	\$2,892.00
Proposal#190268 RFI-755 Cementitious FP Column Protection	\$2,259.00
Proposal#190277 RFI-772 Additional Speaker Strobes & Pull Stations	\$7,750.00
Proposal#190282 Additional Exterior Doors	\$13,154.00
Proposal#191008 ASB Exit Signage	\$1,454.00
Total Change Orders #18	\$44,140.00

Change Order #19, Approved 11/13/2018	
Proposal#190145R1 RFI-484 Water Supply to Wash Bay	\$1,153.00
Proposal#190269 RFI-745 Accessories in Fire Rated Walls	\$7,574.00
Proposal#190274 RFI-762 Kitchen Equipment Power, Item 68	\$2,024.00
Proposal#190276 ASI-120 GFCI Receptacles Training Room	\$523.00
Proposal#190278 RFI-775 Outlets for Existing Grab n Gos	\$2,293.00
Proposal#190283 RFI-780 Compresed Air to Auto Lifts	\$2,983.00
Proposal#190287 RFI-781 Wood Working Devices	\$12,813.00
Proposal#190290 PR-44 Marketing Casework	\$857.00
Proposal#190291R1 PR-045 Gym Scorer's Table	\$353.00
Proposal#190295R1 ASI-127 Stripling at Loading Dock	\$918.00
Proposal#190296 ASI-128 Room 206 Door Swing Changes	\$1,612.00
Proposal#190304 PR-47 Benches in Athletics	\$6,024.00
Proposal#190310 ASI-139 Tire Changer Compressed Air	\$1,535.00
Proposal#190320 PR-51 Accent Paint 036 & 036C	\$1,019.00
Proposal#190325 Regrade at Generator	\$1,331.00
Proposal#191005 Fire Alarm Department Review	\$2,027.00
Total Change Orders #19	\$45,039.00
Change Order #20, Approved 12/11/2018	
Proposal#190178 RFI567-Exposed Columns and Wind Bracing	\$596.00
Proposal#190212.1 PR-031 R2 Teacher Planning Revisions	\$1,850.00
Proposal#190249 RFI-735 Fume Hood Openings	\$6,252.00
Proposal#190255 Alumni Drive Utility Ledge Removal	\$1,085.00
Proposal#190258 LRC Fixture Modifications	\$700.00
Proposal#190270R2 PR-042 Intercom Call Switch	\$31,863.00
Proposal#190293 PR-046 CO-2.3 Operation	\$2,266.00
Proposal#190326 ASBRFI-012 Drainage Revisions	\$3,541.00
Total Change Orders #20	\$48,153.00
Change Order #21, Approved 1/22/2019	
Proposal#190133 RFI-462 Bellamy/Alumni Catch basin	\$10,305.00
Proposal#190142 ASI-084 Fume Hood and Gas Changes	-\$54,868.00
Proposal#190297 ASI-129 Relocate TVE & TVC Outlets	\$2,323.00
Proposal#190317 RFI-798 Power to Airmax Filtration Units	\$1,501.00
Proposal#190330 RFI-804 Welding Exhaust Fan Switch	\$796.00
Proposal#190333 GFCI Breakers in Building Construction	\$1,489.00
Proposal#191018 ASI-ASB009 Remove Exit Signs in ASB	\$310.00
Total Change Orders #21	-\$38,144.00
Change Order #22, Approved 2/19/2019	
Proposal#190134.1 RFI-474 Salon 106 Supply Air Add'l Scope	\$13,568.00
Proposal#190196R1 PR-023 Add'l Auditorium Ramp Lighting	\$20,398.00
Proposal#190288R1 ASI-122 HV-4 Auto Collision Air Changes	\$29,033.00
Proposal#1900292 RFI-790 Bldg E Wall Ratings	\$12,689.00
Proposal#190314 Kitchen Plumbing Adds	\$2,541.00
Proposal#191004 Credit for deletion of fire ext monitors at An Sci	-\$422.00
Total Change Orders #22	\$77,807.00
Change Order #23, Approved 3/19/2019	
Proposal#190191R1 RFI-616 Heat Trace Power	\$688.50
Proposal#190078.1 Paint Booth Add'l Scope	\$69,567.00
Proposal#190085 ASI050 Auto Collision Slab Depression	\$10,355.00
Proposal#190097 RFI-341 Cardio/Weight Room Ceiling	\$2,611.00
Proposal#190122R1 ASI-21.13 Plumbing Rev	\$61,892.00
Proposal#190131 RFI-338 Pipe Expansion Joints	\$150,999.00
Proposal#190166R1 RFI-552 Auto Area Unit Heater	\$24,838.00
Proposal#190232 ASI-21.4 Add'l Training Room Work	\$2,772.00
Proposal#190233 Split AC Value Eng Credit Recovery	\$20,667.00
Proposal#190241.1 ASI-112 CTC Entrance	\$5,730.00
Proposal#190264R1 RFI-747 Stair#2 Wind Brace Fireproofing	\$4,282.00
Proposal#190272 Caulk Reveal at TS Knee Wall Cap	\$373.00
Proposal#190316R1 ASI-008 Pave Path Between ASB & Shed	\$19,939.00
Total Change Orders #23	\$374,713.50
Change Order #24, Approved 4/2/2019	
Proposal#190121R2 ASI-078 Water Heater Intake and Exhaust	\$6,755.00
Proposal#190144R1 RFI-456 Staff Dining 204 Duct Diffuser	\$1,384.00
Proposal#190186 RFU-601 Fume Hood Plumbing Sci. Prep 235A	\$6,704.00
Proposal#190192R1 RI-617 Courtyard Irrigation Feed	\$7,006.00
Proposal#190195.1 RFI-623 DCU Condensate Drain Revisions	\$2,180.00
Proposal#190224 RFI-672 Unit Heater 11 Piping	\$1,467.00
Proposal#190238R1 RFI-715 Additional Fire Dampers	\$3,569.00
Proposal#190250 Revised Stairwell Electrical Pathway	\$23,203.00
Proposal#190251 RFI-732 VAV Discrepancies	\$3,785.00
Proposal#190281 RFI-777 Dishwasher Power Supply	\$345.00
Proposal#190289 Caulk Accessories at Tile Wainscot	\$1,405.00

Change Order #24, Approved 4/2/2019, Cont'd	
Proposal#190294 ASI-125 Emergency Lighting in Cooler	\$2,304.00
Proposal#190302 Single Exterior Door Width Changes	\$35,636.00
Proposal#190335 ASI-143 Paging Blue Lights in Cosmetology	\$3,651.00
Proposal#191013 AS Barn Wiring Modifications	\$23,222.00
Total Change Orders #24	\$122,616.00
Change Order #25, Approved 4/16/2019	
Proposal#190306 PR-49 Auto Tech Wheel & Tire	\$1,941.00
Proposal#190341 ASI-145 Lighting in Courtyard	\$1,338.00
Proposal#190175R2 ASI-099R4 Dishwashers in Prep Rooms	\$4,607.00
Proposal#191014R1 Recessed Lighting	\$6,419.00
Total Change Orders #25	\$14,305.00
Change Order #26, Approved 5/14/2019	
Proposal#190308 ASI-137 Feed for Wheel Balancer	\$575.00
Proposal#190313R1 PR-50 Rooms 231 & 232 MBx	\$1,083.00
Proposal#190343 ASI-146 Fence at Courtyard Retaining Wall	\$2,413.00
Proposal#190354 BMS System Database Rebuild	\$4,761.00
Proposal#191010 ASI-AS006 Spray Foam Ignition Barrier	\$18,190.00
Proposal#191012 Relcoated Water Fountains	\$1,127.00
Proposal#191017 AS Lights-Out Test Clarification	\$1,583.00
Total Change Orders #26	\$29,732.00
PENDING Owner's Change Order #27	
Proposal#190052.1 ASI-21.5 Acid Neutralization Tank	\$640.00
Proposal#190071R1 Baseball Batting Cage Revisions	\$19,154.00
Proposal#190256 Football Scoreboard Permanent Power	\$10,812.00
Proposal#190273 RFI-763 CH1 Freeze Protectoin Heater	\$418.50
Proposal#190364 PR-71 Additional Graphics	\$3,146.00
Proposal#190367 Turf Field Credit	\$755,713.00
Proposal#190368 Additional Tennis Courts	\$102,269.00
Proposal#190373 PR-76 Panic Bars at Fence Gates	\$2,330.00
Proposal#190379 Gallery #2 and Catch Basin Ledge Removal	\$79,099.00
Proposal#190241.2 ASI-112 CTC Entrance	\$1,638.00
Proposal#190097.1 RFI-341 Cardio/Weight Room Ceiling Revisions	\$7,406.00
Proposal#190264 RFI-747 Stair #2 Wind Brace Fireproofing - Metro Costs	\$9,002.00
Proposal#191023 ASB Bodine Back-Up and Exit Sign	\$1,026.00
Pending credit for HEA fees (est may be adjusted based on final expenses)	\$12,240.00
Pending Change Order #27	-\$531,016.50
Total OWNER'S Change Orders Approved to Date	
\$2,731,920.50	
New Contract Sum Including Approved Change Orders	
\$74,374,920.50	