



**DOVER SCHOOL
DISTRICT**

JOINT BUILDING COMMITTEE – DOVER HIGH SCHOOL AND REGIONAL CTC MEETING NOTICE

Meeting Type:	Regular Meeting
Meeting Location:	Superintendent's Conference Rm, McConnell Center
Meeting Date:	Tuesday, July 23, 2019
Meeting Time:	4:30 P.M.

1. Call to order and roll call
2. Citizen's Forum
3. Approval of Meeting Minutes from July 9, 2019
4. Approve manifests
5. Review and approve new change order proposals/log
6. Proposal Request Approvals
7. Inspectional Services Update
8. PC/HMFH Update
9. Committee Financial Report
10. Matters of Interest
11. Build next agenda and review action items
12. Adjournment



**DOVER SCHOOL
DISTRICT**

JOINT BUILDING COMMITTEE DOVER HIGH SCHOOL AND REGIONAL CTC MINUTES

Meeting Type:	Regular Meeting
Meeting Location:	Supt Conference Rm, McConnell Center
Meeting Date:	Tuesday, July 9, 2019
Meeting Time:	4:30 p.m.

- I. CALL TO ORDER AND ROLL CALL:** A meeting of the Dover High School and Regional Career Technical Center Joint Building Committee was called to order on Tuesday, July 9, 2019 at 4:32 p.m. in the Superintendent's Office at the McConnell Center. Present were Bob Carrier, Amanda Russell, Sarah Greenshields, Matt Severson, Mark Geuther and Dennis Shanahan. Also present were PC Construction Representatives Garret Bertolini, Ellen Brooks, PC Vice President Eve Norris, HMFH representatives Alan Pemstein and Tina Stanislaski, Inspectional Services Representative Jim Maxfield, City Attorney Joshua Wyatt, Clerk of the Works Stephanie Parsons, Business Administrator Libby Simmons, C&W Services Manager Mike Brooks, DHS Principal Peter Driscoll.
- II. CITIZEN'S FORUM:** No one addressed the committee.
- III. APPROVE MEETING MINUTES FROM JUNE 20 and JUNE 25, 2019:** Amanda Russell moved, Dennis Shanahan seconded to approve the minutes of June 20 and June 25 as presented. An oral **VOTE PASSED 6/0**.
- IV. APPROVE MANIFESTS:**
- Amanda Russell moved, Dennis Shanahan seconded to pay manifest CIPM#DHSCTC264 in the amount of \$763.53 to Global Equipment Co. for FFE items. A roll call **VOTE PASSED 6/0**.
- Amanda Russell moved, Dennis Shanahan seconded to pay manifest CIPM#DHSCTC265 in the amount of \$2,210.58 to School Furnishings for FFE purchases. A roll call **VOTE PASSED 6/0**.
- Amanda Russell moved, Dennis Shanahan seconded to pay manifest CIPM#DHSCTC266 in the amount of \$539.32 to R.M.S. Electric installation of GFI outlets and raising of light fixtures. A roll call **VOTE PASSED 6/0**. Ms. Simmons noted that this will come from contingency since funds for this are not encumbered.
- Amanda Russell moved, Dennis Shanahan seconded to pay manifest CIPM#DHSCTC267 in the amount of \$1,030.00 to WS Dennison Cabinets for FFE purchases. A roll call **VOTE PASSED 6/0**.
- Amanda Russell moved, Dennis Shanahan seconded to pay manifest CIPM#DHSCTC268 in the amount of \$3,586.05 to R.W. Gillespie for materials testing through June 30, 2019. A roll call **VOTE PASSED 6/0**.
- V. REVIEW AND APPROVE NEW CHANGE ORDER PROPOSALS/LOG:**
- Most of the change orders below have been noted in previous change order logs as "Submitted" or "Comments for Review". These previous change orders have been extensively discussed, and a solution in the best interest of all parties has been reached, allowing these issues to be resolved at this meeting.
- Amanda Russell moved, Dennis Shanahan seconded to approve Change Order 190080R4 ASI-21.11R FEC Locations in the amount of \$37,707.00. A roll call **VOTE PASSED 6/0**.



**DOVER SCHOOL
DISTRICT**

JOINT BUILDING COMMITTEE DOVER HIGH SCHOOL AND REGIONAL CTC MINUTES

Meeting Type:	Regular Meeting
Meeting Location:	Supt Conference Rm, McConnell Center
Meeting Date:	Tuesday, July 9, 2019
Meeting Time:	4:30 p.m.

Amanda Russell moved, Dennis Shanahan seconded to approve Change Order 190098 ASI-061 Alt PE Wall Configuration Update in the amount of \$2,055.00. A roll call **VOTE PASSED 6/0**.

Amanda Russell moved, Dennis Shanahan seconded to approve Change Order 190154.1 Marker Board Reconciliation in the amount of \$3,706.00. A roll call **VOTE PASSED 6/0**. There are 4-7 marker boards remaining that will be placed in other areas in the school. A document showing the reduced cost will be provided at the next JBC meeting.

Amanda Russell moved, Dennis Shanahan seconded to approve Change Order 1900180R1 RFI-572R1 Safety Shower and Mixing Valves in the amount of \$2,833.00. A roll call **VOTE PASSED 6/0**.

Mr. Geuther noted that the committee needs to review cover letters more carefully.

Amanda Russell moved, Dennis Shanahan seconded to approve Change Order 190200 RFI-633 Soffit Outside 127B in the amount of \$786.00. A roll call **VOTE PASSED 6/0**.

Mr. Shanahan and other members of the JBC expressed frustration with the communication and coordination between HMFH and PC Construction.

Ms. Parsons added that it is difficult to determine status and details of change orders that are very old.

Mr. Pemstein noted that there were issues with Metro Walls, and they didn't want to pay until after meeting with them.

Amanda Russell moved, Dennis Shanahan seconded to approve Change Order 190217 Town Square Ceiling Paint Revisions in the amount of \$9,020.00. A roll call **VOTE PASSED 6/0**.

Amanda Russell moved, Dennis Shanahan seconded to approve Change Order 190260 RFI-742 Additional Borrowed Lights in the amount of \$2,367.50. A roll call **VOTE PASSED 6/0**. A new signature page that reflects reduced costs agreed to by PC Construction will be provided to the JBC.

Amanda Russell moved, Dennis Shanahan seconded to approve Change Order 190286 Electrical Changes-Design/Code Requirements in the amount of \$27,171.00. A roll call **VOTE PASSED 6/0**. Ms. Parsons is optimistic that after overdue items have been resolved, Griffin will finish tasks and changes.

Amanda Russell moved, Dennis Shanahan seconded to approve Change Order 190301 RFI-701 Radiant Heat Balancing Valves in the amount of \$5,662.50. A roll call **VOTE PASSED 6/0**.

Amanda Russell moved, Dennis Shanahan seconded to approve Change Order 190311 ASI-133 Dust Collection FA Connection in the amount of \$3,353.00. A roll call **VOTE PASSED 6/0**.

Mr. Maxfield provided input and explanation stating that the dust collection system is continuously being monitored during use, but a connection to the Fire Alarm Control Panel is unnecessary. The system is properly configured to provide the required safety attributes.



**DOVER SCHOOL
DISTRICT**

JOINT BUILDING COMMITTEE DOVER HIGH SCHOOL AND REGIONAL CTC MINUTES

Meeting Type:	Regular Meeting
Meeting Location:	Supt Conference Rm, McConnell Center
Meeting Date:	Tuesday, July 9, 2019
Meeting Time:	4:30 p.m.

Amanda Russell moved, Dennis Shanahan seconded to approve Change Order 190321 PR-052 Water Distillers in the amount of \$17,230.50. A roll call **VOTE PASSED 6/0**.

Ms. Greenshields was excused from the meeting from 5:40-5:45 pm.

Amanda Russell moved, Dennis Shanahan seconded to approve Change Order 190322 PR-053 Mat Hoist in the amount of \$6,865.00. A roll call **VOTE PASSED 4/1 (Severson Opposed)**.

Amanda Russell moved, Dennis Shanahan seconded to approve Change Order 190340 PR Wet Area Training Room in the amount of \$12,962.00. A roll call **VOTE PASSED 6/0**. It was determined that the previous space was not functional.

Amanda Russell moved, Dennis Shanahan seconded to approve Change Order 190369 RFI-690R1 Additional Duct Smoke and Fire Dampers in the amount of \$16,805.00. A roll call **VOTE PASSED 6/0**.

Amanda Russell moved, Dennis Shanahan seconded to approve Change Order 190378 PR-90 Drainage at Athletic Fields in the amount of \$420,751.00. A roll call **VOTE PASSED 6/0**.

Ms. Parsons summarized the drainage change order noting that it will add 23 days to the project, although the extra time needed for the tennis courts, backstop design, unsuitable soil in the teacher's parking lot, trough drainage and geotextile fabric is inclusive of the 23 days.

Mr. Shanahan asked if there are any unsubmitted change orders that could add time to the project to which Ms. Parson replied that not to the best of her knowledge at this time.

Mr. Carrier noted that the cost changed from the last meeting which was due to preliminary numbers supplied by Nobis at that time.

This doesn't invoke liquidated damages.

Ms. Parsons commented that all remaining tasks will be prioritized based on their need.

The softball field drainage change order is all-inclusive of work needed to properly construct the fields and was sent to the City Engineer for review who stated his belief that this is reasonable for change order work.

Ms. Russell reiterated that drainage unplanned for athletic fields is unacceptable. Ms. Stanislaski explained that Nobis had explained that they would evaluate after the building was demolished since it was removed as value engineering. Mr. Geuther commented that Nobis was not proactive and did not re-evaluate after the building was down. Ms. Parsons responded that Mike Sciance from Nobis and Laura Wernick attended the last meeting and said the cost of drainage wasn't carried due to the budget. Ms. Stanislaski added that it was Nobis' decision to not include softball field drainage, considering the removal of drainage as a value engineering reduction. This removal of drainage was not initiated by the JBC. Ms. Russell stated her assumption that drainage would be included. She



**DOVER SCHOOL
DISTRICT**

JOINT BUILDING COMMITTEE DOVER HIGH SCHOOL AND REGIONAL CTC MINUTES

Meeting Type:	Regular Meeting
Meeting Location:	Supt Conference Rm, McConnell Center
Meeting Date:	Tuesday, July 9, 2019
Meeting Time:	4:30 p.m.

added that it was feasible that the additional cost of the drainage could have been offset by reductions in other construction costs, and additionally the \$102,000 cost of contract extension could have been completely avoided.

Mr. Bertolini justified the additional costs for the extra time after Mr. Geuther commented that he didn't understand the need for additional supervision.

Amanda Russell moved, Dennis Shanahan seconded to approve Change Order 190381 Irrigation Sleeve at Front Entrance in the amount of \$1,538.00. A roll call **VOTE PASSED 6/0**.

Amanda Russell moved, Dennis Shanahan seconded to approve Change Order 190383 Unsuitable Material Teacher's Parking Lot in the amount of \$20,299.00. A roll call **VOTE PASSED 6/0**.

Amanda Russell moved, Dennis Shanahan seconded to approve Change Order 190387 PR-82 Auto Collision Electrical Panel Protection in the amount of \$1,170.00. A roll call **VOTE PASSED 6/0**.

Amanda Russell moved, Dennis Shanahan seconded to approve Change Order 190393 PR-89 Tennis Court Revisions in the amount of \$20,532.00. A roll call **VOTE PASSED 6/0**.

Ms. Parson explained that this is sidewalk and gate revisions after review with the US Tennis Association (USTA). We are still awaiting communication from USTA for possible grant funding. Mr. Pemstein added that much of the cost is from the need to relocate an existing catch basin and repair damaged piping associated with the catch basin. The change order also includes that fencing and grading changes would be made at no additional costs.

Amanda Russell moved, Dennis Shanahan seconded to approve Change Order 191020 RFI-807 Barn EBU Fixtures in the amount of \$3,275.00. A roll call **VOTE PASSED 6/0**. The cost includes two people for a total of 16 hours.

Amanda Russell moved, Dennis Shanahan seconded to approve Change Order 191021 RFI-825 Animal Science Balancing in the amount of \$868.00. A roll call **VOTE PASSED 6/0**.

Amanda Russell moved, Dennis Shanahan seconded to approved Geotextile fabric to be placed under tennis courts in the amount of \$15,407.00. A roll call **VOTE PASSED 6/0**. With this approval SUR can prep the area and the tennis contractor will be able to remain on schedule. If not, there could be a two-week delay.

JBC members will review the change order log summary at their convenience.

- VI. PROPOSAL REQUEST APPROVALS:** None
- VII. FIELD DRAINAGE:** Discussed in change order section.
- VIII. ATHLETIC IMPROVEMENTS:** Ms. Parsons recommended a design for athletic improvements that can be completed at a later date.
- IX. PC/HMFH UPDATE:** Mr. Bertolini stated that PC can move forward now on many tasks due to the approval of change orders.



**DOVER SCHOOL
DISTRICT**

JOINT BUILDING COMMITTEE DOVER HIGH SCHOOL AND REGIONAL CTC MINUTES

Meeting Type:	Regular Meeting
Meeting Location:	Supt Conference Rm, McConnell Center
Meeting Date:	Tuesday, July 9, 2019
Meeting Time:	4:30 p.m.

Mr. Severson asked for an update on solar. Ms. Parson summarized that Eversource is complete. ReVision is working with Inspectional Services to close out inspection. The City will need to sign documents before it is online. Fencing is scheduled to be installed. Roof repairs that were a result of ReVision are completed. Progress is being made. Mr. Shanahan asked about the data display. Ms. Parson responded that ReVision has a link. A display is still necessary in the entry. Ms. Greenshields contacted ReVision and they will furnish a monitor.

- X. COMMITTEE FINANCIAL REPORT:** Ms. Simmons reviewed the report. She recommended reducing the HMFH travel, postage and printing line by \$16,000 leaving \$7,500. She recommended reducing the Synthetic Turf Field line by \$15,000. This will provide an additional \$31,064 to contingency.

Amanda Russell moved, Dennis Shanahan seconded to reduce the encumber lines as recommended by Ms. Simmons and move to contingency. An oral **VOTE PASSED 6/0**.

Tonight's action provides a net increase of \$79,202.00 to the contingency, notwithstanding change orders approved at tonight's meeting. Ms. Simmons will perform a detailed review of actions from this meeting and provide an updated number for the next meeting.

PC will work closely with SUR and the tennis court subcontractor to make sure that issues don't occur with the site.

- XI. MATTERS OF INTEREST:** Dugouts are still being priced and there is a placeholder of \$85,000 above the \$40,000 for the costs. PC will provide a price for a pad. Mr. Bertolini commented that the JBC may obtain a better price for the structure in the fall since most contractors are busy at this time.

Mr. Shanahan commented that there are seven items on the list without a cost. Many of the items are small. Ms. Parsons agreed, but stated that she is unsure as to what is needed in the culinary kitchen to improve ventilation, but she knows that there will need to be changes in the culinary kitchen and a brainstorming session may be needed for ideas.

- XII. BUILD NEXT AGENDA AND REVIEW ACTION ITEMS:** The next regular meeting is scheduled for Tuesday, July 23 at 4:30 pm at the Superintendent's Conference Room at the McConnell Center.

- XIII. ADJOURNMENT:** Sarah Greenshields moved, Amanda Russell seconded to adjourn the meeting at 7:00 pm. An oral **VOTE PASSED 6/0**.

MAN. NO. CIPM#DHSCTC269
DATE: 7/23/2019

VENDOR VOUCHER MANIFEST
SCHOOL DISTRICT SAU #11

1. DATE	2. PAYEE NAME AND ADDRESS	3. FINANCE PO NO:	4. AMOUNT EXPENDED	5. AMOUNT OF CHECK	6. PROJECT NAME
1. 7/23/2019	HMFH Architects, Inc. 130 Bishop Allen Drive Cambridge, MA 02139				DHS/CTC Fac. Improv.
PO Line					FY: 2016
5	<u>4016.1.600.46900.4725.07101.16.000.000.700</u>	201603137	\$	23,581.09	
11	<u>4016.1.600.46900.4725.07108.16.000.000.700</u>	201603137	\$	6,964.36	
			\$	30,545.45	#2532
	Invoice #2532, Professional Services through 6/30/2019 (Construction Administration, Phase 2)				
2. 7/23/2019	HMFH Architects, Inc. 130 Bishop Allen Drive Cambridge, MA 02139				DHS/CTC Fac. Improv.
PO Line					FY: 2016
1	<u>4016.1.600.46900.4725.07101.16.000.000.700</u>	201604454	\$	365.08	
2	<u>4016.1.600.46900.4725.07108.16.000.000.700</u>	201604454	\$	107.82	
			\$	472.90	#2534
	Invoice #2534, Professional Services through 6/30/2019 (Travel Expense)				
3. 7/23/2019	HMFH Architects, Inc. 130 Bishop Allen Drive Cambridge, MA 02139				DHS/CTC Fac. Improv.
PO Line					FY: 2016
2	<u>4016.1.600.46900.4725.07101.16.000.000.700</u>	201611298	\$	57.32	
1	<u>4016.1.600.46900.4725.07108.16.000.000.700</u>	201611298	\$	16.93	
			\$	74.25	#2533
	Invoice #2533, Professional Services through 6/30/2019 (Add'l Irrigation, PSS7)				
TOTALS				\$31,092.60	

TO THE TREASURER; PAYMENTS AUTHORIZED AND ORDERED
TO THE PERSONS LISTED ABOVE FOR THE SUMS INDICATED
IN COLUMN 5. AMOUNT OF CHECK AMOUNTING IN THE
AGGREGATE TO:

31,092.60

Superintendent of Schools or Business Administrator

Date

Robert Carrier, Deputy Mayor, JBC Chair

Date

HMFH ARCHITECTS

OFFICE: (617) 492 2200
FAX: (617) 876 9775

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com

Dover NH School District
McConnell Center
61 Locust Street, Ste 409
Dover NH 03820

Attention: Libby Simmons, Business Admin.

For Professional Services Rendered through June 30, 2019

**H M
F H**

ARCHITECTS

Invoice #: 2532

Project: 403114

Project Name: Dover High School & RTC

Invoice Date: 7/9/2019

Phase Name	Phase Fee	Previous Amount	Current Amount	% Complete	Total Fee Earned
Feasibility Study	485,000.00	485,000.00	0.00	100.00	485,000.00
Schematic Design (PSS3)	1,008,000.00	1,008,000.00	0.00	100.00	1,008,000.00
Design Development (PSS3,6)	1,316,000.00	1,316,000.00	0.00	100.00	1,316,000.00
Construction Documents (PSS3,6)	1,633,000.00	1,633,000.00	0.00	100.00	1,633,000.00
Bidding/Negotiations (PSS3)	336,000.00	336,000.00	0.00	100.00	336,000.00
Construction Administration (PSS3)	2,016,000.00	2,016,000.00	0.00	100.00	2,016,000.00
Construction Admin Phase 2 (PSS3)	336,000.00	274,909.05	30,545.45	90.91	305,454.50
Visioning/Educ Plan Proc. (PSS1)	29,150.00	29,150.00	0.00	100.00	29,150.00
Total Fee:	7,159,150.00				

Total Fee Earned To Date	7,128,604.50
Less Previous Billings	7,098,059.05
Amount Due This Invoice	30,545.45

HMFH ARCHITECTS

OFFICE: (617) 492 2200
FAX: (617) 876 9775

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com

Dover NH School District
McConnell Center
61 Locust Street, Ste 409
Dover NH 03820
Attention: Libby Simmons, Business Admin.

**H M
F H**

ARCHITECTS

Invoice #: 2533
Project: 403114
Project Name: Dover High School & RTC
Invoice Date: 7/9/2019

For Professional Services Rendered through June 30, 2019

Phase Name	Phase Fee	Previous Amount	Current Amount	Total Fee Earned	Remaining Fee
Survey (PSS2)	43,780.00	43,780.00	0.00	43,780.00	0.00
HazMat (PSS2)	6,270.00	6,270.00	0.00	6,270.00	0.00
GeoTech/GeoEnv (PSS2)	23,650.00	21,381.81	0.00	21,381.81	2,268.19
Addtl. GeoTech Services (PSS4)	40,700.00	40,630.28	0.00	40,630.28	69.72
Furniture & Equip Proc (PSS 5)	110,000.00	109,820.00	0.00	109,820.00	180.00
Turf Field Design (PSS 5)	74,260.00	59,185.50	0.00	59,185.50	15,064.50
Technology Procurement (PSS 5)	35,200.00	35,200.00	0.00	35,200.00	0.00
Addtl HazMat Services (PSS 5)	19,800.00	19,800.00	0.00	19,800.00	0.00
Addtl Irrigation Alt. (PSS 7)	9,350.00	7,328.75	74.25	7,403.00	1,947.00
Geotech CA Phase (PSS 8)	139,150.00	139,116.30	0.00	139,116.30	33.70
Addtl Geotech CA Serv. (PSS 10)	41,470.00	36,244.65	0.00	36,244.65	5,225.35
Addtl HazMat - CA Cons Monit (A11)	82,500.00	82,500.00	0.00	82,500.00	0.00
Project Total	626,120.00	601,257.29	74.25	601,331.54	24,788.46

Amount Due This Invoice:

74.25

Project : 403114 -- Dover High School & RTC

Invoice # : 2533

Phase : Addtl Irrigation Alt. (PSS 7)

Expenses

<u>Vendor Name</u>	<u>Inv Nbr</u>	<u>Date</u>	<u>Cost</u>	<u>Multiplier</u>	<u>Amount</u>
Reimb Consultants					
Halvorson Design Partnership, Inc.	28903	6/30/2019	67.50	1.10	74.25
		<i>Expenses</i>			74.25
Total Phase : Addtl Irrigation Alt. (PSS 7)				Labor	0.00
				Expenses :	74.25
Total Project:	403114 -- Dover High School & RTC				74.25

**HALVORSON DESIGN
PARTNERSHIP
LANDSCAPE ARCHITECTURE**

Laura Wernick
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

June 30, 2019
Project No:
Invoice No:

15026.01
28903

Project 15026.01 Dover High School - Irrigation Consultant

Invoice for Professional Landscape Architectural Services dated June 6, 2019. Services include: please see attached detail.

Billing Group 001 001

	Contract Amount	Percent Complete	Earned	Prior Billed	Current Fee Billing
Irrigation Consulting	8,500.00 ✓	79.00	6,760.00	6,662.50 ✓	67.50
Total Fee	8,500.00		6,730.00	6,662.50	67.50
		Total Fee			67.50
				Subtotal	\$67.50
				Total this Invoice	\$67.50

Billings to Date

	Current	Prior	Total
Fee	67.50	6,662.50	6,730.00
Totals	67.50	6,662.50	6,730.00

Email invoices to: Tracey Clarke tclarke@hmfh.com

Date Rec'd 7/3/19 Phone: 807
Approved 7/7/19 Type:
Vendor ID: Halv Status:
Post Date: 6/19 1099:
Acct #: 5100 Date Entered: 7/3/19 ✓
Project 403114 Ctrl Number: 12719



Invoice

DATE	INVOICE #
6/6/2019	0519-24

BILL TO <i>Providing innovative design solutions for irrigation worldwide.</i> Halvorson Design Partnership 25 Kingston Street, Fifth Floor Boston, MA 02111-2200

15026.01
001 EY

P.O. NO.	TERMS	PROJECT					
	Net 10 Days	Dover High School					
DESCRIPTION	Total Fee	Prior Billed	Prior %	Curr %	Total %	AMOUNT	
Construction Documents & Construction Coordination	8,500.00	6,662.50	78.38%	0.79%	79.18%	67.50	
RFI							
				Total		\$67.50	

HMFH ARCHITECTS

OFFICE: (617) 492 2200
FAX: (617) 876 9775

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com

H M
F H

ARCHITECTS

Dover NH School District
McConnell Center
61 Locust Street, Ste 409
Dover NH 03820

Invoice #: 2534
Project: 403114
Project Name: Dover High School & RTC
Invoice Date: 7/9/2019

Attention: Libby Simmons, Business Admin.

For Professional Services Rendered through June 30, 2019

Phase: Travel Expense

Expenses	472.90

	472.90
Amount Due This Invoice	=====
	472.90

Phase : Travel Expense

Expenses

<u>Vendor Name</u>	<u>Inv Nbr</u>	<u>Date</u>	<u>Cost</u>	<u>Multiplier</u>	<u>Amount</u>
Reimb Travel					
Enterprise Rent-A-Car	5WQMK8	6/2/2019	62.83	1.10	69.11
	5VXRYB	5/25/2019	47.58	1.10	52.34
	5Z7PCC	6/6/2019	174.04	1.10	191.44
	61LNK2	6/12/2019	58.46	1.10	64.31
	63J4G5	6/18/2019	68.09	1.10	74.90
			411.00		452.10
Enterprise Tolls	5WQMK8 TOLL	6/6/2019	9.45	1.10	10.40
	5TR9DB TOLL	6/7/2019	9.45	1.10	10.40
			18.90		20.80
Total: Reimb Travel					472.90
Expenses					472.90
Total Phase : Travel Expense				Labor	0.00
				Expenses	472.90

Total Project: 403114 -- Dover High School & RTC

472.90

ENTERPRISE RENT-A-CAR
P.O. BOX 414373
BOSTON, MA 02241-4373

For Billing Inquiries
7818520841
BOS99ARADMIN@EHL.com

ENTERPRISE HOLDINGS

Alamo Enterprise National

HMFH ARCHITECT INC.
Rental Summary

Consolidated Inv. #: 21323807
Consolidated Inv. Date: 02-Jun-2019

Fed Tax Id : 43-1526718

RA #	Ext Bill Ref # 1	Pickup Date	Charges	Total Charges	Amount in USD
Renter Name	Ext Bill Ref # 2	Pickup Location			
CARD/OTTO	Ext Bill Ref # 3	Return Date			
	Ext Bill Ref # 4	Return Location			
	Ext Bill Ref # 5	Car Class			

Enterprise Rent-A-Car

Contract ID / Account Number G48404 HMFH ARCHITECT INC.

Billing Number 842553 HMFH ARCHITECT INC.

5WGMK3	05/28/2019 08:29	1 DAY @ 40.00	40.00	
PEMSTEIN, ALAN	CAMBRIDGE, MA	FUEL SERVICE OPTION	14.35	

05/29/2019 08:30	CAMBRIDGE, MA	Tax, Surcharge and Fee	8.48	
Car # 12587	ICAR	Total	62.83	62.83

G48404 HMFH ARCHITECT INC. - Billing Number 842553

Grand Total in USD

Enterprise Rent A Car Grand Total For Account Number HMFH ARCHITECT INC. in USD

Rate: 06/11/19 Price: 744.12
Driver: ENDEF
Post Date: 06/19
Date Entered: 06/11/19
Curt Number: 6142



09101890 R002D C601 00051 4/4



ENTERPRISE RENT-A-CAR
P.O. BOX 414373
BOSTON, MA 02241-4373
For Billing Inquiries
7818520841
BOS99ARADMIN@EHI.com

ENTERPRISE HOLDINGS



HMFH ARCHITECT INC.
Rental Summary

Consolidated Inv #: 21244000
Consolidated Inv. Date: 25-May-2019

Fed Tax Id: 43-1526718

RA # Renter Name CARD/OTTO	Ext Bill Ref # 1 Ext Bill Ref # 2 Ext Bill Ref # 3 Ext Bill Ref # 4 Ext Bill Ref # 5	Pickup Date Return Date Return Location Car Class	Charges	Total Charges	Amount In USD
----------------------------------	--	--	---------	---------------	------------------

Enterprise Rent-A-Car

Contract ID / Account Number G48404 HMFH ARCHITECT INC.

Billing Number 842553 HMFH ARCHITECT INC.

SVXRYB	PEMSTEIN	05/24/2019 09:24	1 DAY @ 40.00	40.00	
--------	----------	------------------	---------------	-------	--

PEMSTEIN, ALAN

Dover

CAMBRIDGE, MA

Tax, Surcharge and Fee

7.58

05/24/2019 12:00

CAMBRIDGE, MA

ICAR

Total

47.58

47.58

G48404 HMFH ARCHITECT INC. - Billing Number 842553

Grand Total in USD

47.58

Enterprise Rent A Car Grand Total For Account Number HMFH ARCHITECT INC. in USD

47.58

Date Recd: 6/12/19 Phase: XRAY
Approved: HES Type:
Vendor ID: Enter Status:
Post Date: 06/19 1099:
Acct #: 5132 Date Entered: 06/19/19
Project: 403114 Cnt Number: 126081862

ENTERPRISE RENT-A-CAR
P.O. BOX 414373
BOSTON, MA 02241-4373

For Billing Inquiries
7818520841
BOS99ARADMIN@EHI.com

ENTERPRISE HOLDINGS.



HMFH ARCHITECT INC.
Rental Summary

Consolidated Inv. #: 21364050
Consolidated Inv. Date: 06-Jun-2019

Fed Tax Id : 43-1526718

RA #
Renter Name
CARD/OTTO

Ext Bill Ref # 1
Ext Bill Ref # 2
Ext Bill Ref # 3
Ext Bill Ref # 4
Ext Bill Ref # 5

Pickup Date
Pickup Location
Return Date
Return Location
Car Class

Charges

Total Charges

Amount in
USD

Enterprise Rent-A-Car

Contract ID / Account Number G48404 HMFH ARCHITECT INC.

527PCC	Dover	06/04/2019 08:28	2 DAY @ 39.00	78.00	
PEMSTEIN, ALAN		CAMBRIDGE, MA	6 HOUR @ 5.00	30.00	
	5130 408114	06/06/2019 14:20	REFUELING CHARGE	46.42	
	XTRAY	CAMBRIDGE, MA	Tax, Surcharge and Fee	19.62	
	041412413	PCAR	Total	174.04	174.04

Approved: *ETG*

Type

Vendor ID: *ETG*

Status:

Post Date: *06/19* 1099:

Acct. #: *06/19*

Date Entered: *06/19/19*

Project: *06/19*

Ctrl Number: *06/19*



ENTERPRISE RENT A-CAR
P.O. BOX 414373
BOSTON, MA 02241-4373

For Billing Inquiries
7818520841
BOS99ARADMIN@EHL.com

HMFH ARCHITECT INC
Rental Summary



Consolidated Inv. #: 21421853
Consolidated Inv. Date: 12-Jun-2019

Fed Tax id - 43-1526718

RA #	Ext Bill Ref # 1	Pickup Date	Charges	Total Charges	Amount in USD
Renter Name	Ext Bill Ref # 2	Pickup Location			
CARD/OTTO	Ext Bill Ref # 3	Return Date			
	Ext Bill Ref # 4	Return Location			
	Ext Bill Ref # 5	Car Class			

Enterprise Rent-A-Car

Contract ID / Account Number G48404 HMFH ARCHITECT INC.

61LNK2	Dover	06/11/2019 08:31	1 DAY @ 39.00	39.00	
PEMSTEIN, ALAN		CAMBRIDGE, MA	FUEL SERVICE OPTION	11.24	
		06/12/2019 07:00	Tax, Surcharge and Fee	8.22	
		CAMBRIDGE, MA			
		CCAR	Total	USD 58.46	58.46

5130 XRAY
403114
CH1 # 12647

ENTERPRISE RENT-A-CAR
P.O. BOX 414373
BOSTON, MA 02241-4373

For Billing Inquiries
7818520841
BOS99ARADMIN@EHL.com

ENTERPRISE HOLDINGS

Alamo Rent a Car National

HMFH ARCHITECT INC
Rental Summary

Fed Tax Id : 43-1626718

Consolidated Inv. #: 21485604
Consolidated Inv. Date: 18-Jun-2019

RA #	Ext Bill Ref # 1	Pickup Date	Charges	Total Charges	Amount in USD
Renter Name	Ext Bill Ref # 2	Pickup Location			
CARD/OTTO	Ext Bill Ref # 3	Return Date			
	Ext Bill Ref # 4	Return Location			
	Ext Bill Ref # 5	Car Class			

Enterprise Rent-A-Car

Contract ID / Account Number G48404 HMFH ARCHITECT INC.

Billing Number 842563 HMFH ARCHITECT INC.

63J4G5	Dover	06/17/2019 06:33	1 DAY @ 36.00	39.00	
PEMSTEIN, ALAN	XT20V	CAMBRIDGE, MA	FUEL SERVICE OPTION	20.30	
	CH1 #106585	06/17/2019 17:30	Tax, Surcharge and Fee	8.79	
	XXAR	CAMBRIDGE, MA	Total	USD 68.09	68.09



TollPass Processing Center
P.O. Box 30
Roslyn Heights, NY 11577

Alan Pemstein 4 * 547
278 Huron Ave
Cambridge, MA 02138-1304



Date Rec'd: 6/18/19 Phase: Xtra
Approved: H.G. Type:
Vendor ID: Enterbill Status:
Post Date: 06/19 1099:
Acct. #: 5130 Date Entered: 6/19/19 VB
Project: 403114 Ctrl Number: 126191302

INVOICE DATE: 6/6/2019

RENTAL AGREEMENT: 5WQMK8
RENTAL DATE: 5/28/2019 8:29
RENTAL RETURN DATE: 5/29/2019 8:30

Dear Alan Pemstein,

Thank you for renting with ENTERPRISE. We appreciate your business and look forward to serving you again soon. Enterprise has been billed for unpaid tolls generated during your recent rental.

Toll Date/Time	Toll Location	Toll Amount
5/28/2019 12:58:04	NHDOT - HAM	\$2.00
5/28/2019 13:10:25	NHDOT - DOV	\$0.75
5/28/2019 18:31:24	NHDOT - DOV	\$0.75
5/28/2019 18:44:18	NHDOT - HAM	\$2.00

The following are options for payment:

- 1) Online: Visit www.htalco.com/Enterprise to make payment online and print a receipt. You will need to enter Last Name and Rental Agreement #, listed above.
- 2) Phone: Call (877) 860-1258 where you can make payment and request a receipt.
- 3) Mail: Use the payment coupon below with check or money order.

If you believe this invoice is issued in error, please call (877) 860-1258 to discuss further.

PLEASE PAY BY 7/6/19

CUT HERE

To pay by mail, follow the instructions below:

- Complete check or money order made payable to **ENTERPRISE TOLLS**.
- Please write your Rental Agreement # on the front of your check or money order.
- Include bottom portion of the invoice with payment.
- Affix proper postage and mail to: Enterprise Tolls, P.O. BOX 30, ROSLYN HEIGHTS, NY 11577.
- Do NOT mail cash.

NAME:	Alan Pemstein
RENTAL AGREEMENT #:	5WQMK8
RENTAL LOCATION:	CAMBRIDGE MA
TOLL FEES:	\$5.50
CONVENIENCE FEE:	\$3.95
TOTAL AMOUNT DUE:	\$9.45



TollPass Processing Center
P.O. Box 30
Roslyn Heights, NY 11577

Alan Pemstein 4 * 548
278 Huron Ave
Cambridge, MA 02138-1304



Date Rec'd: 6/18/14 Phase: K-tran
Approved: HCN Type:
Vendor ID: Enterprise Status:
Post Date: 06/19/14 1099:
Acct. #: 5730 Date Entered: 06/19/14
Project: 403114 Ctrl Number: 12620/1502

INVOICE DATE: 6/7/2019

RENTAL AGREEMENT: 5TR9DB
RENTAL DATE: 5/21/2019 8:31
RENTAL RETURN DATE: 5/21/2019 16:58

Dear Alan Pemstein,

Thank you for renting with ENTERPRISE. We appreciate your business and look forward to serving you again soon. Enterprise has been billed for unpaid tolls generated during your recent rental.

Toll Date/Time	Toll Location	Toll Amount
5/21/2019 15:53:25	NHDOT - HAM	\$2.00
5/21/2019 11:48:48	NHDOT - DOV	\$0.75
5/21/2019 15:40:40	NHDOT - DOV	\$0.75
5/21/2019 11:36:35	NHDOT - HAM	\$2.00

The following are options for payment:

- 1) Online: Visit www.htalc.com/Enterprise to make payment online and print a receipt. You will need to enter Last Name and Rental Agreement #, listed above.
- 2) Phone: Call (877) 860-1258 where you can make payment and request a receipt.
- 3) Mail: Use the payment coupon below with check or money order.

If you believe this invoice is issued in error, please call (877) 860-1258 to discuss further.

PLEASE PAY BY 7/7/19

CUT HERE

To pay by mail, follow the instructions below:

- Complete check or money order made payable to ENTERPRISE TOLLS.
- Please write your Rental Agreement # on the front of your check or money order.
- Include bottom portion of the invoice with payment.
- Affix proper postage and mail to: Enterprise Tolls, P.O. BOX 30, ROSLYN HEIGHTS, NY 11577.
- Do NOT mail cash.

NAME:	Alan Pemstein
RENTAL AGREEMENT #:	5TR9DB
RENTAL LOCATION:	CAMBRIDGE MA
TOLL FEES:	\$5.50
PLATE NUMBER:	8ZS384
CONVENIENCE FEE:	\$3.95
TOTAL AMOUNT DUE:	\$9.45

MAN. NO. CIPM#DHSCTC270
DATE: 7/23/2019

VENDOR VOUCHER MANIFEST
SCHOOL DISTRICT SAU #11

1. DATE	2. PAYEE NAME AND ADDRESS	3. FINANCE PO NO:	4. AMOUNT EXPENDED	5. AMOUNT OF CHECK	6. PROJECT NAME
1. 7/23/2019	Clean Harbors Environmental Services, Inc. PO Box 3442 Boston, MA 02241-3442				
	<u>4016.1.600.46900.4725.07101.16.000.000.700</u>	201910390		\$ 26,405.04	DHS/CTC Fac. Improv. Inv#1002896341
				\$ 26,405.04	
	Removal of tank and oil (trench cleaning and sludge/concrete disposal, June 21st, 24th, 25th)				
	Invoice reviewed by C.O.W. 7/16/2019 - due to additional material identified, increase to original PO is \$2,907.91				
TOTALS				\$26,405.04	

TO THE TREASURER; PAYMENTS AUTHORIZED AND ORDERED
TO THE PERSONS LISTED ABOVE FOR THE SUMS INDICATED
IN COLUMN 5. AMOUNT OF CHECK AMOUNTING IN THE
AGGREGATE TO:

26,405.04

Superintendent of Schools or Business Administrator

Date

Robert Carrier, Deputy Mayor, JBC Chair

Date



42 Longwater Drive
P.O. Box 9149
Norwell, MA 02061-9149

INVOICE

Invoice No 1002896341

RECEIVED
JUL 16 2019

REMIT TO:
Clean Harbors Env. Services
PO Box 3442
Boston, MA 02241-3442

OFFICE:
Clean Harbors Environmental Services, Inc.
20 Dunklee Road
Bow, NH 03304
(603) 224-6626

If you have any questions regarding this invoice, please contact your customer service representative at the telephone number listed above

Catherine Faure
Dover High School
25 Alumni Drive
Dover, NH 03820 - 0000

JOB SITE/GENERATOR:
Dover High School
25 Alumni Drive
Dover, NH 03820

EIN: 04-2698999

Job Description: Trench Cleaning

**** Payable in USD funds ****

Last Service Date	Invoice No	Customer	Branch	Sales Order	Purchase Order	Terms
25 Jun 2019	1002896341	DO31893	NH	1903266327	20190390	Net 15 Days

Last Service Date	Task	Task Type	Description	Total
25 Jun 2019	1903266327-001	GENERAL	Trench Cleaning	\$10,863.05
21 Jun 2019	1903266327-002	DISPOSAL	Sludge Disposal	\$6,096.53
24 Jun 2019	1903266327-004	DISPOSAL	Transportation and Disposal of Concrete	\$9,445.46

SUBTOTAL \$26,405.04

TAX \$0.00

PLEASE PAY THIS AMOUNT → INVOICE TOTAL \$26,405.04

REMIT PAYMENT BY → DUE DATE 14 Jul 2019

Interest will be charged at a rate of 1.5% per month for all past due amounts.



42 Longwater Drive
P.O. Box 9149
Norwell, MA 02061-9149

INVOICE

Invoice No 1002896341

TASK 1903266327-001 - Trench Cleaning

Manifest Info	Item ID	Description	Manifest Qty	Manifest UOM	Billing Qty	Billing UOM	Unit Price	Amount
21 Jun 2019								
	TKPU	Pickup/Van/Car/Crew Cab	1.000	DAY	267.0000			\$267.00
	FOR	Foreman	8.000	HR	68.0000			\$544.00
	FOROT	Foreman Overtime	5.000	HR	102.0000			\$510.00
	FT	Field Technician	8.000	HR	53.0000			\$424.00
	FTOT	Field Technician Overtime	5.000	HR	79.5000			\$397.50
	POLYSHEET	Poly Sheet, 6mil 20ft x 100ft	1.000	EA	129.0000			\$129.00
	BOBCA	BOBCAT, SKIDSTEER LOADER	1.000	DAY	900.0000			\$900.00
	MOBE-RENTA	Delivery Bobcats	1.000	EA	250.0000			\$250.00
	EXCAV&THUM	EXCAVATOR	3.000	DAY	984.0000			\$2,952.00
	MOBE-RENTA	Delivery Excavator	1.000	EA	450.0000			\$450.00
22 Jun 2019								
	DEMOBE-REN	Pickup Bobcats	1.000	EA	250.0000			\$250.00
23 Jun 2019								
	DEMOBE-REN	Pickup Excavator	1.000	EA	250.0000			\$250.00
24 Jun 2019								
	TKPU	Pickup/Van/Car/Crew Cab	1.000	DAY	267.0000			\$267.00
	TKDUMP10	Dump Truck, 10 Wheel	4.000	HR	82.0000			\$328.00
	FOR	Foreman	8.000	HR	68.0000			\$544.00
	FOROT	Foreman Overtime	0.500	HR	102.0000			\$51.00
	EO	Equipment Operator	8.000	HR	68.0000			\$544.00
	EOT	Equipment Operator, Overtime	0.500	HR	102.0000			\$51.00
	POLYSHEET	Poly Sheet, 6mil 20ft x 100ft	1.000	EA	129.0000			\$129.00
	LINRO	Rolloff Poly Liner	3.000	EA	86.0000			\$258.00
25 Jun 2019								
	TKPU	Pickup/Van/Car/Crew Cab	4.000	HR	27.0000			\$108.00
	FOR	Foreman	4.000	HR	68.0000			\$272.00
	FEE	Recovery Fee	9,875.500	EA	0.1000			\$987.55
SUBTOTAL								\$10,863.05
TAX								\$0.00
TASK TOTAL								\$10,863.05

TASK 1903266327-002 - Sludge Disposal

Manifest Info	Item ID	Description	Manifest Qty	Manifest UOM	Billing Qty	Billing UOM	Unit Price	Amount
21 Jun 2019								
013449526FLE 1	DISPSL / CNOS	Oily debris CH1863163B	2,011	GAL	8.360	TON	340.0000	\$2,842.40
	FEE-TRAN	Massachusetts Transporters Fee	2,011.000	G	0.2640			\$530.90
013449526FLE	TRAN	TRANSPORTATION	1.000	EA	1,134.0000			\$1,134.00
	TANKWASH	Tank Wash	1.000	EA	300.0000			\$300.00
	PROFILE1	Profile Fee for Profile No: CH1863163B - Oily debris	1.000	EA	75.0000			\$75.00
	EMANIFEST	E-Manifest Fee	1.000	EA	10.0000			\$10.00
	PUMTRA-TU	On Site Pump Time	5.000	EA	130.0000			\$650.00
	FEE	Recovery Fee	5,542.300	EA	0.1000			\$554.23



42 Longwater Drive
P.O. Box 9149
Norwell, MA 02061-9149

INVOICE
Invoice No 1002896341

SUBTOTAL \$6,096.53
TAX \$0.00
TASK TOTAL \$6,096.53

TASK 1903266327-004 - Transportation and Disposal of Concrete

Manifest Info	Item ID	Description	Manifest Qty	Manifest UOM	Billing Qty	Billing UOM	Unit Price	Amount
24 Jun 2019								
		RECOVERYFE RECOVERY FEE FROM DISPOSAL VENDORS			1,631.220	EA	0.0700	\$114.19
		RECOVERYFE RECOVERY FEE FROM DISPOSAL VENDORS			1,801.410	EA	0.0700	\$126.10
		RECOVERYFE RECOVERY FEE FROM DISPOSAL VENDORS			1,246.200	EA	0.0700	\$87.23
BOL1040039 1	DISPSL / CNO	Demo Debris 497026NH	14	TON	13.400	TON	110.5000	\$1,480.70
BOL1040039	TRAN	TRANSPORTATION			1.000	EA	900.0000	\$900.00
BOL1040040 1	DISPSL / CNO	Demo Debris 497026NH	18	TON	17.540	TON	110.5000	\$1,938.17
BOL1040040	TRAN	TRANSPORTATION			1.000	EA	900.0000	\$900.00
BOL1040041 1	DISPSL / CNO	Demo Debris 497026NH	20	TON	19.370	TON	110.5000	\$2,140.39
BOL1040041	TRAN	TRANSPORTATION			1.000	EA	900.0000	\$900.00
	FEE	Recovery Fee			8,586.780	EA	0.1000	\$858.68
SUBTOTAL								\$9,445.46
TAX								\$0.00
TASK TOTAL								\$9,445.46



Site Services Multi-Task Worksheet

1390447

Day & Date: Friday 6-21-2019

Sales Order #: 1903266321

Job Complete: Yes / No (Circle One)

Job Description/Comments: load up mob to Site Hold HFS Set up Pump and clean out trenches. Remove concrete pad Excavate around trenches and Remove Stock Pile on poly and cover clean up load up Demob back to Shop.											
Customer: Dover High School						PO # / GOG Amount					
Billing Address: 25 Alumni DR Dover NH 03820						Per Client: Yes / <u>No</u> (Circle One) If yes, how many?					
Contact: Stephanie						Change Order Initiated: Yes / No (Circle One)					
Job Location: 25 Alumni DR Dover NH 03820						Task # / Description		Task # / Description		Task # / Description	
Component Type						Task Complete: Yes / No (Circle One)		Task Complete: Yes / No (Circle One)		Task Complete: Yes / No (Circle One)	
Name	Title	ID #	ST	OT	DT	ST	OT	DT	ST	OT	DT
Daniel Pelletier	F	4836	8	5							
Kris Gross	FIT	5174	8	5							
Greg Duval	E/O	051040	8	6							
LIQUID: Bulk / Drum											
SOLID: Bulk / Drum											
Pickup / Van / Car (Circle One)											
Vacuum Trailer											
Tractor											
Vacuum Truck, Straight											
Box Truck											
Cusco / Guxler / Vector (Circle One)											
Air Compressor, 175 CFM											
Backhoe Loader, 1 Yd bucket											
Bobcat Loader - Mini Excavator											
Rack Truck											
Roll-off Truck, Straight											
Pressure Washer (PSI):											
Water Type:											
Drum Type:											
Rope Type:											
Degreaser Type:											
Speedi Dry											
Polycoated Rollin Gear, 22mil											
Poly Sheet, 6mil, 20ft x 100ft											
Poly Bag, 6mil, per roll											
Absorbent Pad (101 Grade) 100/bale											
Absorbent Boom Each											
Absorbent Boom Bale											
Duct Tape/Roll											
Safety Plan											
Roll-off Poly Liner											
5 Gal / 20 Ltr Poly Drum 1H2											
Roll-off / Intermediate / Frac Tank / Tanker (circle one)											
Roll-off / Intermediate / Frac Tank / Tanker (circle one)											
# of Complete Sets of PPE Used:											
# of People in PPE:											
PPE1-Level D w/ (Tyvek, boots, gloves) PPE2-Level C w/ (CPPE1.2 or Poly Tyvek suit) PPE3-Level C w/ (CPPE4 or Barbed suit) PPE4-Level B w/ (CPPE4 or Barbed suit) PPE5-Level A w/ (Responder suit)											
Cartridge											
Respirator											
Suit											
Inner Gloves											
Outer Gloves											
Breathing Air Bottle											
Sunbelt Rental											
Excavator/ Bobcat + Backhoe											
CHES Rep (Print): Daniel Pelletier						CHES Rep (Sign): [Signature]					
Customer (Print):						Customer (Sign):					
Date: 6-21-2019						Date:					

40213 NH1903266327-002 Form Approved, OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST 1. Generator ID Number 2. Page 1 of 3. Emergency Response Phone 4. Manifest Tracking Number

5. Generator's Name and Mailing Address 6. Generator's Site Address (if different than mailing address) 7. Transporter 1 Company Name 8. Designated Facility Name and Site Address

9. U.S. DOT Description (including Proper Shipping Name, Hazard Class, ID Number, and Packing Group (if any)) 10. Containers 11. Total Quantity 12. Unit Wt./Vol. 13. Waste Codes

14. Special Handling Instructions and Additional Information 15. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations. If export shipment and I am the Primary Exporter, I certify that the contents of this consignment conform to the terms of the attached EPA Acknowledgment of Consent. I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I am a large quantity generator) or (b) (if I am a small quantity generator) is true.

16. International Shipments 17. Transporter Acknowledgment of Receipt of Materials 18. Discrepancy 19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems) 20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in item 18a



Turnkey Landfill
38 Rochester Neck Rd
Rochester, NH, 03839
Ph: (800) 953-4775

Original
Ticket# 1316992

Customer Name CLEANHARBORS-497026NH Clean H Carrier CLEAN HARBORS CLEAN HARBORS
Ticket Date 06/24/2019 Vehicle# 79802 Volume
Payment Type Credit Account Container
Manual Ticket# Driver
Hauling Ticket# Check#
Route Billing # 0114311
State Waste Code Gen EPA ID NOT REQUIRED
Manifest 1040039 PO +
Destination Profile 497026NH (PCP CONCRETE DEBRIS)
Generator NE-DOVERHIGH SCHOOL DOVER HIGH Operator Name Paula Bain

	Time	Scale	Operator	Inbound	Gross	50560 lb
In	06/24/2019 09:46:4	scale 1	in eric setzler		Tare	23950 lb
Out	06/24/2019 10:35:0	scale 2	ou Paula Bain		Net	26800 lb
					Tons	13.40

Comments

Product	LDX	Qty	UOM	Rate	Fee	Amount	Origin
1 Special Misc-Tons	100	13.40	Tons				NH
2 EVF-P6-Environment	100		%				NH

Total Fees
Total Ticket

SOLID WASTE TRANSPORTER DECLARATION: I certify under penalty of perjury that the information provided is true and correct to the best of my knowledge and belief. TO THE BEST OF MY KNOWLEDGE THIS TRUCK CONTAINS NO HAZARDOUS OR UNACCEPTABLE WASTE.

Driver's Signature

404WM





0. 1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100. 101. 102. 103. 104. 105. 106. 107. 108. 109. 110. 111. 112. 113. 114. 115. 116. 117. 118. 119. 120. 121. 122. 123. 124. 125. 126. 127. 128. 129. 130. 131. 132. 133. 134. 135. 136. 137. 138. 139. 140. 141. 142. 143. 144. 145. 146. 147. 148. 149. 150. 151. 152. 153. 154. 155. 156. 157. 158. 159. 160. 161. 162. 163. 164. 165. 166. 167. 168. 169. 170. 171. 172. 173. 174. 175. 176. 177. 178. 179. 180. 181. 182. 183. 184. 185. 186. 187. 188. 189. 190. 191. 192. 193. 194. 195. 196. 197. 198. 199. 200. 201. 202. 203. 204. 205. 206. 207. 208. 209. 210. 211. 212. 213. 214. 215. 216. 217. 218. 219. 220. 221. 222. 223. 224. 225. 226. 227. 228. 229. 230. 231. 232. 233. 234. 235. 236. 237. 238. 239. 240. 241. 242. 243. 244. 245. 246. 247. 248. 249. 250. 251. 252. 253. 254. 255. 256. 257. 258. 259. 260. 261. 262. 263. 264. 265. 266. 267. 268. 269. 270. 271. 272. 273. 274. 275. 276. 277. 278. 279. 280. 281. 282. 283. 284. 285. 286. 287. 288. 289. 290. 291. 292. 293. 294. 295. 296. 297. 298. 299. 300. 301. 302. 303. 304. 305. 306. 307. 308. 309. 310. 311. 312. 313. 314. 315. 316. 317. 318. 319. 320. 321. 322. 323. 324. 325. 326. 327. 328. 329. 330. 331. 332. 333. 334. 335. 336. 337. 338. 339. 340. 341. 342. 343. 344. 345. 346. 347. 348. 349. 350. 351. 352. 353. 354. 355. 356. 357. 358. 359. 360. 361. 362. 363. 364. 365. 366. 367. 368. 369. 370. 371. 372. 373. 374. 375. 376. 377. 378. 379. 380. 381. 382. 383. 384. 385. 386. 387. 388. 389. 390. 391. 392. 393. 394. 395. 396. 397. 398. 399. 400. 401. 402. 403. 404. 405. 406. 407. 408. 409. 410. 411. 412. 413. 414. 415. 416. 417. 418. 419. 420. 421. 422. 423. 424. 425. 426. 427. 428. 429. 430. 431. 432. 433. 434. 435. 436. 437. 438. 439. 440. 441. 442. 443. 444. 445. 446. 447. 448. 449. 450. 451. 452. 453. 454. 455. 456. 457. 458. 459. 460. 461. 462. 463. 464. 465. 466. 467. 468. 469. 470. 471. 472. 473. 474. 475. 476. 477. 478. 479. 480. 481. 482. 483. 484. 485. 486. 487. 488. 489. 490. 491. 492. 493. 494. 495. 496. 497. 498. 499. 500. 501. 502. 503. 504. 505. 506. 507. 508. 509. 510. 511. 512. 513. 514. 515. 516. 517. 518. 519. 520. 521. 522. 523. 524. 525. 526. 527. 528. 529. 530. 531. 532. 533. 534. 535. 536. 537. 538. 539. 540. 541. 542. 543. 544. 545. 546. 547. 548. 549. 550. 551. 552. 553. 554. 555. 556. 557. 558. 559. 560. 561. 562. 563. 564. 565. 566. 567. 568. 569. 570. 571. 572. 573. 574. 575. 576. 577. 578. 579. 580. 581. 582. 583. 584. 585. 586. 587. 588. 589. 590. 591. 592. 593. 594. 595. 596. 597. 598. 599. 600. 601. 602. 603. 604. 605. 606. 607. 608. 609. 610. 611. 612. 613. 614. 615. 616. 617. 618. 619. 620. 621. 622. 623. 624. 625. 626. 627. 628. 629. 630. 631. 632. 633. 634. 635. 636. 637. 638. 639. 640. 641. 642. 643. 644. 645. 646. 647. 648. 649. 650. 651. 652. 653. 654. 655. 656. 657. 658. 659. 660. 661. 662. 663. 664. 665. 666. 667. 668. 669. 670. 671. 672. 673. 674. 675. 676. 677. 678. 679. 680. 681. 682. 683. 684. 685. 686. 687. 688. 689. 690. 691. 692. 693. 694. 695. 696. 697. 698. 699. 700. 701. 702. 703. 704. 705. 706. 707. 708. 709. 710. 711. 712. 713. 714. 715. 716. 717. 718. 719. 720. 721. 722. 723. 724. 725. 726. 727. 728. 729. 730. 731. 732. 733. 734. 735. 736. 737. 738. 739. 740. 741. 742. 743. 744. 745. 746. 747. 748. 749. 750. 751. 752. 753. 754. 755. 756. 757. 758. 759. 760. 761. 762. 763. 764. 765. 766. 767. 768. 769. 770. 771. 772. 773. 774. 775. 776. 777. 778. 779. 780. 781. 782. 783. 784. 785. 786. 787. 788. 789. 790. 791. 792. 793. 794. 795. 796. 797. 798. 799. 800. 801. 802. 803. 804. 805. 806. 807. 808. 809. 810. 811. 812. 813. 814. 815. 816. 817. 818. 819. 820. 821. 822. 823. 824. 825. 826. 827. 828. 829. 830. 831. 832. 833. 834. 835. 836. 837. 838. 839. 840.

| | | | |
|--------------------|---------------------|----------|------------|
| 1. Name | William E. Harrison | 1. Date | 12/20/1911 |
| 2. Address | 1000 1st St. N. W. | 2. Date | 12/20/1911 |
| 3. City | Washington, D. C. | 3. Date | 12/20/1911 |
| 4. State | D. C. | 4. Date | 12/20/1911 |
| 5. Country | U. S. A. | 5. Date | 12/20/1911 |
| 6. Occupation | Engineer | 6. Date | 12/20/1911 |
| 7. Education | Harvard University | 7. Date | 12/20/1911 |
| 8. Religion | Methodist | 8. Date | 12/20/1911 |
| 9. Political Party | Republican | 9. Date | 12/20/1911 |
| 10. Other | | 10. Date | 12/20/1911 |

| Year | Books | Open Miles | Estimated | Hours | Cost |
|-----------|--------|------------|-----------|--------|--------|
| 1962-1963 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1963-1964 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1964-1965 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1965-1966 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1966-1967 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1967-1968 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1968-1969 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1969-1970 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1970-1971 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1971-1972 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1972-1973 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1973-1974 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1974-1975 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1975-1976 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1976-1977 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1977-1978 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1978-1979 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1979-1980 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1980-1981 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1981-1982 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1982-1983 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1983-1984 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1984-1985 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1985-1986 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1986-1987 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1987-1988 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1988-1989 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1989-1990 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1990-1991 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1991-1992 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1992-1993 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1993-1994 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1994-1995 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1995-1996 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1996-1997 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1997-1998 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1998-1999 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 1999-2000 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 2000-2001 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 2001-2002 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 2002-2003 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 2003-2004 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 2004-2005 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 2005-2006 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 2006-2007 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 2007-2008 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 2008-2009 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 2009-2010 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 2010-2011 | 100000 | 100000 | 100000 | 100000 | 100000 |
| 2011-20 | | | | | |

| Year | 1974 | 1975 | 1976 | 1977 | 1978 | 1979 | 1980 | 1981 | 1982 | 1983 | 1984 | 1985 | 1986 | 1987 | 1988 | 1989 | 1990 | 1991 | 1992 | 1993 | 1994 | 1995 | 1996 | 1997 | 1998 | 1999 | 2000 | 2001 | 2002 | 2003 | 2004 | 2005 | 2006 | 2007 | 2008 | 2009 | 2010 | 2011 | 2012 | 2013 | 2014 | 2015 | 2016 | 2017 | 2018 | 2019 | 2020 | 2021 | 2022 | 2023 | 2024 | 2025 | 2026 | 2027 | 2028 | 2029 | 2030 | 2031 | 2032 | 2033 | 2034 | 2035 | 2036 | 2037 | 2038 | 2039 | 2040 | 2041 | 2042 | 2043 | 2044 | 2045 | 2046 | 2047 | 2048 | 2049 | 2050 | 2051 | 2052 | 2053 | 2054 | 2055 | 2056 | 2057 | 2058 | 2059 | 2060 | 2061 | 2062 | 2063 | 2064 | 2065 | 2066 | 2067 | 2068 | 2069 | 2070 | 2071 | 2072 | 2073 | 2074 | 2075 | 2076 | 2077 | 2078 | 2079 | 2080 | 2081 | 2082 | 2083 | 2084 | 2085 | 2086 | 2087 | 2088 | 2089 | 2090 | 2091 | 2092 | 2093 | 2094 | 2095 | 2096 | 2097 | 2098 | 2099 | 2100 |
|------|
| 1974 | 1975 | 1976 | 1977 | 1978 | 1979 | 1980 | 1981 | 1982 | 1983 | 1984 | 1985 | 1986 | 1987 | 1988 | 1989 | 1990 | 1991 | 1992 | 1993 | 1994 | 1995 | 1996 | 1997 | 1998 | 1999 | 2000 | 2001 | 2002 | 2003 | 2004 | 2005 | 2006 | 2007 | 2008 | 2009 | 2010 | 2011 | 2012 | 2013 | 2014 | 2015 | 2016 | 2017 | 2018 | 2019 | 2020 | 2021 | 2022 | 2023 | 2024 | 2025 | 2026 | 2027 | 2028 | 2029 | 2030 | 2031 | 2032 | 2033 | 2034 | 2035 | 2036 | 2037 | 2038 | 2039 | 2040 | 2041 | 2042 | 2043 | 2044 | 2045 | 2046 | 2047 | 2048 | 2049 | 2050 | 2051 | 2052 | 2053 | 2054 | 2055 | 2056 | 2057 | 2058 | 2059 | 2060 | 2061 | 2062 | 2063 | 2064 | 2065 | 2066 | 2067 | 2068 | 2069 | 2070 | 2071 | 2072 | 2073 | 2074 | 2075 | 2076 | 2077 | 2078 | 2079 | 2080 | 2081 | 2082 | 2083 | 2084 | 2085 | 2086 | 2087 | 2088 | 2089 | 2090 | 2091 | 2092 | 2093 | 2094 | 2095 | 2096 | 2097 | 2098 | 2099 | 2100 | |

| | |
|----------------|--|
| Total Paid | |
| Total Received | |

DECLARATION AND CERTIFICATION: I certify under penalty of perjury that information provided is true and correct to the best of my knowledge and belief. TO THE BEST OF MY KNOWLEDGE THIS DOCUMENT CONTAINS NO UNNECESSARY OR UNWARRANTABLE WASTE.

46533-12



[illegible]

| | Debit | Credit | Balance |
|------|-------|--------|---------|
| 1947 | | | 10.00 |
| 1948 | | | 10.00 |
| 1949 | | | 10.00 |
| 1950 | | | 10.00 |
| 1951 | | | 10.00 |
| 1952 | | | 10.00 |
| 1953 | | | 10.00 |
| 1954 | | | 10.00 |
| 1955 | | | 10.00 |
| 1956 | | | 10.00 |
| 1957 | | | 10.00 |
| 1958 | | | 10.00 |
| 1959 | | | 10.00 |
| 1960 | | | 10.00 |
| 1961 | | | 10.00 |
| 1962 | | | 10.00 |
| 1963 | | | 10.00 |
| 1964 | | | 10.00 |
| 1965 | | | 10.00 |
| 1966 | | | 10.00 |
| 1967 | | | 10.00 |
| 1968 | | | 10.00 |
| 1969 | | | 10.00 |
| 1970 | | | 10.00 |
| 1971 | | | 10.00 |
| 1972 | | | 10.00 |
| 1973 | | | 10.00 |
| 1974 | | | 10.00 |
| 1975 | | | 10.00 |
| 1976 | | | 10.00 |
| 1977 | | | 10.00 |
| 1978 | | | 10.00 |
| 1979 | | | 10.00 |
| 1980 | | | 10.00 |
| 1981 | | | 10.00 |
| 1982 | | | 10.00 |
| 1983 | | | 10.00 |
| 1984 | | | 10.00 |
| 1985 | | | 10.00 |
| 1986 | | | 10.00 |
| 1987 | | | 10.00 |
| 1988 | | | 10.00 |
| 1989 | | | 10.00 |
| 1990 | | | 10.00 |
| 1991 | | | 10.00 |
| 1992 | | | 10.00 |
| 1993 | | | 10.00 |
| 1994 | | | 10.00 |
| 1995 | | | 10.00 |
| 1996 | | | 10.00 |
| 1997 | | | 10.00 |
| 1998 | | | 10.00 |
| 1999 | | | 10.00 |
| 2000 | | | 10.00 |
| 2001 | | | 10.00 |
| 2002 | | | 10.00 |
| 2003 | | | 10.00 |
| 2004 | | | 10.00 |
| 2005 | | | 10.00 |
| 2006 | | | 10.00 |
| 2007 | | | 10.00 |
| 2008 | | | 10.00 |
| 2009 | | | 10.00 |
| 2010 | | | 10.00 |
| 2011 | | | 10.00 |
| 2012 | | | 10.00 |
| 2013 | | | 10.00 |
| 2014 | | | 10.00 |
| 2015 | | | 10.00 |
| 2016 | | | 10.00 |
| 2017 | | | 10.00 |
| 2018 | | | 10.00 |
| 2019 | | | 10.00 |
| 2020 | | | 10.00 |
| 2021 | | | 10.00 |
| 2022 | | | 10.00 |
| 2023 | | | 10.00 |
| 2024 | | | 10.00 |
| 2025 | | | 10.00 |
| 2026 | | | 10.00 |
| 2027 | | | 10.00 |
| 2028 | | | 10.00 |
| 2029 | | | 10.00 |
| 2030 | | | 10.00 |
| 2031 | | | 10.00 |
| 2032 | | | 10.00 |
| 2033 | | | 10.00 |
| 2034 | | | 10.00 |
| 2035 | | | 10.00 |
| 2036 | | | 10.00 |
| 2037 | | | 10.00 |
| 2038 | | | 10.00 |
| 2039 | | | 10.00 |
| 2040 | | | 10.00 |
| 2041 | | | 10.00 |
| 2042 | | | 10.00 |
| 2043 | | | 10.00 |
| 2044 | | | 10.00 |
| 2045 | | | 10.00 |
| 2046 | | | 10.00 |
| 2047 | | | 10.00 |
| 2048 | | | 10.00 |
| 2049 | | | 10.00 |
| 2050 | | | 10.00 |
| 2051 | | | 10.00 |
| 2052 | | | 10.00 |
| 2053 | | | 10.00 |

[illegible]

| Year | Total | Female |
|------|-------|--------|
| 1990 | 100 | 50 |
| 1991 | 100 | 50 |
| 1992 | 100 | 50 |
| 1993 | 100 | 50 |
| 1994 | 100 | 50 |
| 1995 | 100 | 50 |
| 1996 | 100 | 50 |
| 1997 | 100 | 50 |
| 1998 | 100 | 50 |
| 1999 | 100 | 50 |
| 2000 | 100 | 50 |
| 2001 | 100 | 50 |
| 2002 | 100 | 50 |
| 2003 | 100 | 50 |
| 2004 | 100 | 50 |
| 2005 | 100 | 50 |
| 2006 | 100 | 50 |
| 2007 | 100 | 50 |
| 2008 | 100 | 50 |
| 2009 | 100 | 50 |
| 2010 | 100 | 50 |
| 2011 | 100 | 50 |
| 2012 | 100 | 50 |
| 2013 | 100 | 50 |
| 2014 | 100 | 50 |
| 2015 | 100 | 50 |
| 2016 | 100 | 50 |
| 2017 | 100 | 50 |
| 2018 | 100 | 50 |
| 2019 | 100 | 50 |
| 2020 | 100 | 50 |

HAZARDOUS MATERIAL TRANSPORTER DECLARATION: I certify under penalty of perjury that the information provided is true and correct to the best of my knowledge and belief. THE BEST OF MY KNOWLEDGE THIS TRUCK CONTAINS NO HAZARDOUS OR UNACCEPTABLE WASTE.

MAN. NO. CIPM#DHSCTC271
DATE: 7/23/2019

VENDOR VOUCHER MANIFEST
SCHOOL DISTRICT SAU #11

| 1.
DATE | 2.
PAYEE
NAME AND ADDRESS | 3.
FINANCE PO
NO: | 4.
AMOUNT
EXPENDED | 5.
AMOUNT OF
CHECK | 6.
PROJECT
NAME |
|--------------|--|-------------------------|--------------------------|--------------------------|---|
| 1. 7/23/2019 | Carolina Biological Supply Company
PO Box 60232
Charlotte, NC 28260-0232 | | | | |
| | <u>4016.1.600.46900.4725.07101.16.000.000.700</u> | 201908852 | COMPLETE | \$ 1,272.00 | DHS/CTC
Fac. Improv.
Inv#50708853 |
| | | | | \$ 1,272.00 | |
| | Science equipment for DHS. Items received per P. Driscoll 7/11/2019. | | | | |
| TOTALS | | | | \$1,272.00 | |

TO THE TREASURER; PAYMENTS AUTHORIZED AND ORDERED
TO THE PERSONS LISTED ABOVE FOR THE SUMS INDICATED
IN COLUMN 5. AMOUNT OF CHECK AMOUNTING IN THE
AGGREGATE TO:

1,272.00

Superintendent of Schools or Business Administrator

Date

Robert Carrier, Deputy Mayor, JBC Chair

Date

INVOICE

Page 1 of 1

CAROLINA


World-Class Support for Science & Math

Please Remit Payment To:
Carolina Biological Supply Company
PO Box 60232
Charlotte, NC 28260-0232

| | | | |
|--------------------|-------------|--|---------------------|
| Invoice Number | 50708853 RI | P O Number | 201908852 |
| Invoice Date | 05/28/19 | Shipping Terms | FOB: SHIPPING POINT |
| Sales Order Number | 6732272 SO | IMPORTANT
Please Refer to the Invoice Number on All Payments | |
| Sales Order Date | 04/29/19 | Please Pay This Amount | \$ 1,272.00 |
| Payment Terms | NET 30 ** | | |

Bill To: 116480
DIST 11 DOVER
ACCOUNTS PAYABLE
MCCONNELL CENTER
61 LOCUST ST STE 409
DOVER NH 03820-3753

Ship To: 2905937
DOVER HIGH SCHOOL
PETER DRISCOLL
25 ALUMNI DR
DOVER NH 03820-4367

| Line # | Catalog # | Description | Shipped | Backordered | U / M | Unit Price | Extended Price |
|---|-----------|------------------------|---------|-------------|-------|------------|----------------|
| 3 | 666700 | PLANT-MOBILE (R) LARGE | 1 | | EA | 1,272.00 | 1,272.00 |
|  | | | | | | | |
|  | | | | | | | |

Please send all other correspondence to:
Carolina Biological Supply Company
2700 York Road, Burlington, NC 27215-3398
Phone: (800) 334-5551 • Fax: (800) 222-7112
www.carolina.com

FEIN# 560364367

If you have a concern regarding your invoice,
please contact a Customer Service Representative
at (800) 334-5551 within 3 days of receipt.

We Truly Appreciate Your Business.
Thank you!

| | |
|--------------------|--------------------|
| Sub Total | 1,272.00 |
| Freight & Handling | |
| Sales Tax | |
| Invoice Total | 1,272.00 |
| Less Payments | |
| Amount Due | \$ 1,272.00 |

MAN. NO. CIPM#DHSCTC272
DATE: 7/23/2019

VENDOR VOUCHER MANIFEST
SCHOOL DISTRICT SAU #11

| 1.
DATE | 2.
PAYEE
NAME AND ADDRESS | 3.
FINANCE PO
NO: | 4.
AMOUNT
EXPENDED | 5.
AMOUNT OF
CHECK | 6.
PROJECT
NAME |
|--|--|-------------------------|--------------------------|--------------------------|---|
| 1. 7/23/2019 | VWR International LLC
PO Box 640169
Pittsburgh, PA 15264-0169

<u>4016.1.600.46900.4725.07101.16.000.000.700</u> | 201908855 | | \$ 624.00
\$ 624.00 | DHS/CTC
Fac. Improv.
Inv#8086433872 |
| Science equipment for DHS. Items received per P. Driscoll 7/11/2019. | | | | | |
| TOTALS | | | | \$624.00 | |

TO THE TREASURER; PAYMENTS AUTHORIZED AND ORDERED
TO THE PERSONS LISTED ABOVE FOR THE SUMS INDICATED
IN COLUMN 5. AMOUNT OF CHECK AMOUNTING IN THE
AGGREGATE TO:

624.00

Superintendent of Schools or Business Administrator

Date

Robert Carrier, Deputy Mayor, JBC Chair

Date



PO Box 117
Wayne, PA 19087

BILL TO:

MDG2012 00000122 1 MB .428



DISTRICT 11 DOVER
201908855
61 LOCUST ST STE 409
DOVER NH 03820-3753

ORIGINAL INVOICE

| INVOICE DATE | INVOICE # | PURCHASE ORDER # | ORDER DATE |
|------------------|---------------|------------------------|------------|
| 05/30/2019 | 8086433872 | 201908855 | 04/30/2019 |
| CUSTOMER ACC # | SALES ORDER # | TERMS | |
| 80290863 | 8355984686 | 30 days net | |
| PAYMENT DUE DATE | 06/29/2019 | PLEASE PAY THIS AMOUNT | \$ 624.00 |

SHIP TO:

Driscoll Peter/201908855
DOVER HIGH SCHOOL
25 ALUMNI DR
DOVER NH 03820-4365

RECEIVED
JUN 07 2019

E-mail address changes to cmd_na@vwr.com

Unless governed by a separate written agreement, sales are subject to VWR standard terms and conditions. Visit www.vwr.com for complete details 1 of 1

| | | | | | | | | | |
|--|-------------|---|------|---------------------------|---------|-------------------|-------------|----------------------|------|
| Reference: | | Reference 2: | | | | Credit Card : N/A | | | |
| ORDERED BY | | DATE SHIPPED | WHSE | VIA | | CURRENCY | DUNS # | TAX CODE | |
| LIZABETH TAYLOR - 603-516-6900 | | 05/30/2019 | 8041 | UPS 2 Day Ground | | USD | 15-098-2189 | 56-2445503 | |
| LINE # | CUST LINE # | CATALOG NUMBER AND DESCRIPTION | | ORDERED | SHIPPED | U/M | UNIT PRICE | EXTENSION | TAX |
| 1 | | OHAU30253039_VE
BALANCE SCOUT BACKLIT LCD 8200G
Packing Slip: 8355984686 0923
COO: CN
US HTS: 8423.81.0040

Merchandise Total | | 3 | 3 | EA | 208.00 | 624.00

624.00 | 0.00 |
| Visit our web site at www.vwr.com | | | | Questions? 1-800-932-5000 | | | Tax | \$ 0.00 | |
| | | | | | | | TOTAL | \$ 624.00 | |

PLEASE DETACH THIS PORTION AND RETURN WITH YOUR PAYMENT

**



BILL TO

DISTRICT 11 DOVER
201908855
61 LOCUST ST STE 409
DOVER NH 03820-3753

| INVOICE DATE | INVOICE # | PURCHASE ORDER # | ORDER DATE |
|------------------|---------------|------------------------|------------|
| 05/30/2019 | 8086433872 | 201908855 | 04/30/2019 |
| CUSTOMER ACC # | SALES ORDER # | TERMS | |
| 80290863 | 8355984686 | 30 days net | |
| PAYMENT DUE DATE | 06/29/2019 | PLEASE PAY THIS AMOUNT | \$ 624.00 |

REMIT TO

VWR INTERNATIONAL LLC
P.O. BOX 640169
PITTSBURGH PA 15264 0169

0080864338720000006240000000624000

000122 000385 0001 0001

MAN. NO. CIPM#DHSCTC273
DATE: 7/23/2019

VENDOR VOUCHER MANIFEST
SCHOOL DISTRICT SAU #11

| 1.
DATE | 2.
PAYEE
NAME AND ADDRESS | 3.
FINANCE PO
NO: | 4.
AMOUNT
EXPENDED | 5.
AMOUNT OF
CHECK | 6.
PROJECT
NAME |
|---|--|-------------------------|--------------------------|------------------------------|--|
| 1. 7/23/2019 | Vernier Software & Technology
13979 SW Millikan Way
Beaverton, OR 97005

<u>4016.1.600.46900.4725.07101.16.000.000.700</u> | 201908854 | | \$ 10,342.00
\$ 10,342.00 | DHS/CTC
Fac. Improv.
Inv#5332524 |
| Science equipment for DHS. Items received per P. Driscoll 7/11/2019.
(Partial payment on invoice for items received to date) | | | | | |
| TOTALS | | | | \$10,342.00 | |

TO THE TREASURER; PAYMENTS AUTHORIZED AND ORDERED
TO THE PERSONS LISTED ABOVE FOR THE SUMS INDICATED
IN COLUMN 5. AMOUNT OF CHECK AMOUNTING IN THE
AGGREGATE TO:

10,342.00

Superintendent of Schools or Business Administrator

Date

Robert Carrier, Deputy Mayor, JBC Chair

Date



VERNIER SOFTWARE & TECHNOLOGY
13979 SW MILLIKAN WAY
BEAVERTON, OR 97005
503-277-2299 fax 503-277-2440
orders@vernier.com EIN:93-1162373

Invoice

Invoice: 5332524
 Vernier Order: 2339566 - 001
 Load: 697031
 Purchase Order: 201908854
 Customer: 624452

*Checked
Hens*

Bill To: 624452
ACCOUNTS PAYABLE
DOVER SD -SAU #11
MCCONNELL CENTER STE 409
61 LOCUST ST
DOVER, NH 03820-3753

Ship To: 624452
DRISCOLL PETER
DOVER HS
25 ALUMNI DR
DOVER, NH 03820-4365

| Order Date | Ship Date | Employee | Ship Via | MOS | Terms | Contact ID | Currency |
|------------|------------|----------|----------|--------|-------------|------------|----------|
| 04/29/2019 | 05/01/2019 | krudy | UPS | GROUND | NET 30 DAYS | 361733 | USD |

| Qty Ordered | Qty Shipped | Item Code | Description | Retail Price | Unit Price | Total Price |
|-------------|-------------|-------------|----------------------------------|--------------|------------|-------------|
| 2 | 2 | CRG-BTA | CHARGE SENSOR ✓ | 79.00 | 79.00 | 158.00 |
| 2 | 2 | MG-BTA | MAGNETIC FIELD SENSOR ✓ | 58.00 | 58.00 | 116.00 |
| 1 | 1 | GDX-RMS | GO DIRECT ROTARY MOTION SENSOR ✓ | 179.00 | 179.00 | 179.00 |
| 4 | 4 | GDX-ST | GO DIRECT SURFACE TEMPERATURE ✓ | 69.00 | 69.00 | 276.00 |
| 4 | 4 | GDX-MD | GO DIRECT MOTION DETECTOR ✓ | 99.00 | 99.00 | 396.00 |
| 1 | 1 | GDX-CART-G | GO DIRECT SENSOR CART GREEN ✓ | 169.00 | 169.00 | 169.00 |
| 1 | 1 | GDX-CART-Y | GO DIRECT SENSOR CART YELLOW ✓ | 169.00 | 169.00 | 169.00 |
| 4 | 4 | GDX-CART-AK | SENSOR CART ACCESSORY KIT ✓ | 52.00 | 52.00 | 208.00 |
| 1 | 1 | CM-OEK | OEK COLOR MIXER KIT ✓ | 175.00 | 175.00 | 175.00 |
| 4 | 4 | DTS-ECB | EDDY CURRENT BRAKE ✓ | 19.00 | 19.00 | 76.00 |
| 1 | 1 | DTS-PAD | FRICTION PAD DTS ✓ | 30.00 | 30.00 | 30.00 |
| 1 | 1 | OEK | OPTICS EXPANSION KIT ✓ | 179.00 | 179.00 | 179.00 |
| 1 | 1 | PWV | PHYSICS WITH VERNIER ✓ | 48.00 | 48.00 | 48.00 |
| 1 | 1 | PHYS-ABM | ADV PHYS W/VERNIER-BEYOND MECH ✓ | 48.00 | 48.00 | 48.00 |
| 1 | 1 | PVA | PHYSICS WITH VIDEO ANALYSIS ✓ | 48.00 | 48.00 | 48.00 |
| 1 | 1 | PHYS-AM | ADV PHYS W/VERNIER-MECHANICS ✓ | 48.00 | 48.00 | 48.00 |
| 1 | 1 | FP-BTA | FORCE PLATE ✓ | 289.00 | 289.00 | 289.00 |
| 12 | 12 | LABQ2 | VERNIER LABQUEST 2 ✓ | 329.00 | 329.00 | 3,948.00 |
| 6 | 6 | CO2-BTA | CO2 GAS SENSOR ✓ | 269.00 | 269.00 | 1,614.00 |
| 6 | 6 | DO-BTA | DISSOLVED OXYGEN PROBE ✓ | 229.00 | 229.00 | 1,374.00 |
| 6 | 6 | TMP-BTA | STAINLESS STEEL TEMP PROBE | 29.00 | 29.00 | 174.00 |
| 6 | 6 | PH-BTA | PH SENSOR | 79.00 | 79.00 | 474.00 |
| 4 | 4 | BD-EDU-100 | USB DIGITAL MICROSCOPE | 119.00 | 119.00 | 476.00 |
| 6 | 6 | LQ2-CRG | LABQUEST CHARGE STATION | 129.00 | 129.00 | 774.00 |
| 24 | 24 | BC-250 | 250 ML SAMPLING CHAMBER | 8.00 | 8.00 | 192.00 |
| 12 | 12 | BC-2000 | 2 L SAMPLING CHAMBER | 22.00 | 22.00 | 264.00 |
| 1 | 1 | C | CATALOG | 0.00 | 0.00 | 0.00 |
| 1 | 1 | DTS-EC-LONG | DYNAMICS SYSTEM LONG W/ENCODER ✓ | 519.00 | 519.00 | 519.00 |



VERNIER SOFTWARE & TECHNOLOGY
13979 SW MILLIKAN WAY
BEAVERTON, OR 97005
503-277-2299 fax 503-277-2440
orders@vernier.com EIN:93-1162373

Invoice

Invoice: 5332524
Vernier Order: 2339566 - 001
Load: 697031
Purchase Order: 201908854
Customer: 624452

Bill To: 624452
ACCOUNTS PAYABLE
DOVER SD -SAU #11
MCCONNELL CENTER STE 409
61 LOCUST ST
DOVER, NH 03820-3753

Ship To: 624452
DRISCOLL PETER
DOVER HS
25 ALUMNI DR
DOVER, NH 03820-4365

PAID
MAY 16 2019

| | | | | | | | |
|------------|------------|----------|----------|--------|-------------|------------|----------|
| Order Date | Ship Date | Employee | Ship Via | MOS | Terms | Contact ID | Currency |
| 04/29/2019 | 05/01/2019 | krudy | UPS | GROUND | NET 30 DAYS | 361733 | USD |

| Qty
Ordered | Qty
Shipped | Item Code | Description | Retail Price | Unit Price | Total Price |
|----------------|----------------|-----------|-------------|-----------------------------|------------|-------------|
| | | 1 | DTS-KIT-MEC | DYNAMICS SYSTEM ENCODER KIT | | |
| | | 1 | TRACK-LONG | 2.2 METER TRACK | | |

Thanks for the great order! If you have any questions about using our products, feel free to contact our technical support department. We will be happy to help!

Total Qty Items
Shipped: 116

| | |
|------------------|-----------|
| Line Item Total: | 12,421.00 |
| Shipping: | 275.00 |
| Subtotal: | 12,696.00 |
| Tax: | 0.00 |
| Total: | 12,696.00 |
| Amount Due: | 12,696.00 |

MAN. NO. CIPM#DHSCTC274
DATE: 7/23/2019

VENDOR VOUCHER MANIFEST
SCHOOL DISTRICT SAU #11

| 1.
DATE | 2.
PAYEE
NAME AND ADDRESS | 3.
FINANCE PO
NO: | 4.
AMOUNT
EXPENDED | 5.
AMOUNT OF
CHECK | 6.
PROJECT
NAME |
|--|---|--|--------------------------|--------------------------|-------------------------------------|
| 1. 7/23/2019 | PC Construction Company
193 Tilley Drive
South Burlington, VT 05403 | | | | |
| PO Line | | | | | DHS/CTC
Fac. Improv.
FY: 2016 |
| 2 | <u>4016.1.600.46900.4725.07101.16.000.000.700</u> | 201611299 | \$ | 535,811.60 | |
| 1 | <u>4016.1.600.46900.4725.07108.16.000.000.700</u> | 201611299 | \$ | 148,494.40 | |
| | | Total Earned, Current | \$ | 684,306.00 | |
| | <u>4016.1.000.00000.2340.00000.00.000.000.L10</u> | Retainage | | 11,819.00 | |
| | | Total Earned Less Retainage/Current Payment Due | \$ | 672,487.00 | |
| Invoice #15027-037 or Construction Services through 6/30/2019
per attached schedule of values and transaction report. | | | | | |
| Payment #37 Includes held retainage of \$11,819. Retainage balance after payment #37, \$562,853 | | | | | |
| TOTALS | | | | \$672,487.00 | |

TO THE TREASURER; PAYMENTS AUTHORIZED AND ORDERED
TO THE PERSONS LISTED ABOVE FOR THE SUMS INDICATED
IN COLUMN 5. AMOUNT OF CHECK AMOUNTING IN THE
AGGREGATE TO:

672,487.00

Superintendent of Schools or Business Administrator

Date

Robert Carrier, Deputy Mayor, JBC Chair

Date



CONSTRUCTION

Construction Invoice

193 Tilley Drive, South Burlington, VT 05403 | 802.658.4100

Invoice Number: 15027-037

Date: 7/1/2019

Project Number: 15027

Requisition Number: 037

To: Dover School District
ATTN: Libby Simmons
61 Locust Street, Suite 409
Dover, NH 03820

| Project | Location | Client Reference | Terms |
|---------|-----------|------------------------------|--------|
| 15027 | Dover, NH | Dover HS and CTC Renovations | Net 30 |

Description of Work:

Construction services completed through June 30, 2019 per attached schedule of values and transaction report.

Breakdown (this billing):

Dover High School (77.2%) = \$526,826

Career Technical Center (22.8%) = \$145,661

Total this invoice:

\$672,487

ACTUAL
78.3% HS \$526,557.32
21.7% CTC \$145,929.68

cc: Robin LaFleur
Joseph Picoraro
PCC Accounts Receivable

APPLICATION AND CERTIFICATE FOR PAYMENT

TO OWNER: Dover School District

PROJECT: Dover High School and Career Technical Center

PAGE 1 OF 26 PAGES

61 Locust Street
409
Dover, NH
03820-4132 USA

61 Locust Street
409
Dover, NH
03820-4132 USA

FROM CONTRACTOR: PC Construction Company

ARCHITECT:

193 Tilley Drive
South Burlington, VT, 05403 USA

CONTRACT FOR: Dover High School and Career Technical Center

CONTRACT DATE: 15-MAR-16

APPLICATION NO.: 37
PERIOD TO: 30-JUN-19
PROJECT NOS.: 15027
Distribution to:
☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation sheet is attached.

1. ORIGINAL CONTRACT SUM \$ 71,643,000
2. Net change by change orders \$ 2,204,875
3. CONTRACT SUM TO DATE (Line 1 +/- 2) \$ 73,847,875
4. TOTAL COMPLETED & STORED TO DATE \$ 72,720,296
(Column G on G703)
5. RETAINAGE:
Total retainage Column I of G703) \$ 562,853
6. TOTAL EARNED LESS RETAINAGE \$ 72,157,443
(Line 4 less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT
(Line 6 from prior Certificate) \$ 71,484,956
8. CURRENT PAYMENT DUE \$ 672,487
9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 1,690,431
(Line 3 less Line 6)

| CHANGE ORDER SUMMARY | | ADDITIONS | DEDUCTIONS |
|---|---------------|-----------|------------|
| Change Order approved in previous months by Owner | | 2,726,028 | -45,387 |
| APPROVED THIS MONTH | | | |
| Number | Date Approved | | |
| 0025 | 13-JUN-2019 | 14,305 | |
| 0026 | 20-MAY-2019 | 29,732 | |
| 0027 | 26-JUN-2019 | 0 | 519,803 |
| CURRENT TOTAL | | 44,037 | 519,803 |
| Net Change by Change Orders | | | 2,204,875 |

AIA Document G702 - 1992 Copyright © 1992, 1993, 1994, 1995, 1996, 1997, 1998 and 1999 by The American Institute of Architects. All rights reserved.
WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document is prohibited.
This document was produced at 01:05:42 on 07/17/2019 under Order No. 125467302, which expires on 01/01/2021 and is not for resale.
User Notes:

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Contractor: PC Construction Company

By: _____ Date: _____

State of: _____

County of: _____

Subscribed and sworn to before me this _____ day of _____

Notary Public: _____

My Commission expires: _____

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of Work is in accordance with the Contract Documents, and the Contractor is entitled to the payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ _____
(Attach explanation if amount certified differs from the amount applied for. Initial figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: _____

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

PC Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

PAGE: 2

APPLICATION DATE : 07/01/2019

PERIOD TO : 06/30/2019

PROJECT NO : 15027

| A | B | C | D | | E | F | G | | H | I |
|----------|---|-----------------|---------------------------|-------------|---------------------------|------------------------------------|---------------|-------------------|-----------|---|
| ITEM NO. | DESCRIPTION OF WORK | SCHEDULED VALUE | WORK COMPLETED (D+E) | | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER-% (G / C) | BALANCE TO FINISH | RETAINAGE | |
| | | | FROM PREVIOUS APPLICATION | THIS PERIOD | | | | | | |
| 15027 | Dover High School and Career Technical Center | | | | | | | | | |
| 01 | GENERAL CONDITIONS | | | | | | | | | |
| 010000 | Mobilization & Demobilization | 45,000 | 55,216 | 0 | 0 | 55,216 | 123 | -10,216 | 0 | |
| 010020 | Office Supplies | 37,575 | 11,499 | 0 | 0 | 11,499 | 31 | 26,076 | 0 | |
| 010025 | PM Software | 24,505 | 24,505 | 0 | 0 | 24,505 | 100 | 0 | 0 | |
| 010030 | Office Furniture/Systems | 48,000 | 11,104 | 0 | 0 | 11,104 | 23 | 36,896 | 0 | |
| 010035 | Kiosk | 10,000 | 7,279 | 0 | 0 | 7,279 | 73 | 2,721 | 0 | |
| 010060 | Janitorial Services | 8,350 | 8,038 | 0 | 0 | 8,038 | 96 | 312 | 0 | |
| 010070 | Temporary Wiring | 5,000 | 2,984 | 0 | 0 | 2,984 | 60 | 2,016 | 0 | |
| 010090 | Water Usage | 7,600 | 3,330 | 0 | 0 | 3,330 | 44 | 4,270 | 0 | |
| 010100 | Telephone/Communications | 34,200 | 3,117 | 0 | 0 | 3,117 | 9 | 31,083 | 0 | |
| 010110 | Sanitary Facilities | 38,000 | 42,694 | 0 | 0 | 42,694 | 112 | -4,694 | 0 | |
| 010130 | Construction Fence | 30,000 | 26,110 | 0 | 0 | 26,110 | 87 | 3,890 | 0 | |
| 010400 | Temporary Heat | 175,000 | 368,224 | 0 | 0 | 368,224 | 210 | -193,224 | 0 | |
| 010410 | Temporary Enclosure | 150,000 | 157,778 | 0 | 0 | 157,778 | 105 | -7,778 | 0 | |
| 011040 | Snow Removal | 40,000 | 98,312 | 0 | 0 | 98,312 | 246 | -58,312 | 0 | |
| 011050 | Park/Transport/Parking Lot | 50,000 | 40,163 | 0 | 0 | 40,163 | 80 | 9,838 | 0 | |
| 011160 | Blueprinting/Contract Drawings | 15,000 | 7,566 | 0 | 0 | 7,566 | 50 | 7,434 | 0 | |
| 011200 | OSHA & First Aid | 77,500 | 197,570 | 0 | 0 | 197,570 | 255 | -120,070 | 0 | |
| 011320 | Progress Cleanup/Removal | 186,950 | 393,463 | 0 | 0 | 393,463 | 210 | -206,513 | 0 | |
| 011330 | Floor Protection | 75,750 | 37,807 | 0 | 0 | 37,807 | 50 | 37,943 | 0 | |
| 011360 | Final Cleanup | 141,091 | 432 | 0 | 0 | 432 | | 140,659 | 0 | |
| 012000 | Project Management | 2,806,705 | 2,537,073 | 0 | 0 | 2,537,073 | 90 | 269,633 | 0 | |

PC Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

PAGE: 3

APPLICATION DATE : 07/01/2019

PERIOD TO : 06/30/2019

PROJECT NO : 15027

| A | B | C | D | | E | F | G | H | I |
|--------------|--|------------------|---------------------------|-------------|---------------------------|------------------------------------|---------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK | SCHEDULED VALUE | WORK COMPLETED (D+E) | | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER-% (G / C) | BALANCE TO FINISH | RETAINAGE |
| | | | FROM PREVIOUS APPLICATION | THIS PERIOD | | | | | |
| 15027 | Dover High School and Career Technical Center | | | | | | | | |
| 01 | GENERAL CONDITIONS | | | | | | | | |
| 012060 | Safety Engineer | 241,660 | 243,129 | 0 | 0 | 243,129 | 101 | -1,449 | 0 |
| 012110 | Field Engineer | 20,000 | 27,507 | 0 | 0 | 27,507 | 138 | -7,507 | 0 |
| 012200 | Field Office Manager | 218,440 | 142,480 | 0 | 0 | 142,480 | 65 | 75,961 | 0 |
| 013000 | Living Allowance | 81,000 | 4,458 | 0 | 0 | 4,458 | 6 | 76,542 | 0 |
| 013020 | Travel Expenses | 22,800 | 27,072 | 0 | 0 | 27,072 | 119 | -4,272 | 0 |
| 014000 | Scheduling | 2,280 | 2,625 | 0 | 0 | 2,625 | 115 | -345 | 0 |
| 014080 | Estimating | 50,000 | 25,465 | 0 | 0 | 25,465 | 51 | 24,535 | 0 |
| 015300 | Loader/Material Handling | 106,220 | 81,447 | 0 | 0 | 81,447 | 77 | 24,773 | 0 |
| 015520 | Field Office | 38,000 | 23,710 | 0 | 0 | 23,710 | 62 | 14,290 | 0 |
| 015530 | Subcontractor Trailer | 0 | 29,638 | 0 | 0 | 29,638 | | -29,638 | 0 |
| 015560 | Storage Trailer/Container | 11,400 | 3,975 | 0 | 0 | 3,975 | 35 | 7,425 | 0 |
| 015950 | Expendible Tools | 0 | 2,826 | 0 | 0 | 2,826 | | -2,826 | 0 |
| 015960 | Small Tools | 0 | 3,229 | 0 | 0 | 3,229 | | -3,229 | 0 |
| 015970 | Support Equipment | 0 | 75,964 | 0 | 0 | 75,964 | | -75,964 | 0 |
| 015980 | Fuel, Oil, Lube | 0 | 972 | 0 | 0 | 972 | | -972 | 0 |
| 016000 | Builder's Risk Insurance | 68,863 | 98,270 | 0 | 0 | 98,270 | 143 | -29,407 | 0 |
| 016150 | G/L Insurance | 559,136 | 551,881 | 0 | 0 | 551,881 | 99 | 7,255 | 0 |
| 016200 | P&P Bond | 417,479 | 394,652 | 0 | 0 | 394,652 | 95 | 22,827 | 0 |
| | GENERAL CONDITIONS Total: | 5,843,524 | 5,773,568 | 0 | 0 | 5,773,568 | 99 | 69,956 | 0 |
| 02 | SITE WORK | | | | | | | | |
| 020000 | Stework Subcontractor | 4,515,418 | 3,718,326 | 431,170 | 0 | 4,149,496 | 92 | 365,922 | 19,957 |

PC Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

PAGE: 4

APPLICATION DATE : 07/01/2019

PERIOD TO : 06/30/2019

PROJECT NO : 15027

| A | B | C | D | | E | F | G | | H | I |
|----------|---|-----------------|---------------------------|-------------|---------------------------|------------------------------------|----------------|-------------------|-----------|---|
| ITEM NO. | DESCRIPTION OF WORK | SCHEDULED VALUE | WORK COMPLETED (D+E) | | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER-% (G / C) | BALANCE TO FINISH | RETAINAGE | |
| | | | FROM PREVIOUS APPLICATION | THIS PERIOD | | | | | | |
| 15027 | Dover High School and Career Technical Center | | | | | | | | | |
| 02 | SITE WORK | | | | | | | | | |
| 020500 | Demolition Subcontractor | 1,127,000 | 1,091,325 | 0 | 0 | 1,091,325 | 97 | 35,675 | 54,566 | |
| 020550 | Asbestos Abatement Subcontractor | 1,092,000 | 1,056,840 | 0 | 0 | 1,056,840 | 97 | 35,360 | 52,832 | |
| 020600 | Courtyard Site Access | 20,000 | 25,547 | 0 | 0 | 25,547 | 128 | -5,547 | 1,078 | |
| 027112 | Landscaping and Hardscaping | 525,000 | 330,660 | 24,863 | 0 | 355,523 | 68 | 169,478 | 17,776 | |
| 027210 | Fencing | 121,582 | 98,216 | 0 | 0 | 98,216 | 81 | 23,366 | 3,951 | |
| 027600 | Turf Field | 497,518 | 0 | 0 | 0 | 0 | | 497,518 | 0 | |
| 027610 | Tennis Courts | 136,540 | 0 | 0 | 0 | 0 | | 136,540 | 0 | |
| 027620 | Track Repairs | 7,500 | 0 | 0 | 0 | 0 | | 7,500 | 0 | |
| | SITE WORK Total: | 8,042,558 | 6,320,714 | 456,033 | 0 | 6,776,747 | 84 | 1,265,811 | 150,160 | |
| 03 | CONCRETE | | | | | | | | | |
| 030002 | Concrete Flatwork Subcontractor | 1,990,559 | 2,001,975 | 7,636 | 0 | 2,009,611 | 101 | -19,052 | 23,942 | |
| 031000 | Concrete Subcontract | 1,800,000 | 1,809,150 | 0 | 0 | 1,809,150 | 101 | -9,150 | 0 | |
| 031200 | Site Concrete | 536,000 | 376,446 | 0 | 0 | 376,446 | 70 | 159,555 | 18,822 | |
| 033460 | Rammed Aggregate Piers | 285,917 | 285,917 | 0 | 0 | 285,917 | 100 | 0 | 0 | |
| 033650 | Polished Concrete Floors | 98,075 | 93,171 | 0 | 0 | 93,171 | 95 | 4,904 | 4,659 | |
| | CONCRETE Total: | 4,710,551 | 4,586,659 | 7,636 | 0 | 4,574,295 | 97 | 136,256 | 47,422 | |
| 04 | MASONRY | | | | | | | | | |
| 042000 | Masonry | 3,450,000 | 3,458,022 | 0 | 0 | 3,458,022 | 100 | -8,022 | 0 | |
| | MASONRY Total: | 3,450,000 | 3,458,022 | 0 | 0 | 3,458,022 | 100 | -8,022 | 0 | |
| 05 | METALS | | | | | | | | | |

PC Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

PAGE: 5

APPLICATION DATE : 07/01/2019

PERIOD TO : 06/30/2019

PROJECT NO : 15027

| A | B | C | D | | E | F | G | | H | I |
|----------|---|-----------------|---------------------------|-------------|---------------------------|------------------------------------|---------------|-------------------|-----------|---|
| ITEM NO. | DESCRIPTION OF WORK | SCHEDULED VALUE | WORK COMPLETED (D+E) | | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER-% (G / C) | BALANCE TO FINISH | RETAINAGE | |
| | | | FROM PREVIOUS APPLICATION | THIS PERIOD | | | | | | |
| 15027 | Dover High School and Career Technical Center | | | | | | | | | |
| 05 | METALS | | | | | | | | | |
| 051000 | Structural Steel | 8,400,000 | 6,400,000 | 0 | 0 | 6,400,000 | 100 | 0 | 0 | |
| 055000 | Misc Metals | 755,350 | 755,350 | 0 | 0 | 755,350 | 100 | 0 | 8,000 | |
| 055010 | Unistrut Ceiling | 10,000 | 10,000 | 0 | 0 | 10,000 | 100 | 0 | 0 | |
| | METALS Total: | 7,155,350 | 7,155,350 | 0 | 0 | 7,155,350 | 100 | 0 | 8,000 | |
| 06 | WOOD & PLASTICS | | | | | | | | | |
| 060900 | Misc Carpentry | 100,000 | 180,699 | 0 | 0 | 180,699 | 181 | -80,699 | 0 | |
| 061005 | Auditorium Ceiling Access | 100,000 | 100,000 | 0 | 0 | 100,000 | 100 | 0 | 5,000 | |
| 062000 | Millwork | 372,023 | 390,433 | 0 | 0 | 390,433 | 105 | -18,410 | 0 | |
| 064020 | Laboratory Casework | 1,180,000 | 1,142,748 | 0 | 0 | 1,142,748 | 97 | 37,252 | 0 | |
| 065100 | Animal Science Building Allowance | 2,000 | 2,000 | 0 | 0 | 2,000 | 100 | 0 | 100 | |
| | WOOD & PLASTICS Total: | 1,754,023 | 1,815,880 | 0 | 0 | 1,815,880 | 104 | -61,857 | 5,100 | |
| 07 | THERMAL & MOISTURE | | | | | | | | | |
| 071000 | Waterproofing | 41,600 | 42,707 | 0 | 0 | 42,707 | 103 | -1,107 | 0 | |
| 071950 | Air Infiltration Barriers | 450,400 | 451,021 | 0 | 0 | 451,021 | 100 | -621 | 0 | |
| 072500 | Fireproofing Subcontract | 328,320 | 328,320 | 0 | 0 | 328,320 | 100 | 0 | 0 | |
| 072600 | Firestopping Subcontract | 59,400 | 64,123 | 0 | 0 | 64,123 | 108 | -4,723 | 321 | |
| 073100 | Roofing Subcontract | 1,770,000 | 1,770,000 | 0 | 0 | 1,770,000 | 100 | 0 | 0 | |
| | THERMAL & MOISTURE Total: | 2,649,720 | 2,656,171 | 0 | 0 | 2,656,171 | 100 | -6,451 | 321 | |
| 08 | DOORS & WINDOWS | | | | | | | | | |
| 080100 | Doors Frames and Hardware | 693,290 | 570,351 | 0 | 0 | 570,351 | 82 | 122,939 | 15,828 | |

PC Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

PAGE: 7

APPLICATION DATE : 07/01/2019

PERIOD TO : 06/30/2019

PROJECT NO : 15027

| A
ITEM
NO. | B
DESCRIPTION OF WORK | C
SCHEDULED
VALUE | D
WORK COMPLETED (D+E) | | F
MATERIAL
PRESENTLY
STORED | G
TOTAL
COMPLETED
AND STORED
TO DATE | PER-%
(G/C) | H
BALANCE
TO FINISH | I
RETAINAGE |
|------------------|--|-------------------------|---------------------------------|----------------|--------------------------------------|--|----------------|---------------------------|----------------|
| | | | FROM
PREVIOUS
APPLICATION | THIS
PERIOD | | | | | |
| 15027 | Dover High School and Career
Technical Center | | | | | | | | |
| 11 | EQUIPMENT | | | | | | | | |
| 110600 | Stage Rigging and Curtains | 278,000 | 281,575 | 0 | 0 | 281,575 | 101 | -3,575 | 282 |
| 111400 | Kitchen Equipment | 523,570 | 556,850 | 0 | 0 | 556,850 | 106 | -33,280 | 0 |
| 111600 | Loading Dock Equipment | 9,032 | 9,032 | 0 | 0 | 9,032 | 100 | 0 | 0 |
| 113000 | Athletic Equipment | 137,489 | 127,200 | 0 | 0 | 127,200 | 93 | 10,289 | 6,360 |
| | EQUIPMENT Total: | 948,091 | 974,657 | 0 | 0 | 974,657 | 103 | -26,566 | 6,642 |
| 12 | FURNISHINGS | | | | | | | | |
| 125000 | Window Treatments | 80,250 | 80,250 | 0 | 0 | 80,250 | 100 | 0 | 0 |
| 127100 | Fixed Auditorium Seating | 126,955 | 126,955 | 0 | 0 | 126,955 | 100 | 0 | 0 |
| 127300 | Gymnasium Seating | 141,818 | 141,818 | 0 | 0 | 141,818 | 100 | 0 | 3,000 |
| | FURNISHINGS Total: | 349,023 | 349,023 | 0 | 0 | 349,023 | 100 | 0 | 3,000 |
| 14 | CONVEYING SYSTEMS | | | | | | | | |
| 142000 | Elevators | 211,131 | 211,131 | 0 | 0 | 211,131 | 100 | 0 | 0 |
| | CONVEYING SYSTEMS Total: | 211,131 | 211,131 | 0 | 0 | 211,131 | 100 | 0 | 0 |
| 15 | MECHANICAL - PROCESS | | | | | | | | |
| 151030 | MEP Enabling & Relocations | 0 | 1,906 | 0 | 0 | 1,906 | | -1,906 | 95 |
| | MECHANICAL - PROCESS Total: | 0 | 1,906 | 0 | 0 | 1,906 | | -1,906 | 95 |
| 152 | MECHANICAL-HVAC | | | | | | | | |
| 152882 | Mech Insulation Subcontract | 631,500 | 631,500 | 0 | 0 | 631,500 | 100 | 0 | 0 |
| 152883 | Automatic Temperature Controls | 818,610 | 762,616 | 0 | 0 | 762,616 | 93 | 55,994 | 38,131 |
| 152892 | Air Handling Equipment | 1,670,170 | 1,686,510 | 0 | 0 | 1,686,510 | 102 | -26,340 | 25,704 |

PC Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

PAGE: 8

APPLICATION DATE : 07/01/2019

PERIOD TO : 06/30/2019

PROJECT NO : 15027

| A | B | C | D | | E | F | G | | H | I |
|----------|--|------------------|---------------------------|--|---------------|---------------------------|------------------------------------|---------------|-------------------|---------------|
| ITEM NO. | DESCRIPTION OF WORK | SCHEDULED VALUE | WORK COMPLETED (D+E) | | THIS PERIOD | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER-% (G/I C) | BALANCE TO FINISH | RETAINAGE |
| | | | FROM PREVIOUS APPLICATION | | | | | | | |
| 15027 | Dover High School and Career Technical Center | | | | | | | | | |
| 152 | MECHANICAL-HVAC | | | | | | | | | |
| 152900 | Condensing Boilers | 99,108 | 99,108 | | 0 | 0 | 99,108 | 100 | 0 | 0 |
| | MECHANICAL-HVAC Total: | 3,219,368 | 3,189,734 | | 0 | 0 | 3,189,734 | 99 | 29,654 | 63,835 |
| 153 | MECHANICAL-PLUMBING | | | | | | | | | |
| 153880 | Plumbing Subcontract | 2,421,924 | 2,421,924 | | 0 | 0 | 2,421,924 | 100 | 0 | 0 |
| 153881 | Mechanical Subcontract | 2,240,000 | 2,134,999 | | 0 | 0 | 2,134,999 | 95 | 105,001 | 19,277 |
| 153882 | Split AC Units | 168,000 | 191,113 | | 0 | 0 | 191,113 | 114 | -23,113 | 9,556 |
| 153883 | Induction Units | 164,580 | 164,580 | | 0 | 0 | 164,580 | 100 | 0 | 8,229 |
| 153884 | Fire Protection | 579,520 | 579,520 | | 0 | 0 | 579,520 | 100 | 0 | 0 |
| 153885 | Ductwork Subcontract | 2,666,320 | 2,739,170 | | 0 | 0 | 2,739,170 | 103 | -72,850 | 0 |
| | MECHANICAL-PLUMBING Total: | 8,240,344 | 8,231,306 | | 0 | 0 | 8,231,306 | 100 | 9,036 | 37,062 |
| 16 | ELECTRICAL | | | | | | | | | |
| 160000 | Electrical Subcontract | 8,766,800 | 6,673,325 | | 11,306 | 0 | 6,684,631 | 99 | 82,169 | 40,779 |
| 160015 | Electrical Ductbank | 90,000 | 95,592 | | 0 | 0 | 95,592 | 106 | -5,592 | 0 |
| | ELECTRICAL Total: | 6,856,800 | 6,768,917 | | 11,306 | 0 | 6,780,223 | 99 | 76,577 | 40,779 |
| 19 | CHANGE ORDERS | | | | | | | | | |
| 190001 | Permit Set Sitework Revisions | 124,525 | 65,996 | | 31,131 | 0 | 97,128 | 78 | 27,397 | 3,362 |
| 190002 | Sewer Revisions | 22,089 | 19,890 | | 1,104 | 0 | 20,995 | 95 | 1,104 | 552 |
| 190003 | Fabric at Sewer and Storm Underdrain | 10,736 | 10,736 | | 0 | 0 | 10,736 | 100 | 0 | 0 |
| 190004 | Overlay Alumini Drive Sidewalk | 11,622 | 11,622 | | 0 | 0 | 11,622 | 100 | 0 | 0 |
| 190006 | Sewer Line Ledge Removal | 6,000 | 6,000 | | 0 | 0 | 6,000 | 100 | 0 | 0 |

PC Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

PAGE: 9

APPLICATION DATE : 07/01/2019

PERIOD TO : 06/30/2019

PROJECT NO : 15027

| A | B | C | D | | E | F | G | H | I |
|----------|--|-----------------|---------------------------|-------------|---------------------------|------------------------------------|---------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK | SCHEDULED VALUE | WORK COMPLETED (D+E) | | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER-% (G / C) | BALANCE TO FINISH | RETAINAGE |
| | | | FROM PREVIOUS APPLICATION | THIS PERIOD | | | | | |
| 15027 | Dover High School and Career Technical Center | | | | | | | | |
| 19 | CHANGE ORDERS | | | | | | | | |
| 190007 | RFI002 Football Scoreboard Support | 18,255 | 18,255 | 0 | 0 | 18,255 | 100 | 0 | 0 |
| 190009 | SMH-3 Location Revision | 642 | 642 | 0 | 0 | 642 | 100 | 0 | 0 |
| 190010 | RFI007 Fabric Under Roadway | 3,586 | 3,586 | 0 | 0 | 3,586 | 100 | 0 | 0 |
| 190012 | RFI-0012 Organic Material At Loading Dock Area | 33,294 | 33,294 | 0 | 0 | 33,294 | 100 | 0 | 0 |
| 190013 | Ledge Removal FM to SMH-2 | 1,650 | 1,650 | 0 | 0 | 1,650 | 100 | 0 | 0 |
| 190014 | Ledge Removal SMH-2 to SMH-1 | 8,400 | 8,400 | 0 | 0 | 8,400 | 100 | 0 | 0 |
| 190016 | Ledge Removal SMH-1 to Existing | 3,050 | 3,050 | 0 | 0 | 3,050 | 100 | 0 | 0 |
| 190017 | Structural Changes Bid to Construction Set | 44,178 | 44,178 | 0 | 0 | 44,178 | 100 | 0 | 0 |
| 190018 | Addenda A Cost Revisions | 61,244 | 61,244 | 0 | 0 | 61,244 | 100 | 0 | 0 |
| 190019 | Addenda B Cost Revisions | 43,996 | 43,996 | 0 | 0 | 43,996 | 100 | 0 | 0 |
| 190020 | Foundation and Utility Ledge Removal | 404,421 | 404,421 | 0 | 0 | 404,421 | 100 | 0 | 0 |
| 190021 | ASL-001 Catwalk Revisions | -1,635 | -1,635 | 0 | 0 | -1,635 | 100 | 0 | 0 |
| 190022 | ASL-007 Loading Dock Footing Revisions | 2,126 | 2,126 | 0 | 0 | 2,126 | 100 | 0 | 0 |
| 190023 | ASL-006R Drainage Revisions | 14,530 | 14,530 | 0 | 0 | 14,530 | 100 | 0 | 0 |
| 190025 | Interior Organic Removal | 2,476 | 2,476 | 0 | 0 | 2,476 | 100 | 0 | 0 |
| 190026 | RFI-099 Deleted RAPs at AE Line | -9,405 | -9,405 | 0 | 0 | -9,405 | 100 | 0 | 0 |
| 190027 | RFI125 Loop Road Subgrade | 17,347 | 17,347 | 0 | 0 | 17,347 | 100 | 0 | 0 |
| 190028 | ASL-12 Animal Science Power | 36,358 | 36,358 | 0 | 0 | 36,358 | 100 | 0 | 0 |
| 190029 | Edge Strip Deletion Credit | -6,862 | -6,862 | 0 | 0 | -6,862 | 100 | 0 | 0 |

PC Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

PAGE: 10

APPLICATION DATE : 07/01/2019

PERIOD TO : 06/30/2019

PROJECT NO : 15027

| A | B | C | D | | E | F | G | H | I |
|----------|--|-----------------|---------------------------|-------------|---------------------------|------------------------------------|-------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK | SCHEDULED VALUE | WORK COMPLETED (D+E) | | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER-% (G/C) | BALANCE TO FINISH | RETAINAGE |
| | | | FROM PREVIOUS APPLICATION | THIS PERIOD | | | | | |
| 15027 | Dover High School and Career Technical Center | | | | | | | | |
| 19 | CHANGE ORDERS | | | | | | | | |
| 190031 | ASI-014 Kitchen Equipment Revisions | 435,564 | 435,564 | 0 | 0 | 435,564 | 100 | 0 | 0 |
| 190032 | ASI-015 Underslab Piping Revisions RFI132 | 22,219 | 25,051 | 0 | 0 | 25,051 | 113 | -2,832 | 0 |
| 190033 | ASI-017 Steel Additions | 3,242 | 3,242 | 0 | 0 | 3,242 | 100 | 0 | 0 |
| 190035 | ASI-020 Life Safety Switch | 13,791 | 13,791 | 0 | 0 | 13,791 | 100 | 0 | 0 |
| 190036 | PR-001 Slab Depression Deletion | -46,214 | -46,214 | 0 | 0 | -46,214 | 100 | 0 | 0 |
| 190037 | ASI-022 Elevator Roof Structure | 109 | 109 | 0 | 0 | 109 | 100 | 0 | 0 |
| 190038 | ASI-21.1 Curtainwall Revisions | 4,787 | 4,787 | 0 | 0 | 4,787 | 100 | 0 | 0 |
| 190039 | ASI-021.2 Revised Exterior Elevations | -2,536 | -2,536 | 0 | 0 | -2,536 | 100 | 0 | 0 |
| 190040 | ASI-023 Revised Grease Traps | -10,110 | -10,110 | 0 | 0 | -10,110 | 100 | 0 | 0 |
| 190042 | ASI-026 Revisions to Submittal 051200-021 | 491 | 491 | 0 | 0 | 491 | 100 | 0 | 0 |
| 190043 | ASI-27 Smoke Hatch Revisions | 16,196 | 16,196 | 0 | 0 | 16,196 | 100 | 0 | 0 |
| 190044 | ASI-028 Brace at Column | 951 | 951 | 0 | 0 | 951 | 100 | 0 | 0 |
| 190045 | Need Description | -4,066 | -4,066 | 0 | 0 | -4,066 | 100 | 0 | 0 |
| 190046 | 230F Safety Cage Deletion | -857 | -857 | 0 | 0 | -857 | 100 | 0 | 0 |
| 190047 | RFI-141R1 Fiber Reinforced Concrete | -21,919 | -21,919 | 0 | 0 | -21,919 | 100 | 0 | 0 |
| 190048 | ASI-034 Weight Room Floor Revision | -1,500 | -1,500 | 0 | 0 | -1,500 | 100 | 0 | 0 |
| 190050 | ASI 031, RFI 189 Eliminated Catwalk Mesh | -6,230 | -6,230 | 0 | 0 | -6,230 | 100 | 0 | 0 |
| 190052 | ASI-21.5 Acid Neutralization Tank | 37,697 | 37,078 | 619 | 0 | 37,697 | 100 | 0 | 31 |
| 190053 | PR-003 Schluter Cove Base | -5,700 | -5,700 | 0 | 0 | -5,700 | 100 | 0 | 0 |

PC Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

PAGE: 11

APPLICATION DATE : 07/01/2019

PERIOD TO : 06/30/2019

PROJECT NO : 15027

| A | B | C | D | | E | F | G | | H | I |
|----------|---|-----------------|---------------------------|-------------|---------------------------|------------------------------------|----------------|-------------------|-----------|---|
| ITEM NO. | DESCRIPTION OF WORK | SCHEDULED VALUE | WORK COMPLETED (D+E) | | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER-% (G / C) | BALANCE TO FINISH | RETAINAGE | |
| | | | FROM PREVIOUS APPLICATION | THIS PERIOD | | | | | | |
| 15027 | Dover High School and Career Technical Center | | | | | | | | | |
| 19 | CHANGE ORDERS | | | | | | | | | |
| 190056 | RFI-190 Area E Ductwork @ Stair #5 | 3,636 | 3,636 | 0 | 0 | 3,636 | 100 | 0 | 0 | |
| 190058 | ASI-21.6 Door Schedule Revisions | -150 | 0 | 0 | 0 | 0 | | -150 | 0 | |
| 190059 | ASI-32 & 37 Brace Bays | 1,545 | 1,545 | 0 | 0 | 1,545 | 100 | 0 | 0 | |
| 190060 | ASI-21.4 Revised Floor Plans | 22,040 | 22,040 | 0 | 0 | 22,040 | 100 | 0 | 0 | |
| 190061 | ASI-038 Auto Tech Office Roof | -811 | -811 | 0 | 0 | -811 | 100 | 0 | 0 | |
| 190062 | ASI-039 Bleacher Power | -4,544 | -4,544 | 0 | 0 | -4,544 | 100 | 0 | 0 | |
| 190063 | ASI-021.7 FF&E Drawings | -44,581 | -44,581 | 0 | 0 | -44,581 | 100 | 0 | 0 | |
| 190065 | ASI-21.3 Civil and Landscaping Revisions | 17,793 | 8,897 | 855 | 0 | 9,752 | 55 | 8,041 | 265 | |
| 190066 | Loading Dock Roof | 31,838 | 31,838 | 0 | 0 | 31,838 | 100 | 0 | 0 | |
| 190067 | ASI-021.8 Updated Ceiling Plans | 925 | 925 | 0 | 0 | 925 | 100 | 0 | 0 | |
| 190069 | ASI-021.09 Revised Electrical Drawings | 44,872 | 44,872 | 0 | 0 | 44,872 | 100 | 0 | 0 | |
| 190071 | Baseball Batting Cage | 31,889 | 19,639 | 0 | 0 | 19,639 | 62 | 12,250 | 0 | |
| 190072 | Need Description | -960 | -960 | 0 | 0 | -960 | 100 | 0 | -48 | |
| 190073 | ASI-041 Lockers in Building Construction | 4,019 | 4,019 | 0 | 0 | 4,019 | 100 | 0 | 0 | |
| 190075 | RFI-257 Storage Room Duct Shaft | 884 | 884 | 0 | 0 | 884 | 100 | 0 | 0 | |
| 190077 | ASI-044 Power to Air Cleaners | 10,155 | 10,155 | 0 | 0 | 10,155 | 100 | 0 | 0 | |
| 190078 | Paint Booth Procurement | 200,385 | 202,942 | 0 | 0 | 202,942 | 101 | -2,557 | 0 | |
| 190080 | ASI-21.11 FEC Locations | 0 | 740 | 0 | 0 | 740 | | -740 | 0 | |
| 190081 | RFI-262 Storage Door Layout Revisions | 1,990 | 1,990 | 0 | 0 | 1,990 | 100 | 0 | 0 | |

PC Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 07/01/2019

PERIOD TO : 06/30/2019

PROJECT NO : 15027

PAGE: 12

| A
ITEM
NO. | B
DESCRIPTION OF WORK | C
SCHEDULED
VALUE | D
WORK COMPLETED (D+E) | | F
MATERIAL
PRESENTLY
STORED | G
TOTAL
COMPLETED
AND STORED
TO DATE | PER-%
(G / C) | H
BALANCE
TO FINISH | I
RETAINAGE |
|------------------|--|-------------------------|---------------------------------|----------------|--------------------------------------|--|------------------|---------------------------|----------------|
| | | | FROM
PREVIOUS
APPLICATION | THIS
PERIOD | | | | | |
| 15027 | Dover High School and Career
Technical Center | | | | | | | | |
| 19 | CHANGE ORDERS | | | | | | | | |
| 190082 | ASI-049 Mezz Guard Rail | -255 | -255 | 0 | 0 | -255 | 100 | 0 | 0 |
| 190083 | RFI-198 Catwalk Access Revisions | -136 | -136 | 0 | 0 | -136 | 100 | 0 | 0 |
| 190084 | ASI-047 CUH Revisions | 2,624 | 2,624 | 0 | 0 | 2,624 | 100 | 0 | 0 |
| 190085 | ASI-050 Auto Collision Slab
Depression | 11,355 | 17,410 | 0 | 0 | 17,410 | 153 | -6,055 | 0 |
| 190086 | Sprinkler Coverage at Town Square | 8,450 | 8,450 | 0 | 0 | 8,450 | 100 | 0 | 0 |
| 190087 | ASI-052 Life Science Diffusers | 1,222 | 1,222 | 0 | 0 | 1,222 | 100 | 0 | 0 |
| 190088 | ASI-045 Training Room Door | 2,211 | 2,211 | 0 | 0 | 2,211 | 100 | 0 | 0 |
| 190089 | RFI-261R1 Dishwasher Exhaust Duct
Revisions | 4,916 | 4,916 | 0 | 0 | 4,916 | 100 | 0 | 0 |
| 190090 | ASI-054 CW & Aud Elev Updates | 3,966 | 3,966 | 0 | 0 | 3,966 | 100 | 0 | 0 |
| 190091 | ASI-045 Door 040.3 Update | 782 | 782 | 0 | 0 | 782 | 100 | 0 | 0 |
| 190092 | ASI-058 Auto Tech Lift Revision | 2,138 | 2,138 | 0 | 0 | 2,138 | 100 | 0 | 0 |
| 190093 | Loop Road and Field Drainage | 11,684 | 11,684 | 0 | 0 | 11,684 | 100 | 0 | 0 |
| 190094 | Corridor Locker Size Change | 10,500 | 10,500 | 0 | 0 | 10,500 | 100 | 0 | 0 |
| 190095 | PR-009 Gym Diffuser Covers | 4,678 | 4,678 | 0 | 0 | 4,678 | 100 | 0 | 0 |
| 190097 | RFI-351 Cardio/Weight Room Ceiling
Revisions | 9,694 | 2,611 | 7,083 | 0 | 9,694 | 100 | 0 | 0 |
| 190099 | RFI-291 Gym Parking | 5,525 | 5,525 | 0 | 0 | 5,525 | 100 | 0 | 0 |
| 190101 | RFI-359 Powered Door Operators | 5,034 | 5,034 | 0 | 0 | 5,034 | 100 | 0 | 0 |
| 190102 | ASI-066 Borrowed Light in Facilities | -461 | -461 | 0 | 0 | -461 | 100 | 0 | 0 |
| 190103 | ASI-065 Electrical Coordination | 7,244 | 7,244 | 0 | 0 | 7,244 | 100 | 0 | 0 |
| 190104 | PR-010 Guidance Suite Revisions | 1,900 | 1,900 | 0 | 0 | 1,900 | 100 | 0 | 0 |

PC Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

PAGE: 13

APPLICATION DATE : 07/01/2019

PERIOD TO : 06/30/2019

PROJECT NO : 15027

| A
ITEM
NO. | B
DESCRIPTION OF WORK | C
SCHEDULED
VALUE | D
WORK COMPLETED (D+E) | | F
MATERIAL
PRESENTLY
STORED | G
TOTAL
COMPLETED
AND STORED
TO DATE | PER-%
(G / C) | H
BALANCE
TO FINISH | I
RETAINAGE |
|------------------|--|-------------------------|---------------------------------|----------------|--------------------------------------|--|------------------|---------------------------|----------------|
| | | | FROM
PREVIOUS
APPLICATION | THIS
PERIOD | | | | | |
| 15027 | Dover High School and Career
Technical Center | | | | | | | | |
| 19 | CHANGE ORDERS | | | | | | | | |
| 190105 | RFI-316 Trap Primer | 1,025 | 1,025 | 0 | 0 | 1,025 | 100 | 0 | 0 |
| 190107 | RFI-407 Life Skill Exhaust Hood | -7,129 | -7,129 | 0 | 0 | -7,129 | 100 | 0 | 0 |
| 190111 | ASI-073 Library Borrowed Light
Changes | -3,447 | -3,447 | 0 | 0 | -3,447 | 100 | 0 | 0 |
| 190113 | ASI-083 Hardware and Security
Coordination | 3,129 | 3,129 | 0 | 0 | 3,129 | 100 | 0 | 0 |
| 190114 | PR-12 Dust Collector Elec Rev | 941 | 941 | 0 | 0 | 941 | 100 | 0 | 0 |
| 190115 | ASI-074 Ductless Unit Elec Rev | -5,168 | -5,168 | 0 | 0 | -5,168 | 100 | 0 | 0 |
| 190116 | ASI-075 Exhaust Ductwork to 203A &
B | 2,650 | 2,650 | 0 | 0 | 2,650 | 100 | 0 | 0 |
| 190117 | PR-13 Cosmetology Lockers | 2,208 | 2,208 | 0 | 0 | 2,208 | 100 | 0 | 0 |
| 190121 | Need Description | 13,073 | 0 | 0 | 0 | 0 | 103 | 13,073 | 0 |
| 190122 | ASI-21.13 Plumbing Revisions | 59,894 | 61,892 | 0 | 0 | 61,892 | 103 | -1,998 | 0 |
| 190123 | PR-014 Forum Stair Coatings | -1,122 | -1,122 | 0 | 0 | -1,122 | 100 | 0 | 0 |
| 190124 | ASI-081 BL-137.2 Deletion | -332 | -332 | 0 | 0 | -332 | 100 | 0 | 0 |
| 190125 | RFI-427R1 Radiant Panel
Modifications | 1,848 | 1,848 | 0 | 0 | 1,848 | 100 | 0 | 0 |
| 190127 | RFI-429 Auditorium Handrail Addition,
ASI-102 | 21,283 | 21,283 | 0 | 0 | 21,283 | 100 | 0 | 0 |
| 190128 | PR-10 Electrical Changes | 481 | 481 | 0 | 0 | 481 | 100 | 0 | 0 |
| 190129 | ASI-085 Column Enclosure AC/B15.8 | 1,125 | 1,125 | 0 | 0 | 1,125 | 100 | 0 | 0 |
| 190130 | RFI-281 Additional Ductwork | 4,445 | 4,445 | 0 | 0 | 4,445 | 100 | 0 | 0 |
| 190131 | RFI-338R Expansion Joints | 146,124 | 150,999 | 0 | 0 | 150,999 | 103 | -4,875 | 0 |
| 190132 | Need Description | 3,311 | 3,311 | 0 | 0 | 3,311 | 100 | 0 | 0 |

PC Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 07/01/2019

PERIOD TO : 06/30/2019

PROJECT NO : 15027

PAGE: 14

| A
ITEM
NO. | B
DESCRIPTION OF WORK | C
SCHEDULED
VALUE | D
WORK COMPLETED (D+E) | | F
MATERIAL
PRESENTLY
STORED | G
TOTAL
COMPLETED
AND STORED
TO DATE | PER-%
(G / C) | H
BALANCE
TO FINISH | I
RETAINAGE |
|------------------|--|-------------------------|---------------------------------|----------------|--------------------------------------|--|------------------|---------------------------|----------------|
| | | | FROM
PREVIOUS
APPLICATION | THIS
PERIOD | | | | | |
| 15027 | Dover High School and Career
Technical Center | | | | | | | | |
| 19 | CHANGE ORDERS | | | | | | | | |
| 190133 | RFI-462 Bellamy/Alumni Catchbasin | 9,973 | 0 | 9,973 | 0 | 9,973 | 100 | 0 | 499 |
| 190134 | RFI-474 Salon 106 Supply Air | 18,734 | 19,172 | 0 | 0 | 19,172 | 102 | -438 | 0 |
| 190135 | RFI-469 Unit Heater 12 | 340 | 340 | 0 | 0 | 340 | 100 | 0 | 0 |
| 190136 | RFI-480 231A Duct Diffuser | -46 | -46 | 0 | 0 | -46 | 100 | 0 | 0 |
| 190137 | RFI-470 LC 2-2 Wall Diffuser | 589 | 589 | 0 | 0 | 589 | 100 | 0 | 0 |
| 190138 | RFI-479 SPED CR 222 Displacement
Diffuser | 2,182 | 2,182 | 0 | 0 | 2,182 | 100 | 0 | 0 |
| 190140 | ASI-088 Deleted Borrowed Lights
Construction CR | -613 | -613 | 0 | 0 | -613 | 100 | 0 | 0 |
| 190142 | ASI-084 Fume Hood and Gas
Changes | -54,145 | 0 | -54,145 | 0 | -54,145 | 100 | 0 | -2,707 |
| 190144 | RFI-456 Staff Dining 204 Duct
Diffuser | 1,339 | 0 | 1,339 | 0 | 1,339 | 100 | 0 | 67 |
| 190145 | RFI-484 Water Supply to Wash Bay | 1,116 | 0 | 1,116 | 0 | 1,116 | 100 | 0 | 56 |
| 190146 | ASI-45.1 CW42 Power | 666 | 666 | 0 | 0 | 666 | 100 | 0 | 0 |
| 190147 | RFI-483 Deletion of Recessed Can
Lighting | -332 | -332 | 0 | 0 | -332 | 100 | 0 | 0 |
| 190148 | PR-015 Deletion of Millwork Cubbies | -4,200 | -4,200 | 0 | 0 | -4,200 | 100 | 0 | 0 |
| 190149 | Need Description | -6,335 | -6,335 | 0 | 0 | -6,335 | 100 | 0 | 0 |
| 190151 | ASI-089 Cosmetology Electrical
Updates | 5,440 | 5,440 | 0 | 0 | 5,440 | 100 | 0 | 0 |
| 190153 | Need Description | 2,155 | 2,155 | 0 | 0 | 2,155 | 100 | 0 | 0 |
| 190154 | ASI-090 TVE Elevations | 4,446 | 4,446 | 0 | 0 | 4,446 | 100 | 0 | 0 |
| 190155 | RFI-384R1 Telecom Ductbank
Revisions | 16,190 | 16,190 | 0 | 0 | 16,190 | 100 | 0 | 0 |

PC Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

PAGE: 15

APPLICATION DATE : 07/01/2019

PERIOD TO : 06/30/2019

PROJECT NO : 15027

| A | B | C | D | | E | F | G | H | I |
|--------------|--|-----------------|---------------------------|-------------|---------------------------|------------------------------------|-------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK | SCHEDULED VALUE | WORK COMPLETED (D+E) | | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER-% (G/C) | BALANCE TO FINISH | RETAINAGE |
| | | | FROM PREVIOUS APPLICATION | THIS PERIOD | | | | | |
| 15027 | Dover High School and Career Technical Center | | | | | | | | |
| 19 | CHANGE ORDERS | | | | | | | | |
| 190156 | RFI-506 | 5,913 | 5,913 | 0 | 0 | 5,913 | 100 | 0 | 0 |
| 190157 | ASI-093 Paint Booth Electrical | -598 | -598 | 0 | 0 | -598 | 100 | 0 | 0 |
| 190158 | ASI-091 | 2,034 | 2,034 | 0 | 0 | 2,034 | 100 | 0 | 0 |
| 190159 | RFI-499 R1 Kiln Revisions | 2,365 | 2,365 | 0 | 0 | 2,365 | 100 | 0 | 0 |
| 190160 | RFI-522 Ext Door Operator | 1,199 | 1,199 | 0 | 0 | 1,199 | 100 | 0 | 0 |
| 190163 | PR-19 Microphone in Town Square | 1,980 | 1,980 | 0 | 0 | 1,980 | 100 | 0 | 0 |
| 190164 | RFI-521 Stair 1 Roof Access Fixtures | 5,163 | 5,163 | 0 | 0 | 5,163 | 100 | 0 | 0 |
| 190166 | RFI-552 Auto Area Unit Heater Piping | 24,036 | 24,838 | 0 | 0 | 24,838 | 103 | -802 | 0 |
| 190167 | RFI-553 Stair #1 Gate | 750 | 750 | 0 | 0 | 750 | 100 | 0 | 0 |
| 190168 | RFI-545 Stair #1 Roof Level Lighting | 2,906 | 2,906 | 0 | 0 | 2,906 | 100 | 0 | 0 |
| 190170 | ASI-097 Business Classroom Floor Boxes | 1,675 | 1,675 | 0 | 0 | 1,675 | 100 | 0 | 0 |
| 190171 | RFI-543 Alum Door Hardware Questions | -1,584 | -1,584 | 0 | 0 | -1,584 | 100 | 0 | 0 |
| 190175 | ASI-099 Dishwashers in Prep Rooms | 4,459 | 0 | 4,459 | 0 | 4,459 | 100 | 0 | 223 |
| 190176 | RFI-536 Curtainwall Flashing Revisions | -24,088 | -24,088 | 0 | 0 | -24,088 | 100 | 0 | 0 |
| 190178 | Need Description | 577 | 0 | 577 | 0 | 577 | 100 | 0 | 29 |
| 190179 | RFI 561 - Duct Diffuser Small CR 234 | 505 | 505 | 0 | 0 | 505 | 100 | 0 | 0 |
| 190181 | ASI-0101 Facilities Break Room Revisions | 6,142 | 6,142 | 0 | 0 | 6,142 | 100 | 0 | 0 |
| 190182 | PR-020 Sidewalk Widening | 2,801 | 2,801 | 0 | 0 | 2,801 | 100 | 0 | 0 |
| 190183 | Bleacher Support Framing | 12,174 | 12,174 | 0 | 0 | 12,174 | 100 | 0 | 0 |

PC Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

PAGE: 16

APPLICATION DATE : 07/01/2019

PERIOD TO : 06/30/2019

PROJECT NO : 15027

| A
ITEM
NO. | B
DESCRIPTION OF WORK | C
SCHEDULED
VALUE | D
WORK COMPLETED (D+E) | | F
MATERIAL
PRESENTLY
STORED | G
TOTAL
COMPLETED
AND STORED
TO DATE | PER-%
(G / C) | H
BALANCE
TO FINISH | I
RETAINAGE |
|------------------|--|-------------------------|---------------------------------|----------------|--------------------------------------|--|------------------|---------------------------|----------------|
| | | | FROM
PREVIOUS
APPLICATION | THIS
PERIOD | | | | | |
| 15027 | Dover High School and Career
Technical Center | | | | | | | | |
| 19 | CHANGE ORDERS | | | | | | | | |
| 190186 | RFL-601 Fume Hood Plumbing | 6,487 | 6,487 | 0 | 0 | 6,487 | 100 | 0 | 0 |
| 190187 | Football Field Feeder Location | 7,758 | 7,758 | 0 | 0 | 7,758 | 100 | 0 | 0 |
| 190188 | ASL-095R & RFI 604 | 2,602 | 2,602 | 0 | 0 | 2,602 | 100 | 0 | 0 |
| 190190 | ASL-103 Weight Room Columns | 3,141 | 3,141 | 0 | 0 | 3,141 | 100 | 0 | 0 |
| 190191 | RFL-616 Heat Trace Power | 667 | 689 | 0 | 0 | 689 | 103 | -22 | 0 |
| 190192 | RFL-617 Courtyard Irrigation Feed | 6,779 | 0 | 6,779 | 0 | 6,779 | 100 | 0 | 339 |
| 190195 | RFL-623 DCU Condensate Drain
Revisions | 2,110 | 0 | 2,110 | 0 | 2,110 | 100 | 0 | 106 |
| 190196 | PR-023 Additional Auditorium Ramp
Lighting | 19,739 | 28,067 | 0 | 0 | 28,067 | 142 | -8,328 | 0 |
| 190199 | PR-025 Exterior Signage Modification | 1,910 | 1,910 | 0 | 0 | 1,910 | 100 | 0 | 0 |
| 190202 | RFL-639 Additional Lighting in Sun-
Room | 2,093 | 2,093 | 0 | 0 | 2,093 | 100 | 0 | 0 |
| 190204 | Need Description | 2,407 | 2,407 | 0 | 0 | 2,407 | 100 | 0 | 0 |
| 190206 | RFL-652 Wall Finish at Deleted WP-1
Panels | -3,447 | -3,447 | 0 | 0 | -3,447 | 100 | 0 | 0 |
| 190207 | RFL -648 Wall Motion Sensors | -428 | -428 | 0 | 0 | -428 | 100 | 0 | 0 |
| 190208 | PR-029 Refrigerator Elimination | -3,750 | -3,750 | 0 | 0 | -3,750 | 100 | 0 | 0 |
| 190210 | RFL-622 Paint Auditorium Ceiling Grid
Black | 600 | 1,594 | 0 | 0 | 1,594 | 266 | -994 | 0 |
| 190211 | PR-030 Fitzfelt Panel Substitution | -10,496 | -10,496 | 0 | 0 | -10,496 | 100 | 0 | 0 |
| 190212 | PR-031 Teacher Planning | 9,915 | 8,125 | 0 | 0 | 8,125 | 82 | 1,790 | 0 |
| 190213 | Town Square Exposed Steel | 6,020 | 6,020 | 0 | 0 | 6,020 | 100 | 0 | 0 |
| 190214 | ASL-106 EXIT SIGNAGE REVISIONS | 1,797 | 2,377 | 0 | 0 | 2,377 | 132 | -580 | 0 |

PC Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 07/01/2019

PERIOD TO : 06/30/2019

PROJECT NO : 15027

PAGE: 17

| A | B | C | D | | E | F | G | H | I |
|--------------|--|-----------------|---------------------------|-------------|---------------------------|------------------------------------|-------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK | SCHEDULED VALUE | WORK COMPLETED (D+E) | | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER-% (G/C) | BALANCE TO FINISH | RETAINAGE |
| | | | FROM PREVIOUS APPLICATION | THIS PERIOD | | | | | |
| 15027 | Dover High School and Career Technical Center | | | | | | | | |
| 19 | CHANGE ORDERS | | | | | | | | |
| 190215 | Climbing Wall Allowance Adjustment | 46,168 | 46,168 | 0 | 0 | 46,168 | 100 | 0 | 0 |
| 190216 | RFI-420R1 Condensate Insulation Update | -2,100 | -2,100 | 0 | 0 | -2,100 | 100 | 0 | 0 |
| 190218 | RFI-677 Room 134 North Wall | 3,698 | 3,698 | 0 | 0 | 3,698 | 100 | 0 | 0 |
| 190219 | Floor Finishes to Replace Recessed Mats | 4,152 | 4,152 | 0 | 0 | 4,152 | 100 | 0 | 0 |
| 190221 | PR-032 Dishwasher Addition Training 034A | 2,052 | 2,052 | 0 | 0 | 2,052 | 100 | 0 | 0 |
| 190222 | ASI-108 Canopy Lights Main Entrance | 699 | 699 | 0 | 0 | 699 | 100 | 0 | 0 |
| 190223 | ASI-107 Power Additions Guidance | 603 | 739 | 0 | 0 | 739 | 123 | -136 | 0 |
| 190224 | RFI-672 Unit Heater 11 Piping | 1,420 | 0 | 1,420 | 0 | 1,420 | 100 | 0 | 71 |
| 190225 | PR-033 Sports Storage Rooms 037, 038 & 039 | 9,101 | 9,101 | 0 | 0 | 9,101 | 100 | 0 | 0 |
| 190226 | RFI-681 Sprinkler Backflow Preventer | 1,250 | 1,250 | 0 | 0 | 1,250 | 100 | 0 | 0 |
| 190229 | ASI-109 Floor Finish Changes | -1,440 | -1,440 | 0 | 0 | -1,440 | 100 | 0 | 0 |
| 190230 | RFI-674 Hydronic Heating Zone 113B | 1,782 | 1,782 | 0 | 0 | 1,782 | 100 | 0 | 0 |
| 190231 | PR-035 Revisions to Bio-Med Prep 233C | 4,183 | 4,809 | 0 | 0 | 4,809 | 115 | -626 | 0 |
| 190232 | ASI-21.4 Training Room Curb | 2,442 | 2,772 | 0 | 0 | 2,772 | 114 | -330 | 0 |
| 190233 | Split AC VE Credit Recovery | 20,000 | 20,667 | 0 | 0 | 20,667 | 103 | -667 | 0 |
| 190234 | RFI-691 Relocated CTC Equipment | 1,097 | 1,097 | 0 | 0 | 1,097 | 100 | 0 | 0 |
| 190236 | ASI-111 Revised Gymnasium Line Layout | 3,000 | 3,000 | 0 | 0 | 3,000 | 100 | 0 | 0 |
| 190237 | Volleyball Insert Mods | 1,951 | 1,951 | 0 | 0 | 1,951 | 100 | 0 | 0 |

PC Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 07/01/2019

PERIOD TO : 06/30/2019

PROJECT NO : 15027

PAGE: 18

| A
ITEM
NO. | B
DESCRIPTION OF WORK | C
SCHEDULED
VALUE | D
WORK COMPLETED (D+E) | | F
MATERIAL
PRESENTLY
STORED | G
TOTAL
COMPLETED
AND STORED
TO DATE | PER-%
(G/C) | H
BALANCE
TO FINISH | I
RETAINAGE |
|------------------|--|-------------------------|---------------------------------|----------------|--------------------------------------|--|----------------|---------------------------|----------------|
| | | | FROM
PREVIOUS
APPLICATION | THIS
PERIOD | | | | | |
| 15027 | Dover High School and Career
Technical Center | | | | | | | | |
| 19 | CHANGE ORDERS | | | | | | | | |
| 190238 | Additional Fire Dampers | 3,214 | 0 | 0 | 0 | 0 | 100 | 3,214 | 0 |
| 190240 | PR-037 Intercom Revisions | 6,084 | 6,084 | 0 | 0 | 6,084 | 100 | 0 | 0 |
| 190241 | ASL-112 CTC Entrance | 6,790 | 5,730 | 1,060 | 0 | 6,790 | 100 | 0 | 53 |
| 190242 | Opaque Glass Addition at Trophy
Case | 2,595 | 2,595 | 0 | 0 | 2,595 | 100 | 0 | 0 |
| 190244 | ASL-113 Knox Box | 7,008 | 7,008 | 0 | 0 | 7,008 | 100 | 0 | 0 |
| 190246 | 2x8 Ceiling Tile Manufacturer | 4,357 | 4,357 | 0 | 0 | 4,357 | 100 | 0 | 0 |
| 190247 | Wood Athletic Paint Revisions | 5,200 | 5,200 | 0 | 0 | 5,200 | 100 | 0 | 0 |
| 190248 | RFL-722 Under Cabinet Lighting
Circuits | 4,813 | 4,813 | 0 | 0 | 4,813 | 100 | 0 | 0 |
| 190249 | RFL-735 Fume Hood Openings | 5,670 | 5,670 | 0 | 0 | 5,670 | 100 | 0 | 0 |
| 190250 | Revised Stairwell Electrical Pathway | 21,694 | 0 | 0 | 0 | 0 | | 21,694 | 0 |
| 190251 | RFL-732 VAV Discrepancies | 3,543 | 0 | 0 | 0 | 0 | | 3,543 | 0 |
| 190252 | RFL-733 Dryer Vent Booster Fans | 3,710 | 3,710 | 0 | 0 | 3,710 | 100 | 0 | 0 |
| 190253 | ASL-115 Stair 4 Light Fixture | 397 | 397 | 0 | 0 | 397 | 100 | 0 | 0 |
| 190255 | Alumni Dr Utility Ledge Removal | 1,050 | 1,050 | 0 | 0 | 1,050 | 100 | 0 | 0 |
| 190256 | Football Scoreboard Permanent
Power | 10,273 | 0 | 10,273 | 0 | 10,273 | 100 | 0 | 514 |
| 190258 | LRC Fixture Modifications | 677 | 677 | 0 | 0 | 677 | 100 | 0 | 0 |
| 190259 | PR-40 Catwalk Railing | 28,000 | 28,000 | 0 | 0 | 28,000 | 100 | 0 | 0 |
| 190261 | RFL-735 Fume Hood Pressure
Regulators | 3,924 | 3,924 | 0 | 0 | 3,924 | 100 | 0 | 0 |
| 190262 | Orchestra Pit Wall Panel
Modifications | 0 | 355 | 0 | 0 | 355 | | -355 | 0 |

CONTINUATION SHEET

AIA DOCUMENT G703

PC Construction Company

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

PAGE: 19

APPLICATION DATE : 07/01/2019

PERIOD TO : 06/30/2019

PROJECT NO : 15027

| A | B | C | D | | E | | F | G | H | I |
|----------|---|-----------------|---------------------------|----------------------|-------------|---------------------------|------------------------------------|---------------|-------------------|-----------|
| | | | FROM PREVIOUS APPLICATION | WORK COMPLETED (D+E) | THIS PERIOD | MATERIAL PRESENTLY STORED | | | | |
| ITEM NO. | DESCRIPTION OF WORK | SCHEDULED VALUE | | | | | TOTAL COMPLETED AND STORED TO DATE | PER-% (G / C) | BALANCE TO FINISH | RETAINAGE |
| 15027 | Dover High School and Career Technical Center | | | | | | | | | |
| 19 | CHANGE ORDERS | | | | | | | | | |
| 190263 | RFL-756 Rain Leader Enclosures In Stairwells | 2,559 | 2,559 | 0 | 0 | 0 | 2,559 | 100 | 0 | 0 |
| 190264 | RFL-747 Stair #2 Wind Bracing Fireproofing | 12,474 | 4,282 | 8,192 | 0 | 0 | 12,474 | 100 | 0 | 410 |
| 190266 | RFL-752 Outdoor Storage Door Closers | 873 | 873 | 0 | 0 | 0 | 873 | 100 | 0 | 0 |
| 190268 | FP Column Protection | 1,946 | 1,946 | 0 | 0 | 0 | 1,946 | 100 | 0 | 0 |
| 190269 | RFL-745 Accessories in Rated Walls | 6,949 | 6,949 | 0 | 0 | 0 | 6,949 | 100 | 0 | 0 |
| 190270 | PR-42 Intercom Call Switch | 30,074 | 30,074 | 0 | 0 | 0 | 30,074 | 100 | 0 | 0 |
| 190271 | PR-43 AV Rack 033B | 3,275 | 3,275 | 0 | 0 | 0 | 3,275 | 100 | 0 | 0 |
| 190272 | Caulk Reveal at Town Square | 361 | 373 | 0 | 0 | 0 | 373 | 103 | 0 | 0 |
| 190273 | RFL-763 CH1 Freeze Protection Heater | 406 | 0 | 406 | 0 | 0 | 406 | 100 | -12 | 0 |
| 190274 | RFL-762 Kitchen Equip #68 | 1,959 | 1,959 | 0 | 0 | 0 | 1,959 | 100 | 0 | 20 |
| 190276 | ASL-120 GFCI Training Room | 506 | 506 | 0 | 0 | 0 | 506 | 100 | 0 | 0 |
| 190277 | RFL-772 Additional Fire Alarm Devices | 7,500 | 7,500 | 0 | 0 | 0 | 7,500 | 100 | 0 | 0 |
| 190278 | RFL-775 Grab and Go Power | 2,219 | 2,219 | 0 | 0 | 0 | 2,219 | 100 | 0 | 0 |
| 190281 | RFL-777 Dishwasher Power Supply | 333 | 0 | 333 | 0 | 0 | 333 | 100 | 0 | 0 |
| 190282 | Additional Exterior Doors | 12,729 | 12,729 | 0 | 0 | 0 | 12,729 | 100 | 0 | 17 |
| 190283 | RFL-780 Compressed Air to Auto Lifts | 2,887 | 2,887 | 0 | 0 | 0 | 2,887 | 100 | 0 | 0 |
| 190285 | Forum Stair Railing Revisions | 16,500 | 16,500 | 0 | 0 | 0 | 16,500 | 100 | 0 | 0 |
| 190287 | RFL-781 Wood Working Devices | 11,439 | 11,439 | 0 | 0 | 0 | 11,439 | 100 | 0 | 0 |
| 190288 | ASL-122 Auto Collision Air Changes | 26,576 | 29,033 | 0 | 0 | 0 | 29,033 | 109 | -2,457 | 0 |

PC Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 07/01/2019

PERIOD TO : 06/30/2019

PROJECT NO : 15027

PAGE: 20

| A | B | C | D | | E | F | G | H | | I |
|----------|---|-----------------|---------------------------|-------------|---------------------------|------------------------------------|----------------|-------------------|-----------|---|
| ITEM NO. | DESCRIPTION OF WORK | SCHEDULED VALUE | WORK COMPLETED (D+E) | | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER-% (G / C) | BALANCE TO FINISH | RETAINAGE | |
| | | | FROM PREVIOUS APPLICATION | THIS PERIOD | | | | | | |
| 15027 | Dover High School and Career Technical Center | | | | | | | | | |
| 19 | CHANGE ORDERS | | | | | | | | | |
| 190289 | Caulk Accessories at Tile Wainscot | 1,360 | 0 | 0 | 0 | 0 | 100 | 1,360 | 0 | |
| 190290 | PR-44 Marketing Casework | 829 | 829 | 0 | 0 | 829 | 100 | 0 | 0 | |
| 190291 | PR-045 Gym Scorer's Table | 341 | 341 | 0 | 0 | 341 | 100 | 0 | 0 | |
| 190292 | RFI 790 Bldg E Wall Rating | 11,899 | 12,689 | 0 | 0 | 12,689 | 107 | -790 | 0 | |
| 190293 | PR-046 CO-2.3 Operation | 2,192 | 0 | 2,192 | 0 | 2,192 | 100 | 0 | 110 | |
| 190294 | ASI-125 Emergency Lighting in Cooler | 2,229 | 0 | 2,229 | 0 | 2,229 | 100 | 0 | 111 | |
| 190295 | ASI-127 Loading Dock Striping | 888 | 888 | 0 | 0 | 888 | 100 | 0 | 0 | |
| 190296 | ASI-128 Room 206 Door Swing Changes | 1,560 | 1,560 | 0 | 0 | 1,560 | 100 | 0 | 0 | |
| 190297 | ASI-129 Relocate TVE & TVC Outlets | 2,248 | 0 | 2,248 | 0 | 2,248 | 100 | 0 | 112 | |
| 190302 | Single Exterior Door Width Changes | 34,485 | 0 | 0 | 0 | 0 | | 34,485 | 0 | |
| 190304 | PR-47 Benches in Athletics | 5,449 | 5,449 | 0 | 0 | 5,449 | 100 | 0 | 272 | |
| 190306 | PR-49 Auto Tech Wheel & Tire | 1,498 | 1,941 | 0 | 0 | 1,941 | 130 | -443 | 0 | |
| 190308 | ASI-137 Feed for Wheel Balancer | 557 | 0 | 557 | 0 | 557 | 100 | 0 | 28 | |
| 190310 | ASI-139 Tire Changer Compressed Air | 1,296 | 1,296 | 0 | 0 | 1,296 | 100 | 0 | 0 | |
| 190313 | PR-50 231 & 232 MB's | 573 | 0 | 0 | 0 | 0 | | 573 | 0 | |
| 190314 | Kitchen Plumbing Adds | 2,459 | 2,541 | 0 | 0 | 2,541 | 103 | -82 | 127 | |
| 190316 | AS ASI-008 Pave Path between AS & Shed | 18,915 | 19,939 | 0 | 0 | 19,939 | 105 | -1,024 | 997 | |
| 190317 | RFI-798 Power to Airmax Filtration Units | 1,453 | 0 | 1,453 | 0 | 1,453 | 100 | 0 | 73 | |
| 190320 | PR-51 Accent Paint 036 & 036C | 985 | 985 | 0 | 0 | 985 | 100 | 0 | 0 | |

PC Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

PAGE: 21

APPLICATION DATE : 07/01/2019

PERIOD TO : 06/30/2019

PROJECT NO : 15027

| A | B | C | D | | E | F | G | H | I |
|----------|---|-----------------|---------------------------|-------------|---------------------------|------------------------------------|---------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK | SCHEDULED VALUE | WORK COMPLETED (D+E) | | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER-% (G / C) | BALANCE TO FINISH | RETAINAGE |
| | | | FROM PREVIOUS APPLICATION | THIS PERIOD | | | | | |
| 15027 | Dover High School and Career Technical Center | | | | | | | | |
| 19 | CHANGE ORDERS | | | | | | | | |
| 190325 | Regrade at Generator | 1,288 | 1,288 | 0 | 0 | 1,288 | 100 | 0 | 0 |
| 190326 | ASBRFL-012 Drainage Revisions | 3,426 | 3,426 | 0 | 0 | 3,426 | 100 | 0 | 0 |
| 190330 | RFL-804 Welding Exhaust Fan Switch | 771 | 0 | 771 | 0 | 771 | 100 | 0 | 39 |
| 190333 | GFCI Breakers in Building Construction | 1,441 | 0 | 1,441 | 0 | 1,441 | 100 | 0 | 72 |
| 190335 | ASI-143 Paging Blue Lights in Cosmetology | 3,248 | 0 | 3,248 | 0 | 3,248 | 100 | 0 | 162 |
| 190341 | ASI-146 Courtyard Retaining Wall Fencing | 1,295 | 0 | 1,295 | 0 | 1,295 | 100 | 0 | 65 |
| 190343 | ASI-146 Fence at Courtyard Retaining Wall | 1,955 | 0 | 1,955 | 0 | 1,955 | 100 | 0 | 98 |
| 190354 | BMS System Database Rebuild | 4,608 | 0 | 4,608 | 0 | 4,608 | 100 | 0 | 230 |
| 190364 | PR-71 | 3,045 | 0 | 0 | 0 | 0 | | 3,045 | 0 |
| 190367 | Turf Field Credit | -755,717 | 0 | 0 | 0 | 0 | | -755,717 | 0 |
| 190368 | Additional Tennis Courts (2) | 98,968 | 0 | 49,484 | 0 | 49,484 | 50 | 49,484 | 2,474 |
| 190373 | PR-76 Panic Bars at Fence Gates | 2,255 | 0 | 1,128 | 0 | 1,128 | 50 | 1,128 | 56 |
| 190379 | Gallery #2 and Catch Basin Ledge Removal | 76,545 | 0 | 76,545 | 0 | 76,545 | 100 | 0 | 3,827 |
| 191001 | ASB ASI-003 Mezz Sprinkler | 1,540 | 1,540 | 0 | 0 | 1,540 | 100 | 0 | 77 |
| 191003 | ASB Tub Room Floor Finish | -560 | -560 | 0 | 0 | -560 | 100 | 0 | -28 |
| 191005 | ASB Fire Alarm Department Review | 1,962 | 1,962 | 0 | 0 | 1,962 | 100 | 0 | 98 |
| 191008 | RFL's ASB019 & 030 | 1,417 | 1,417 | 0 | 0 | 1,417 | 100 | 0 | 71 |
| 191010 | Drywall Changes per AHJ | 22,804 | 0 | 18,190 | 0 | 18,190 | 80 | 4,614 | 910 |
| 191012 | Relocated Water Cooler | 1,091 | 0 | 1,091 | 0 | 1,091 | 100 | 0 | 0 |

PC Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

PAGE: 22

APPLICATION DATE : 07/01/2019

PERIOD TO : 06/30/2019

PROJECT NO : 15027

| A | B | C | D | | E | F | G | H | I |
|----------|--|-----------------|---------------------------|-------------|---------------------------|------------------------------------|-------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK | SCHEDULED VALUE | WORK COMPLETED (D+E) | | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER-% (G/C) | BALANCE TO FINISH | RETAINAGE |
| | | | FROM PREVIOUS APPLICATION | THIS PERIOD | | | | | |
| 15027 | Dover High School and Career Technical Center | | | | | | | | |
| 19 | CHANGE ORDERS | | | | | | | | |
| 195 | CONTINGENCY | 1,971,904 | 2,375,000 | 203,119 | 0 | 2,578,119 | 131 | -606,215 | 13,839 |
| 195000 | CONTINGENCY | 1,492,582 | 1,519,763 | 0 | 0 | 1,519,763 | 102 | -27,182 | 58 |
| | CONTINGENCY Total: | 1,492,582 | 1,519,763 | 0 | 0 | 1,519,763 | 102 | -27,182 | 58 |
| 90 | CONTRACT SUMMARY | | | | | | | | |
| 900000 | Fee | 1,789,474 | 1,673,553 | 0 | 0 | 1,673,553 | 93 | 125,922 | 0 |
| | CONTRACT SUMMARY Total: | 1,789,474 | 1,673,553 | 0 | 0 | 1,673,553 | 93 | 125,922 | 0 |
| 1502701 | Dover High School and Career Technical Center Total: | 71,938,137 | 70,155,076 | 678,094 | 0 | 70,813,170 | 98 | 1,124,967 | 554,019 |
| 01 | Dover High School and Career Technical Center | | | | | | | | |
| 015970 | GENERAL CONDITIONS | | | | | | | | |
| 015970 | Support Equipment | 0 | 2,057 | 0 | 0 | 2,057 | | -2,057 | 0 |
| 016150 | G/L Insurance | 191 | 0 | 0 | 0 | 0 | | 191 | 0 |
| 016200 | P&P Bond | 142 | 0 | 0 | 0 | 0 | | 142 | 0 |
| | GENERAL CONDITIONS Total: | 333 | 2,057 | 0 | 0 | 2,057 | 618 | -1,724 | 0 |
| 02 | SITE WORK | | | | | | | | |
| 020000 | Sitework Subcontractor | 7,000 | 7,000 | 0 | 0 | 7,000 | 100 | 0 | 0 |
| 027210 | Fencing | 18,000 | 18,000 | 0 | 0 | 18,000 | 100 | 0 | 0 |
| | SITE WORK Total: | 25,000 | 25,000 | 0 | 0 | 25,000 | 100 | 0 | 0 |
| 03 | CONCRETE | | | | | | | | |

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

PAGE: 23

APPLICATION DATE : 07/01/2019

PERIOD TO : 06/30/2019

PROJECT NO : 15027

| A
ITEM
NO. | B
DESCRIPTION OF WORK | C
SCHEDULED
VALUE | D
WORK COMPLETED (D+E) | | F
MATERIAL
PRESENTLY
STORED | G
TOTAL
COMPLETED
AND STORED
TO DATE | H
PER-%
(G/C) | I
BALANCE
TO FINISH | J
RETAINAGE |
|------------------|--|-------------------------|---------------------------------|----------------|--------------------------------------|--|---------------------|---------------------------|----------------|
| | | | FROM
PREVIOUS
APPLICATION | THIS
PERIOD | | | | | |
| 1502701 | Dover High School and Career
Technical Center | | | | | | | | |
| 03 | CONCRETE | | | | | | | | |
| 030002 | Concrete Flatwork Subcontractor | 60,000 | 67,130 | 0 | 0 | 67,130 | 112 | -7,130 | 0 |
| | CONCRETE Total: | 60,000 | 67,130 | 0 | 0 | 67,130 | 112 | -7,130 | 0 |
| 06 | WOOD & PLASTICS | | | | | | | | |
| 060000 | Animal Science Building Shell | 375,000 | 375,000 | 0 | 0 | 375,000 | 100 | 0 | 0 |
| 060001 | Building Erection | 121,000 | 121,000 | 0 | 0 | 121,000 | 100 | 0 | 0 |
| 060002 | Cupola | 1,000 | 3,687 | 0 | 0 | 3,687 | 369 | -2,687 | 0 |
| 060004 | Attic Access ladder | 500 | 0 | 0 | 0 | 0 | 0 | 500 | 0 |
| 062000 | Millwork | 28,000 | 28,000 | 0 | 0 | 28,000 | 100 | 0 | 0 |
| | WOOD & PLASTICS Total: | 525,500 | 527,687 | 0 | 0 | 527,687 | 100 | -2,187 | 0 |
| 07 | THERMAL & MOISTURE | | | | | | | | |
| 071950 | Air Infiltration Barriers | 59,000 | 59,000 | 0 | 0 | 59,000 | 100 | 0 | 0 |
| | THERMAL & MOISTURE Total: | 59,000 | 59,000 | 0 | 0 | 59,000 | 100 | 0 | 0 |
| 08 | DOORS & WINDOWS | | | | | | | | |
| 080100 | Doors Frames and Hardware | 35,000 | 31,500 | 0 | 0 | 31,500 | 90 | 3,500 | 0 |
| 084000 | Windows, Storefront and Curtainwall | 25,000 | 26,998 | 0 | 0 | 26,998 | 108 | -1,998 | 0 |
| | DOORS & WINDOWS Total: | 60,000 | 58,498 | 0 | 0 | 58,498 | 98 | 1,502 | 0 |
| 09 | FINISHES | | | | | | | | |
| 092000 | Gypsum Drywall System | 120,000 | 120,000 | 0 | 0 | 120,000 | 100 | 0 | 3,063 |
| 093100 | Ceramic Tile | 8,000 | 8,000 | 0 | 0 | 8,000 | 100 | 0 | 0 |
| 095100 | Acoustical Ceilings | 26,800 | 32,000 | 0 | 0 | 32,000 | 119 | -5,200 | 0 |

PC Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

PAGE: 24

APPLICATION DATE : 07/01/2019

PERIOD TO : 06/30/2019

PROJECT NO : 15027

| A | B | C | D | | E | F | G | | H | I |
|----------|---|-----------------|---------------------------|-------------|---------------------------|------------------------------------|---------------|-------------------|-----------|---|
| ITEM NO. | DESCRIPTION OF WORK | SCHEDULED VALUE | WORK COMPLETED (D+E) | | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER-% (G / C) | BALANCE TO FINISH | RETAINAGE | |
| | | | FROM PREVIOUS APPLICATION | THIS PERIOD | | | | | | |
| 1502701 | Dover High School and Career Technical Center | | | | | | | | | |
| 09 | FINISHES | | | | | | | | | |
| 096600 | Resilient Flooring | 21,000 | 21,000 | 0 | 0 | 21,000 | 100 | 0 | 0 | |
| 097200 | Fluid Applied Flooring | 20,000 | 20,000 | 0 | 0 | 20,000 | 100 | 0 | 0 | |
| 099000 | Painting Subcontractor | 22,000 | 22,000 | 0 | 0 | 22,000 | 100 | 0 | 180 | |
| | FINISHES Total: | 217,800 | 223,000 | 0 | 0 | 223,000 | 102 | -5,200 | 3,243 | |
| 10 | SPECIALTIES | | | | | | | | | |
| 100000 | Misc Specialties | 7,000 | 7,000 | 0 | 0 | 7,000 | 100 | 0 | 0 | |
| 104210 | Signage Subcontractor | 1,500 | 1,500 | 0 | 0 | 1,500 | 100 | 0 | 0 | |
| | SPECIALTIES Total: | 8,500 | 8,500 | 0 | 0 | 8,500 | 100 | 0 | 0 | |
| 11 | EQUIPMENT | | | | | | | | | |
| 113610 | FRP | 10,000 | 10,000 | 0 | 0 | 10,000 | 100 | 0 | 0 | |
| | EQUIPMENT Total: | 10,000 | 10,000 | 0 | 0 | 10,000 | 100 | 0 | 0 | |
| 152 | MECHANICAL-HVAC | | | | | | | | | |
| 152800 | Testing & Balancing | 5,000 | 0 | 0 | 0 | 0 | | 5,000 | 0 | |
| 152882 | Mech Insulation Subcontract | 22,000 | 22,000 | 0 | 0 | 22,000 | 100 | 0 | 0 | |
| 152883 | Automatic Temperature Controls | 65,000 | 56,677 | 0 | 0 | 56,677 | 87 | 8,323 | 2,834 | |
| 152892 | Air Handling Equipment | 29,500 | 29,500 | 0 | 0 | 29,500 | 100 | 0 | 771 | |
| | MECHANICAL-HVAC Total: | 121,500 | 108,177 | 0 | 0 | 108,177 | 89 | 13,323 | 3,604 | |
| 153 | MECHANICAL-PLUMBING | | | | | | | | | |
| 153880 | Plumbing Subcontract | 150,000 | 150,000 | 0 | 0 | 150,000 | 100 | 0 | 0 | |
| 153881 | Mechanical Subcontract | 195,500 | 186,117 | 0 | 0 | 186,117 | 95 | 9,383 | 1,880 | |

PC Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 07/01/2019

PERIOD TO : 06/30/2019

PROJECT NO : 15027

PAGE: 25

| A | B | C | D | | E | F | G | H | I |
|-----------------|--|-----------------|---------------------------|-------------|---------------------------|------------------------------------|-------------|-------------------|-----------|
| ITEM NO. | DESCRIPTION OF WORK | SCHEDULED VALUE | WORK COMPLETED (D+E) | | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER-% (G/C) | BALANCE TO FINISH | RETAINAGE |
| | | | FROM PREVIOUS APPLICATION | THIS PERIOD | | | | | |
| 1502701 | Dover High School and Career Technical Center | | | | | | | | |
| 153 | MECHANICAL-PLUMBING | | | | | | | | |
| 153884 | Fire Protection | 50,000 | 50,000 | 0 | 0 | 50,000 | 100 | 0 | 0 |
| 153885 | Ductwork Subcontract | 73,000 | 73,000 | 0 | 0 | 73,000 | 100 | 0 | 0 |
| | MECHANICAL-PLUMBING Total: | 468,500 | 459,117 | 0 | 0 | 459,117 | 98 | 9,383 | 1,680 |
| 16 | ELECTRICAL | | | | | | | | |
| 160000 | Electrical Subcontract | 323,000 | 330,384 | 0 | 0 | 330,384 | 102 | -7,384 | 0 |
| | ELECTRICAL Total: | 323,000 | 330,384 | 0 | 0 | 330,384 | 102 | -7,384 | 0 |
| 19 | CHANGE ORDERS | | | | | | | | |
| 191004 | ASI AS004 Fire Extinguisher Monitors | -409 | -409 | 0 | 0 | -409 | 100 | 0 | -20 |
| 191013 | Barr Area Wiring Method | 22,473 | 22,473 | 0 | 0 | 22,473 | 100 | 0 | 0 |
| 191014 | Recessed Lighting | 6,212 | 0 | 6,212 | 0 | 6,212 | 100 | 0 | 311 |
| 191017 | RFL-808 AS Lights-Out Test Clarification | 1,531 | 0 | 0 | 0 | 0 | | 1,531 | 0 |
| 191018 | ASI-ASB009 Remove Exit Signs in ASB | 300 | 300 | 0 | 0 | 300 | 100 | 0 | 15 |
| | CHANGE ORDERS Total: | 30,107 | 22,364 | 6,212 | 0 | 28,576 | 95 | 1,531 | 305 |
| 90 | CONTRACT SUMMARY | | | | | | | | |
| 900000 | Fee | 498 | 0 | 0 | 0 | 0 | | 498 | 0 |
| | CONTRACT SUMMARY Total: | 498 | 0 | 0 | 0 | 0 | | 498 | 0 |
| | Dover High School and Career Technical Center Total: | 1,908,738 | 1,900,914 | 6,212 | 0 | 1,907,126 | 100 | 2,612 | 8,833 |
| PROJECT TOTAL : | | 73,847,875 | 72,035,990 | 684,306 | 0 | 72,720,296 | 98 | 1,127,578 | 562,853 |



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Owner's Change Order 0028

Title **Change Order #28**
Date **15-JUL-19**

Architect / Engineer

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

Incorporated Change Proposals

| Proposal | Description | Amount |
|---------------|--|-------------------|
| 190080R4 | ASI-21.11R FEC Locations | 37,307.00 |
| 190098 | ASI-061 Alt PE Wall Configuration Update | 2,055.00 |
| 190154.1 | Marker Board Reconciliation | 3,706.00 |
| 190180R1 | RFI-572R1 Safety Shower and Mixing Valves | 2,833.00 |
| 190200 | RFI-633 Soffit Outside 127B | 786.00 |
| 190217 | Town Square Ceiling Paint Revisions | 9,020.00 |
| 190260 | RFI-742 Additional Borrowed Lights | 2,367.50 |
| 190286 | Electrical Changes - Design/Code Requirements | 27,171.00 |
| 190301 | RFI-701 Radiant Heat Balancing Valves | 5,662.50 |
| 190311 | ASI-133 Dust Collection FA Connection | 3,353.00 |
| 190321 | PR-052 Water Distillers | 17,230.50 |
| 190322 | PR-053 Mat Hoist | 6,865.00 |
| 190340 | PR-59 Wet Area Training Room | 12,962.00 |
| 190353 | PR-62 CTC Sinks | 20,921.00 |
| 190364.1 | PR-71 Additional Graphics (Welding) | 1,621.75 |
| 190369 | RFI-690R1 Additional Duct Smoke and Fire Dampers | 16,805.00 |
| 190371 | RFI-827 Entry Plaza Illuminated Handrails | 6,086.00 |
| 190375 | PR-79 Fire Alarm Additional Scope | 26,675.00 |
| 190378 | PR-90 Drainage at Athletic Fields | 420,751.00 |
| 190381 | Irrigation Sleeve at Front Entrance | 1,538.00 |
| 190383 | Unsuitable Material Teacher's Parking Lot | 20,299.00 |
| 190384 | Trough Excavation Backfill | 4,303.00 |
| 190385 | Fabric Installation at Senior Parking Lot | 6,119.00 |
| 190387 | PR-82 Auto Collision Electrical Panel Protection | 1,170.00 |
| 190393 | PR-89 Tennis Court Revisions | 20,532.00 |
| 190395 | Fabric Installation at Tennis Courts | 15,407.00 |
| 191020 | RFI-807 Barn EBU Fixtures | 3,275.00 |
| 191021 | RFI-825 Animal Science Balancing | 868.00 |
| Total: | | 697,689.25 |

Notes

This change order extends the substantial completion by 23 days (19 days past OCO#27) with a 10 day relief of liquidated damages as stated in CO 190378.

Contract Value Summary

| | |
|--|-------------------|
| Original Contract Sum | 71,643,000.00 |
| + Net Change by Previously Authorized Requests and Changes | 2,212,118.00 |
| Contract Sum Prior to This Change Order | 73,855,118.00 |
| + Amount of This Change Order | 697,689.25 |
| New Contract Sum Including This Change Order | 74,552,807.25 |

Contract Schedule Summary

| | |
|---|------------|
| Original Contract Completion Date | 08/21/2019 |
| + Net Days Change by Previously Authorized Requests and Changes | 4 |
| Contract Completion Date Prior to This Change Order | 08/27/2019 |
| + Days Change by This Change Order | 19 |
| + New Contract Completion Date Including This Change Order | 09/23/2019 |



July 18, 2019

OFFICE: (617) 492 2200
FAX: (617) 876 9775

Garret Bertolini
PC Construction
131 Presumpscot Street
Portland, ME 04103

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com

Re: Change Request Proposal – 190305
Auto Collision Wash Bay

Dear Garret:

HMFH has reviewed this Proposed Change Order and is recommending to the Owner that it and the associated cost of \$25,322.00 be reviewed by the JBC for approval. It is our understanding that PC Construction is not requesting any time be added to the contract for the work related to this CR or any other costs for this work.

This CRP provides the requirements necessary for the auto collision program. These changes are the result of mis-coordination by the design team and a lack of direction from the program at the time of design.

Per contract, PC's fee for coordination/supervision of change orders is 2% of the cost. PC has added an additional fee for coordination/supervision (\$930.00), a fee for administration (\$1,167.00) and a fee for estimating (\$380.00). The JBC will need to approve these additions.

In approving this CR, the Owner is not accepting the request for reservation of rights identified in the CR.

Very Truly yours,

HMFH Architects

Alan Pernstein, AIA

encl: CRP 190305, GGD review

cc: Libby Simmons, Dover School District
Bob Carrier, Chair JBC
Laura Wernick, HMFH
Stephanie Parsons, Clerk

Arthur S. Duffy, AIA
Chin Lin, AIA
Colin R. Dockrill, AIA
Deborah A. Collins, AIA
Devin E. Canton, AIA
Erica Metzger
George R. Metzger, AIA
John F. Miller, FAIA
Julia Nugent, AIA
Laura A. Wernick, FAIA
Lori Cowles, AIA
Margaret M. Munroe
Mario J. Torroella, FAIA
Matthew LaRue, AIA
Melissa A. Greene, AIA
Philip S. Lewis, AIA
Robert P. Williams, AIA
Stephen Friedlaender, FAIA
Tina Stanislaski, AIA
Vassilios Valaes, AIA



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190305

Title **PR-48R Auto Collision Wash Bay**
Date Issued **27-JUN-19**
Proposal Status **Submitted (Not Proceeding)**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603.516.6800
F: 603.516.6809
E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$25,322.00.

Scope Of Work

Request to change/add the following at the Auto Collision Wash Bay:

1. Electric unit heater to be installed inside wash bay and will be controlled by a thermostat mounted on the wall.
2. 4.5kW electric water heater to be installed on top of the wash bay roof.
3. Compressed air line to be installed to wash bay.
4. Hot water line to be installed to wash bay with spigot.
5. Replace light switches.
6. Remove occupancy sensor and daylight sensor.
7. Replace speaker/strobe with weatherproof speaker/strobe.
8. Superintendent time for coordination of work, safety supervision and inspections required.
9. Estimating time for additional pricing due to five design changes in scope.

revised to remove controls scope, this will be a locally controlled system

Cost Items

| Description | Company | Phase | Amount |
|------------------------------------|----------------------------------|--------|--------------------|
| 1. Plumbing Scope | Armand E. Lemire Co., Inc. | 190305 | \$ 9,858.00 |
| 2. Unit Heater UH-32 | N.E.Tech Air, Inc. | 190305 | \$ 3,728.00 |
| 3. Electrical Scope | Griffin, Wayne J. Electric, Inc. | 190305 | \$ 8,442.00 |
| 4. PC Coordination and Supervision | PC Construction | 190305 | \$ 930.00 |
| 5. PC Estimating | PC Construction | 190305 | \$ 380.00 |
| 6. PC Administration (5%) | PC Construction | 190305 | \$ 1,167.00 |
| L1 Markup - Overhead & Profit (2%) | | 900000 | \$ 490.00 |
| L2 Markup - Insurance (0.75%) | | 016150 | \$ 187.00 |
| L2 Markup - P&P Bond (0.56%) | | 016200 | \$ 140.00 |
| Total | | | \$25,322.00 |

Architect/Engineer Recommendation

I have reviewed this change proposal and agree that it appears to be fair and reasonable and recommend acceptance.

Signature

Date

Name & Title of Authorized Representative

Alan Pemstein

Owner Approval


By signing below, the Owner authorizes this work to proceed and agrees that PC shall be compensated by the appropriate time and cost. This Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

Name & Title of Authorized Representative

Robert Carrier
Joint Building Committee Chair



1
78 Partial FIRST FLOOR PLAN PART E - POWER
SCALE: 1/8" = 1'-0"

SCHEDULE OF MECHANICAL EQUIPMENT

| UNIT NO. | DESCRIPTION | LOCATION | LOAD CHARACTERISTICS | VOLT | PH | PANEL CIRCUIT | CIRCUIT BREAKER | FEEDER | EQUIPMENT AND CONNECTIONS | | | | | | | | | | REMARKS |
|----------|-------------------|----------------------|----------------------|------|----|--------------------|-----------------|----------------|---------------------------|---|---|---|---|---|---|---|---|---|---------|
| | | | | | | | | | TS | X | X | X | X | X | X | X | X | X | |
| EUH-1 | ELEC. UNIT HEATER | WASH BAY (A.C. 137A) | 7.5 kW | 208 | 3 | PL 137A-91, 99, 95 | 30A-3P | 4W10-1R10G-1-C | | | | | | | | | | | |

DRAWING NUMBER

SKE

78

JOB NUMBER

DRAWING NO.

Dover HS / CTC

DRAWN BY

DATE

Dover, NH

CHECKED BY

SCALE

1/8" = 1'-0"

PROJECT

REFERENCE

Dwg. E2.1E & E3.10

PROJECT

PROJECT

ADDED ELECTRIC UNIT HEATER IN WASH BAY

PROJECT

PROJECT

HMFH Architects, Inc.

PROJECT

PROJECT

130 Blinnip Allen Drive

PROJECT

PROJECT

Cambridge, MA 02139

PROJECT

PROJECT

T: 617.492.2200

PROJECT

PROJECT

F: 617.876.9775

PROJECT

PROJECT

www.HMFH.com

PROJECT

PROJECT

architectural-programming-meander-planning

PROJECT

PROJECT

GARCIA GALLUSKA DESIGNS

PROJECT

PROJECT

130 Blinnip Allen Drive

PROJECT

PROJECT

Cambridge, MA 02139

PROJECT

PROJECT

T: 617.492.2200

PROJECT

PROJECT

F: 617.876.9775

PROJECT

PROJECT


www.HMFH.com

PROJECT

PROJECT

architectural-programming-meander-planning

PROJECT



HMFH ARCHITECTS

130 Bishop Allen Drive
Cambridge, MA 02139
617 492 2200
@HMFHarch hmfh.com

**HM
FH**

Dover HS / Career Technical Center

25 Alumni Drive, Dover, NH
REVISION TO M2.1E - WASH BAY
HEAT

SCALE: 1/8" = 1'-0"

DATE: 04/04/19

DRAWN: RLP

CHECKED: RCN

DRAWING NUMBER

**SKM
47**


JOB NUMBER

403114


Dover HS / CTC
Dover, NH
**ADDED ELECTRIC WATER HEATER IN AUTO COLLISION
137A TO SERVE WASH BAY**
SCALE: 1/8" = 1'-0" DATE: 02/07/16 DRAWN: ME CHECKED: DAP

GARCIA GALUSKA DESOLUSA
REGISTERED PROFESSIONAL ENGINEER
MECHANICAL
1000 Main Street, Suite 200
Dover, NH 03820
Tel: 603.886.1111
Fax: 603.886.1112
www.ggdesolusa.com

HMFH Architects, Inc.
130 Blairup Allen Drive
Cambridge, MA 02138
Tel: 617.452.8500
Tel: 817.878.9775
www.hmfh.com
architects-engineers-planning-master planning



1
77 Partial FIRST FLOOR PLAN AREA E- POWER
SCALE: 1/8" = 1'-0"



REF DWG: P2.1E

SKP
037

DATE: 02/15/15

4/23/14


Dover, NH
1ST FLOOR PLAN PART E

Dover, NH

HMFH ARCHITECTS

HMFH
120 Bishop Allen Drive
Dover, NH 03820
603.742.2200
hmfh.com

SCALE: 3/8" = 1'-0" DATE: 02/15/15 DRAWN: JAC CHECKED: GSD



SKP
028

DRAWING NUMBER

JOB NUMBER

Dover HS / CTC

Dover, NH

1ST FLOOR PLAN PART E


PLUMBING

SCALE: 1/4" = 1'-0" DATE: 06/02/03 DRAWN BY: CJC/CTC

HMFH ARCHITECTS

HMFH

130 Bishop Allen Drive
Cambridge, MA 02140
617 482 2300
@HMFHarch hmfh.com



Reference Dwg: E2.1E

Dover HS / CTC

Dover, NH

SKE-69 - FIRST FLOOR PLAN PART E
- POWER

SCALE: 1/8" = 1'-0"

DATE: 09/11/18

DRAWN: JD

CHECKED: DMP

JOB NUMBER

403114

DRAWING NUMBER

SKE
69



July 19, 2019

OFFICE: (617) 492 2200
FAX: (617) 876 9775

Garret Bertolini
PC Construction
131 Presumpscot Street
Portland, ME 04103

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com

Re: Change Request Proposal – 190361
Softball Fields Fence Revisions

Dear Garret:

HMFH has reviewed this Proposed Change Order and is recommending to the Owner that it and the associated cost of \$19,595.00 be reviewed by the JBC for approval. It is our understanding that PC Construction is not requesting any time be added to the contract for the work related to this CR or any other costs for this work.

This CRP increases the fence height of the backstops and fences at the softball fields. It also revises the sidewalk from the school to the field keeping the accessible slope due to the new grading.

Revisions to the fencing were requested in PR #002 dated 2/3/2017. It was then re-requested in PR #067 on 3/20/2019

Per contract, PC's fee for coordination/supervision of change orders is 2% of the cost. PC has added an additional 5% fee for administration (\$903.00).

In approving this CR, the Owner is not accepting the request for reservation of rights identified in the CR.

Very Truly yours,

HMFH Architects

Alan Pemstein, AIA

encl: CRP 190361

cc: Libby Simmons, Dover School District
Bob Carrier, Chair JBC
Laura Wernick, HMFH
Stephanie Parsons, Clerk

Arthur S. Duffy, AIA
Chin Lin, AIA
Colin R. Dockrill, AIA
Deborah A. Collins, AIA
Devin E. Canton, AIA
Erica Metzger
George R. Metzger, AIA
John F. Miller, FAIA
Julia Nugent, AIA
Laura A. Wernick, FAIA
Lori Cowles, AIA
Margaret M. Munroe
Mario J. Torroella, FAIA
Matthew LaRue, AIA
Melissa A. Greene, AIA
Philip S. Lewis, AIA
Robert P. Williams, AIA
Stephen Friedlaender, FAIA
Tina Stanislawski, AIA
Vassilios Valaas, AIA



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190361

Title **PR-67 Softball Field Revisions**
Date Issued **31-MAY-19**
Proposal Status **Submitted (Not Proceeding)**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603.516.6800
F: 603.516.6809
E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$19,595.00.

Scope Of Work

Proposal to shift the softball fields as shown in PR-67. Cost includes additional sidewalk to the fields, change in backstops and fencing and coordination with subcontractors due to re-design of the fields after pre-construction meetings/submittal reviews.

Cost Items

| Description | Company | Phase | Amount |
|------------------------------------|--------------------|--------|--------------------|
| 1. Fencing and Backstop Revisions | Four Seasons Fence | 190361 | \$ 16,440.00 |
| 2. Additional Sidewalks | PC Construction | 190361 | \$ 1,620.00 |
| 3. PC Administration (5%) | PC Construction | 190361 | \$ 903.00 |
| L1 Markup - Overhead & Profit (2%) | | 900000 | \$ 379.00 |
| L2 Markup - Insurance (0.75%) | | 016150 | \$ 145.00 |
| L2 Markup - P&P Bond (0.56%) | | 016200 | \$ 108.00 |
| Total | | | \$19,595.00 |

Architect/Engineer Recommendation

I have reviewed this change proposal and agree that it appears to be fair and reasonable and recommend acceptance.

Signature

Date

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

By signing below, the Owner authorizes this work to proceed and agrees that PC shall be compensated by the appropriate time and cost. This Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

Name & Title of Authorized Representative

Robert Carrier
Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.




Date: July 11, 2019

To: PC Construction Company
131 Presumpscot Street
Portland, ME 04103

Attn: Ellen Brooks
(202) 794-0328
ebrooks@pcconstruction.com

| Salesperson | Job | Location | Valid |
|---------------|---|------------|---------------|
| Charlie Kuehl | Dover High School | Dover, NH | 30 Days |
| Item | CHANGE ORDER REQUEST | Unit Price | Line Total |
| 1 | Furnish and install (2ea.) 10x25x10x20ft high black vinyl chain link fence softball field backstops | LS | \$ 13,800.00 |
| 2 | Deduct for backstop included in contracted scope of work | LS | \$ (4,750.00) |
| 3 | Increase height of dugout fence and side fence to 8ft high as per PR67 | LS | \$ 11,700.00 |
| 4 | Deduct for dugout fence & side fence included in contracted scope of work | LS | \$ (6,910.00) |
| 5 | Add (4ea) 4ft wide single swing gates to fence at ballfield as per PR67 | LS | \$ 2,600.00 |
| Subtotal | | | \$ 16,440.00 |
| Sales Tax | | | n/a |
| Total | | | \$ 16,440.00 |



A. FOOTING AND FENCE DETAIL
SCALE: 1/4" = 1'-0"

BACKSTOP

SKL
013

HALVORSON DESIGN
PARTNERHIP

Dover High School & Career Center
Dover, New Hampshire
BACKSTOP DETAIL REVISION
(DETAIL 1/L4.10)

HM FH ARCHITECTS
150 Blinship Alam Drive
Cambridge, MA 02138
617 482 2200
@HMFHarch hmfh.com

SCALE: AS SHOWN DATE: 7/2/2019 DRAWN BY: L. CHICKET



PROPOSAL REQUEST _____

PR: 67

date: 3.20.2019

subject: Revisions to Softball Fields

to: Scott Blair
PC Construction

from: Alan Pemstein

project id: 403114

project: Dover High School/ Career Technical Center
25 Alumni Drive Dover, NH

distribution:

| | |
|---|---|
| ☒ City of Dover | ☒ PC Construction |
| ☒ HMFH Architects | ☐ FBRA Inc. |
| ☐ Nobis Engineering, INC. | ☐ GGD Consulting Engineers, Inc. |
| ☒ Mike Brooks, Clerk | ☐ Halvorson Design |
| ☐ Horizon Engineering Associates | |

reference:

attachments:


Please submit an itemized proposal for changes in Contract Sum and Contract Time for proposed modifications to the Contract Documents described herein. This is not a Change Order, a Construction Change Directive or a direction to proceed with the work described in the proposed modifications.

Please provide a cost for the revisions as identified on the attached Drawings.
Field relocation does not require revised grading.

Revisions include:

1. Relocating the fields
2. Increasing the height of the backstops
3. Increasing the height of the fence between the backstop and dugouts.
4. Adding (2) 4' high gates at each field.
5. Provide dugouts similar to the ones built by Norman Vetter Foundations at the Roger Allen Park in Rochester (30'x8' pad). Provide 8' fence between 4' openings on each side. Provide credit for specified dugout and fencing.

0 50 100 FEET





July 19, 2019

Garret Bertolini
PC Construction
131 Presumpscot Street
Portland, ME 04103

PHONE (617) 497-7700
FAX (617) 876-9775

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com

Re: Change Request Proposal – 190362
Sprinkler Revisions per IS

Dear Garret:

HMFH has reviewed this Proposed Change Order and is recommending to the Owner that it and the associated cost of \$4,683.00 be reviewed by the JBC for approval. It is our understanding that PC Construction is not requesting any time be added to the contract for the work related to this CR or any other costs for this work.

This CRP revises sprinkler layouts as required by Inspectional Services.

In approving this CR, the Owner is not accepting the request for reservation of rights identified in the CR.

Very Truly yours,

HMFH Architects

Alan Pemstein, AIA

encl: CRP 190362, GGD review

cc: Libby Simmons, Dover School District
Bob Carrier, Chair JBC
Laura Wernick, HMFH
Stephanie Parsons, Clerk

Arthur S. [redacted]
Chen Lin, AIA
[redacted]
Devin E. Canton, AIA
Erica Metzger
George R. Metzger, AIA
John F. Miller, FAIA
Julia Nugent, AIA
Laura A. Wernick, FAIA
Lori Cowles, AIA
[redacted]
Mario J. Torroella, FAIA
Matthew LaRue, AIA
Melissa A. Greene, AIA
[redacted]
Robert P. Williams, AIA
Stephen Friedlaender, FAIA
Tina Stanislawski, AIA
Vassilios Valacs, AIA

GARCIA • GALUSKA • DESOUSA
Consulting Engineers Inc.

M#66257
J#831 044 00.00


DATE: April 22, 2019

MEMO

TO: Alan Pemstein, AIA LEED AP
HMFH Architects, Inc.

FROM: Robert S. Nesselle, C.E.T

Christopher M. Garcia, P.E., Principal



DEPT: Fire Protection

PROJECT: Dover High School and Technical Center
Dover, NH

SUBJECT: CR #190362 - Sprinkler Revisions

Please be advised of the following:

We have reviewed the John L Carter Sprinkler Co., Inc. portion of Change Request Proposal No.190362 ticket number 12270 in the amount of \$1,809.00 for costs associated with changed elevation of auditorium clouds due to conflict with catwalk elevation per design. We find the amount to be fair and reasonable and recommend approval.

We have reviewed the John L Carter Sprinkler Co., Inc. portion of Change Request Proposal No.190362 ticket number 12429 in the amount of \$2,370.00 for costs associated with providing labor for changes to dry heads in coolers. We do not recommend approval and offer the following:

- The freezer and cooler lighting is located and installed by manufacturer. The Fire Protection Contractor is the responsible to coordinate prior to installation.

We have reviewed the John L Carter Sprinkler Co., Inc. portion of Change Request Proposal No.190362 ticket number 12430 in the amount of \$1,012.00 for costs associated with providing labor and materials to add a sprinkler head in Room 230B. We find the amount to be fair and reasonable and recommend approval.

We have reviewed the John L Carter Sprinkler Co., Inc. portion of Change Request Proposal No.190362 ticket number 12517 in the amount of \$1,710.00 for costs associated with providing labor to relocate 4" butterfly valve at paint booth. We do not recommend approval and offer the following:

- Valve required at mixing room is not specifically shown and located on design documents. The Fire Protection Contractor is responsible for coordination and proper location of valving.

If you have any questions or concerns regarding the above, please contact our office at your earliest convenience.

RSN: gp

Enc.

Cc: Robert Williams, AIA LEED AP, HMFH Architects, Inc
Tina Stanislaski, AIA LEED AP, HMFH Architects, Inc
Laura Wernick, FAIA, REFP, LEED AP, HMFH Architects, Inc.



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190362

Title **Sprinkler Revisions**
Date Issued **10-APR-19**
Proposal Status **Submitted (Work Completed)**



Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603.516.6800
F: 603.516.6809
E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$7,131.00.

Scope Of Work

Sprinkler revisions required per design changes or IS inspection requirements. Descriptions on each ticket summarized in red.

12429 - Lights were not shown on reflected ceiling plan. Installed sprinkler heads as designed, had to move due to added lights.

12430 - Installed sprinklers as designed. No equipment was shown on drawings to cause an obstruction. During IS inspection it was noted equipment was added under sprinklers and new heads had to be added.

12517 - Installed valve as designed, valve was required to be at a height that was able to be reached from standing on floor. At this height IS noted that a car could hit the valve, and that the mixing room door (if swung past 90 degrees) could damage this valve. Valve was raised above door/car height - still can be reached from floor.

12270 - Changed elevation of auditorium clouds due to conflict with catwalk elevation per design.

Cost Items

| Description | Company | Phase | Amount |
|------------------------------------|-------------------------------------|--------|-------------------|
| Sprinkler Revisions - Ticket 12270 | Carter, John L. Sprinkler Co., Inc. | 190362 | \$ 1,809.00 |
| Sprinkler Revisions - Ticket 12429 | Carter, John L. Sprinkler Co., Inc. | 190362 | \$ 2,370.00 |
| Sprinkler Revisions - Ticket 12430 | Carter, John L. Sprinkler Co., Inc. | 190362 | \$ 1,012.00 |
| Sprinkler Revisions - Ticket 12517 | Carter, John L. Sprinkler Co., Inc. | 190362 | \$ 1,710.00 |
| L1 Markup - Overhead & Profit (2%) | | 900000 | \$ 138.00 |
| L2 Markup - Insurance (0.75%) | | 016150 | \$ 53.00 |
| L2 Markup - P&P Bond (0.56%) | | 016200 | \$ 39.00 |
| Total | | | \$7,131.00 |

Architect/Engineer Recommendation

I have reviewed this change proposal and agree that it appears to be fair and reasonable and recommend acceptance.

Signature

Date

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

By signing below, the Owner authorizes this work to proceed and agrees that PC shall be compensated by the appropriate time and cost. This Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

Name & Title of Authorized Representative

Robert Carrier

Joint Building Committee Chair
Dover School District



July 18, 2019

Garret Bertolini
PC Construction
131 Presumpscot Street
Portland, ME 04103

OFFICE: (617) 492 2200
FAX: (617) 876 9775

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com

Re: Change Request Proposal - 190396
Dugout Pad Revisions

Dear Garret:

HMFH has reviewed this Proposed Change Order and is recommending to the Owner that it and the associated cost of \$4,073.00 be reviewed by the JBC for approval. It is our understanding that PC Construction is not requesting any time be added to the contract for the work related to this CR or any other costs for this work.

This CRP adds 6 feet to each dugout pad to provide the option to add storage rooms in the future..

Per contract, PC's fee for coordination/supervision of change orders is 2% of the cost. PC has added an additional 5% fee for administration (\$188.00).

In approving this CR, the Owner is not accepting the request for reservation of rights identified in the CR.

Very Truly yours,

HMFH Architects

Alan Pemstein, AIA

encl: CRP 190396

cc: Libby Simmons, Dover School District
Bob Carrier, Chair JBC
Laura Wernick, HMFH
Stephanie Parsons, Clerk

Arthur S. Duffy, AIA
Chin Lin, AIA
Colin R. Dockrill, AIA
Deborah A. Collins, AIA
Devin E. Canton, AIA
Erica Metzger
George R. Metzger, AIA
John F. Miller, FAIA
Julia Nugent, AIA
Laura A. Wernick, FAIA
Lori Cowles, AIA
Margaret M. Munroe
Mario J. Torroella, FAIA
Matthew LaRue, AIA
Melissa A. Greene, AIA
Philip S. Lewis, AIA
Robert P. Williams, AIA
Stephen Friedlaender, FAIA
Tina Stanislawski, AIA
Vassilios Valaas, AIA



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190396

Title **Dugout Pad Revisions**
Date Issued **18-JUL-19**
Proposal Status **Submitted (Not Proceeding)**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603.516.6800
F: 603.516.6809
E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$4,073.00.

Scope Of Work

Proposal to increase the size of the dugout pads to allow for future storage space. This proposal is for concrete work and materials only and does not include conduit or any dugout structures.

Cost Items

| Description | Company | Phase | Amount |
|-------------------------------------|-----------------|--------|-------------------|
| 1. PC Dugout Concrete Pad Revisions | PC Construction | 190396 | \$ 3,753.00 |
| 2. PC Administration (5%) | PC Construction | 190396 | \$ 188.00 |
| L1 Markup - Overhead & Profit (2%) | | 900000 | \$ 79.00 |
| L2 Markup - Insurance (0.75%) | | 016150 | \$ 30.00 |
| L2 Markup - P&P Bond (0.56%) | | 016200 | \$ 23.00 |
| Total | | | \$4,073.00 |

Architect/Engineer Recommendation

I have reviewed this change proposal and agree that it appears to be fair and reasonable and recommend acceptance.

Signature

Date

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

By signing below, the Owner authorizes this work to proceed and agrees that PC shall be compensated by the appropriate time and cost. This Change Request Proposal will be included in the next Contract Change Order.

Signature


Date

Name & Title of Authorized Representative


Robert Carrier
Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.




Dugout Pad Size Change



4" Thick Concrete Pad



4" Thick Concrete Pad with 24" x 12" deep haunch





July 19, 2019

Garret Bertolini
PC Construction
131 Presumpscot Street
Portland, ME 04103

OFFICE: (617) 492 2200
FAX: (617) 876 9775

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com

Re: Change Request Proposal – 190397
Dugout Conduit for Future Power

Dear Garret:

HMFH has reviewed this Proposed Change Order and is recommending to the Owner that it and the associated cost of \$8,174.00 be reviewed by the JBC for approval. It is our understanding that PC Construction is not requesting any time be added to the contract for the work related to this CR or any other costs for this work.

This CRP adds conduits to the 4 softball dugouts for future power and lights.

This CRP has been reviewed by the engineers and costs are in line with estimating standards

Per contract, PC's fee for coordination/supervision of change orders is 2% of the cost. PC has added an additional 5% fee for administration (\$377.00).

In approving this CR, the Owner is not accepting the request for reservation of rights identified in the CR.

Very Truly yours,

HMFH Architects

Alan Pemstein, AIA

encl: CRP 190397

cc: Libby Simmons, Dover School District
Bob Carrier, Chair JBC
Laura Wernick, HMFH
Stephanie Parsons, Clerk

Arthur S. Duffy, AIA
Chin Lin, AIA
Colin R. Dockrill, AIA
Deborah A. Collins, AIA
Devin E. Canton, AIA
Erica Metzger
George R. Metzger, AIA
John F. Miller, FAIA
Julia Nugent, AIA
Laura A. Wernick, FAIA
Lori Cowles, AIA
Margaret M. Munroe
Mario J. Torroella, FAIA
Matthew LaRue, AIA
Melissa A. Greene, AIA
Philip S. Lewis, AIA
Robert P. Williams, AIA
Stephen Friedlaender, FAIA
Tina Stanislawski, AIA
Vassilios Valaas, AIA



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190397

Title **Dugout Conduit at Softball Fields**
Date Issued **18-JUL-19**
Proposal Status **Submitted (Not Proceeding)**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603.516.6800
F: 603.516.6809
E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$8,174.00.

Scope Of Work

Proposal to run conduit from the main electrical room on the ground floor of the highschool to the four softball field dugouts. Power is not included in this proposal. Conduit would need to be approved prior to placing dugout pads to accommodate this scope.

Cost Items

| Description | Company | Phase | Amount |
|------------------------------------|----------------------------------|--------|-------------------|
| 1. Conduit Addition to Dugouts | Griffin, Wayne J. Electric, Inc. | 190397 | \$ 7,533.00 |
| 2. PC Administration (5%) | PC Construction | 190397 | \$ 377.00 |
| L1 Markup - Overhead & Profit (2%) | | 900000 | \$ 158.00 |
| L2 Markup - Insurance (0.75%) | | 016150 | \$ 61.00 |
| L2 Markup - P&P Bond (0.56%) | | 016200 | \$ 45.00 |
| Total | | | \$8,174.00 |

Architect/Engineer Recommendation

I have reviewed this change proposal and agree that it appears to be fair and reasonable and recommend acceptance.

Signature

Date

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

By signing below, the Owner authorizes this work to proceed and agrees that PC shall be compensated by the appropriate time and cost. This Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

Name & Title of Authorized Representative

Robert Carrier
Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



Dover High School and CTC

Change Order Log Summary

| Status | Cost | Category Description |
|-------------------------------|---------------|---|
| Pending JBC Approval | \$ 54,009.00 | CO has been reviewed by design and recommended for approval or reviewed in JBC CO Review Meetings. |
| Submitted | \$ 51,662.00 | CO has been submitted to design for review. |
| Comments | \$ 81,355.00 | CO has been reviewed by design, CM addressing comments or providing more information. |
| Unsubmitted <i>(Estimate)</i> | \$ 209,700.00 | CO to be submitted, work has not been completed or this is a potential cost with more information needed. <i>(Estimate)</i> |
| | \$ 396,726.00 | |

| Status | Cost | Category Description |
|---------|---------------|--|
| OCO #28 | \$ 697,689.25 | Owner Change Order #28 to be presented for approval July 27, 2019. |



CONSTRUCTION

7/18/2019

| Dover High School and CTC: Change Order Log | | | | | | |
|---|---------------------------------|-------------|------------------|----------------------|------|-------------------------------------|
| Pending JBC Approval | | | | | | |
| PCI No. | PCI Name | Issued Date | Submitted Amount | Status | BIC | Summary |
| 190362.00 | Sprinkler Revisions | 4/10/2019 | \$ 4,683.00 | Pending JBC Approval | JBC | |
| 190361.00 | PR-067 Softball Field Revisions | 5/31/2019 | \$ 19,595.00 | Pending JBC Approval | HMFH | Need revised drawing for backstops. |
| 190305.00 | PR-48 Auto Collision Wash Bay | 6/27/2019 | \$ 25,658.00 | Pending JBC Approval | JBC | |
| 190396.00 | Dugout Pad Revisions | 7/18/2019 | \$ 4,073.00 | Pending JBC Approval | JBC | |
| | | | \$ 54,009.00 | | | |



7/18/2019

| Dover High School and CTC: Change Order Log | | | | | | |
|---|--|-------------|------------------|-----------|------|--|
| Submitted | | | | | | |
| PCI No. | PCI Name | Issued Date | Submitted Amount | Status | BIC | Summary |
| 190350.00 | PR-77 Paint Booth Dampers | 7/11/2019 | \$ 9,944.00 | Submitted | HMFH | |
| 190376.00 | PR-80 Kitchen MAU | 7/15/2019 | \$ 13,044.00 | Submitted | HMFH | |
| 190394.00 | Relocate Basketball Hoops | 7/11/2019 | \$ 6,901.00 | Submitted | HMFH | |
| 190397.00 | Dugout Conduit | 7/18/2019 | \$ 8,174.00 | Submitted | HMFH | |
| 190284.00 | Revised Chilled Water Glycol Concentration | 9/27/2018 | \$ 13,599.00 | Submitted | JBC | Reviewed at JBC CO meeting 3/12. Horizon Eng to determine. |
| | | | \$ 51,662.00 | | | |



CONSTRUCTION

7/18/2019

| Dover High School and CTC: Change Order Log | | | | | | | |
|---|--|-------------|------------------|----------|------------|------|--|
| Comments | | | | | | | |
| PCI No. | PCI Name | Issued Date | Submitted Amount | Status | Owner CO # | BIC | Summary |
| 190198.00 | Misc Drywall Revisions (T&M) | 11/24/2019 | \$ 16,189.00 | Comments | | PC | PC sent to Metro for review |
| 190060.1R | ASI-021.4 Revised Floor Plans Firestopping T&M | 11/24/2018 | \$ 54,252.00 | Comments | | PC | credit for firestopping |
| 190351.00 | PR-073 Power to Science Demo Stations | 6/26/2019 | \$ 10,914.00 | Comments | | HMFH | Want to maintain outlets in the walls, will cause cost change. |
| | | | \$ 81,355.00 | | | | |



| Dover High School and CTC: Change Order Log | | | | | |
|---|---|----------------|--------------------------|------|---|
| Unsubmitted | | | | | |
| PCI No. | PCI Name | Estimated Cost | Status | BIC | Summary |
| 190382.00 | Relocate Plantings to Main Entrance | \$ - | Unsubmitted (incomplete) | HMFH | Provide list of drought resistant plants for pricing. |
| 190329.00 | PR-054 Wainscot at Welding | \$ 6,000.00 | Unsubmitted (incomplete) | PC | PC to look at options for sheetmetal. |
| 190331.00 | PR-056 Sink in Welding | \$ 10,000.00 | Unsubmitted (incomplete) | PC | Evaluating demo to floor. |
| 190356.00 | PR-068 Dugout Revisions | \$ 85,000.00 | Unsubmitted (incomplete) | PC | Evaluate stick built option |
| 190357.00 | PR-061 Washer/Dryer at Facilities | \$ 4,000.00 | Unsubmitted (incomplete) | PC | |
| 190358.00 | PR-069 Clean Room Fume Hood | \$ 15,000.00 | Unsubmitted (incomplete) | PC | |
| 190363.00 | PR-74 Lights at Building Signs | \$ 2,500.00 | Unsubmitted (incomplete) | PC | |
| 190336R1 | ASI-141 Auditorium Aisle Lighting | \$ 5,000.00 | Unsubmitted (incomplete) | PC | |
| 190372.00 | PR-75 Abatement Credit | | Unsubmitted (incomplete) | PC | |
| 190374.00 | PR-78 Kitchen Exhaust Fans 3 & 4 | \$ 30,000.00 | Unsubmitted (incomplete) | PC | |
| 190388.00 | PR-83 Emergency Shower 145D | \$ 15,000.00 | Unsubmitted (incomplete) | PC | |
| 190389.00 | PR-84 Fans in Barn | | Unsubmitted (incomplete) | PC | |
| 190390.00 | PR-85 AS 111 Door Closer | | Unsubmitted (incomplete) | PC | |
| 190391.00 | PR-86 Room 033BC Fence Enclosure | | Unsubmitted (incomplete) | PC | |
| 190347.00 | PR-064 Air Compressor | \$ 20,000.00 | Unsubmitted (incomplete) | HMFH | Need response to design questions. |
| 190392.00 | PR-88 Vision Lights in ASB | | Unsubmitted (incomplete) | PC | |
| 190398.00 | Asphalt Escalation Cost | \$ 15,000.00 | Unsubmitted (incomplete) | | |
| 190377.00 | Courtyard Door Power | \$ 1,200.00 | Unsubmitted (incomplete) | PC | |
| 190386.00 | Culinary Kitchen MAU Changes (TBD) | TBD | Unsubmitted (incomplete) | HMFH | Need design for pricing. |
| 190341.10 | ASI-145 Courtyard Lighting (second light) | \$ 1,000.00 | Unsubmitted (incomplete) | PC | |
| | | \$ 209,700.00 | | | |

Dover High School and Regional Career Technical Center Project
Summary of Contract Amounts and Expenditures/Obligations To Date
Feasibility Study & Design, Geotech and Construction Services
Date: July 23, 2019

Appropriation #1 (FY14), Issued January 26, 2014: \$ 900,000.00
Appropriation #2 (FY15), Issued November 12, 2014: \$ 23,300,000.00
Appropriation #3 (FY16), Issued July 22, 2015: \$ 49,700,000.00
State of NH Funding: \$ 13,500,000.00
Appropriation #4, DHS/RCTC Bond Premium Appropriation (Project Manager) Approved 5/11/2016: \$ 222,756.00
Total Appropriation: \$ 87,622,756.00

| | | (A) | (B) | (C) | (D = B+C) | (E = A-D) | | (F = C x 25%) | (G = C x 75%) | State Funding |
|------------------------------|--|------------------|------------------------------------|-------------------------------------|----------------------------|--|--------------------------------------|-------------------------------------|--|---------------------------------------|
| | | Contract Totals | HS Portion of Total Amount @ 77.2% | CTE Portion of Total Amount @ 22.8% | Total Expenditures To Date | HS & CTE Remaining Balance (Obligations) | District Share of CTE Portion @ 100% | District Share of CTE Portion @ 25% | (Invoiced through 5/31/2019, FINAL) State Share of CTE Portion @ 75% | Rec'd To Date 7/23/2019 (April Claim) |
| HMFH | Feasibility Study | \$ 485,000.00 | \$ 374,420.00 | \$ 110,580.00 | \$ 485,000.00 | \$0 - Complete | \$ - | \$ 27,645.00 | \$ 82,935.00 | \$ 82,935.00 |
| HMFH | PSS#1: Frank Locker Visioning Study | \$ 29,150.00 | \$ 22,503.80 | \$ 6,646.20 | \$ 29,150.00 | \$0 - Complete | \$ 6,646.20 | \$ - | \$ - | |
| HMFH | PSS#2: Universal Environmental, (Haz Mat) | \$ 6,270.00 | \$ 4,840.44 | \$ 1,429.56 | \$ 6,270.00 | \$0 - Complete | \$ 1,429.56 | \$ - | \$ - | |
| HMFH | PSS#2: McPhail Associates, (GeoTech) | \$ 21,381.81 | \$ 16,506.76 | \$ 4,875.05 | \$ 21,381.81 | \$0 - Complete | \$ 4,875.05 | \$ - | \$ - | |
| HMFH | PSS#2: Sebago Technics, (Site Survey) | \$ 43,780.00 | \$ 33,798.16 | \$ 9,981.84 | \$ 43,780.00 | \$0 - Complete | \$ 9,981.84 | \$ - | \$ - | |
| HMFH | Add'l Services: Travel, Postage, Printing | \$ 7,811.25 | \$ 6,030.29 | \$ 1,780.97 | \$ 7,811.25 | \$0 - Complete | \$ - | \$ 445.24 | \$ 1,335.72 | \$ 1,335.72 |
| Dover School District | Clerical, Legal and Supply Costs | \$ 14,527.35 | \$ 11,215.11 | \$ 3,312.24 | \$ 14,527.35 | \$0 - Complete | \$ 1,116.66 | \$ 548.90 | \$ 1,646.69 | \$ 1,646.69 |
| PC Construction | Construction Manager Services | \$ 96,000.00 | \$ 74,112.00 | \$ 21,888.00 | \$ 96,000.00 | \$0 - Complete | \$ - | \$ 5,472.00 | \$ 16,416.00 | \$ 16,416.00 |
| Subtotal, Feasibility Study: | | \$ 703,920.41 | \$ 543,426.56 | \$ 160,493.85 | \$ 703,920.41 | \$ - | \$ 24,049.31 | \$ 34,111.14 | \$ 102,333.41 | \$ 102,333.41 |
| Vendor | Description of Services | | | | | | | | | |
| HMFH | PSS#3: Schematic Design (15%) | \$ 1,008,000.00 | \$ 778,176.00 | \$ 229,824.00 | \$ 1,008,000.00 | \$0 - Complete | \$ - | \$ 57,456.00 | \$ 172,368.00 | \$ 172,368.00 |
| HMFH | PSS#3 /PSS#6: Design Development (20%) | \$ 1,316,000.00 | \$ 1,015,952.00 | \$ 300,048.00 | \$ 1,316,000.00 | \$0 - Complete | \$ - | \$ 75,012.00 | \$ 225,036.00 | \$ 225,036.00 |
| HMFH | PSS#3 / PSS#6: Construction Documents (25%) | \$ 1,633,000.00 | \$ 1,260,676.00 | \$ 372,324.00 | \$ 1,633,000.00 | \$0 - Complete | \$ - | \$ 93,081.00 | \$ 279,243.00 | \$ 279,243.00 |
| HMFH | PSS#3: Bidding (5%) | \$ 336,000.00 | \$ 259,392.00 | \$ 76,608.00 | \$ 336,000.00 | \$0 - Complete | \$ 76,608.00 | \$ - | \$ - | |
| HMFH | PSS#3: Construction Administration-Phase 1 (30%) | \$ 2,016,000.00 | \$ 1,556,352.00 | \$ 459,648.00 | \$ 2,016,000.00 | \$0 - Complete | | \$ 114,911.97 | \$ 344,736.00 | \$ 344,736.00 |
| HMFH | PSS#3: Construction Administration-Phase 2 (5%) | \$ 336,000.00 | \$ 212,229.81 | \$ 62,679.33 | \$ 274,909.14 | \$ 61,090.86 | \$ 20,893.17 | \$ 10,446.54 | \$ 31,339.62 | \$ 31,339.62 |
| HMFH | Add'l Services: Travel, Postage, Printing | \$ 43,063.75 | \$ 27,410.13 | \$ 8,095.22 | \$ 35,505.35 | \$ 7,558.40 | \$ 1,823.23 | \$ 1,568.01 | \$ 4,703.98 | \$ 4,703.98 |
| HMFH | PSS#4: Phail Associates - Geotechnical | \$ 40,630.28 | \$ 31,366.58 | \$ 9,263.70 | \$ 40,630.28 | \$ 18.00 | \$ 9,263.71 | \$ - | \$ - | |
| HMFH | PSS#5: Synthetic Turf Field Design | \$ 59,185.50 | \$ 45,691.21 | \$ 13,494.29 | \$ 59,185.50 | \$0 - Complete | \$ 13,494.29 | \$ - | \$ - | |
| HMFH | PSS#5: GGD-Technology Procurement | \$ 35,200.00 | \$ 27,174.40 | \$ 8,025.60 | \$ 35,200.00 | \$0 - Complete | \$ 8,025.60 | \$ - | \$ - | |
| HMFH | PSS#5: UEC-Add'l HazMat Services | \$ 19,800.00 | \$ 15,285.60 | \$ 4,514.40 | \$ 19,800.00 | \$0 - Complete | \$ 4,514.40 | \$ - | \$ - | |
| HMFH | PSS#5: PLS - Furniture & Equip Procurement | \$ 110,000.00 | \$ 84,920.00 | \$ 25,080.00 | \$ 110,000.00 | \$0 - Complete | \$ 25,080.00 | \$ - | \$ - | |
| HMFH | PSS#7: Irrigation | \$ 9,350.00 | \$ 5,657.79 | \$ 1,670.96 | \$ 7,328.75 | \$ 2,021.25 | \$ 1,670.96 | \$ - | \$ - | |
| HMFH | PSS#8 & PSS#10: Add'l Geotechnical Engineering | \$ 180,620.00 | \$ 135,378.67 | \$ 39,982.28 | \$ 175,360.95 | \$ 5,259.05 | \$ 39,982.28 | \$ - | \$ - | |
| HMFH | PSS#9: HMFH Professional Services (COW) | \$ 731.05 | \$ 564.37 | \$ 166.68 | \$ 731.05 | \$0 - Complete | \$ 166.68 | \$ - | \$ - | |
| HMFH | PSS#11: Add'l HazMat-Asbestos monitoring & air sampling | \$ 82,500.00 | \$ 63,690.00 | \$ 18,810.00 | \$ 82,500.00 | \$0 - Complete | \$ - | \$ - | \$ - | |
| HEA | Commissioning Agent (includes add'l fee of \$16,320, 11/13/18) | \$ 187,950.00 | \$ 143,254.24 | \$ 42,308.26 | \$ 185,562.50 | \$ 2,387.50 | \$ 1,140.00 | \$ 10,292.07 | \$ 30,876.19 | \$ 30,876.19 |
| Dover School District | Clerical Support, Legal and Supply Costs | \$ 12,064.65 | \$ 9,313.91 | \$ 2,750.74 | \$ 12,064.65 | \$0 - Complete | \$ 599.64 | \$ 537.78 | \$ 1,613.33 | \$ 1,613.33 |
| RW Gillespie | Materials Testing Svs & Special Inspections (\$17,500 added 5/14/19) | \$ 185,969.66 | \$ 136,858.32 | \$ 38,411.09 | \$ 175,269.41 | \$ 10,700.25 | \$ 38,411.09 | \$ - | \$ - | |
| Sebago Technics | Traffic Study | \$ 30,000.00 | \$ 23,160.00 | \$ 6,840.00 | \$ 30,000.00 | \$0 - Complete | \$ 6,840.00 | \$ - | \$ - | |
| Eversource Energy | Install pole, anchor, xarms, cutouts for primary riser | \$ 8,608.00 | \$ 6,645.37 | \$ 1,962.63 | \$ 8,608.00 | \$0 - Complete | \$ 1,962.63 | \$ - | \$ - | |
| Seacoast Media Group | Employment Ad for Clerk of Works | \$ 329.46 | \$ 329.46 | \$ - | \$ 329.46 | \$0 - Complete | \$ - | \$ - | \$ - | |
| State of NH-DES | Wetlands Permit Application | \$ 200.00 | \$ 154.40 | \$ 45.60 | \$ 200.00 | \$0 - Complete | \$ 45.60 | \$ - | \$ - | \$ - |
| Brooks/Parsons | Clerk of Works (5/11/16 appropriation) | \$ 222,756.00 | \$ 159,861.89 | \$ 46,976.40 | \$ 206,838.29 | \$ 15,917.71 | \$ 46,976.40 | \$ - | \$ - | \$ - |
| PC Construction | GMP, including additions/deductions by change order | \$ 73,855,118.00 | \$ 55,998,725.26 | \$ 16,037,245.75 | \$ 72,035,971.01 | \$ 1,819,146.99 | \$ 831,662.41 | \$ 3,800,518.25 | \$ 11,405,065.09 | \$ 11,401,554.70 |
| Dover School District | Estimated Gas Usage for Construction Heaters | \$ 204,709.61 | \$ 158,035.82 | \$ 46,673.79 | \$ 204,709.61 | \$0 - Complete | \$ 46,673.79 | \$ - | \$ - | \$ - |
| Eversource Energy | Removal of 3 overhead transformers, etc. | \$ 4,917.00 | \$ 4,354.07 | \$ 562.93 | \$ 4,917.00 | \$0 - Complete | \$ 562.93 | \$ - | \$ - | |
| Intertek-ATI | Field Water Penetration Testing | \$ 2,250.00 | \$ 1,737.00 | \$ 513.00 | \$ 2,250.00 | \$0 - Complete | \$ - | \$ 128.25 | \$ 384.75 | \$ 384.75 |
| Unitil | DHS/CTC Rebate on boilers | \$ (30,000.00) | \$ (23,160.00) | \$ (6,840.00) | \$ (30,000.00) | \$0 - Complete | \$ - | \$ (1,710.00) | \$ (5,130.00) | \$ (5,130.00) |
| Dell | (1) Server for HVAC (HS & CTE) | \$ 10,000.00 | \$ 7,720.00 | \$ 2,280.00 | \$ 10,000.00 | \$0 - Complete | \$ - | \$ 570.00 | \$ 1,710.00 | \$ 1,710.00 |
| Optiv Security Inc. | Network Electronics (HS & CTE) | \$ 460,276.62 | \$ 357,652.19 | \$ 102,456.52 | \$ 460,108.71 | \$ 167.91 | \$ - | \$ 25,614.13 | \$ 76,842.38 | \$ 76,842.38 |
| New England Fitness | FFE Purchases (HS) | \$ 134,168.00 | \$ 134,168.00 | \$ - | \$ 134,168.00 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| School Furnishings | FFE Purchases (HS \$115,614, \$4,057.60; CTE \$107,507.80) | \$ 227,181.90 | \$ 119,670.40 | \$ 107,511.50 | \$ 227,181.90 | \$0 - Complete | \$ - | \$ 26,877.88 | \$ 80,633.63 | \$ 80,633.63 |
| WB Mason | FFE Purchases (HS \$171,122; CTE \$193,506; \$4,754.26) | \$ 369,382.26 | \$ 171,122.00 | \$ 197,738.56 | \$ 368,860.56 | \$ 521.70 | \$ - | \$ 49,434.65 | \$ 148,303.93 | \$ 148,303.93 |
| Creative Office Pavilion | FFE Purchases (HS \$872,204; CTE \$232,403.84) | \$ 1,104,589.37 | \$ 872,203.53 | \$ 232,385.84 | \$ 1,104,589.37 | \$0 - Complete | \$ - | \$ 58,096.46 | \$ 174,289.38 | \$ 174,289.38 |
| Monitor Equipment CO. | FFE Purchases (HS) | \$ 8,684.38 | \$ 8,684.38 | \$ - | \$ 8,684.38 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| Midwest Technology | FFE Purchases (CTE) | \$ 45,074.81 | \$ - | \$ 45,074.81 | \$ 45,074.81 | \$0 - Complete | \$ - | \$ 11,268.70 | \$ 33,806.11 | \$ 33,806.11 |
| Pocket Nurse Enterprises | FFE Purchases (CTE) | \$ 38,639.88 | \$ - | \$ 38,639.88 | \$ 38,639.88 | \$0 - Complete | \$ - | \$ 9,659.97 | \$ 28,979.91 | \$ 28,979.91 |

| | | (A) | (B) | (C) | (D = B+C) | (E = A-D) | | (F = C x 25%) | (G = C x 75%)
(Invoiced through
5/31/2019, FINAL)
State Share of
CTE Portion @ 75% | State Funding
Rec'd To Date
7/23/2019
(April Claim) |
|--|---|------------------|---------------------------------------|--|-------------------------------|--|--|--|--|--|
| | | Contract Totals | HS Portion of Total
Amount @ 77.2% | CTE Portion of Total
Amount @ 22.8% | Total Expenditures
To Date | HS & CTE
Remaining Balance
(Obligations) | District Share of
CTE Portion @
100% | District Share of CTE
Portion @ 25% | | |
| School Furnishings | FFE Purchases (HS \$27,816.31; CTE \$6,940) | \$ 34,756.31 | \$ 27,816.31 | \$ 6,940.00 | \$ 34,756.31 | \$0 - Complete | \$ - | \$ 1,735.00 | \$ 5,205.00 | \$ 5,205.00 |
| Diamedical USA Equip. | FFE Purchases (CTE) | \$ 42,084.00 | \$ - | \$ 42,084.00 | \$ 42,084.00 | \$0 - Complete | \$ - | \$ 10,521.00 | \$ 31,563.00 | \$ 31,563.00 |
| Diamond Relocation, Inc. | Prof Moving Services (CTE: \$34,400; HS: \$80K, IRN: \$10K) | \$ 120,162.00 | \$ 88,762.00 | \$ 31,400.00 | \$ 120,162.00 | \$0 - Complete | \$ 5,790.00 | \$ 1,265.00 | \$ 24,345.00 | \$ 24,345.00 |
| Ockers Co. | CTE Chromebooks/Desktops, students/staff (CTE) | \$ 266,500.00 | \$ - | \$ 266,500.00 | \$ 266,500.00 | \$0 - Complete | \$ - | \$ 66,625.00 | \$ 199,875.00 | \$ 199,875.00 |
| Ockers Co. | Interactive Monitors (CTE) | \$ 96,293.00 | \$ - | \$ 96,293.00 | \$ 96,293.00 | \$0 - Complete | \$ - | \$ 24,073.27 | \$ 72,219.73 | \$ 72,219.73 |
| Robert H. Lord Co., Inc. | FFE Purchases (HS) | \$ 3,132.00 | \$ 3,132.00 | \$ - | \$ 3,132.00 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| Collins Sports Medicine | FFE Purchases (HS) | \$ 9,027.00 | \$ 9,027.00 | \$ - | \$ 9,027.00 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| Project Adventure, Inc. | Challenge Course Site Evaluation (HS FF&E) | \$ 550.00 | \$ 550.00 | \$ - | \$ 550.00 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| Ockers Co. | Servers, labor & configuration (HS & CTE) | \$ 55,845.16 | \$ 38,801.21 | \$ 11,458.95 | \$ 50,260.16 | \$ 5,585.00 | \$ 2,468.30 | \$ 2,247.66 | \$ 6,742.99 | \$ 6,742.99 |
| Howard Systems, Inc. | DHS Fiber & Copper installation (Alt to HS) | \$ 9,440.00 | \$ 9,440.00 | \$ - | \$ 9,440.00 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| Automotive Garage Tools | Move of CTE auto lifts to new HS (CTE) | \$ 5,110.00 | \$ - | \$ 5,110.00 | \$ 5,110.00 | \$0 - Complete | \$ - | \$ 1,277.50 | \$ 3,832.50 | \$ 3,832.50 |
| Telephone Network Tech | Patch cables for WAPs (HS & CTE)/AP Cabling for café, gym, audi | \$ 5,091.20 | \$ 4,658.83 | \$ 432.37 | \$ 5,091.20 | \$0 - Complete | \$ - | \$ 108.09 | \$ 324.27 | \$ 324.27 |
| R.M.S. Electric, LLC | Install of (2) 20AMP, 208V outlets (HS Admin); Spraybooth wiring | \$ 28,533.70 | \$ 7,850.42 | \$ 20,683.28 | \$ 28,533.70 | \$0 - Complete | \$ - | \$ 5,170.83 | \$ 15,512.46 | \$ 15,512.46 |
| Portland Pottery | Kiln move to new HS (HS) | \$ 214.00 | \$ 214.00 | \$ - | \$ 214.00 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| IRN Reuse | Surplus property removal from old HS (HS) | \$ 38,926.00 | \$ 38,926.00 | \$ - | \$ 38,926.00 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| Airgas USA, LLC | Equipment for welding program (CTE) | \$ 13,960.00 | \$ - | \$ 13,960.00 | \$ 13,960.00 | \$0 - Complete | \$ - | \$ 3,490.00 | \$ 10,470.00 | \$ 10,470.00 |
| Amazon.com | Charging storage station for Chromebooks/laptops (HS) | \$ 1,936.38 | \$ 1,936.38 | \$ - | \$ 1,936.38 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| Caruso Music, Inc. | Piano (HS) | \$ 10,812.00 | \$ 10,812.00 | \$ - | \$ 10,812.00 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| Robert Half Technology | IT Temporary Technical Assistance (HS & CTE) | \$ 29,958.89 | \$ 26,297.76 | \$ 3,661.13 | \$ 29,958.89 | \$0 - Complete | \$ - | \$ 915.28 | \$ 2,745.85 | \$ 2,745.85 |
| Jamar Autobody Supply | Parts for Auto Collison Lab (CTE) | \$ 5,404.57 | \$ - | \$ 5,404.57 | \$ 5,404.57 | \$0 - Complete | \$ - | \$ 1,351.14 | \$ 4,053.43 | \$ 4,053.43 |
| Staples Advantage | Miscellaneous HS IT Equipment (HS) | \$ 129,081.45 | \$ 129,081.45 | \$ - | \$ 129,081.45 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| Ricci Lumber Co., Inc. | Lumber for CTC Electrical Program Lab (CTE) | \$ 1,301.41 | \$ - | \$ 1,301.41 | \$ 1,301.41 | \$0 - Complete | \$ - | \$ 325.35 | \$ 976.06 | \$ 976.06 |
| Apple | IT Equipment (HS) | \$ 81,780.35 | \$ 81,780.35 | \$ - | \$ 81,780.35 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| CDW Government | IT Equipment (HS) | \$ 46,228.00 | \$ 46,228.00 | \$ - | \$ 46,228.00 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| C&W Services | Custodial labor for detail cleaning at new high school (HS) | \$ 2,788.41 | \$ 2,788.41 | \$ - | \$ 2,788.41 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| To Be Determined | Fixed ladder security covers (approved 10/16 JBC) (HS) | \$ 2,000.00 | \$ - | \$ - | \$ - | \$ 2,000.00 | \$ - | \$ - | \$ - | \$ - |
| Shipyard Waste Solutions | Dumpster pickups for items at old DHS (HS) | \$ 9,623.60 | \$ 9,623.60 | \$ - | \$ 9,623.60 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| Eversource Energy | Interconnection of DHS to the Eversource EDS for the solar project. | \$ 133,000.00 | \$ 133,000.00 | \$ - | \$ 133,000.00 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| Amazon.com | IT Equipment (HS) | \$ 1,815.86 | \$ - | \$ - | \$ - | \$ 1,815.86 | \$ - | \$ - | \$ - | \$ - |
| JAMF Software | IT Equipment (HS) - \$700 orignal PO, voided 7/17 as not needed | \$ - | \$ - | \$ - | \$ - | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| Staples Advantage | IT Equipment (HS) | \$ 24,211.50 | \$ - | \$ - | \$ - | \$ 24,211.50 | \$ - | \$ - | \$ - | \$ - |
| CDW Government | IT Equipment (HS) | \$ 14,223.00 | \$ 14,223.00 | \$ - | \$ 14,223.00 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| Project Adventure, Inc. | Challenge Course Elements and Related Estimated Expenses | \$ 19,343.00 | \$ 19,343.00 | \$ - | \$ 19,343.00 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| To Be Determined | FFE Items for HS/CTC, approved by JBC 11/27/18; 4/16/19; 5/28/19 | \$ 8,656.25 | \$ - | \$ - | \$ - | \$ 8,656.25 | \$ - | \$ - | \$ - | \$ - |
| School Furnishings | Library Shelving (part of \$70K approved by JBC 11/27/2018) | \$ 700.05 | \$ 700.05 | \$ - | \$ 700.05 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| Dover Marine | Snowshoes/jetsled for PE (part of \$70K approved by JBC 11/27/18) | \$ 4,079.98 | \$ 4,079.98 | \$ - | \$ 4,079.98 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| Midwest Technology | Caster set for Greenlee cabinets in CTC (part of \$70K approved by JB | \$ 600.00 | \$ - | \$ 600.00 | \$ 600.00 | \$0 - Complete | \$ - | \$ 150.00 | \$ 450.00 | \$ 450.00 |
| Glover Plumbing & Heating | Air line work at autobody class room (paint booth) | \$ 2,200.00 | \$ - | \$ 2,200.00 | \$ 2,200.00 | \$0 - Complete | \$ - | \$ 550.00 | \$ 1,650.00 | \$ 1,650.00 |
| Maple Flooring Manufacturi | Flooring inspection service for gymnasium | \$ 2,783.15 | \$ 2,783.15 | \$ - | \$ 2,783.15 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| Dennison Cabinets | Desk tops (part of \$70K approved by JBC 11/27/2018) | \$ 1,530.00 | \$ 1,030.00 | \$ - | \$ 1,030.00 | \$ 500.00 | \$ - | \$ - | \$ - | \$ - |
| Carolina Biological Supply | Science Equipment for DHS (part of \$55K approved 4/16/19) | \$ 12,647.61 | \$ 11,375.61 | \$ - | \$ 11,375.61 | \$ 1,272.00 | \$ - | \$ - | \$ - | \$ - |
| Vernier Software & Technolo | Science Equipment for DHS (part of \$55K approved 4/16/19) | \$ 12,696.00 | \$ - | \$ - | \$ - | \$ 12,696.00 | \$ - | \$ - | \$ - | \$ - |
| Flinn Scientific | Science Equipment for DHS (part of \$55K approved 4/16/19) | \$ 6,858.78 | \$ 6,858.78 | \$ - | \$ 6,858.78 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| VWR International | Science Equipment for DHS (part of \$55K approved 4/16/19) | \$ 20,615.26 | \$ 19,263.23 | \$ - | \$ 19,263.23 | \$ 1,352.03 | \$ - | \$ - | \$ - | \$ - |
| School Furnishings | FFE for DHS (part of funding approved 5/28) | \$ 7,002.84 | \$ - | \$ - | \$ - | \$ 7,002.84 | \$ - | \$ - | \$ - | \$ - |
| Global Industrial | FFE for DHS (part of funding approved 5/28) | \$ 763.53 | \$ 763.53 | \$ - | \$ 763.53 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| Dialmedical Equipment | FFE for CTC (part of funding approved 5/28) | \$ 2,785.00 | \$ - | \$ - | \$ - | \$ 2,785.00 | \$ - | \$ - | \$ - | \$ - |
| School Specialty | FFE for CTC (part of funding approved 5/28) | \$ 727.00 | \$ - | \$ - | \$ - | \$ 727.00 | \$ - | \$ - | \$ - | \$ - |
| Creative Office Pavilion | FFE for DHS (part of funding approved 5/28) | \$ 51,685.84 | \$ - | \$ - | \$ - | \$ 51,685.84 | \$ - | \$ - | \$ - | \$ - |
| Creative Office Pavilion | FFE for CTC (part of funding approved 5/28) | \$ 22,079.00 | \$ - | \$ - | \$ - | \$ 22,079.00 | \$ - | \$ - | \$ - | \$ - |
| School Furnishings | FFE for CTC (part of funding approved 5/28) | \$ 7,572.85 | \$ - | \$ 2,210.58 | \$ 2,210.58 | \$ 5,362.27 | \$ 2,210.58 | \$ - | \$ - | \$ - |
| R.M.S. Electric, LLC | Service provided in Woodshop/Welding/Bulding Trades | \$ 4,536.28 | \$ 4,536.28 | \$ - | \$ 4,536.28 | \$0 - Complete | \$ - | \$ - | \$ - | \$ - |
| Clean Harbors Environmenta | Environmental Service Needs at DHS (removal of liquid/tank) | \$ 23,497.13 | \$ - | \$ - | \$ - | \$ 23,497.13 | \$ - | \$ - | \$ - | \$ - |
| PSNH/dba Eversource | DHS/CTC Rebate on (HS & CTE) | \$ (100,000.00) | \$ (77,200.00) | \$ (22,800.00) | \$ (100,000.00) | \$0 - Complete | \$ - | \$ (5,700.00) | \$ (17,100.00) | \$ (17,100.00) |
| Subtotal, Design, Geotech & Construction Services: | | \$ 85,646,099.52 | \$ 64,488,889.13 | \$ 19,061,211.05 | \$ 83,550,100.18 | \$ 2,095,999.34 | \$ 1,186,865.69 | \$ 4,457,868.78 | \$ 13,397,666.59 | \$ 13,394,156.20 |
| Totals: | | \$ 86,350,019.93 | \$ 65,032,315.69 | \$ 19,221,704.90 | \$ 84,254,020.59 | \$ 2,095,999.34 | \$ 1,210,915.00 | \$ 4,491,979.92 | \$ 13,500,000.00 | \$ 13,496,489.61 |
| Unexpended/Unencumbered Funds Remaining: | | | | | | \$ 1,272,736.07 | Due From State: | | \$ 3,510.39 | |

| PC Construction - Guaranteed Maximum Price (GMP) | |
|---|---------------------|
| Total Contract Sum (includes \$4,270,636 for Procurement and Early Work, 6/20/16-10/7/16) | \$71,643,000.00 |
| Change Order #1, Approved 12/13/2016 | |
| Proposal#190006R1 - Ledge Removal SMH-4 to SMH-2 | \$6,200.00 |
| Proposal#190012R1 - RFI-009 Organic Mat at Loading Dock | \$34,405.00 |
| Proposal#190013R1 - Ledge Removal Force Main to SMH-2 | \$1,705.00 |
| Proposal#190014R1 - Ledge Removal SMH-2 to SMH-1 | \$8,680.00 |
| Proposal#190016R1 -Ledge Removal SMH-1 to Existing SMH | \$3,151.00 |
| Total Change Order #1: | \$54,141.00 |
| Change Order #2, Approved 1/24/2017 | |
| Proposal#190010 - RFI-007 Fabric Under Roadway | \$3,705.00 |
| Proposal#190021 - ASI-001 Catwalk Revisions | -\$1,657.00 |
| Proposal#190022 - ASI-007 Loading Dock Footing Rev. | \$2,197.00 |
| Proposal#190023 - ASI-006R Courtyard & Loading Dock Drainage Rev | \$15,015.00 |
| Proposal#190025 - Organic Soil Removal Area B | \$2,559.00 |
| Proposal#190027 - RFI-125 Road Subgrade Revisions | \$17,926.00 |
| Proposal#190029 - Edge Strip Deletion Credit | -\$6,953.00 |
| Proposal#190034 - ASI-016 Control Joint Addition | \$0.00 |
| Total Change Order #2: | \$32,792.00 |
| Change Order #3, Approved 2/15/2017 | |
| Proposal#190020.1 Ledge Removal for Foundations & Utilities | \$185,297.00 |
| Proposal#190026 RFI-099 Deleted RAP's at AE Line | -\$9,531.00 |
| Proposal#190028R1 - ASI-12 Animal Science Power | \$0.00 |
| Proposal#190031 - ASI-014 Kitchen Equipment Revisions | \$454,539.00 |
| Proposal#190035 - ASI-020 Life Safety Switch | \$14,252.00 |
| Proposal#190036 - PR-001 Slab Depression Deletion | -\$46,832.00 |
| Proposal#190040 - ASI-023 Revised Grease Traps | -\$10,245.00 |
| Propsoal#190047 - RFI-141R1 Fiber Reinforced Concrete | -\$22,212.00 |
| Total Change Orders #3: | \$565,268.00 |
| Change Order #4, Approved 3/21/2017 | |
| Proposal#190030 ASI-013 Window Changes | \$0.00 |
| Proposal#190033 ASI-017 Steel Additions & ASI-026 | \$3,858.00 |
| Proposal#190041 - ASI-024 Stair #2 Revisions | \$0.00 |
| Proposal#190043R - ASI-027 Smoke Hatch Revisions | \$19,320.00 |
| Proposal#190043R2 - ASI-027 Smoke Hatch Revisions | -\$2,533.00 |
| Proposal#190044 - ASI-028 Brace at Column B2/BE.1 | \$982.00 |
| Proposal#190048 - AIS-029 Cardio/Weight Room Floor Revision | -\$1,520.00 |
| Proposal#190053 - PR-003 Schuiter Cove Base | -\$5,777.00 |
| Proposal#190059 - ASI-032 and 037 Revised Brace Bays | \$1,597.00 |
| Proposal#190062 - ASI-039 Bleacher Power | -\$4,605.00 |
| Propsoal#190073 - ASI-041 Lockers in Building Construction | \$4,153.00 |
| Total Change Orders #4: | \$15,475.00 |
| Change Order #5, Approved 4/18/2017 | |
| Proposal#190037 ASI-022 Elevator Roof Structure | \$0.00 |
| Proposal#190038 ASI-21.1 Curtainwall Revisions | \$4,947.00 |
| Proposal#190050 ASI-031/RFI 189-Eliminated Catwalk Steel Mesh Guard | -\$6,314.00 |
| Proposal#190078 - Paint Booth Procurement | \$139,396.00 |
| Total Change Orders #5: | \$138,029.00 |
| Change Order #6, Approved 5/30/2017 | |
| Proposal#190039R1 ASI-021.2 Revised Exterior Elevations | -\$2,569.00 |
| Proposal#190046 - Delete Safety Cage at 230F Roof Ladder | -\$869.00 |
| Proposal#190052R1 - ASI-21.5 Acid Neutralizer Tank | \$34,802.00 |
| Proposal#190056R1 - RFI-190 Area E Ductwork Riser @ Stair #5 | \$3,758.00 |
| Proposal#190075 - RFI-257 Storage Room Duct Chase | \$914.00 |
| Proposal#190081 RFI-262 Area C-Outdoor Storage Room Exterior Door L | \$2,056.00 |
| Proposal#190086 - Sprinkler Coverage Above Town Square Clouds | \$8,732.00 |
| Proposal#190094R1 - Corridor Locker Size Change | \$5,425.00 |
| Proposal#190095 - PR-009 Gym Diffuser Covers | \$4,835.00 |
| Total Change Orders #6: | \$57,084.00 |

Retainage Held To Date (PC Construction), App#1-#36: \$ 551,013.00

| Estimated Expenses for CTE Portion of Project | |
|---|------------------------|
| PC Construction, CTE portion as of 8/17/2018 | \$16,457,004.00 |
| HMFH & Other Eligible Expenses at CTE 22.8% | \$1,592,050.58 |
| Subtotal | \$18,049,054.58 |
| FFE, Technology, Moving at 100% CTE | \$1,072,248.00 |
| Subtotal | \$19,121,302.58 |
| Round Pen | \$100,000.00 |
| Subtotal | \$19,221,302.58 |
| Estimate at 75% | \$14,415,976.94 |

| Estimated Pending Budget Items, Updated Bi-Weekly with JBC. | | |
|---|---------------|--|
| \$ | 1,094,666.31 | Owners' Construction Contingency |
| \$ | - | Placeholder for PC |
| \$ | 1,094,666.31 | Total Owners' Contingency* |
| \$ | - | Eversource Lighting Rebate (placeholder for the purchase of technology devices for the HS) |
| \$ | - | Transfer from FFE per JBC approval on 8/7/2018 to purchase technology devices for the HS |
| \$ | - | Specialized Accoustical Engineering (\$15K to contingency per JBC 2/5/19) |
| \$ | 48,362.32 | DHS Furniture, Fixtures & Equipment (\$200,000 transferred out for technology devices) |
| \$ | - | CTC Furniture |
| \$ | 100,000.00 | CTC Equipment (Includes \$100,000 Round Pen) |
| \$ | 29,707.44 | Technology Infrastructure (\$500,000 transferred to contingency, 1/22/19) |
| \$ | - | CTC Classroom Technology |
| \$ | - | Hazardous Materials Removal Monitoring |
| \$ | - | Project Design Contingency (Bal \$2,591.62 transferred to Owners' Contingency, 5/2/19) |
| \$ | - | Relocation Costs (moving/removal exp) (Balance of \$10,652.40 transferred to contingency, 1/22/19) |
| \$ | 1,272,736.07 | Subtotal, Estimated Pending Budget Items and Contingency |
| \$ | 86,350,019.93 | Actual Contracts To Date |
| \$ | 87,622,756.00 | Subtotal, Estimated Pending Budget Items PLUS Actual Contracts |
| \$ | 87,622,756.00 | Total Project Appropriation |
| \$ | - | Estimated Unbudgeted Funds Remaining |

| Change Order #7, Approved 7/11/2017 | |
|--|--------------------|
| Proposal#190032R2-ASI-015 Underslab Piping Revisions | \$18,484.00 |
| Proposal#190049 ASI-030 Primary Power Revisions | \$0.00 |
| Proposal#190054 ASI-034 Gym Bubbler | \$0.00 |
| Proposal#190057 ASI-036R Kltchen Sink Waste Revisions | \$0.00 |
| Proposal#190070 ASI-021.10 Revised Edge of Slab Drawings | \$0.00 |
| Proposal#190092 ASI-058 Auto Tech Lift Revision | \$2,209.00 |
| Proposal#190104R2 PR-010 Guidance Suite Revisions | \$1,964.00 |
| Proposal#190107 RFI-407 Life Skills Exhaust Hood | -\$7,225.00 |
| Proposal#190114 PR-012 Dust Collector Electrical Changes | \$972.00 |
| Proposal#190116 ASI-075 Exhaust Duct Additions in Bathroom 203 A/B | \$2,738.00 |
| Proposal#190117R1 PR-013 Cosmetology Lockers | \$2,282.00 |
| Total Change Orders #7: | \$21,424.00 |

| Change Order #8, Approved 8/22/2017 | |
|---|---------------------|
| Proposal#190061 ASI-038 Auto Coll CMU Office "Roof" | -\$822.00 |
| Proposal#190063R1 ASI-021.7 FF&E Drawings | -\$45,177.00 |
| Proposal#190069R2 ASI-021.9 Revised Electrical Drawings | \$46,368.00 |
| Proposal#190077 ASI-044 Power to Autotech Air Cleaners | \$10,494.00 |
| Proposal#190082 ASI-049 Mezzanine Guard Rail | -\$258.00 |
| Proposal#190083R3 RFI-198 Catwalk Access Ladder Revisions | -\$138.00 |
| Proposal#190084 ASI-047 CUH Revisions | \$2,711.00 |
| Proposal#190087 ASI-052 Life Science Displacement Diffusers | \$1,262.00 |
| Proposal#190088R1 ASI-045 Curtainwall 42 | \$2,285.00 |
| Proposal#190090 ASI-054 CW & Auditorium Elevation Updates | \$4,098.00 |
| Proposal#190096 ASI-060 Cosmetology Electrical Revisions | \$0.00 |
| Proposal#190101 RFI-359 Powered Door Operators | \$5,203.00 |
| Proposal#190102 ASI-066 Borrowed Light in Facilities | -\$468.00 |
| Proposal#190105 RFI-316 Trap Primer | \$1,060.00 |
| Proposal#190111R1 ASI-073 Library Borrowed Light Changes | -\$3,493.00 |
| Proposal#190135 RFI-469 Unit Heater 12 | \$537.00 |
| Proposal#190136 RFI-480 Duct Diffuser 231A | -\$46.00 |
| Proposal#190138 RFI-479 SPED CR 222 Displacement Diffuser | \$2,585.00 |
| Total Change Orders #8: | \$26,201.00 |

| Change Order #9, Approved 10/3/2017 | |
|--|---------------------|
| Proposal#190020.2 Ledge Removal for Foundations and Utilities Part 2 | \$189,382.00 |
| Proposal#190058 ASI-21.6R Door Schedule Revisions | -\$152.00 |
| Proposal#190060R1 ASI-21.4 Revised Floor Plans | \$22,776.00 |
| Proposal#190065 ASI-021.3 Civil and Landscaping Revisions | \$18,387.00 |
| Proposal#190089R2 RFI-261R1 Dishwasher Exhaust Duct Revisions | \$5,080.00 |
| Proposal#190103R1 ASI-065 Electrical Coordination | \$7,485.00 |
| Proposal#190115 ASI-074 Ductless Unit Electrical Changes | -\$5,238.00 |
| Proposal#190124 ASI-081 Panel PL137A Deletion | -\$337.00 |
| Proposal#190128 PR-010 Electrical Changes | \$498.00 |
| Proposal#190137 RFI-470 LC 2-2 Wall Diffuser | \$609.00 |
| Proposal#190148 PR-015 Deltion of Millwork Cubbies | -\$4,256.00 |
| Total Change Orders #9 | \$234,234.00 |

| Change Order #10, Approved 11/29/2017 | |
|--|---------------------|
| Proposal#190066R3 ASI-043R Compactor Revisions | \$32,901.00 |
| Proposal#190120 ASI-077 Revisions to Drawing E3.1 | \$0.00 |
| Proposal#190123R1 PR-014 Forum Stair Coatings | -\$1,137.00 |
| Proposal#190125 RFI-427R1 Radiant Panel Modifications | \$1,930.00 |
| Proposal#190130R2 Additional ductwork per RFI281 | \$4,593.00 |
| Proposal#190134R1 RFI-474R1 Salon 106 Supply Air | \$5,791.00 |
| Proposal#190157 ASI-093 Paint Booth Electrical Revisions | -\$606.00 |
| Proposal#190159 RFI-499R1 Kiln Revisions | \$2,444.00 |
| Proposal#190171 RFI-543 Aluminum Door Hardware Questions | -\$1,605.00 |
| Proposal#190176 RFI-536 Curtainwall Flashing Revisions | -\$24,410.00 |
| Proposal#190179 RFI561 Duct Diffuser Small CR 234 | \$522.00 |
| Proposal#190182 PR-020 Sidewalk Widening | \$2,894.00 |
| Total Change Orders #10 | \$23,297.00 |

| Change Order #11, Approved 1/9/2018 | |
|--|--------------------|
| Proposal#190020.3 Ledge Removal for Utilities, Part 3 | \$43,234.00 |
| Proposal#190091R1 ASI-056 Door 040.3 Update | \$808.00 |
| Proposal#190118 ASI-076 Added Rebar for New Auto-Tech Lift | \$0.00 |
| Proposal#190129R2 ASI-085R2 Column Enclosure at AC/B15.8 | \$1,163.00 |
| Proposal#190140 ASI-088 Deleted Borrowed Lights Construction CR | -\$622.00 |
| Proposal#190146 ASI-45.1 CW 42 Power | \$688.00 |
| Proposal#190147 RFI-483 Deletion of Recessed Can Lighting | -\$337.00 |
| Proposal#190149.3 PR-016 Corridor Benches Wood Veneer | -\$6,419.00 |
| Proposal#190160R1 RFI-522 EX-S4-1.1 Operator | \$1,239.00 |
| Proposal#190163 PR-19 Microphone in Town Square | \$2,046.00 |
| Proposal#190164 RFI-521 Emergency Fltures at Stair 1 Roof Access | \$5,334.00 |
| Proposal#190170 ASI-097 Business Classroom Floor Boxes | \$1,732.00 |
| Proposal#190173 ASI-094R LRC Fixtures | \$0.00 |
| Proposal#190187 Football Field Feeder Location | \$8,016.00 |
| Total Change Orders #11 | \$56,882.00 |

| Change Order #12, Approved 2/6/2018 | |
|--|---------------------|
| Proposal#190045 Toilet Accessories Revisions | -\$4,120.00 |
| Proposal#190072 ASI-040 Mock-up Wall Updates | -\$991.00 |
| Proposal#190093R1 PR-027 Loop Road & Baseball Field Drainage Imp | \$12,074.00 |
| Proposal#190126 ASI-070 Wall Panel Changes | \$0.00 |
| Proposal#190127R2 RFI-429 Auditorium Handrail Addition, ASI-102 | \$21,994.00 |
| Proposal#190132 Courtyard Speaker Strobes | \$3,421.00 |
| Proposal#190143 Additional Exterior Sign Characters | \$0.00 |
| Proposal#190153 ASI 21-14 Vertical Grab Bar Addition | \$2,226.00 |
| Proposal#190155 RFI-384R1 Telecom Ductbank Revisions | \$16,730.00 |
| Proposal#190165 ASI-095 Wall Panels | \$0.00 |
| Proposal#190167 ASI-096 Stair 1 Security Gate Additions | \$775.00 |
| Proposal#190168 RFI-545 Stair One Roof Level Lighting | \$3,003.00 |
| Proposal#190204 RFI-577R1 Courtyard Canopy Light Fixture | \$2,487.00 |
| Proposal#190208 PR-029 Refrigerator Elimination | -\$3,800.00 |
| Proposal#190211 PR-030 Filzfelt Panel Substitution | -\$10,636.00 |
| Total Change Orders #12: | \$43,163.00 |

| Change Order #13, Approved 2/20/2018 | |
|--|---------------------|
| Proposal#190185 PR-022 Power to Motorized Shades | \$0.00 |
| Proposal#190220 Animal Science Building Allowance Adjustment | \$557,103.00 |
| Total Change Orders #13 | \$557,103.00 |
| Change Order #14, Approved 3/20/2018 | |
| Proposal#190113R2 ASI-083 Hardware and Security Coordination | \$3,234.00 |
| Proposal#190158 ASI-091 230F Revisions | \$2,103.00 |
| Proposal#190183 Framing Modifications for Bleacher Support | \$12,580.00 |
| Proposal#190199.2 PR-025 Exterior Signage Modifications 8x12 vinyl | \$1,974.00 |
| Proposal#190202R1 RFI-639 Additional Lighting In Sun Room 208A | \$2,163.00 |
| Proposal#190207 RFI-648 Exterior Wall Motion Sensors | -\$433.00 |
| Proposal#190210 RFI-622 Paint Auditorium Ceiling Suspension System | \$620.00 |
| Proposal#190212 PR-031 Teacher Planning Layout Changes | \$8,396.00 |
| Proposal#190214 ASI-106 Exit Signage Revisions | \$1,857.00 |
| Proposal#190218 RFI-677 Room 134 North Wall | \$3,821.00 |
| Proposal#190219 Floor Finishes to Replace Recessed Mats | \$4,291.00 |
| Proposal#190221 PR-032 Dishwasher Addition Training 034A | \$2,121.00 |
| Proposal#190222 ASI-108 Canop6y Lights Main Entrance Revised | \$722.00 |
| Proposal#190223 ASI-107 Power Additions Guidance | \$623.00 |
| Proposal#190226 RFI-681 Sprinkler Backflow Preventer | \$1,292.00 |
| Total Change Orders #14 | \$45,364.00 |

| Change Order #15, Approved 5/1/2018 | |
|---|--------------------|
| Proposal#190067 aSI-021.8 Updated Ceiling Plans | \$956.00 |
| Proposal#190151 ASI-089 Updated Cosmetology Lab Electrical Layout | \$5,622.00 |
| Proposal#190154 ASI-090 TVE Elevations | \$4,594.00 |
| Proposal#190190 ASI-103 Weight Room Columns | \$3,246.00 |
| Proposal#190213 Town Square Exposed Steel Prep and Prime | \$6,220.00 |
| Proposal#190216 RFI-420R1 Condensate Insulation Update | -\$2,128.00 |
| Proposal#190229R1 ASI-109 Floor Finish Changes | -\$1,459.00 |
| Proposal#190230 RFI-674 Hydronic Heating Zone 113B | \$1,842.00 |
| Proposal#190236 ASI-111 Revised Gymnasium Line Layout | \$3,100.00 |
| Proposal#190237 RFI-704 Volleyball Insert Modifications | \$2,016.00 |
| Proposal#190240 PR-037 Intercom Revisions | \$6,288.00 |
| Proposal#190242 Opaque Glass Addition at Trophy Case | \$2,682.00 |
| Proposal#190247 Wood Athletic Floor Additional Letters and Staining | \$5,374.00 |
| Total Change Orders #15 | \$38,353.00 |

| Change Order #16, Approved 6/26/2018 | |
|--|--------------------|
| Proposal#19009R1-RFI-291 Parking at North Side of Gymnasium | \$5,710.00 |
| Proposal#190156 RFI-506 Washer/Dryer Power and Venting | \$6,110.00 |
| Proposal#190231 PR-035 Revisions to Bio-Med Prep 233C | \$4,969.00 |
| Proposal#190244 ASI-113 Knox Box | \$7,242.00 |
| Proposal#190248 RFI-722 Under Cabinet Lighting Circuits | \$4,973.00 |
| Proposal#190252 RFI-733 Dryer Vent Booster Fans | \$3,958.00 |
| Proposal#190253 ASI-115 Stair 4 Light Fixture | \$410.00 |
| Proposal#190261 RFI-735 Fume Hood Pressure Regulators | \$4,179.00 |
| Proposal#190266 RFI-752 Outdoor Storage Door Closers | \$964.00 |
| Proposal#191001 ASB ASI-003 Sprinkler Coverage under Mezzanine | \$1,592.00 |
| Proposal#191003 ASB Tub Room Flooring Finish | -\$567.00 |
| Total Change Orders #16 | \$39,540.00 |

| Change Order #17, Approved 8/15/2018 | |
|---|--------------------|
| Proposal#190225.1 PR-033R Sports Storage Rooms 037. 038 & 039 | \$9,901.00 |
| Proposal#190246 2x8 Ceiling tile Manufacturer | \$4,502.00 |
| Proposal#190259R1 PR-40 Catwalk Railing | \$29,978.00 |
| Proposal#190271R1 PR-43 AV Rack 033B | \$3,385.00 |
| Proposal#190285 ASI-121 Forum Stair Railing Revisions | \$17,443.00 |
| Total Change Orders #17 | \$65,209.00 |

| Change Order #18, Approved 9/4/2018 | |
|--|--------------------|
| Proposal#190181 ASI-101 Added Facilities Doors | \$6,699.00 |
| Proposal#190188 ASI-095R & RFI-604 Auditorium Runtal Relocation | \$1,138.00 |
| Proposal#190206R1 RFI-652 Wall Finish at Deleted WP-1 Panels | -\$3,493.00 |
| Proposal#190215.1 Climbing Wall Allowance Adjustment | \$11,540.00 |
| Proposal#190231.1 PR-35 Bio Med Casework Credit | -\$635.00 |
| Proposal#190234 RFI-691 Relocated CTC Equipment | \$1,382.00 |
| Proposal#190263 RFI-756 Rain Leader Enclosures in Stairwells | \$2,892.00 |
| Proposal#190268 RFI-755 Cementitious FP Column Protection | \$2,259.00 |
| Proposal#190277 RFI-772 Additional Speaker Strobes & Pull Stations | \$7,750.00 |
| Proposal#190282 Additional Exterior Doors | \$13,154.00 |
| Proposal#191008 ASB Exit Signage | \$1,454.00 |
| Total Change Orders #18 | \$44,140.00 |

| | | |
|--|--------------------------------|--|
| Change Order #19, Approved 11/13/2018 | | |
| Proposal#190145R1 RFI-484 Water Supply to Wash Bay | \$1,153.00 | |
| Proposal#190269 RFI-745 Accessories in Fire Rated Walls | \$7,574.00 | |
| Proposal#190274 RFI-762 Kitchen Equipment Power, Item 68 | \$2,024.00 | |
| Proposal#190276 ASI-120 GFCI Receptacles Training Room | \$523.00 | |
| Proposal#190278 RFI-775 Outlets for Existing Grab n Gos | \$2,293.00 | |
| Proposal#190283 RFI-780 Compresed Air to Auto Lifts | \$2,983.00 | |
| Proposal#190287 RFI-781 Wood Working Devices | \$12,813.00 | |
| Propoal#190290 PR-44 Marketing Casework | \$857.00 | |
| Proposal#190291R1 PR-045 Gym Scorer's Table | \$353.00 | |
| Proposal#190295R1 ASI-127 Striping at Loading Dock | \$918.00 | |
| Proposal#190296 ASI-128 Room 206 Door Swing Changes | \$1,612.00 | |
| Proposal#190304 PR-47 Benches in Athletics | \$6,024.00 | |
| Proposal#190310 ASI-139 Tire Changer Compressed Air | \$1,535.00 | |
| Proposal#190320 PR-51 Accent Paint 036 & 036C | \$1,019.00 | |
| Proposal#190325 Regrade at Generator | \$1,331.00 | |
| Proposal#191005 Fire Alarm Department Review | \$2,027.00 | |
| Total Change Orders #19 | \$45,039.00 | |
| Change Order #20, Approved 12/11/2018 | | |
| Proposal#190178 RFI567-Exposed Columns and Wind Bracing | \$596.00 | |
| Proposal#190212.1 PR-031 R2 Teacher Planning Revisions | \$1,850.00 | |
| Proposal#190249 RFI-735 Fume Hood Openings | \$6,252.00 | |
| Proposal#190255 Alumni Drive Utility Ledge Removal | \$1,085.00 | |
| Proposal#190258 LRC Fixture Modifications | \$700.00 | |
| Proposal#190270R2 PR-042 Intercom Call Switch | \$31,863.00 | |
| Proposal#190293 PR-046 CO-2.3 Operation | \$2,266.00 | |
| Proposal#190326 ASB RFI-012 Drainage Revisions | \$3,541.00 | |
| Total Change Orders #20 | \$48,153.00 | |
| Change Order #21, Approved 1/22/2019 | | |
| Proposal#190133 RFI-462 Bellamy/Alumni Catch basin | \$10,305.00 | |
| Proposal#190142 ASI-084 Fume Hood and Gas Changes | -\$54,868.00 | |
| Proposal#190297 ASI-129 Relocate TVE & TVC Outlets | \$2,323.00 | |
| Proposal#190317 RFI-798 Power to Airmax Filtration Units | \$1,501.00 | |
| Proposal#190330 RFI-804 Welding Exhaust Fan Switch | \$796.00 | |
| Proposal#190333 GFCI Breakers in Building Construction | \$1,489.00 | |
| Proposal#191018 ASI-ASB009 Remove Exit Signs In ASB | \$310.00 | |
| Total Change Orders #21 | -\$38,144.00 | |
| Change Order #22, Approved 2/19/2019 | | |
| Proposal#190134.1 RFI-474 Salon 106 Supply Air Add'l Scope | \$13,568.00 | |
| Proposal#190196R1 PR-023 Add'l Auditorium Ramp Lighting | \$20,398.00 | |
| Proposal#190288R1 ASI-122 HV-4 Auto Collision Air Changes | \$29,033.00 | |
| Proposal#1900292 RFI-790 Bldg E Wall Ratings | \$12,689.00 | |
| Proposal#190314 Kitchen Plumbing Adds | \$2,541.00 | |
| Proposal#191004 Credit for deletion of fire ext monitors at An Sci | -\$422.00 | |
| Total Change Orders #22 | \$77,807.00 | |
| Change Order #23, Approved 3/19/2019 | | |
| Proposal#190191R1 RFI-616 Heat Trace Power | \$688.50 | |
| Proposal#190078.1 Paint Booth Add'l Scope | \$69,567.00 | |
| Proposal#190085 ASI050 Auto Collision Slab Depression | \$10,355.00 | |
| Proposal#190097 RFI-341 Cardio/Weight Room Ceiling | \$2,611.00 | |
| Proposal#190122R1 ASI-21.13 Plumbing Rev | \$61,892.00 | |
| Proposal#190131 RFI-338 Pipe Expansion Joints | \$150,999.00 | |
| Proposal#190166R1 RFI-552 Auto Area Unit Heater | \$24,838.00 | |
| Proposal#190232 ASI-21.4 Add'l Training Room Work | \$2,772.00 | |
| Proposal#190233 Split AC Value Eng Credit Recovery | \$20,667.00 | |
| Proposal#190241.1 ASI-112 CTC Entrance | \$5,730.00 | |
| Proposal#190264R1 RFI-747 Stair#2 Wind Brace Fireproofing | \$4,282.00 | |
| Proposal#190272 Caulk Reveal at TS Knee Wall Cap | \$373.00 | |
| Proposal#190316R1 ASI-008 Pave Path Between ASB & Shed | \$19,939.00 | |
| Total Change Orders #23 | \$374,713.50 | |
| Change Order #24, Approved 4/2/2019 | | |
| Proposal#190121R2 ASI-078 Water Heater Intake and Exhaust | \$6,755.00 | |
| Proposal#190144R1 RFI-456 Staff Dining 204 Duct Diffuser | \$1,384.00 | |
| Proposal#190186 RFU-601 Fume Hood Plumbing Sci. Prep 235A | \$6,704.00 | |
| Proposal#190192R1 RI-617 Courtyard Irrigation Feed | \$7,006.00 | |
| Proposal#190195.1 RFI-623 DCU Condensate Drain Revisions | \$2,180.00 | |
| Proposal#190224 RFI-672 Unit Heater 11 Piping | \$1,467.00 | |
| Proposal#190238R1 RFI-715 Additional Fire Dampers | \$3,569.00 | |
| Proposal#190250 Revised Stairwell Electrical Pathway | \$23,203.00 | |
| Proposal#190251 RFI-732 VAV Discrepancies | \$3,785.00 | |
| Proposal#190281 RFI-777 Dishwasher Power Supply | \$345.00 | |
| Proposal#190289 Caulk Accessories at Tile Wainscot | \$1,405.00 | |

| | | |
|--|---------------------------------|--|
| Change Order #24, Approved 4/2/2019, Cont'd | | |
| Proposal#190294 ASI-125 Emergency Lighting in Cooler | \$2,304.00 | |
| Proposal#190302 Single Exterior Door Width Changes | \$35,636.00 | |
| Proposal#190335 ASI-143 Paging Blue Lights in Cosmetology | \$3,651.00 | |
| Propoal#191013 AS Barn Wiring Modifications | \$23,222.00 | |
| Total Change Orders #24 | \$122,616.00 | |
| Change Order #25, Approved 4/16/2019 | | |
| Proposal#190306 PR-49 Auto Tech Wheel & Tire | \$1,941.00 | |
| Proposal#190341 ASI-145 Lighting in Courtyard | \$1,338.00 | |
| Proposal#190175R2 ASI-099R4 Dishwashers in Prep Rooms | \$4,607.00 | |
| Proposal#191014R1 Recessed Lighting | \$6,419.00 | |
| Total Change Orders #25 | \$14,305.00 | |
| Change Order #26, Approved 5/14/2019 | | |
| Proposal#190308 ASI-137 Feed for Wheel Balancer | \$575.00 | |
| Proposal#190313R1 PR-50 Rooms 231 & 232 MBx | \$1,083.00 | |
| Proposal#190343 ASI-146 Fence at Courtyard Retaining Wall | \$2,413.00 | |
| Proposal#190354 BMS System Database Rebuild | \$4,761.00 | |
| Proposal#191010 ASI-AS006 Spray Foam Ignition Barrier | \$18,190.00 | |
| Proposal#191012 Relcoated Water Fountains | \$1,127.00 | |
| Proposal#191017 AS Lights-Out Test Clarification | \$1,583.00 | |
| Total Change Orders #26 | \$29,732.00 | |
| Change Order #27, Approved 6/26/2019 | | |
| Proposal#190052.1 ASI-21.5 Acid Neutralization Tank | \$640.00 | |
| Proposal#190071R1 Baseball Batting Cage Revisions | \$19,154.00 | |
| Proposal#190097.1 RFI-341 Cardio/Weight Room Ceiling Revisions | \$7,406.00 | |
| Proposal#190241.2 ASI-112 CTC Entrance | \$1,638.00 | |
| Proposal#190256 Football Scoreboard Permanent Power | \$10,812.00 | |
| Proposal#190264 RFI-747 Stair #2 Wind Brace Fireproofing - Metro Costs | \$9,002.00 | |
| Proposal#190273 RFI-763 CH1 Freeze Protectoin Heater | \$418.50 | |
| Proposal#190364 PR-71 Additional Graphics | \$3,146.00 | |
| Proposal#190367 Turf Field Credit | -\$755,717.00 | |
| Proposal#190368 Additional Tennis Courts | \$102,269.00 | |
| Proposal#190373 PR-76 Panic Bars at Fence Gates | \$2,330.00 | |
| Proposal#190379 Gallery #2 and Catch Basin Ledge Removal | \$79,099.00 | |
| Total Change Orders #27 | -\$519,802.50 | |
| Total OWNER'S Change Orders Approved to Date | \$2,212,118.00 | |
| New Contract Sum Including Approved Change Orders | \$73,855,118.00 | |
| PENDING CHANGE ORDERS - CHANGE ORDER #28 | | |
| Proposal#190080R4 ASI-21.11R FEC Locations | \$37,307.00 | |
| Proposal#190098 ASI-061 Alt PE Wall Configuration Upate | \$2,055.00 | |
| Proposal#190151.1 Marker Board Reconciliation | \$3,706.00 | |
| Proposal#190180R1 RFI-572R1 Safety Shower and Mixing Valves | \$2,833.00 | |
| Proposal#190200 RFI-633 Soffit Outside 127B | \$786.00 | |
| Proposal#190217 Town Square Ceiling Paint Revisions | \$9,020.00 | |
| Proposal#190260 RFI-742 Additional Borrowed Lights | \$2,367.50 | |
| Proposal#190286 Electrical Changes - Design/Code Requirements | \$27,171.00 | |
| Proposal#190301 RFI-701 Radiant Heat Balancing Valves | \$5,662.50 | |
| Proposal#190311 ASI-133 Dust Collection FA Connectoin | \$3,353.00 | |
| Proposal#190321 PR-052 Water Distillers | \$17,230.50 | |
| Proposal#190322 PR-053 Mat Hoist | \$6,865.00 | |
| Proposal#190340 PR-59 Wet Area Training Room | \$12,962.00 | |
| Proposal#190353 PR-62 CTC Sinks | \$20,921.00 | |
| Proposal#190364.1 PR-71 Additional Graphics (welding) | \$1,621.75 | |
| Proposal#190369 RFI-690R1 Additional Duct Smoke and Fire Dampers | \$16,805.00 | |
| Proposal#190371 RFI-827 Entry Plaza Illuminated Handrails | \$6,086.00 | |
| Proposal#190375 PR-79 Fire Alarm Additional Scope | \$26,675.00 | |
| Proposal#190378 PR-90 Drainage at Athletic Fields | \$420,751.00 | |
| Proposal#190381 Irrigation Sleeve at Front Entrance | \$1,538.00 | |
| Proposal#190383 Unsuitable Material Teacher's Parking Lot | \$20,299.00 | |
| Proposal#190384 Trough Excavation Backfill | \$4,303.00 | |
| Proposal#190385 Fabric Installation at Senior Parking Lot | \$6,119.00 | |
| Proposal#190387 PR-82 Auto Collision Electrical Panel Protection | \$1,170.00 | |
| Proposal#190393 PR-89 Tennis Court Revisions | \$20,532.00 | |
| Proposal#190395 | \$15,407.00 | |
| Propoal#191020 RFI-807 Barn EBU Fixtures | \$3,275.00 | |
| Proposal#191021 RFI-825 Animal Science Balancing | \$868.00 | |
| Proposal#191023 ASB Bodine Back-Up and Exit Sign | \$1,026.00 | |
| Pending Change Order #28 | \$698,715.25 | |
| Pending credit for HEA fees (est. may be adjusted based on final expenses) | -\$12,340.00 | |