



CONSTRUCTION

Dover High School and CTC

Change Order Log Summary

Status	Cost	Category Description
Pending JBC Approval	\$ (6,823.11)	CO has been reviewed by design and recommended for approval or reviewed in JBC CO Review Meetings.
Submitted	\$ 88,924.32	CO has been submitted to design for review.
Comments	\$ 77,342.00	CO has been reviewed by design, CM addressing comments or providing more information.
Unsubmitted <i>(Estimate)</i>	\$ 85,000.00	CO to be submitted, work has not been completed or this is a potential cost with more information needed. <i>(Estimate)</i>
PC Not Pricing	\$ 37,500.00	PC not Performing Work <i>(Estimate)</i>
	\$ 281,943.21	

Status	Cost	Category Description
OCO #30	\$ 61,971.00	Owner Change Order #30 to be presented for approval 8/20/19



CONSTRUCTION

8/29/2019

Dover High School and CTC: Change Order Log						
Pending JBC Approval						
PCI No	PCI Name	Issued Date	Submitted Amount	Status	Owner CO #	Summary
190377.00	ASI 45.1 - Training Room		\$ 4,484.00	Pending JBC		
190399	RFI 853 - Additional Concrete Sidewalk to N Softball Field Approach		\$ 673.00	Pending JBC		
190404.00	RFI 856 - Parking Lot Pavement Clarifications		\$ 1,999.89	Pending JBC		8/9 - PC Given Direction to Proceed with Work and will submit costs later.
190409.00	PR-95 - Irrigation Controller (Credit)		\$ (1,576.00)	Pending JBC		
190411.00	Horizon Engineering Associates - Additional Site Visits - (Credit)		\$ (12,404.00)	Pending JBC		PC Agreed to Split cost as follows: PC (75%) / JBC (25%) for the additional site visits per HEA invoice date 11/6/2018.
			\$ (6,823.11)			

**CONSTRUCTION**

8/29/2019

Dover High School and CTC: Change Order Log						
Submitted						
PCI No.	PCI Name	Issued Date	Submitted Amount	Status	Owner CO #	Summary
190347	PR-064 Air Compressor		\$ 16,642.00	Submitted		
190284	Revised Chilled Water Glycol Concentration	9/27/2018	\$ 13,599.00	Submitted		Reviewed at JBC CO meeting 3/12.
190400	Teacher Parking Lot Repairs per Nobis Construction Observation Report #20		\$ 60,330.00	Submitted		
190402.1	PR67.1 - Revised Limits of Infield Mix / Top Dress Credit		\$ 28,995.32	Submitted		
190406.00	Gym Restriping (Credit)		\$ (29,084.00)	Submitted		8/13 - Requested at 8/13 construction meeting.
190408.00	PR-93 Softball Bases (Credit)		\$ (1,558.00)	Submitted		
			\$ 88,924.32			



CONSTRUCTION

Dover High School and CTC: Change Order Log

Comments

PCI No.	PCI Name	Estimated Cost	Issued Date	Submitted Amount	Status	Owner CO #	Summary
190198 00	Misc Drywall Revisions (T&M)		11/24/2019	\$ 16,189.00	Comments		PC sent to Metro for review
190060 1R	ASI-021.4 Revised Floor; Plans Firestopping T&M		11/24/2019	\$ 54,252.00	Comments		credit for firestopping
190394 00	Relocate Basketball Hoops		7/11/2019	\$ 6,901.00	Comments		
		\$		\$ 77,342.00			



CONSTRUCTION

Dover High School and CTC: Change Order Log

Unsubmitted

PCI No	PCI Name	Estimated Cost	Issued Date	Submitted Amount	Status	Owner CO #	Summary
190387 00	PR-052 Relocate Plantings to Main Entrance	\$ -			Unsubmitted (incomplete)		Provide list of drought resistant plants for pricing. 8/28 - HMFH revised PR and issued to PC for Pricing.
190388 10	Emergency Showers (Credit)				Unsubmitted (incomplete)		Work Currently being performed T&M not Exceed.
190356 00	PK-068 Dugout Revisions	\$ 40,000.00			Unsubmitted (incomplete)		Need to provide credit for everything except pad (NEED bench cost and fence credit confirmed from Chasco)
190336R1	ASI-141 Auditorium Aisle Lighting	\$ 5,000.00			Unsubmitted (incomplete)		PC Directed Griffin Electric to perform T&M.
190375 10	PR-79 Fire Alarm Adds (IS) Revised				Unsubmitted (incomplete)		
190372 00	PR-75 Abatement Credit				Unsubmitted (incomplete)		
190398 00	Asphalt Escalation Cost	\$ 40,000.00			Unsubmitted (incomplete)		8/27/19 - Need Final Pave Completed at Dailey Drive and Cost for Liquid Asphalt Associated with that work.
190401	RFI 814 - Scoreboard Control Conduit Run Credit				Unsubmitted (incomplete)		
190407 00	Forum Stairs Warning Strips (Credit)				Unsubmitted (incomplete)		8/13 - Requested at 8/13 construction meeting. 8/26 - Called and left Message with David Steves at Capital Carpet
190410 00	KSF 3&4 - Submittal 230000-230058-0 Comments - Added Guardrail				Unsubmitted (incomplete)		8/23 Stephanie stated Mike Brooks may be picking this item up.
	Courtyard Door Power				Unsubmitted (incomplete)		
		\$ 85,000.00		\$			



Dover High School and CTC: Change Order Log
PC Not Pricing

PCI No.	PCI Name	Estimated Cost	Issued Date	Submitted Amount	Status	Owner CO #	Summary
190329 00	PR-054 Wainscot at Welding	\$ 6,000.00			PC not pricing		PC will not price item
190331 00	PR-056 Sink in Welding	\$ 10,000.00			PC not pricing		PC will not price item
190357 00	PR-061 Washer/Dryer at Facilities	\$ 4,000.00			PC not pricing		PC will not price item
190358 00	PR-069 Clean Room Fume Hood	\$ 15,000.00			PC not pricing		PC will not price item
190363 00	PR-74 Lights at Building Signs	\$ 2,500.00			PC not pricing		PC will not price item
190289 00	PR-84 Fans in Barr				PC not pricing		PC will not price item
190390 00	PR-85 AS 111 Door Closer				PC not pricing		Provided Quote Received from DS Specialties to Stephanie
190391 00	PR-86 Room 033BC Fence Enclosure				PC not pricing		PC will not price item
190392 00	PR-88 Vision Lights in ASB				PC not pricing		Provided Quote Received from DS Specialties to Stephanie
		\$ 37,500.00		\$			