



CONSTRUCTION

Dover High School and CTC

Change Order Log Summary

Status	Cost	Category Description
Pending JBC Approval	\$ 16,696.07	CO has been reviewed by design and recommended for approval or reviewed in JBC CO Review Meetings.
Submitted	\$	CO has been submitted to design for review.
Comments	\$ 77,342.00	CO has been reviewed by design, CM addressing comments or providing more information.
Unsubmitted (Estimate)	\$ 48,564.25	CO to be submitted, work has not been completed or this is a potential cost with more information needed. (Estimate)
PC Not Pricing	\$ 128,610.00	PC not Performing Work (Estimate)
	\$ 271,212.32	

Status	Cost	Category Description
OCO #30	\$ 61,650.00	Owner Change Order #30 to be presented for approval 9/17/19
OCO #31	\$ (6,823.11)	Owner Change Order #30 to be presented for approval 8/20/19

**CONSTRUCTION**

9/13/2019

Dover High School and CTC: Change Order Log						
Pending JBC						
PCI No.	PCI Name	Issued Date	Submitted Amount	Status	Owner CO #	Summary
190382 00	PR-092 Relocate Plantings to Main Entrance		\$ (711.00)	Pending JBC		Provide list of drought resistant plants for pricing.
190356 00	PR-068 Dugout Revisions		\$ (57,468.00)	Pending JBC		8/28 - HMFH revised PR and issued to PC for Pricing. Need to provide credit for everything except pad (NEED bench cost and fence credit confirmed from Chasco)
190400	Teacher Parking Lot Repairs per Nobis Construction Observation Report #20		\$ 57,457.00	Pending JBC		
190402.1	PR67.1 - Revised Limits of Infield Mix / Top Dress Credit		\$ 27,583.27	Pending JBC		
190408.00	PR-93 Softball Bases (Credit)		\$ (1,558.00)	Pending JBC		
190412.00	PR-96 - Decorative Sandblasting at Courtyard (Credit)		\$ (4,519.00)	Pending JBC		8/30 - PR96 issued.
190414.00	Irrigation Water Meter (Credit)		\$ (4,088.15)	Pending JBC		
			\$ 16,696.07			



CONSTRUCTION

9/13/2019

Dover High School and CTC: Change Order Log						
Comments						
PCI No.	PCI Name	Issued Date	Submitted Amount	Status	Owner CO #	Summary
190198.00	Misc Drywall Revisions (T&M)	11/24/2019	\$ 16,189.00	Comments		PC sent to Metro for review
190060.1R	ASI-021.4 Revised Floor Plans Firestopping T&M	11/24/2018	\$ 54,252.00	Comments		credit for firestopping
190394.00	Relocate Basketball Hoops	7/11/2019	\$ 6,901.00	Comments		
			\$ 77,342.00			



CONSTRUCTION

9/17/2019

Dover High School and CTC: Change Order Log

Unsubmitted

PCI No.	PCI Name	Estimated Cost	Issued Date	Submitted Amount	Status	Owner CO #	Summary
190388 10	Emergency Showers (Credit)				Unsubmitted (incomplete)		Work Currently being performed T&M not Exceed.
190336R1	ASI-141 Auditorium Aisle Lighting	\$ 5,000.00			Unsubmitted (incomplete)		PC Directed Griffin Electric to perform T&M.
190375 10	PR-79 Fire Alarm Adds (IS) Revised				Unsubmitted (incomplete)		
190372 00	PR-75 Abatement Credit				Unsubmitted (incomplete)		
190398 00	Asphalt Escalation Cost	\$ 40,000.00			Unsubmitted (incomplete)		8/27/19 - Need Final Pave Completed at Dailey Drive and Cost for Liquid Asphalt Associated with that work.
190401	RFI 844 - Scoreboard Control Conduit Run Credit				Unsubmitted (incomplete)		
190407 00	Forum Stairs Warning Strips (Credit)				Unsubmitted (incomplete)		8/13 - Requested at 8/13 construction meeting. 8/26 - Called and left Message with David Steves at Catpital Carpet
190413 00	Additional Steel Fire Proofing as Required by IS				Unsubmitted (incomplete)		Additional Fire Proofing Required by IS.
190415 00	PR-94 - Civil/Landscape Credits (Eliminated Water Fountain & Sidewalks)				Unsubmitted (incomplete)		9/16 - PC to Review PR prior to requesting credits
190416 00	ASI-013 - ASB Relocate 2 Cord Reels				Unsubmitted (incomplete)		
190417 00	PR-97 Softball Scoreboard Conduit Credit				Unsubmitted (incomplete)		9/16 - Emailed SUR & Griffin
190418 00	Athletic Field Line Striping (Credit)				Unsubmitted (incomplete)		
190419 00	PR-64 - PV Conduit (Credit)				Unsubmitted (incomplete)		NEE to Email Griffin
	Courtyard Door Power				Unsubmitted (incomplete)		
		\$ 48,564.25		\$			



CONSTRUCTION

9/13/2019

Dover High School and CTC: Change Order Log

PC Not Pricing

PCI No	PCI Name	Estimated Cost	Issued Date	Submitted Amount	Status	Owner CO #	Summary
190329.00	PR-054 Wainscot at Welding	6,000.00			PC not pricing		PC will not price item
190331.00	PR-056 Sink in Welding	10,000.00			PC not pricing		PC will not price item
190357.00	PR-061 Washer/Dryer at Facilities	4,000.00			PC not pricing		PC will not price item
190358.00	PR-069 Clean Room Fume Hood	15,000.00			PC not pricing		PC will not price item
190363.00	PR-74 Lights at Building Signs	2,500.00			PC not pricing		PC will not price item
190389.00	PR-84 Fans in Barn				PC not pricing		PC will not price item
190390.00	PR-85 AS 111 Door Closer				PC not pricing		Provided Quote Received from DS Specialties to Stephanie
190391.00	PR-86 Room 033BC Fence Enclosure				PC not pricing		PC will not price item
190347	PR-064 Air Compressor	\$ 16,542.00			PC not pricing		9/12/2019 - Reviewed with Stephanie, work to be performed by others.
190392.00	PR-83 Vision Lights in ASB				PC not pricing		Provided Quote Received from DS Specialties to Stephanie
190284	Revised Chilled Water Glycol Concentration	15,000.00	9/27/2018		PC not pricing		9/12/2019 - Reviewed with Stephanie, work to be performed by others.
190410.00	KEF 38.4 - Submittal 230000-230058-0 Comments - Added Guardrail				PC not pricing		8/23 Stephanie stated Mike Brooks may be picking this item up.
	Dugout Revisions	57,468.00			PC not pricing		
	Fence at Bellamy				PC not pricing		
	Line Stripping / Signage Along Loop Road	2,000.00			PC not pricing		
		\$ 128,610.00		\$			