

Dover High School and Regional Career Technical Center Project  
Summary of Contract Amounts and Expenditures/Obligations To Date  
Feasibility Study & Design, Geotech and Construction Services  
Date: October 29, 2019

Appropriation #1 (FY14), Issued January 26, 2014: \$ 900,000.00  
Appropriation #2 (FY15), Issued November 12, 2014: \$ 23,300,000.00  
Appropriation #3 (FY16), Issued July 22, 2015: \$ 49,700,000.00  
State of NH Funding: \$ 13,500,000.00  
Appropriation #4, DHS/RCTC Bond Premium Appropriation (Project Manager) Approved 5/11/2016: \$ 222,756.00  
Total Appropriation: \$ 87,622,756.00

|                              |                                                                      | (A)              | (B)                                | (C)                                 | (D = B+C)                  | (E = A-D)                                |                                      | (F = C x 25%)                       | (G = C x 75%)                                                        |                                      |
|------------------------------|----------------------------------------------------------------------|------------------|------------------------------------|-------------------------------------|----------------------------|------------------------------------------|--------------------------------------|-------------------------------------|----------------------------------------------------------------------|--------------------------------------|
|                              |                                                                      | Contract Totals  | HS Portion of Total Amount @ 77.2% | CTE Portion of Total Amount @ 22.8% | Total Expenditures To Date | HS & CTE Remaining Balance (Obligations) | District Share of CTE Portion @ 100% | District Share of CTE Portion @ 25% | (Invoiced through 5/31/2019, FINAL) State Share of CTE Portion @ 75% | State Funding Rec'd To Date COMPLETE |
| Vendor                       | Description of Services                                              |                  |                                    |                                     |                            |                                          |                                      |                                     |                                                                      |                                      |
| HMFH                         | Feasability Study                                                    | \$ 485,000.00    | \$ 374,420.00                      | \$ 110,580.00                       | \$ 485,000.00              | \$0 - Complete                           | \$ -                                 | \$ 27,645.00                        | \$ 82,935.00                                                         | \$ 82,935.00                         |
| HMFH                         | PSS#1: Frank Locker Visioning Study                                  | \$ 29,150.00     | \$ 22,503.80                       | \$ 6,646.20                         | \$ 29,150.00               | \$0 - Complete                           | \$ 6,646.20                          | \$ -                                | \$ -                                                                 |                                      |
| HMFH                         | PSS#2: Universal Environmental, (Haz Mat)                            | \$ 6,270.00      | \$ 4,840.44                        | \$ 1,429.56                         | \$ 6,270.00                | \$0 - Complete                           | \$ 1,429.56                          | \$ -                                | \$ -                                                                 |                                      |
| HMFH                         | PSS#2: McPhail Associates, (GeoTech)                                 | \$ 21,381.81     | \$ 16,506.76                       | \$ 4,875.05                         | \$ 21,381.81               | \$0 - Complete                           | \$ 4,875.05                          | \$ -                                | \$ -                                                                 |                                      |
| HMFH                         | PSS#2: Sebago Technics, (Site Survey)                                | \$ 43,780.00     | \$ 33,798.16                       | \$ 9,981.84                         | \$ 43,780.00               | \$0 - Complete                           | \$ 9,981.84                          | \$ -                                | \$ -                                                                 |                                      |
| HMFH                         | Add'l Services: Travel, Postage, Printing                            | \$ 7,811.25      | \$ 6,030.29                        | \$ 1,780.97                         | \$ 7,811.25                | \$0 - Complete                           | \$ -                                 | \$ 445.24                           | \$ 1,335.72                                                          | \$ 1,335.72                          |
| Dover School District        | Clerical, Legal and Supply Costs                                     | \$ 14,527.35     | \$ 11,215.11                       | \$ 3,312.24                         | \$ 14,527.35               | \$0 - Complete                           | \$ 1,116.66                          | \$ 548.90                           | \$ 1,646.69                                                          | \$ 1,646.69                          |
| PC Construction              | Construction Manager Services                                        | \$ 96,000.00     | \$ 74,112.00                       | \$ 21,888.00                        | \$ 96,000.00               | \$0 - Complete                           | \$ -                                 | \$ 5,472.00                         | \$ 16,416.00                                                         | \$ 16,416.00                         |
| Subtotal, Feasibility Study: |                                                                      | \$ 703,920.41    | \$ 543,426.56                      | \$ 160,493.85                       | \$ 703,920.41              | \$ -                                     | \$ 24,049.31                         | \$ 34,111.14                        | \$ 102,333.41                                                        | \$ 102,333.41                        |
| Vendor                       | Description of Services                                              |                  |                                    |                                     |                            |                                          |                                      |                                     |                                                                      |                                      |
| HMFH                         | PSS#3: Schematic Design (15%)                                        | \$ 1,008,000.00  | \$ 778,176.00                      | \$ 229,824.00                       | \$ 1,008,000.00            | \$0 - Complete                           | \$ -                                 | \$ 57,456.00                        | \$ 172,368.00                                                        | \$ 172,368.00                        |
| HMFH                         | PSS#3 / PSS#6: Design Development (20%)                              | \$ 1,316,000.00  | \$ 1,015,952.00                    | \$ 300,048.00                       | \$ 1,316,000.00            | \$0 - Complete                           | \$ -                                 | \$ 75,012.00                        | \$ 225,036.00                                                        | \$ 225,036.00                        |
| HMFH                         | PSS#3 / PSS#6: Construction Documents (25%)                          | \$ 1,633,000.00  | \$ 1,260,676.00                    | \$ 372,324.00                       | \$ 1,633,000.00            | \$0 - Complete                           | \$ -                                 | \$ 93,081.00                        | \$ 279,243.00                                                        | \$ 279,243.00                        |
| HMFH                         | PSS#3: Bidding (5%)                                                  | \$ 336,000.00    | \$ 259,392.00                      | \$ 76,608.00                        | \$ 336,000.00              | \$0 - Complete                           | \$ 76,608.00                         | \$ -                                | \$ -                                                                 |                                      |
| HMFH                         | PSS#3: Construction Administration-Phase 1 (30%)                     | \$ 2,016,000.00  | \$ 1,556,352.00                    | \$ 459,648.00                       | \$ 2,016,000.00            | \$0 - Complete                           |                                      | \$ 114,911.97                       | \$ 344,736.00                                                        | \$ 344,736.00                        |
| HMFH                         | PSS#3: Construction Administration-Phase 2 (5%)                      | \$ 336,000.00    | \$ 252,907.14                      | \$ 74,692.86                        | \$ 327,600.00              | \$ 8,400.00                              | \$ 32,906.70                         | \$ 10,446.54                        | \$ 31,339.62                                                         | \$ 31,339.62                         |
| HMFH                         | Add'l Services: Travel, Postage, Printing                            | \$ 43,063.75     | \$ 28,352.65                       | \$ 8,373.58                         | \$ 36,726.23               | \$ 6,337.52                              | \$ 2,101.59                          | \$ 1,568.01                         | \$ 4,703.98                                                          | \$ 4,703.98                          |
| HMFH                         | PSS#4: Phail Associates - Geotechnical                               | \$ 40,630.28     | \$ 31,366.58                       | \$ 9,263.70                         | \$ 40,630.28               | \$0 - Complete                           | \$ 9,263.71                          | \$ -                                | \$ -                                                                 |                                      |
| HMFH                         | PSS#5: Synthetic Turf Field Design                                   | \$ 59,185.50     | \$ 45,691.21                       | \$ 13,494.29                        | \$ 59,185.50               | \$0 - Complete                           | \$ 13,494.29                         | \$ -                                | \$ -                                                                 |                                      |
| HMFH                         | PSS#5: GGD-Technology Procurement                                    | \$ 35,200.00     | \$ 27,174.40                       | \$ 8,025.60                         | \$ 35,200.00               | \$0 - Complete                           | \$ 8,025.60                          | \$ -                                | \$ -                                                                 |                                      |
| HMFH                         | PSS#5: UEC-Add'l HazMat Services                                     | \$ 19,800.00     | \$ 15,285.60                       | \$ 4,514.40                         | \$ 19,800.00               | \$0 - Complete                           | \$ 4,514.40                          | \$ -                                | \$ -                                                                 |                                      |
| HMFH                         | PSS#5: PLS - Furniture & Equip Procurement                           | \$ 110,000.00    | \$ 84,920.00                       | \$ 25,080.00                        | \$ 110,000.00              | \$0 - Complete                           | \$ 25,080.00                         | \$ -                                | \$ -                                                                 |                                      |
| HMFH                         | PSS#7: Irrigation                                                    | \$ 9,350.00      | \$ 6,746.89                        | \$ 1,992.61                         | \$ 8,739.50                | \$ 610.50                                | \$ 1,992.61                          | \$ -                                | \$ -                                                                 |                                      |
| HMFH                         | PSS#8 & PSS#10: Add'l Geotechnical Engineering                       | \$ 180,620.00    | \$ 135,378.67                      | \$ 39,982.28                        | \$ 175,360.95              | \$ 5,259.05                              | \$ 39,982.28                         | \$ -                                | \$ -                                                                 |                                      |
| HMFH                         | PSS#9: HMFH Professional Services (COW)                              | \$ 731.05        | \$ 564.37                          | \$ 166.68                           | \$ 731.05                  | \$0 - Complete                           | \$ 166.68                            | \$ -                                | \$ -                                                                 |                                      |
| HMFH                         | PSS#11: Add'l HazMat-Asbestos monitoring & air sampling              | \$ 82,500.00     | \$ 63,690.00                       | \$ 18,810.00                        | \$ 82,500.00               | \$0 - Complete                           | \$ -                                 | \$ -                                | \$ -                                                                 |                                      |
| HMFH                         | PSS#12: Add'l Landscape Svs-Front Entrance Planting (10/1/19)        | \$ 1,650.00      | \$ -                               | \$ -                                | \$ -                       | \$ 1,650.00                              | \$ -                                 | \$ -                                | \$ -                                                                 |                                      |
| HEA                          | Commissioning Agent (includes add'l fee of \$16,320, 11/13/18)       | \$ 187,950.00    | \$ 143,929.74                      | \$ 42,507.76                        | \$ 186,437.50              | \$ 1,512.50                              | \$ 1,339.50                          | \$ 10,292.07                        | \$ 30,876.19                                                         | \$ 30,876.19                         |
| Dover School District        | Clerical Support, Legal and Supply Costs                             | \$ 12,064.65     | \$ 9,313.91                        | \$ 2,750.74                         | \$ 12,064.65               | \$0 - Complete                           | \$ 599.64                            | \$ 537.78                           | \$ 1,613.33                                                          | \$ 1,613.33                          |
| RW Gillespie                 | Materials Testing Svs & Special Inspections (\$17,500 added 5/14/19) | \$ 185,969.66    | \$ 141,905.86                      | \$ 38,411.09                        | \$ 180,316.95              | \$ 5,652.71                              | \$ 38,411.09                         | \$ -                                | \$ -                                                                 |                                      |
| Sebago Technics              | Traffic Study                                                        | \$ 30,000.00     | \$ 23,160.00                       | \$ 6,840.00                         | \$ 30,000.00               | \$0 - Complete                           | \$ 6,840.00                          | \$ -                                | \$ -                                                                 |                                      |
| Eversource Energy            | Install pole, anchor, xarms, cutouts for primary riser               | \$ 8,608.00      | \$ 6,645.37                        | \$ 1,962.63                         | \$ 8,608.00                | \$0 - Complete                           | \$ 1,962.63                          | \$ -                                | \$ -                                                                 |                                      |
| Seacoast Media Group         | Employment Ad for Clerk of Works                                     | \$ 329.46        | \$ 329.46                          | \$ -                                | \$ 329.46                  | \$0 - Complete                           | \$ -                                 | \$ -                                | \$ -                                                                 |                                      |
| State of NH-DES              | Wetlands Permit Application                                          | \$ 200.00        | \$ 154.40                          | \$ 45.60                            | \$ 200.00                  | \$0 - Complete                           | \$ 45.60                             | \$ -                                | \$ -                                                                 | \$ -                                 |
| Brooks/Cartabona             | Clerk of Works (5/11/16 appropriation)                               | \$ 222,756.00    | \$ 166,150.76                      | \$ 48,833.73                        | \$ 214,984.49              | \$ 7,771.51                              | \$ 48,833.73                         | \$ -                                | \$ -                                                                 | \$ -                                 |
| PC Construction              | GMP, including additions/deductions by change order                  | \$ 74,739,148.86 | \$ 56,661,920.51                   | \$ 16,222,363.50                    | \$ 72,884,284.01           | \$ 1,854,864.85                          | \$ 1,016,780.16                      | \$ 3,800,518.25                     | \$ 11,405,065.09                                                     | \$ 11,405,065.09                     |
| Dover School District        | Estimated Gas Usage for Construction Heaters                         | \$ 204,709.61    | \$ 158,035.82                      | \$ 46,673.79                        | \$ 204,709.61              | \$0 - Complete                           | \$ 46,673.79                         | \$ -                                | \$ -                                                                 | \$ -                                 |
| Eversource Energy            | Removal of 3 overhead transformers, etc.                             | \$ 4,917.00      | \$ 4,354.07                        | \$ 562.93                           | \$ 4,917.00                | \$0 - Complete                           | \$ 562.93                            | \$ -                                | \$ -                                                                 |                                      |
| Intertek-ATI                 | Field Water Penetration Testing                                      | \$ 2,250.00      | \$ 1,737.00                        | \$ 513.00                           | \$ 2,250.00                | \$0 - Complete                           | \$ -                                 | \$ 128.25                           | \$ 384.75                                                            | \$ 384.75                            |
| Unitil                       | DHS/CTC Rebate on boilers                                            | \$ (30,000.00)   | \$ (23,160.00)                     | \$ (6,840.00)                       | \$ (30,000.00)             | \$0 - Complete                           | \$ -                                 | \$ (1,710.00)                       | \$ (5,130.00)                                                        | \$ (5,130.00)                        |
| Dell                         | (1) Server for HVAC (HS & CTE)                                       | \$ 10,000.00     | \$ 7,720.00                        | \$ 2,280.00                         | \$ 10,000.00               | \$0 - Complete                           | \$ -                                 | \$ 570.00                           | \$ 1,710.00                                                          | \$ 1,710.00                          |
| Optiv Security Inc.          | Network Electronics (HS & CTE)                                       | \$ 460,276.62    | \$ 357,652.19                      | \$ 102,456.52                       | \$ 460,108.71              | \$ 167.91                                | \$ -                                 | \$ 25,614.13                        | \$ 76,842.38                                                         | \$ 76,842.38                         |
| New England Fitness          | FFE Purchases (HS)                                                   | \$ 134,168.00    | \$ 134,168.00                      | \$ -                                | \$ 134,168.00              | \$0 - Complete                           | \$ -                                 | \$ -                                | \$ -                                                                 | \$ -                                 |
| School Furnishings           | FFE Purchases (HS \$115,614, \$4,057.60; CTE \$107,507.80)           | \$ 227,181.90    | \$ 119,670.40                      | \$ 107,511.50                       | \$ 227,181.90              | \$0 - Complete                           | \$ -                                 | \$ 26,877.88                        | \$ 80,633.63                                                         | \$ 80,633.63                         |
| WB Mason                     | FFE Purchases (HS \$171,122; CTE \$193,506; \$4,754.26)              | \$ 369,382.26    | \$ 171,122.00                      | \$ 197,738.56                       | \$ 368,860.56              | \$ 521.70                                | \$ -                                 | \$ 49,434.65                        | \$ 148,303.93                                                        | \$ 148,303.93                        |
| Creative Office Pavilion     | FFE Purchases (HS \$872,204; CTE \$232,403.84)                       | \$ 1,104,589.37  | \$ 872,203.53                      | \$ 232,385.84                       | \$ 1,104,589.37            | \$0 - Complete                           | \$ -                                 | \$ 58,096.46                        | \$ 174,289.38                                                        | \$ 174,289.38                        |
| Monitor Equipment CO.        | FFE Purchases (HS)                                                   | \$ 8,684.38      | \$ 8,684.38                        | \$ -                                | \$ 8,684.38                | \$0 - Complete                           | \$ -                                 | \$ -                                | \$ -                                                                 | \$ -                                 |

|                             |                                                                       | (A)             | (B)                                   | (C)                                    | (D = B+C)                     | (E = A-D)                                      |                                            | (F = C x 25%)                          | (G = C x 75%)<br>(Invoiced through<br>5/31/2019, FINAL)<br>State Share of<br>CTE Portion @ 75% | State Funding<br>Rec'd To Date<br>COMPLETE |
|-----------------------------|-----------------------------------------------------------------------|-----------------|---------------------------------------|----------------------------------------|-------------------------------|------------------------------------------------|--------------------------------------------|----------------------------------------|------------------------------------------------------------------------------------------------|--------------------------------------------|
|                             |                                                                       | Contract Totals | HS Portion of Total<br>Amount @ 77.2% | CTE Portion of Total<br>Amount @ 22.8% | Total Expenditures<br>To Date | HS & CTE<br>Remaining Balance<br>(Obligations) | District Share of<br>CTE Portion @<br>100% | District Share of CTE<br>Portion @ 25% |                                                                                                |                                            |
| Vendor                      | Description of Services                                               |                 |                                       |                                        |                               |                                                |                                            |                                        |                                                                                                |                                            |
| Midwest Technology          | FFE Purchases (CTE)                                                   | \$ 45,074.81    | \$ -                                  | \$ 45,074.81                           | \$ 45,074.81                  | \$0 - Complete                                 | \$ -                                       | \$ 11,268.70                           | \$ 33,806.11                                                                                   | \$ 33,806.11                               |
| Pocket Nurse Enterprises    | FFE Purchases (CTE)                                                   | \$ 38,639.88    | \$ -                                  | \$ 38,639.88                           | \$ 38,639.88                  | \$0 - Complete                                 | \$ -                                       | \$ 9,659.97                            | \$ 28,979.91                                                                                   | \$ 28,979.91                               |
| School Furnishings          | FFE Purchases (HS \$27,816.31; CTE \$6,940)                           | \$ 34,756.31    | \$ 27,816.31                          | \$ 6,940.00                            | \$ 34,756.31                  | \$0 - Complete                                 | \$ -                                       | \$ 1,735.00                            | \$ 5,205.00                                                                                    | \$ 5,205.00                                |
| Diamedical USA Equip.       | FFE Purchases (CTE)                                                   | \$ 42,084.00    | \$ -                                  | \$ 42,084.00                           | \$ 42,084.00                  | \$0 - Complete                                 | \$ -                                       | \$ 10,521.00                           | \$ 31,563.00                                                                                   | \$ 31,563.00                               |
| Diamond Relocation, Inc.    | Prof Moving Services (CTE: \$34,400; HS: \$80K, IRN: \$10K)           | \$ 120,162.00   | \$ 88,762.00                          | \$ 31,400.00                           | \$ 120,162.00                 | \$0 - Complete                                 | \$ 5,790.00                                | \$ 1,265.00                            | \$ 24,345.00                                                                                   | \$ 24,345.00                               |
| Ockers Co.                  | CTE Chromebooks/Desktops, students/staff (CTE)                        | \$ 266,500.00   | \$ -                                  | \$ 266,500.00                          | \$ 266,500.00                 | \$0 - Complete                                 | \$ -                                       | \$ 66,625.00                           | \$ 199,875.00                                                                                  | \$ 199,875.00                              |
| Ockers Co.                  | Interactive Monitors (CTE)                                            | \$ 96,293.00    | \$ -                                  | \$ 96,293.00                           | \$ 96,293.00                  | \$0 - Complete                                 | \$ -                                       | \$ 24,073.27                           | \$ 72,219.73                                                                                   | \$ 72,219.73                               |
| Robert H. Lord Co., Inc.    | FFE Purchases (HS)                                                    | \$ 3,132.00     | \$ 3,132.00                           | \$ -                                   | \$ 3,132.00                   | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Collins Sports Medicine     | FFE Purchases (HS)                                                    | \$ 9,027.00     | \$ 9,027.00                           | \$ -                                   | \$ 9,027.00                   | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Project Adventure, Inc.     | Challenge Course Site Evaluation (HS FF&E)                            | \$ 550.00       | \$ 550.00                             | \$ -                                   | \$ 550.00                     | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Ockers Co.                  | Servers, labor & configuration (HS & CTE)                             | \$ 52,322.29    | \$ 40,393.17                          | \$ 11,929.12                           | \$ 52,322.29                  | \$0 - Complete                                 | \$ 2,938.47                                | \$ 2,247.66                            | \$ 6,742.99                                                                                    | \$ 6,742.99                                |
| Howard Systems, Inc.        | DHS Fiber & Copper installation (Alt to HS)                           | \$ 9,440.00     | \$ 9,440.00                           | \$ -                                   | \$ 9,440.00                   | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Automotive Garage Tools     | Move of CTE auto lifts to new HS (CTE)                                | \$ 5,110.00     | \$ -                                  | \$ 5,110.00                            | \$ 5,110.00                   | \$0 - Complete                                 | \$ -                                       | \$ 1,277.50                            | \$ 3,832.50                                                                                    | \$ 3,832.50                                |
| Telephone Network Tech      | Patch cables for WAPs (HS & CTE)/AP Cabling for café, gym, audi       | \$ 5,091.20     | \$ 4,658.83                           | \$ 432.37                              | \$ 5,091.20                   | \$0 - Complete                                 | \$ -                                       | \$ 108.09                              | \$ 324.27                                                                                      | \$ 324.27                                  |
| R.M.S. Electric, LLC        | Install of (2) 20AMP, 208V outlets (HS Admin); Spraybooth wiring      | \$ 28,533.70    | \$ 7,850.42                           | \$ 20,683.28                           | \$ 28,533.70                  | \$0 - Complete                                 | \$ -                                       | \$ 5,170.83                            | \$ 15,512.46                                                                                   | \$ 15,512.46                               |
| Portland Pottery            | Kiln move to new HS (HS)                                              | \$ 214.00       | \$ 214.00                             | \$ -                                   | \$ 214.00                     | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| IRN Reuse                   | Surplus property removal from old HS (HS)                             | \$ 38,926.00    | \$ 38,926.00                          | \$ -                                   | \$ 38,926.00                  | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Airgas USA, LLC             | Equipment for welding program (CTE)                                   | \$ 13,960.00    | \$ -                                  | \$ 13,960.00                           | \$ 13,960.00                  | \$0 - Complete                                 | \$ -                                       | \$ 3,490.00                            | \$ 10,470.00                                                                                   | \$ 10,470.00                               |
| Amazon.com                  | Charging storage station for Chromebooks/laptops (HS)                 | \$ 1,936.38     | \$ 1,936.38                           | \$ -                                   | \$ 1,936.38                   | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Caruso Music, Inc.          | Piano (HS)                                                            | \$ 10,812.00    | \$ 10,812.00                          | \$ -                                   | \$ 10,812.00                  | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Robert Half Technology      | IT Temporary Technical Assistance (HS & CTE)                          | \$ 29,958.89    | \$ 26,297.76                          | \$ 3,661.13                            | \$ 29,958.89                  | \$0 - Complete                                 | \$ -                                       | \$ 915.28                              | \$ 2,745.85                                                                                    | \$ 2,745.85                                |
| Jamar Autobody Supply       | Parts for Auto Collision Lab (CTE)                                    | \$ 5,404.57     | \$ -                                  | \$ 5,404.57                            | \$ 5,404.57                   | \$0 - Complete                                 | \$ -                                       | \$ 1,351.14                            | \$ 4,053.43                                                                                    | \$ 4,053.43                                |
| Staples Advantage           | Miscellaneous HS IT Equipment (HS)                                    | \$ 129,081.45   | \$ 129,081.45                         | \$ -                                   | \$ 129,081.45                 | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Ricci Lumber Co., Inc.      | Lumber for CTC Electrical Program Lab (CTE)                           | \$ 1,301.41     | \$ -                                  | \$ 1,301.41                            | \$ 1,301.41                   | \$0 - Complete                                 | \$ -                                       | \$ 325.35                              | \$ 976.06                                                                                      | \$ 976.06                                  |
| Apple                       | IT Equipment (HS)                                                     | \$ 81,780.35    | \$ 81,780.35                          | \$ -                                   | \$ 81,780.35                  | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| CDW Government              | IT Equipment (HS)                                                     | \$ 46,228.00    | \$ 46,228.00                          | \$ -                                   | \$ 46,228.00                  | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| C&W Services                | Custodial labor for detail cleaning at new high school (HS)           | \$ 2,788.41     | \$ 2,788.41                           | \$ -                                   | \$ 2,788.41                   | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Shipyard Waste Solutions    | Dumpster pickups for items at old DHS (HS)                            | \$ 9,623.60     | \$ 9,623.60                           | \$ -                                   | \$ 9,623.60                   | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Eversource Energy           | Interconnection of DHS to the Eversource EDS for the solar project.   | \$ 133,000.00   | \$ 133,000.00                         | \$ -                                   | \$ 133,000.00                 | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Amazon.com                  | IT Equipment (HS)                                                     | \$ 1,815.86     | \$ -                                  | \$ -                                   | \$ -                          | \$ 1,815.86                                    | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| JAMF Software               | IT Equipment (HS) - \$700 original PO, voided 7/17 as not needed      | \$ -            | \$ -                                  | \$ -                                   | \$ -                          | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Staples Advantage           | IT Equipment (HS)                                                     | \$ 24,211.50    | \$ 24,211.50                          | \$ -                                   | \$ 24,211.50                  | \$ -                                           | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| CDW Government              | IT Equipment (HS)                                                     | \$ 14,223.00    | \$ 14,223.00                          | \$ -                                   | \$ 14,223.00                  | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Project Adventure, Inc.     | Challenge Course Elements and Related Estimated Expenses              | \$ 19,343.00    | \$ 19,343.00                          | \$ -                                   | \$ 19,343.00                  | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| To Be Determined            | FFE Items for HS/CTC, approved by JBC 11/27/18; 4/16/19; 5/28/19;     | \$ 2,000.00     | \$ -                                  | \$ -                                   | \$ -                          | \$ 2,000.00                                    | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| School Furnishings          | Library Shelving (part of \$70K approved by JBC 11/27/2018)           | \$ 700.05       | \$ 700.05                             | \$ -                                   | \$ 700.05                     | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Dover Marine                | Snowshoes/jetsled for PE (part of \$70K approved by JBC 11/27/18)     | \$ 4,079.98     | \$ 4,079.98                           | \$ -                                   | \$ 4,079.98                   | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Midwest Technology          | Caster set for Greenlee cabinets in CTC (part of \$70K approved by JB | \$ 600.00       | \$ -                                  | \$ 600.00                              | \$ 600.00                     | \$0 - Complete                                 | \$ -                                       | \$ 150.00                              | \$ 450.00                                                                                      | \$ 450.00                                  |
| Glover Plumbing & Heating   | Air line work at autobody class room (paint booth)                    | \$ 2,200.00     | \$ -                                  | \$ 2,200.00                            | \$ 2,200.00                   | \$0 - Complete                                 | \$ -                                       | \$ 550.00                              | \$ 1,650.00                                                                                    | \$ 1,650.00                                |
| Maple Flooring Manufacturir | Flooring inspection service for gymnasium                             | \$ 2,783.15     | \$ 2,783.15                           | \$ -                                   | \$ 2,783.15                   | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Dennison Cabinets           | Desk tops (part of \$70K approved by JBC 11/27/2018)                  | \$ 1,530.00     | \$ 1,530.00                           | \$ -                                   | \$ 1,530.00                   | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Carolina Biological Supply  | Science Equipment for DHS (part of \$55K approved 4/16/19)            | \$ 12,647.61    | \$ 12,647.61                          | \$ -                                   | \$ 12,647.61                  | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Vernier Software & Technolo | Science Equip for DHS (part of \$55K apprd 4/16/19 & \$13K on 8/6/1   | \$ 15,196.00    | \$ 12,696.00                          | \$ -                                   | \$ 12,696.00                  | \$ 2,500.00                                    | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Flinn Scientific            | Science Equipment for DHS (part of \$55K approved 4/16/19)            | \$ 6,858.78     | \$ 6,858.78                           | \$ -                                   | \$ 6,858.78                   | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| VWR International           | Science Equip for DHS (part of \$55K apprd 4/16/19 & \$13K on 8/6/1   | \$ 24,615.26    | \$ 20,550.29                          | \$ -                                   | \$ 20,550.29                  | \$ 4,064.97                                    | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Home Depot                  | Science Equip for DHS (part of \$13K approved on 8/6/19 )             | \$ 2,500.00     | \$ 1,191.63                           | \$ -                                   | \$ 1,191.63                   | \$ 1,308.37                                    | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Amazon.com                  | Science Equip for DHS (part of \$13K approved on 8/6/19 )             | \$ 2,000.00     | \$ -                                  | \$ -                                   | \$ -                          | \$ 2,000.00                                    | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| School Furnishings          | FFE for DHS (part of funding approved 5/28)                           | \$ 7,002.84     | \$ -                                  | \$ -                                   | \$ -                          | \$ 7,002.84                                    | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Global Industrial           | FFE for DHS (part of funding approved 5/28)                           | \$ 763.53       | \$ 763.53                             | \$ -                                   | \$ 763.53                     | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Dialmedical Equipment       | FFE for CTC (part of funding approved 5/28)                           | \$ 2,785.00     | \$ -                                  | \$ -                                   | \$ -                          | \$ 2,785.00                                    | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| School Specialty            | FFE for CTC (part of funding approved 5/28)                           | \$ 727.00       | \$ -                                  | \$ -                                   | \$ -                          | \$ 727.00                                      | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Creative Office Pavilion    | FFE for DHS (part of funding approved 5/28)                           | \$ 51,685.84    | \$ -                                  | \$ -                                   | \$ -                          | \$ 51,685.84                                   | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Creative Office Pavilion    | FFE for CTC (part of funding approved 5/28)                           | \$ 22,079.00    | \$ -                                  | \$ -                                   | \$ -                          | \$ 22,079.00                                   | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| School Furnishings          | FFE for CTC (part of funding approved 5/28)                           | \$ 7,572.85     | \$ -                                  | \$ 2,210.58                            | \$ 2,210.58                   | \$ 5,362.27                                    | \$ 2,210.58                                | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| R.M.S. Electric, LLC        | Service provided in Woodshop/Welding/Bulding Trades                   | \$ 5,776.51     | \$ 5,776.51                           | \$ -                                   | \$ 5,776.51                   | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |
| Clean Harbors Environmental | Environmental Service Needs at DHS (removal of liquid/tank)           | \$ 26,405.04    | \$ 26,405.04                          | \$ -                                   | \$ 26,405.04                  | \$0 - Complete                                 | \$ -                                       | \$ -                                   | \$ -                                                                                           | \$ -                                       |

|                                                    |                                                                  | (A)              | (B)                                | (C)                                 | (D = B+C)                  | (E = A-D)                                |                                      | (F = C x 25%)                       | (G = C x 75%)                                                        |                                      |                  |
|----------------------------------------------------|------------------------------------------------------------------|------------------|------------------------------------|-------------------------------------|----------------------------|------------------------------------------|--------------------------------------|-------------------------------------|----------------------------------------------------------------------|--------------------------------------|------------------|
|                                                    |                                                                  | Contract Totals  | HS Portion of Total Amount @ 77.2% | CTE Portion of Total Amount @ 22.8% | Total Expenditures To Date | HS & CTE Remaining Balance (Obligations) | District Share of CTE Portion @ 100% | District Share of CTE Portion @ 25% | (Invoiced through 5/31/2019, FINAL) State Share of CTE Portion @ 75% | State Funding Rec'd To Date COMPLETE |                  |
| Vendor                                             | Description of Services                                          |                  |                                    |                                     |                            |                                          |                                      |                                     |                                                                      |                                      |                  |
| Eversource Energy                                  | Disconnect & removal of light pole                               | \$ 822.08        | \$ 822.08                          | \$ -                                | \$ 822.08                  | \$0 - Complete                           | \$ -                                 | \$ -                                | \$ -                                                                 | \$ -                                 | \$ -             |
| To Be Determined                                   | Flooring & Electrical Work in Cosmetology (\$5K approved 8/6/19) | \$ 986.77        | \$ -                               | \$ -                                | \$ -                       | \$ 986.77                                | \$ -                                 | \$ -                                | \$ -                                                                 | \$ -                                 | \$ -             |
| Sprague Floor Covering                             | Flooring in Cosmetology (part of \$5K approved 8/6/19)           | \$ 737.23        | \$ -                               | \$ 737.23                           | \$ 737.23                  | \$0 - Complete                           | \$ -                                 | \$ -                                | \$ -                                                                 | \$ -                                 | \$ -             |
| School Furnishings                                 | Reconfigure cosmetology classroom (part of \$5K approved 8/6/19) | \$ 3,276.00      | \$ -                               | \$ -                                | \$ -                       | \$ 3,276.00                              | \$ -                                 | \$ -                                | \$ -                                                                 | \$ -                                 | \$ -             |
| Hi-Way Safety Systems                              | Fire Line Painting Behind DHS, approved 9/17/2019                | \$ 1,528.62      | \$ -                               | \$ -                                | \$ -                       | \$ 1,528.62                              | \$ -                                 | \$ -                                | \$ -                                                                 | \$ -                                 | \$ -             |
| To Be Determined                                   | Placeholder for Softball Dugout (approved 10/15/2019)            | \$ 40,000.00     | \$ -                               | \$ -                                | \$ -                       | \$ 40,000.00                             | \$ -                                 | \$ -                                | \$ -                                                                 | \$ -                                 | \$ -             |
| PSNH/dba Eversource                                | DHS/CTC Rebate on (HS & CTE)                                     | \$ (100,000.00)  | \$ (77,200.00)                     | \$ (22,800.00)                      | \$ (100,000.00)            | \$0 - Complete                           | \$ -                                 | \$ (5,700.00)                       | \$ (17,100.00)                                                       | \$ (17,100.00)                       | \$ (17,100.00)   |
| Subtotal, Design, Geotech & Construction Services: |                                                                  | \$ 86,582,100.10 | \$ 65,278,022.74                   | \$ 19,262,206.57                    | \$ 84,540,229.31           | \$ 2,041,870.79                          | \$ 1,387,123.98                      | \$ 4,457,868.78                     | \$ 13,397,666.59                                                     | \$ 13,397,666.59                     | \$ 13,397,666.59 |
| Totals:                                            |                                                                  | \$ 87,286,020.51 | \$ 65,821,449.30                   | \$ 19,422,700.42                    | \$ 85,244,149.72           | \$ 2,041,870.79                          | \$ 1,411,173.29                      | \$ 4,491,979.92                     | \$ 13,500,000.00                                                     | \$ 13,500,000.00                     | \$ 13,500,000.00 |
| Unexpended/Unencumbered Funds Remaining:           |                                                                  |                  |                                    |                                     |                            | \$ 336,735.49                            | Due From State: \$ -                 |                                     |                                                                      |                                      |                  |



| PC Construction - Guaranteed Maximum Price (GMP)                                          |  |                 |
|-------------------------------------------------------------------------------------------|--|-----------------|
| Total Contract Sum (includes \$4,270,636 for Procurement and Early Work, 6/20/16-10/7/16) |  |                 |
|                                                                                           |  | \$71,643,000.00 |
| Change Order #1, Approved 12/13/2016                                                      |  |                 |
| Proposal#190006R1 - Ledge Removal SMH-4 to SMH-2                                          |  | \$6,200.00      |
| Proposal#190012R1 - RFI-009 Organic Mat at Loading Dock                                   |  | \$34,405.00     |
| Proposal#190013R1 - Ledge Removal Force Main to SMH-2                                     |  | \$1,705.00      |
| Proposal#190014R1 - Ledge Removal SMH-2 to SMH-1                                          |  | \$8,680.00      |
| Proposal#190016R1 -Ledge Removal SMH-1 to Existing SMH                                    |  | \$3,151.00      |
| Total Change Order #1:                                                                    |  | \$54,141.00     |
| Change Order #2, Approved 1/24/2017                                                       |  |                 |
| Proposal#190010 - RFI-007 Fabric Under Roadway                                            |  | \$3,705.00      |
| Proposal#190021 - ASI-001 Catwalk Revisions                                               |  | -\$1,657.00     |
| Proposal#190022 - ASI-007 Loading Dock Footing Rev.                                       |  | \$2,197.00      |
| Proposal#190023 - ASI-006R Courtyard & Loading Dock Drainage Rev                          |  | \$15,015.00     |
| Proposal#190025 - Organic Soil Removal Area B                                             |  | \$2,559.00      |
| Proposal#190027 - RFI-125 Road Subgrade Revisions                                         |  | \$17,926.00     |
| Proposal#190029 - Edge Strip Deletion Credit                                              |  | -\$6,953.00     |
| Proposal#190034 - ASI-016 Control Joint Addition                                          |  | \$0.00          |
| Total Change Order #2:                                                                    |  | \$32,792.00     |
| Change Order #3, Approved 2/15/2017                                                       |  |                 |
| Proposal#190020.1 Ledge Removal for Foundations & Utilities                               |  | \$185,297.00    |
| Proposal#190026 RFI-099 Deleted RAP's at AE Line                                          |  | -\$9,531.00     |
| Proposal#190028R1 - ASI-12 Animal Science Power                                           |  | \$0.00          |
| Proposal#190031 - ASI-014 Kitchen Equipment Revisions                                     |  | \$454,539.00    |
| Proposal#190035 - ASI-020 Life Safety Switch                                              |  | \$14,252.00     |
| Proposal#190036 - PR-001 Slab Depression Deletion                                         |  | -\$46,832.00    |
| Proposal#190040 - ASI-023 Revised Grease Traps                                            |  | -\$10,245.00    |
| Propsoal#190047 - RFI-141R1 Fiber Reinforced Concrete                                     |  | -\$22,212.00    |
| Total Change Orders #3:                                                                   |  | \$565,268.00    |
| Change Order #4, Approved 3/21/2017                                                       |  |                 |
| Proposal#190030 ASI-013 Window Changes                                                    |  | \$0.00          |
| Proposal#190033 ASI-017 Steel Additions & ASI-026                                         |  | \$3,858.00      |
| Proposal#190041 - ASI-024 Stair #2 Revisions                                              |  | \$0.00          |
| Proposal#190043R - ASI-027 Smoke Hatch Revisions                                          |  | \$19,320.00     |
| Proposal#190043R2 - ASI-027 Smoke Hatch Revisions                                         |  | -\$2,533.00     |
| Proposal#190044 - ASI-028 Brace at Column B2/BE.1                                         |  | \$982.00        |
| Proposal#190048 - AIS-029 Cardio/Weight Room Floor Revision                               |  | -\$1,520.00     |
| Proposal#190053 - PR-003 Schuler Cove Base                                                |  | -\$5,777.00     |
| Proposal#190059 - ASI-032 and 037 Revised Brace Bays                                      |  | \$1,597.00      |
| Proposal#190062 - ASI-039 Bleacher Power                                                  |  | -\$4,605.00     |
| Propsoal#190073 - ASI-041 Lockers in Building Construction                                |  | \$4,153.00      |
| Total Change Orders #4:                                                                   |  | \$15,475.00     |
| Change Order #5, Approved 4/18/2017                                                       |  |                 |
| Proposal#190037 ASI-022 Elevator Roof Structure                                           |  | \$0.00          |
| Proposal#190038 ASI-21.1 Curtainwall Revisions                                            |  | \$4,947.00      |
| Proposal#190050 ASI-031/RFI 189-Eliminated Catwalk Steel Mesh Guard                       |  | -\$6,314.00     |
| Proposal#190078 - Paint Booth Procurement                                                 |  | \$139,396.00    |
| Total Change Orders #5:                                                                   |  | \$138,029.00    |
| Change Order #6, Approved 5/30/2017                                                       |  |                 |
| Proposal#190039R1 ASI-021.2 Revised Exterior Elevations                                   |  | -\$2,569.00     |
| Proposal#190046 - Delete Safety Cage at 230F Roof Ladder                                  |  | -\$869.00       |
| Proposal#190052R1 - ASI-21.5 Acid Neutralizer Tank                                        |  | \$34,802.00     |
| Proposal#190056R1 - RFI-190 Area E Ductwork Riser @ Stair #5                              |  | \$3,758.00      |
| Proposal#190075 - RFI-257 Storage Room Duct Chase                                         |  | \$914.00        |
| Proposal#190081 RFI-262 Area C-Outdoor Storage Room Exterior Door L                       |  | \$2,056.00      |
| Proposal#190086 - Sprinkler Coverage Above Town Square Clouds                             |  | \$8,732.00      |
| Proposal#190094R1 - Corridor Locker Size Change                                           |  | \$5,425.00      |
| Proposal#190095 - PR-009 Gym Diffuser Covers                                              |  | \$4,835.00      |
| Total Change Orders #6:                                                                   |  | \$57,084.00     |
| Retainage Held To Date (PC Construction), App#1-#39: \$                                   |  |                 |
|                                                                                           |  | 285,520.00      |
| Estimated Expenses for CTE Portion of Project                                             |  |                 |
| PC Construction, CTE portion as of 8/17/2018                                              |  | \$16,457,004.00 |
| HMFH & Other Eligible Expenses at CTE 22.8%                                               |  | \$1,592,050.58  |
| Subtotal                                                                                  |  | \$18,049,054.58 |
| FFE, Technology, Moving at 100% CTE                                                       |  | \$1,072,248.00  |
| Subtotal                                                                                  |  | \$19,121,302.58 |
| Round Pen                                                                                 |  | \$100,000.00    |
| Subtotal                                                                                  |  | \$19,221,302.58 |
| Estimate at 75%                                                                           |  | \$14,415,976.94 |

| Estimated Pending Budget Items, Updated Bi-Weekly with JBC.          |               |                                                                                                            |
|----------------------------------------------------------------------|---------------|------------------------------------------------------------------------------------------------------------|
| \$                                                                   | 192,716.92    | Owners' Construction Contingency                                                                           |
| \$                                                                   | -             | Placeholder for PC                                                                                         |
| \$                                                                   | 192,716.92    | Total Owners' Contingency*                                                                                 |
| \$                                                                   | -             | Eversource Lighting Rebate (placeholder for the purchase of technology devices for the HS)                 |
| \$                                                                   | -             | Transfer from FFE per JBC approval on 8/7/2018 to purchase technology devices for the HS                   |
| \$                                                                   | -             | Specialized Accoustical Engineering (\$15K to contingency per JBC 2/5/19)                                  |
| \$                                                                   | 44,018.57     | DHS Furniture, Fixtures & Equipment (\$200,000 transferred out for technology devices)                     |
| \$                                                                   | -             | CTC Furniture                                                                                              |
| \$                                                                   | 100,000.00    | CTC Equipment (Includes \$100,000 Round Pen)                                                               |
| \$                                                                   | -             | Technology Infrastructure (\$500,000 transferred to contingency, 1/22/19; \$29,707 to contingency, 8/6/19) |
| \$                                                                   | -             | CTC Classroom Technology                                                                                   |
| \$                                                                   | -             | Hazardous Materials Removal Monitoring                                                                     |
| \$                                                                   | -             | Project Design Contingency (Bal \$2,591.62 transferred to Owners' Contingency, 5/2/19)                     |
| \$                                                                   | -             | Relocation Costs (moving/removal exp) (Balance of \$10,652.40 transferred to contingency, 1/22/19)         |
| \$                                                                   | 336,735.49    | Subtotal, Estimated Pending Budget Items and Contingency                                                   |
| \$                                                                   | 87,286,020.51 | Actual Contracts To Date                                                                                   |
| \$                                                                   | 87,622,756.00 | Subtotal, Estimated Pending Budget Items PLUS Actual Contracts                                             |
| \$                                                                   | 87,622,756.00 | Total Project Appropriation                                                                                |
| \$                                                                   | -             | Estimated Unbudgeted Funds Remaining                                                                       |
| Change Order #7, Approved 7/11/2017                                  |               |                                                                                                            |
| Proposal#190032R2-ASI-015 Underslab Piping Revisions                 | \$18,484.00   |                                                                                                            |
| Proposal#190049 ASI-030 Primary Power Revisions                      | \$0.00        |                                                                                                            |
| Proposal#190054 ASI-034 Gym Bubbler                                  | \$0.00        |                                                                                                            |
| Proposal#190057 ASI-036R Kitchen Sink Waste Revisions                | \$0.00        |                                                                                                            |
| Proposal#190070 ASI-021.10 Revised Edge of Slab Drawings             | \$0.00        |                                                                                                            |
| Proposal#190092 ASI-058 Auto Tech Lift Revision                      | \$2,209.00    |                                                                                                            |
| Proposal#190104R2 PR-010 Guidance Suite Revisions                    | \$1,964.00    |                                                                                                            |
| Proposal#190107 RFI-407 Life Skills Exhaust Hood                     | -\$7,225.00   |                                                                                                            |
| Proposal#190114 PR-012 Dust Collector Electrical Changes             | \$972.00      |                                                                                                            |
| Proposal#190116 ASI-075 Exhaust Duct Additions in Bathroom 203 A/B   | \$2,738.00    |                                                                                                            |
| Proposal#190117R1 PR-013 Cosmetology Lockers                         | \$2,282.00    |                                                                                                            |
| Total Change Orders #7:                                              | \$21,424.00   |                                                                                                            |
| Change Order #8, Approved 8/22/2017                                  |               |                                                                                                            |
| Proposal#190061 ASI-038 Auto Coll CMU Office "Roof"                  | -\$822.00     |                                                                                                            |
| Proposal#190063R1 ASI-021.7 FF&E Drawings                            | -\$45,177.00  |                                                                                                            |
| Proposal#190069R2 ASI-021.9 Revised Electrical Drawings              | \$46,368.00   |                                                                                                            |
| Proposal#190077 ASI-044 Power to Autotech Air Cleaners               | \$10,494.00   |                                                                                                            |
| Proposal#190082 ASI-049 Mezzanine Guard Rail                         | -\$258.00     |                                                                                                            |
| Proposal#190083R3 RFI-198 Catwalk Access Ladder Revisions            | -\$138.00     |                                                                                                            |
| Proposal#190084 ASI-047 CUH Revisions                                | \$2,711.00    |                                                                                                            |
| Proposal#190087 ASI-052 Life Science Displacement Diffusers          | \$1,262.00    |                                                                                                            |
| Proposal#190088R1 ASI-045 Curtainwall 42                             | \$2,285.00    |                                                                                                            |
| Proposal#190090 ASI-054 CW & Auditorium Elevation Updates            | \$4,098.00    |                                                                                                            |
| Proposal#190096 ASI-060 Cosmetology Electrical Revisions             | \$0.00        |                                                                                                            |
| Proposal#190101 RFI-359 Powered Door Operators                       | \$5,203.00    |                                                                                                            |
| Proposal#190102 ASI-066 Borrowed Light in Facilities                 | -\$468.00     |                                                                                                            |
| Proposal#190105 RFI-316 Trap Primer                                  | \$1,060.00    |                                                                                                            |
| Proposal#190111R1 ASI-073 Library Borrowed Light Changes             | -\$3,493.00   |                                                                                                            |
| Proposal#190135 RFI-469 Unit Heater 12                               | \$537.00      |                                                                                                            |
| Proposal#190136 RFI-480 Duct Diffuser 231A                           | -\$46.00      |                                                                                                            |
| Proposal#190138 RFI-479 SPED CR 222 Displacement Diffuser            | \$2,585.00    |                                                                                                            |
| Total Change Orders #8:                                              | \$26,201.00   |                                                                                                            |
| Change Order #9, Approved 10/3/2017                                  |               |                                                                                                            |
| Proposal#190020.2 Ledge Removal for Foundations and Utilities Part 2 | \$189,382.00  |                                                                                                            |
| Proposal#190058 ASI-21.6R Door Schedule Revisions                    | -\$152.00     |                                                                                                            |
| Proposal#190060R1 ASI-21.4 Revised Floor Plans                       | \$22,776.00   |                                                                                                            |
| Proposal#190065 ASI-021.3 Civil and Landscaping Revisions            | \$18,387.00   |                                                                                                            |
| Proposal#190089R2 RFI-261R1 Dishwasher Exhaust Duct Revisions        | \$5,080.00    |                                                                                                            |
| Proposal#190103R1 ASI-065 Electrical Coordination                    | \$7,485.00    |                                                                                                            |
| Proposal#190115 ASI-074 Ductless Unit Electrical Changes             | -\$5,238.00   |                                                                                                            |
| Proposal#190124 ASI-081 Panel PL137A Deletion                        | -\$337.00     |                                                                                                            |
| Proposal#190128 PR-010 Electrical Changes                            | \$498.00      |                                                                                                            |
| Proposal#190137 RFI-470 LC 2-2 Wall Diffuser                         | \$609.00      |                                                                                                            |
| Proposal#190148 PR-015 Delition of Millwork Cubbies                  | -\$4,256.00   |                                                                                                            |
| Total Change Orders #9                                               | \$234,234.00  |                                                                                                            |
| Change Order #10, Approved 11/29/2017                                |               |                                                                                                            |
| Proposal#190066R3 ASI-043R Compactor Revisions                       | \$32,901.00   |                                                                                                            |
| Proposal#190120 ASI-077 Revisions to Drawing E3.1                    | \$0.00        |                                                                                                            |
| Proposal#190123R1 PR-014 Forum Stair Coatings                        | -\$1,137.00   |                                                                                                            |
| Proposal#190125 RFI-427R1 Radiant Panel Modifications                | \$1,910.00    |                                                                                                            |
| Proposal#190130R2 Additional ductwork per RFI281                     | \$4,593.00    |                                                                                                            |
| Proposal#190134R1 RFI-474R1 Salon 106 Supply Air                     | \$5,791.00    |                                                                                                            |
| Proposal#190157 ASI-093 Paint Booth Electrical Revisions             | -\$606.00     |                                                                                                            |
| Proposal#190159 RFI-499R1 Kiln Revisions                             | \$2,444.00    |                                                                                                            |
| Proposal#190171 RFI-543 Aluminum Door Hardware Questions             | -\$1,605.00   |                                                                                                            |
| Proposal#190176 RFI-536 Curtainwall Flashing Revisions               | -\$24,410.00  |                                                                                                            |
| Proposal#190179 RFI561 Duct Diffuser Small CR 234                    | \$522.00      |                                                                                                            |
| Proposal#190182 PR-020 Sidewalk Widening                             | \$2,894.00    |                                                                                                            |
| Total Change Orders #10                                              | \$23,297.00   |                                                                                                            |
| Change Order #11, Approved 1/9/2018                                  |               |                                                                                                            |
| Proposal#190020.3 Ledge Removal for Utilities, Part 3                | \$43,234.00   |                                                                                                            |
| Proposal#190091R1 ASI-056 Door 040.3 Update                          | \$808.00      |                                                                                                            |
| Proposal#190118 ASI-076 Added Rebar for New Auto-Tech Lift           | \$0.00        |                                                                                                            |
| Proposal#190129R2 ASI-085R2 Column Enclosure at AC/B15.8             | \$1,163.00    |                                                                                                            |
| Proposal#190140 ASI-088 Deleted Borrowed Lights Construction CR      | -\$622.00     |                                                                                                            |
| Proposal#190146 ASI-45.1 CW 42 Power                                 | \$688.00      |                                                                                                            |
| Proposal#190147 RFI-483 Deletion of Recessed Can Lighting            | -\$337.00     |                                                                                                            |
| Proposal#190149.3 PR-016 Corridor Benches Wood Veneer                | -\$6,419.00   |                                                                                                            |
| Proposal#190160R1 RFI-522 EX-S4-1.1 Operator                         | \$1,239.00    |                                                                                                            |
| Proposal#190163 PR-19 Microphone in Town Square                      | \$2,046.00    |                                                                                                            |
| Proposal#190164 RFI-521 Emergency Fixtures at Stair 1 Roof Access    | \$5,334.00    |                                                                                                            |
| Proposal#190170 ASI-097 Business Classroom Floor Boxes               | \$1,732.00    |                                                                                                            |
| Proposal#190173 ASI-094R LRC Fixtures                                | \$0.00        |                                                                                                            |
| Proposal#190187 Football Field Feeder Location                       | \$8,016.00    |                                                                                                            |
| Total Change Orders #11                                              | \$56,882.00   |                                                                                                            |
| Change Order #12, Approved 2/6/2018                                  |               |                                                                                                            |
| Proposal#190045 Toilet Accessories Revisions                         | -\$4,120.00   |                                                                                                            |
| Proposal#190072 ASI-040 Mock-up Wall Updates                         | -\$991.00     |                                                                                                            |
| Proposal#190093R1 PR-027 Loop Road & Baseball Field Drainage Impi    | \$12,074.00   |                                                                                                            |
| Proposal#190126 ASI-070 Wall Panel Changes                           | \$0.00        |                                                                                                            |
| Proposal#190127R2 RFI-429 Auditorium Handrail Addition, ASI-102      | \$21,994.00   |                                                                                                            |
| Proposal#190132 Courtyard Speaker Strobes                            | \$3,421.00    |                                                                                                            |
| Proposal#190143 Additional Exterior Sign Characters                  | \$0.00        |                                                                                                            |
| Proposal#190153 ASI 21-14 Vertical Grab Bar Addition                 | \$2,226.00    |                                                                                                            |
| Proposal#190155 RFI-384R1 Telecom Ductbank Revisions                 | \$16,730.00   |                                                                                                            |
| Proposal#190165 ASI-095 Wall Panels                                  | \$0.00        |                                                                                                            |
| Proposal#190167 ASI-096 Stair 1 Security Gate Additions              | \$775.00      |                                                                                                            |
| Proposal#190168 RFI-545 Stair One Roof Level Lighting                | \$3,003.00    |                                                                                                            |
| Proposal#190204 RFI-577R1 Courtyard Canopy Light Fixture             | \$2,487.00    |                                                                                                            |
| Proposal#190208 PR-029 Refrigerator Elimination                      | -\$3,800.00   |                                                                                                            |
| Proposal#190211 PR-030 Filzfelt Panel Substitution                   | -\$10,636.00  |                                                                                                            |
| Total Change Orders #12:                                             | \$43,163.00   |                                                                                                            |

| Change Order #13, Approved 2/20/2018                                |              |  |
|---------------------------------------------------------------------|--------------|--|
| Proposal#190185 PR-022 Power to Motorized Shades                    | \$0.00       |  |
| Proposal#190220 Animal Science Building Allowance Adjustment        | \$557,103.00 |  |
| Total Change Orders #13                                             | \$557,103.00 |  |
| Change Order #14, Approved 3/20/2018                                |              |  |
| Proposal#190113R2 ASI-083 Hardware and Security Coordination        | \$3,234.00   |  |
| Proposal#190158 ASI-091 230F Revisions                              | \$2,103.00   |  |
| Proposal#190183 Framing Modifications for Bleacher Support          | \$12,580.00  |  |
| Proposal#190199.2 PR-025 Exterior Signage Modifications 8x12 vinyl  | \$1,974.00   |  |
| Proposal#190202R1 RFI-639 Additional Lighting in Sun Room 208A      | \$2,163.00   |  |
| Proposal#190207 RFI-648 Exterior Wall Motion Sensors                | -\$433.00    |  |
| Proposal#190210 RFI-622 Paint Auditorium Ceiling Suspension System  | \$620.00     |  |
| Proposal#190212 PR-031 Teacher Planning Layout Changes              | \$8,396.00   |  |
| Proposal#190214 ASI-106 Exit Signage Revisions                      | \$1,857.00   |  |
| Proposal#190218 RFI-677 Room 134 North Wall                         | \$3,821.00   |  |
| Proposal#190219 Floor Finishes to Replace Recessed Mats             | \$4,291.00   |  |
| Proposal#190221 PR-032 Dishwasher Addition Training 034A            | \$2,121.00   |  |
| Proposal#190222 ASI-108 Canop6y Lights Main Entrance Revised        | \$722.00     |  |
| Proposal#190223 ASI-107 Power Additions Guidance                    | \$623.00     |  |
| Proposal#190226 RFI-681 Sprinkler Backflow Preventer                | \$1,292.00   |  |
| Total Change Orders #14                                             | \$45,364.00  |  |
| Change Order #15, Approved 5/1/2018                                 |              |  |
| Proposal#190067 aSI-021.8 Updated Ceiling Plans                     | \$956.00     |  |
| Proposal#190151 ASI-089 Updated Cosmetology Lab Electrical Layout   | \$5,622.00   |  |
| Proposal#190154 ASI-090 TVE Elevations                              | \$4,594.00   |  |
| Proposal#190190 ASI-103 Weight Room Columns                         | \$3,246.00   |  |
| Proposal#190213 Town Square Exposed Steel Prep and Prime            | \$6,220.00   |  |
| Proposal#190216 RFI-420R1 Condensate Insulation Update              | -\$2,128.00  |  |
| Proposal#190229R1 ASI-109 Floor Finish Changes                      | -\$1,459.00  |  |
| Proposal#190230 RFI-674 Hydronic Heating Zone 113B                  | \$1,842.00   |  |
| Proposal#190236 ASI-111 Revised Gymnasium Line Layout               | \$3,100.00   |  |
| Proposal#190237 RFI-704 Volleyball Insert Modifications             | \$2,016.00   |  |
| Proposal#190240 PR-037 Intercom Revisions                           | \$6,288.00   |  |
| Proposal#190242 Opaque Glass Addition at Trophy Case                | \$2,682.00   |  |
| Proposal#190247 Wood Athletic Floor Additional Letters and Staining | \$5,374.00   |  |
| Total Change Orders #15                                             | \$38,353.00  |  |
| Change Order #16, Approved 6/26/2018                                |              |  |
| Proposal#19009R1-RFI-291 Parking at North Side of Gymnasium         | \$5,710.00   |  |
| Proposal#190156 RFI-506 Washer/Dryer Power and Venting              | \$6,110.00   |  |
| Proposal#190231 PR-035 Revisions to Bio-Med Prep 233C               | \$4,969.00   |  |
| Proposal#190244 ASI-113 Knox Box                                    | \$7,242.00   |  |
| Proposal#190248 RFI-722 Under Cabinet Lighting Circuits             | \$4,973.00   |  |
| Proposal#190252 RFI-733 Dryer Vent Booster Fans                     | \$3,958.00   |  |
| Proposal#190253 ASI-115 Stair 4 Light Fixture                       | \$410.00     |  |
| Proposal#190261 RFI-735 Fume Hood Pressure Regulators               | \$4,179.00   |  |
| Proposal#190266 RFI-752 Outdoor Storage Door Closers                | \$964.00     |  |
| Proposal#191001 ASB ASI-003 Sprinkler Coverage under Mezzanine      | \$1,592.00   |  |
| Proposal#191003 ASB Tub Room Flooring Finish                        | -\$567.00    |  |
| Total Change Orders #16                                             | \$39,540.00  |  |
| Change Order #17, Approved 8/15/2018                                |              |  |
| Proposal#190225.1 PR-033R Sports Storage Rooms 037. 038 & 039       | \$9,901.00   |  |
| Proposal#190246 2x8 Ceiling tile Manufacturer                       | \$4,502.00   |  |
| Proposal#190259R1 PR-40 Catwalk Railing                             | \$29,978.00  |  |
| Proposal#190271R1 PR-43 AV Rack 033B                                | \$3,385.00   |  |
| Proposal#190285 ASI-121 Forum Stair Railing Revisions               | \$17,443.00  |  |
| Total Change Orders #17                                             | \$65,209.00  |  |
| Change Order #18, Approved 9/4/2018                                 |              |  |
| Proposal#190181 ASI-101 Added Facilities Doors                      | \$6,699.00   |  |
| Proposal#190188 ASI-095R & RFI-604 Auditorium Runtal Relocation     | \$1,138.00   |  |
| Proposal#190206R1 RFI-652 Wall Finish at Deleted WP-1 Panels        | -\$3,493.00  |  |
| Proposal#190215.1 Climbing Wall Allowance Adjustment                | \$11,540.00  |  |
| Proposal#190231.1 PR-35 Bio Med Casework Credit                     | -\$635.00    |  |
| Proposal#190234 RFI-691 Relocated CTC Equipment                     | \$1,382.00   |  |
| Proposal#190263 RFI-756 Rain Leader Enclosures in Stairwells        | \$2,892.00   |  |
| Proposal#190268 RFI-755 Cementitious FP Column Protection           | \$2,259.00   |  |
| Proposal#190277 RFI-772 Additional Speaker Strobes & Pull Stations  | \$7,750.00   |  |
| Proposal#190282 Additional Exterior Doors                           | \$13,154.00  |  |
| Proposal#191008 ASB Exit Signage                                    | \$1,454.00   |  |
| Total Change Orders #18                                             | \$44,140.00  |  |



|                                                                    |                                |
|--------------------------------------------------------------------|--------------------------------|
| <b>Change Order #19, Approved 11/13/2018</b>                       |                                |
| Proposal#190145R1 RFI-484 Water Supply to Wash Bay                 | \$1,153.00                     |
| Proposal#190269 RFI-745 Accessories in Fire Rated Walls            | \$7,574.00                     |
| Proposal#190274 RFI-762 Kitchen Equipment Power, Item 68           | \$2,024.00                     |
| Proposal#190276 ASI-120 GFCI Receptacles Training Room             | \$523.00                       |
| Proposal#190278 RFI-775 Outlets for Existing Grab n Gos            | \$2,293.00                     |
| Proposal#190283 RFI-780 Compresed Air to Auto Lifts                | \$2,983.00                     |
| Proposal#190287 RFI-781 Wood Working Devices                       | \$12,813.00                    |
| Proposal#190290 PR-44 Marketing Casework                           | \$857.00                       |
| Proposal#190291R1 PR-045 Gym Scorer's Table                        | \$353.00                       |
| Proposal#190295R1 ASI-127 Striping at Loading Dock                 | \$918.00                       |
| Proposal#190296 ASI-128 Room 206 Door Swing Changes                | \$1,612.00                     |
| Proposal#190304 PR-47 Benches in Athletics                         | \$6,024.00                     |
| Proposal#190310 ASI-139 Tire Changer Compressed Air                | \$1,535.00                     |
| Proposal#190320 PR-51 Accent Paint 036 & 036C                      | \$1,019.00                     |
| Proposal#190325 Regrade at Generator                               | \$1,331.00                     |
| Proposal#191005 Fire Alarm Department Review                       | \$2,027.00                     |
| <b>Total Change Orders #19</b>                                     | <b>\$45,039.00</b>             |
| <b>Change Order #20, Approved 12/11/2018</b>                       |                                |
| Proposal#190178 RFI567-Exposed Columns and Wind Bracing            | \$596.00                       |
| Proposal#190212.1 PR-031 R2 Teacher Planning Revisions             | \$1,850.00                     |
| Proposal#190249 RFI-735 Fume Hood Openings                         | \$6,252.00                     |
| Proposal#190255 Alumni Drive Utility Ledge Removal                 | \$1,085.00                     |
| Proposal#190258 LRC Fixture Modifications                          | \$700.00                       |
| Proposal#190270R2 PR-042 Intercom Call Switch                      | \$31,863.00                    |
| Proposal#190293 PR-046 CO-2.3 Operation                            | \$2,266.00                     |
| Proposal#190326 ASBRFI-012 Drainage Revisions                      | \$3,541.00                     |
| <b>Total Change Orders #20</b>                                     | <b>\$48,153.00</b>             |
| <b>Change Order #21, Approved 1/22/2019</b>                        |                                |
| Proposal#190133 RFI-462 Bellamy/Alumni Catch basin                 | \$10,305.00                    |
| Proposal#190142 ASI-084 Fume Hood and Gas Changes                  | <del>-\$54,868.00</del>        |
| Proposal#190297 ASI-129 Relocate TVE & TVC Outlets                 | \$2,323.00                     |
| Proposal#190317 RFI-798 Power to Airmax Filtration Units           | \$1,501.00                     |
| Proposal#190330 RFI-804 Welding Exhaust Fan Switch                 | \$796.00                       |
| Proposal#190333 GFCI Breakers in Building Construction             | \$1,489.00                     |
| Proposal#191018 ASI-ASB009 Remove Exit Signs in ASB                | \$310.00                       |
| <b>Total Change Orders #21</b>                                     | <b><del>-\$38,144.00</del></b> |
| <b>Change Order #22, Approved 2/19/2019</b>                        |                                |
| Proposal#190134.1 RFI-474 Salon 106 Supply Air Add'l Scope         | \$13,568.00                    |
| Proposal#190196R1 PR-023 Add'l Auditorium Ramp Lighting            | \$20,398.00                    |
| Proposal#190288R1 ASI-122 HV-4 Auto Collision Air Changes          | \$29,033.00                    |
| Proposal#1900292 RFI-790 Bldg E Wall Ratings                       | \$12,689.00                    |
| Proposal#190314 Kitchen Plumbing Adds                              | \$2,541.00                     |
| Proposal#191004 Credit for deletion of fire ext monitors at An Sci | <del>-\$422.00</del>           |
| <b>Total Change Orders #22</b>                                     | <b>\$77,807.00</b>             |
| <b>Change Order #23, Approved 3/19/2019</b>                        |                                |
| Proposal#190191R1 RFI-616 Heat Trace Power                         | \$688.50                       |
| Proposal#190078.1 Paint Booth Add'l Scope                          | \$69,567.00                    |
| Proposal#190085 ASI050 Auto Collision Slab Depression              | \$10,355.00                    |
| Proposal#190097 RFI-341 Cardio/Weight Room Ceiling                 | \$2,611.00                     |
| Proposal#190122R1 ASI-21.13 Plumbing Rev                           | \$61,892.00                    |
| Proposal#190131 RFI-338 Pipe Expansion Joints                      | \$150,999.00                   |
| Proposal#190166R1 RFI-552 Auto Area Unit Heater                    | \$24,838.00                    |
| Proposal#190232 ASI-21.4 Add'l Training Room Work                  | \$2,772.00                     |
| Proposal#190233 Split AC Value Eng Credit Recovery                 | \$20,667.00                    |
| Proposal#190241.1 ASI-112 CTC Entrance                             | \$5,730.00                     |
| Proposal#190264R1 RFI-747 Stair#2 Wind Brace Fireproofing          | \$4,282.00                     |
| Proposal#190272 Caulk Reveal at TS Knee Wall Cap                   | \$373.00                       |
| Proposal#190316R1 ASI-008 Pave Path Between ASB & Shed             | \$19,939.00                    |
| <b>Total Change Orders #23</b>                                     | <b>\$374,713.50</b>            |
| <b>Change Order #24, Approved 4/2/2019</b>                         |                                |
| Proposal#190121R2 ASI-078 Water Heater Intake and Exhaust          | \$6,755.00                     |
| Proposal#190144R1 RFI-456 Staff Dining 204 Duct Diffuser           | \$1,384.00                     |
| Proposal#190186 RFU-601 Fume Hood Plumbing Sci. Prep 235A          | \$6,704.00                     |
| Proposal#190192R1 RI-617 Courtyard Irrigation Feed                 | \$7,006.00                     |
| Proposal#190195.1 RFI-623 DCU Condensate Drain Revisions           | \$2,180.00                     |
| Proposal#190224 RFI-672 Unit Heater 11 Piping                      | \$1,467.00                     |
| Proposal#190238R1 RFI-715 Additional Fire Dampers                  | \$3,569.00                     |
| Proposal#190250 Revised Stairwell Electrical Pathway               | \$23,203.00                    |
| Proposal#190251 RFI-732 VAV Discrepancies                          | \$3,785.00                     |
| Proposal#190281 RFI-777 Dishwasher Power Supply                    | \$345.00                       |
| Proposal#190289 Caulk Accessories at Tile Wainscot                 | \$1,405.00                     |

|                                                                        |                                 |
|------------------------------------------------------------------------|---------------------------------|
| <b>Change Order #24, Approved 4/2/2019, Cont'd</b>                     |                                 |
| Proposal#190294 ASI-125 Emergency Lighting in Cooler                   | \$2,304.00                      |
| Proposal#190302 Single Exterior Door Width Changes                     | \$35,636.00                     |
| Proposal#190335 ASI-143 Paging Blue Lights in Cosmetology              | \$3,651.00                      |
| Proposal#191013 AS Barn Wiring Modifications                           | \$23,222.00                     |
| <b>Total Change Orders #24</b>                                         | <b>\$122,616.00</b>             |
| <b>Change Order #25, Approved 4/16/2019</b>                            |                                 |
| Proposal#190306 PR-49 Auto Tech Wheel & Tire                           | \$1,941.00                      |
| Proposal#190341 ASI-145 Lighting in Courtyard                          | \$1,338.00                      |
| Proposal#190175R2 ASI-099R4 Dishwashers in Prep Rooms                  | \$4,607.00                      |
| Proposal#191014R1 Recessed Lighting                                    | \$6,419.00                      |
| <b>Total Change Orders #25</b>                                         | <b>\$14,305.00</b>              |
| <b>Change Order #26, Approved 5/14/2019</b>                            |                                 |
| Proposal#190308 ASI-137 Feed for Wheel Balancer                        | \$575.00                        |
| Proposal#190313R1 PR-50 Rooms 231 & 232 MBx                            | \$1,083.00                      |
| Proposal#190343 ASI-146 Fence at Courtyard Retaining Wall              | \$2,413.00                      |
| Proposal#190354 BMS System Database Rebuild                            | \$4,761.00                      |
| Proposal#191010 ASI-AS006 Spray Foam Ignition Barrier                  | \$18,190.00                     |
| Proposal#191012 Relcoated Water Fountains                              | \$1,127.00                      |
| Proposal#191017 AS Lights-Out Test Clarification                       | \$1,583.00                      |
| <b>Total Change Orders #26</b>                                         | <b>\$29,732.00</b>              |
| <b>Change Order #27, Approved 6/26/2019</b>                            |                                 |
| Proposal#190052.1 ASI-21.5 Acid Neutralization Tank                    | \$640.00                        |
| Proposal#190071R1 Baseball Batting Cage Revisions                      | \$19,154.00                     |
| Proposal#190097.1 RFI-341 Cardio/Weight Room Ceiling Revisions         | \$7,406.00                      |
| Proposal#190241.2 ASI-112 CTC Entrance                                 | \$1,638.00                      |
| Proposal#190256 Football Scoreboard Permanent Power                    | \$10,812.00                     |
| Proposal#190264 RFI-747 Stair #2 Wind Brace Fireproofing - Metro Costs | \$9,002.00                      |
| Proposal#190273 RFI-763 CH1 Freeze Protectoin Heater                   | \$418.50                        |
| Proposal#190364 PR-71 Additional Graphics                              | \$3,146.00                      |
| Proposal#190367 Turf Field Credit                                      | <del>-\$755,717.00</del>        |
| Proposal#190368 Additional Tennis Courts                               | \$102,269.00                    |
| Proposal#190373 PR-76 Panic Bars at Fence Gates                        | \$2,330.00                      |
| Proposal#190379 Gallery #2 and Catch Basin Ledge Removal               | \$79,099.00                     |
| <b>Total Change Orders #27</b>                                         | <b><del>-\$519,802.50</del></b> |
| <b>Change Order #28, Approved 7/23/2019</b>                            |                                 |
| Proposal#190080R4 ASI-21.11R FEC Locations                             | \$37,307.00                     |
| Proposal#190098 ASI-061 Alt PE Wall Configuration Upate                | \$2,055.00                      |
| Proposal#190151.1 Marker Board Reconciliation                          | \$3,706.00                      |
| Proposal#190180R1 RFI-572R1 Safety Shower and Mixing Valves            | \$2,833.00                      |
| Proposal#190200 RFI-633 Soffit Outside 127B                            | \$786.00                        |
| Proposal#190217 Town Square Ceiling Paint Revisions                    | \$9,020.00                      |
| Proposal#190260 RFI-742 Additional Borrowed Lights                     | \$2,367.50                      |
| Proposal#190286 Electrical Changes - Design/Code Requirements          | \$27,171.00                     |
| Proposal#190301 RFI-701 Radiant Heat Balancing Valves                  | \$5,662.50                      |
| Proposal#190311 ASI-133 Dust Collection FA Connectoin                  | \$3,353.00                      |
| Proposal#190321 PR-052 Water Distillers                                | \$17,230.50                     |
| Proposal#190322 PR-053 Mat Hoist                                       | \$6,865.00                      |
| Proposal#190340 PR-59 Wet Area Training Room                           | \$12,962.00                     |
| Proposal#190353 PR-62 CTC Sinks                                        | \$20,921.00                     |
| Proposal#190364.1 PR-71 Additional Graphics (welding)                  | \$1,621.75                      |
| Proposal#190369 RFI-690R1 Additional Duct Smoke and Fire Dampers       | \$16,805.00                     |
| Proposal#190371 RFI-827 Entry Plaza Illuminated Handrails              | \$6,086.00                      |
| Proposal#190375 PR-79 Fire Alarm Additional Scope                      | \$26,675.00                     |
| Proposal#190378 PR-90 Drainage at Athletic Fields                      | \$420,751.00                    |
| Proposal#190381 Irrigation Sleeve at Front Entrance                    | \$1,538.00                      |
| Proposal#190383 Unsuitable Material Teacher's Parking Lot              | \$20,299.00                     |
| Proposal#190384 Trough Excavation Backfill                             | \$4,303.00                      |
| Proposal#190385 Fabric Installation at Senior Parking Lot              | \$6,119.00                      |
| Proposal#190387 PR-82 Auto Collision Electrical Panel Protection       | \$1,170.00                      |
| Proposal#190393 PR-89 Tennis Court Revisions                           | \$20,532.00                     |
| Proposal#190395 Fabric Installation at Tennis Courts                   | \$15,407.00                     |
| Proposal#191020 RFI-807 Barn EBU Fixtures                              | \$3,275.00                      |
| Proposal#191021 RFI-825 Animal Science Balancing                       | \$868.00                        |
| <b>Total Change Orders #28</b>                                         | <b>\$697,689.25</b>             |
| <b>Change Order #29, Approved 8/6/2019</b>                             |                                 |
| Proposal#190305 PR-48R Auto Collision Wash Bay                         | \$25,322.00                     |
| Proposal#190361 PR-67 Softball Field Revisions                         | \$19,595.00                     |
| Proposal#190396 Dugout Pad Revisions                                   | \$4,073.00                      |
| Proposal#190397 Dugout Conduit at Softball Fields                      | \$8,174.00                      |
| <b>Total Change Orders #29</b>                                         | <b>\$57,164.00</b>              |

|                                                                       |                               |
|-----------------------------------------------------------------------|-------------------------------|
| <b>Change Order #30, Approved 9/17/2019</b>                           |                               |
| Proposal#190341.1 ASI 145R Courtyard Lighting                         | \$1,840.00                    |
| Proposal#190350 PR-77 Paint Booth Dampers                             | \$9,623.00                    |
| Proposal#190351 PR-73 Science Lab Table Power                         | \$10,914.00                   |
| Proposal#190362 Sprinkler revisions                                   | \$4,683.00                    |
| Proposal#190374.1 PR-78 Kitchen Exhaust Fans                          | \$24,591.00                   |
| Prposal#190388 PR-83 Emergency Shower                                 | \$9,999.00                    |
| <b>Total Change Orders #30</b>                                        | <b>\$61,650.00</b>            |
| <b>Change Order #31, Approved 9/17/2019</b>                           |                               |
| Proposal #190377 ASI 45.1 Training Room 034A-Access Control Hardw     | \$4,484.00                    |
| Proposal#190399 RFI 853-Add'l Concrete Sidewalk to N. Southball Fiel  | \$673.00                      |
| Proposal#190404 RFI 856 Parking Lot Pavement Clarification            | \$1,999.89                    |
| Proposal#190409 PR-95 Irrigation Controller & Devices                 | <del>-\$1,576.00</del>        |
| Proposal#190411 HEA Add'l Cost (credit)                               | <del>-\$12,404.00</del>       |
| <b>Total Change Orders #31</b>                                        | <b><del>-\$6,823.11</del></b> |
| <b>Change Order #32, Approved 10/1/2019</b>                           |                               |
| Proposal#190382.2 PR-92.1 HS Entry Plantings                          | <del>-\$711.00</del>          |
| Proposal#190400 Teacher Parking Lot Repairs                           | \$57,457.00                   |
| Proposal#190412 PR-96 Decorative Sandblasting at Courtyard            | <del>-\$4,519.00</del>        |
| Proposal#190414 Irrigation Water Meter Credit                         | <del>-\$4,088.15</del>        |
| <b>Total Change Orders #32</b>                                        | <b><del>\$48,138.85</del></b> |
| <b>Change Order #33, Approved 10/15/2019</b>                          |                               |
| Proposal#190388.1 PR-83 Emergency Shower 14D & 237                    | <del>-\$4,671.70</del>        |
| Proposal#190402.1 Infield Mix Topdressing Material Credit & Add'l Ini | \$27,319.32                   |
| Proposal#190413 Add'l Steel Fire Proofing per IS                      | \$3,564.25                    |
| <b>Total Change Orders #33</b>                                        | <b><del>\$26,211.87</del></b> |
| <b>Total OWNER'S Change Orders Approved to Date</b>                   | <b>\$3,096,148.86</b>         |
| <b>New Contract Sum Including Approved Change Orders</b>              | <b>\$74,739,148.86</b>        |
| <b>Approved Change Orders, Pending Owner's Change #34</b>             |                               |
| Proposal#190060.1R1 ASI-21. 4 Revised Floor Plans Firestopping        | \$27,633.00                   |
| Proposal#190198.1 Misc Drywall Revisions                              | \$3,926.00                    |
| Proposal#190356R1 PR-68 Dugout Revisions                              | <del>-\$57,898.00</del>       |
| Proposal#190366 ASI-141 Auditorium Aisle Lights                       | \$2,405.14                    |
| Proposal#190394.1 Relocate Basketball Hoops                           | \$3,451.00                    |
| Proposal#190398 Liquid Asphalt Escalation                             | \$35,756.04                   |
| Proposal#190401. 1 RFI844 Softball Control Credit                     | <del>-\$1,419.00</del>        |
| Proposal#190415 PR-94 Civil/Landscape Credits                         | <del>-\$2,989.50</del>        |
| Proposal#190416 ASI-013 Animal Science Building, Relocate Cord Ree    | \$1,580.58                    |
| Proposal#190418 Athletic Field Lines (credit)                         | <del>-\$1,424.00</del>        |
| Proposal#191023 ASB Bodine Back-Up and Exit Sign, approved 6/11       | \$1,026.00                    |
| <b>Pending Owner's Change</b>                                         | <b>\$12,047.26</b>            |