

Dover High School and Regional Career Technical Center Project
Summary of Contract Amounts and Expenditures/Obligations To Date
Feasibility Study & Design, Geotech and Construction Services
Date: June 10, 2020

Appropriation #1 (FY14), Issued January 26, 2014:	\$	900,000.00	
Appropriation #2 (FY15), Issued November 12, 2014:	\$	23,300,000.00	7108=CTE
Appropriation #3 (FY16), Issued July 22, 2015:	\$	49,700,000.00	7101=DHS
State of NH Funding:	\$	13,500,000.00	
Appropriation #4, DHS/RCTC Bond Premium Appropriation (Project Manager) Approved 5/11/2016:	\$	222,756.00	
Total Appropriation:	\$	87,622,756.00	

Vendor	Description of Services	(A) Contract Totals	(B) HS Portion of Total Amount @ 77.2%	(C) CTE Portion of Total Amount @ 22.8%	(D = B+C) Total Expenditures To Date	(E = A-D) HS & CTE Remaining Balance (Obligations)	District Share of CTE Portion @ 100%	(F = C x 25%) District Share of CTE Portion @ 25%	(G = C x 75%) (Invoiced through 5/31/2019, FINAL) State Share of CTE Portion @ 75%	State Funding Rec'd To Date COMPLETE
HMFH	Feasability Study	\$ 485,000.00	\$ 374,420.00	\$ 110,580.00	\$ 485,000.00	\$0 - Complete	\$ -	\$ 27,645.00	\$ 82,935.00	\$ 82,935.00
HMFH	PSS#1: Frank Locker Visioning Study	\$ 29,150.00	\$ 22,503.80	\$ 6,646.20	\$ 29,150.00	\$0 - Complete	\$ 6,646.20	\$ -	\$ -	
HMFH	PSS#2: Universal Environmental, (Haz Mat)	\$ 6,270.00	\$ 4,840.44	\$ 1,429.56	\$ 6,270.00	\$0 - Complete	\$ 1,429.56	\$ -	\$ -	
HMFH	PSS#2: McPhail Associates, (GeoTech)	\$ 21,381.81	\$ 16,506.76	\$ 4,875.05	\$ 21,381.81	\$0 - Complete	\$ 4,875.05	\$ -	\$ -	
HMFH	PSS#2: Sebago Technics, (Site Survey)	\$ 43,780.00	\$ 33,798.16	\$ 9,981.84	\$ 43,780.00	\$0 - Complete	\$ 9,981.84	\$ -	\$ -	
HMFH	Add'l Services: Travel, Postage, Printing	\$ 7,811.25	\$ 6,030.29	\$ 1,780.97	\$ 7,811.25	\$0 - Complete	\$ -	\$ 445.24	\$ 1,335.72	\$ 1,335.72
Dover School District	Clerical, Legal and Supply Costs	\$ 14,527.35	\$ 11,215.11	\$ 3,312.24	\$ 14,527.35	\$0 - Complete	\$ 1,116.66	\$ 548.90	\$ 1,646.69	\$ 1,646.69
PC Construction	Construction Manager Services	\$ 96,000.00	\$ 74,112.00	\$ 21,888.00	\$ 96,000.00	\$0 - Complete	\$ -	\$ 5,472.00	\$ 16,416.00	\$ 16,416.00
Subtotal, Feasibility Study:		\$ 703,920.41	\$ 543,426.56	\$ 160,493.85	\$ 703,920.41	\$ -	\$ 24,049.31	\$ 34,111.14	\$ 102,333.41	\$ 102,333.41

Vendor	Description of Services	(A)	(B)	(C)	(D = B+C)	(E = A-D)	District Share of CTE Portion @ 100%	(F = C x 25%)	(G = C x 75%) (Invoiced through 5/31/2019, FINAL) State Share of CTE Portion @ 75%	State Funding Rec'd To Date COMPLETE
HMFH	PSS#3: Schematic Design (15%)	\$ 1,008,000.00	\$ 778,176.00	\$ 229,824.00	\$ 1,008,000.00	\$0 - Complete	\$ -	\$ 57,456.00	\$ 172,368.00	\$ 172,368.00
HMFH	PSS#3 / PSS#6: Design Development (20%)	\$ 1,316,000.00	\$ 1,015,952.00	\$ 300,048.00	\$ 1,316,000.00	\$0 - Complete	\$ -	\$ 75,012.00	\$ 225,036.00	\$ 225,036.00
HMFH	PSS#3 / PSS#6: Construction Documents (25%)	\$ 1,633,000.00	\$ 1,260,676.00	\$ 372,324.00	\$ 1,633,000.00	\$0 - Complete	\$ -	\$ 93,081.00	\$ 279,243.00	\$ 279,243.00
HMFH	PSS#3: Bidding (5%)	\$ 336,000.00	\$ 259,392.00	\$ 76,608.00	\$ 336,000.00	\$0 - Complete	\$ 76,608.00	\$ -	\$ -	
HMFH	PSS#3: Construction Administration-Phase 1 (30%)	\$ 2,016,000.00	\$ 1,556,352.00	\$ 459,648.00	\$ 2,016,000.00	\$0 - Complete		\$ 114,911.97	\$ 344,736.00	\$ 344,736.00
HMFH	PSS#3: Construction Administration-Phase 2 (5%)	\$ 336,000.00	\$ 260,359.59	\$ 75,640.41	\$ 336,000.00	\$0 - Complete	\$ 33,854.25	\$ 10,446.54	\$ 31,339.62	\$ 31,339.62
HMFH	Add'l Services: Travel, Postage, Printing	\$ 43,063.75	\$ 28,862.58	\$ 8,524.17	\$ 37,386.75	\$ 5,677.00	\$ 2,252.18	\$ 1,568.01	\$ 4,703.98	\$ 4,703.98
HMFH	PSS#4: Phail Associates - Geotechnical	\$ 40,630.28	\$ 31,366.58	\$ 9,263.70	\$ 40,630.28	\$0 - Complete	\$ 9,263.71	\$ -	\$ -	
HMFH	PSS#5: Synthetic Turf Field Design	\$ 59,185.50	\$ 45,691.21	\$ 13,494.29	\$ 59,185.50	\$0 - Complete	\$ 13,494.29	\$ -	\$ -	
HMFH	PSS#5: GGD-Technology Procurement	\$ 35,200.00	\$ 27,174.40	\$ 8,025.60	\$ 35,200.00	\$0 - Complete	\$ 8,025.60	\$ -	\$ -	
HMFH	PSS#5: UEC-Add'l HazMat Services	\$ 19,800.00	\$ 15,285.60	\$ 4,514.40	\$ 19,800.00	\$0 - Complete	\$ 4,514.40	\$ -	\$ -	
HMFH	PSS#5: PLS - Furniture & Equip Procurement	\$ 110,000.00	\$ 84,920.00	\$ 25,080.00	\$ 110,000.00	\$0 - Complete	\$ 25,080.00	\$ -	\$ -	
HMFH	PSS#7: Irrigation	\$ 9,350.00	\$ 7,088.05	\$ 2,261.96	\$ 9,350.01	\$0 - Complete	\$ 2,261.96	\$ -	\$ -	
HMFH	PSS#8 & PSS#10: Add'l Geotechnical Engineering	\$ 180,620.00	\$ 135,378.67	\$ 39,982.28	\$ 175,360.95	\$ 5,259.05	\$ 39,982.28	\$ -	\$ -	
HMFH	PSS#9: HMFH Professional Services (COW)	\$ 731.05	\$ 564.37	\$ 166.68	\$ 731.05	\$0 - Complete	\$ 166.68	\$ -	\$ -	
HMFH	PSS#11: Add'l HazMat-Asbestos monitoring & air sampling	\$ 82,500.00	\$ 63,690.00	\$ 18,810.00	\$ 82,500.00	\$0 - Complete	\$ -	\$ -	\$ -	
HMFH	PSS#12: Add'l Landscape Svs-Front Entrance Planting (10/1/19)	\$ 1,650.00	\$ 1,115.40	\$ -	\$ 1,115.40	\$ 534.60	\$ -	\$ -	\$ -	
HEA	Commissioning Agent (includes add'l fee of \$16,320, 11/13/18)	\$ 187,950.00	\$ 145,140.49	\$ 42,809.51	\$ 187,950.00	\$0 - Complete	\$ 1,641.25	\$ 10,292.07	\$ 30,876.19	\$ 30,876.19
Dover School District	Clerical Support, Legal and Supply Costs	\$ 12,064.65	\$ 9,313.91	\$ 2,750.74	\$ 12,064.65	\$0 - Complete	\$ 599.64	\$ 537.78	\$ 1,613.33	\$ 1,613.33
RW Gillespie	Materials Testing Svs & Special Inspections (\$17,500 added 5/14/19)	\$ 185,969.66	\$ 141,905.86	\$ 38,411.09	\$ 180,316.95	\$ 5,652.71	\$ 38,411.09	\$ -	\$ -	
Sebago Technics	Traffic Study	\$ 30,000.00	\$ 23,160.00	\$ 6,840.00	\$ 30,000.00	\$0 - Complete	\$ 6,840.00	\$ -	\$ -	
Eversource Energy	Install pole, anchor, xarms, cutouts for primary riser	\$ 8,608.00	\$ 6,645.37	\$ 1,962.63	\$ 8,608.00	\$0 - Complete	\$ 1,962.63	\$ -	\$ -	
Seacoast Media Group	Employment Ad for Clerk of Works	\$ 329.46	\$ 329.46	\$ -	\$ 329.46	\$0 - Complete	\$ -	\$ -	\$ -	
State of NH-DES	Wetlands Permit Application	\$ 200.00	\$ 154.40	\$ 45.60	\$ 200.00	\$0 - Complete	\$ 45.60	\$ -	\$ -	\$ -
Brooks/Cartabona	Clerk of Works (5/11/16 appropriation)	\$ 214,984.49	\$ 166,150.76	\$ 48,833.73	\$ 214,984.49	\$ -	\$ 48,833.73	\$ -	\$ -	\$ -
PC Construction	GMP, including additions/deductions by change order	\$ 74,751,023.22	\$ 57,992,759.23	\$ 16,582,739.21	\$ 74,575,498.44	\$ 175,524.78	\$ 1,377,155.87	\$ 3,800,518.25	\$ 11,405,065.09	\$ 11,405,065.09
Dover School District	Estimated Gas Usage for Construction Heaters	\$ 204,709.61	\$ 158,035.82	\$ 46,673.79	\$ 204,709.61	\$0 - Complete	\$ 46,673.79	\$ -	\$ -	\$ -
Eversource Energy	Removal of 3 overhead transformers, etc.	\$ 4,917.00	\$ 4,354.07	\$ 562.93	\$ 4,917.00	\$0 - Complete	\$ 562.93	\$ -	\$ -	
Intertek-ATI	Field Water Penetration Testing	\$ 2,250.00	\$ 1,737.00	\$ 513.00	\$ 2,250.00	\$0 - Complete	\$ -	\$ 128.25	\$ 384.75	\$ 384.75
Unitil	DHS/CTC Rebate on boilers	\$ (30,000.00)	\$ (23,160.00)	\$ (6,840.00)	\$ (30,000.00)	\$0 - Complete	\$ -	\$ (1,710.00)	\$ (5,130.00)	\$ (5,130.00)
Dell	(1) Server for HVAC (HS & CTE)	\$ 10,000.00	\$ 7,720.00	\$ 2,280.00	\$ 10,000.00	\$0 - Complete	\$ -	\$ 570.00	\$ 1,710.00	\$ 1,710.00
Optiv Security Inc.	Network Electronics (HS & CTE)	\$ 460,108.71	\$ 357,652.19	\$ 102,456.52	\$ 460,108.71	\$0 - Complete	\$ -	\$ 25,614.13	\$ 76,842.38	\$ 76,842.38
New England Fitness	FFE Purchases (HS)	\$ 134,168.00	\$ 134,168.00	\$ -	\$ 134,168.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
School Furnishings	FFE Purchases (HS \$115,614, \$4,057.60; CTE \$107,507.80)	\$ 227,181.90	\$ 119,670.40	\$ 107,511.50	\$ 227,181.90	\$0 - Complete	\$ -	\$ 26,877.88	\$ 80,633.63	\$ 80,633.63
WB Mason	FFE Purchases (HS \$171,122; CTE \$193,506; \$4,754.26)	\$ 369,382.26	\$ 171,122.00	\$ 197,738.56	\$ 368,860.56	\$ 521.70	\$ -	\$ 49,434.65	\$ 148,303.93	\$ 148,303.93
Creative Office Pavilion	FFE Purchases (HS \$872,204; CTE \$232,403.84)	\$ 1,104,589.37	\$ 872,203.53	\$ 232,385.84	\$ 1,104,589.37	\$0 - Complete	\$ -	\$ 58,096.46	\$ 174,289.38	\$ 174,289.38
Monitor Equipment CO.	FFE Purchases (HS)	\$ 8,684.38	\$ 8,684.38	\$ -	\$ 8,684.38	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Midwest Technology	FFE Purchases (CTE)	\$ 45,074.81	\$ -	\$ 45,074.81	\$ 45,074.81	\$0 - Complete	\$ -	\$ 11,268.70	\$ 33,806.11	\$ 33,806.11
Pocket Nurse Enterprises	FFE Purchases (CTE)	\$ 38,639.88	\$ -	\$ 38,639.88	\$ 38,639.88	\$0 - Complete	\$ -	\$ 9,659.97	\$ 28,979.91	\$ 28,979.91

		(A)	(B)	(C)	(D = B+C)	(E = A-D)		(F = C x 25%)	(G = C x 75%) (Invoiced through 5/31/2019, FINAL) State Share of CTE Portion @ 75%	State Funding Rec'd To Date COMPLETE
Vendor	Description of Services	Contract Totals	HS Portion of Total Amount @ 77.2%	CTE Portion of Total Amount @ 22.8%	Total Expenditures To Date	HS & CTE Remaining Balance (Obligations)	District Share of CTE Portion @ 100%	District Share of CTE Portion @ 25%		
School Furnishings	FFE Purchases (HS \$27,816.31; CTE \$6,940)	\$ 34,756.31	\$ 27,816.31	\$ 6,940.00	\$ 34,756.31	\$0 - Complete	\$ -	\$ 1,735.00	\$ 5,205.00	\$ 5,205.00
Diamedical USA Equip.	FFE Purchases (CTE)	\$ 42,084.00	\$ -	\$ 42,084.00	\$ 42,084.00	\$0 - Complete	\$ -	\$ 10,521.00	\$ 31,563.00	\$ 31,563.00
Diamond Relocation, Inc.	Prof Moving Services (CTE: \$34,400; HS: \$80K, IRN: \$10K)	\$ 120,162.00	\$ 88,762.00	\$ 31,400.00	\$ 120,162.00	\$0 - Complete	\$ 5,790.00	\$ 1,265.00	\$ 24,345.00	\$ 24,345.00
Ockers Co.	CTE Chromebooks/Desktops, students/staff (CTE)	\$ 266,500.00	\$ -	\$ 266,500.00	\$ 266,500.00	\$0 - Complete	\$ -	\$ 66,625.00	\$ 199,875.00	\$ 199,875.00
Ockers Co.	Interactive Monitors (CTE)	\$ 96,293.00	\$ -	\$ 96,293.00	\$ 96,293.00	\$0 - Complete	\$ -	\$ 24,073.27	\$ 72,219.73	\$ 72,219.73
Robert H. Lord Co., Inc.	FFE Purchases (HS)	\$ 3,132.00	\$ 3,132.00	\$ -	\$ 3,132.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Collins Sports Medicine	FFE Purchases (HS)	\$ 9,027.00	\$ 9,027.00	\$ -	\$ 9,027.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Project Adventure, Inc.	Challenge Course Site Evaluation (HS FF&E)	\$ 550.00	\$ 550.00	\$ -	\$ 550.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Ockers Co.	Servers, labor & configuration (HS & CTE)	\$ 52,322.29	\$ 40,393.17	\$ 11,929.12	\$ 52,322.29	\$0 - Complete	\$ 2,938.47	\$ 2,247.66	\$ 6,742.99	\$ 6,742.99
Howard Systems, Inc.	DHS Fiber & Copper installation (Alt to HS)	\$ 9,440.00	\$ 9,440.00	\$ -	\$ 9,440.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Automotive Garage Tools	Move of CTE auto lifts to new HS (CTE)	\$ 5,110.00	\$ -	\$ 5,110.00	\$ 5,110.00	\$0 - Complete	\$ -	\$ 1,277.50	\$ 3,832.50	\$ 3,832.50
Telephone Network Tech	Patch cables for WAPs (HS & CTE)/AP Cabling for café, gym, audi	\$ 5,091.20	\$ 4,658.83	\$ 432.37	\$ 5,091.20	\$0 - Complete	\$ -	\$ 108.09	\$ 324.27	\$ 324.27
R.M.S. Electric, LLC	Install of (2) 20AMP, 208V outlets (HS Admin); Spraybooth wiring	\$ 28,533.70	\$ 7,850.42	\$ 20,683.28	\$ 28,533.70	\$0 - Complete	\$ -	\$ 5,170.83	\$ 15,512.46	\$ 15,512.46
Portland Pottery	Kiln move to new HS (HS)	\$ 214.00	\$ 214.00	\$ -	\$ 214.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
IRN Reuse	Surplus property removal from old HS (HS)	\$ 38,926.00	\$ 38,926.00	\$ -	\$ 38,926.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Airgas USA, LLC	Equipment for welding program (CTE)	\$ 13,960.00	\$ -	\$ 13,960.00	\$ 13,960.00	\$0 - Complete	\$ -	\$ 3,490.00	\$ 10,470.00	\$ 10,470.00
Amazon.com	Charging storage station for Chromebooks/laptops (HS)	\$ 1,936.38	\$ 1,936.38	\$ -	\$ 1,936.38	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Caruso Music, Inc.	Piano (HS)	\$ 10,812.00	\$ 10,812.00	\$ -	\$ 10,812.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Robert Half Technology	IT Temporary Technical Assistance (HS & CTE)	\$ 29,958.89	\$ 26,297.76	\$ 3,661.13	\$ 29,958.89	\$0 - Complete	\$ -	\$ 915.28	\$ 2,745.85	\$ 2,745.85
Jamar Autobody Supply	Parts for Auto Collison Lab (CTE)	\$ 5,404.57	\$ -	\$ 5,404.57	\$ 5,404.57	\$0 - Complete	\$ -	\$ 1,351.14	\$ 4,053.43	\$ 4,053.43
Staples Advantage	Miscellaneous HS IT Equipment (HS)	\$ 129,081.45	\$ 129,081.45	\$ -	\$ 129,081.45	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Ricci Lumber Co., Inc.	Lumber for CTC Electrical Program Lab (CTE)	\$ 1,301.41	\$ -	\$ 1,301.41	\$ 1,301.41	\$0 - Complete	\$ -	\$ 325.35	\$ 976.06	\$ 976.06
Apple	IT Equipment (HS)	\$ 81,780.35	\$ 81,780.35	\$ -	\$ 81,780.35	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
CDW Government	IT Equipment (HS)	\$ 46,228.00	\$ 46,228.00	\$ -	\$ 46,228.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
C&W Services	Custodial labor for detail cleaning at new high school (HS)	\$ 2,788.41	\$ 2,788.41	\$ -	\$ 2,788.41	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Shipyards Waste Solutions	Dumpster pickups for items at old DHS (HS)	\$ 9,623.60	\$ 9,623.60	\$ -	\$ 9,623.60	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Eversource Energy	Interconnection of DHS to the Eversource EDS for the solar project.	\$ 133,000.00	\$ 133,000.00	\$ -	\$ 133,000.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
JAMF Software	IT Equipment (HS) - \$700 orignal PO, voided 7/17 as not needed	\$ -	\$ -	\$ -	\$ -	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Staples Advantage	IT Equipment (HS)	\$ 24,211.50	\$ 24,211.50	\$ -	\$ 24,211.50	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
CDW Government	IT Equipment (HS)	\$ 14,223.00	\$ 14,223.00	\$ -	\$ 14,223.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Project Adventure, Inc.	Challenge Course Elements and Related Estimated Expenses	\$ 19,343.00	\$ 19,343.00	\$ -	\$ 19,343.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
To Be Determined	FFE Items for HS/CTC, approved by JBC 11/27/18; 4/16/19; 5/28/19; 8/6/19	\$ 2,000.00	\$ -	\$ -	\$ -	\$ 2,000.00	\$ -	\$ -	\$ -	\$ -
School Furnishings	Library Shelving (part of \$70K approved by JBC 11/27/2018)	\$ 700.05	\$ 700.05	\$ -	\$ 700.05	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Dover Marine	Snowshoes/jetsled for PE (part of \$70K approved by JBC 11/27/18)	\$ 4,079.98	\$ 4,079.98	\$ -	\$ 4,079.98	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Midwest Technology	Caster set for Greenlee cabinets in CTC (part of \$70K approved by JBC 11/27/2018)	\$ 600.00	\$ -	\$ 600.00	\$ 600.00	\$0 - Complete	\$ -	\$ 150.00	\$ 450.00	\$ 450.00
Glover Plumbing & Heating	Air line work at autobody class room (paint booth)	\$ 2,200.00	\$ -	\$ 2,200.00	\$ 2,200.00	\$0 - Complete	\$ -	\$ 550.00	\$ 1,650.00	\$ 1,650.00
Maple Flooring Manufacturir	Flooring inspection service for gymnasium	\$ 2,783.15	\$ 2,783.15	\$ -	\$ 2,783.15	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Dennison Cabinets	Desk tops (part of \$70K approved by JBC 11/27/2018)	\$ 1,530.00	\$ 1,530.00	\$ -	\$ 1,530.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Carolina Biological Supply	Science Equipment for DHS (part of \$55K approved 4/16/19)	\$ 12,647.61	\$ 12,647.61	\$ -	\$ 12,647.61	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Vernier Software & Technolo	Science Equip for DHS (part of \$55K apprdd 4/16/19 & \$13K on 8/6/19)	\$ 15,165.85	\$ 15,165.85	\$ -	\$ 15,165.85	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Flinn Scientific	Science Equipment for DHS (part of \$55K approved 4/16/19)	\$ 6,858.78	\$ 6,858.78	\$ -	\$ 6,858.78	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
VWR International	Science Equip for DHS (part of \$55K apprdd 4/16/19 & \$13K on 8/6/19)	\$ 24,615.26	\$ 23,208.02	\$ -	\$ 23,208.02	\$ 1,407.24	\$ -	\$ -	\$ -	\$ -
Home Depot	Science Equip for DHS (part of \$13K approved on 8/6/19)	\$ 2,500.00	\$ 1,191.63	\$ -	\$ 1,191.63	\$ 1,308.37	\$ -	\$ -	\$ -	\$ -
Amazon.com	Science Equip for DHS (part of \$13K approved on 8/6/19)	\$ 2,000.00	\$ 311.76	\$ -	\$ 311.76	\$ 1,688.24	\$ -	\$ -	\$ -	\$ -
School Furnishings	FFE for DHS (part of funding approved 5/28)	\$ 7,002.84	\$ 7,002.84		\$ 7,002.84	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Global Industrial	FFE for DHS (part of funding approved 5/28)	\$ 763.53	\$ 763.53	\$ -	\$ 763.53	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Dialmedical Equipment	FFE for CTC (part of funding approved 5/28)	\$ 2,785.00	\$ -	\$ 2,785.00	\$ 2,785.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
School Specialty	FFE for CTC (part of funding approved 5/28)	\$ 727.00	\$ -	\$ 727.00	\$ 727.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Creative Office Pavilion	FFE for DHS (part of funding approved 5/28)	\$ 51,685.84	\$ 47,765.84	\$ -	\$ 47,765.84	\$ 3,920.00	\$ -	\$ -	\$ -	\$ -
Creative Office Pavilion	FFE for CTC (part of funding approved 5/28)	\$ 22,079.00	\$ -	\$ 22,079.00	\$ 22,079.00	\$ -	\$ -	\$ -	\$ -	\$ -
School Furnishings	FFE for CTC (part of funding approved 5/28)	\$ 7,572.85	\$ -	\$ 7,572.85	\$ 7,572.85	\$0 - Complete	\$ 7,572.85	\$ -	\$ -	\$ -
R.M.S. Electric, LLC	Service provided in Woodshop/Welding/Building/Cosmetology	\$ 9,145.27	\$ 9,145.27	\$ -	\$ 9,145.27	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Clean Harbors Environmenta	Environmental Service Needs at DHS (removal of liquid/tank)	\$ 26,405.04	\$ 26,405.04	\$ -	\$ 26,405.04	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Eversource Energy	Disconnect & removal of light pole	\$ 822.08	\$ 822.08	\$ -	\$ 822.08	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Sprague Floor Covering	Flooring in Cosmetology (part of \$5K approved 8/6/19)	\$ 737.23	\$ -	\$ 737.23	\$ 737.23	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
School Furnishings	Reconfigure cosmetology classroom (part of \$5K approved 8/6/19)	\$ 3,276.00	\$ 3,276.00	\$ -	\$ 3,276.00	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
Hi-Way Safety Systems	Fire Line Painting Behind DHS, approved 9/17/2019	\$ 1,528.62	\$ 1,528.62	\$ -	\$ 1,528.62	\$0 - Complete	\$ -	\$ -	\$ -	\$ -
To Be Determined	Placeholder for Softball Dugout (approved 10/15/2019)	\$ 40,000.00	\$ -	\$ -	\$ -	\$ 40,000.00	\$ -	\$ -	\$ -	\$ -
Airgas USA, LLC	Ventilation Adaptors for welding (approved 11/12/2019)	\$ 1,939.40	\$ 1,939.40	\$ -	\$ 1,939.40	\$ -	\$ -	\$ -	\$ -	\$ -

[illegible]