

MAN. NO. CIPM#DHSCTC320
DATE: 6/10/2020

VENDOR VOUCHER MANIFEST
SCHOOL DISTRICT SAU #11

1. DATE	2. PAYEE NAME AND ADDRESS	3. FINANCE PD NO	4. AMOUNT EXPENDED	5. AMOUNT OF CHECK	6. PROJECT NAME
1. 1/21/2020	PC Construction Company 193 Tilley Drive South Burlington, VT 05403				
PO Line					DHSCTC Fac. Improv. FY: 2016
2	4016.1.600.46900.4725.07101.16.000.000.700	201611299		\$ 91,967.23	
4	4016.1.600.46900.4725.07108.16.000.000.700	201611299		\$ 23,410.77	
		Total Earned, Current		\$ 115,378.00	
	4016.1.000.00000.2340.00000.00.000.000.110				
		Retainage (Released)		-14,870.00	
		Total Earned Less Retainage/Current Payment Due		\$ 130,248.00	
Invoice #15027-043 for Construction Services through 04/24/2020 per attached schedule of values and transaction report.					
Payment #43 includes the release of \$14,870 in retainage. Retainage balance after payment #43, \$58,962					
TOTALS:				\$130,248.00	

TO THE TREASURER, PAYMENTS AUTHORIZED AND ORDERED
TO THE PERSONS LISTED ABOVE FOR THE SUMS INDICATED
IN COLUMN 5. AMOUNT OF CHECK AMOUNTING IN THE
AGGREGATE TO:

130,248.00

Superintendent of Schools or Business Administrator

Date

Robert Carrier, Deputy Mayor, JBC Chair

Date

CREATIVEOFFICEPAVILION

One Design Center Place

Suite 734

Boston, MA 02210

Phone 617-956-4100

Fax 617-426-6541

www.creativeofficepavillon.com**INVOICE**

Invoice Number	143885
Invoice Date	01/15/2020
Sales Order No	101833
Customer Account	DOVER SCHOOL
Salesperson	Joy Nelson
Payment Due Date	01/25/2020
Terms	NET 10
Page	7 of 7

REMIT TO:

Creative Office Pavilion

One Design Center Place

Suite 734

Boston, MA 02210

Contact ar@cop-inc.com to inquire about ACH or wire payments.

For any questions regarding this order, please contact your Customer Care Rep:
Ayana Price at 617-348-3230 (ayana.price@cop-inc.com).



CONSTRUCTION

Construction Invoice

193 Tilley Drive, South Burlington, VT 05403 | 802.658.4100

Invoice Number: 15027-043

Date: 5/15/20

Project Number: 15027

Requisition Number: 043

To: Dover School District
ATTN: Robin LaFleau
61 Locust Street, Suite 409
Dover, NH 03820

Project	Location	Client Reference	Terms
15027	Dover, NH	Dover HS and CTC Renovations	Net 30

Description of Work:

Construction services completed through April 24, 2020 per attached schedule of values and transaction report.

Breakdown (this billing):

Dover High School (77.2%) = \$103,446.87

Career Technical Center (22.8%) = \$26,801.13

79.4% Actual
20.6% Actual

Total this invoice:

\$130,248

cc: Robin LaFleur
Joseph Picoraro
PCC Accounts Receivable



CONSTRUCTION

Conditional Waiver and Release Upon Progress Payment

Contractor PC Construction Company
 Owner Dover School District
 Project Dover High School and Career Technical Center
 Location 25 Alumni Drive Dover, NH 03820
 PC Project No. 15027

Upon receipt by the undersigned Contractor of payment in good funds from Owner in the sum of \$ 130,248 for Payment Application No. 43, in addition to any amounts included in payment applications previously submitted, the undersigned on behalf of Contractor waives, releases, and relinquishes any and all claims, demands, or rights of lien for all work, labor, materials, machinery, or other goods, equipment, or services done, performed, or furnished on the Project through the date of 04/24/2020. This does not waive or release amounts subject to change order requests or proposals that have not yet been finally determined, and does not cover any retentions retained before or after the release date. The undersigned further warrants and represents that any and all valid labor and/or materials and equipment bills now due and payable on the job hereinabove described on behalf of the undersigned have been paid in full, or will be paid from these funds. Before recipient of this document relies on it, said party should verify evidence of payment to PC Construction.

Dated 5/15/2020

PC CONSTRUCTION COMPANY
[Signature]
 Signature

Garret Bertolini Senior Project Manager
 Name Title

State of New Hampshire (SS)
 County of Stratford

On this 15th day of May, 2020, before me personally appeared Garret Bertolini, to me known, and known to me to be the Senior Project Manager of PC Construction Company and s/he acknowledged the foregoing instrument, by her/him signed, to be her/his free act and deed and the free act and deed of said firm.

Notary Public [Signature] My Commission Expires February 1, 2022



APPLICATION AND CERTIFICATE FOR PAYMENT

Page: 1 of 16

TO OWNER: Dover School District
61 Locust Street
409
Dover, NH 03820-4132

PROJECT: Dover High School and Career Technical Center
61 Locust Street
409
Dover, NH 03820-4132

APPLICATION NO.: 43
PERIOD TO : 03/31/2020
PROJECT NOS.: 15027

Distribution to:
☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR
☐

FROM CONTRACTOR: PC Construction Company
183 Tilley Drive
South Burlington, VT 05403
USA

ARCHITECT:

CONTRACT DATE : 03/15/2016

CONTRACT FOR: Dover High School and Career Technical

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation sheet is attached.

1. ORIGINAL CONTRACT SUM \$ 71,643,000
2. Net change by change orders \$ 3,110,051
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 74,753,051
4. TOTAL COMPLETED & STORED TO DATE \$ 74,690,870
(Column I on G703)
5. RETAINAGE:
(Total retainage Column K of G703) \$ 58,962
6. TOTAL EARNED LESS RETAINAGE \$ 74,631,908
(Line 4 less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT
(Line 6 from prior Certificate) \$ 74,501,660
8. CURRENT PAYMENT DUE \$ 130,248
9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 8) \$ 121,143

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Change Order approved in previous months by Owner		8,874,821	-564,770
APPROVED THIS MONTH			
Number	Date Approved		
0037	02/10/2020		0
Current Total:		0	0
Net Change by Change Orders			3,110,051

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Contractor: PC Construction Company

By: [Signature] Date: 5/15/20

State of: New Hampshire

County of: Shuttsford

Subscribed and sworn to before

me this 15th day of May 2020

Notary Public: [Signature]

My Commission expires: February 1, 2022



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of Work is in accordance with the Contract Documents, and the Contractor is entitled to the payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED: \$

(Attach explanation if amount certified differs from the amount applied for. Initial figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

PC Construction Company

APPLICATION NUMBER: 43

APPLICATION DATE: 04/23/2020
PERIOD TO: 03/31/2020

A	B	C	D	E	F		G	H	I	J	K
ITEM NO.	DESCRIPTION OF WORK	ORIGINAL SOV	SOV CHANGES	SCHEDULED VALUE	WORK COMPLETED (F+G)		THIS PERIOD	MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	BALANCE TO FINISH	RETAINAGE
					FROM PREVIOUS APPLICATION						
15027	Dover High School and Garbor										
01	GENERAL CONDITIONS										
010000	Mobilization & Demobilization	45,000	0	45,000	44,893	393	0	44,500	98	500	0
010020	Office Supplies	37,575	0	37,575	37,488	89	0	37,575	100	0	0
010025	PM Software	24,505	0	24,505	24,447	58	0	24,505	100	0	0
010030	Office Furniture/Systems	48,000	0	48,000	47,886	114	0	48,000	100	0	0
010035	Kiosk	10,000	0	10,000	9,976	24	0	10,000	100	0	0
010080	Janitorial Services	8,350	0	8,350	8,330	20	0	8,350	100	0	0
010070	Temporary Wiring	5,000	0	5,000	4,988	12	0	5,000	100	0	0
010090	Water Usage	7,600	0	7,600	7,582	18	0	7,600	100	0	0
010100	Telephone/Communications	34,200	0	34,200	34,119	81	0	34,200	100	0	0
010110	Sanitary Facilities	38,000	0	38,000	37,910	90	0	38,000	100	0	0
010130	Construction Fence	30,000	0	30,000	29,929	71	0	30,000	100	0	0
010400	Temporary Heat	175,000	0	175,000	174,564	436	0	175,000	100	0	0
010410	Temporary Enclosure	150,000	0	150,000	149,644	356	0	150,000	100	0	0
011040	Snow Removal	40,000	0	40,000	39,905	95	0	40,000	100	0	0
011050	Park/Transport/Trucking Lot	50,000	0	50,000	49,881	119	0	50,000	100	0	0
011160	Blueprinting/Contract Drawings	15,000	0	15,000	14,964	1,964	0	13,000	87	2,000	0
011200	OSHA & First Aid	77,600	0	77,600	77,316	184	0	77,500	100	0	0
011320	Progress Cleanup/Removal	166,000	950	166,950	166,506	444	0	166,950	100	0	0
011330	Floor Protection	75,750	0	75,750	75,570	180	0	75,750	100	0	0
011360	Final Cleanup	141,091	0	141,091	140,756	335	0	141,091	100	0	0
012000	Project Management	2,789,485	17,720	2,807,205	2,800,537	2,868	0	2,803,205	100	4,000	0
012060	Safety Engineer	241,880	0	241,880	241,105	574	0	241,880	100	0	0
012110	Field Engineer	20,000	0	20,000	19,952	48	0	20,000	100	0	0
012200	Field Office Manager	218,440	0	218,440	217,921	519	0	218,440	100	0	0
013000	Living Allowance	81,000	0	81,000	80,808	192	0	81,000	100	0	0
013020	Travel Expenses	22,800	0	22,800	22,746	54	0	22,800	100	0	0
014000	Scheduling	2,280	0	2,280	2,275	5	0	2,280	100	0	0
014080	Estimating	50,000	0	50,000	49,881	119	0	50,000	100	0	0
015300	Loader/Material Handling	106,220	0	106,220	105,968	252	0	106,220	100	0	0
015520	Field Office	38,000	0	38,000	37,910	90	0	38,000	100	0	0
015530	Subcontractor Trailer	0	0	0	0	0	0	0	0	0	0
015660	Storage Trailer/Container	11,400	0	11,400	11,373	27	0	11,400	100	0	0
015650	Expendable Tools	0	0	0	0	0	0	0	0	0	0
015980	Small Tools	0	0	0	0	0	0	0	0	0	0
015970	Support Equipment	0	0	0	0	0	0	0	0	0	0
015980	Fuel, Oil, Lube	0	0	0	0	0	0	0	0	0	0

CONTINUATION SHEET

PC Construction Company

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached. In tabulation below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 43

APPLICATION DATE: 04/23/2020

PERIOD TO: 03/31/2020

A	B	C	D	E	F	G	H	I	J	K	
ITEM NO.	DESCRIPTION OF WORK	ORIGINAL SOV	SOV CHANGES	SCHEDULED VALUE	WORK COMPLETED (F+G)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER- %(I/E)	BALANCE TO FINISH	RETAINAGE
					FROM PREVIOUS APPLICATION	THIS PERIOD					
016000	Builder's Risk Insurance	68,863	0	68,863	68,869	184	0	68,863	100	0	0
016150	GL Insurance	537,323	25,122	562,445	561,109	1,196	0	562,306	100	140	0
016200	P&P Bond	401,201	18,752	419,953	418,958	637	0	419,582	100	360	0
	GENERAL CONDITIONS Total:	5,787,263	62,544	5,849,807	5,835,912	6,885	0	5,842,807	100	7,000	0
02	SITE WORK										
020000	Sitework Subcontractor	4,511,082	4,336	4,515,418	4,504,693	10,725	0	4,515,418	100	0	0
020500	Demolition Subcontractor	1,127,000	0	1,127,000	1,124,323	2,677	0	1,127,000	100	0	0
020550	Asbestos Abatement Subcontractor	1,092,000	0	1,092,000	1,088,406	2,594	0	1,092,000	100	0	0
020600	Courtyard Site Access	20,000	0	20,000	19,962	48	0	20,000	100	0	0
027112	Landscaping and Hardscaping	525,000	-1,555	523,445	519,523	3,922	0	523,445	100	0	0
027210	Fencing	121,582	0	121,582	121,293	289	0	121,582	100	0	0
027600	Turf Field	497,518	0	497,518	496,338	1,182	0	497,518	100	0	0
027610	Tennis Courts	136,540	0	136,540	136,216	324	0	136,540	100	0	0
027620	Track Repairs	7,500	0	7,500	7,482	18	0	7,500	100	0	0
	SITE WORK Total:	8,038,222	2,781	8,041,003	8,019,225	21,778	0	8,041,003	100	0	0
03	CONCRETE										
030002	Concrete Flatwork Subcontractor	2,019,559	-28,000	1,991,559	1,985,831	4,728	0	1,990,559	100	0	0
031000	Concrete Subcontract	1,800,000	0	1,800,000	1,795,724	4,276	0	1,800,000	100	0	0
031200	Site Concrete	536,000	0	536,000	534,727	1,273	0	536,000	100	0	0
032000	Concrete Reinforcement	0	0	0	0	0	0	0	0	0	0
033480	Rammed Aggregate Piers	285,917	0	285,917	285,238	679	0	285,917	100	0	0
033650	Polished Concrete Floors	98,075	0	98,075	97,842	233	0	98,075	100	0	0
	CONCRETE Total:	4,739,551	-29,000	4,710,551	4,699,362	11,180	0	4,710,551	100	0	0
04	MASONRY										
042000	Masonry	3,450,000	0	3,450,000	3,441,805	8,195	0	3,450,000	100	0	0
	MASONRY Total:	3,450,000	0	3,450,000	3,441,805	8,195	0	3,450,000	100	0	0
05	METALS										
051000	Structural Steel	6,400,000	0	6,400,000	6,384,798	15,202	0	6,400,000	100	0	0
055000	Misc Metals	755,350	0	755,350	753,556	1,794	0	755,350	100	0	0
055010	Unlaminated Ceiling	10,000	0	10,000	9,976	24	0	10,000	100	0	0
	METALS Total:	7,165,350	0	7,165,350	7,148,330	17,020	0	7,165,350	100	0	0
06	WOOD & PLASTICS										
060800	Misc Carpentry	100,000	0	100,000	99,762	238	0	100,000	100	0	0
061005	Auditorium Ceiling Access	0	100,000	100,000	99,762	238	0	100,000	100	0	0
062000	Milwork	372,023	0	372,023	371,138	884	0	372,023	100	0	0
064020	Laboratory Casework	1,180,000	0	1,180,000	1,177,187	2,803	0	1,180,000	100	0	0

PC Construction Company

CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 43
APPLICATION DATE: 04/23/2020
PERIOD TO: 03/31/2020

A	B	C	D	E	F	G	H	I	J	K	
ITEM NO.	DESCRIPTION OF WORK	ORIGINAL SOV	SOV CHANGES	SCHEDULED VALUE	WORK COMPLETED (F+G)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER- %(I/E)	BALANCE TO FINISH	RETAINAGE
					FROM PREVIOUS APPLICATION	THIS PERIOD					
065100	Animal Science Building Allowance	1,200,000	-1,188,000	2,000	1,995	5	0	2,000	100	0	0
	WOOD & PLASTICS Total:	2,852,023	-1,088,000	1,764,023	1,748,857	4,166	0	1,754,023	100	0	0
07	THERMAL & MOISTURE										
071000	Waterproofing	41,600	0	41,600	41,501	99	0	41,600	100	0	0
071850	Air Infiltration Barriers	450,400	0	450,400	449,330	1,070	0	450,400	100	0	0
072500	Fireproofing Subcontract	328,320	0	328,320	327,540	780	0	328,320	100	0	0
072600	Firestopping Subcontract	59,400	0	59,400	59,259	141	0	59,400	100	0	0
073100	Roofing Subcontract	1,770,000	0	1,770,000	1,765,796	4,204	0	1,770,000	100	0	0
	THERMAL & MOISTURE Total:	2,648,720	0	2,648,720	2,643,426	6,294	0	2,649,720	100	0	0
08	DOORS & WINDOWS										
080100	Doors Frames and Hardware	761,280	68,000	693,280	691,643	1,647	0	693,280	100	0	0
080110	Door and Hardware Installation	0	68,000	68,000	67,838	162	0	68,000	100	0	0
083300	Overhead Doors	63,800	0	63,800	63,646	152	0	63,800	100	0	0
084000	Windows, Storefront and Curtainwall	2,700,000	-225,000	2,475,000	2,469,121	5,879	0	2,475,000	100	0	0
088000	Interior Glazing	0	225,000	225,000	224,465	534	0	225,000	100	0	0
	DOORS & WINDOWS Total:	3,525,080	0	3,525,080	3,516,717	8,373	0	3,525,080	100	0	0
09	FINISHES										
092000	Gypsum Drywall System	5,559,750	0	5,559,750	5,546,544	13,206	0	5,559,750	100	0	0
093100	Ceramic Tile	654,870	0	654,870	653,314	1,556	0	654,870	100	0	0
095000	Acoustical Treatment	0	0	0	0	0	0	0	0	0	0
095100	Acoustical Ceilings	585,473	0	585,473	584,082	1,391	0	585,473	100	0	0
095200	Acoustic Wall Panels	426,128	-1,500	424,628	423,619	1,009	0	424,628	100	0	0
095600	Wood Flooring	159,000	0	159,000	158,622	-39,547	0	119,075	75	39,925	5,954
096000	Resilient Flooring	957,992	0	957,992	955,718	2,276	0	957,992	100	0	0
097000	Resilient Athletic Flooring	49,000	0	49,000	48,864	116	0	49,000	100	0	0
098000	Painting Subcontractor	603,500	0	603,500	602,067	1,433	0	603,500	100	0	0
	FINISHES Total:	8,955,713	-1,500	8,954,213	8,977,849	-16,581	0	8,954,286	100	39,925	5,954
10	SPECIALTIES										
100000	Misc Specialties	600,257	0	600,257	598,831	1,426	0	600,257	100	0	0
104210	Signage Subcontractor	114,114	0	114,114	113,843	271	0	114,114	100	0	0
	SPECIALTIES Total:	714,371	0	714,371	712,674	1,697	0	714,371	100	0	0
11	EQUIPMENT										
110600	Stage Rigging and Curtains	278,000	0	278,000	277,340	660	0	278,000	100	0	0
111400	Kitchen Equipment	523,570	0	523,570	522,326	1,244	0	523,570	100	0	0
111800	Loading Dock Equipment	9,032	0	9,032	9,011	21	0	9,032	100	0	0
111710	Climbing Wall Allowance	35,000	-35,000	0	0	0	0	0	0	0	0

PC Construction Company

CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 43
APPLICATION DATE: 04/23/2020
PERIOD TO: 03/31/2020

A	B	C	D	E	F	G	H	I	J	K
ITEM NO.	DESCRIPTION OF WORK	ORIGINAL SOV	SOV CHANGES	SCHEDULED VALUE	WORK COMPLETED (F+G)	THIS PERIOD	MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	BALANCE TO FINISH	RETAINAGE
113000	ATHLETIC EQUIPMENT	137,468	8,543	144,132	143,780	342	0	144,132	0	0
12	EQUIPMENT Total:	983,091	-28,357	954,734	952,468	2,268	0	954,734	0	0
125000	FURNISHINGS									
127100	Window Treatments	80,250	0	80,250	80,059	191	0	80,250	0	0
127300	Flood Auditorium Seating	126,955	0	126,955	126,853	302	0	126,955	0	0
	Gymnasium Seating	141,818	0	141,818	141,481	337	0	141,818	0	0
14	FURNISHINGS Total:	348,023	0	348,023	348,194	829	0	348,023	0	0
142000	CONVEYING SYSTEMS									
	Elevators	211,131	0	211,131	210,830	501	0	211,131	0	0
15	CONVEYING SYSTEMS Total:	211,131	0	211,131	210,830	501	0	211,131	0	0
151030	MECHANICAL - PROCESS									
	MEP Enabling & Relocations	0	0	0	0	0	0	0	0	0
152	MECHANICAL - PROCESS Total:	0	0	0	0	0	0	0	0	0
152882	MECHANICAL-HVAC									
152883	Machine Insulation Subcontract	0	631,500	631,500	630,000	1,500	0	631,500	0	0
152882	Automatic Temperature Controls	818,610	0	818,610	818,566	0	0	818,566	0	0
152800	Air-Handling Equipment	1,870,170	0	1,870,170	1,866,203	3,967	0	1,870,170	1,944	5,000
	Condensing Boilers	99,108	0	99,108	98,873	235	0	99,108	0	0
153	MECHANICAL-HVAC Total:	2,587,888	631,500	3,219,388	3,211,741	5,703	0	3,217,444	1,944	5,000
153880	MECHANICAL-PLUMBING									
153881	Plumbing Subcontract	2,421,924	0	2,421,924	2,416,171	5,753	0	2,421,924	0	0
153882	Mechanical Subcontract	3,089,000	-849,000	2,240,000	2,234,679	1,321	0	2,236,000	4,000	4,839
153883	Spill AC Units	0	168,000	168,000	167,601	399	0	168,000	0	0
153884	Induction Units	0	164,580	164,580	164,189	391	0	164,580	0	0
153885	Fire Protection	604,520	-25,000	579,520	578,143	1,377	0	579,520	0	0
	Ductwork Subcontract	2,865,900	-189,590	2,676,310	2,659,987	8,333	0	2,685,320	0	0
16	MECHANICAL-PLUMBING Total:	8,971,344	-731,000	8,240,344	8,220,771	15,573	0	8,236,344	4,000	4,839
160000	ELECTRICAL									
160015	Electrical Subcontract	6,766,800	0	6,766,800	6,750,727	16,073	0	6,766,800	0	0
	Electrical Ductbank	90,000	0	90,000	89,796	204	0	90,000	0	0
19	ELECTRICAL Total:	6,856,800	0	6,856,800	6,840,513	16,277	0	6,856,800	0	0
190001	CHANGE ORDERS									
190002	Permit Set Sitework Revisions	124,525	0	124,525	124,229	296	0	124,525	0	0
190003	Sewer Revisions	22,089	0	22,089	22,037	52	0	22,089	0	0
	Fabric at Sewer and Storm Underdrain	10,738	0	10,738	10,710	28	0	10,738	0	0

PC Construction Company

CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 43
APPLICATION DATE: 04/23/2020
PERIOD TO: 03/31/2020

A	B	C	D	E	F	G	H	I	J	K
ITEM NO.	DESCRIPTION OF WORK	ORIGINAL SOV	SOV CHANGES	SCHEDULED VALUE	WORK COMPLETED (F+G)	THIS PERIOD	MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	BALANCE TO FINISH	RETAINAGE
190004	Overlay Alum. Drive Sidewalk	11,622	0	11,622	11,594	28	0	11,622	0	0
190006	Sewer Line Lodge Removal	0	6,000	6,000	5,986	14	0	6,000	0	0
190007	RF-1002 Football Scoreboard Support	0	18,255	18,255	18,212	43	0	18,255	0	0
190008	SMH-3 Location Revision	842	0	842	840	2	0	842	0	0
190010	RF-1007 Fabric Under Roadway	0	3,586	3,586	3,577	9	0	3,586	0	0
190012	RF-10012 Organic Material At Loading Dock	0	33,294	33,294	33,216	78	0	33,294	0	0
190013	Lodge Removal FM to SMH-2	0	1,850	1,850	1,848	4	0	1,850	0	0
190014	Lodge Removal SMH-2 to SMH-1	0	8,400	8,400	8,380	20	0	8,400	0	0
190016	Lodge Removal SMH-1 to Existing	0	3,050	3,050	3,043	7	0	3,050	0	0
190017	Structural Changes Bid to Construction Set	44,178	0	44,178	44,073	105	0	44,178	0	0
190018	Addenda A Cost Revisions	61,244	0	61,244	61,089	145	0	61,244	0	0
190019	Addenda B Cost Revisions	43,996	0	43,996	43,892	104	0	43,996	0	0
190020	Foundation and Utility Lodge Removal	404,421	0	404,421	403,460	961	0	404,421	0	0
190021	ASI-001 Catwalk Revisions	0	-1,635	-1,635	-1,631	-4	0	-1,635	0	0
190022	ASI-007 Loading Dock Footing Revisions	0	2,126	2,126	2,121	5	0	2,126	0	0
190023	ASI-006R Drainage Revisions	0	14,530	14,530	14,495	35	0	14,530	0	0
190025	Interior Organic Removal	0	2,476	2,476	2,470	6	0	2,476	0	0
190026	RF-108 Deleted HAPs at AE Line	0	-9,405	-9,405	-9,383	-22	0	-9,405	0	0
190027	RF-125 Loop Road Subgrade	0	17,347	17,347	17,306	41	0	17,347	0	0
190028	ASI-12 Animal Science Power	0	36,358	36,358	36,272	86	0	36,358	0	0
190029	Edge Strip Deletion Credit	0	-8,862	-8,862	-8,846	-16	0	-8,862	0	0
190031	ASI-014 Kitchen Equipment Revisions	0	435,564	435,564	434,529	1,035	0	435,564	0	0
190032	ASI-015 Underlab Piping Revisions RF1132	0	22,219	22,219	22,166	53	0	22,219	0	0
190033	ASI-017 Steel Additions	0	3,242	3,242	3,234	8	0	3,242	0	0
190036	PR-001 Slab Depression Dilation	0	13,781	13,781	13,758	33	0	13,781	0	0
190037	ASI-022 Elevator Roof Structure	0	-46,214	-46,214	-46,104	-110	0	-46,214	0	0
190038	ASI-21.1 Curbside Revisions	0	109	109	109	0	0	109	0	0
190039	ASI-021.2 Revised Exterior Elevations	0	4,787	4,787	4,776	11	0	4,787	0	0
190040	ASI-023 Revised Green Traps	0	-2,536	-2,536	-2,530	-6	0	-2,536	0	0
190042	ASI-026 Revisions to Submittal 05/200-021	0	-10,110	-10,110	-10,088	-24	0	-10,110	0	0
190043	ASI-27 Smoke Hatch Revisions	0	491	491	480	1	0	491	0	0
190044	ASI-028 Brace at Column	0	16,196	16,196	16,156	38	0	16,196	0	0
190046	Need Description	0	4,066	4,066	4,058	2	0	4,066	0	0
190047	230F Safety Cage Deletion	0	-857	-857	-855	-2	0	-857	0	0
190048	RF-141R1 Fiber Reinforced Concrete	0	-21,919	-21,919	-21,867	-52	0	-21,919	0	0
190049	ASI-034 Weight Room Floor Revision	0	-1,500	-1,500	-1,496	-4	0	-1,500	0	0
190050	ASI 031 RF1 189 Eliminated Catwalk Mesh	0	-6,230	-6,230	-6,215	-15	0	-6,230	0	0

PC Construction Company

CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 43
APPLICATION DATE: 04/23/2020
PERIOD TO: 03/31/2020

A	B	C	D	E	F	G	H	I	J	K	
ITEM NO.	DESCRIPTION OF WORK	ORIGINAL SOV	SOV CHANGES	SCHEDULED VALUE	WORK COMPLETED (F+G)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER- %(J/E)	BALANCE TO FINISH	RETAINAGE
					FROM PREVIOUS APPLICATION	THIS PERIOD					
190052	ASI-21.5 Add Neutralization Tank	0	37,887	37,887	37,807	90	0	37,887	100	0	0
190053	PR-003 Schluter Cova Base	0	-5,700	-5,700	-5,886	-14	0	-5,700	100	0	0
190056	RFL-100 Area E Ductwork @ Stair #5	0	3,836	3,836	3,627	9	0	3,836	100	0	0
190058	ASI-21.6 Door Schedule Revisions	0	-150	-150	-150	-0	0	-150	100	0	0
190059	ASI-32 & 37 Brace Bays	0	1,545	1,545	1,541	4	0	1,545	100	0	0
190060	ASI-21.4 Revised Floor Plans	0	48,780	48,780	48,864	116	0	48,780	100	0	0
190061	ASI-038 Auto Tech Office Roof	0	-811	-811	-808	-2	0	-811	100	0	0
190062	ASI-038 Bleacher Power	0	-4,544	-4,544	-4,533	-11	0	-4,544	100	0	0
190063	ASI-021.7 FF&E Drawings	0	-44,581	-44,581	-44,475	-106	0	-44,581	100	0	0
190065	ASI-21.3 Civil and Landscaping Revisions	0	17,793	17,793	17,761	42	0	17,793	100	0	0
190066	Loading Dock Roof	0	31,838	31,838	31,762	76	0	31,838	100	0	0
190067	ASI-021.8 Updated Ceiling Plans	0	925	925	923	2	0	925	100	0	0
190069	ASI-021.08 Revised Electrical Drawings	0	44,872	44,872	44,765	-2,893	0	41,872	83	3,000	0
190071	Baseball Seating Cages	0	18,535	18,535	18,491	44	0	18,535	100	0	0
190072	ASI-040 Mock-up Wall Updates	0	-960	-960	-958	-2	0	-960	100	0	0
190073	ASI-041 Lockers in Building Construction	0	4,019	4,019	4,009	10	0	4,019	100	0	0
190075	RFL-257 Storage Room Duct Shaft	0	884	884	882	2	0	884	100	0	0
190077	ASI-044 Power to Air Cleaners	0	10,155	10,155	10,131	24	0	10,155	100	0	0
190078	Paint Booth Procurement	0	200,385	200,385	199,908	476	0	200,385	100	0	0
190080	ASI-21.11 FEC Locations	0	36,133	36,133	36,047	86	0	36,133	100	0	0
190081	RFL-262 Storage Door Layout Revisions	0	1,980	1,980	1,985	5	0	1,980	100	0	0
190082	ASI-049 Mezz Guard Rail	0	-255	-255	-254	-1	0	-255	100	0	0
190083	RFL-188 Catwalk Access Revisions	0	-136	-136	-135	-0	0	-136	100	0	0
190084	ASI-047 CUH Revisions	0	2,624	2,624	2,618	6	0	2,624	100	0	0
190085	ASI-050 Auto Collision Slab Depression	0	11,355	11,355	11,328	27	0	11,355	100	0	0
190086	Sprinkler Coverage at Town Square	0	8,450	8,450	8,430	20	0	8,450	100	0	0
190087	ASI-052 Life Science Diffusers	0	1,222	1,222	1,219	3	0	1,222	100	0	0
190088	ASI-046 Training Room Door	0	2,211	2,211	2,206	5	0	2,211	100	0	0
190089	RFL-261R1 Dishwasher Exhaust Duct	0	4,916	4,916	4,904	12	0	4,916	100	0	0
190090	ASI-054 CW & Aud Elev Updates	0	3,966	3,966	3,957	9	0	3,966	100	0	0
190091	ASI-045 Door 040.3 Update	0	782	782	780	2	0	782	100	0	0
190092	ASI-056 Auto Tech Lift Revision	0	2,138	2,138	2,133	5	0	2,138	100	0	0
190093	Loop Road and Field Drainage	0	11,684	11,684	11,656	28	0	11,684	100	0	0
190095	Corridor Locker Size Change	0	10,500	10,500	10,475	25	0	10,500	100	0	0
190097	PR-009 Gym Diffuser Covers	0	4,878	4,878	4,867	11	0	4,878	100	0	0
190098	RFL-351 Cardio/Weight Room Ceiling	0	9,894	9,894	9,871	23	0	9,894	100	0	0
190099	ASI-061 Air PE Wall	0	2,055	2,055	2,050	5	0	2,055	100	0	0
190099	RFL-291 Gym Parking	0	5,525	5,525	5,512	13	0	5,525	100	0	0

PC Construction Company

CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 43

APPLICATION DATE: 04/23/2020

PERIOD TO: 03/31/2020

A	B	C	D	E	F	G	H	I	J	K	
ITEM NO.	DESCRIPTION OF WORK	ORIGINAL SOV	SOV CHANGES	SCHEDULED VALUE	WORK COMPLETED (F+G)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER- %(I/E)	BALANCE TO FINISH	RETAINAGE
					FROM PREVIOUS APPLICATION	THIS PERIOD					
190101	RFI-359 Powered Door Operators	0	5,034	5,034	5,022	12	0	5,034	100	0	0
190102	ASI-008 Borrowed Light in Facilities	0	461	461	-460	-1	0	-461	100	0	0
190103	ASI-005 Electrical Coordination	0	7,244	7,244	7,227	17	0	7,244	100	0	0
190104	PR-010 Guidance Sulin Revisions	0	1,900	1,900	1,895	5	0	1,900	100	0	0
190105	RFI-316 Trap Filter	0	1,025	1,025	1,023	2	0	1,025	100	0	0
190107	RFI-407 Life Skill Exhaust Hood	0	-7,129	-7,129	-7,112	-17	0	-7,129	100	0	0
190111	ASI-073 Library Borrowed Light Changes	0	-3,447	-3,447	-3,439	-8	0	-3,447	100	0	0
190113	ASI-083 Hardware and Security	0	3,129	3,129	3,122	7	0	3,129	100	0	0
190114	PR-12 Dust Collector Elec Rev	0	941	941	939	2	0	941	100	0	0
190115	ASI-074 Ductless Unit Elec Rev	0	-5,168	-5,168	-5,156	-12	0	-5,168	100	0	0
190116	ASI-075 Exhaust Ductwork in 203A & B	0	2,650	2,650	2,644	6	0	2,650	100	0	0
190117	PR-13 Cosmeology Lockers	0	2,208	2,208	2,203	5	0	2,208	100	0	0
190121	ASI-078 Water Heater Intake and Exhaust	0	6,537	6,537	13,042	-6,505	0	6,537	100	0	0
190122	ASI-21.13 Plumbing Revisions	0	59,894	59,894	59,792	142	0	59,894	100	0	0
190123	PR-014 Forum Stair Coatings	0	-1,122	-1,122	-1,119	-3	0	-1,122	100	0	0
190124	ASI-081 HL-137.2 Donation	0	-332	-332	-331	-1	0	-332	100	0	0
190125	RFI-427R1 Radiant Panel Modifications	0	1,848	1,848	1,844	4	0	1,848	100	0	0
190127	RFI-428 Auditorium Handrail Addition, ASI-	0	21,283	21,283	21,232	51	0	21,283	100	0	0
190128	PR-10 Electrical Changes	0	481	481	480	1	0	481	100	0	0
190129	ASI-085 Column Enclosure AC/B15.8	0	1,125	1,125	1,122	3	0	1,125	100	0	0
190130	RFI-281 Additional Ductwork	0	4,445	4,445	4,434	11	0	4,445	100	0	0
190131	RFI-338K Expansion Joints	0	146,124	146,124	145,777	347	0	146,124	100	0	0
190132	Courtyard Speaker Strobes	0	3,311	3,311	3,303	8	0	3,311	100	0	0
190133	RFI-462 Ballroom/Alumni Catchbasin	0	9,973	9,973	9,949	24	0	9,973	100	0	0
190134	RFI-474 Salon 106 Supply Air	0	18,734	18,734	18,690	44	0	18,734	100	0	0
190135	RFI-469 Unit Heater 12	0	340	340	339	1	0	340	100	0	0
190136	RFI-480 231A Duct Diffuser	0	-46	-46	-45	-0	0	-46	100	0	0
190137	RFI-470 LC 2-2 Wall Diffuser	0	589	589	588	1	0	589	100	0	0
190138	RFI-479 SHED CR 222 Displacement	0	2,182	2,182	2,177	5	0	2,182	100	0	0
190140	ASI-088 Deleted Borrowed Lights	0	-613	-613	-612	-1	0	-613	100	0	0
190142	ASI-084 Fume Hood and Gas Changes	0	-54,145	-54,145	-54,016	-129	0	-54,145	100	0	0
190144	RFI-466 Staff Dining 204 Duct Diffuser	0	1,339	1,339	1,336	3	0	1,339	100	0	0
190145	RFI-484 Water Supply to Wash Bay	0	1,116	1,116	1,113	3	0	1,116	100	0	0
190146	ASI-46.1 CW42 Power	0	666	666	664	2	0	666	100	0	0
190147	RFI-483 Deletion of Harassment Cam Lighting	0	-332	-332	-331	-1	0	-332	100	0	0
190148	PR-015 Deletion of Milkwork Cupboards	0	-4,200	-4,200	-4,190	-10	0	-4,200	100	0	0
190149	PR-016 Corridor Benches Wood Veneer	0	-6,335	-6,335	-6,320	-15	0	-6,335	100	0	0
190151	ASI-089 Cosmeology Electrical Updates	0	5,440	5,440	5,427	13	0	5,440	100	0	0

PC Construction Company

CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached. In tabulation below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 43
APPLICATION DATE: 04/23/2020
PERIOD TO: 03/31/2020

A	B	C	D	E	F	G	H	I	J	K	
ITEM NO.	DESCRIPTION OF WORK	ORIGINAL SOV	SOV CHANGES	SCHEDULED VALUE	WORK COMPLETED (F+G)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER- %(I/E)	BALANCE TO FINISH	RETAINAGE
					FROM PREVIOUS APPLICATION	THIS PERIOD					
190163	ASI-21-14 Vertical Grab Bar	0	2,155	2,155	2,150	5	0	2,155	100	0	0
190164	ASI-080 TVE Elevations	0	8,152	8,152	8,133	19	0	8,152	100	0	0
190165	RFI-384R1 Telecom Ductbank Revisions	0	16,180	16,180	16,182	38	0	16,190	100	0	0
190166	RFI-508	0	5,913	5,913	5,899	14	0	5,913	100	0	0
190167	ASI-083 Paint Booth Electrical	0	-588	-588	-597	-1	0	-598	100	0	0
190168	ASI-001	0	2,034	2,034	2,029	5	0	2,034	100	0	0
190169	RFI-499 R1 Klin Revisions	0	2,365	2,365	2,359	6	0	2,365	100	0	0
190170	RFI-522 Ext Door Operator	0	1,199	1,199	1,198	3	0	1,199	100	0	0
190171	PR-18 Microphone In Town Square	0	1,980	1,980	1,975	5	0	1,980	100	0	0
190172	RFI-521 Stair 1 Roof Access Fixtures	0	5,163	5,163	5,151	12	0	5,163	100	0	0
190173	RFI-552 Auto Area Unit Heater Piping	0	24,036	24,036	23,979	57	0	24,036	100	0	0
190174	RFI-563 Stair #1 Gate	0	750	750	748	2	0	750	100	0	0
190175	RFI-545 Stair #1 Roof Level Lighting	0	2,906	2,906	2,899	7	0	2,906	100	0	0
190176	RFI-530	0	0	0	0	0	0	0	0	0	0
190177	ASI-087 Business Classroom Floor Boxes	0	1,675	1,675	1,671	4	0	1,675	100	0	0
190178	RFI-543 Alum Door Hardware Questions	0	-1,584	-1,584	-1,590	-4	0	-1,584	100	0	0
190179	ASI-099 Dishwashers In Prep Rooms	0	4,459	4,459	4,448	11	0	4,459	100	0	0
190180	RFI-538 Curtainwall Flashing Revisions	0	-24,088	-24,088	-24,031	-57	0	-24,088	100	0	0
190181	RFI 567 - Exposed Columns and Wind	0	577	577	576	1	0	577	100	0	0
190182	RFI 581 - Duct Diffuser Small OR 234	0	505	505	504	1	0	505	100	0	0
190183	RFI-472R1 Safety Shower and Mixing	0	2,741	2,741	2,734	7	0	2,741	100	0	0
190184	ASI-0101 Facilities Break Room Revisions	0	6,142	6,142	6,127	15	0	6,142	100	0	0
190185	PR-020 Sidewalk Widening	0	2,801	2,801	2,794	7	0	2,801	100	0	0
190186	Bleacher Support Framing	0	12,174	12,174	12,145	29	0	12,174	100	0	0
190187	RFI-601 Furna Hood Plumbing	0	6,487	6,487	6,472	15	0	6,487	100	0	0
190188	Football Field Feeder Location	0	7,758	7,758	7,740	18	0	7,758	100	0	0
190189	ASI-098R & RFI 604	0	2,502	2,502	2,598	8	0	2,502	100	0	0
190190	RFI-618 Heat Trace Power	0	3,141	3,141	3,134	7	0	3,141	100	0	0
190191	RFI-617 Courtyard Irrigation Feed	0	6,665	6,665	6,655	2	0	6,665	100	0	0
190192	RFI-623 DCU Condensate Drain Revisions	0	2,110	2,110	2,105	16	0	2,110	100	0	0
190193	PR-023 Additional Auditorium Ramp Lighting	0	19,739	19,739	19,692	47	0	19,739	100	0	0
190194	Misc Drywall Revisions	0	3,798	3,798	3,790	9	0	3,798	100	0	0
190195	PR-025 Exterior Signage Modification	0	1,910	1,910	1,905	5	0	1,910	100	0	0
190196	RFI-633	0	781	781	759	2	0	781	100	0	0
190197	RFI-639 Additional Lighting In Sun-Room	0	2,093	2,093	2,088	5	0	2,093	100	0	0
190198	Alternata Mop Sink	0	0	0	0	0	0	0	0	0	0
190199	RFI-677R1 Courtyard Canopy Light Fixture	0	2,407	2,407	2,401	6	0	2,407	100	0	0

PC Construction Company

CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 43

APPLICATION DATE: 04/23/2020

PERIOD TO: 03/31/2020

A	B	C	D	E	F	G	H	I	J	K
ITEM NO.	DESCRIPTION OF WORK	ORIGINAL SOV	SOV CHANGES	SCHEDULED VALUE	WORK COMPLETED (F+G)	MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER- COMPLETED %/(VE)	BALANCE TO FINISH	RETAINAGE
190206	RFI-652 Wall Finish at Dated Wp-1 Panels	0	-3,447	-3,447	-3,439	0	-3,447	100	0	0
190207	RFI-648 Wall Motion Sensors	0	-428	-428	-427	0	-428	100	0	0
190208	PR-029 Refrigerator Elimination	0	-3,750	-3,750	-3,741	0	-3,750	100	0	0
190210	RFI-622 Paint Auditorium Ceiling Grid Black	0	600	600	599	0	600	100	0	0
190211	PR-030 Filzfall Panel Substitution	0	-10,496	-10,496	-10,471	0	-10,496	100	0	0
190212	PR-031 Teacher Planning	0	9,915	9,915	9,891	0	9,915	100	0	0
190213	Town Square Exposed Steel	0	6,020	6,020	6,006	0	6,020	100	0	0
190214	ASH-106 EXOT SIGNAGE REVISIONS	0	1,797	1,797	1,793	0	1,797	100	0	0
190215	Climbing Wall Allowance Adjustment	0	46,168	46,168	46,038	0	46,168	100	0	0
190216	RFI-420R1 Condensate Insulation Update	0	-2,100	-2,100	-2,095	0	-2,100	100	0	0
190217	Town Square Ceiling Paint Change	0	8,538	8,538	8,518	0	8,538	100	0	0
190218	RFI-677 Room 134 North Wall	0	3,698	3,698	3,689	0	3,698	100	0	0
190219	Floor Finishes to Replace Recessed Mats	0	4,152	4,152	4,142	0	4,152	100	0	0
190220	Animal Science Allowance Adjustment	0	0	0	0	0	0	0	0	0
190221	PR-032 Dishwasher Addition Training 034A	0	2,052	2,052	2,047	0	2,052	100	0	0
190222	ASH-108 Canopy Lights Main Entrance	0	699	699	697	0	699	100	0	0
190223	ASH-107 Power Additions Guidance	0	603	603	602	0	603	100	0	0
190224	RFI-672 Unit Header 11 Piping	0	1,420	1,420	1,417	0	1,420	100	0	0
190225	PR-033 Sports Storage Rooms 037, 038 &	0	9,101	9,101	9,078	0	9,101	100	0	0
190226	RFI-681 Sprinkler Backflow Preventer	0	1,250	1,250	1,247	0	1,250	100	0	0
190229	ASH-109 Floor Finish Changes	0	-1,440	-1,440	-1,437	0	-1,440	100	0	0
190230	RFI-674 Hydraulic Hentling Zone 1131	0	1,782	1,782	1,778	0	1,782	100	0	0
190231	PR-035 Revisions to Bio-Med Prep 233C	0	4,183	4,183	4,173	0	4,183	100	0	0
190232	ASH-21.4 Training Room Curb	0	2,442	2,442	2,436	0	2,442	100	0	0
190233	Split AC Vt Credit Recovery	0	20,000	20,000	19,952	0	20,000	100	0	0
190234	RFI-691 Relocated CTC Equipment	0	1,097	1,097	1,094	0	1,097	100	0	0
190236	ASH-111 Revised Gymnasium Line Layout	0	3,000	3,000	2,993	0	3,000	100	0	0
190237	Volleyball Insert Mats	0	1,951	1,951	1,946	0	1,951	100	0	0
190238	Additional Fire Damers	0	3,214	3,214	3,206	0	3,214	100	0	0
190240	PR-037 Intercom Revisions	0	6,084	6,084	6,070	0	6,084	100	0	0
190241	ASH-112 CTC Entrance	0	6,790	6,790	6,774	0	6,790	100	0	0
190242	Opaque Glass Addition at Trophy Case	0	2,595	2,595	2,589	0	2,595	100	0	0
190244	ASH-113 Knox Box	0	7,008	7,008	6,991	0	7,008	100	0	0
190246	2x8 Ceiling Tile Manufacturer	0	4,357	4,357	4,347	0	4,357	100	0	0
190247	Wood Athletic Paint Revisions	0	5,200	5,200	5,188	0	5,200	100	0	0
190248	RFI-722 Under Cabinet Lighting Circuits	0	4,813	4,813	4,802	0	4,813	100	0	0
190249	RFI-735 Fume Hood Openings	0	5,670	5,670	5,657	0	5,670	100	0	0
190250	Revised Stairwell Electrical Pathway	0	21,694	21,694	21,642	0	21,694	100	0	0

CONTINUATION SHEET

PC Construction Company

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 43
APPLICATION DATE: 04/23/2020
PERIOD TO: 03/31/2020

A	B	C	D	E	F	G	H	I	J	K
ITEM NO.	DESCRIPTION OF WORK	ORIGINAL SOV	SOV CHANGES	SCHEDULED VALUE	WORK COMPLETED (F+G)	THIS PERIOD	MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER- BALANCE TO FINISH %/(UE)	RETAINAGE
190251	RFI-732 VAV Discrepancies	0	3,543	3,543	3,536	8	0	3,543	100	0
190252	RFI-733 Dryer Vent Booster Fans	0	3,710	3,710	3,701	9	0	3,710	100	0
190253	ASH-115 Stair 4 Light Fixture	0	387	387	386	1	0	387	100	0
190256	Alumnt Dr Utility Ledge Removal	0	1,050	1,050	1,048	2	0	1,050	100	0
190257	Football Scoreboard Permanent Power	0	10,273	10,273	10,249	24	0	10,273	100	0
190258	Courtyard Concrete Exc and Backfill	0	0	0	0	0	0	0	0	0
190259	LRC Fixture Modifications	0	677	677	675	2	0	677	100	0
190260	PR-40 Catwalk Railing	0	28,000	28,000	27,933	67	0	28,000	100	0
190261	RFI-742 Additional Borrowed Lights	0	2,248	2,248	2,242	6	0	2,248	100	0
190262	RFI-735 Fume Hood Pressure Regulators	0	3,924	3,924	3,915	9	0	3,924	100	0
190263	Orchestra Pit Wall Panel Modifications	0	0	0	0	0	0	0	0	0
190264	RFI-758 Rain Leader Enclosures In	0	2,559	2,559	2,553	6	0	2,559	100	0
190266	RFI-747 Stair #2 Wind Bracing Fireproofing	0	12,474	12,474	12,444	30	0	12,474	100	0
190268	PP Column Protection	0	873	873	871	2	0	873	100	0
190269	RFI-745 Accessories in Related Walls	0	1,946	1,946	1,941	5	0	1,946	100	0
190270	PR-42 Intercom Call Switch	0	6,949	6,949	6,932	17	0	6,949	100	0
190271	PR-43 AV Rack 033B	0	30,074	30,074	30,003	71	0	30,074	100	0
190272	Caulk Reveal at Town Square	0	3,275	3,275	3,267	8	0	3,275	100	0
190273	RFI-763 CH1 Freeze Protection Heater	0	361	361	360	1	0	361	100	0
190274	RFI-762 Kitchen Equip #68	0	406	406	405	1	0	406	100	0
190276	ASH-120 GFCI Training Room	0	1,959	1,959	1,954	5	0	1,959	100	0
190277	RFI-772 Additional Fire Alarm Devices	0	506	506	505	1	0	506	100	0
190278	RFI-775 Grab and Go Power	0	7,500	7,500	7,482	18	0	7,500	100	0
190281	RFI-777 Dishwasher Power Supply	0	2,219	2,219	2,214	5	0	2,219	100	0
190282	Additional Exterior Doors	0	333	333	332	1	0	333	100	0
190283	RFI-780 Compressed Air to Auto Lifts	0	12,729	12,729	12,696	33	0	12,729	100	0
190285	Forum Stair Railing Revisions	0	2,887	2,887	2,880	7	0	2,887	100	0
190286	Electrical Changes Design/Code	0	16,500	16,500	16,461	39	0	16,500	100	0
190287	RFI-781 Wood Working Devices	0	26,284	26,284	26,232	62	0	26,284	100	0
190288	ASH-122 Auto Collision Air Changes	0	11,439	11,439	11,412	27	0	11,439	100	0
190289	Caulk Accessories at Tile Wainscot	0	26,576	26,576	26,513	63	0	26,576	100	0
190290	PR-44 Marking Casework	0	1,360	1,360	1,357	3	0	1,360	100	0
190291	PR-045 Gym Score's Table	0	829	829	827	2	0	829	100	0
190292	RFI 780 Bldg E Wall Railing	0	341	341	340	1	0	341	100	0
190293	PR-046 CB-2.3 Operation	0	11,899	11,899	11,871	28	0	11,899	100	0
190294	ASH-125 Emergency Lighting in Cooler	0	2,192	2,192	2,187	5	0	2,192	100	0
190295	ASH-127 Leading Dock Striping	0	2,228	2,228	2,224	4	0	2,228	100	0
			888	888	886	2	0	888	100	0

PC Construction Company

CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 43

APPLICATION DATE: 04/23/2020

PERIOD TO: 03/31/2020

A	B	C	D	E	F	G	H	I	J	K
ITEM NO.	DESCRIPTION OF WORK	ORIGINAL SOV	SOV CHANGES	SCHEDULED VALUE	WORK COMPLETED (F+G)	MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER- % (I/E)	BALANCE TO FINISH	RETAINAGE
190286	ASI-126 Room 200 Door Swing Changes	0	1,560	1,560	1,556	4	1,560	100	0	0
190287	ASI-129 Relocate TVE & TVC Outlets	0	2,248	2,248	2,243	5	2,248	100	0	0
190300	ASI-134 Sidewalk Extension	0	0	0	0	0	0	0	0	0
190301	RFL-701 Radiant Heat Balancing Valve	0	5,662	5,662	5,649	13	5,662	100	0	0
190302	Single Exterior Door Width Changes	0	34,485	34,485	34,403	82	34,485	100	0	0
190304	PR-47 Benches in Athletics	0	5,449	5,449	5,436	13	5,449	100	0	0
190306	PR-48 Auto Collision Wash Bay	0	24,505	24,505	24,447	58	24,505	100	0	0
190308	PR-49 Auto Tech Wheel & Tire	0	1,498	1,498	1,494	4	1,498	100	0	0
190308	ASI-137 Feed for Wheel Balancer	0	557	557	556	1	557	100	0	0
190310	ASI-138 Tire Changer Compressed Air	0	1,296	1,296	1,293	3	1,296	100	0	0
190311	ASI-133 Dust Collection F/A Connection	0	3,054	3,054	3,047	7	3,054	100	0	0
190313	PR-50 231 & 232 Mt's	0	573	573	572	1	573	100	0	0
190314	Kitchen Plumbing Adults	0	2,459	2,459	2,453	6	2,459	100	0	0
190316	AS ASI-008 Pave Path between AS & Shed	0	18,915	18,915	18,870	45	18,915	100	0	0
190317	RFL-788 Power to Alimax Filtration Units	0	1,453	1,453	1,450	3	1,453	100	0	0
190320	PR-51 Accent Paint 036 & 036C	0	985	985	983	2	985	100	0	0
190321	PR-52 Water Distillers	0	16,674	16,674	16,635	40	16,674	100	0	0
190325	Regrade at Gymnasium	0	1,288	1,288	1,285	3	1,288	100	0	0
190326	ASRFL-012 Drainage Revisions	0	3,426	3,426	3,418	8	3,426	100	0	0
190330	RFL-804 Welding Exhaust Fan Switch	0	771	771	769	2	771	100	0	0
190333	GFCI Breakers in Building Construction	0	1,441	1,441	1,438	3	1,441	100	0	0
190334	Mow animal science shed	0	0	0	0	0	0	0	0	0
190335	ASI-143 Paving Blue Lights in Cosmetology	0	3,248	3,248	3,240	8	3,248	100	0	0
190340	PR-56 Wet Area Training Room	0	12,543	12,543	12,513	30	12,543	100	0	0
190341	ASI-146 Courtyard Rebaring Wall Fencing	0	3,075	3,075	3,068	7	3,075	100	0	0
190343	ASH-146 Fence at Courtyard Retaining Wall	0	1,955	1,955	1,950	5	1,955	100	0	0
190350	PR-77 Paint Booth Dumpers	0	9,623	9,623	9,600	23	9,623	100	0	0
190351	PR-74 Power to Science Demo Stations	0	10,562	10,562	10,537	25	10,562	100	0	0
190353	PR-62 CTC Sinks	0	20,245	20,245	20,197	48	20,245	100	0	0
190354	BMS System Database Rebuild	0	4,608	4,608	4,597	11	4,608	100	0	0
190356	Dugout Credit	0	-57,135	-57,135	-56,999	-136	-57,135	100	0	0
190361	PR-67 Softball Field Revisions	0	21,903	21,903	21,851	52	21,903	100	0	0
190362	Sprinkler Revisions	0	4,531	4,531	4,520	11	4,531	100	0	0
190364	PR-71	0	4,615	4,615	4,604	11	4,615	100	0	0
190366	ASI 141 Auditorium Aisle Lights	0	2,327	2,327	2,322	5	2,327	100	0	0
190367	Turf Field Credit	0	-755,717	-755,717	-753,922	-1,795	-755,717	100	0	0
190368	Additional Tennis Courts (2)	0	98,968	98,968	98,733	235	98,968	100	0	0
190369	RFL-680R1 Additional Duct Smoke and Fire	0	16,263	16,263	16,224	39	16,263	100	0	0

PC Construction Company

CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 43
APPLICATION DATE: 04/23/2020
PERIOD TO: 03/31/2020

A	B	C	D	E	F	G	H	I	J	K
ITEM NO.	DESCRIPTION OF WORK	ORIGINAL SOV	SOV CHANGES	SCHEDULED VALUE	WORK COMPLETED (F+G)	MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER- COMPLETED % (I/E)	BALANCE TO FINISH	RETAINAGE
190371	RFI-427 Entry Plaza Illuminated Handrails	0	5,889	5,889	5,879	14	0	5,889	100	0
190373	PR-78 Patio Bars at Fences Gates	0	2,255	2,255	2,250	5	0	2,255	100	0
190374	PR-78 Kitchen Exhaust Fans 3 & 4	0	23,787	23,787	23,740	57	0	23,787	100	0
190375	PR-78 Fire Alarm Additional Scope	0	25,815	25,815	25,754	-2,412	0	23,342	90	0
190377	ASI 45.1 Courtyard Door Power	0	4,339	4,339	4,328	10	0	4,338	100	1,167
190378	PR-80 Drainage at Athletic Fields	0	420,751	420,751	419,752	999	0	420,751	100	0
190379	Gallery #2 and Catch Basin Ledge Removal	0	76,545	76,545	76,363	182	0	76,545	100	0
190381	Irrigation Sleeve at Front Entrance	0	1,488	1,488	1,484	4	0	1,488	100	0
190382	Relocate Plantings to Main Entrance	0	-702	-702	1,216	-1,918	0	-702	100	0
190383	Unsuitable Material Teacher's Parking Lot	0	19,644	19,644	19,597	47	0	19,644	100	0
190384	Trough Excavation Backfill	0	4,184	4,184	4,154	10	0	4,184	100	0
190387	Fabric Installation at Senior Parking Lot	0	5,922	5,922	5,908	14	0	5,922	100	0
190388	PR-82 Auto Collision Electrical Panel	0	1,132	1,132	1,129	3	0	1,132	100	0
190389	Emergency Shower at Proto Menu 145D &	0	5,065	5,065	5,053	12	0	5,065	100	0
190393	PR-88 Tennis Court Revisions	0	19,870	19,870	19,823	47	0	19,870	100	0
190394	Relocate Basketball Hoops	0	3,339	3,339	3,331	-3,331	0	0	0	0
190395	Fabric Installation at Tennis Courts	0	14,910	14,910	14,875	35	0	14,910	100	0
190396	Dugout Pad Revisions	0	3,941	3,941	3,932	9	0	3,941	100	0
190397	Dugout Conduit at Softball Fields	0	7,810	7,810	7,801	9	0	7,810	100	0
190398	Liquid Asphalt Excavation	0	34,601	34,601	34,519	82	0	34,601	100	0
190399	RFI 853 - Add'l Conc Sidewalk @ N. Softball	0	651	651	649	2	0	651	100	0
190400	Teacher Parking Lot Repairs per Nobis	0	55,602	55,602	55,470	132	0	55,602	100	0
190401	Softball Scoreboard Conduit	0	-1,400	-1,400	-1,397	-3	0	-1,400	100	0
190402	Infield Mix - Top Dressing Material Credit	0	26,437	26,437	27,137	-899	0	26,437	100	0
190404	RFI 856 Parking Lot Clarifi	0	1,935	1,935	1,930	5	0	1,935	100	0
190411	Horizon Engineering Additional Costs Credit	0	-12,240	-12,240	-12,211	-29	0	-12,240	100	0
190412	Need Description	0	-4,480	-4,480	-4,449	-11	0	-4,480	100	0
190413	Additional Steel Fire Proofing per IS	0	3,449	3,449	3,441	8	0	3,449	100	0
190414	Phase II - Irrigation System Water Meter	0	-4,034	-4,034	-4,025	-10	0	-4,034	100	0
190415	PR-84 CMI / Landscape Credits	0	-2,950	-2,950	-2,942	-7	0	-2,950	100	0
190416	ASI-013 - ASB - Relocate Cord Reels	0	0	0	0	0	0	0	0	0
190418	Athletic Field Lines (Credit)	0	-1,405	-1,405	-1,402	-3	0	-1,405	100	0
190422	PR-81 Flush Granite Curbs	0	-155	-155	-155	-0	0	-155	100	0
191001	ASB ASI-003 Mezz Sprinkler	0	1,540	1,540	1,536	4	0	1,540	100	0
191003	ASB Tub Room Floor Finish	0	-560	-560	-559	-1	0	-560	100	0
191005	ASB Fire Alarm Department Review	0	1,962	1,962	1,957	5	0	1,962	100	0
191008	RFI's ASB018 & 030	0	1,417	1,417	1,414	3	0	1,417	100	0
191010	Drywall Changes per AHJ	0	22,804	22,804	22,750	54	0	22,804	100	0

PC Construction Company

CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 43

APPLICATION DATE: 04/23/2020

PERIOD TO: 03/31/2020

A	B	C	D	E	F	G	H	I	J	K	
ITEM NO.	DESCRIPTION OF WORK	ORIGINAL SOV	SOV CHANGES	SCHEDULED VALUE	WORK COMPLETED (F+G)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER- %(VE)	BALANCE TO FINISH	RETAINAGE
					FROM PREVIOUS APPLICATION	THIS PERIOD					
181012	Relocated Water Cooler	0	1,091	1,091	1,091	3	0	1,091	100	0	0
181021	RFL425 Animal Science Barn Ventilation	0	840	840	840	2	0	840	100	0	0
181022	ASB Bodine Back-Up and Exit Sign	0	0	0	0	0	0	0	0	0	0
	CHANGE ORDERS Total:	319,032	2,504,251	2,823,283	2,823,776	-11,305	0	2,814,471	100	8,812	1,167
195	CONTINGENCY										
195000	Contingency	1,700,000	-180,285	1,519,715	1,509,585	10,130	0	1,519,715	100	0	0
195073	Need Description	1,700,000	-180,285	1,519,715	1,509,585	10,130	0	1,519,715	100	0	0
20	BACKCHARGES										
200071	BC Mett Door Fume Curtains	0	0	0	0	0	0	0	0	0	0
200080	BC Youngblood	0	0	0	0	0	0	0	0	0	0
200210	B/C Metro	0	0	0	0	0	0	0	0	0	0
200300	B/C Subs Stairway Seajiffs	0	0	0	0	0	0	0	0	0	0
200310	B/C North & South	0	0	0	0	0	0	0	0	0	0
200320	BC Gaudet Door	0	0	0	0	0	0	0	0	0	0
200370	B/C Train	0	0	0	0	0	0	0	0	0	0
200390	BC Metro/Giffin Openings in Rated Walls	0	0	0	0	0	0	0	0	0	0
	BACKCHARGES Total:	0	0	0	0	0	0	0	0	0	0
80	CONTRACT SUMMARY										
800000	Fee	1,747,388	62,524	1,809,912	1,805,613	4,299	0	1,809,912	100	0	0
	CONTRACT SUMMARY Total:	1,747,388	62,524	1,809,912	1,805,613	4,299	0	1,809,912	100	0	0
	Dover High School and Career Technical Center Total:	71,643,000	1,105,458	72,838,458	72,805,446	111,330	0	72,776,776	100	61,881	58,712
1502701	Dover High School and Career										
01	GENERAL CONDITIONS										
011200	OSHA & First Aid	0	0	0	0	0	0	0	0	0	0
015970	Support Equipment	0	0	0	0	0	0	0	0	0	0
016150	GL Insurance	0	227	227	226	1	0	227	100	0	0
016200	P&A Bond	0	189	189	189	0	0	189	100	0	0
	GENERAL CONDITIONS Total:	0	396	396	395	1	0	396	100	0	0
02	SITE WORK										
020000	Sitework Subcontractor	0	7,000	7,000	6,083	17	0	7,000	100	0	0
027210	Fencing	0	18,000	18,000	17,957	43	0	18,000	100	0	0
	SITE WORK Total:	0	25,000	25,000	24,941	59	0	25,000	100	0	0
03	CONCRETE										
030002	Concrete Flatwork Subcontractor	0	60,000	60,000	59,857	143	0	60,000	100	0	0

CONTINUATION SHEET

PC Construction Company

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 43
APPLICATION DATE: 04/23/2020
PERIOD TO: 03/31/2020

A	B	C	D	E	F	G	H	I	J	K	
ITEM NO.	DESCRIPTION OF WORK	ORIGINAL SOV	SOV CHANGES	SCHEDULED VALUE	WORK COMPLETED (F+G)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER- %(I/E)	BALANCE TO FINISH	RETAINAGE
					FROM PREVIOUS APPLICATION	THIS PERIOD					
06	CONCRETE Total:	0	50,000	60,000	55,857	149	0	60,000	100	0	0
060000	WOOD & PLASTICS										
060001	Animal Science Building Shell	0	375,000	375,000	374,108	891	0	375,000	100	0	0
060002	Building Erection	0	121,000	121,000	120,713	287	0	121,000	100	0	0
060004	Cupola	0	1,000	1,000	998	2	0	1,000	100	0	0
060004	Adic Access ladder	0	500	500	499	1	0	500	100	0	0
062000	Millwork	0	28,000	28,000	27,933	67	0	28,000	100	0	0
	WOOD & PLASTICS Total:	0	525,500	525,500	524,252	1,248	0	525,500	100	0	0
07	THERMAL & MOISTURE										
071850	Air Infiltration Barriers	0	59,000	59,000	58,860	140	0	59,000	100	0	0
	THERMAL & MOISTURE Total:	0	59,000	59,000	58,860	140	0	59,000	100	0	0
08	DOORS & WINDOWS										
080100	Doors Frames and Hardware	0	35,000	35,000	34,917	83	0	35,000	100	0	0
084000	Windows, Storefront and Curtainwall	0	25,000	25,000	24,941	59	0	25,000	100	0	0
	DOORS & WINDOWS Total:	0	60,000	60,000	59,857	143	0	60,000	100	0	0
09	FINISHES										
092000	Gypsum Drywall System	0	120,000	120,000	119,716	285	0	120,000	100	0	0
093100	Ceramic Tile	0	8,000	8,000	7,981	19	0	8,000	100	0	0
095100	Acoustical Ceilings	0	26,800	26,800	26,738	64	0	26,800	100	0	0
096600	Resilient Flooring	0	21,000	21,000	20,950	50	0	21,000	100	0	0
097200	Fluid Applied Flooring	0	20,000	20,000	19,952	48	0	20,000	100	0	0
098000	Painting Subcontractor	0	22,000	22,000	21,948	52	0	22,000	100	0	0
	FINISHES Total:	0	217,800	217,800	217,283	517	0	217,800	100	0	0
10	SPECIALTIES										
100000	Misc Specialties	0	7,000	7,000	6,983	17	0	7,000	100	0	0
104210	Signage Subcontractor	0	1,500	1,500	1,498	4	0	1,500	100	0	0
	SPECIALTIES Total:	0	8,500	8,500	8,480	20	0	8,500	100	0	0
11	EQUIPMENT										
113610	FRP	0	10,000	10,000	9,976	24	0	10,000	100	0	0
	EQUIPMENT Total:	0	10,000	10,000	9,976	24	0	10,000	100	0	0
152	MECHANICAL-HVAC										
152800	Testing & Balancing	0	5,000	5,000	4,988	-488	0	4,500	90	500	250
152882	Mech Insulation Subcontract	0	22,000	22,000	21,948	52	0	22,000	100	0	0
152883	Automatic Temperature Controls	0	65,000	65,000	64,848	154	0	65,000	100	0	0
152892	Air Handling Equipment	0	28,500	28,500	28,430	70	0	28,500	100	0	0

PC Construction Company

CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 43
APPLICATION DATE: 04/23/2020
PERIOD TO: 03/31/2020

A	B	C	D	E	F	G	H	I	J	K
ITEM NO.	DESCRIPTION OF WORK	ORIGINAL SOV	SOV CHANGES	SCHEDULED VALUE	WORK COMPLETED (F+G)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	BALANCE TO FINISH	RETAINAGE
	MECHANICAL-HVAC Total:	0	121,500	121,500	121,211	-211	0	121,000	500	250
153	MECHANICAL-PLUMBING									
153880	Plumbing Subcontract	0	150,000	150,000	149,644	356	0	150,000	100	0
153881	Mechanical Subcontract	0	195,500	195,500	195,036	464	0	195,500	100	0
153884	Fire Protection	0	50,000	50,000	49,881	119	0	50,000	100	0
153885	Ductwork Subcontract	0	73,000	73,000	72,827	173	0	73,000	100	0
	MECHANICAL-PLUMBING Total:	0	468,500	468,500	467,387	1,113	0	468,500	100	0
16	ELECTRICAL									
160000	Electrical Subcontract	0	323,000	323,000	322,233	767	0	323,000	100	0
	ELECTRICAL Total:	0	323,000	323,000	322,233	767	0	323,000	100	0
19	CHANGE ORDERS									
190416	ASI-013 - ASB - Relocate Cord Reels	0	1,529	1,529	1,525	4	0	1,529	100	0
191004	ASI AS004 Fire Extinguisher Monitors	0	-409	-409	-408	-1	0	-409	100	0
191007	Window trim in lieu of drywall	0	0	0	0	0	0	0	0	0
191010	Drywall Changes per A111	0	0	0	0	0	0	0	0	0
191013	Barn Area Wiring Method	0	22,473	22,473	22,420	53	0	22,473	100	0
191014	Recessed Lighting	0	6,212	6,212	6,197	15	0	6,212	100	0
191015	Power to RAS Panels	0	0	0	0	0	0	0	0	0
191016	Move Barn	0	0	0	0	0	0	0	0	0
191017	RFL008 AS Lights Out Test Clarification	0	1,531	1,531	1,527	4	0	1,531	100	0
191018	ASI-ASB008 Remove Exit Signs in ASB	0	300	300	299	1	0	300	100	0
191020	RFL-807 AS ECU Lighting	0	3,170	3,170	3,162	8	0	3,170	100	0
	CHANGE ORDERS Total:	0	34,806	34,806	34,723	83	0	34,806	100	0
186	CONTINGENCY									
191010	Premium Time for all Trades	0	0	0	0	0	0	0	0	0
	CONTINGENCY Total:	0	0	0	0	0	0	0	0	0
90	CONTRACT SUMMARY									
900000	Fee	0	592	592	591	1	0	592	100	0
	CONTRACT SUMMARY Total:	0	592	592	591	1	0	592	100	0
	Dover High School and Career Technical Center Total:	0	1,914,594	1,914,594	1,910,046	4,048	0	1,914,094	100	250
	Project Total	71,643,000	3,110,051	1,914,594	74,575,497	115,378	0	74,890,870	100	50,962