

CITY OF DOVER

POLICE & PARKING FACILITY BUILDING COMMITTEE - MINUTES

Meeting Type: Regular Meeting
Meeting Location: McConnell Center – Room 305
61 Locust Street, Dover, NH 03820
Meeting Date: **Thursday, August 13, 2015**
Meeting Time: **4:30 P.M.**

Members Present: Bob Carrier, Chief Tony Colarusso, Sergeant Mark Collopy, City Councilor Jason Gagnon, Planning Director Chris Parker, Otis Perry, Jack Buckley

Others Present: Bill Breault –Dover Police
Andrew Martino – Harvey Construction
Mark Cuddy – Dover Arts Commission

Members Not Present: Sean Mask, Dave Hanna

NOTES

A motion was made by Otis Perry to approve the June 11, 2015 Police Facility Building Committee minutes and it was seconded by Tony Colarusso. All members present were in favor.

CITIZEN'S FORUM


No one addressed the Police & Parking Facility Building Committee Citizen's Forum at the August 13, 2015 meeting.

OLD BUSINESS

Mark Cuddy from the Arts Commission presented members a sample of ideas for interior color/way-finding for the garage. Bill Breault recommend to the committee that the project pay for basic painting of the garage elevator areas and support shear walls as the first phase in overall garage interior design. He recommended that the Arts Commission with input from the building committee and parking commission, create a long term plan for the interior design, one that could be phased over time. Bill Breault informed the committee that the cost to paint the areas would be \$4,900.00. After a brief discussion, Otis Perry made a motion to support a budget revision to move forward with the painting to be done for the elevator areas which was seconded by Jack Buckley. All members present were in favor. Otis Perry also requested a cost estimate for floor number stenciling. Captain Breault advised committee members that he will work with Harvey on a cost estimate for stenciling and will report back to the committee at a future meeting.

Bill Breault gave an update to committee members on the Laying of the Cornerstone by the Masons and advised that after meeting with Dave Akridge and speaking with Harvey Construction, that he will continue to work with the Masons to determine when a ceremony would be held..

Bill Breault gave an update on the police facility interior lobby finishes. Bill Breault presented a newer sample of panel for the lobby area, specifically a ¾ inch raised panel and wall protection material. He advised that Dale Doller will have samples available for the members to review at a future meeting. After a brief discussion, a motion was



CITY OF DOVER

POLICE & PARKING FACILITY BUILDING COMMITTEE - MINUTES

Meeting Type: Regular Meeting
Meeting Location: McConnell Center – Room 305
61 Locust Street, Dover, NH 03820
Meeting Date: **Thursday, August 13, 2015**
Meeting Time: **4:30 P.M.**

made by Chris Parker to go with this certain material concept along with a color match concept which was seconded by Otis Perry. All members present were in favor.

Andrew Martino of Harvey Construction gave a brief update on the project schedule and advised that the pre casts for the parking garage will arrive on Monday and will start being put into place on Wednesday. He advised that the police department building will start closing up in the fall where the work will continue to have it ready to open in March of 2016.

Andrew Martino advised that as of this date the project budget is right on track.

NEW BUSINESS

No new business was addressed at the August 13, 2015 Police & Parking Facility Building Committee.

OTHER BUSINESS

A motion was made by Chris Parker to adjourn the August 13, 2015 Police & Parking Facility Building Committee meeting which was seconded by Otis Perry. All members present were in favor.

Bill Breault provided committee members with a Police & Parking Garage Facility Construction Project Progress update.

The next scheduled Police and Parking Facility Building Committee meeting is scheduled for September 10, 2015 at 4:30 P.M.