

WEEKLY SITE REPORTS

Dover High School

25 Alumni Drive

Date: 10/07/16

Work in progress:

Dulac concrete:

Footing and wall forming on south side of building A and B around the loading dock.

Concrete poured and stripped by the end of this week in this area.

Average force: 10-12 men

Approx.: 30 yds. of concrete.

SUR Excavation:

Backfill and compaction along north east side of building B.

Assist with drilling subcontractors with rubber matt placement and grade leveling for drill rig.

Excavation and footing prep along west and south side of building A.

Subsurface Pile Placement:

Pile placement along south and west side of building A for footing/earth stabilization.

Testing:

Gillespie:

Compaction and concrete testing all week.

McPhail:

Working right along with SUR on soil test and subsurface drilling on depth and compaction of piles.

Issues:

Clerk of the Works:

Michael Brooks