

WEEKLY SITE REPORTS

Dover High School

25 Alumni Drive

Date: 10/28/16

Work in progress:

Dulac Foundations:

Finished formwork on auditorium high wall and poured concrete on wed. 10/26.

Continued formwork and poured concrete on multiple interior spread footings and grade beams on building A.

Sur Excavation:

Major cleanup of job site from the heavy rain this past weekend.

Pumping water out of footing wells and removing washed out fill from exposed excavated footings with surface cleanup of roads and ramps.

Excavated some large spread footings and grade beams for Dulac in the interior of building A.

Installed 2 new structures for storm water on east of building B and south of the loading dock with connected piping.

Continued work on the excavation of the soil and rock from the blast area on building c.

Mobilized to the site a screen box to prepare mixed soil stock piles for suitable structural fill.

Testing:

McPhail: onsite everyday inspecting all excavations for footings and suitable soil prep.

Gillespie: onsite everyday as needed for compaction, rebar and concrete testing.

Nobis: Scott Carter showed up to the site on 10/26 for an overview of the project and site structure installation. He will be the new PE for this project.

Clerk of the Works:

Michael Brooks