



**DOVER SCHOOL
DISTRICT**

**JOINT BUILDING COMMITTEE – DOVER HIGH
SCHOOL AND REGIONAL CTC
MEETING NOTICE**

Meeting Type:	Regular Meeting
Meeting Location:	Gourmet's Table, Dover High School
Meeting Date:	Tuesday, July 11, 2017
Meeting Time:	4:30 P.M.

1. Call to order and roll call
2. Citizens' Forum
3. Approval of Meeting Minutes from June 27, 2017
4. Committee Financial Report
5. Approve manifests
6. Review and approve change order proposals/log
7. Approve Letters of Recommendation for subcontractors
8. Perimeter Fencing Design and Project Scope
9. RFP for Solar System
10. Clerk of the Works Report
11. Construction schedule update
12. Matters of Interest
13. Build next agenda and review action items
14. Site Tour
15. Adjournment



**DOVER SCHOOL
DISTRICT**

**JOINT BUILDING COMMITTEE
DOVER HIGH SCHOOL AND REGIONAL CTC
MINUTES**

Meeting Type:	Regular Meeting
Meeting Location:	Superintendent's Conference Room, McConnell Ctr.
Meeting Date:	Tuesday, June 27, 2017
Meeting Time:	4:30 p.m.

- I. CALL TO ORDER AND ROLL CALL:** A meeting of the Dover High School and Regional Career Technical Center Joint Building Committee was called to order on Tuesday, June 27, 2017 at 4:32 p.m. in the Superintendent's Conference Room in the McConnell Center. Present were Bob Carrier, Amanda Russell, Sarah Greenshields, Jason Gagnon, and Mark Geuther. Matt Severson was excused. Also present were High School Principal Peter Driscoll, Business Administrator Libby Simmons, CTC Director Louise Paradis, PC Construction Manager, Scott Blair, HMFH representatives Tina Stanislaski and Alan Pemstein, Clerk of the Works Mike Brooks, Fire Chief Eric Hagman.
- II. CITIZENS' FORUM:** No one addressed the committee.
- III. APPROVE MEETING MINUTES FROM JUNE 13, 2017:** Amanda Russell moved, Sarah Greenshields seconded to approve the minutes listed. An oral **VOTE PASSED 5/0.**
- IV. COMMITTEE FINANCIAL REPORT:** Ms. Simmons reviewed the financial report (Attachment A). The report reflects unbudgeted funds as zero. Gillespie will be budgeted as needed.
- V. APPROVE MANIFESTS:**
- Amanda Russell moved, Mark Geuther seconded to pay manifest CIPM#DHSCTC079 in the amount of \$8,021.00 to Horizon Engineering Associates for professional services rendered through 6/2/2017. A roll call **VOTE PASSED 5/0.**
- Amanda Russell moved, Jason Gagnon seconded to pay manifest CIPM#DHSCTC080 in the amount of \$113,070.30 to HMFH for professional services rendered through 5/31/2017. A roll call **VOTE PASSED 5/0.**
- VI. REVIEW AND APPROVE CHANGE ORDER PROPOSALS:**
- Change Request Proposal 190099R1-tabled at this time.
- Amanda Russell moved, Sarah Greenshields seconded to approve Change Request Proposal 190032R2 ASI-015 Underslab Piping Revisions RFI-132 in the amount of \$18,484.00. A roll call **VOTE PASSED 5/0 (Attachment B).**
- Mr. Geuther inquired about the second paragraph which states that PC Construction reserves the right to request additional time due to the change order request (which only addresses direct costs). It was discovered that similar language is on all change orders. The JBC directed Ms. Simmons to discuss this provision with City Attorney Blenkinsop. HMFH does not accept the provision. Mr. Carrier asked Mr. Blair to bring a schedule (line charts) that show how code changes impacted the schedule. There are no funds in the GMP for acceleration. Mr. Blair recommended that there should be a move-in strategic meeting to determine phasing, liability, process (re: warranties)



**DOVER SCHOOL
DISTRICT**

**JOINT BUILDING COMMITTEE
DOVER HIGH SCHOOL AND REGIONAL CTC
MINUTES**

Meeting Type:	Regular Meeting
Meeting Location:	Superintendent's Conference Room, McConnell Ctr.
Meeting Date:	Tuesday, June 27, 2017
Meeting Time:	4:30 p.m.

Amanda Russell moved, Sarah Greenshields seconded to approve Change Request Proposal 190049 ASI-030 Primary Power Revisions in the amount of \$0. A roll call **VOTE PASSED 5/0.**

(Attachment C)

Amanda Russell moved, Sarah Greenshields seconded to approve Change Request Proposal 190092 ASI-058 Auto Tech Lift Revision in the amount of \$2,209.00. A roll call **VOTE PASSED 5/0.**

(Attachment D)

Amanda Russell moved, Sarah Greenshields seconded to approve Change Request Proposal 190104R2 PR-010 Guidance Suite Revisions in the amount of \$1,964.00 A roll call **VOTE PASSED 5/0. (Attachment E)**

- VII. APPROVE LETTERS OF RECOMMENDATION FOR SUBCONTRACTORS:** None
- VIII. PERIMETER FENCING DESIGN AND PROJECT SCOPE:** This item will be placed on the next agenda. Mr. Blair has not heard from the sub-contractors.
- IX. HANDICAP PARKING DISCUSSION:** Tabled until March or April 2018. Ms. Stanislaski stated that the proposal also included sidewalk which may be a reason to move forward with this.
- X. REVIEW INTERIOR COLOR CONCEPT:** Ms. Stanislaski and Mr. Pemstein introduced colors that the Color Committee are considering for the interior of the building. The school will be many shades of gray with pops of color. Each learning community will be shades of a different color. The CTC will be identified with color on the outside of the classrooms. Mr. Driscoll commented that then goal is to integrate areas and not distinguish them. He added that logically placed signage will help to make locations clear. Ms. Stanislaski stated that most of the building will be light even though gray is a predominant color. They are considering a change of floor tile to rubber flooring in the town square stairs. Mr. Pemstein updated the JBC on the auditorium colors also which include shades of gray and a green curtain.
- XI. CANOPY ISSUE:** Mr. Blair reported that the canopy is structurally fine, although it could use patching for the winter months. This is not a JBC issue and the District will look into it.
- XII. FIBER OPTIC ISSUE:** IT Director Myers emailed stating there could be an issue with Comcast not being able to provide appropriate bandwidth. He is looking at alternate providers. Mr. Driscoll added that they have struggled with Comcast in the past. They seem to be more focused on their cable TV portion of the business. It was requested that Mr. Myers attend all future JBC meetings.
- XIII. CLERK OF THE WORKS REPORT:** Mr. Brooks reviewed his latest reports. He noted that roofing is almost complete. There are no current issues with sub-contractors and they are doing well at this point due to improved weather conditions. The framer lost some people and they are ahead in schedule so not critical at this time.
- XIV. CONSTRUCTION SCHEDULE UPDATE:** Addressed earlier in the meeting.



**DOVER SCHOOL
DISTRICT**

**JOINT BUILDING COMMITTEE
DOVER HIGH SCHOOL AND REGIONAL CTC
MINUTES**

Meeting Type:	Regular Meeting
Meeting Location:	Superintendent's Conference Room, McConnell Ctr.
Meeting Date:	Tuesday, June 27, 2017
Meeting Time:	4:30 p.m.

- XV. REVIEW FUTURE MEETING SCHEDULE:** Meetings will continue at the same date and time and the next 6 months of meeting invitations will be sent. The next meeting will occur in the Gourmet's Table at DHS.
- XVI. MATTERS OF INTEREST:** Anyone who is interested in a tour of Winthrop High School to view the color scheme, etc. should meet at the McConnell Center parking lot on Thursday, July 27 at 10:00 am.
- XVII. BUILD NEXT AGENDA AND REVIEW ACTION ITEMS:**
- XVIII. ADJOURNMENT:** Sarah Greenshields moved, Amanda Russell seconded to adjourn the JBC meeting at 6:20 p.m. An oral **VOTE PASSED 5/0**.

Dover High School and Regional Career Technical Center Project
Summary of Contract Amounts and Expenditures/Obligations To Date
Feasibility Study & Design, Geotech and Construction Services
Date: July 31, 2017

Appropriation #1 (FY14), Issued January 26, 2014: \$ 900,000.00
Appropriation #2 (FY15), Issued November 12, 2014: \$ 25,300,000.00
Appropriation #3 (FY16), Issued July 21, 2016: \$ 49,700,000.00
State of NH Funding: \$ 19,500,000.00
Appropriation #4, DHS/RCTC Bond Premium Appropriation (Project Manager) Approved 6/13/2016: \$ 222,756.00
Total Appropriation: \$ 67,627,756.00

Vendor	Description of Services	(A)	(B)	(C)	(D = B+C)	(E = A-D)	District Share of CTE Portion @ 100%	(F = C x 25%)	(G = C x 75%)	State Funding Rec'd To Date 7/11/2017 (May Claim)
		Contract Totals	HS Portion of Total Amount @ 77.2%	CTE Portion of Total Amount @ 22.8%	Total Expenditures To Date	HS & CTE Remaining Balance (Obligations)		District Share of CTE Portion @ 25%	(Involved through 5/31/2017) State Share of CTE Portion @ 75%	
HMHF	Feasibility Study	\$ 485,000.00	\$ 374,420.00	\$ 110,580.00	\$ 485,000.00	\$ 0 - Complete	\$ -	\$ 27,645.00	\$ 82,935.00	\$ 82,935.00
HMHF	PSS#1: Frank Locker Visioning Study	\$ 29,150.00	\$ 22,503.80	\$ 6,646.20	\$ 29,150.00	\$ 0 - Complete	\$ 6,646.20	\$ -	\$ -	\$ -
HMHF	PSS#2: Universal Environmental, (Hex Mel)	\$ 6,270.00	\$ 4,840.44	\$ 1,429.56	\$ 6,270.00	\$ 0 - Complete	\$ 1,429.56	\$ -	\$ -	\$ -
HMHF	PSS#2: McPhail Associates, (GeoTech)	\$ 23,650.00	\$ 18,206.76	\$ 5,443.24	\$ 23,650.00	\$ 2,268.19	\$ 4,876.05	\$ -	\$ -	\$ -
HMHF	PSS#2: Sebago Technics, (Site Survey)	\$ 43,780.00	\$ 33,798.16	\$ 9,981.84	\$ 43,780.00	\$ 0 - Complete	\$ 9,981.84	\$ -	\$ -	\$ -
HMHF	Add'l Services: Travel, Postage, Printing	\$ 7,811.25	\$ 6,039.29	\$ 1,771.97	\$ 7,811.25	\$ 0 - Complete	\$ -	\$ 445.24	\$ 1,335.72	\$ 1,335.72
Dover School District	Clerical, Legal and Supply Costs	\$ 14,527.95	\$ 11,215.11	\$ 3,312.84	\$ 14,527.95	\$ 0 - Complete	\$ 1,116.66	\$ 548.90	\$ 1,646.69	\$ 1,646.69
PC Construction	Construction Manager Services	\$ 90,000.00	\$ 70,112.00	\$ 19,888.00	\$ 90,000.00	\$ 0 - Complete	\$ -	\$ 5,472.00	\$ 16,416.00	\$ 16,416.00
Subtotal, Feasibility Study:		\$ 706,188.60	\$ 543,426.56	\$ 162,762.04	\$ 706,188.60	\$ 2,268.19	\$ 24,049.31	\$ 94,111.14	\$ 102,333.41	\$ 102,333.41
HMHF	PSS#3: Schematic Design (15%)	\$ 1,008,000.00	\$ 778,176.00	\$ 229,824.00	\$ 1,008,000.00	\$ 0 - Complete	\$ -	\$ 57,456.00	\$ 172,368.00	\$ 172,368.00
HMHF	PSS#3 / PSS#6: Design Development (20%)	\$ 1,316,000.00	\$ 1,015,552.00	\$ 300,448.00	\$ 1,316,000.00	\$ 0 - Complete	\$ -	\$ 75,612.00	\$ 225,036.00	\$ 225,036.00
HMHF	PSS#3 / PSS#6: Construction Documents (25%)	\$ 1,653,000.00	\$ 1,275,462.48	\$ 377,537.52	\$ 1,653,000.00	\$ 32,660.00	\$ -	\$ 91,219.38	\$ 279,658.14	\$ 279,658.14
HMHF	PSS#3: Bidding (5%)	\$ 336,000.00	\$ 260,422.40	\$ 75,577.60	\$ 336,000.00	\$ 16,800.00	\$ 72,777.60	\$ -	\$ -	\$ -
HMHF	PSS#3: Construction Administration-Phase 1 (30%)	\$ 2,016,000.00	\$ 1,554,796.80	\$ 461,203.20	\$ 2,016,000.00	\$ 1,128,950.00	\$ -	\$ 41,368.32	\$ 124,104.96	\$ 124,104.96
HMHF	PSS#3: Construction Administration-Phase 2 (5%)	\$ 336,000.00	\$ 260,422.40	\$ 75,577.60	\$ 336,000.00	\$ 16,800.00	\$ 72,777.60	\$ -	\$ -	\$ -
HMHF	Add'l Services: Travel, Postage, Printing	\$ 59,089.79	\$ 45,694.45	\$ 13,395.34	\$ 59,089.79	\$ 20,531.67	\$ 38,558.12	\$ 723.58	\$ 2,170.70	\$ 2,170.70
HMHF	PSS#4: Phail Associates - Geotechnical	\$ 40,700.00	\$ 31,366.58	\$ 9,333.42	\$ 40,700.00	\$ 68.72	\$ 9,368.71	\$ -	\$ -	\$ -
HMHF	PSS#6: Synthetic Turf Field Design	\$ 74,250.00	\$ 57,393.20	\$ 16,856.80	\$ 74,250.00	\$ 18,150.00	\$ 12,790.00	\$ -	\$ -	\$ -
HMHF	PSS#5: GGD-Technology Procurement	\$ 35,200.00	\$ 27,155.20	\$ 8,044.80	\$ 35,200.00	\$ 85,200.00	\$ -	\$ -	\$ -	\$ -
HMHF	PSS#5: UEC-Add'l HazMat Services	\$ 19,800.00	\$ 15,285.60	\$ 4,514.40	\$ 19,800.00	\$ 0 - Complete	\$ 4,514.40	\$ -	\$ -	\$ -
HMHF	PSS#5: PLS - Furniture & Equip Procurement	\$ 110,000.00	\$ 85,247.70	\$ 24,752.30	\$ 110,000.00	\$ 55,275.00	\$ 12,477.30	\$ -	\$ -	\$ -
HMHF	PSS#7: Irrigation	\$ 9,350.00	\$ 7,216.60	\$ 2,133.40	\$ 9,350.00	\$ 3,300.00	\$ 1,979.40	\$ -	\$ -	\$ -
HMHF	PSS#8 & PSS#10: Add'l Geotechnical Engineering	\$ 180,620.00	\$ 139,587.88	\$ 41,032.12	\$ 180,620.00	\$ 11,335.19	\$ 38,596.93	\$ -	\$ -	\$ -
HMHF	PSS#9: HMHF Professional Services (COW)	\$ 731.05	\$ 564.37	\$ 166.68	\$ 731.05	\$ 0 - Complete	\$ 166.68	\$ -	\$ -	\$ -
HEA	Commissioning Agent	\$ 171,630.00	\$ 132,399.00	\$ 39,231.00	\$ 171,630.00	\$ 41,935.26	\$ 126,694.74	\$ -	\$ 2,075.62	\$ 6,226.84
Dover School District	Clerical Support, Legal and Supply Costs	\$ 12,064.65	\$ 9,318.91	\$ 2,745.74	\$ 12,064.65	\$ 0 - Complete	\$ 599.64	\$ 537.78	\$ 1,613.33	\$ 1,613.33
RW Gillespie	Material's Testing Services & Special Inspections	\$ 141,969.00	\$ 109,515.85	\$ 32,453.15	\$ 141,969.00	\$ 5,549.50	\$ 31,103.55	\$ -	\$ -	\$ -
Sebago Technics	Traffic Study	\$ 80,000.00	\$ 62,400.00	\$ 17,600.00	\$ 80,000.00	\$ 25,700.00	\$ 4,300.00	\$ 5,859.60	\$ -	\$ -
EverSource Energy	Install pole, a notch, wires, outputs for primary riser	\$ 8,608.00	\$ 6,648.37	\$ 1,959.63	\$ 8,608.00	\$ 0 - Complete	\$ 1,959.63	\$ -	\$ -	\$ -
Seacoast Media Group	Employment Ad for Clerk of Works	\$ 929.46	\$ 718.46	\$ 211.00	\$ 929.46	\$ 0 - Complete	\$ -	\$ -	\$ -	\$ -
State of NH-DES	Wetlands Permit Application	\$ 200.00	\$ 154.40	\$ 45.60	\$ 200.00	\$ 0 - Complete	\$ 45.60	\$ -	\$ -	\$ -
Michael Brooks	Clerk of Works (5/31/16 appropriation)	\$ 222,756.00	\$ 172,181.89	\$ 50,574.11	\$ 222,756.00	\$ 67,541.22	\$ 160,214.78	\$ 14,399.99	\$ -	\$ -
PC Construction	GNP, Including additional obligations by change order	\$ 72,505,789.00	\$ 56,018,537.19	\$ 16,487,251.81	\$ 72,505,789.00	\$ 49,978,502.00	\$ 240,851.41	\$ 931,338.08	\$ 2,794,014.23	\$ 2,794,014.23
Dover School District	Estimated Gas Usage for Construction Heaters	\$ 120,000.00	\$ 93,360.00	\$ 26,640.00	\$ 120,000.00	\$ 43,248.23	\$ 76,751.77	\$ 9,800.14	\$ -	\$ -
Subtotal, Design, Geotech & Construction Services:		\$ 80,388,060.91	\$ 62,121,284.59	\$ 18,266,776.32	\$ 80,388,060.91	\$ 52,028,296.78	\$ 458,056.38	\$ 1,199,730.74	\$ 3,598,192.20	\$ 3,598,192.20
Totals:		\$ 81,094,249.51	\$ 62,864,711.15	\$ 18,226,973.39	\$ 81,094,249.51	\$ 52,080,564.97	\$ 482,166.69	\$ 1,238,841.88	\$ 3,780,525.61	\$ 3,780,525.61

Unexpended/Unencumbered Funds Remaining: \$ 6,328,506.49

Brisbane Ho'd To Deep (PC Construction), App#3-911	\$	873,777.00
--	----	------------

Change Orders, Page 2

MAN. NO. CIPM#DHSCTC081
DATE: 7/11/2017

VENDOR VOUCHER MANIFEST
SCHOOL DISTRICT SAU #11

1. DATE	2. PAYEE NAME AND ADDRESS	3. FINANCE PO NO:	4. AMOUNT EXPENDED	5. AMOUNT OF CHECK	6. PROJECT NAME
1. 7/11/2017	PC Construction Company 193 Tilley Drive South Burlington, VT 05403				
PO Line					DHS/CTC Fac. Improv. FY: 2016
2	<u>4016.1.600.46900.4725.07101.16.000.000.700</u>	201611298		\$ 4,155,409.84	
1	<u>4016.1.600.46900.4725.07108.16.000.000.700</u>	201611298		\$ 1,221,344.16	
			Total Earned, Current	\$ 5,376,754.00	
	<u>4016.1.000.00000.2340.00000.00.000.000.1.10</u>		Retainage	241,527.00	
			Total Earned Less Retainage/Current Payment Due	\$ 5,135,227.00	
TOTALS				\$5,135,227.00	

TO THE TREASURER; PAYMENTS AUTHORIZED AND ORDERED
TO THE PERSONS LISTED ABOVE FOR THE SUMS INDICATED
IN COLUMN 5. AMOUNT OF CHECK AMOUNTING IN THE
AGGREGATE TO:

5,135,227.00

Superintendent of Schools or Business Administrator

Date

Robert Carrier, Deputy Mayor, JBC Chair

Date

Libby Simmons

From: Scott Blair <sblair@pcconstruction.com>
Sent: Friday, July 07, 2017 9:01 AM
To: Libby Simmons
Cc: Robin Lafleur; Brooks, Michael; Alan Pemstein
Subject: Dover HS & CTC Req #13

Libby,

Below is the link to application for payment #13 for work completed through 6/30/17. This has been reviewed by HMFH and Mike Brooks. I will bring the original to the meeting on Tuesday.

Req #13 063017

<https://pcdata.egnyte.com/fl/7h9KAE7s6D>

Thank you.

Scott Blair
Project Manager
PC Construction Company
Dover High School & CTC
25 Alumni Drive
Dover, NH 03820
603-664-3017 office
603-343-3289 cell
www.pcconstruction.com

AT PC WE GO ABOVE AND BEYOND ON EVERY JOB, PERIOD.



CONSTRUCTION

Construction Invoice

193 Tilley Drive, South Burlington, VT 05403 | 602.658.4100

Invoice Number: 15027-013

Date: 7/7/17

Project Number: 15027

Requisition Number: 013

To: Dover School District
ATTN: Libby Simmons
61 Locust Street, Suite 409
Dover, NH 03820

Project	Location	Client Reference	Terms
15027	Dover, NH	Dover HS and CTC Renovations	Net 30

Description of Work:

Construction services completed through June 30, 2017 per attached schedule of values and transaction report.

Breakdown (this billing):

Dover High School (77.2%) = \$3,968,951

Career Technical Center (22.8%) = \$1,166,276

Total this invoice:

\$5,135,227

Handwritten: 15027-013
Total = \$5,135,227

Handwritten: \$3,968,950.84

Handwritten: \$1,166,276.16

Handwritten: (77.2%)

Handwritten: (22.8%)

cc: Robin LaFleur
Joseph Piccararo
PCC Accounts Receivable

APPLICATION AND CERTIFICATE FOR PAYMENT

TO OWNER: Dover School District

PROJECT: Dover High School and Career Technical Center

PAGE 1 OF 12 PAGES

61 Locust Street
408
Dover, NH
03820-4132 USA
FROM CONTRACTOR: PC Construction Company
193 Tilly Drive
South Burlington, VT, 05403 USA

ENGINEER:
408
Dover, NH
03820-4132 USA

APPLICATION NO. 13
PERIOD TO: 30-JUN-17
PROJECT NOS.: 15027
DISTRIBUTION TO:
OWNER
ARCHITECT
CONTRACTOR

CONTRACT DATE: 15-MAR-16

CONTRACT FOR: Dover High School and Career Technical Center

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation sheet is attached.

1. ORIGINAL CONTRACT SUM \$ 71,643,000
2. Net change by change orders \$ 862,789
3. CONTRACT SUM TO DATE (Line 1 +/- 2) \$ 72,505,789
4. TOTAL COMPLETED & STORED TO DATE \$ 27,904,039
(Column G on G703)
5. RETAINAGE:
Total retainage Column I of G703) \$ 1,115,304
6. TOTAL EARNED LESS RETAINAGE \$ 26,788,735
(Line 4 less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$
(Line 8 from prior Certificate) \$ 21,653,508
8. CURRENT PAYMENT DUE \$ 5,135,227
9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 45,717,054
(Line 3 less Line 6)

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Change Order approved in previous months by Owner	862,789		0
APPROVED THIS MONTH			
Number	Date Approved		
CURRENT TOTAL		0	0
Net Change by Change Orders			862,789

AA DOCUMENT G702 - APPLICATION AND CERTIFICATE FOR PAYMENT
THE AMERICAN INSTITUTE OF ARCHITECTS 1735 NEW YORK AVENUE NW WASHINGTON DC 20006

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for work for which previous Certificates for payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Contractor: PC Construction Company

By: [Signature] Date: 7/7/17

State of: New Hampshire
County of: Stratford

Subscribed and sworn to before me this 7th day of July 2017

Notary Public: [Signature]



My Commission expires January 1, 2022

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of Work is in accordance with the Contract Documents, and the Contractor is entitled to the payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount applied for. Initial figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

PC Construction Company

CONTINUATION SHEET

AAA DOCUMENT G702

AAA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 13

PAGE: 2

APPLICATION DATE : 06/29/2017

PERIOD TO : 06/30/2017

PROJECT NO : 15027

A	B	C	D		E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED (D+E)		THIS PERIOD	MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER-% (G/F)	BALANCE TO FINISH	RETAINAGE
15027	Dover High School and Career Technical Center									
01	GENERAL CONDITIONS									
010000	Mobilization & Demobilization	45,000	46,489	0	0	0	46,489	103	-1,488	0
010020	Office Supplies	37,575	4,806	450	0	0	5,256	14	32,316	0
010025	PM Software	24,505	24,505	0	0	0	24,505	100	0	0
010030	Office Furniture/Systems	48,000	7,527	0	0	0	7,527	16	40,373	0
010035	Kiosk	10,000	2,530	753	0	0	3,312	33	6,688	0
010060	Janitorial Services	8,380	0	525	0	0	525	6	7,825	0
010070	Temporary Wiring	5,000	5,246	0	0	0	5,246	105	-249	0
010080	Water Usage	7,600	890	289	0	0	1,179	16	6,421	0
010100	Telephone/Communications	34,290	3,067	0	0	0	3,067	9	31,113	0
010110	Sanitary Facilities	36,050	6,178	0	0	0	5,178	14	32,823	0
010130	Construction Fence	80,000	20,590	0	0	0	20,590	26	9,410	0
010400	Temporary Heat	175,000	186,996	1	0	0	186,999	106	-13,999	0
010410	Temporary Enclosure	150,000	106,212	7,215	0	0	113,427	76	36,573	0
011040	Snow Removal	40,000	72,433	11,566	0	0	84,013	210	-44,013	0
011050	Park/Transport/Parking Lot	50,000	14,983	1,900	0	0	16,763	34	33,236	0
011160	Blueprinting/Contract Drawings	15,000	7,433	0	0	0	7,433	50	7,567	0
011200	OSHA & First Aid	77,500	82,075	16,262	0	0	68,327	88	9,173	0
011320	Progress Cleanup/Removal	106,500	44,495	36,454	0	0	79,949	43	106,551	0
011350	Floor Protection	75,750	0	13,063	0	0	13,063	17	62,687	0
011360	Final Cleanup	141,091	0	0	0	0	0		141,091	0

CONTINUATION SHEET

AIA DOCUMENT G702

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 13

APPLICATION DATE : 06/29/2017

PERIOD TO : 06/30/2017

PAGE: 3

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER-% (G/C)	BALANCE TO FINISH	RETAINAGE
			FROM PREVIOUS APPLICATION	THIS PERIOD					
15027	Dover High School and Career Technical Center								
	GENERAL CONDITIONS								
012000	Project Management	2,704,805	1,008,810	96,534	0	1,105,344	40	1,889,461	0
012060	Safety Engineer	241,880	102,687	11,268	0	113,955	47	127,725	0
012110	Field Engineer	20,000	14,383	0	0	14,383	72	5,617	0
012200	Field Office Manager	216,440	62,664	6,837	0	69,501	32	146,939	0
013000	Living Allowance	81,000	4,458	0	0	4,458	6	76,542	0
013020	Travel Expenses	22,800	9,484	156	0	9,640	42	13,160	0
014000	Scheduling	2,280	830	0	0	830	28	1,450	0
014080	Estimating	50,000	25,465	0	0	25,465	51	24,535	0
015300	Loader/Material Handling	106,220	15,520	5,023	0	20,543	19	85,677	0
015520	Field Office	38,000	12,381	929	0	13,280	35	24,710	0
015530	Subcontractor Trailer	0	28,790	1,274	0	28,064		-28,064	0
015580	Storage Trailer/Container	11,400	2,611	144	0	2,755	24	8,645	0
015550	Expendable Tools	0	92	0	0	92		-92	0
015880	Small Tools	0	532	0	0	532		-532	0
015970	Support Equipment	0	1,665	3,535	0	5,200		-5,200	0
016000	Builder's Risk Insurance	68,863	98,279	0	0	98,270	143	-28,407	0
016150	GL Insurance	543,694	543,365	428	0	543,793	100	-99	0
016200	P&P Bond	405,954	394,652	0	0	394,652	97	11,302	0
	GENERAL CONDITIONS Total:	4,804,207	2,833,420	213,620	0	3,146,540	53	2,657,667	0
02	SITE WORK								

CONTINUATION SHEET

MA DOCUMENT G703

MA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 13

APPLICATION DATE : 06/29/2017

PERIOD TO : 06/30/2017

PAGE: 4

A	B	C	D		E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER.% (G/I)	BALANCE TO FINISH	RETAINAGE
			FROM PREVIOUS APPLICATION	THIS PERIOD					
15027	Dover High School and Career Technical Center								
02	SITE WORK								
020000	Sitework Subcontractor	4,511,062	2,577,781	88,204	0	2,675,985	59	1,635,007	133,800
020500	Demolition Subcontractor	1,127,000	0	0	0	0		1,127,000	0
020550	Asbestos Abatement Subcontractor	1,092,000	2,241	0	0	2,241		1,089,759	112
020800	Courtyard Site Access	20,000	0	0	0	0		20,000	0
027112	Landscaping and Hardscaping	625,000	0	0	0	0		525,000	0
027210	Fencing	121,582	0	0	0	0		121,582	0
027800	Turf Field	497,518	0	0	0	0		497,518	0
027610	Tennis Courts	136,540	0	0	0	0		136,540	0
027620	Track Repairs	7,500	0	0	0	0		7,500	0
03	CONCRETE	8,008,222	2,586,032	88,204	0	2,674,236	33	5,339,986	133,912
030002	Concrete Flatwork Subcontractor	2,018,559	1,113,241	410,812	0	1,524,053	75	495,505	35,053
031000	Concrete Subcontract	1,800,000	1,800,000	5,750	0	1,805,750	101	-5,750	42,340
031200	Site Concrete	636,000	16,200	0	0	16,200	3	519,800	810
033460	Rammed Aggregate Piers	285,917	274,708	0	0	274,708	98	11,209	13,735
033650	Polished Concrete Floors	99,075	0	0	0	0		99,075	0
04	CONCRETE TOTAL:	4,739,557	8,294,760	419,562	0	3,884,712	76	1,715,439	91,939
042000	MASONRY	3,450,000	374,336	416,430	0	790,766	23	2,659,234	39,538
	MASONRY TOTAL:	3,450,000	374,336	416,430	0	790,766	23	2,659,234	39,538

CONTINUATION SHEET

AAA DOCUMENT 6703

AAA DOCUMENT 6702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 13

APPLICATION DATE : 06/29/2017

PERIOD TO : 06/30/2017

PAGE: 8

A	B	C	D		E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED (P+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER-% (G/C)	BALANCE TO FINISH	RETAINAGE	
			FROM PREVIOUS APPLICATION	THIS PERIOD						
15027	Dover High School and Career Technical Center									
08	DOORS & WINDOWS									
080100	Doors Frames and Hardware	693,290	0	0	0	0		693,290	0	
080110	Door and Hardware Installation	68,000	0	0	0	0		68,000	0	
083300	Overhead Doors	63,800	0	0	0	0		63,800	0	
084000	Windows, Storefront and Curtainwall	2,475,000	0	0	0	0		2,475,000	0	
088000	Interior Glazing	225,000	0	0	0	0		225,000	0	
	DOORS & WINDOWS Total	3,628,090	0	0	0	0		3,628,090	0	
09	FINISHES									
092000	Gypsum Drywall System	5,569,750	1,410,885	542,010	0	1,952,895	35	3,606,775	97,649	
093100	Ceramic Tile	654,870	0	0	0	0		654,870	0	
095100	Acoustical Ceilings	588,473	0	0	0	0		588,473	0	
095200	Acoustic Wall Panels	426,128	0	0	0	0		426,128	0	
095600	Wood Flooring	159,000	0	0	0	0		159,000	0	
096600	Resilient Flooring	957,992	0	0	0	0		957,992	0	
097000	Resilient Athletic Flooring	49,000	0	0	0	0		49,000	0	
099000	Painting Subcontractor	803,500	0	26,000	0	26,000	4	577,500	1,300	
	FINISHES Total	8,995,713	1,410,885	568,010	0	1,978,895	22	7,016,738	99,949	
10	SPECIALTIES									
100000	Misc Specialties	600,257	0	13,043	0	13,043	2	587,214	852	
104210	Signage Subcontractor	114,114	0	0	0	0		114,114	0	
	SPECIALTIES Total	714,371	0	13,043	0	13,043	2	701,328	852	

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED (D+E)		F MATERIAL PRESENTLY STORED	G TOTAL COMPLETED AND STORED TO DATE	PER-% (G/C)	H BALANCE TO FINISH	I RETAINAGE
			FROM PREVIOUS APPLICATION	THIS PERIOD					
15027	Dover High School and Career Technical Center								
	EQUIPMENT								
110800	Stage Rigging and Curtains	278,000	9,365	0	0	9,365	3	268,645	468
111400	Kitchen Equipment	523,570	0	0	0	0		523,570	0
111800	Loading Dock Equipment	9,032	0	0	0	0		9,032	0
111710	Climbing Wall Allowance	35,000	0	0	0	0		35,000	0
113000	Athletic Equipment	137,480	0	0	0	0		137,480	0
	EQUIPMENT Total:	983,091	9,365	0	0	9,365	7	973,726	468
12	FURNISHINGS								
125000	Window Treatments	\$0,250	0	0	0	0		\$0,250	0
127100	Fixed Auditorium Seating	126,995	0	0	0	0		126,995	0
127300	Gymnasium Seating	141,818	0	0	0	0		141,818	0
	FURNISHINGS Total:	349,023	0	0	0	0		349,023	0
14	CONVEYING SYSTEMS								
	Elevators	211,131	88,416	74,336	0	172,752	82	38,379	8,638
	CONVEYING SYSTEMS Total:	211,131	88,416	74,336	0	172,752	82	38,379	8,638
15	MECHANICAL - PROCESS								
151030	MEP Enabling & Relocations	0	1,522	0	0	1,522		-1,522	76
	MECHANICAL - PROCESS Total:	0	1,522	0	0	1,522		-1,522	76
152	MECHANICAL-HVAC								
152882	Mech Insulation Subcontract	631,000	5,000	45,000	0	50,000	8	581,000	2,500

CONTINUATION SHEET

AA DOCUMENT G702

AA DOCUMENT G702 APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 13

APPLICATION DATE: 06/29/2017

PERIOD TO: 06/30/2017

PAGE: 8

A	B	C	D	E	F	G	H	I	
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER-% (G/C)	BALANCE TO FINISH	RETAINAGE
			FROM PREVIOUS APPLICATION	THIS PERIOD					
15027	Dover High School and Career Technical Center								
152	MECHANICAL-HVAC								
152883	Automatic Temperature Controls	818,610	65,045	64,045	0	129,093	15	689,517	8,455
152892	Air Handling Equipment	1,670,170	79,439	888,528	0	977,965	59	692,205	49,896
152900	Condensing Boilers	99,108	0	0	0	0		99,108	0
	MECHANICAL-HVAC Total:	3,211,888	149,484	1,007,574	0	1,167,088	36	2,041,899	67,853
153	MECHANICAL-PLUMBING								
153880	Plumbing Subcontract	2,421,824	979,726	167,840	0	1,141,868	47	1,280,256	57,083
153881	Mechanical Subcontract	2,240,000	34,000	66,500	0	99,500	4	2,140,500	4,976
153882	Split AC Units	168,000	0	16,848	0	15,046	9	152,254	792
153883	Induction Units	184,580	0	0	0	0		184,580	0
153884	Fire Protection	379,520	81,100	75,350	0	136,950	24	442,570	8,848
153885	Ductwork Subcontract	2,888,300	125,400	593,800	0	699,300	26	1,977,000	34,156
	MECHANICAL-PLUMBING Total:	8,240,344	1,200,226	882,536	0	2,083,062	23	6,157,282	104,153
16	ELECTRICAL								
160006	Electrical Subcontract	6,796,900	1,077,100	727,500	0	1,804,600	27	4,992,200	90,230
160015	Electrical Ductwork	90,000	77,589	0	0	77,589	86	12,411	3,978
	ELECTRICAL Total:	6,886,900	1,154,689	727,500	0	1,882,189	27	4,974,691	94,109
	CHANGE ORDERS								
190001	Permit Set Sheetwork Revisions	124,525	41,093	-2	0	41,091	33	83,434	2,055
190002	Sewer Revisions	22,089	19,880	0	0	19,880	90	2,209	994

CONTINUATION SHEET

AA DOCUMENT 6703

AA DOCUMENT 6702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 13

APPLICATION DATE: 06/29/2017

PERIOD TO: 06/30/2017

PAGE: 9

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED (D+E)		F MATERIAL PRESENTLY STORED	G TOTAL COMPLETED AND STORED TO DATE	H PER-% (G/C)	I BALANCE TO FINISH	J RETAINAGE
			FROM PREVIOUS APPLICATION	THIS PERIOD					
190027	Dover High School and Career Technical Center								
190003	CHANGE ORDERS								
190003	Fabric at Sewer and Storm Underdrain	10,736	4,294	0	0	4,294	40	6,442	215
190004	Overlay Alumni Drive Sidewalk	11,622	11,622	0	0	11,622	100	0	591
190005	Sewer Line Ledge Removal	6,800	5,850	0	0	5,850	98	150	293
190007	RFI002 Football Scoreboard Support	0	18,255	0	0	18,255	100	-18,255	813
190008	SMH-3 Location Revision	642	642	0	0	642	100	0	32
190010	RFI007 Fabric Under Roadway	3,586	3,586	0	0	3,586	100	0	179
190012	RFI-0012 Driveway Material At Loading Dock Area	33,284	33,284	0	0	33,284	100	0	1,685
190013	Ledge Removal FM to SMH-2	1,850	1,850	0	0	1,850	100	0	83
190014	Ledge Removal SMH-2 to SMH-1	8,400	8,400	0	0	8,400	100	0	420
190016	Ledge Removal SMH-1 to Existing	3,050	3,050	0	0	3,050	100	0	153
190017	Structural Changes Bid to Construction Set	44,178	44,178	0	0	44,178	100	0	2,209
190018	Addenda A Cost Revisions	61,244	47,123	0	0	47,123	77	14,121	2,356
190019	Addenda B Cost Revisions	43,998	35,766	0	0	35,766	84	7,230	1,838
190020	Foundation and Utility Ledge Removal	179,315	337,443	0	0	337,443	186	-158,128	18,872
190021	ASI-001 Catwalk Revisions	-1,535	0	0	0	0	0	-1,535	0
190022	ASI-007 Loading Dock Footing Revisions	2,126	2,126	0	0	2,126	100	0	106
190023	ASI-006R Drainage Revisions	14,530	14,530	0	0	14,530	100	0	727
190025	Interior Organic Removal	2,476	2,476	0	0	2,476	100	0	124

CONTINUATION SHEET

A/A DOCUMENT 6703

A/A DOCUMENT 6702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 13

APPLICATION DATE: 06/29/2017

PERIOD TO: 06/30/2017

PAGE: 10

A	B	C	D		E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER-% (G/C)	BALANCE TO FINISH	RETAINAGE
			FROM PREVIOUS APPLICATION	THIS PERIOD					
15027	Dover High School and Career Technical Center								
	CHANGE ORDERS								
180026	RFI-099 Deleted RAPs at AE Line	-9,405	-9,405	0	0	-9,405	100	0	-470
190027	RFI125 Loop Road Subgrade	17,347	17,347	0	0	17,347	100	0	867
190028	ASI-12 Animal Science Power	36,358	36,358	0	0	36,358	100	0	1,818
190029	Edge Skip Deletion Credit	-6,862	-6,862	0	0	-6,862	100	0	-343
190031	ASI-014 Kitchen Equipment Revisions	435,564	0	0	0	0		435,564	0
190032	ASI-015 Underdrain Piping Revisions RFI132	0	5,175	0	0	5,175		-5,175	259
190033	ASI-017 Steel Additions	3,242	3,242	0	0	3,242	100	0	182
190035	ASI-020 Life Safety Switch	13,791	0	0	0	0		13,791	0
190036	PR-001 Slab Depression Deletion	-46,214	0	0	0	0		-46,214	0
190037	ASI-022 Elevator Roof Structure	106	0	0	0	0		106	0
190038	ASI-21.1 Curtnail Revisions	4,787	0	0	0	0		4,787	0
190039	ASI-021.2 Revised Exterior Elevations	-2,536	0	0	0	0		-2,536	0
190040	ASI-023 Revised Grease Traps	-10,110	0	0	0	0		-10,110	0
190042	ASI-026 Revisions to Submittal 061200-021	491	0	491	0	491	100	0	49
190043	ASI-27 Smoke Hatch Revisions	16,186	20,870	-4,674	0	16,186	100	0	1,044
190044	ASI-028 Brace at Column	951	951	0	0	951	100	0	48
190045	230F Safety Cage Deletion	-857	0	0	0	0		-857	0
190047	RFI-141R1 Fiber Reinforced Concrete	-21,919	0	0	0	0		-21,919	0

CONTINUATION SHEET

AIA DOCUMENT G702

CONTRACTOR'S SIGNED CERTIFICATION FOR PAYMENT, containing
Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER, 13

APPLICATION DATE: 06/29/2017

PERIOD TO: 06/30/2017

PAGE: 12

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED (D+E)		F MATERIAL PRESENTLY STORED	G TOTAL COMPLETED AND STORED TO DATE	H PERCENT (G/C)	I BALANCE TO FINISH	J RETAINAGE
			FROM PREVIOUS APPLICATION	THIS PERIOD					
15027	Dover High School and Career Technical Center								
165	CONTINGENCY	1,661,241	233,437	99,775	0	333,212	20	1,358,028	16,561
195000	CONTINGENCY	1,661,241	233,437	99,775	0	333,212	20	1,358,028	16,561
90	CONTRACT SUMMARY								
B00000	Fee	1,786,444	547,598	123,651	0	671,249	38	1,095,195	0
	CONTRACT SUMMARY Total:	1,786,444	547,598	123,651	0	671,249	38	1,095,195	0
	Dover High School and Career Technical Center Total:	72,605,789	22,527,286	5,376,734	0	27,904,030	38	44,681,750	1,115,304
PROJECT TOTAL:		72,605,789	22,527,286	5,376,734	0	27,904,030	38	44,681,750	1,115,304

AIA DOCUMENT G702 - APPLICATION AND CERTIFICATE FOR PAYMENT
THE AMERICAN INSTITUTE OF ARCHITECTS 1735 NEW YORK AVENUE NW WASHINGTON DC 20005



CONSTRUCTION

131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

15027: Dover High School and Career Technical Center

25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190054

Title **ASI-034 Gym Bubbler**
Date Issued **28-Jun-2017**
Proposal Status **Submitted**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603-516-6800
F: 603-516-6809
E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$0.00.

Scope Of Work

After review we find there are no costs associated with the changes made in ASI-034.

Cost Items

Description	Company	Amount
-------------	---------	--------

Architect Recommendation

In accordance with my contract for services, I have reviewed this change proposal and agree that it appears to be fair, reasonable, necessary, and consistent with the design intent. I hereby recommend acceptance.

Signature

Date

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

Please sign below to indicate approval of this Change Request Proposal. If accepted, this Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

Name & Title of Authorized Representative

Robert Carrier
Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



CONSTRUCTION

131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190057

Title **ASI-036R Kitchen Sink Waste Revisions**
Date Issued **30-Jun-2017**
Proposal Status **Submitted**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603-516-6800
F: 603-516-6809
E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$0.00.

Scope Of Work

This is a no cost proposal. Any costs related to the changes made in ASI-036R will be included in proposal 190122 related to ASI-21.13.

Cost Items

Description	Company	Amount
-------------	---------	--------

Architect Recommendation

In accordance with my contract for services, I have reviewed this change proposal and agree that it appears to be fair, reasonable, necessary, and consistent with the design intent. I hereby recommend acceptance.

Signature

Date

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

Please sign below to indicate approval of this Change Request Proposal. If accepted, this Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

Name & Title of Authorized Representative

Robert Carrier
Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



CONSTRUCTION

131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190070

Title **ASI-021.10 Revised Edge of Slab Drawings**
Date Issued **30-Jun-2017**
Proposal Status **Submitted**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603-516-6800
F: 603-516-6809
E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$0.00.

Scope Of Work

There are costs related to the changes documented in this ASI. Credits for deleted slab depressions were included in proposal 190036 per PR-01.

Cost Items

Description	Company	Amount
-------------	---------	--------

Architect Recommendation

In accordance with my contract for services, I have reviewed this change proposal and agree that it appears to be fair, reasonable, necessary, and consistent with the design intent. I hereby recommend acceptance.

Signature _____ Date _____

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

Please sign below to indicate approval of this Change Request Proposal. If accepted, this Change Request Proposal will be included in the next Contract Change Order.

Signature _____ Date _____

Name & Title of Authorized Representative

Robert Carrier
Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



CONSTRUCTION

131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190107

Title **RFI-407 Life Skills Exhaust Hood**
Date Issued **23-Jun-2017**
Proposal Status **Submitted**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603-516-6800
F: 603-516-6809
E:

Project Cost And Schedule Impacts

This proposal will decrease the value of this contract by \$-7,225.00.

Scope Of Work

This proposal provides a credit for deletion of a ducted exhaust system servicing the life skills kitchen hood per RFI-407.

Cost Items

Description	Company	Amount
1.) RFI-407 Life Skill Exhaust Hood	New England Tech Air, Inc.	\$-4,918.00
2.) RFI-407 Life Skill Exhaust Hood	Siemens Industry, Inc.	\$-665.00
3.) RFI-407 Life Skill Exhaust Hood	Stanley Roofing Company, Inc.	\$-157.00
4.) RFI-407 Life Skill Exhaust Hood	Griffin, Wayne J. Electric, Inc.	\$-1,389.00
L2 Markup - Insurance (0.75%)		\$-55.00
L2 Markup - P&P Bond (0.56%)		\$-41.00
Total		\$-7,225.00

Architect Recommendation

In accordance with my contract for services, I have reviewed this change proposal and agree that it appears to be fair, reasonable, necessary, and consistent with the design intent. I hereby recommend acceptance.

Signature

Date

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

Please sign below to indicate approval of this Change Request Proposal. If accepted, this Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

Name & Title of Authorized Representative

Robert Carrier
Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



N.E. Tech Air & Maine Steel
16 Manson Libby Road
Scarborough, ME 04074
P. (207) 347-7577
F. (207) 347-7595
www.netechair.com

June 14, 2017, 2017

PC Construction
Portland, ME

ATTN: Scott Blair
RE: Dover HS RFI #407 EF-10 Fume Hood System Deleted

Scott,

We are in receipt of the above-mentioned RFI dated 6-6-17 affecting drawings M1.1C. The following is our scope and price:

Furnish and Install:

-Delete EF-10 Duct

Install Only:

-Delete EF-10 (Fan shipped on 6-9-17 and cannot be returned)

Exclusions:

-Cut and Patch
-Duct Insulation
-Duct Liner
-Off Hours Work
-All Other Base Bid Exclusions

The credit for this work is: \$4,918.00

Please see attached spread sheet for additional breakdown of costs. Pricing is valid for 30 days only. We require written authorization for said amounts prior to commencement of work. If you have any questions or would like to discuss this further, please do not hesitate to contact me.

Thank you,

A handwritten signature in dark ink, appearing to read 'Michelle Curtis'.

Michelle Curtis

N.E. Tech Air, Inc./Maine Steel 16 Manson Libby Road Scarborough, ME 04074

Job: Dover HS

Dwg Date:

6/6/2017 COR No:

RFI #407

COR Title: RFI #407

Drawing/Spec: See Scope Description

[illegible]**SUBTOTALS:**

-\$663.75

\$0.00

-13.57

-39.40

Labor Costs:							
DESCRIPTION	UNITS:	UNIT PRICE:				EXTENDED LABOR COST:	
FABRICATION LABOR:	-13.57	\$78.00				-\$1,058.46	
PROJECT MANAGER LABOR:	-4.33	\$85.00				-\$368.39	
FIELD SUPERVISOR LABOR:	-3.94	\$85.00				-\$334.90	
FIELD FOREMAN LABOR:	-5.91	\$80.00				-\$354.60	
FIELD JOURNEYMAN LABOR:	-25.61	\$55.00				-\$1,408.55	
FIELD LABORER LABOR:	-7.88	\$45.00				-\$354.60	
CADD DRAFTING LABOR:	2.00	\$85.00				\$170.00	
TRUCKING:							

SUBTOTAL:

-\$3,709.50

N.E. Tech Air, Inc./Maine Steel 16 Manson Libby Road Scarborough, ME 04074

Job: Dover HS	Dwg Date: 6/6/2017	COR No:	RFI #407
COR Title: RFI #407	Drawing/Spec: See Scope Description		

Subs & Equipment:							
MATERIAL	UNITS:	UNIT PRICE:				SUBTOTAL:	
LIFT RENTALS		\$525.00				\$0.00	
TRAILER RENTALS						\$0.00	
WELDING EQUIPMENT RENT						\$0.00	
ENGINEERING						\$0.00	
INSULATION						\$0.00	
						\$0.00	

SUBTOTALS:	\$0.00
-------------------	---------------

Subtotal	-	\$4,373.25
Overhead	-	\$218.68
Profit	-	\$229.60
Bond	-	\$96.43
Total Cost of Change:	-	\$4,917.94



42 Mitchell Rd. * Ipswich, MA 01938
 (978) 356-7958 * (978) 356-1499 fax
 (A Veteran Owned Business)

PROPOSED CHANGE ORDER

Submitted to:
 Matt Gibbons
 PC Construction
 183 Tilley Drive
 South Burlington VT 05403

Date: June 22 2017
 Email: mgibbons@pcconstruction.com
 Tel: 603-883-1401
 PCO #:
 SRC Project #:

Re: Lifes Skills Kitchen Hood

Subj: Flasing

We hereby agree to make the change(s) specified below:
DESCRIPTION OF WORK TO BE PERFORMED

PART 2 - CREDIT COST					
	Description	QTY	Unit	\$/unit	TOTAL
A. MATERIAL					
1				\$0.00	\$0.00
2	flashing	1		\$35.00	\$35.00
3		0		\$0.00	\$0.00
4		0		\$0.00	\$0.00
5		0		\$0.00	\$0.00
PART A MATERIAL TOTAL					<u>\$35.00</u>
B. LABOR					
1	Roofer	1	nh	\$85.00	\$85.00
2	Sheet Metal		nh	\$0.00	\$0.00
3	Workman's Comp. Insurance @			42%	\$35.70
PART B LABOR TOTAL					<u>\$120.70</u>
C. PART 2 SUB-TOTAL					
1	Sub-Total Material (Part A)				\$35.00
2	Sub-Total Labor (Part B)				\$120.70
3	Bond @ 1%				<u>\$1.56</u>
D. PART 1 TOTAL					<u>\$157.26</u>
PART 3 - TOTALS					
1	TOTAL PART 1 - ADDITIONAL COST				\$0.00
2	TOTAL PART 2 - CREDIT COST				<u>\$157.26</u>
3	TOTAL NET COST				<u>\$157.26</u>

WE AGREE hereby to make the change(s) specified above at this price: **\$157.00**

Note: This Change Order becomes part of and in conformance with existing contract.
ACCEPTED: The above prices and specifications of the Change Order are satisfactory and are hereby accepted. All work to be performed under same terms and conditions as specified in original contract unless otherwise stipulated.

DATE of ACCEPTANCE: _____

SIGNATURE: _____



**WAYNE J.
GRIFFIN ELECTRIC
INC.**

June 15, 2017

VIA EMAIL ONLY: sblair@pccconstruction.com

Mr. Scott Blair, Project Manager
PC Construction
25 Alumni Dr.
Dover, NH 03820

RE: Job #2257 - Dover High School, Dover, NH
Proposal #20

Dear Mr. Blair:

Wayne J. Griffin Electric, Inc. ("WJGEI") proposes to modify our contract to perform the following lump sum revisions to our work per our enclosed detailed backup:

DESCRIPTION OF WORK:

Furnish the labor and materials credits for the deletion of EF-10 as discussed in the attached RFI-407 as issued by PC Construction.

Material	\$	(312.15)
Labor		(1,037.76)
Overhead		(31.21)
Subtotal	\$	(1,381.12)
Bond		(7.60)
Total	\$	(1,388.72)

This is a lump sum forward looking estimate of the above-noted change to our scope of work. This estimate represents a price we are willing to accept to assume the cost risk of this change to our ongoing work given the information provided to us. The labor and material prices contained in this proposal are based upon vendor/subcontractor quotes (if noted) and/or electrical industry pricing guides such as NECA, Trade Service, or R.S. Means, which guides are widely used and accepted in the construction industry to facilitate timely and consistent change order pricing. This estimate is offered for your review, approval and acceptance.

Corporate Headquarters:		Licenses:	Regional Offices:		
116 Hopping Brook Road		MA A8999	296 Cahaba Valley Parkway	2310 Presidential Drive	1950 Evergreen Blvd.
Holliston, MA 01746		NH 4223M	Pelham, AL 35124	Suite 101	Suite 300
		VT EM3303		Durham, NC 27703	Duluth, GA 30096
		CT ELC.0123697-E1	AL License 16318	NC License 16529U	GA License EN213065
Phone:	(508) 429-8830	RI AC003520	Phone: (205) 733-8848	Phone: (919) 627-9724	Phone: (678) 417-9377
Fax:	(508) 429-7825	ME MC60017598	Fax: (205) 733-8107	Fax: (919) 627-9727	Fax: (678) 417-9373

Mr. Scott Blair,
June 15, 2017
Page 2


The value included in this proposal does not include any amounts for extended contract duration, overtime, changes in the sequence of work, acceleration, disruptions, interference and/or impacts, and the right is expressly reserved to recover any and all of these related items prior to any final settlement of this contract. The working relationship between your company and ours shall be in accordance with our mutually agreed to contract form.

Wayne J. Griffin Electric, Inc. reserves the right to void this proposal after thirty (30) days from the date above.

If you have any questions regarding the above, please do not hesitate to contact me at (508) 306-5338 or mblum@wigei.com.

Very truly yours,

WAYNE J. GRIFFIN ELECTRIC, INC.



Micah J. Blum
Project Manager

MJB/tln

ACKNOWLEDGMENT: The contract modifications stated for the above proposal are acceptable for the work to be performed. The value of the work completed to the date of the next requisition may be billed on that requisition.

Date: _____ Authorized Signature: _____

cc: Michael Brennan, Project Engineer, Wayne J. Griffin Electric, Inc.
Mike Lovely, Project Foreman, Wayne J. Griffin Electric, Inc.



116 Hopping Brook Road, Holliston, MA 01746
(508) 429-8830 FAX (508) 429-9251

CCN#: P-0020, RFI-407
Date: 6/13/2017
Project Name: Dover High School
Project Number: 02257-00-16
Page Number: 1

Work Description

Furnish the labor and materials credits for the deletion of EF-10 as discussed in the attached RFI-407 as issued by PC

Itemized Breakdown

Description	Qty	Net Price	UM	Materials (\$)	Labor	Total Hours
TERMINATIONS	-1.00	0.000		0.000	4.000	-4.000
3/4" EMT CONDUIT	-80.00	1.488	FT	-119.060	0.050	-4.000
3/4" EMT STEEL SET SCREW COUPLING	-8.00	2.611	EA	-20.890	0.050	-0.400
3/4" EMT STEEL COMPRESSION CONNECTOR	-2.00	3.570	EA	-7.140	0.140	-0.280
#12 THHN-CU-STRANDED-BLACK-500FT COIL	-840.00	0.258	FT	-165.060	0.006	-3.840
Totals				-312.15		-12.52
Tax				0.00		
Materials with Tax				-312.15		

Summary

	Itemized Breakdown Total		-312.15
Elect. Journeyman	(-12.5200 hrs @ \$77.95 / hr)	-975.93	
			-975.93
Material Markup	(\$-312.15 @ 10.00%)	-31.21	
Foreman	(-0.63 hrs @ \$98.15 / hr)	-61.83	
		-93.04	
Bond	(\$-1,381.12 @ 0.55%)	-7.60	
		-7.60	
			-100.64
	Total		-1,388.72



CONSTRUCTION

131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

15027: Dover High School and Career Technical Center

25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190114

Title **PR-012 Dust Collector Electrical Changes**
Date Issued **27-Jun-2017**
Proposal Status **Submitted**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603-516-6800
F: 603-516-6809
E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$972.00.

Scope Of Work

This proposal is to cover the additional costs to provide the required electrical changes to the dust collection system as requested in PR-012.

Cost Items

Description	Company	Amount
1.) PR-012 Dust Collector Electrical Changes	Griffin, Wayne J. Electric, Inc.	\$941.00
L1 Markup - Overhead & Profit (2%)		\$19.00
L2 Markup - Insurance (0.75%)		\$7.00
L2 Markup - P&P Bond (0.56%)		\$5.00
Total		\$972.00

Architect Recommendation

In accordance with my contract for services, I have reviewed this change proposal and agree that it appears to be fair, reasonable, necessary, and consistent with the design intent. I hereby recommend acceptance.

Signature _____ Date _____

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

Please sign below to indicate approval of this Change Request Proposal. If accepted, this Change Request Proposal will be included in the next Contract Change Order.

Signature _____ Date _____

Name & Title of Authorized Representative

Robert Carrier
Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



**WAYNE J.
GRIFFIN ELECTRIC
INC.**

June 26, 2017

VIA EMAIL ONLY: sblair@pcconstruction.com

Mr. Scott Blair, Project Manager
PC Construction
25 Alumni Dr
Dover, NH 03820

RE: Job #2257 - Dover High School, Dover, NH
Proposal #23

Dear Mr. Blair:

Wayne J. Griffin Electric, Inc. ("WJGE") proposes to modify our contract to perform the following lump sum revisions to our work per our enclosed detailed backup:

DESCRIPTION OF WORK:

Furnish the labor and materials for the change in circuit for DC-1 and the addition of the Spark Detection Panels as shown in the attached PR-12 issued by PC.

Material	\$	(308.15)
Labor		1,244.42
Subtotal	\$	936.27
Bond		5.15
 Total	 \$	 941.42

This is a lump sum forward looking estimate of the above-noted change to our scope of work. This estimate represents a price we are willing to accept to assume the cost risk of this change to our ongoing work given the information provided to us. The labor and material prices contained in this proposal are based upon vendor/subcontractor quotes (if noted) and/or electrical industry pricing guides such as NECA, Trade Service, or R.S. Means, which guides are widely used and accepted in the construction industry to facilitate timely and consistent change order pricing. This estimate is offered for your review, approval and acceptance.

Corporate Headquarters:

116 Hopping Brook Road
Holliston, MA 01746

Phone: (508) 429-8830

Fax: (508) 429-7825

Licenses:

MA A8999
NH 4223M
VT EM3303
CT ELC.0123697-E1
RI AC003520
ME MC60017598

Regional Offices:

296 Cahaba Valley Parkway
Pelham, AL 35124

AL License 16318

Phone: (205) 733-8848

Fax: (205) 733-8107

2310 Presidential Drive
Suite 101
Durham, NC 27703

NC License 16529U

Phone: (919) 627-9724

Fax: (919) 627-9727

1950 Evergreen Blvd.
Suite 300
Duluth, GA 30096

GA License EN213065

Phone: (678) 417-9377

Fax: (678) 417-9373

Mr. Scott Blair
June 26, 2017
Page 2

The value included in this proposal does not include any amounts for extended contract duration, overtime, changes in the sequence of work, acceleration, disruptions, interference and/or impacts, and the right is expressly reserved to recover any and all of these related items prior to any final settlement of this contract. The working relationship between your company and ours shall be in accordance with our mutually agreed to contract form.

Wayne J. Griffin Electric, Inc. reserves the right to void this proposal after thirty (30) days from the date above.

If you have any questions regarding the above, please do not hesitate to contact me at (508) 306-5338 or mblum@wigei.com.

Very truly yours,

WAYNE J. GRIFFIN ELECTRIC, INC.



Micah J. Blum
Project Manager

MJB/lc

ACKNOWLEDGMENT: The contract modifications stated for the above proposal are acceptable for the work to be performed. The value of the work completed to the date of the next requisition may be billed on that requisition.

Date: _____ Authorized Signature: _____

cc: Matt Gibbons, Project Engineer, PC Construction Company,
mgibbons@pcconstruction.com
Michael Brennan, Project Engineer, Wayne J. Griffin Electric, Inc.
Mike Lovely, Project Foreman, Wayne J. Griffin Electric, Inc.



116 Hopping Brook Road, Holliston, MA 01746
(508) 429-8830 FAX (508) 429-9251

CCN#: P-0023, PR-12
Date: 6/23/2017
Project Name: Dover High School
Project Number: 02257-00-16
Page Number: 1

Work Description

Furnish the labor and materials for the change in circuit for DC-1 and the addition of the spark detection panels as shown in the attached PR-12 issued by PC

Itemized Breakdown

Description	Qty	Net Price	UM	Materials (\$)	Labor	Total Hours
1" EMT CONDUIT	150.00	2.480	FT	371.990	0.055	8.250
1-1/4" EMT CONDUIT	-150.00	3.913	FT	-586.910	0.062	-9.300
1" EMT STEEL SET SCREW COUPLING	16.00	3.894	EA	58.410	0.080	0.900
1-1/4" EMT STEEL SET SCREW COUPLING	-16.00	7.693	EA	-115.390	0.070	-1.060
1" EMT STEEL SET SCREW CONNECTOR	2.00	1.175	EA	2.350	0.120	0.240
1-1/4" EMT STEEL SET SCREW CONNECTOR	-2.00	2.495	EA	-4.990	0.160	-0.320
#10 THHN-CU-STRANDED-BLACK-500FT COIL	150.00	0.399	FT	59.810	0.007	1.050
#8 THHN-CU-STRANDED-BLACK	-150.00	0.639	FT	-95.840	0.009	-1.350
#6 THHN-CU-STRANDED-BLACK	600.00	1.092	FT	655.320	0.011	6.600
#3 THHN-CU-STRANDED	-600.00	2.004	FT	-1,202.520	0.015	-9.000
12/2 MC CABLE - 1000FT REEL	500.00	0.917	FT	458.650	0.030	15.000
20A COMMERCIAL GRADE SINGLE POLE SWIT	2.00	5.490	EA	10.980	0.250	0.500
4" SQ. BOX 2-1/8" DEEP 1/2" & 3/4" KO	5.00	6.670	EA	33.350	0.300	1.500
4" SQ. COVER FLAT BLANK	3.00	4.610	EA	13.830	0.080	0.240
4" SQ. COVER 1/2" RAISED 1 TOGGLE	2.00	9.695	EA	19.390	0.200	0.400
3/8" STRAIGHT MC/BX CONNECTOR (2-SCREW)	8.00	1.678	EA	13.420	0.170	1.360
Totals				-308.15		15.02
Tax				0.00		
Materials with Tax				-308.15		

Summary

	Itemized Breakdown Total	-308.15
Elect. Journeyman	(15.0200 hrs @ \$77.95 / hr)	1,170.81
		1,170.81
Foreman	(0.75 hrs @ \$98.15 / hr)	73.81
		73.81
Bond	(\$936.27 @ 0.55%)	5.15
		5.15
		78.76
Total		\$941.42



PROPOSAL REQUEST

PR: 012

date: 6.15.2017

subject: Hardware Changes

to: Scott Blair
PC Construction

from: Caitlin Osepchuk

project id: 403114

project: Dover High School/ Career Technical Center
25 Alumni Drive Dover, NH

distribution:

☒ City of Dover	☒ PC Construction
☒ HMFH Architects	☐ FBRA Inc.
☐ Nobis Engineering, INC.	☒ GGD Consulting Engineers, Inc.
☐ Mike Brooks, Clerk	☐ Halvorson Design
☒ Horizon Engineering Associates	

reference:

attachments:

Please submit an itemized proposal for changes in Contract Sum and Contract Time for proposed modifications to the Contract Documents described herein. This is not a Change Order, a Construction Change Directive or a direction to proceed with the work described in the proposed modifications.

See the attached Memo from GGD as to Electrical changes required for the Dust Collector System.

OFFICE: (617) 492 2200
FAX: (617) 876 9775

130 Bishop Allen Drive
Cambridge, MA 02139

hmfh.com

GARCIA • GALUSKA • DESOUSA
Consulting Engineers Inc.

M#56870
J#831 044 00.00

DATE: June 14, 2017

MEMO

TO: Alan Pemstein
HMFH Architects, Inc.

FROM: Antonio DaCunha

Antonio DaCunha

DEPT: Electrical

PROJECT: Dover High School & Career Technical Center
Dover, NH

SUBJECT: Electrical Changes for Submittal 230000-015-1 Dust Collector System

Please be advised of the following:

As a result of a shop drawing review for the Dust Collector System Shop Drawings – Submittal No. 230000-015-1 the following changes are required. Please issue a Proposal Request (PR) to the Electrical Contractor for the following:

- Shop drawings indicate dust collector with 15 HP motor in lieu of 25 HP.
- Refer to attached electrical sketch, SKE-30.
- Coordinate these changes with HVAC Contractor.

If you have any question or concerns regarding the above, please contact our office at your earliest convenience.

AD: sms

Enc.

Cc: Robert Williams, AIA, HMFH Architects, Inc.
Tina Stanislaski, AIA, HMFH Architects, Inc.
David M. Pereira, P.E., Garcia, Galuska & DeSousa, Inc.

REF: E3.2, E3.3

SKE
30
JOB NUMBER

800A MLO, 277/480V, 3 PHASE, 4W, 65 KVA					LOCATION: ELECTRICAL ROOM				
DISTRIBUTION PANEL 4DP1D SCHEDULE									
OVER CURRENT DEVICES			CIRCUIT	FEEDER SIZE	COND. SIZE	REMARKS			
No.	TRIP	FRAME							
8	125	225	OH-1	3M1A1M60	1 1/2"	-			
9	50	100	DUST COLLECTOR (DC-1)	4M1A1M50	1	-			
10	150	225	SPARE	-	-	-			

SCHEDULE OF MECHANICAL EQUIPMENT																			
UNIT NO.	DESCRIPTION	LOCATION	LOAD CHARACTERISTICS	VOLT	PH	PANEL CIRCUIT	CIRCUIT BREAKER	FEEDER	EQUIPMENT AND CONNECTIONS										REMARKS
									TS	XS	NS	WS	VS	VS	VS	VS	VS	VS	
DC-1	DUST COLLECTOR	1ST FLOOR PARK D	150 TRIP	480	3	4DP1D-1	300A	3M1A1M60		X							CONNECT TO POWER SUPPLY UNIT (DC-1) TO 100% POWER		
DC-2	DUST COLLECTOR	1ST FLOOR PARK D	150 TRIP	480	3	4DP1D-2	300A	3M1A1M60		X							CONNECT TO POWER SUPPLY UNIT (DC-2) TO 100% POWER		
DC-3	DUST COLLECTOR	1ST FLOOR PARK D	150 TRIP	480	3	4DP1D-3	300A	3M1A1M60		X							CONNECT TO POWER SUPPLY UNIT (DC-3) TO 100% POWER		
DC-4	DUST COLLECTOR	1ST FLOOR PARK D	150 TRIP	480	3	4DP1D-4	300A	3M1A1M60		X							CONNECT TO POWER SUPPLY UNIT (DC-4) TO 100% POWER		
DC-5	DUST COLLECTOR	1ST FLOOR PARK D	150 TRIP	480	3	4DP1D-5	300A	3M1A1M60		X							CONNECT TO POWER SUPPLY UNIT (DC-5) TO 100% POWER		
DC-6	DUST COLLECTOR	1ST FLOOR PARK D	150 TRIP	480	3	4DP1D-6	300A	3M1A1M60		X							CONNECT TO POWER SUPPLY UNIT (DC-6) TO 100% POWER		
DC-7	DUST COLLECTOR	1ST FLOOR PARK D	150 TRIP	480	3	4DP1D-7	300A	3M1A1M60		X							CONNECT TO POWER SUPPLY UNIT (DC-7) TO 100% POWER		
DC-8	DUST COLLECTOR	1ST FLOOR PARK D	150 TRIP	480	3	4DP1D-8	300A	3M1A1M60		X							CONNECT TO POWER SUPPLY UNIT (DC-8) TO 100% POWER		
DC-9	DUST COLLECTOR	1ST FLOOR PARK D	150 TRIP	480	3	4DP1D-9	300A	3M1A1M60		X							CONNECT TO POWER SUPPLY UNIT (DC-9) TO 100% POWER		
DC-10	DUST COLLECTOR	1ST FLOOR PARK D	150 TRIP	480	3	4DP1D-10	300A	3M1A1M60		X							CONNECT TO POWER SUPPLY UNIT (DC-10) TO 100% POWER		

Dover HS / CTC

Dover, NH

REVISIONS TO DISTRIBUTION PANEL 4DP1D & MECHANICAL EQUIPMENT SCHEDULE

GARCIA GALLUSIA DEBORA

HMFH Architects, Inc.

130 Bishop Allen Drive
Cambridge, MA 02142
1 617.482.2500
1 617.476.8776
www.hmfh.com

architectural-engineering-consulting-planning



CONSTRUCTION

131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190116

Title **ASI-075 Exhaust Duct Additions in Bathroom 203 A&B**
Date Issued **26-Jun-2017**
Proposal Status **Submitted**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603-516-6800
F: 603-516-6809
E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$2,738.00.

Scope Of Work

This proposal covers the additional cost to install exhaust ductwork servicing rooms 203A & 203B as requested in ASI-075.

Cost Items

Description	Company	Amount
ASI-075 Exhaust Ductwork Rooms 203A & 203B	New England Tech Air, Inc.	\$2,650.00
L1 Markup - Overhead & Profit (2%)		\$53.00
L2 Markup - Insurance (0.75%)		\$20.00
L2 Markup - P&P Bond (0.56%)		\$15.00
Total		\$2,738.00

Architect Recommendation

In accordance with my contract for services, I have reviewed this change proposal and agree that it appears to be fair, reasonable, necessary, and consistent with the design intent. I hereby recommend acceptance.

Signature

Date

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

Please sign below to indicate approval of this Change Request Proposal. If accepted, this Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

Name & Title of Authorized Representative

Robert Carrier
Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



N.E. Tech Air & Maine Steel
16 Manson Libby Road
Scarborough, ME 04074
P. (207) 347-7577
F. (207) 347-7595
www.netechair.com

June 23, 2017

PC Construction
Portland, ME

ATTN: Scott Blair
RE: Dover HS ASI #75 SKM-35 PR#190115

Scott,

We are in receipt of the above-mentioned SKM-35 dated 6-13-17 affecting drawings M1.2A. The following is our scope and price:

Furnish and Install:

- Added Galvanized Duct**
- Added (2) E-1 RGD**

Exclusions:

- Cut and Patch**
- Duct Insulation**
- Duct Liner**
- Off Hours Work**
- All Other Base Bid Exclusions**

The add for this work is: \$2,650.00

Please see attached spread sheet for additional breakdown of costs. Pricing is valid for 30 days only. We require written authorization for said amounts prior to commencement of work. If you have any questions or would like to discuss this further, please do not hesitate to contact me.

Thank you,

A handwritten signature in dark ink, appearing to read 'Michelle Curtis'.

Michelle Curtis

N.E. Tech Air, Inc./Maine Steel 16 Manson Libby Road Scarborough, ME 04074

Job: Dover HS

Dwg Date: 6/13/2017

COR No:

PR #190115

COR Title: SKM-35; M1.02A

Drawing/Spec: See Scope Description

[illegible]**SUBTOTALS:**

\$477.00

\$55.00

8.92

12.20

[illegible]**SUBTOTAL:**

\$1,824.59

N.E. Tech Air, Inc./Maine Steel 16 Manson Libby Road Scarborough, ME 04074

Job: Dover HS Dwg Date: 6/13/2017 COR No: PR #190115
 COR Title: SKM-35; M1.02A Drawing/Spec: See Scope Description

Subs & Equipment:								
MATERIAL	UNITS:	UNIT PRICE:				SUBTOTAL:		
LIFT RENTALS		\$525.00				\$0.00		
TRAILER RENTALS						\$0.00		
WELDING EQUIPMENT RENT						\$0.00		
ENGINEERING						\$0.00		
INSULATION						\$0.00		
						\$0.00		

SUBTOTALS: \$0.00

Subtotal	\$2,356.59
Overhead	\$117.83
Profit	\$123.72
Bond	\$51.96
Total Cost of Change:	\$2,650.11



CONSTRUCTION

131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190117R1

Title **PR-013 Cosmetology Lockers**
Date Issued **22-Jun-2017**
Proposal Status **Submitted**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603-516-6800
F: 603-516-6809
E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$2,282.00.

Scope Of Work

This proposal covers the additional costs to replace the original (14)-6 tier 12"x12"x12(72)" lockers in cosmetology labs 1 and 2, with (27)-3 tier 12"x12"x24(72)" lockers per PR-013.

Cost Items

Description	Company	Amount
1.) PR-13 Cosmetology Lockers	The Northern Corp.	\$2,208.00
L1 Markup - Overhead & Profit (2%)		\$44.00
L2 Markup - Insurance (0.75%)		\$17.00
L2 Markup - P&P Bond (0.56%)		\$13.00
Total		\$2,282.00

Architect Recommendation

In accordance with my contract for services, I have reviewed this change proposal and agree that it appears to be fair, reasonable, necessary, and consistent with the design intent. I hereby recommend acceptance.

Signature

Date

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

Please sign below to indicate approval of this Change Request Proposal. If accepted, this Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

Name & Title of Authorized Representative

Robert Carrier

Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.

THE NORTHERN CORP.

P.O. Box 3338
Fayville, MA. 01745
P: (508)481-2444 F: (508)481-2973

6/23/2017

To: PC Construction Co.

Attn: Matt Gibbons

Re: Dover HS Alternate Owner Request PR #013 - Phase 190117

Matt,

Cost to change the 14 - 12x12x12(72)" six high lockers at the two Cosmetology Labs to 27 - 12x12x24(72)" three high lockers is as follows:

Material add: \$2,008.

+ 10% Mark Up = \$2,208.

Rich Thoman

The Northern Corp.

DANIEL R. LYNCH
Finance Director
d.lynch@dover.nh.gov

ANN M. LEGERE, CPPB
Purchasing Agent
a.legere@dover.nh.gov



288 Central Avenue
Dover, New Hampshire 03820-4169

(603) 516-6030
Fax: (603) 516-6097
www.dover.nh.gov

City of Dover, New Hampshire
OFFICE OF THE FINANCE DIRECTOR

July 7, 2017

REQUEST FOR PROPOSAL #B17075
Photovoltaic System

You are cordially invited to submit a Proposal Photovoltaic System in accordance with the attached specifications, terms and conditions. Prospective respondents are advised to read this information over carefully prior to submitting a proposal.

Five (5) copies and One (1) digital copy of the Proposal must be submitted in a sealed envelope, plainly marked:

**RFP #B17075- Photovoltaic System
Purchasing/Finance Office
City of Dover
288 Central Ave 2nd. Floor
Dover NH 03820**

All proposals/bids must be received by MO Day YEar at 11:00 a.m. EST

A mandatory pre-proposal meeting will be held on July 8, 2008 at 11:00 am at Room 220 of the McConnell Center.

AML:kjn
Attachments

IMPORTANT:

In order to be notified by email for projects associated with your service, visit our web page, <http://www.dover.nh.gov/government/city-operations/finance/bids> proceed to BECOME A VENDOR and add your company to our vendor database (if you have not already done so).

Contracted Services Code
Supplies Code 25 Electrical and or Supplies Code 35 fuels gases electricity

 CITY OF DOVER	REQUEST FOR PROPOSAL	
	Request Type	Proposal
	Title	Photovoltaic System
Date	June 27, 2017	Number: B17075

I. INTRODUCTION

The City of Dover is seeking qualified firms to provide proposals for the installation of a photovoltaic system at the Dover Transportation Center and/or the new Dover High School and Career Technical Center.

General information and specifications are included in the following as well as in the attachments A-D.

II. GENERAL REQUIREMENTS

A mandatory pre-proposal meeting will be conducted as indicated on page one of this document. The attendee must be directly linked to this project.

Any questions or inquiries must be submitted in writing, and, in order to be considered, must be received by the Purchasing Agent (a.legere@dover.nh.gov) no later than seven (7) calendar days before the Request for Proposals due date. Any changes to the Request for Proposals will be provided to all Proposers of record.

III. PROJECT REQUIREMENTS

The successful firm(s) will have the ability to design, engineer, finance, install, monitor, evaluate, maintain, and decommission (as applicable) this project. The City is seeking an arrangement for the subject location(s) that provides value to the taxpayers of Dover and may include ownership, leases, power purchase agreements, net metering, or other relationships that provide the best benefit to the City.

IV. INFORMATION AVAILABLE

Attachment A City of Dover Terms and Conditions

Attachment B City of Dover Sample Agreement

Attachment C Dover Transportation Center Project Specifications, maps and/or other information.

Attachment D Dover High School Project Specifications, maps and/or other information.

V. SUBMITTAL REQUIREMENTS (any missing items may result in rejection of the proposal)

Submit Proposals as outlined in each project scope.

 CITY OF DOVER	REQUEST FOR PROPOSAL		
	Request Type	Proposal	Number: B17075
	Title	Photovoltaic System	
	Date	June 27, 2017	

CONTACT INFORMATION: Proposer must complete the following: By signing this proposal form you are attesting to your awareness and agreement with proposal terms and conditions. I certify that I am authorized to sign this form for the Proposer.

Official Entity Name		FOB Information:	Dover NH
Address:			
City, State, Zip			
Email address:		State of Incorporation	
Date:		SSN or EIN:	
Telephone #:		Fax #:	
Signature		Title:	

We, the undersigned have declined to submit a proposal for:

- *Insufficient time to respond*
- *We do not offer this product or service*
- *Our schedule would not permit us to perform*
- *Unable to meet specifications*
- *Unable to meet bond requirements*
- *Unable to meet insurance requirements*
- *specifications too stringent (explain below)*
- *other*

NO BID

 CITY OF DOVER	REQUEST FOR PROPOSAL	
	Request Type	Proposal
	Title	Photovoltaic System
	Number: B17075	
	Date	June 27, 2017

Cut and affix this label to your sealed bid envelope to identify it as a "SEALED BID" Be sure to include the name of the company submitting the bid where requested.

SEALED BID * DO NOT OPEN	
Sealed bid #: B17075 Bid Title: photovoltaic System Due Date/Time: Submitted by:	
DELIVER TO:	
City of Dover Purchasing & Finance Office City of Dover NH City Hall 288 Central Ave 2 nd Fl Dover NH 03820	

From time to time, addenda may be issued to this bid. Any such addenda will be posted on the same website from which you obtained this bid

<http://www.dover.nh.gov/government/city-operations/finance/bids/>

Before submitting your bid you should check our website to download any addenda that may have been issued. Be sure to mark your sealed bid envelope that you have received all addenda

DANIEL R. LYNCH
Finance Director
d.lynnch@dover.nh.gov

ANN M. LEGERE, CPPB
Purchasing Agent
a.legerer@dover.nh.gov



288 Central Avenue
Dover, New Hampshire 03820-4169

(603) 516-6030
Fax: (603) 516-6097
www.dover.nh.gov

City of Dover, New Hampshire
OFFICE OF THE FINANCE DIRECTOR

REQUEST FOR PROPOSAL
#B17075

Photovoltaic System

Attachment D

**Dover High School and
Career Technical Center**

 CITY OF DOVER	REQUEST FOR PROPOSALS	
	Request Type	RFP Attachment D Number: B17075
	Title	Photovoltaic System: Dover High School & Career Technical
	Date	July 29, 2017

I. INTRODUCTION

The City of Dover seeks firms to provide proposals for installation of a photovoltaic system at the new Dover High School and Career Technical Center currently under construction and anticipated for completion by fall 2018. The designation of off-site municipal electric meters at any site shall be determined at the sole discretion of the City of Dover.

II. PROJECT REQUIREMENTS

SCOPE OF SERVICES

For this project, the successful firm will have the ability to design, engineer, finance, install, monitor, evaluate, maintain, and decommission (as applicable) this project. The City is seeking an arrangement for the subject location that provides value to the taxpayers of Dover and may include ownership, leases, power purchase agreements, net metering, or other relationships that provide the best benefit to the City. Additional considerations may include appearance, security, and the availability of performance data for educational purposes.

These photovoltaic systems must be complete turnkey systems and include solar panels, inverters, wiring, metering, controls, and all other components necessary for a current technology system installation. The City looks to the proposer to provide an arrangement that optimizes the financial benefit to the City. System size is not specified; responders are encouraged to build the most creative, efficient, and economical system that will provide the most economic benefit to the City over any specified period of time. Economic benefits proposed to the City may include but are not limited to a combination of lease payments, discounted electrical rates, tax revenue, and/or renewable energy credit revenue. The proposal should include a cost benefit analysis showing in detail why the proposed system was chosen and listing the comparative benefits of alternate funding systems. Firms are required to confirm for themselves all measurements and data relevant to their bid, the city of Dover is not responsible for the accuracy of such data.

PROJECT SITE

The new Dover High School & Career Technical Center is the City's highest priority site for a municipal solar array. In addition to the financial implications, the site has high visibility and educational value to the entire community. It is located on Alumni Drive, off of Durham Road/NH Route 108, and is part of a campus that also includes Dover Middle School and the Alternative High School.

Dover's new high school is a 305,000-square-foot, two-story structure with an interior courtyard designed by HMFH Architects. It also includes a freestanding, 8,760-square-foot animal sciences building. The main high school building was designed and engineered in

 CITY OF DOVER	REQUEST FOR PROPOSALS	
	Request Type	RFP Attachment D
	Title	Photovoltaic System: Dover High School & Career Technical
	Number:	B17075
	Date	July 29, 2017

anticipation of adding a roof-top photovoltaic system, including additional structural support and preliminary coordination between the project architects, engineers, general contractor, and Eversource. The projected annual load of the facility is 2,687,000 kWh. It is anticipated that construction will be complete for the beginning of the 2018-2019 school year. It is incumbent upon proposers to familiarize themselves with the site. While it is anticipated that a roof top system will be preferred, the bidder should indicate that a ground system has been investigated and the reasons why it should not be used.

KEY CONSIDERATIONS

It is probable that the economic success of these projects will depend on supplemental funding from other sources. These funds may derive from a variety of sources including tax incentives, RGGI and other rebates, and renewable energy credits. The proposer/developer should demonstrate a clear understanding of these programs and applicable requirements, deadlines, and limitations to the City.

The City further anticipates that the success of a proposal may require other partners to participate in the relationship. Proposals should describe the nature of such relationships and the parties involved.

Respondents who have NABCEP certification (<http://www.nabcep.org/certification/pv-installer-certification>) are preferred.

All responses to this RFP must acknowledge that the selected developer is responsible for analyzing the structural capacity of any building for which a solar power project is proposed. Any engineering analysis, including electrical, geotechnical, and structural must be performed or approved by a New Hampshire professional engineer and reviewed and approved by the Dover City Engineer.

III. INFORMATION AVAILABLE

- B.1 Tax Map
- B.2 Roof Plan
- B.3 Site Overview Plan

IV. SUBMITTAL REQUIREMENTS (any missing items may result in rejection of the proposal)

Five (5) copies and one (1) digital copy of the Proposal are to be provided.

Respondents are encouraged to provide a response that specifically addresses each of the items below. City of Dover looks favorably upon responses that provide thorough, detailed responses and follow the format below.

 CITY OF DOVER	REQUEST FOR PROPOSALS	
	Request Type	RFP Attachment D
	Title	Number: B17075 Photovoltaic System: Dover High School & Career Technical
	Date	July 29, 2017

i. Management & Performance Capabilities

- a) Describe the general reputation and performance capabilities of the firm and explain how these characteristics translate to optimizing results for the City.
- b) Provide the number of years the Respondent has been engaged in providing renewable energy installation/integration services.
- c) Describe the experience the Respondent has had with municipalities, particularly in New Hampshire and the Northeast. Respondents shall demonstrate by example its experience working in facilities similar to the facilities included in this RFP.

ii. Experience & Project References

a) Fully describe at least Three (3) projects that Respondent has implemented within the last Ten (10) years that are greater than 200 kilowatts. Please list at least Three (3) examples of projects in the Northeast, and if possible, projects executed at educational facilities. Provide the number of projects and aggregate dollar value of projects implemented by Respondent each year, including the value of the guarantees related to such projects and any shortfall in savings related to such projects. Provide detailed project information for all reference projects including: customer name, project dates, total project cost at response stage, total final project cost, projected annual electricity generation, actual realized electricity generation to date, and any shortfalls. Respondent must also indicate whether the project was completed on schedule and on budget, and if not, explain the reasons for such delay or budget noncompliance. A response in table format is preferred.

a. For each reference, please include names, addresses, email addresses, and telephone numbers. It is understood that the Awarding Authority may contact any or all of the above references regarding the project and personnel performance as part of the RFP submittal review process.

b) In addition to standard PV system applications (e.g., rooftop), the City may also be interested in alternative system applications, such as parking lot structures. Summarize your firm's expertise with any alternative system applications.

c) Please provide an organizational chart. Identify projects that have been managed by individuals who Respondent anticipates will be assigned to Project(s) to be developed pursuant to this RFP. Discuss the level of technical/economic expertise of the staff. Provide resumes of the project team members and indicate which branch office each project team member is assigned, if applicable. For each project team personnel, please list the current projects such employee is currently involved with and the status of the project.

 CITY OF DOVER	REQUEST FOR PROPOSALS	
	Request Type	RFP Attachment D
	Title	Number: B17075 Photovoltaic System: Dover High School & Career Technical
	Date	July 29, 2017

iii. Project Approach

a) Engineering Study

- a. Describe Respondent's approach to the technical design of any Project to be developed pursuant to this RFP, including the methodology Respondent normally uses to compute the performance of the system.
- b. Describe Respondent's general approach to conducting an engineering study. Specifically, what is the process? How will the City be involved? Detail the level and depth of the information and resources that will be required of the City.
- c. List all procedures, formulas and methodologies including special metering or equipment, which Respondent would use to calculate output.
- d. Provide an example of an engineering study for one of the projects described in section ii a).
- e. Discuss Respondent's application of applying a "risk factor" to annual guaranteed output.
- f. Does Respondent's firm guarantee an annual level of savings equal to or less than the estimated output?
- g. Describe the procedure to assign dollar values to the savings. Include energy savings as well as maintenance.

b) Construction and Testing

- a. For any design work conducted by third-party experts, please identify whether Respondent takes engineering risk including stamping engineering submittals.
- b. Describe protocols related to management of critical path schedule to ensure timely completion, including willingness to post liquidated damages for delays and performance shortfalls. Discuss Respondent's project management protocols to ensure schedule adherence.
- c. Provide a list of equipment and manufacturers to be used pursuant to this RFP and any available insured warranties. Also, describe any commitment or guarantee on the use of specific equipment types or their equivalents.



CITY OF DOVER

REQUEST FOR PROPOSALS

Request Type	RFP Attachment D	Number:	B17075
Title	Photovoltaic System: Dover High School & Career Technical		
Date	July 29, 2017		

d. Describe Respondent's reporting and client liaison protocols to be employed throughout the construction process. Describe how Respondent would work with current building management and maintenance personnel to coordinate construction activities.

f. What quality assurance procedures will you follow to ensure the system design and installation meets all applicable building and electrical codes? Who will be responsible for reviewing designs, inspecting the system for compliance with the design and code, and ensuring the system is properly commissioned? Please provide a copy of a commissioning plan previously executed for one of the three (3) reference customers.

c) Power Generation

a. Describe Contractor's experience in analysis, design, installation and follow-up services of power generation facilities.

b. Describe the potential for a web based interactive/educational component of the electric generation.

d) Service and Maintenance and/or Owner Training

In your responses to the following, include a description of Respondent's experience with ensuring that equipment warranties and maintenance records are maintained and the requirements of the performance guarantee for savings is met.

a. Who will be responsible for maintenance of the PV systems over the life of the contracts?

b. Summarize any proposed training programs for City maintenance personnel and staff.

e) Other Factors the City of Dover will review favorably

a. Provide specific information regarding experience and expertise with the various energy management practices that the City can hire from this team to ensure the City is as efficient as possible.

b. Provide a sample measurement and verification report from one of the three (3) reference projects together with an explanation of how Respondent demonstrated, with respect to such report, whether the guaranteed output level was met and if not, the mechanics of how the customer would be compensated. Redacted copies protecting confidential information will be

 CITY OF DOVER	REQUEST FOR PROPOSALS	
	Request Type	RFP Attachment D
	Title	Number: B17075 Photovoltaic System: Dover High School & Career Technical
	Date	July 29, 2017

accepted.

iv. Financing Capabilities

a) Evidence and amount of bond capability from a surety company licensed to do business in the State.

Please provide the cost or fee your firm will charge for the performance and payment bonds as a percentage of the construction costs.

b) Form of legal entity and year entity was established.

c) Describe any changes in ownership status over the past ten (10) years.

d) Other entity names, if any.

e) Ultimate parent company, if applicable.

f) Federal Tax Identification Number for Respondent

g) Please submit a detailed financial report prepared in accordance with generally accepted accounting principles (GAAP) reflecting the current (as of the most recent financial statement date) financial condition of the Respondent. Such report must include a balance sheet; income statement and statement of cash flows, along with applicable footnotes, dated concurrently for at least each of the last preceding three years ending on the most recent fiscal quarter such statements were prepared. Public entities or subsidiaries should attach SEC Form 10-K along with, as applicable, detailed unaudited statements for the Submitting Entity. Non-public entities may attach either unaudited financial statements or copies of tax forms and schedules that are filed with the Internal Revenue Service where applicable.

h) Describe the form of guarantee that the Respondent will be providing in respect to the Project.

If a corporate guarantee backstop by a parent company or credit enhancement by a financial institution is anticipated, please provide a letter from the parent company or financial institution, indicating that such credit enhancement is available, the terms of such credit enhancement and the credit rating of the guarantor.

i) Describe any other factors which would strengthen the credibility of the Respondent's financial capacity to undertake the construction and guarantees proposed in this Response. "Other factors" could include corporate strategies which establish and fund reserves for contingent liabilities accruing from a growing portfolio of performance contracts, escrows, energy hedging, letters of credit or other

 CITY OF DOVER	REQUEST FOR PROPOSALS	
	Request Type	RFP Attachment D
	Title	Number: B17075 Photovoltaic System: Dover High School & Career Technical
	Date	July 29, 2017

financial tools. "We have never had to fund a shortfall" is inadequate to strengthen the Respondent's financial credibility.

j) Lawsuits and Disputes. Discuss whether your firm has ever been involved in a lawsuit or dispute regarding a performance contract. If so, please provide all such incidents and describe the circumstances and outcomes of such lawsuit or litigation. Further, please discuss whether your firm has been barred from providing performance contracting or other services in any states.

v. Pricing Methodology

a) Provide a description of your firm's approach to financing Project(s) to be developed pursuant to this RFP. Detail any unique features that your approach to project finance offers.

b) Does your financing approach attempt to minimize financing costs? If so, how, and what impact on the proposed project does that have?

c) How does your firm plan to monetize the federal 30% investment tax credit? Is there a tax equity investor on your team? If so, who is it?

g) Discuss how your firm will allocate any financial impacts on proposed pricing caused by changes in financial incentives (reduction of federal and/or tax incentives, market value of carbon RECs, etc.)?

h) How do you plan to incorporate local property taxes, if required?

i) Please describe any other factors that will allow you to provide the City with the best possible value under this proposal.

Submit all costs related to development, construction, maintenance, metering, installation fees, and decommissioning as applicable expenses are the responsibility of the selected developer.

All costs related to the proposal submission will be borne by the submitters in responding to this RFP or in responding to any further request for interviews, additional information, etc., prior to the issuance of a contract.

The successful respondent shall be required to post performance and payment bond for construction, consistent with their proposal.

V. SELECTION

A selection committee will review and evaluate submissions. After review of submissions and prior to final ranking, the committee may, at its discretion, conduct interviews with a

 CITY OF DOVER	REQUEST FOR PROPOSALS	
	Request Type	RFP Attachment D Number: B17075
	Title	Photovoltaic System: Dover High School & Career Technical
	Date	July 29, 2017

limited number of firm(s). The Committee may, at its discretion, visit sites representing the work of a specific firm. If the City desires to interview a firm, that firm will receive notification of the date and time of the interview. Vendors who are interviewed should anticipate interviews that focus on the professionals who will be directly involved in the project.

The City is under no obligation to grant interviews to any vendor receiving a copy of this RFP and/or submitting a written response to this RFP.

The Committee will rank the vendors and select the most qualified vendor on price, terms and conditions. The Committee's recommendation will be submitted to the City Council for consideration.

CRITERIA FOR EVALUATION SHALL INCLUDE BUT ARE NOT LIMITED TO:

- Demonstrated experience in providing service required for projects of similar size and scope to our anticipated project.
- Quality of information based on completeness, relevance, conciseness and organization of materials.
- Response of references.
- Available resources to complete projects.
- Any other criteria determined appropriate by the City

WEEKLY SITE REPORTS

Dover High School

25 Alumni Drive

Date: 06/23/17

Work in progress:

Stanley Roofers: completed the installation of the roof on the main building. Working on the installation of roof curbs for Air handlers and skylights. All roof edges have not been installed at this time.

Metro: continued interior framing through first floor of building F. installing exterior framing and sheathing on buildings F and E.

GS Bolton: continued work with AVB installation on the north side of building C and D and interior of courtyard.

Lighthouse Masonry: continued installation of glazed block on the north side of building B. Continued installation of brick on the east low roof of buildings A and B with the start of courtyard south wall of C.

AP Concrete: Placed concrete on auditorium bottom landing and bottom step of town square steps also placed small slab of second floor of building F.

Griffin: Continued work with rough electric on first floor of C into D and CTC kitchen area. Completed under slab connection from building D to E with continued work with under slab in Building E.

Youngblood: Continued work on ground floor heat piping and the heat runs for the gym.

AE Lemere: continued work with the under slab plumbing in building E and gas pipe connections on ground floor of A and b.

John Carter: Continued work with sprinkler pipe installation on the ground floor of A, B, and c .

DHF Fire proofers: completed building F

New England Air Tech: continued installation of ductwork in the auditorium and second floor return air ducts.

Rose Steel: continued work with detail welding and inspection punch list.

Charles Leonard: continued work on the installation of stair 3.

SUR: Completed the block retaining wall on the west side of building d. Started the excavation for storm water on this side of the building and discovered ledge. Machine ram is not working well in this area of hard ledge. Looking into a plan of small blasting to assist in this area.

Clerk of the Works: Michael Brooks (603) 534-0367

WEEKLY SITE REPORTS

Dover High School

25 Alumni Drive

Date: 07/07/17

Work in progress:

Stanley Roofers: installing RTU roof curbs and rearing punch list from inspection.

Metro: continued interior framing in building D and the exterior framing and sheathing of D, E, and F.

GS Bolton: continued work with AVB installation on the courtyard walls of C, D, and F.

Lighthouse Masonry: continued installation of brick On the interior of the courtyard walls of C and the start of F.

AP Concrete: Placed concrete for the auditorium ramps and another seating level. Also placed concrete in the second tier of town square steps.

Dulac: placed concrete depressed slab for the spray booth in building E.

Griffin: Continued work with rough electric with first floor of F and first and second floors of A and B.

Youngblood: continued work with Gym heat connections.

AE Lemere: working on toilet groups on ground floor bathrooms of A and B. Continued work with under slab plumbing in Building E.

John Carter: Continued sprinkler installation in buildings A, B, and C.

DHF Fire proofers: Not on site this week.

New England Air Tech: continued work with installation of second floor ductwork in Buildings A and B.

Rose Steel: continued work detail welding and punch list items.

Charles Leonard: Continued work with the installation of stair 3.

SUR: excavation prep for the storm water and parking lot prep on the west side of the building.

Gillespie: concrete testing for auditorium and town square.

Issues: Sur has discovered ledge on the surface through the west side of the building and through the parking area in the front of the building under the old tennis courts. This is being looked at with PC and Nobis to try and minimize ledge removal.

Clerk of the Works: Michael Brooks (603) 534-0367

Scope of Work

1. Saw cut and Jackhammer the floor to remove the existing grease trap.
2. Pump out and remove the existing grease trap and properly dispose
3. Evaluate all of the piping connected to the existing grease trap to determine its integrity and if the piping can or cannot be utilized to connect to the new grease trap. If there are changes or additions the Facilities Director must be notified.
4. Install a new Poly Grease Trap, equal to or exceeding the size and specifications of the grease trap being removed. Also to include the appropriate extensions to install the grease trap at finished floor height.
 - Please price a "Great Basin" grease trap (<https://schierproducts.com/pages/great-basin-grease-interceptors>) and a comparable Poly grease trap
5. Test grease trap to ensure proper function and that there are no leaks
6. Back fill exposed pipes with appropriate and clean backfill material
7. Cement and complete the flooring with matching flooring
8. Clean worksite, and dispose off-site all materials and waste generated
9. Provide written Guarantee of Workmanship, covering repair and replacement for a period no less than 1 year after installation and operation.
10. If there are owner responsible items that are not included in your price (ie: having to move a booster heater for a dishwasher or a table, or other please specify in your bid)

