



JOINT BUILDING COMMITTEE – GARRISON SCHOOL MEETING NOTICE

Meeting Type:	Regular Meeting
Meeting Location:	Superintendent's Conference Room, McConnell Center
Meeting Date:	Tuesday, February 27, 2018
Meeting Time:	4:30 P.M.

1. Call to Order and Roll Call
2. Citizens' Forum
3. Approval of Agenda
4. Approval of Minutes of February 13, 2018
5. Manifest Approval
6. Approval of Change Orders
7. Approve Letters of Recommendation and/or RFP's
8. Harriman/Harvey Update
9. Committee Financial Report
10. Sand Castle Update
11. FFE Committee Update
12. DRED Update
13. Review Action Items and Build Agenda for next meeting
14. Matters of Interest
15. Adjournment



**DOVER SCHOOL
DISTRICT**

JOINT BUILDING COMMITTEE – GARRISON SCHOOL MINUTES

Meeting Type:	Regular Meeting
Meeting Location:	Garrison School Library
Meeting Date:	Tuesday, February 13, 2018
Meeting Time:	4:30 p.m.

- I. CALL TO ORDER AND ROLL CALL:** A meeting of the Garrison School Joint Building Committee was called to order on Tuesday, February 13, 2018 at 4:50 p.m. in the Garrison School Library by JBC Chair Dennis Ciotti. In addition to Mr. Ciotti, present JBC members included Karen Weston, Steve Haight, Jan Nedelka and Keith Holt. Carolyn Mebert arrived at 5:00 pm. Also, in attendance were Superintendent Bill Harbron, Business Administrator Libby Simmons, Harriman representative Dan Bisson, Harvey Construction representative Adam Reynolds, GES Principal Beth Dunton, Jeff White, Clerk of the Works Mike Brooks and DHS Dean of Students Tom Waldron.
- II. CITIZENS' FORUM:** No one addressed the JBC.
- III. APPROVAL OF AGENDA:** Jan Nedelka moved, Keith Holt seconded to approve the agenda. An oral **VOTE PASSED 5/0.**
- IV. APPROVAL OF MEETING MINUTES FOR JANUARY 30, 2018:**
Keith Holt moved, Karen Weston seconded to approve meeting minutes of January 30, 2018 with change below:
- On page 2, next to last paragraph, change to read, "He discussed the process of using a chemical to remove the asbestos mastic and may have to go to grinding unless..."
- An oral **VOTE PASSED 5/0.**
- V. MANIFEST APPROVAL:** Jan Nedelka moved, Karen Weston seconded to approve manifest CIPM#GES23 to Harvey Construction in the amount of \$5,744.00. A roll call **VOTE PASSED 5/0.**
- VI. APPROVAL OF CHANGE ORDERS:**
- Change Order #1:** Jan Nedelka moved, Karen Weston seconded to approve Change Order #1 to include Alternate 6 (Air Conditioning) in the amount of \$393,319. A roll call **VOTE PASSED 5/0.** This number is \$1,558 less than the original amount quoted.
 - Change Order #2:** Karen Weston moved, Steve Haight seconded to approve Change Order #2 to include Ceramic Tile in the amount of \$0.00. Back up will be provided and archived with minutes. A roll call **VOTE PASSED 6/0.**
 - Change Order #3:** Jan Nedelka moved, Karen Weston seconded to approve Change Order #3 to include Asbestos Removal in the amount of \$25,846.00. A roll call **VOTE PASSED 6/0.** The funding comes from construction contingency and there is no change to the GMP.
- VII. APPROVE LETTERS OF RECOMMENDATION AND/OR RFP'S:** There were none for approval at this meeting.
- VIII. HARVEY/HARRIMAN UPDATE INCLUDING HARRIMAN CONTRACT AMENDMENT:**



**DOVER SCHOOL
DISTRICT**

JOINT BUILDING COMMITTEE – GARRISON SCHOOL MINUTES

Meeting Type:	Regular Meeting
Meeting Location:	Garrison School Library
Meeting Date:	Tuesday, February 13, 2018
Meeting Time:	4:30 p.m.

Mr. Bisson summarized Harriman's Amendment to the Professional Services Agreement. This is adding \$225,586 to the original contract for a total of \$720,586 which is based on a percentage of the Harvey Construction contract.

There is a \$30,000 discrepancy between the contract amendment and the committee financial report which is believed to be permitting fees.

Jan Nedelka moved, Karen Weston seconded to table the Amendment to the Professional Services Agreement until the next meeting pending verification of numbers. An oral **VOTE PASSED 5/0**.

Mr. Reynolds provided an update on the project stating that the temporary classrooms are progressing well and will be ready for the students after winter recess. The temporary occupancy permit should be in next week. He reviewed the purchasing summary and stated smaller items will be brought to the committee within the next few meetings. Eversource has approved temporary service.

Mr. Bisson stated the FF& E committee met and he provided a timeline for FF&E. Ms. Dunton is still accepting new members on this committee. Staff are inventorying the entire building and furniture, making notes if it is personal or school owned and their condition. This will help to make decisions about purchasing furniture for the project. Student needs are top priority. FF&E items will need 12 weeks for delivery.

- IX. COMMITTEE FINANCIAL REPORT:** Ms. Simmons reviewed the financial report stating she has separated contingency and miscellaneous costs. Alternative 6 is not included since it hadn't been approved at the time of the report. Reimbursables will be included on a separate line when reported. Mr. Holt confirmed contingency and technology figures. Potential savings remain listed in the report.

Mr. Haight clarified if everything is spent in the budget, there is a balance of \$347,150.36. Ms. Simmons confirmed, with the exclusion of Alternative 6.

X. FINANCIAL AND STATUS UPDATE:

Karen Weston moved, Jan Nedelka seconded to nominate Mike Brooks as the Clerk of the Works for the project. An oral **VOTE PASSED 6/0**.

Keith Holt moved, Karen Weston seconded to approve the financial and status update with the change of Carolyn Mebert as Vice Chair and removal of Keith Holt. An oral **VOTE PASSED 6/0**.

- XI. SAND CASTLE COMMITTEE UPDATE:** Ms. Dunton commented that she is working with teachers to get ready to move 8 teachers from their classrooms. She is coordinating with Mike Brooks, Facilities and teachers to make a smooth transition. 4th grade will move Wednesday night and the 3rd grade will move Thursday night, so they will be ready to go after winter break.



**DOVER SCHOOL
DISTRICT**

JOINT BUILDING COMMITTEE – GARRISON SCHOOL MINUTES

Meeting Type:	Regular Meeting
Meeting Location:	Garrison School Library
Meeting Date:	Tuesday, February 13, 2018
Meeting Time:	4:30 p.m.

- XII. FFE COMMITTEE UPDATE:** Discussed earlier in agenda.
- XIII. DRED UPDATE:** There is no update on the DRED situation. Mr. Parker contacted DRED but hasn't heard.
- XIV. REVIEW ACTION ITEMS AND BUILD NEXT AGENDA:** The next meeting will be February 27 at 4:30 p.m. at the Superintendent's Conference Room in the McConnell Center. Agenda items include DRED update, letters of recommendation, financials, manifest, change orders, FFE committee. Mr. Nedelka asked for agenda items to be included in packets emailed prior to the meeting.
- XV. MATTERS OF INTEREST:** The committee toured the temporary classrooms.
- XVI. ADJOURNMENT:** Karen Weston moved, Jan Nedelka seconded to adjourn the meeting at 5:53 pm.

MAN. NO. CIPM#GES25
DATE: 2/27/2018

VENDOR VOUCHER MANIFEST
SCHOOL DISTRICT SAU #11

1. DATE	2. PAYEE NAME AND ADDRESS	3. FINANCE PO NO:	4. AMOUNT EXPENDED	5. AMOUNT OF CHECK	6. PROJECT NAME
1. 2/27/2018	Harriman 46 Harriman Drive Auburn, ME 04210				
	<u>4008.1.600.46900.4725.07103.08.000.000.700</u>	201611093	COMPLETE	\$ (1,000.00)	Fee
	Professional Services from 1/1/2018-1/31/2018 for Facilities Study (credit to Energy Analysis)			\$ (1,000.00)	Inv#1801105
	FINAL BILLING				
2. 2/27/2018	Harriman 46 Harriman Drive Auburn, ME 04210				
Line #1	<u>4017.1.600.46900.4725.07103.17.000.000.700</u>	201707153		\$ 9,900.00	Fee
Line #2	<u>4017.1.600.46900.4725.07103.17.000.000.700</u>	201707153		\$ 2,794.71	Reimb
	Professional Services from 1/1/2018-1/31/2018 for Phase 1 Design (Construction Administration) and Reimbursables			\$ 12,694.71	Inv#1801105
TOTALS				\$11,694.71	

TO THE TREASURER; PAYMENTS AUTHORIZED AND ORDERED
TO THE PERSONS LISTED ABOVE FOR THE SUMS INDICATED
IN COLUMN 5. AMOUNT OF CHECK AMOUNTING IN THE
AGGREGATE TO:

11,694.71

Superintendent of Schools or Business Administrator

Date

Dennis Ciotti, City Councilor, JBC Chair

Date



46 Harriman Drive
Auburn, ME 04210
207.784.5100 telephone
INVOICE

Ms. Elaine Arbour
Superintendent of Schools
Dover School District
McConnell Center
61 Locust Street, Suite 409
Dover, NH 03820

January 31, 2018
Project No: 15618
Invoice No: 1801105

Project 15618 Dover School District, Garrison Elementary School Facilities Study
Professional Services from January 1, 2018 to January 31, 2018

Phase 00 Base Fees

NOTE Final Billing on this Preliminary Study Phase

Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Data Gathering	4,000.00	100.00	4,000.00	4,000.00	0.00
Demographic Analysis	4,500.00	100.00	4,500.00	4,500.00	0.00
Educational Program Analysis	8,000.00	100.00	8,000.00	8,000.00	0.00
Facilities and Site Analysis	12,000.00	100.00	12,000.00	12,000.00	0.00
Preliminary Options & Estimates	8,000.00	100.00	8,000.00	8,000.00	0.00
Energy Analysis	4,000.00	0.00	0.00	1,000.00	-1,000.00
Concept Design	9,000.00	100.00	9,000.00	9,000.00	0.00
Financial Model & Estimate	4,000.00	100.00	4,000.00	4,000.00	0.00
Total Fee	53,500.00		49,500.00	50,500.00	-1,000.00
Total Fee					-1,000.00
Total this Phase					-\$1,000.00

Phase 00A Base Fees - Phase 1 Design

Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Schematic Design	74,250.00	100.00	74,250.00	74,250.00	0.00
Design Development	99,000.00	100.00	99,000.00	99,000.00	0.00
Construction Documents	198,000.00	100.00	198,000.00	198,000.00	0.00
Bidding	24,750.00	100.00	24,750.00	24,750.00	0.00
Construction Administration	99,000.00	25.00	24,750.00	14,850.00	9,900.00
Total Fee	495,000.00		420,750.00	410,850.00	9,900.00
Total Fee					9,900.00

Project	15618	Dover School District, Garrison Elementa	Invoice	1801105
---------	-------	--	---------	---------

Total this Phase \$9,900.00

Phase	ZEXP	Expenses		
-------	------	----------	--	--

Reimbursable Expenses

Rmb Reproduction

1/16/2018 Infinite Imaging Photo Boards , Prints Color 22.32

Rmb Travel

1/3/2018 Bordas, Nery JBC Meeting Color 11.77

Presentation - Mileage

1/12/2018 Bordas, Nery Admin Reno Review - Mileage 11.45

1/16/2018 Bordas, Nery JBC Meeting Color 11.77

Presentation - Mileage

Total Reimbursables 1.1 times 57.31 63.04

Unit Billing

11x17 Black & White

10/18/2017 Addendum # 1 Documents 16.0 Copies @ 0.20 3.20

10/24/2017 Addendum # 2 Documents 20.0 Copies @ 0.20 4.00

10/30/2017 Addendum # 3 4.0 Copies @ 0.20 .80

11/27/2017 Permitting Set 10.0 Copies @ 0.20 2.00

8x11 Black & White

10/6/2017 Construction Documents 4,832.0 Copies @ 0.10 483.20

10/18/2017 Addendum # 1 Documents 424.0 Copies @ 0.10 42.40

10/24/2017 Addendum # 2 Documents 192.0 Copies @ 0.10 19.20

10/30/2017 Addendum # 3 16.0 Copies @ 0.10 1.60

11/27/2017 Permitting Set 1,366.0 Copies @ 0.10 136.60

8x11 Color

11/27/2017 Permitting Set 4.0 Copies @ 0.75 3.00

Bond Dwgs

7/27/2017 Design Development Drawings 1,824.0 sf Dwgs @ 0.30 547.20

8/31/2017 75% Review Drawings 570.6 sf Dwgs @ 0.30 171.18

10/6/2017 Construction Documents 2,258.55 sf Dwgs @ 0.30 677.57

10/18/2017 Addendum # 1 Documents 645.3 sf Dwgs @ 0.30 193.59

10/24/2017 Addendum # 2 Documents 172.08 sf Dwgs @ 0.30 51.62

10/30/2017 Addendum # 3 43.02 sf Dwgs @ 0.30 12.91

11/27/2017 Permitting Set 1,272.0 sf Dwgs @ 0.30 381.60

Total Units 2,731.67 2,731.67

Total this Phase \$2,794.71

Total this Invoice \$11,694.71

TERMS: Net 30 Days 1.5% Interest (18% Annually) will be charged on accounts over 30 days past due.

MAN. NO. CIPM#GES26
DATE: 2/27/2018

VENDOR VOUCHER MANIFEST
SCHOOL DISTRICT SAU #11

1. DATE	2. PAYEE NAME AND ADDRESS	3. FINANCE PO NO:	4. AMOUNT EXPENDED	5. AMOUNT OF CHECK	6. PROJECT NAME
1. 2/27/2018	Horizon Engineering Associates, LLP 800 Veterans Memorial Highway, Suite 301 Hauppauge, NY 11788-2948				
	<u>4017.1.600.46900.4725.07103.17.000.000.700</u>	201806242		\$ 325.00	Invoice#1
				\$ 325.00	
	Commissioning Services provided 1/1/2018 - 2/2/2018				
TOTALS				\$325.00	

TO THE TREASURER; PAYMENTS AUTHORIZED AND ORDERED
TO THE PERSONS LISTED ABOVE FOR THE SUMS INDICATED
IN COLUMN 5. AMOUNT OF CHECK AMOUNTING IN THE
AGGREGATE TO:

325.00

Superintendent of Schools or Business Administrator

Date

Dennis Ciotti, City Councilor, JBC Chair

Date

Invoice**Horizon Engineering
Associates LLP****800 Veterans Memorial Highway
Suite 301
Hauppauge, NY 11788-2948**Robin LaFleur
Dover School District
61 Locust Street
Suite 409
Dover, NH 03820February 02, 2018
Project No: R2018Z-166
Invoice No: 1Project R2018Z-166 Garrison Elementary School Renovations -
Professional Services from January 01, 2018 to February 02, 2018**Fee**

Total Fee	33,900.00			
Percent Complete	0.9587	Total Earned	325.00	
		Previous Fee Billing	0.00	
		Current Fee Billing	325.00	
		Total Fee		325.00
		Current	Prior	Billed-to-Date
Total Billings		325.00	0.00	325.00
Total Contract Amount				33,900.00
Contract Remaining				33,575.00
		Total this Invoice		\$325.00

Remit to: Horizon Engineering Associates, 800 Veteran's Highway, Ste. 301, Hauppauge, NY 11788



Horizon Engineering
Associates LLP

Dover Garrison Elementary School
HEA Project Number: R2018Z-166

Monthly Invoice Description
Invoice # 1

Invoice Period: January, 2018
Cx Authority: Horizon Engineering Associates, LLP
Amount: \$325

Garrison Elementary School:

- Construction phase commissioning plan and equipment is being developed.
- Internal project kick off meeting was conducted.



Prime Contract Change Order

Detailed, Grouped by Each Number

Garrison Elementary School
50 Garrison Rd, Dover NH 03820

Project # 2017-006
Tel: Fax:

Harvey Construction Corp.

Date: 2/23/2018

To Contractor:
Harvey Construction Corp.
10 Harvey Road
Bedford, NH 03110

Architect's Project No:
Contract Date: 2/15/2018
Contract Number: 2017006
Change Order Number: 004

The Contract is hereby revised by the following items:

Contingency _ misc electrical items

COR #	Description	Amount
004	Contingency _ misc electrical items	\$0.00

The original Contract Value was.....	\$6,148,800.00
Sum of changes by prior Prime Contract Change Orders.....	\$393,319.00
The Contract Value prior to this Prime Contract Change Order was.....	\$6,542,119.00
The Contract Value will be changed by this Prime Contract Change Order in the amount of.....	\$0.00
The new Contract Value including this Prime Contract Change Order will be.....	\$6,542,119.00
The Contract duration will be changed by.....	0 days
The revised Substantial Completion date as of this Prime Contract Change Order is.....	

Harriman
ARCHITECT
46 Harriman Drive
Address
BY Daniel Bisson
SIGNATURE
DATE

Harvey Construction Corp.
CONTRACTOR
10 Harvey Road
Bedford, NH 03110
Address
BY Adam Reynolds
SIGNATURE
DATE

OWNER
Address
BY Dennis Ciotti
SIGNATURE
DATE



Change Order Request

2/23/2018

COR #004

Daniel Bisson
Harriman

Re: Garrison Elementary School
Project # 2017-006

Dear Daniel,

We are submitting herewith our change estimate for Contingency _ misc electrical items as follows:

Electrical - Time and Material to provide temporary power for abatement grinder equipment. Reference Liberty Electrical COR 3 dated 2/16/18.	\$493.00
Electrical - Cost associated with temporary telephone poles for Harvey Construction Trailer. Reference Liberty Electrical COR 1 dated 2/15/18.	\$3,064.00
Contingency	\$(3,557.00)
Total	\$0.00

Notes:

Please call with any questions.

Sincerely,

Adam Reynolds
Project Manager

The above proposal is accepted:

Date



CHANGE ORDER

Liberty Electric, Inc.
50B Northwestern Dr., #1
Salem, NH 03079
Tel. (603) 898-6023
Fax. (603) 898-6202

February 15, 2018

Harvey Construction Corporation
10 Harvey Road
Bedford, NH 03110

Attn: Adam Reynolds
Phone: 603-624-4600
Pages: 1

Change order No. 1
Garrison School

(LE Job No. 18-660)

Cost to install temporary telephone poles for Harvey construction trailer

NOTE : This Change Order becomes part of and in conformance with the existing contract.

USA invoice		\$2,653.00
Labor \$80.00 Per MH	0	\$0.00
OH @ 10%		\$265.30
Profit @10% 5%		-\$291.83
TOTAL		\$3,210.13

146

We Agree hereby to make the change(s) specified above at this price **\$3,064**

Authorized Jack Comeau

Signature: _____
Jack Comeau (President)

Authorized
Signature:

Date of agreement:

Accepted. The above prices and specifications of this Change Order are satisfactory and are hereby accepted. All work to be performed under same terms and conditions as specified in original contract unless otherwise stipulated.



UTILITY SERVICE & ASSISTANCE, INC.
117 LONDONDERRY TURNPIKE
HOOKSETT, NH 03106
PH: (603) 625-4503
FAX: (603) 624-1131

Invoice

Date	Invoice #
1/18/2018	20203

Customer Name

Liberty Electric, Inc.
Mr. Jack Comeau
50 Northwestern Drive
Salem, NH 03079

660

Unit #	P.O. No.	Terms	Due Date
		net 30	2/17/2018

Hrs. / Qty.	Item	Description	Rate	Amount
		1-11-18 RE: Dover School Supply and install 2-35' poles.		
7	Digger w/co...	Digger Derrick with Compressor - USA 15	45.00	315.00
7	Foreman Di...	Foreman Digger - Andy Lang	78.81	551.67
7	Lineman II	Lineman II - Jason Miller	72.03	504.21
2	Materials	2- 35/2 Poles	450.00	900.00
1	Materials	1 Ground rod	25.00	25.00
3	Materials	3 Anchors	112.00	336.00
30	Materials	30' of #6 Copper ground wire	0.70	21.00

Thank You

Total

✓ \$2,652.88



296361



CHANGE ORDER

Liberty Electric, Inc.
50B Northwestern Dr., #1
Salem, NH 03079
Tel. (603) 898-6023
Fax. (603) 898-6202

February 16, 2018

Harvey Construction Corporation
10 Harvey Road
Bedford, NH 03110

Attn: Adam Reynolds
Phone: 603-624-4600
Pages: 1

Change order No. 3
Garrison School

(LE Job No. 18-660)

Time and material to wire abatement grinder equipment.

NOTE : This Change Order becomes part of and in conformance with the existing contract.

Material		\$187.00
Labor \$80.00 Per MH	3	\$240.00
OH @ 10%		\$42.70
Profit @ 10% 5%		\$46.97 23
TOTAL		\$516.67 \$493

We Agree hereby to make the change(s) specified above at this price

Authorized Jack Comeau
Signature: _____
Jack Comeau (President)

Authorized
Signature:

Date of agreement:

Accepted. The above prices and specifications of this Change Order are satisfactory and are hereby accepted. All work to be performed under same terms and conditions as specified in original contract unless otherwise stipulated.

DAT

☐ CONTRACT☐ EXTRA

AMOUNT

--	--

+

--	--

--	--

[illegible]

10

--	--

1

[illegible][illegible]

--	--

[illegible]

10

--	--

[illegible]

1

1000

--	--

--	--

--	--

--	--

1

--	--

3	
---	--

187.25

--	--

[illegible]

[illegible]

--	--

--	--



10 Harvey Road
Bedford, NH 03110
P: (603) 624-4600
F: (603) 668-0389
harveyconstruction

02/23/18

Dennis Ciotti
Dover School District
288 Central Ave
Dover, NH 03820

RE: Recommendation of Award – Air Vapor Barrier
Dover Garrison Elementary School
Dover, NH

Dear Dennis,

Harvey Construction is seeking approval to award the **Air Vapor Barrier** Work for subject project to Associated Concrete Coatings for the total amount of **Thirty Seven Thousand Five Hundred Dollars (\$37,500.00)**

This value is for the **Base Bid and alternate Numbers 2, 3, 4, 5, 7. This value excludes alternates No. 1 and No. 6.**

This award is based on the attached detailed scope of work bid tabulation spreadsheet.

Sincerely,

Adam Reynolds
Project Manager

I hereby authorize Harvey Construction to enter into a contract agreement with the aforementioned subcontractor/supplier on behalf of the Dover School District for the amount stated above.

Dennis Ciotti

Date



AIA® Document G802™ – 2007

Amendment to the Professional Services Agreement

TO: William R. Harbron, Ed. D., Superintendent of Schools
(Owner or Owner's Representative)

Amendment Number: 002

In accordance with the Agreement dated: September 7, 2016

BETWEEN the Owner:

(Name and address)

Garrison Joint Building Committee
Dover School District, SAU #11»
«61 Locust Street, Suite 409»
«Dover, New Hampshire 03820

and the Architect:

(Name and address)

Harriman Associates»
«46 Harriman Drive»
«Auburn, Maine 04210

for the Project:

(Name and address)

Dover Garrison Elementary School Renovation and Addition
50 Garrison Road
Dover, New Hampshire 03820

Authorization is requested

☒ to proceed with Additional Services.

☒ to incur additional Reimbursable Expenses.

As follows:

B201, Standard Form of Architects Services: Design and Construction Contract Administration

Article 3, Section 3.1.27 Furniture, Furnishings, and Equipment Design Services will be provided as an additional service per Harriman letter Proposal dated January 30, 2018 attached to this document. Compensation for this additional services is Thirteen Thousand Four Hundred dollars (\$13,400).

Article 6, Section 6.1: Compensation for Architect's Basic Services under Article 2, the Owner shall compensate the Architect as follows: Seven Hundred Twenty Thousand, Five Hundred Eighty-Six dollars (\$720,586).

The following adjustments shall be made to compensation and time.

(Insert provisions in accordance with the Agreement, or as otherwise agreed by the parties.)

Compensation:

See above.

Time:

As stipulated in the Standard Form of Architect's Services: Design and Construction Contract Administration B201.

SUBMITTED BY:



(Signature)

Mark D. Lee, Principal

(Printed name and title)

February 7, 2018

(Date)

AGREED TO:

(Signature)

William R. Harbron, Ed. D., Superintendent of
Schools

(Printed name and title)

(Signature)

Dennis Ciotti, JBC Chair

(Printed name and title)

(Date)



January 30, 2018

William R. Harbron, Ed.D. W.Harbron@dover.k12.nh.us
Superintendent of Schools
Dover School District
School Administrative Unit #11
61 Locust Street, Suite 409
Dover, NH 03820-4132

Re: Dover School District
Garrison Elementary School
Additional Services
Dover, NH
No. 15618
Proposal Agreement – Furniture, Furnishings, and Equipment Design

Dear Mr. Harbron and the Garrison Elementary School Joint Building Committee:

We are pleased to submit our proposal for additional services for Furniture, Furnishings, and Equipment (FF&E) Design and Procurement Documents for the Phase I Renovations to the Garrison Elementary School. If approved, we will amend our current agreement with you accordingly.

SCOPE OF WORK & SERVICES

The work consists of the following items as the Project Budget permits:

Design

- A kick-off meeting will be scheduled with principal, Beth Dunton and Superintendent, William Harbron to review and understand the FF&E design goals, bidding process and delivery/installation procedures and schedule of FF&E.
- We recommend teachers, staff to be selected to form a FF&E subcommittee who will make recommendations on what FF&E may be needed. We believe it would also be helpful to have a JBC member on the committee. Harriman will work with the subcommittee to establish a draft list of required FFE items.
- After the inventory of FFE items has been compiled, Harriman will contact interested vendors to compare product, availability and styles. Harriman will coordinate with the intended technology used by the school to provide adequate FF&E for students and staff.
- Harriman will develop FFE specifications. Harriman will work with the approved interior color scheme to create cohesive teaching environments.

Procurement

- Harriman recommends the School District solicit bidders with a history and experience with school FF&E. The bid procedures will follow the School District's procurement policies.
- Bidders will be required to provide unit costs for each specified item.

46 HARRIMAN DRIVE
AUBURN, ME 04210
207.784.5100

123 MIDDLE STREET
PORTLAND, ME 04101
207.775.0055

33 JEWELL COURT, SUITE 101
PORTSMOUTH, NH 03801
603.626.1242

170 MILK STREET, SUITE 5
BOSTON, MA 02109-3438
617.426.5050

www.harriman.com



Dr. William R. Harbron
January 30, 2018
Page 2 of 2

- Shortlisted bidders will be invited to provide a “show-and-try” with the subcommittee to see physical samples of bid FF&E items such as student desk, chairs, tables, office furniture, file storage, student storage units, etc. We encourage teachers, students and maintenance staff to try the furniture and make comments and recommendations to the subcommittee.
- Bidder(s) will be selected based on relevant criteria including responsiveness to bid, price and value in accordance with the School District’s procurement policies.
- Harriman will work on behalf of the School District to verify upon delivery at the facility our spread sheets help the owner’s clerk of the works to receive and direct the distribution of FF&E.

Bid Package Contents:

- Invitation to Bid
- Contractor Vendor Proposal
- Schedule of Furnishings Base Bid Form
- Specifications
- Furnishings Schedule
- Furnishings plans and misc. details

BUDGET

We understand the total FF&E budget is currently established at \$184,428²⁴⁶ including design fees.

PERSONNEL

We plan on the following key personnel to complete this project. Other staff members may be included in the project work as needed to complete administrative and CAD drafting needs.

Name	Role
Mark Lee, AIA, LEED AP	Principal-in-Charge
Daniel A. Bisson, AIA	Project Manager
Nery Bordas, CODIA	Architectural Designer

Daniel Bisson, Project Manager, will be the primary point of contact.

Dr. William R. Harbron
January 30, 2018
Page 3 of 3

FEE

Our proposal for Furniture, Furnishings, and Equipment (FF&E) Design Services for the project as identified above is a lump sum fee of \$13,400.

Normal reimbursable expenses such as travel mileage, plan and document reproduction, postage, permits by regulatory agencies and consultants will be billed separately at a 1.1 multiplier and are not included in the lump sum fee. We recommend budgeting approximately \$2,000 for these reimbursable expenses. These expenses are in addition to the lump sum professional services fees listed above. To reduce the cost of reimbursable expenses, all documents, sketches, letters, written correspondence, and bid documents will be sent electronically to the School District unless directed by School District. We will invoice our services monthly based on the percentage of completion of our work.

The quoted fees are based on our current knowledge of the scope of work required for FF&E Services. If this project becomes greater in scope than we currently understand or FF&E project budget increases significantly, we reserve the right to negotiate a fair increase in fee. Increase from the original scope of work and the respective fee change must be described in writing and be accepted prior to the respective additional work commencing. Increased scope will be billed at our current hourly rates (see attached hourly rates).

If this proposal is satisfactory and acceptable, please signify your acceptance by signing below and returning to us. Upon receipt we will incorporate this proposal as part of our agreement between Harriman and the Dover School District.

Thank you for considering Harriman. We are very pleased to have the opportunity to continue our collaboration with you. If you have any questions or need additional information, please contact either of us at the respective telephone numbers below.

Sincerely,
Harriman



Mark D. Lee, AIA
Principal
mlee@harriman.com
207-784-5100

pjm

Enclosure: Hourly Rates

Sincerely,
Harriman



Daniel A. Bisson, AIA
Associate, Project Manager
dbisson@harriman.com
603-626-1242


Accepted By:


Dover School District

2/8/2018
Date

APPROVED 1/30/2018 JBC

Cc: Robin LaFleur, SAU Administrative Support/HR Manager, R.LaFleur@dover.k12.nh.us



HARRIMAN

2017 HOURLY RATES

Principal \$ 175

Architecture & Interior Design

Senior Architect 120

Architect/Senior Interior Designer 105

Senior Architectural Designer 90

Architectural Designer/Interior Designer 75

Urban Planning & Landscape Architecture

Senior Landscape Architect/Senior Urban Designer 130

Senior Urban Planner 120

Landscape Architect/Urban Designer 105

Urban Planner 100

Assistant Urban Designer 80

Landscape Designer 75

Assistant Urban Planner 70

Engineering

Senior Engineer 130

Engineer 105

Senior Engineering Designer 90

Engineering Designer 75

Interdepartmental Services

Senior Project Manager 130

Construction Administrator 100

QA/QC Specialist 100

Graphic Designer 95

Commissioning Agent 90

Administrative Support 60

46 HARRIMAN DRIVE
AUBURN, ME 04210
207.784.5100

123 MIDDLE STREET
PORTLAND, ME 04101
207.775.0053

33 JEWELL COURT, SUITE 101
PORTSMOUTH, NH 03801
603.626.1242

170 MILK STREET, SUITE 5
BOSTON, MA 02109-3438
617.426.5050

www.harriman.com



GARRISON ELEMENTARY SCHOOL - COMMITTEE FINANCIAL REPORT

		Budget	Actual Contract Amount	Net Amount	
Construction Costs					
	Harvey Construction, Preconstruction	\$30,744.00	\$30,744.00		Adjusted based on current construction budget
	Harvey Construction, GMP (Original Contract Sum)	\$6,148,800.00	\$6,148,800.00		Per contract dated 11/21/2017, pending addendum to contract to add Alt 6
	Harvey Construction, Change Order 001 (Alternate 6, HVAC)	\$393,319.00	\$393,319.00		Per JBC approval 2/13/2018
	Subtotal	\$6,572,863.00	\$6,572,863.00	\$0.00	
Architect / Engineer Services					
	Harriman Architects, Facilities Study	\$55,400.00	\$55,400.00		Per contract dated 5/26/2016
	Harriman Architects, Phase I Design (Lump Sum)	\$495,000.00	\$495,000.00		Per JBC approval 1/31/2017
	Harriman Architects, Phase I Design (Reimbursables)	\$30,000.00	\$30,000.00		Per JBC approval 1/31/2017
	Harriman Architects, A/E Basic Services	\$195,586.00	\$195,586.00		per approved 6/26/17 budget, pending addendum to contract
	Subtotal	\$775,986.00	\$775,986.00	\$0.00	
Survey & Soils					
	John Turner Consulting, Geotechnical Investigation	\$7,000.00	\$7,000.00		Per JBC approval 3/28/2017
	Titcomb Associates, Topographical/Boundary Field Survey	\$9,100.00	\$9,100.00		Per JBC approval 2/14/2017
	Titcomb Associates, Wetland Delineation	\$2,000.00	\$2,000.00		Per JBC approval 4/13/2017
	Balance remaining in estimated budget	\$36,900.00	\$0.00		
	Subtotal	\$55,000.00	\$18,100.00	\$36,900.00	
Construction Testing					
	Desmarais Environmental, Industrial Hygiene	\$2,000.00	\$2,000.00		Per 8/23/2017 proposal
	S.W. Cole, Construction Materials Testing	\$3,200.00	\$3,200.00		Per JBC approval 1/3/2018
	John L. Carter Sprinkler, MIC Testing	\$2,370.00	\$2,370.00		Per JBC approval 8/15/2017
	Desmarais Environmental, Abatement	\$13,000.00	\$13,000.00		Per JBC approval 12/19/2017
	Moisture Testing, concrete floors (conducted by ACC for HCC)	\$2,200.00	\$2,200.00		Invoice(s) pending
	Balance remaining in estimated budget	\$17,230.00	\$0.00		
	Subtotal	\$40,000.00	\$22,770.00	\$17,230.00	
Commissioning Agent Services					
	Horizon Engineering Associates	\$50,000.00	\$37,180.00		Per JBC approval 1/12/2018
	Subtotal	\$50,000.00	\$37,180.00	\$12,820.00	
Clerk of Works					
	Michael Brooks	\$35,000.00	\$35,000.00		Budget Only
	Subtotal	\$35,000.00	\$35,000.00	\$0.00	
Contingency & Miscellaneous Costs					
	Project Contingency	\$316,560.00	\$316,560.00		Budget Only
	Adjustment for Harvey Construction, Change Order 001	-\$83,118.64	-\$83,118.64		
	Subtotal	\$233,441.36	\$233,441.36	\$0.00	
	Moveable Equipment (FFE)				
	Harriman - FFE Design Fees	\$13,400.00	\$13,400.00		Per JBC approval 1/30/2018
	Balance Remaining in estimated budget	\$170,848.00	\$170,848.00		Budget Only
	Subtotal	\$184,248.00	\$184,248.00	\$0.00	
	Technology	\$184,248.00	\$184,248.00		Budget Only
	Subtotal	\$184,248.00	\$184,248.00	\$0.00	
	Advertising / Legal	\$55,000.00	\$55,000.00		Budget Only
	Subtotal	\$55,000.00	\$55,000.00	\$0.00	
	Permitting Fees as recommended by Harriman	\$75,000.00	\$75,000.00		Budget Only, Per JBC approval 1/31/2017
	Subtotal	\$75,000.00	\$75,000.00	\$0.00	
	Total Project, as of date of this report	\$8,260,786.36	\$8,193,836.36	\$66,950.00	
	Total Approved Appropriation	\$8,260,786.36	\$8,260,786.36		
	Remaining Balance	\$0.00	\$66,950.00		