

WEEKLY SITE REPORTS

Dover High School

25 Alumni Drive

Date: 03/09/18

Work in progress:

Metro: Continued hanging and finishing interior drywall in Building E. punch list finishes are ongoing in buildings A, B and C. continued work with installing auditorium clouds. Stairwells #4 and 5 have yet to be addressed for constructing a 2hr. rating

FA Gray: Continued finish painting classrooms on first and second floor of building C. finish painting has started in the town square and learning commons throughout.

Capital Tile: installing wall tile throughout corridors on both floors of building C and into D.

Overhead Door: installed last two garage doors for auto collision. One door left to install for loading dock.

Griffin: Continued work with installing lights and wall receptacles in building C. electrical room panel terminations are ongoing.

Youngblood: continued work with radiant panel and IU installation throughout the building.

AE Lemire: installing finished plumbing fixtures in buildings A, B and C. Installed the small boilers for the water heater in mechanical room.

John Carter: continued work with the installation of sprinkler heads in building E.

New England Air Tech: continued ductwork installation in auto tech and collision.

Siemens: continued work with Johnson controls installing building control systems throughout building.

Control panel installation and VFD's in the boiler room is ongoing

DS Specialties: started installing interior storefront door systems and continued work on installing exterior finish window extensions.

Alpha Omega: installed ceiling grid in the axiom ceiling of the the town square and building F.

Capital Flooring: started installing MCT tile in building D.

WS Dennison: continued work installing custom millwork for the school admin., CTC admin. and guidance offices.

School Furnishings: installing some finish tops to the lab areas of building D.

New England Sports Floors: Started prepping and grinding of the concrete floor for proper wood floor installation.

Clerk of the Works: Michael Brooks (603) 534-0367

WEEKLY SITE REPORTS

Dover High School

25 Alumni Drive

Date: 03/16/18

Work in progress:

Metro: Continued interior drywall and finishes of building E. ongoing doorframe checks and punch list work for finished areas of building C and D.

FA Gray: Continued finish painting of buildings C, D and town square.

Capital Tile: continued installation of wall tile and grout throughout buildings C and D.

Griffin: Continued work with installation of lights and receptacles in buildings A, B, and C.

Youngblood: continued work with pressure testing heat lines and radiant panel valve installation. Installing heat expansion loops and bracing where needed.

AE Lemire: completing hydronic and high-pressure air lines in buildings E. Ongoing installation of bathroom plumbing fixtures throughout the building.

John Carter: continued work with the installation of sprinkler heads in building E and f.

New England Air Tech: continued ductwork installation in auto tech and collision.

Siemens: Great progress in installing system controls and wiring for the building

DS Specialties: installing interior storefront doorframes and exterior finish window extensions.

Alpha Omega: installing ceiling grid in Building F.

Capital Flooring: Installing MCT in building D.

WS Dennison: continued work installing custom millwork in the Guidance and CTC offices. Installing finished sills for the office borrowed lights.

New England Sports Floors: Continued floor prep of gym for the new wood floor installation.

Updates: Animal science building area to start next week with site prep.

Wood gym floor will be delivered next week.

Above ceiling inspections from inspectional services will start next week.

Clerk of the Works: Michael Brooks (603) 534-0367