

DHS and CTC Budget

|                       |            |
|-----------------------|------------|
| Dover Project Budget  |            |
| Appropriation #1      | 900,000    |
| Appropriation #2 & #3 | 73,000,000 |
| NH Funding            | 13,500,000 |
| Total Appropriation   | 87,400,000 |

|                                            | HMFH  | C              | E          | C-E          | F                   | C-F              |                  |                        |
|--------------------------------------------|-------|----------------|------------|--------------|---------------------|------------------|------------------|------------------------|
| 5-Aug-16                                   | PSS # | Desired Budget | Current    | Encumbered   | Remaining in budget | Invoiced to date | Not yet invoiced | Comments               |
| Construction Cost From PC - SD estimate    |       | 71,644,000     | 71,644,000 |              | 71,644,000.00       |                  | 71,644,000.00    |                        |
| Owner's Construction Contingency           |       | 3,000,000      | 3,000,000  |              | 3,000,000.00        |                  | 3,000,000.00     | 4.18%                  |
|                                            |       |                |            |              | -                   |                  | -                |                        |
| Construction Manager's Services            |       | 96,000         | 96,000     | 96,000       | 0.00                | 96,000.00        | -                | PC                     |
|                                            |       |                |            |              | -                   |                  | -                |                        |
| Fees - Feasibility Study                   | 1     | 485,000        | 485,000    | 485,000      | 0.00                | 485,000.00       | 0                |                        |
| Visioning                                  | 1     | 29,150         | 29,150     | 29,150       | 0.00                | 29,150.00        | 0                |                        |
| Site Survey/geotech/hazmat                 | 2     | 65,382         | 65,382     | 65,382       | 0.00                | 65,381.82        | -                |                        |
|                                            |       |                |            |              | -                   |                  | -                |                        |
| Architect's Fee Schematic Design - CA      | 3     | 6,720,000      | 6,720,000  | 6,720,000    | 0.00                | 3,140,500.00     | 3,579,500.00     |                        |
| Delete Cost estimating                     | 6     | (75,000)       | (75,000)   | (75,000)     | -                   | -                | -                | Deleted \$75,000 PSS 6 |
| Owner's Anticipated Services               |       |                |            |              | -                   |                  | -                |                        |
| Geotechnical Investigation and Report      | 4     | 40,700         | 40,700     | 40,700       | -                   | 40,630.00        | 70.00            |                        |
| Hazardous Materials Survey/Specifications  | 5     | 19,800         | 19,800     | 19,800       | 0.00                | 15,125.00        | 4,675.00         |                        |
| Specialized Acoustical Engineering         |       | 15,000         | 15,000     |              | 15,000.00           |                  | 15,000.00        |                        |
| Solar Consulting/Energy Modeling           |       | 0              | 0          |              | -                   |                  | -                | Deleted 6/16           |
| Traffic Study                              |       | 30,000         | 30,000     |              | 30,000.00           |                  | 30,000.00        |                        |
| Turf Field Design                          | 5     | 74,250         | 74,250     | 74,250       | -                   | 49,500.00        | 24,750.00        |                        |
|                                            |       |                |            |              | -                   |                  | -                |                        |
| Furniture and Equipment                    |       |                |            |              | -                   |                  | -                |                        |
| DHS FF+E                                   |       | 1,800,000      | 1,800,000  |              | 1,800,000.00        |                  | 1,800,000.00     |                        |
| Culinary Kitchen                           |       | 540,000        | 540,000    |              | 540,000.00          |                  | 540,000.00       |                        |
| CTC furniture                              |       | 200,000        | 200,000    |              | 200,000.00          |                  | 200,000.00       |                        |
| CTC Equipment                              | 5     | 610,000        | 610,000    |              | 610,000.00          |                  | 610,000.00       |                        |
| Design and Procurement Consultant          |       | 110,000        | 110,000    | 110,000      | -                   | 36,575.00        | 73,425.00        |                        |
| Library Books and Multi-media Software     |       | 0              | 0          |              | -                   |                  | -                |                        |
|                                            |       |                |            |              | -                   |                  | -                |                        |
| Technology                                 |       |                |            |              | -                   |                  | -                |                        |
| Technology Infrastructure                  | 5     | 1,100,000      | 380,000    |              | 380,000.00          |                  | 380,000.00       | deficit \$720,000      |
| CTC Classroom Technology                   |       | 350,000        | 350,000    |              | 350,000.00          |                  | 350,000.00       |                        |
| DHS Classroom Technology                   |       | 0              | 0          |              | 0.00                |                  | -                | No money for Computers |
| Technology Hardware Consulting/Procurement |       | 35,200         | 35,200     | 35,200       | -                   |                  | 35,200.00        |                        |
|                                            |       |                |            |              | -                   |                  | -                |                        |
| Construction Anticipated Services          |       |                |            |              | -                   |                  | -                |                        |
| Hazardous Materials Removal Monitoring     |       | 82,500         | 82,500     |              | 82,500.00           |                  | 82,500.00        |                        |
| Geotechnical Construction Monitoring       | 8     | 150,000        | ##### #    | 139,150      | 10,850.00           |                  | 150,000.00       |                        |
| Construction Testing and Monitoring        |       | 150,000        | ##### #    |              | 150,000.00          |                  | 150,000.00       |                        |
| Subtotal                                   |       |                |            |              | -                   |                  | -                |                        |
|                                            |       |                |            |              | -                   |                  | -                |                        |
| Owners Direct Services                     |       |                |            |              | -                   |                  | -                |                        |
| Hydrant flow test - by City                |       | -              |            |              | -                   |                  | -                |                        |
| Independent Structural Peer Review         |       | 15,000         | 15,000     |              | 15,000.00           |                  | 15,000.00        |                        |
| Commissioning                              |       | 171,630        | 171,630    | 171,630.00   | -                   | 2,450.00         | 169,180.00       |                        |
|                                            |       |                |            |              | -                   |                  | -                |                        |
| OPM                                        |       | 0              | 0          |              | -                   |                  | -                |                        |
| Travel/Postage/Printing/Etc.               |       | 30,000         | 30,000     | 12,816.63    | 17,183.37           | 12,816.63        | 17,183.37        |                        |
| Clerical/Legal/Misc JBC costs              |       | 60,000         | 60,000     | 26,592.00    | 33,408.00           | 26,592.00        | 33,408.00        |                        |
| Relocation Costs                           |       | 400,000        | 400,000    |              | 400,000.00          |                  | 400,000.00       |                        |
| Bonding Costs                              |       | -              |            |              | -                   |                  | -                |                        |
|                                            |       |                |            |              | -                   |                  | -                |                        |
| Project Contingency                        |       | 155,163        | 155,163    | 0            | 138,938.18          | -                | 148,288.18       |                        |
| AOT Fee                                    |       | 6875           | 6875       | 6875         | -                   | 6,875.00         | 0                |                        |
| Halvorson Fee Irrigation                   | 7     | 9350           | 9350       | 9350         | -                   |                  | -                |                        |
|                                            |       |                |            |              | -                   |                  | -                |                        |
| Total Project Cost                         |       | 88,120,000     | 87,400,000 | 7,957,545.45 | 79,416,879.55       | 4,006,595.45     | 83,452,179.55    |                        |
| Project Budget                             |       | 87,400,000     | 87,400,000 |              |                     |                  |                  |                        |
| Deficit 7/18/16                            |       | 720,000        |            |              |                     |                  |                  |                        |