

|                                                |            |
|------------------------------------------------|------------|
| Dover Project Budget 1                         |            |
| Appropriation #1                               | 900,000    |
| Appropriation #2 & #3                          | 73,000,000 |
| NH Funding                                     | 13,500,000 |
| Appropriation #4                               | 222,756    |
| <hr/>                                          |            |
| Total Appropriation                            | 87,622,756 |
| Showing with original construction contingency |            |

| 31-Oct-16                                    | HMFH<br>PSS # | C<br>Desired<br>Budget | Proposed<br>Budget | E<br>Encumbered | C-E<br>Remaining in<br>budget | F<br>Invoiced to<br>date | C-F<br>Not yet<br>invoiced | Comments               |
|----------------------------------------------|---------------|------------------------|--------------------|-----------------|-------------------------------|--------------------------|----------------------------|------------------------|
| Construction Cost From PC - SD estimate      |               | 71,644,000             | 71,644,000         | 4,270,636       | 67,373,364.00                 | 1,907,522.00             | 69,736,478.00              | 2.66%                  |
| Owner's Construction Contingency             |               | 3,000,000              | 3,000,000          | 621,165         | 2,378,835.00                  | 52,394.00                | 2,947,606.00               | 4.11%                  |
|                                              |               |                        |                    |                 | -                             |                          |                            |                        |
| Construction Manager's Services              |               | 96,000                 | 96,000             | 96,000          | 0.00                          | 96,000.00                | -                          | PC                     |
|                                              |               |                        |                    |                 | -                             |                          |                            |                        |
| Fees - Feasibility Study                     | 1             | 485,000                | 485,000            | 485,000         | 0.00                          | 485,000.00               | 0                          |                        |
| Visioning                                    | 1             | 29,150                 | 29,150             | 29,150          | 0.00                          | 29,150.00                | 0                          |                        |
| Site Survey/geotech/hazmat                   | 2             | 73,700                 | 73,700             | 73,700          | 0.00                          | 71,431.81                | 2,268.19                   |                        |
|                                              |               |                        |                    |                 | -                             |                          | -                          |                        |
| Architect's Fee Schematic Design - CA        | 3             | 6,720,000              | 6,720,000          | 6,720,000       | 0.00                          | 4,402,400.00             | 2,317,600.00               |                        |
| Delete Cost estimating                       | 6             | (75,000)               | (75,000)           | (75,000)        | -                             |                          | -                          | Deleted \$75,000 PSS 6 |
| Owner's Anticipated Services                 |               |                        |                    |                 | -                             |                          | -                          |                        |
| Geotechnical Investigation and Report        | 4             | 40,700                 | 40,700             | 40,700          | -                             | 40,630.28                | 69.72                      |                        |
| Hazardous Materials Survey/Specifications    | 5             | 19,800                 | 19,800             | 19,800          | 0.00                          | 19,800.00                | -                          |                        |
| Specialized Acoustical Engineering           |               | 15,000                 | 15,000             |                 | 15,000.00                     |                          | 15,000.00                  |                        |
| Solar Consulting/Energy Modeling             |               | 0                      | 0                  |                 | -                             |                          | -                          | Deleted 6/16           |
| Traffic Study Sebago Billing thru Dover      |               | 30,000                 | 30,000             | 30,000          | -                             | 16,900.00                | 13,100.00                  |                        |
| Turf Field Design                            | 5             | 74,250                 | 74,250             | 74,250          | -                             | 56,100.00                | 18,150.00                  |                        |
|                                              |               |                        |                    |                 | -                             |                          | -                          |                        |
| Furniture and Equipment                      |               |                        |                    |                 | -                             |                          | -                          |                        |
| DHS FF+E                                     |               | 1,800,000              | 1,800,000          |                 | 1,800,000.00                  |                          | 1,800,000.00               |                        |
| Culinary Kitchen                             |               | 540,000                | 540,000            |                 | 540,000.00                    |                          | 540,000.00                 |                        |
| CTC furniture                                |               | 200,000                | 200,000            |                 | 200,000.00                    |                          | 200,000.00                 |                        |
| CTC Equipment Includes (\$100,000 Round Pen) | 5             | 710,000                | 710,000            |                 | 710,000.00                    |                          | 710,000.00                 |                        |
| Design and Procurement Consultant            |               | 110,000                | 110,000            | 110,000         | -                             | 43,835.00                | 66,165.00                  |                        |
| Library Books and Multi-media Software       |               | 0                      | 0                  |                 | -                             |                          | -                          |                        |
|                                              |               |                        |                    |                 | -                             |                          | -                          |                        |
| Technology                                   |               |                        |                    |                 | -                             |                          | -                          |                        |
| Technology Infrastructure                    | 5             | 1,100,000              | 300,000            |                 | 300,000.00                    |                          | 300,000.00                 | deficit \$800,000      |
| CTC Classroom Technology                     |               | 350,000                | 350,000            |                 | 350,000.00                    |                          | 350,000.00                 |                        |
| DHS Classroom Technology                     |               | 0                      | 0                  |                 | 0.00                          |                          | -                          | No money for Computers |
| Technology Hardware Consulting/Procurement   |               | 35,200                 | 35,200             | 35,200          | -                             |                          | 35,200.00                  |                        |
|                                              |               |                        |                    |                 | -                             |                          | -                          |                        |
| Construction Anticipated Services            |               |                        |                    |                 | -                             |                          | -                          |                        |
| Hazardous Materials Removal Monitoring       |               | 82,500                 | 82,500             |                 | 82,500.00                     |                          | 82,500.00                  |                        |
| Geotechnical Construction Monitoring         | 8             | 150,000                | 150,000            | 139,150         | 10,850.00                     | 12,569.62                | 137,430.38                 |                        |
| Construction Testing and Monitoring          |               | 150,000                | 150,000            |                 | 150,000.00                    | 9,999.76                 | 140,000.24                 |                        |
| Subtotal                                     |               |                        |                    |                 | -                             |                          | -                          |                        |
|                                              |               |                        |                    |                 | -                             |                          | -                          |                        |
| Owners Direct Services                       |               |                        |                    |                 | -                             |                          | -                          |                        |
| Hydrant flow test - by City                  |               | -                      |                    |                 | -                             |                          | -                          |                        |
| Independent Structural Peer Review           |               | -                      | -                  |                 | -                             |                          | -                          |                        |
| Commissioning                                |               | 171,630                | 171,630            | 171,630         | -                             | 2,450.00                 | 169,180.00                 |                        |
|                                              |               |                        |                    |                 | -                             |                          | -                          |                        |
| OPM Appropriation #4                         |               | 222,756                | 222,756            | 222,756         | 0                             | 0                        | 222,756                    |                        |
| Travel/Postage/Printing/Etc.                 |               | 30,000                 | 30,000             | 12,817          | 17,183.37                     | 14,881.56                | 15,118.44                  |                        |
| Clerical/Legal/Misc JBC costs                |               | 60,000                 | 60,000             | 26,592          | 33,408.00                     | 26,592.00                | 33,408.00                  |                        |
| Relocation Costs                             |               | 400,000                | 400,000            |                 | 400,000.00                    |                          | 400,000.00                 |                        |
| Bonding Costs                                |               | -                      |                    |                 |                               |                          |                            |                        |
|                                              |               |                        |                    |                 | -                             |                          | -                          |                        |
|                                              |               |                        |                    |                 |                               |                          |                            |                        |
| Project Contingency                          |               | 158,070                | 158,070            | 0               | 141,645.00                    | -                        | 144,945.00                 |                        |
| AOT Fee                                      |               | 6875                   | 6875               | 6875            | -                             | 6,875.00                 | 0                          |                        |
| Halvorson Fee Irrigation                     | 7             | 9350                   | 9350               | 9350            |                               | 6,050.00                 | 3,300.00                   |                        |
| NH-DES Wetland Bureau                        |               | 200                    | 200                | 200             |                               | 200.00                   | -                          |                        |
|                                              |               |                        |                    |                 |                               |                          |                            |                        |
| Total Project Cost                           |               | 88,422,756             | 87,622,756         | 13,119,771      | 74,502,785.37                 | 7,300,581.03             | 80,400,274.97              |                        |
| Project Budget                               |               | 87,622,756             | 87,622,756         |                 |                               |                          |                            |                        |
| Deficit 7/18/16                              |               | 800,000                |                    | 0               |                               |                          |                            |                        |

|                                |            |
|--------------------------------|------------|
| Dover Project Budget           |            |
| Appropriation #1               | 900,000    |
| Appropriation #2 & #3          | 73,000,000 |
| NH Funding                     | 13,500,000 |
| Appropriation #4               | 222,756    |
| Total Appropriation            | 87,622,756 |
| showing with lower contingency |            |

| 31-Oct-16                                    | HMFH<br>PSS # | Budget     | Proposed<br>Budget | Encumbered | Remaining in<br>budget | Invoiced to<br>date | Not yet<br>invoiced | Comments        |
|----------------------------------------------|---------------|------------|--------------------|------------|------------------------|---------------------|---------------------|-----------------|
| Construction Cost From PC - SD estimate      |               | 71,644,000 | 71,644,000         | 4,270,636  | 67,373,364.00          | 1,907,522.00        | 69,736,478.00       | 2.66%           |
| Owner's Construction Contingency             |               | 3,000,000  | 2,200,000          |            | 3,000,000.00           | 52,394.00           | 2,147,606.00        | 3.00%           |
|                                              |               |            |                    |            | -                      |                     |                     |                 |
| Construction Manager's Services              |               | 96,000     | 96,000             | 96,000     | 0.00                   | 96,000.00           | -                   |                 |
|                                              |               |            |                    |            | -                      |                     |                     |                 |
| Fees - Feasibility Study                     | 1             | 485,000    | 485,000            | 485,000    | 0.00                   | 485,000.00          | 0                   |                 |
| Visioning                                    | 1             | 29,150     | 29,150             | 29,150     | 0.00                   | 29,150.00           | 0                   |                 |
| Site Survey/geotech/hazmat                   | 2             | 73,700     | 73,700             | 73,700     | 0.00                   | 71,431.81           | 2,268.19            |                 |
|                                              |               |            |                    |            | -                      |                     | -                   |                 |
| Architect's Fee Schematic Design - CA        | 3             | 6,720,000  | 6,720,000          | 6,720,000  | 0.00                   | 4,402,400.00        | 2,317,600.00        |                 |
| Delete Cost estimating                       | 6             | (75,000)   | (75,000)           | (75,000)   | -                      |                     | -                   |                 |
| Owner's Anticipated Services                 |               |            |                    |            | -                      |                     | -                   |                 |
| Geotechnical Investigation and Report        | 4             | 40,700     | 40,700             | 40,700     | -                      | 40,630.28           | 69.72               |                 |
| Hazardous Materials Survey/Specifications    | 5             | 19,800     | 19,800             | 19,800     | 0.00                   | 19,800.00           | -                   |                 |
| Specialized Acoustical Engineering           |               | 15,000     | 15,000             |            | 15,000.00              |                     | 15,000.00           |                 |
| Solar Consulting/Energy Modeling             |               | 0          | 0                  |            | -                      |                     | -                   |                 |
| Traffic Study Sebago Billing thru Dover      |               | 30,000     | 30,000             | 30000      | -                      | 16,900.00           | 13,100.00           |                 |
| Turf Field Design                            | 5             | 74,250     | 74,250             | 74,250     | -                      | 56,100.00           | 18,150.00           |                 |
|                                              |               |            |                    |            | -                      |                     | -                   |                 |
| Furniture and Equipment                      |               |            |                    |            | -                      |                     | -                   |                 |
| DHS FF+E                                     |               | 1,800,000  | 1,800,000          |            | 1,800,000.00           |                     | 1,800,000.00        |                 |
| Culinary Kitchen                             |               | 540,000    | 540,000            |            | 540,000.00             |                     | 540,000.00          |                 |
| CTC furniture                                |               | 200,000    | 200,000            |            | 200,000.00             |                     | 200,000.00          |                 |
| CTC Equipment (includes \$100,000 Round Pen) | 5             | 710,000    | 710,000            |            | 710,000.00             |                     | 710,000.00          |                 |
| Design and Procurement Consultant            |               | 110,000    | 110,000            | 110,000    | -                      | 43,835.00           | 66,165.00           |                 |
| Library Books and Multi-media Software       |               | 0          | 0                  |            | -                      |                     | -                   |                 |
|                                              |               |            |                    |            | -                      |                     | -                   |                 |
| Technology                                   |               |            |                    |            | -                      |                     | -                   |                 |
| Technology Infrastructure                    | 5             | 1,100,000  | 1,100,000          |            | 1,100,000.00           |                     | 1,100,000.00        | \$800,000 shift |
| CTC Classroom Technology                     |               | 350,000    | 350,000            |            | 350,000.00             |                     | 350,000.00          |                 |
| DHS Classroom Technology                     |               | 0          | 0                  |            | 0.00                   |                     | -                   | No computers    |
| Technology Hardware Consulting/Procurement   |               | 35,200     | 35,200             | 35,200     | -                      |                     | 35,200.00           |                 |
|                                              |               |            |                    |            | -                      |                     | -                   |                 |
| Construction Anticipated Services            |               |            |                    |            | -                      |                     | -                   |                 |
| Hazardous Materials Removal Monitoring       |               | 82,500     | 82,500             |            | 82,500.00              |                     | 82,500.00           |                 |
| Geotechnical Construction Monitoring         | 8             | 150,000    | 150,000            | 139,150    | 10,850.00              | 12,569.62           | 137,430.38          |                 |
| Construction Testing and Monitoring          |               | 150,000    | 150,000            |            | 150,000.00             | 9,999.76            | 140,000.24          |                 |
| Subtotal                                     |               |            |                    |            | -                      |                     | -                   |                 |
|                                              |               |            |                    |            | -                      |                     | -                   |                 |
| Owners Direct Services                       |               |            |                    |            | -                      |                     | -                   |                 |
| Hydrant flow test - by City                  |               | -          |                    |            | -                      |                     | -                   |                 |
| Independent Structural Peer Review           |               | -          | -                  |            | -                      |                     | -                   |                 |
| Commissioning                                |               | 171,630    | 171,630            | 171,630.00 | -                      | 2,450.00            | 169,180.00          |                 |
|                                              |               |            |                    |            | -                      |                     | -                   |                 |
| OPM Appropriation #4                         |               | 222,756    | 222,756            | 222,756    | 0                      | 0                   | 222,756             |                 |
| Travel/Postage/Printing/Etc.                 |               | 30,000     | 30,000             | 12,816.63  | 17,183.37              | 14,881.56           | 15,118.44           |                 |
| Clerical/Legal/Misc JBC costs                |               | 60,000     | 60,000             | 26,592.00  | 33,408.00              | 26,592.00           | 33,408.00           |                 |
| Relocation Costs                             |               | 400,000    | 400,000            |            | 400,000.00             |                     | 400,000.00          |                 |
| Bonding Costs                                |               | -          |                    |            |                        |                     |                     |                 |
|                                              |               |            |                    |            | -                      |                     | -                   |                 |
| Project Contingency                          |               | 158,070    | 158,070            | 0          | 141,645.00             | -                   | 144,945.00          |                 |
| AOT Fee                                      |               | 6875       | 6875               | 6875       | -                      | 6,875.00            | 0                   |                 |
| Halvorson Fee Irrigation                     | 7             | 9350       | 9350               | 9350       |                        | 6,050.00            | 3,300.00            |                 |
| NH-DES Wetland Bureau                        |               | 200        | 200                | 200        |                        | 200.00              | -                   |                 |
|                                              |               |            |                    |            |                        |                     |                     |                 |
| Total Project Cost                           |               | 88,422,756 | 87,622,756         | 12,498,806 | 75,923,950.37          | 7,300,781.03        | 80,400,274.97       |                 |
| Project Budget                               |               | 87,622,756 | -                  |            |                        |                     |                     |                 |
| Deficit                                      |               | 800,000.00 | 0                  |            |                        |                     |                     |                 |