



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

15027: Dover High School and Career Technical Center

25 Alumni Drive
Dover, NH 03820

CONSTRUCTION

Owner's Change Order 0004

Title **Change Order #4**
Date **21-Mar-2017**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

Incorporated Change Proposals

Proposal	Description	Amount
190030	ASI-013 Window Changes	0.00
190033	ASI-017 Steel Additions & ASI-026	3,858.00
190041	ASI-024 Stair #2 Revisions	0.00
190043R	ASI-027 Smoke Hatch Revisions	19,320.00
190043R2	ASI-027 Smoke Hatch Revisions	-2,533.00
190044	ASI-028 Brace at Column B2/BE.1	982.00
190048	ASI-029 Cardio/Weight Room Floor Revision	-1,520.00
190053	PR-003 Schluter Cove Base	-5,777.00
190059	ASI-032 and 032 Revised Brace Bays	1,597.00
190062	ASI-039 Bleacher Power	-4,605.00
190073	ASI-041 Lockers in Building Construction	4,153.00
Total:		15,475.00

Notes

This change order covers the change proposals listed above. Attached to this change order are signed cover letters for each change proposal.

Contract Value Summary

Original Contract Sum	71,643,000.00
+ Net Change by Previously Authorized Requests and Changes	652,201.00
Contract Sum Prior to This Change Order	72,295,201.00
+ Amount of This Change Order	15,475.00
New Contract Sum Including This Change Order	72,310,676.00


Contract Schedule Summary

Original Contract Completion Date	21-Aug-2019
+ Net Days Change by Previously Authorized Requests and Changes	0
Contract Completion Date Prior to This Change Order	21-Aug-2019
+ Days Change by This Change Order	0
+ New Contract Completion Date Including This Change Order	21-Aug-2019

Contractor / Purchaser

Signature  Date **3/21/17**
Name & Title
Scott Blair
Project Manager

Owner

Signature  Date **3/21/17**
Name & Title
Robert Carrier
Joint Building Committee Chair

The space below this signature block is intentionally left blank.



131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

CONSTRUCTION

Change Request Proposal 190030

Title **ASI-013 Window Changes**
Date Issued **16-Jan-2017**
Proposal Status **Submitted**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603-516-6800
F: 603-516-6809
E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$0.00.

Scope Of Work

The window changes made in ASI-013 have been incorporated into the Letter of Recommendation for BP 08.2 Windows, Storefront and Curtainwalls. The savings associated with these window changes were incorporated into the value carried in the GMP therefore no credit is available for ASI-013. Any future window revisions will be covered under separate proposals.

Cost Items

Description	Company	Amount
ASI-013 Window Changes	PC Construction	\$0.00
Total		\$0.00

Architect Recommendation

In accordance with my contract for services, I have reviewed this change proposal and agree that it appears to be fair, reasonable, necessary, and consistent with the design intent. I hereby recommend acceptance.

Signature

Date

3/7/17

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

Please sign below to indicate approval of this Change Request Proposal. If accepted, this Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

3/7/17

Name & Title of Authorized Representative

Robert Carrier
Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



CONSTRUCTION

131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190033

Title **ASI-017 Steel Additions & ASI-026**
Date Issued **31-Jan-2017**
Proposal Status **Submitted**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603-516-6800
F: 603-516-6809
E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$3,858.00.

Scope Of Work

This proposal covers the steel revisions per ASI-017. Fabrication for steel in Area A was already in production upon receipt of this ASI. Additional labor has been included for detailing the changes and fabrication to modify the steel.

Also included in this proposal are the minor changes made in ASI-026 which included revisions to steel for Area C.

Cost Items

Description	Company	Amount
ASI-017 Steel Additions	Norgate Metal 2012 Inc.	\$3,242.00
ASI-026 Revisions to Submittal 051200-021	Norgate Metal 2012 Inc.	\$491.00
L1 Markup - Overhead & Profit (2%)		\$75.00
L2 Markup - Insurance (0.75%)		\$29.00
L2 Markup - P&P Bond (0.56%)		\$21.00
Total		\$3,858.00

Architect Recommendation

In accordance with my contract for services, I have reviewed this change proposal and agree that it appears to be fair, reasonable, necessary, and consistent with the design intent. I hereby recommend acceptance.

Signature

Date

3-7-17

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

Please sign below to indicate approval of this Change Request Proposal. If accepted, this Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

3/7/17

Name & Title of Authorized Representative

Robert Carrier
Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



CONSTRUCTION

131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190041

Title **ASI-024 Stair #2 Revisions**
Date Issued **30-Jan-2017**
Proposal Status **Submitted**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603-516-6800
F: 603-516-6809
E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$0.00.

Scope Of Work

After review, there are no costs related to the changes made in this ASI.

Cost Items

Description	Company	Amount
ASI-24 Stair #2 Revisions	Charles Leonard Steel Services LLC	\$0.00
ASI-24 Stair #2 Revisions	Metro Walls Inc.	\$0.00
Total		\$0.00

Architect Recommendation

In accordance with my contract for services, I have reviewed this change proposal and agree that it appears to be fair, reasonable, necessary, and consistent with the design intent. I hereby recommend acceptance.

Signature

Date

3-7-17

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

Please sign below to indicate approval of this Change Request Proposal. If accepted, this Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

3/7/17

Name & Title of Authorized Representative

Robert Carrier

Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



CONSTRUCTION

131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190043R

Title **ASI-027 Smoke Hatch Revisions**
Date Issued **03-Mar-2017**
Proposal Status **Submitted**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603-516-6800
F: 603-516-6809
E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$19,320.00.

Scope Of Work

This proposal covers the additional costs the furnish and install the revised smoke hatches per ASI-027. Included is a credit for the specified hatches and the added cost for the larger hatches, installation premium and revised structural steel. We have included an allowance for the electrical requirements associated with this ASI. Once the final electrical and fire alarm interfaces are resolved an updated proposal will be issued to reconcile the allowance value.

Cost Items

Description	Company	Amount
ASI-27 Smoke Hatch Revisions	Norgate Metal 2012 Inc.	\$6,366.00
ASI-27 Smoke Hatch Revisions	PC Construction	\$20,870.00
ASI-27 Smoke Hatch Revisions	Stanley Roofing Company, Inc.	\$11,040.00
ASI-27 Smoke Hatch Revisions (Allowance)	Griffin, Wayne J. Electric, Inc.	\$2,500.00
L1 Markup - Overhead & Profit (2%)		\$374.00
L2 Markup - Insurance (0.75%)		\$143.00
L2 Markup - P&P Bond (0.56%)		\$107.00
Total		\$19,320.00

Architect Recommendation

In accordance with my contract for services, I have reviewed this change proposal and agree that it appears to be fair, reasonable, necessary, and consistent with the design intent. I hereby recommend acceptance.

Signature

Date

3-7-17

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

Please sign below to indicate approval of this Change Request Proposal. If accepted, this Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

3/7/17

Name & Title of Authorized Representative

Robert Carrier

Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



CONSTRUCTION

131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190043R2

Title **ASI-027 Smoke Hatch Revisions**
Date Issued **16-Mar-2017**
Proposal Status **Submitted**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603-516-6800
F: 603-516-6809
E:

Project Cost And Schedule Impacts

This proposal will decrease the value of this contract by \$-2,533.00.

Scope Of Work

This proposal provides a credit for the allowance value carried in proposal 190043R for the electrical interface. If an electrified manual release is required for these smoke hatches a separate ASI and proposal will be required.

Cost Items

Description	Company	Amount
ASI-27 Smoke Hatch Revisions (Allowance)	Griffin, Wayne J. Electric, Inc.	\$-2,500.00
L2 Markup - Insurance (0.75%)		\$-19.00
L2 Markup - P&P Bond (0.56%)		\$-14.00
Total		\$-2,533.00

Architect Recommendation

In accordance with my contract for services, I have reviewed this change proposal and agree that it appears to be fair, reasonable, necessary, and consistent with the design intent. I hereby recommend acceptance.

Signature

Date

Alan Pemstein, AIA

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

Please sign below to indicate approval of this Change Request Proposal. If accepted, this Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

Robert Carrier

3/21/17

Name & Title of Authorized Representative

Robert Carrier

Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



CONSTRUCTION

131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190044

Title **ASI-028 Brace at Column B2/BE.1**
Date Issued **31-Jan-2017**
Proposal Status **Submitted**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603-516-6800
F: 603-516-6809
E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$982.00.

Scope Of Work

This proposal covers the additional cost for an added brace at column B2/BE.1 per ASI-028.

Cost Items

Description	Company	Amount
ASI-028 Brace at Column	Norgate Metal 2012 Inc.	\$951.00
L1 Markup - Overhead & Profit (2%)		\$19.00
L2 Markup - Insurance (0.75%)		\$7.00
L2 Markup - P&P Bond (0.56%)		\$5.00
Total		\$982.00

Architect Recommendation

In accordance with my contract for services, I have reviewed this change proposal and agree that it appears to be fair, reasonable, necessary, and consistent with the design intent. I hereby recommend acceptance.

Signature

Date

Alan Pemstein, AIA

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

Please sign below to indicate approval of this Change Request Proposal. If accepted, this Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

Robert Carrier

3/21/17

Name & Title of Authorized Representative

Robert Carrier

Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



CONSTRUCTION

131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190048

Title **ASI-029 Cardio/Weight Room Floor Revision**
Date Issued **15-Feb-2017**
Proposal Status **Submitted**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603-516-6800
F: 603-516-6809
E:

Project Cost And Schedule Impacts

This proposal will decrease the value of this contract by \$-1,520.00.

Scope Of Work

This proposal provides a credit for deletion of the recessed slab detailed for the Cardio/Weight room per ASI-029. Note there is no credit for reducing the thickness of the interlocking tile floor as the basis of design is not available in 3/4".

Cost Items

Description	Company	Amount
ASI-034 Weight Room Floor Revision	A.P. Concrete Floors, Inc.	\$-1,500.00
ASI-034 Weight Room Floor Revision	Capital Carpet & Flooring Specialists, Inc.	\$0.00
L2 Markup - Insurance (0.75%)		\$-11.00
L2 Markup - P&P Bond (0.56%)		\$-9.00
Total		\$-1,520.00

Architect Recommendation

In accordance with my contract for services, I have reviewed this change proposal and agree that it appears to be fair, reasonable, necessary, and consistent with the design intent. I hereby recommend acceptance.

Signature  Date **3-1-17**

Name & Title of Authorized Representative
Alan Pemstein

HMFH Architects, Inc.

Owner Approval

Please sign below to indicate approval of this Change Request Proposal. If accepted, this Change Request Proposal will be included in the next Contract Change Order.

Signature  Date **3/7/17**

Name & Title of Authorized Representative
Robert Carrier
Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



CONSTRUCTION

131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190053

Title **PR-003 Schluter Cove Base**
Date Issued **14-Feb-2017**
Proposal Status **Submitted**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603-516-6800
F: 603-516-6809
E:

Project Cost And Schedule Impacts

This proposal will decrease the value of this contract by \$-5,777.00.

Scope Of Work

This proposal provides a credit to utilized the Schluter cove base at bathrooms and locker rooms in lieu of ceramic cove base as requested in PR-003. Note we have included the Schluter Dilex AHKA to match the image shown in the PR. The finish will be satin anodized aluminum.

Cost Items

Description	Company	Amount
1. PR-003 Schluter Cove Base	Capital Tile & Marble Co., Inc.	\$-5,700.00
L2 Markup - Insurance (0.75%)		\$-44.00
L2 Markup - P&P Bond (0.56%)		\$-33.00
Total		\$-5,777.00

Architect Recommendation

In accordance with my contract for services, I have reviewed this change proposal and agree that it appears to be fair, reasonable, necessary, and consistent with the design intent. I hereby recommend acceptance.

Signature

Date

3-7-17

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

Please sign below to indicate approval of this Change Request Proposal. If accepted, this Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

3/7/17

Name & Title of Authorized Representative

Robert Carrier

Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



CONSTRUCTION

131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

15027: Dover High School and Career Technical Center

25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190059

Title **ASI-032 and 037 Revised Brace Bays**
Date Issued **13-Mar-2017**
Proposal Status **Submitted**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603-516-6800
F: 603-516-6809
E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$1,597.00.

Scope Of Work

This proposal cover the additional costs related to brace bay revisions in ASI's 032 and 037.

Cost Items

Description	Company	Amount
ASI-32 & 37 Brace Bays	Norgate Metal 2012 Inc.	\$635.00
ASI-32 & 37 Brace Bays	Norgate Metal 2012 Inc.	\$910.00
L1 Markup - Overhead & Profit (2%)		\$31.00
L2 Markup - Insurance (0.75%)		\$12.00
L2 Markup - P&P Bond (0.56%)		\$9.00
Total		\$1,597.00

Architect Recommendation

In accordance with my contract for services, I have reviewed this change proposal and agree that it appears to be fair, reasonable, necessary, and consistent with the design intent. I hereby recommend acceptance.

Signature _____ Date _____

Alan Pemstein, AIA

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

Please sign below to indicate approval of this Change Request Proposal. If accepted, this Change Request Proposal will be included in the next Contract Change Order.

Signature _____ Date _____

Robert Carrier

3/21/17

Name & Title of Authorized Representative

Robert Carrier

Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



CONSTRUCTION

131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

**15027: Dover High School and Career
Technical Center**
25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190062

Title **ASI-039 Bleacher Power**
Date Issued **27-Feb-2017**
Proposal Status **Submitted**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603-516-6800
F: 603-516-6809
E:

Project Cost And Schedule Impacts

This proposal will decrease the value of this contract by \$-4,605.00.

Scope Of Work

This proposal provides a credit for the deletion of one circuit to each of the motorized bleachers per ASI-039.

Cost Items

Description	Company	Amount
ASI-039 Bleacher Power	Griffin, Wayne J. Electric, Inc.	\$-4,544.00
L2 Markup - Insurance (0.75%)		\$-35.00
L2 Markup - P&P Bond (0.56%)		\$-26.00
Total		\$-4,605.00

Architect Recommendation

In accordance with my contract for services, I have reviewed this change proposal and agree that it appears to be fair, reasonable, necessary, and consistent with the design intent. I hereby recommend acceptance.

Signature

Date


Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

3-7-17

Owner Approval

Please sign below to indicate approval of this Change Request Proposal. If accepted, this Change Request Proposal will be included in the next Contract Change Order.

Signature

Date


Name & Title of Authorized Representative

Robert Carrier

Joint Building Committee Chair
Dover School District

3/7/17

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.



CONSTRUCTION

131 Presumpscot Street
Portland, ME 04103
T: 207.874.2323
F: 207.874.2727

15027: Dover High School and Career Technical Center

25 Alumni Drive
Dover, NH 03820

Change Request Proposal 190073

Title **ASI-041 Lockers in Building Construction**
Date Issued **20-Mar-2017**
Proposal Status **Submitted**

Architect

Alan Pemstein
HMFH Architects, Inc.
130 Bishop Allen Drive
Cambridge, MA 02139

T: 617.844.2140
F: 617.876.9775
E: apemstein@hmfh.com

Owner

Robert Carrier
Dover School District
61 Locust Street 409
Dover, NH 03820-4132

T: 603-516-6800
F: 603-516-6809
E:

Project Cost And Schedule Impacts

This proposal will increase the value of this contract by \$4,153.00.

Scope Of Work

This proposal covers the additional costs to furnish and install additional lockers in Room 126C per ASI-041.

Cost Items

Description	Company	Amount
ASI-041 Lockers in Building Construction	The Northern Corp.	\$4,019.00
L1 Markup - Overhead & Profit (2%)		\$80.00
L2 Markup - Insurance (0.75%)		\$31.00
L2 Markup - P&P Bond (0.56%)		\$23.00
Total		\$4,153.00

Architect Recommendation

In accordance with my contract for services, I have reviewed this change proposal and agree that it appears to be fair, reasonable, necessary, and consistent with the design intent. I hereby recommend acceptance.

Signature

Date

Alan Pemstein, AIA

Name & Title of Authorized Representative

Alan Pemstein

HMFH Architects, Inc.

Owner Approval

Please sign below to indicate approval of this Change Request Proposal. If accepted, this Change Request Proposal will be included in the next Contract Change Order.

Signature

Date

Robert Carrier

3/21/17

Name & Title of Authorized Representative

Robert Carrier

Joint Building Committee Chair
Dover School District

This change request proposal includes only the direct costs associated with this work. PC Construction Company reserves the right to later claim schedule adjustment and extension of time, and for all other indirect impact costs caused by or resulting from this change proposal and cumulative effects of other change orders to the work of this contract.