

Change Order 0001 - \$54,141.00

Proposal	Description	Ledge or Unforseen Conditions	Owner Requested Change/ Betterment	Code Interpretation Change	Coordination	Architect Responsibility	Transferred Funds	Total
1900006R1	Ledge Removal SMH-4 to SMH-2	\$6,200.00						
190012R1	RFI-009 Organic Material at Loading Dock	\$34,405.00						
190013R1	Ledge Removal Force Main to SMH-2	\$1,705.00						
190014R1	Ledge Removal SMH-2 to SMH-1	\$8,680.00						
190016R1	Ledge Removal SMH-1 to Existing SMH	\$3,151.00						
Change Order 0002 - \$32,792.00								
190010	RFI-007 Fabric Under Roadway	\$3,705.00						
190021	ASI-001 Catwalk Revisions					(\$1,657.00)		
190022	ASI-007 Loading Dock Footing Revisions				\$2,197.00			
190023	ASI-006R Courtyard and Loading Dock Drainage Revisions	\$15,015.00						
190025	Organic Soil Removal Area B	\$2,559.00						
190027	RFI-125 Loop Road Subgrade Revisions	\$17,926.00						
190029	Edge Strip Deletion Credit					(\$6,953.00)		
190034	ASI-016 Control Joint Addition					\$0		
Change Order 0003 - \$565,268.00								
190020.1	Ledge Removal for Foundations and Utilities Part 1	\$185,297.00						
190026	RFI-099 Deleted RAP's at AE Line	(\$9,531.00)						
190028R1	ASI-12 Animal Science Power				\$0			
190031	ASI-014 Kitchen Equipment Revisions						\$454,539.00	
190035	ASI-020 Life Safety Switch		\$14,252.00					
190036	PR-001 Slab Depression Deletion					(\$46,832.00)		
190040	ASI-023 Revised Grease Traps		(\$10,245.00)					
190047	RFI-141R1 Fiber Reinforced Concrete					(\$22,212.00)		
Change Order 0004 - \$15,475.00								
190030	ASI-013 Window Changes					\$0		
190033	ASI-017 Steel Additions & ASI-026					\$3,858.00		
190041	ASI-024 Stair #2 Revisions				\$0			
190043R	ASI-027 Smoke Hatch Revisions					\$19,320.00		
190043R2	ASI-027 Smoke Hatch Revisions					(\$2,533.00)		
190044	ASI-028 Brace at Column B2/BE.1				\$982.00			
190048	ASI-029 Cardio/ Weight Room Floor Revision					(\$1,520.00)		
190053	PR-003 Schluter Cove Base					(\$5,777.00)		
190059	ASI-032 and 032 Revised Brace Bays			\$1,597.00				
190062	ASI-039 Bleacher Power				(\$4,605.00)			
190073	ASI-041 Lockers in Building Construction		\$4,153.00					
Change Order 0005 - \$138,029.00								
190037	ASI-022 Elevator Roof Structure				\$0			
190038	ASI-21.1 Curtainwall Revisions			\$4,947.00				
190050	ASI-031/ RFI-189 Mesh at Guardrail at Catwalk					(\$6,314.00)		
190078	Paint Booth Procurement						\$139,396.00	
Change Order 0006 - \$57,084.00								
190039R1	ASI-021.2 Revised Exterior Elevations			(\$2,569.00)				
190046	Delete Safety Cage at 230F Roof Ladder			(\$869.00)				
190052R	ASI-21.5 Acid Neutralization Tank			\$34,802.00				
190056R1	RFI-190 Area E Ductwork Riser @ Stair 5					\$3,758.00		
190075	RFI-257 Storage Room Duct Chase					\$914.00		
190081	RFI-262 Outdoor Storage Room Door Layout				\$2,056.00			
190086	Sprinkler Coverage above Town Square Clouds				\$8,732.00			
190094R1	Corridor Locker Size Change					\$5,425.00		
190095	PR-009 Gym Diffuser Covers				\$4,835.00			
TOTALS		\$269,112.00	\$8,160.00	\$37,908.00	\$14,197.00	(\$60,523.00)	\$593,935.00	\$862,789.00
								\$268,854.00

Anticipated and not yet approved changes

200,000